

**SAC 388002 DIVIDE COUNTY, ND
SAGEBRUSH CELLULAR, INC.
PROJECT STATUS DESCRIPTION**

**AWARD DATE 6/20/2013
TARGETED COMPLETION DATE 6/21/2015**

1. Network Deployment Status

Status - Network Design (includes RF Design and Site Development)

- | | |
|--------------------------|------------------|
| 1. Finding a Site | Completed |
| 2. Site Acquisition | Completed |
| 3. Drafting RFPs | Completed |
| 4. Posting RFPs | Completed |
| 5. Selecting Vendors | Completed |
| 6. Negotiating Contracts | Completed |

Status – Construction

- | | |
|------------------------|------------------|
| 7. Site Prep Work | Completed |
| 8. Power to Site | Completed |
| 9. Build-out of Site | Completed |
| 10. Equipment Building | Completed |
| 11. Final Site Work | Completed |

Status – Deployment

- | | |
|---------------------------|------------------|
| 12. Microwave Electronics | Completed |
| 13. Cell Site Electronics | Completed |
| 14. Drive Testing | Completed |
| 15. Network Optimization | Completed |

Status – Maintenance

- | | |
|----------------------------------------|----------------|
| 16. Beginning of Scheduled Maintenance | Pending |
|----------------------------------------|----------------|

2. Project Budget Status

Sagebrush Cellular, Inc. bid \$440.00 for Tract T38023954500-4345 in Divide County.

Bidder	Item Name	State	County	Road Miles	Total Bid Amount	SAC
Sagebrush Cellular, Inc.	T38023954500-4345	ND	Divide	0.22	\$440	388002

The planned budget submitted for project area SAC 388002 and the funds currently used as of December 31, 2013 are shown in the following table.

SAC	Network Design	Construction	Deployment	Maintenance
388002	\$11,027.00	\$73,320.00	\$34,464.00	\$5,500.00

3. Description of Overall Plan

Sagebrush Cellular, Inc. (Sagebrush) operates a Code Division Multiple Access (CDMA) voice and data network in northeastern Montana and northwestern North Dakota. All of the 84 existing sites are Third Generation (3G) Evolution Data-Optimized (EVDO). The unserved areas won in the Federal Communications Commission (FCC or Commission) Mobility Fund Phase I Auction represent holes in Sagebrush's existing network coverage. The new base stations to be added as a result of Mobility Fund support will be full-scale, three-sector base stations, backhauled via microwave into the existing network, and supplemented with omnidirectional repeaters working off of both existing and new sites.

Initial design planning for 75% coverage of the unserved road miles in the 18 Census Tracts won in Auction 901 requires 19 new sites and three omnidirectional repeaters. The network implementation will incorporate EVDO which provides wireless broadband access to mobile devices. From the new tower sites, traffic will be backhauled by microwave or fiber to existing towers or to the network.

Sagebrush already has a 3G CDMA Core and Switch in Glasgow, Montana. Internet traffic is routed over redundant fiber from Glasgow to Billings. Long distance traffic from the Glasgow switch is routed to three separate Session Initiation Protocol (SIP) Voice-Over-IP (VoIP) carriers. One of those SIP providers is in Billings while the other two carriers are accessed over the Internet. All E911 traffic terminates to Public Safety Answering Points (PSAPs) using Time Division Multiplexing (TDM) trunks. All tandem traffic is sent over existing TDM circuits.

There are two (2) existing sites to be upgraded and four (4) sites to be built in SAC 388002. There is one (1) existing and two (2) sites to be built outside of the bounds that will provide service to SAC 388002.

4. Project Plan Status

Based on the proposed Planned Milestones the Sagebrush Cellular, Inc. 901 project is on schedule.

AWARD DATE 6/20/2013

TARGETED COMPLETION DATE 6/21/2015

The following table shows the original submitted schedule (**Proposed**) with the revised schedule based on the award date (**Updated**) and the current Status

Planned Milestones	Proposed	Updated	Status
Start Date of Network Design	1/2/2013	6/20/2013	Completed
End Date of Network Design	1/17/2013	7/5/2013	Completed
Start Date for Drafting and Posting RFPs	1/2/2013	6/20/2013	Completed
End Date for Drafting and Posting RFPs	2/12/2013	7/31/2013	Completed
Start Date for Selecting Vendors	2/13/2013	8/1/2013	Completed
End Date for Selecting Vendors	3/5/2013	8/21/2013	Completed
Start Date for Negotiating Contracts	3/6/2013	8/22/2013	Completed
End Date for Negotiating Contracts	3/26/2013	9/11/2013	Completed
Start Date for Construction	4/1/2013	9/17/2013	Completed
End Date for Construction	6/16/2014	10/9/2014	Completed