

Before the
Federal Communications Commission
Washington, DC 20554

In the Matter of)
)
Revision of the Commission's Rules to Ensure) CC Docket No. 94-102
Compatibility with Enhanced 911 Emergency)
Calling Systems)

To: Chief, Enforcement Bureau
Chief, Wireless Telecommunications Bureau

**CINGULAR WIRELESS LLC FIRST QUARTERLY
E911 IMPLEMENTATION REPORT**

Cingular Wireless LLC ("Cingular"), by its attorneys and pursuant to the October 12, 2001 *Order* in this proceeding,¹ hereby submits its First Quarterly E911 Implementation Report concerning the status of its Phase I and Phase II E911 implementation efforts in GSM markets.

INTRODUCTION

In order to satisfy the Commission's Phase II E911 requirements in its GSM markets, Cingular plans on deploying Enhanced Observed Time Difference of Arrival ("E-OTD") technology, a hybrid network and handset-based solution for locating wireless 911 callers, and a "safety net" location technology solution, similar to Network Software Solution ("NSS"), for callers without E-OTD handsets. Although E-OTD handsets are not commercially available from any source at this time, E-OTD handsets are available for lab testing. Assuming the availability of labs and live networks for testing, Cingular expects E-OTD handsets to be

¹ *Revision of the Commission's Rules to Ensure Compatibility with Enhanced 911 Emergency Calling Systems; Request for Waiver by Cingular Wireless LLC*, CC Docket No. 94-102, FCC 01-206, *Order*, 16 FCC Rcd 18305 (rel. Oct. 12, 2001), *recon. pending* ("Order").

available from a variety of vendors by third quarter 2002.² Accordingly, Cingular has proposed to make at least one E-OTD handset model available for sale by September 1, 2002. In addition, Cingular has proposed taking the steps necessary to ensure that 50% of all GSM handsets sold (*i.e.*, activated) in Cingular's markets are E-OTD capable by February 28, 2003, with 100% of all GSM handsets sold in Cingular's markets E-OTD capable by June 30, 2003. Finally, Cingular has acknowledged that 95% of its GSM customers will have location-capable handsets by the Commission's December 31, 2005 deployment deadline.³

I. PHASE I AND PHASE II PSAP REQUESTS

Cingular has worked with the public safety community, including APCO, NENA and NASNA, regarding the deployment of Phase I and Phase II services throughout Cingular's GSM network. In this regard, Cingular has developed a form to assist in determining PSAP readiness and facilitate Phase II planning.⁴ As discussed below, Cingular has made progress despite a variety of constraints, including the unavailability of E-OTD capable handsets.

A. Phase I E911 Service

Cingular has made significant progress in its efforts to deploy Phase I location capability services. To date, Cingular has received 937 PSAP requests for Phase I service. Of those requests, 834 (89%) are in service or in progress and 103 (11%) are on hold. Reasons for placing requests on hold include, *inter alia*, the negotiation of service agreements, LEC failure to upgrade ALI databases, and miscellaneous reasons for delay attributable to the particular PSAP. Specific detail regarding these requests for Cingular's GSM and TDMA markets, including the

² Cingular Wireless LLC, Petition for Reconsideration, CC Docket No. 94-102, at 16 (Nov. 13, 2001) ("Petition for Reconsideration").

³ *Id.*

⁴ *See* Attachment A.

specific reasons underlying each request that has been pending for more than six months, is included in Attachment B to this Report. Illustrative steps necessary to complete a Phase I request are identified in Attachment C.

B. Phase II E911 Service

To date, Cingular has received a total of 12 requests for Phase II service for GSM networks in the following states: California, Nevada, North Carolina, South Carolina, Tennessee and Washington. Cingular has been unable to satisfy these requests because compliant equipment has been unavailable from vendors. As of December 31, 2001, 5 requests for Phase II service have been pending for more than 6 months. Cingular has provided specific detail regarding these requests, including the specific reasons underlying the failure to provide the requested service and the steps Cingular has taken to resolve the problems in Attachment D to this Report.

As discussed below, Cingular anticipates that the testing of the infrastructure modifications necessary for its proposed Phase II Safety Net service to PSAPs will be completed by February 2002 for markets served by Ericsson infrastructure and April 2002 for markets served by Nortel infrastructure. Thus, Cingular should be able to complete implementation of the Safety Net solution by June 30, 2002. Moreover, the infrastructure modifications necessary to supply Phase II information for E-OTD handsets are scheduled for completion prior to the Commission's December 1, 2002 deadline.⁵

⁵ *Order* at ¶31.

II. STATUS OF PHASE II IMPLEMENTATION AND DEPLOYMENT PLAN

A. Deployment Benchmarks

The Commission referred the issue of whether Cingular violated the October 1, 2001 deadline for both its GSM and TDMA networks to the Enforcement Bureau.⁶ The referral with respect to compliance with the GSM handset deployment requirements was made even though Cingular had informed the Commission that compliance therewith was impossible.⁷ In an effort to satisfy the Commission's Phase II requirements as quickly as possible, Cingular has proposed the following deployment schedule:

- At least one E-OTD handset model will be available for sale by September 1, 2002;
- 50% of all GSM handsets sold in Cingular's markets will be E-OTD capable by February 28, 2003;
- 100% of all GSM handsets sold in Cingular's markets will be E-OTD capable by June 30, 2003; and
- 95% of Cingular's GSM customers will have location-capable handsets by December 31, 2005.⁸

Cingular is awaiting Commission action on this proposal.

B. Activation Rate

As discussed above, no E-OTD capable handsets are commercially available from any source at this time. Accordingly, no activation rate data can be reported. Accuracy rate data will be provided in the Quarterly Report following commercial availability of the handsets.

C. Accuracy Milestone

Cingular has been informed by its equipment vendors that E-OTD handsets will satisfy the accuracy requirements for network-based solutions (100 meters for 67% of calls/300 meters

⁶ See *id.* at n.10, ¶ 23.

⁷ See *id.* at ¶ 23.

⁸ Petition for Reconsideration at 16.

for 95% of calls), as required by the *Order*. E-OTD handsets are now available for testing and Cingular is currently in the process of scheduling tests to verify compliance with this accuracy requirement.

Vendors continue to believe that E-OTD will be able to satisfy the accuracy requirements for handset-based solutions (50 meters for 67% of calls/150 meters for 95% of calls) by October 1, 2003. In the event that E-OTD does not improve to meet the accuracy requirements for handset-based solutions by October 1, 2003, Cingular will either deploy an alternative location technology solution or seek additional relief from the Commission.⁹

D. Deployment Plan

In order to ensure that its resources are used efficiently and productively, Cingular will weigh the following factors when prioritizing pending Phase II PSAP requests: the size of the PSAP/market; the PSAPs status with respect to Project Locate; and the date of the PSAP request. By prioritizing requests in this manner, Cingular will serve the public interest by maximizing the number of PSAPs provided with Phase II service.

Currently, Cingular provides GSM service utilizing infrastructure from both Ericsson and Nortel. Cingular's GSM markets in Nevada, Washington and most of California are served with Ericsson infrastructure. GSM markets in North Carolina, South Carolina, eastern Tennessee, the Georgia coast and parts of California are served with Nortel infrastructure. Due to the differences in infrastructure release dates, Cingular will detail E911 Phase II deployment information separately for each vendor.

⁹ *Order* at ¶19.

Cingular's Deployment Plan By Equipment Manufacturer

	Ericsson	Nortel
Safety Net Hardware & Software Installation Complete	Complete	March-02
Safety Net Testing Complete	February-02	April-02
Safety Net Ready for Service *	February-02	April-02
Safety Net Operational Network-wide	June-02	June-02
E-OTD LMU Installations begin	March-02	June-02
E-OTD Software Installation	April-02	July-02
E-OTD Testing Complete	May-02	July-02
E-OTD Ready for Service *	May-02	July-02
E-OTD Operational in PSAP request Areas	December-02	December-02

* Ready for service means testing is complete in trial area and product is ready for roll-out in network.

** The dates above reflect proposed service roll-out. Cingular notes that it is difficult to predict potential delays caused by hardware or software failure, antenna zoning and leasing issues, *etc.* Accuracy verification will proceed after market activations and will be complete prior to the deadlines to which Cingular has committed.

1. E-OTD Network Infrastructure

Ericsson: Hardware and software to support E-OTD in Cingular's markets served by Ericsson infrastructure (California, Nevada and Washington) will be available in March 2002. Equipment for Cingular's Regional Operation Center (*i.e.*, Service Mobile Location Center ("SMLC")) and software for its switching equipment has been ordered. This equipment will be part of Ericsson's First Office Application for its E-OTD solution, which will commence in April 2002. Installation for a trial area will begin in March 2002, and beta testing in that area will

immediately follow with completion expected in May 2002. Upon completion of successful beta testing, E-OTD infrastructure will be aggressively deployed in those Cingular areas with valid Phase II requests served by Ericsson.

Nortel: Hardware and software to support E-OTD in Cingular's markets served by Nortel infrastructure (North Carolina, South Carolina and Tennessee) will be available in June 2002. Software upgrades must be installed in Cingular's switch equipment to allow it to function with SMLCs. Those software upgrades will commence in July 2002 after installation of the Location Monitoring Unit ("LMU") hardware at the base stations. Installation of LMUs for a trial area will begin in June with acceptance testing to follow. Upon successful acceptance testing, which is expected by August 2002, E-OTD infrastructure will be aggressively deployed in those Cingular areas with valid Phase II requests served by Nortel.

Cingular fully expects to satisfy the December 1, 2002 deadline for completing the switch upgrades necessary for providing E-OTD in its GSM markets.¹⁰

2. Safety Net

Initial installation of hardware and software to support the Safety Net solution in Cingular's markets served by Ericsson infrastructure has been completed. This equipment was installed as part of Ericsson's First Office Application for its Safety Net solution and is currently undergoing beta testing. Testing is expected to be completed by mid-February. Upon successful beta testing, this Safety Net solution will be deployed throughout Cingular's markets served by Ericsson GSM infrastructure, thus allowing location information superior to Phase I information to be delivered to those PSAPs with valid requests and the ability to receive and utilize the data.

¹⁰ Order at ¶31.

Cingular fully expects to meet the Safety Net deployment deadline of June 30, 2002 in its markets served by Ericsson infrastructure.

Hardware and software to support the Safety Net solution in Cingular's GSM markets served by Nortel infrastructure has been purchased and delivered to Cingular facilities. This equipment will be part of Nortel's First Office Application for its Safety Net solution. Installation of the Nortel hardware and software will proceed in early February 2002 with beta testing to continue through March. Upon successful beta testing in April 2002, the Safety Net solution will be deployed throughout Cingular's markets served by Nortel infrastructure, thus allowing location information more accurate than Phase I information to be delivered to PSAPs with valid requests and the ability to receive and utilize the data. Cingular fully expects to meet the Safety Net deployment deadline of June 30, 2002 to serve its Nortel markets.

3. Administrative Support

Cingular Wireless has contracted the services of three firms to aid in the deployment of E911 services throughout its network. TCS and Intrado have been contracted to provide Mobile Positioning Center/Gateway Mobile Location Center functionality. Both companies also act as consultants responsible for PSAP project management including all coordination efforts, traffic planning, database provisioning, data mapping, call routing, network monitoring and troubleshooting. Cingular also has contracted Compass to provide E911 project management and implementation services.

III. E-OTD CAPABLE HANDSET AVAILABILITY

Before commercial release, E-OTD handsets must be tested in labs and on operational networks. Cingular has received E-OTD handsets for lab testing and is in the process of scheduling this testing. Testing on operational networks will commence as soon as the upgrades

Attachment A

CINGULAR WIRELESS LLC PHASE II PSAP PROFILE



WIRELESS E911 PHASE II PSAP PROFILE

Please complete one profile for each PSAP included in the Phase II request under this 911 authority

1. Name of 911 Authority (ex: Orleans Parish Comm. District or Fulton County 911)

2. Number of PSAPs under this Authority

3. Contact Information for 911 Authority

Name/Title:

Phone:

Street:

Fax:

City, State, Zip:

E-mail:

4. Name of PSAP (ex: Fulton County 911 or Hall County Sheriff's Office)

5. Contact Information for PSAP Director/Manager

Name/Title:

Phone:

Street:

Fax:

City, State, Zip:

E-mail:

6. Is PSAP currently receiving Phase I service (call back number and address of cell tower)?

Yes

No

If YES, then via NCAS?

7. Type of customer premise equipment or phone system (ex: Positron Lifeline or Motorola Centralink 2000)

8. What equipment will PSAP use to translate lat/long coordinates into location / address?

9. Has the mapping equipment / software been installed and tested?

Yes

No

If no, order date:

Due date:

Please provide copy of order or correspondence

10. Has PSAP requested necessary facilities from the LEC to enable the PSAP to receive Phase II data including upgrade to ALI database and PAM interface with re-query capability?

Yes

No

If yes, then provide copy of request

11. Is a funding mechanism in place for the PSAP to recover costs associated with Phase II implementation?

Yes

No

If YES, please attach description of funding mechanism.

12. Comments / Notes:

Signature:

Date:

Attachment B

E911 PHASE I PSAP REQUESTS

Cingular Wireless Phase I Implementation Status - Alabama

As of 12/31/01

County	Status	Phase I Service Requested	Phase I Turn-up date	Phase I Request with work in progress	Phase I Request on hold	Phase I Request completed in 6 mo window	If not deployed, why not?	Who are we waiting for?	Phase II Service Requested
Autauga							no request	County	
Baldwin	1	05/01/99	2000			yes			6/29/01
Birmingham	1	04/01/01	7/1/01			yes			
Butler							no request	County	
Calhoun	1	05/01/99	2000						
Clarke							no request	County	
Clay	1	07/01/00	2000			yes			
Cleburne	1	02/01/00	2000						
Colbert							no request	County	
Conecuh							no request	County	
Cullman							no request		6/7/01
Dallas	1	05/15/01	12/1/01						
Elmore	1	04/01/99	2000						
Escambia	1	07/01/99	2000						
Escambia, FL	1	04/24/00	3/16/01						
Etowah	1	03/01/99	2000						
Fairfield City	1	01/01/00	2000						
Fayette	1	01/01/00	5/22/01						
Franklin	1	01/01/01	5/31/01			yes			
Gardendale City	1	10/01/00	2000			yes			
Greene							no request	County	
Hale	1	05/01/99	2000						
Homewood City	1	06/01/97	2000						
Houston	3	05/10/01		yes			Working on deploying NCAS Solution	Verizon	
Hueytown	1	04/30/01	6/1/01			yes			
Jackson	3	11/01/99			yes		PSAP needs to connect to BST 911 network	County	

Cingular Wireless Phase I Implementation Status - Alabama

As of 12/31/01

County	Status	Phase I Service Requested	Phase I Turn-up date	Phase I Request with work in progress	Phase I Request on hold	Phase I Request completed in 6 mo window	If not deployed, why not?	Who are we waiting for?	Phase II Service Requested
Jefferson	1	01/01/00	6/29/01						
Lamar	1	11/01/97	1/11/01						
Lauderdale	1	09/01/00	2000			yes			
Lawrence							no request	County	
Lee	1	09/01/98	2000						
Leeds City	1	12/01/99	2000						
Limestone	1	03/01/97	2000						5/22/01
Lowndes Co	1	05/14/01	12/2/01						
Macon							no request		
Madison	1	11/01/97	2000						6/1/01
Marion	1	11/01/00	1/11/01			yes			
Marshall	3	02/01/97			yes		PSAP waiting for CPE upgrade	County	
Mobile	1	06/01/99	2000						3/30/01
Montgomery	1	07/01/99	2000						
Montgomery City	1	07/01/99	2000						6/20/01
Morgan	1	12/01/99	2000						
Mountain Brook City	1	04/24/01	7/1/01			yes			
Okaloosa, FL	3	06/22/01		yes			County needs CPE upgrade	County	
Pickens	3	09/01/00			yes		PSAP not connected to BST Ali Database	County	
Pleasant Grove	1	09/01/00	2000			yes			
Randolph	1	10/01/00	4/10/01			yes			
Santa Rosa, FL	1	10/08/97	3/16/01						
Shelby	1	10/01/00	2000			yes			
St Clair	1	02/01/00	2000						
Sumpter	1	07/01/00	2000			yes			
Talladega	1	03/01/00	2000						
Tarrant City	1	11/01/99	2000						
Tuscaloosa	1	11/01/97	2000						

Cingular Wireless Phase I Implementation Status - Alabama

As of 12/31/01

County	Status	Phase I Service Requested	Phase I Turn-up date	Phase I Request with work in progress	Phase I Request on hold	Phase I Request completed in 6 mo window	If not deployed, why not?	Who are we waiting for?	Phase II Service Requested
Vestavia City	1	11/01/99	2000						
Walker	1	06/01/99	2000						
Washington							no request	County	
Winston	1	04/01/00	1/11/01						
TOTALS									
58		48	43	2	3	13			6

Cingular Wireless Phase I Implementation Status - Arizona

County	Status	Phase I Service Requested	Phase I Turn-up date	Phase I Request with work in progress	Phase I Request on hold	Phase I Request completed in 6 mo window	If not deployed, why not?	Who are we waiting for?	Phase II Service Requested
Mohave							no request	County	

Cingular Wireless Phase I Implementation Status - Arkansas

County	Status	Phase I Service Requested	Phase I Turn-up date	Phase I Request with work in progress	Phase I Request on hold	Phase I Request completed in 6 mo window	If not deployed, why not?	Who are we waiting for?	Phase II Service Requested
Arkansas Co							no request	County	
Ashley Co							no request	County	
Baxter County	3	04/23/01			yes		County has not signed agreement	County	
Benton County	1	03/01/01	11/30/01						
Boone County	3	06/04/01			yes		County has not signed agreement	County	
Bradley County							no request	County	
Calhoun County							no request	County	
Carroll County	2	07/09/01		yes					
Chicot County	2	06/15/01		yes					
Clark County	3	03/22/01			yes		County has not signed agreement	County	
Clay County							no request	County	
Cleburne County							no request	County	
Cleveland County							no request	County	
Conway County	2	06/13/01		yes					
Craighead County	2	06/15/01		yes					
Crawford County	3	04/16/01			yes		County has not signed agreement	County	
Cross County	2	06/15/01		yes					
Dallas County	4	09/24/01		yes			Within 6 month window		
Desha County	4	10/03/01		yes			Within 6 month window		
Drew County							no request	County	
Faulkner County							no request	County	
Franklin County							no request	County	
Fulton County							no request	County	
Garland County	3	04/19/01			yes		County has not signed agreement	County	
Grant County							no request	County	
Greene County	2	06/15/01		yes					
Hot Spring County	3	02/14/01			yes		County has not signed agreement	County	10/29/01
Independence County	1	03/10/01	07/21/01						
Izard County							no request	County	
Jackson County							no request	County	
Jefferson County	2	04/20/01		yes					

Cingular Wireless Phase I Implementation Status - Arkansas

County	Status	Phase I Service Requested	Phase I Turn-up date	Phase I Request with work in progress	Phase I Request on hold	Phase I Request completed in 6 mo window	If not deployed, why not?	Who are we waiting for?	Phase II Service Requested
Lawrence County							no request	County	
Lee County							no request	County	
Lincoln County							no request	County	
Logan County							no request	County	
Lonoke County	1	03/10/01	07/21/01						
Madison County							no request	County	
Marion County							no request	County	
Mississippi County							no request	County	
Monroe County	3	07/20/01			yes		County does not have a 911 system	County	
Montgomery County							no request	County	
Nevada County							no request	County	
Newton County							no request	County	
Ouachita County							no request	County	
Paragould/Greene Cour	3	02/05/01			yes		County has not signed agreement	County	
Perry County							no request	County	
Phillips County	2	03/29/01		yes					
Pike County	3	03/13/01			yes		County has not signed agreement	County	
Poinsett County							no request	County	
Polk County	4	08/17/01		yes					
Pope County	1	03/10/01	07/21/01						
Praire County							no request	County	
Pulaski County	1	03/10/01	07/21/01						
Randolph County							no request	County	
St. Francis County							no request	County	
Saline County	2	06/19/01		yes					
Scott County							no request	County	
Searcy County							no request	County	
Sebastian County	3	06/26/01			yes		County has not signed agreement	County	
Sevier County	4	08/14/01		yes			within 6 month window		
Sharp County							No request	County	
Stone County							No request	County	

Cingular Wireless Phase I Implementation Status - Arkansas

County	Status	Phase I Service Requested	Phase I Turn-up date	Phase I Request with work in progress	Phase I Request on hold	Phase I Request completed in 6 mo window	If not deployed, why not?	Who are we waiting for?	Phase II Service Requested
Union County							No request	County	
Van Buren County	4	08/07/01		yes			within 6 month window		
Washington County	1	03/10/00	12/31/00						4/4/01
White County							No request	County	
Woodruff County							No request	County	
Yell County							No request	County	
TOTALS	68	30	6	14	10	0			2

Cingular Wireless Phase I Implementation Status - California

County	Status	Phase I Service Requested	Phase I Turn-up date	Phase I Request with work in progress	Phase I Request on hold	Phase I Request completed in 6 mo window	If not deployed, why not?	Who are we waiting for?	Phase II Service Requested
Alameda County							no request, DGS target begin date in 2002	Department of General Services	
Butte County							no request, DGS target begin date in 2003/2004	Department of General Services	
Colusa County							no request, DGS target begin date in 2003/2004	Department of General Services	
Contra Costa County							no request, DGS target begin date in 2002	Department of General Services	
El Dorado County							no request, DGS target begin date in 2002/2003	Department of General Services	
Fresno County							no request, DGS target begin date in 2002/2003	Department of General Services	
Glenn County							no request, DGS target begin date in 2003/2004	Department of General Services	

Cingular Wireless Phase I Implementation Status - California

County	Status	Phase I Service Requested	Phase I Turn-up date	Phase I Request with work in progress	Phase I Request on hold	Phase I Request completed in 6 mo window	If not deployed, why not?	Who are we waiting for?	Phase II Service Requested
Imperial County							no request, DGS target begin date in 2004/2005	Department of General Services	
Inyo County							no request, DGS target begin date in 2004/2005	Department of General Services	
Kern County							no request, DGS target begin date in 2002	Department of General Services	
Kings County							no request, DGS target begin date in 2002/2003	Department of General Services	
Los Angeles County	3	03/30/01		yes			first deployment area; working on acquiring trunks to selective router	Pacific Bell, Verizon	3/30/01
Madera County							no request, DGS target begin date in 2003/2004	Department of General Services	
Marin County							no request, DGS target begin date in 2002	Department of General Services	

Cingular Wireless Phase I Implementation Status - California

County	Status	Phase I Service Requested	Phase I Turn-up date	Phase I Request with work in progress	Phase I Request on hold	Phase I Request completed in 6 mo window	If not deployed, why not?	Who are we waiting for?	Phase II Service Requested
Merced County							no request, DGS target begin date in 2003/2004	Department of General Services	
Mono County							no request, DGS target begin date in 2004/2005	Department of General Services	
Monterey County							no request, DGS target begin date in 2003/2004	Department of General Services	
Napa County							no request, DGS target begin date in 2002	Department of General Services	
Nevada County							no request, DGS target begin date in 2003/2004	Department of General Services	
Orange County							no request, DGS target begin date in 2002/2003	Department of General Services	
Placer County							no request, DGS target begin date in 2002/2003	Department of General Services	

Cingular Wireless Phase I Implementation Status - California

County	Status	Phase I Service Requested	Phase I Turn-up date	Phase I Request with work in progress	Phase I Request on hold	Phase I Request completed in 6 mo window	If not deployed, why not?	Who are we waiting for?	Phase II Service Requested
Riverside County							no request, DGS target begin date in 2002/2003	Department of General Services	
Sacramento County							no request, DGS target begin date in 2002/2003	Department of General Services	3/30/01
San Benito County							no request, DGS target begin date in 2003/2004	Department of General Services	
San Bernardino County							no request, DGS target begin date in 2002/2003	Department of General Services	
San Diego County							no request, DGS target begin date in 2002/2003	Department of General Services	
San Francisco County	3	03/30/01		yes			Working on acquiring trunks to selective router	Pacific Bell	3/30/01
San Joaquin County							no request, DGS target begin date in 2002/2003	Department of General Services	
San Luis Obispo County							no request, DGS target begin date in 2004/2005	Department of General Services	

Cingular Wireless Phase I Implementation Status - California

County	Status	Phase I Service Requested	Phase I Turn-up date	Phase I Request with work in progress	Phase I Request on hold	Phase I Request completed in 6 mo window	If not deployed, why not?	Who are we waiting for?	Phase II Service Requested
San Mateo County							no request, DGS target begin date in 2002	Department of General Services	
Santa Barbara County							no request, DGS target begin date in 2002/2003	Department of General Services	
Santa Clara County							no request, DGS target begin date in 2002	Department of General Services	
Santa Cruz County							no request, DGS target begin date in 2003/2004	Department of General Services	
Shasta County							no request, DGS target begin date in 2003/2004	Department of General Services	
Solano County							no request, DGS target begin date in 2002	Department of General Services	
Sonoma County							no request, DGS target begin date in 2002	Department of General Services	

Cingular Wireless Phase I Implementation Status - California

County	Status	Phase I Service Requested	Phase I Turn-up date	Phase I Request with work in progress	Phase I Request on hold	Phase I Request completed in 6 mo window	If not deployed, why not?	Who are we waiting for?	Phase II Service Requested
Stanislaus County							no request, DGS target begin date in 2002/2003	Department of General Services	
Sutter County							no request, DGS target begin date in 2003/2004	Department of General Services	
Tehama County							no request, DGS target begin date in 2003/2004	Department of General Services	
Tulare County							no request, DGS target begin date in 2002/2003	Department of General Services	
Ventura County							no request, DGS target begin date in 2002	Department of General Services	
Yolo County							no request, DGS target begin date in 2002/2003	Department of General Services	
Yuba County							no request, DGS target begin date in 2003/2004	Department of General Services	

Cingular Wireless Phase I Implementation Status - California

County	Status	Phase I Service Requested	Phase I Turn-up date	Phase I Request with work in progress	Phase I Request on hold	Phase I Request completed in 6 mo window	If not deployed, why not?	Who are we waiting for?	Phase II Service Requested
Totals	43	2	0	2	0	0			3

Cingular Wireless Phase I Implementation Status - Connecticut

County	Status	Phase I Service Requested	Phase I Turn-up date	Phase I Request with work in progress	Phase I Request on hold	Phase I Request completed in 6 mo window	If not deployed, why not?	Who are we waiting for?	Phase II Service Requested
Hartford	2	Dec-98		yes			Deployed new translations from State; Phase-1 cell by cell conversion underway	State	7/19/01
Fairfield	2	Dec-98		yes			Deployed new translations from State; Phase-1 cell by cell conversion underway	State	7/19/01
Litchfield	2	Dec-98		yes			Deployed new translations from State; Phase-1 cell by cell conversion underway	State	7/19/01
Middlesex	2	Dec-98		yes			Deployed new translations from State; Phase-1 cell by cell conversion underway	State	7/19/01
New Haven	2	Dec-98		yes			Deployed new translations from State; Phase-1 cell by cell conversion underway	State	7/19/01
New London	2	Dec-98		yes			Deployed new translations from State; Phase-1 cell by cell conversion underway	State	7/19/01
Tolland	2	Dec-98		yes			Deployed new translations from State; Phase-1 cell by cell conversion underway	State	7/19/01
Windham	2	Dec-98		yes			Deployed new translations from State; Phase-1 cell by cell conversion underway	State	7/19/01
TOTALS									
8		8	0	8	0	0			8

Cingular Wireless Phase I Implementation Status - DCS Georgia

County	Status	Phase I Service Requested	Phase I Turn-up date	Phase I Request with work in progress	Phase I Request on hold	Phase I Request completed in 6 mo window	If not deployed, why not?	Who are we waiting for?	Phase II Service Requested
Bryan							no request		
Bulloch	3	1/4/99			yes		Frontier LEC switch cannot process 20 digits and does not plan to upgrade	LEC	
Burke							no request	County	
Candler							no request	County	
Chatham	4	10/31/01		yes			Within 6 month window		
Chatham / City of Savannah							no request	County	
Columbia							no request	County	
Effingham	3	7/7/98			yes		Unresolved subscriber cost recovery issue with Chatham County and Savannah		
Emanuel							no request	County	
Evans							no request	County	
Franklin							no request	County	
Glynn							no request	County	
Jenkins							no request	County	
Liberty	3	6/21/99			yes		Coastal LEC cannot process 20 digits and does not plan to upgrade	LEC	
Long							no request	County	
McDuffie	3	12/7/98			yes		County reviewing cost recovery proposal	County	
Richmond	1	12/11/00	7/17/01						
Screven	3	9/17/99			yes		Planters Telco LEC not able to deploy Phase I	LEC	
Tattnall	4	9/20/01		yes			Within 6 month window		
Toombs							no request	County	
Warren							no request	County	
Wayne							no request	County	

Cingular Wireless Phase I Implementation Status - DCS Georgia

County	Status	Phase I Service Requested	Phase I Turn-up date	Phase I Request with work in progress	Phase I Request on hold	Phase I Request completed in 6 mo window	If not deployed, why not?	Who are we waiting for?	Phase II Service Requested
TOTALS 22		8	1	2	5	0			0

Cingular Wireless Phase I Implementation Status - DCS North Carolina

County	Status	Phase I Service Requested	Phase I Turn-up date	Phase I Request with work in progress	Phase I Request on hold	Phase I Request completed in 6 mo window	If not deployed, why not?	Who are we waiting for?	Phase II Service Requested
Alamance	3	12/7/00			yes		County has not signed service agreement	County	
Alexander	1	signed agreement	3/ 1/00						
Anson	3	12/13/00			yes		County has no trunks from LEC to PSAP	County, LEC	
Beaufort	1	6/3/99	7/11/00						
Brunswick County	1	7/7/00	3/14/00			yes			
Brunswick / Oak Island PD	1	signed agreement	3/14/00						
Buncombe	1	4/15/00	4/24/00			yes			
Burke	1	signed agreement	3/15/00						
Cabarrus	1	6/24/99	12/17/99			yes			
Caldwell	1	10/22/99	3/14/00			yes			
Carteret County	1	9/15/00	11/20/00			yes			
Carteret / City of Morehead City	1	signed agreement	1/25/01						
Carteret / City of Atlantic Beach	1	signed agreement	1/25/01						
Carteret / City of Emerald Isle	1	signed agreement	1/25/01						
Catawba	1	6/12/97	12/17/99						
Chatham	1	11/24/98	2/14/01						
Cleveland	1	2/4/00	4/15/00			yes			
Cleveland / City of Shelby PD	1	2/4/00	4/15/00			yes			
Columbus	1	12/10/99	9/25/00						
Craven							no request	County	
Craven / City of New Bern	1	2/21/01	8/14/01			yes			

Cingular Wireless Phase I Implementation Status - DCS North Carolina

County	Status	Phase I Service Requested	Phase I Turn-up date	Phase I Request with work in progress	Phase I Request on hold	Phase I Request completed in 6 mo window	If not deployed, why not?	Who are we waiting for?	Phase II Service Requested
Craven / Havelock Police Dept.							no request	County	
Cumberland County	1	9/5/00	10/26/00			yes			
Cumberland / City of Fayetteville	1	6/1/00	6/2/00			yes			
Davidson	1	4/23/97	12/ 6/99						
Davie	1	8/4/00	4/10/01						
Duplin	1	11/17/99	11/30/00						
Durham	3	10/17/00			yes		County has not signed service agreement and says Verizon LEC not ready	County and LEC	
Edgecombe County	4	9/12/01		yes			Within 6 month window		
Edgecombe / Tarboro Police Dept.	1	1/31/01	3/7/01			yes			
Forsyth	1	7/23/99	12/ 6/99			yes			
Franklin	1	7/21/00	10/ 4/00			yes			
Gaston County	1	signed agreement	3/ 9/00						
Gaston / Mount Holly Police Dept.	1	12/10/00	3/9/00			yes			
Granville County (Oxford NC)	1	1/24/00	8/16/01						
Granville (Butner Public Safety)							no request	County	
Greene	1	signed agreement	12/7/00						
Guilford County	1	12/10/98	10/15/99						
Harnett County	1	12/3/99	1/10/01						
Harnett County / City of Dunn	1	12/3/99	3/8/01						
Halifax County	1	2/21/01	11/1/01						
Haywood	1	4/15/00	4/24/00			yes			

Cingular Wireless Phase I Implementation Status - DCS North Carolina

County	Status	Phase I Service Requested	Phase I Turn-up date	Phase I Request with work in progress	Phase I Request on hold	Phase I Request completed in 6 mo window	If not deployed, why not?	Who are we waiting for?	Phase II Service Requested
Henderson	1	4/15/00	5/9/00			yes			
Hoke	1	8/25/00	11/27/00			yes			
Iredell	1	4/28/99	3/9/00						
Johnston	1	11/1/99	2/10/00			yes			8/3/01
Jones	3	12/7/00			yes		County has no E911 Addressing established	County	
Lee	1	4/15/00	12/15/00						
Lenior	1	7/19/00	2/15/01						
Lincoln	1	11/28/00	3/ 9/00			yes			
McDowell	1	10/6/99	10/18/00						
Mecklenburg County Charlotte Mecklenburg PD	1	7/29/97	6/ 1/99						
Mecklenburg Pineville Police Dept.	1	7/29/97	6/ 1/99						
Mecklenburg Town of Cornelius PD	1	7/29/97	6/ 1/99						
Moore	1	12/3/98	9/22/00						
Nash	1	7/24/00	9/22/00			yes			
New Hanover Co. Sherrif's Office (Wilmington)	1	10/24/97	3/10/00						
Onslow	1	1/6/99	11/28/00						
Orange	1	7/21/99	8/ 9/00						
Orange UNC-Chapel Hill	1	9/14/00	8/9/00			yes			
Pender	1	9/25/00	3/9/00			yes			
Person	3	8/14/00			yes		Sprint LEC not ready	LEC	
Pitt	1	3/9/01	4/5/01			yes			
Polk							no request	County	
Randolph	1	11/23/99	6/19/00						

Cingular Wireless Phase I Implementation Status - DCS North Carolina

County	Status	Phase I Service Requested	Phase I Turn-up date	Phase I Request with work in progress	Phase I Request on hold	Phase I Request completed in 6 mo window	If not deployed, why not?	Who are we waiting for?	Phase II Service Requested
Richmond	1	11/23/99	3/ 9/00			yes			
Robeson County	1	4/9/01	1/18/00			yes			
Robeson / City of Lumberton	1	2/28/01	1/18/00			yes			
Rockingham County / City of Reidsville Police Dept.	1	3/23/99	1/18/00						
Rowan	1	11/21/99	3/9/00			yes			8/16/01
Rutherford	1	11/14/00	4/15/00			yes			
Sampson	1	8/25/00	6/20/01						
Scotland	1	9/27/00	9/27/00			yes			
Stanly	1	10/15/97	12/17/99						
Stokes	3	8/25/00			yes		Sprint LEC not ready, County has not signed service agreement	LEC, County	
Surry							no request	County	
Transylvania	3	10/12/00			yes		PSAP CPE issues	County	
Union	3	8/29/00			yes		(Verizon LEC) Trunks not ordered, Co has not decided who will do the selective routing of calls. Co. has not sent S/A letter back	LEC, County	
Vance	1	5/2/99	11/17/00						
Wake County	1	2/7/00	6/ 9/00			yes			
Wake / Town of Cary	1	11/8/00	6/ 9/00						
Watauga	1	12/13/99	10/10/01						10/30/01
Wayne	1	12/7/99	3/10/00			yes			
Wilkes							no request	County	
Wilson	1	3/21/97	8/10/00						
Yadkin	3	8/25/00			yes		Sprint LEC not ready / County has not returned MSAG	LEC, County	
TOTALS									

Cingular Wireless Phase I Implementation Status - DCS North Carolina

County	Status	Phase I Service Requested	Phase I Turn-up date	Phase I Request with work in progress	Phase I Request on hold	Phase I Request completed in 6 mo window	If not deployed, why not?	Who are we waiting for?	Phase II Service Requested
85		80	70	1	9	31			3

Cingular Wireless Phase I Implementation Status - DCS South Carolina

County	Status	Phase I Service Requested	Phase I Turn-up date	Phase I Request with work in progress	Phase I Request on hold	Phase I Request completed in 6 mo window	If not deployed, why not?	Who are we waiting for?	Phase II Service Requested
Abbeville	1	7/14/99	8/10/00						
Aiken	1	7/26/99	5/30/00						
Anderson	1	7/26/99	12/ 6/99			yes			
Barnwell	1	7/13/99	5/30/00						
Beaufort	3	7/13/99			yes		Sprint / Hargray LEC not ready	LEC	
Berkeley	1	5/27/99	5/11/00						
Berkeley / City of Goose Creek	1	7/13/99	5/11/00						
Berkeley / City of Hanahan	1	7/21/99	5/11/00						
Calhoun							no request	County	
Charleston	1	8/2/99	7/18/00						
Cherokee	1	7/13/99	9/14/99			yes			
Chester	1	7/19/99	9/20/99			yes			
Chesterfield							no request	County	
Clarendon							no request	County	
Colleton	1	7/26/99	12/3/99			yes			
Darlington	1	7/14/99	12/13/99			yes			
Dillon	1	7/21/99	12/13/99			yes			
Dorchester	1	7/23/99	5/11/00						
Dorchester / City of Summerville	1	7/23/99	5/11/00						
Edgefield	1	2/15/99	7/18/00						
Fairfield	3	7/19/99			yes		County has not signed agreement, poss CPE upgrade necessary	County	
Florence	1	7/20/99	12/13/99			yes			
Georgetown	3	7/27/99			yes		County has not signed agreeemnt	County	
Greenville	1	7/14/99	12/ 6/99			yes			11/14/01
Greenwood	3	7/31/99			yes		Sprint LEC not ready	LEC	
Horry	3	7/12/99			yes		Verizon / Horry LEC not ready	LEC	
Jasper							no request	County	

Cingular Wireless Phase I Implementation Status - DCS South Carolina

County	Status	Phase I Service Requested	Phase I Turn-up date	Phase I Request with work in progress	Phase I Request on hold	Phase I Request completed in 6 mo window	If not deployed, why not?	Who are we waiting for?	Phase II Service Requested
Kershaw	1	7/20/99	5/24/00						
Lancaster	1	7/21/99	9/20/99			yes			
Laurens	3	7/23/99			yes		PSAP will not connect to ALI database	County	
Lee	3	6/6/01		yes			County is on admin line, Waiting on return of SA letter	County	
Lexington	1	11/17/98	5/22/00						
Marion	1	8/2/99	12/13/99			yes			
Marlboro	1	7/19/99	10/18/00						
Newberry	1	9/1/99	7/17/00						
Oconee	1	7/23/99	10/15/99			yes			
Orangeburg	1	12/9/98	7/17/00						
Pickens	1	7/28/99	10/15/99			yes			
Richland	1	7/21/99	8/9/00						
Spartanburg	1	12/1/98	11/ 1/99						3/26/01
Sumter	4	8/2/01		yes			County is on admin line, Waiting on return of SA letter	County	
Union	1	7/16/99	2/26/01						
York	1	yes	10/31/99						

TOTALS									
43		39	31	2	6	12			2

Cingular Wireless Phase I Implementation Status - DCS Tennessee

County	Status	Phase I Service Requested	Phase I Turn-up date	Phase I Request with work in progress	Phase I Request on hold	Phase I Request completed in 6 mo window	If not deployed, why not?	Who are we waiting for?	Phase II Service Requested
Anderson	1	10/30/00	1/3/01			yes			
Blount	1	10/30/00	1/3/01			yes			
Campbell	1	10/30/00	1/3/01			yes			
Carter	3	10/30/00			yes		County has not signed agreement with Sprint	County	
Cocke	1	10/30/00	1/12/01			yes			
Cumberland	3	10/30/00			yes		Citizens Telco installing new tandem switch, Cingular to deploy NCAS solution	LEC	
Grainger	3	10/30/00			yes		County not ready	County	
Greene	1	10/30/00	8/10/01						
Hamblen	1	10/30/00	1/3/01			yes			
Hawkins	1	10/30/00	1/3/01			yes			
Jefferson	1	10/30/00	1/9/01			yes			
Knox	1	10/30/00	1/3/01			yes			
Loudon	1	10/30/00	1/10/01			yes			
McMinn	1	10/30/00	1/10/01			yes			
Monroe	1	10/30/00	1/12/01			yes			
Morgan	1	10/30/00	1/12/01			yes			
Roane	1	10/30/00	1/10/01			yes			
Sevier	1	10/30/00	1/10/01			yes			
Sullivan	1	10/30/00	8/15/01						
Unicoi	3	10/30/00			yes		County has not signed agreement with Sprint	County	
Union	1	10/30/00	1/9/01			yes			
Washington	1	10/30/00	8/13/01						

Cingular Wireless Phase I Implementation Status - DCS Tennessee

County	Status	Phase I Service Requested	Phase I Turn-up date	Phase I Request with work in progress	Phase I Request on hold	Phase I Request completed in 6 mo window	If not deployed, why not?	Who are we waiting for?	Phase II Service Requested

TOTALS									
22		22	18	0	4	15			0

Cingular Wireless Phase I Implementation Status - DCS Virginia

County	Status	Phase I Service Requested	Phase I Turn-up date	Phase I Request with work in progress	Phase I Request on hold	Phase I Request completed in 6 mo window	If not deployed, why not?	Who are we waiting for?	Phase II Service Requested
Scott							no request	county	
Smyth							no request	county	
Washington	3	05/28/97			yes		CPE upgrade in progress	LEC	
Washington/Bristol City	1	No Request	8/27/01						

TOTALS									
4		2	1	0	1	0			0

Cingular Wireless Phase I Implementation Status - Delaware

County	Status	Phase I Service Requested	Phase I Turn-up date	Phase I Request with work in progress	Phase I Request on hold	Phase I Request completed in 6 mo window	If not deployed, why not?	Who are we waiting for?	Phase II Service Requested
New Castle	3	05/08/01		yes			State is forming CMRS Board, Attny General will not approve service agreements	State	5/8/01
Sussex	3	05/08/01		yes			State is forming CMRS Board, Attny General will not approve service agreements	State	5/8/01
Kent	3	05/08/01		yes			State is forming CMRS Board, Attny General will not approve service agreements	State	5/8/01
TOTALS									
3		3	0	3	0	0			3

Cingular Wireless Phase I Implementation Status - Florida

County	Status	Phase I Service Requested	Phase I Turn-up date	Phase I Request with work in progress	Phase I Request on hold	Phase I Request completed in 6 mo window	If not deployed, why not?	Who are we waiting for?	Phase II Service Requested
Alachua	1	05/31/00	11/28/01						
Bay	3	03/31/01			yes		County has not executed service order	County	
Bradford							no request	County	
Brevard	1	04/27/00	3/29/01						10/8/01
Broward	3	02/01/00		yes			County has not signed agreement	County	
Charlotte	1	10/30/00	9/6/01						
Clay							no request	County	
Collier	1	06/26/00	10/16/01						
Dade	1	08/26/99	11/9/00						
Duval	1	04/17/00	7/10/01						
Flagler	1	02/25/00	3/29/01						
Hendry	3	07/13/00		yes			Difficulties between LEC and IXC in facility meet points, testing scheduled 01/03/01	Sprint/AT&T	
Hernando	1	10/24/00	9/17/01						
Hillsborough	3	09/27/00			yes		Waiting for interconnection agreement with Verizon	Verizon LEC	
Indian River	3	10/10/00			yes		County has not executed service order	County	
Lake	1	08/23/00	8/3/01						
Lee							no request	County	9/28/01
Leon							no request	County	
Manatee	3	11/29/00			yes		Waiting for interconnection agreement with Verizon	Verizon LEC	
Marion	1	07/25/00	7/10/01						6/15/01
Martin							no request	County	
Monroe	1	10/07/00	7/3/01						
Nassau	1	04/19/00	12/14/00						4/5/01
Okeechobee							no request	County	
Orange	1	09/27/99	6/13/00						1/12/01
Osceola Co	3	11/01/00		yes			CPE upgrade in progress	County / Sprint	

Cingular Wireless Phase I Implementation Status - Florida

County	Status	Phase I Service Requested	Phase I Turn-up date	Phase I Request with work in progress	Phase I Request on hold	Phase I Request completed in 6 mo window	If not deployed, why not?	Who are we waiting for?	Phase II Service Requested
Palm Beach	1	11/04/99	2/12/01						4/6/01
Pasco	3	10/02/00			yes		Waiting for interconnection agreement with Verizon	Verizon LEC	
Pinellas	3	06/28/00			yes		Waiting for interconnection agreement with Verizon	Verizon LEC	
Polk	3	08/14/00			yes		Waiting for interconnection agreement with Verizon	Verizon LEC	
Putnam							no request	County	
Sarasota	3	12/03/99			yes		Waiting for interconnection agreement with Verizon	Verizon LEC	
Seminole	1	05/01/00	1/29/01						
St Johns	3	05/07/01		yes			ALI database info being verified now and waiting on County to turn-up	County	
St Lucie							no request	County	
Volusia	1	06/28/00	12/11/01						6/20/01
TOTALS	36	28	16	4	8	0			7

Cingular Wireless Phase I Implementation Status - Georgia

County	Status	Phase I Service Requested	Phase I Turn-up date	Phase I Request with work in progress	Phase I Request on hold	Phase I Request completed in 6 mo window	If not deployed, why not?	Who are we waiting for?	Phase II Service Requested
Alpharetta	1	5/9/00	12/6/00						
Atkinson							no request	County	
Atlanta	1	10/25/99	12/5/00						
Austell							no request	County	
Baldwin Co	3	8/11/98			yes		rescinded request 9/29/99 due to CPE limitations	County	
Banks Co	1	9/1/99	3/23/00						
Barrow							no request	County	
Bartow Co							no request	County	
Berrien Co							no request	County	
Bibb Co	1	11/28/00	4/19/01			yes			
Butts Co							no request	County	
Carroll Co							no request	County	
Chamblee	1	5/4/00	8/17/00						
Chattooga Co							no request	County	
Chattahoochee							no request	County	
Cherokee Co	1	3/8/99	4/9/00						
Clarke Co	1	10/12/98	12/5/00						
Clayton Co	1	6/12/98	8/2/00						
Clinch Co							no request	County	
Cobb Co	1	11/30/98	8/21/00						
College Park	1	10/23/00	11/3/00			yes			
Conyers	1	10/29/99	3/23/00						7/20/01
Cook Co							no request	County	
Coweta Co	1	7/8/98	5/16/00						
Dawson							no request	County	
Dekalb Co	1	6/18/99	8/24/00						
Decatur							no request	County	
Dougherty Co/Albany	1	8/17/00	6/19/01						
Douglas Co	1	1/19/99	2/22/00						
East Point							no request	County	

Cingular Wireless Phase I Implementation Status - Georgia

County	Status	Phase I Service Requested	Phase I Turn-up date	Phase I Request with work in progress	Phase I Request on hold	Phase I Request completed in 6 mo window	If not deployed, why not?	Who are we waiting for?	Phase II Service Requested
Elbert Co	1	6/12/00	8/15/00			yes			
Fairburn							no request	County	
Fannin Co	1	4/12/00	8/15/00			yes			
Fayette Co							no request	County	
Floyd Co	1	2/12/01	8/27/01						
Forest Park	1	7/20/00	9/12/00			yes			
Forsyth Co	1	4/10/00	9/12/00						
Franklin Co							no request	County	
Fulton Co	1	1/15/99	8/30/00						
Gilmer Co							no request	County	
Gordon Co							no request	County	
Greene Co	1	2/11/99	8/9/00						
Gwinnett Co	1	9/20/99	8/14/00						
Habersham Co							no request	County	
Hall Co	1	6/15/98	5/23/00						
Hancock							no request	County	
Hapeville							no request	County	
Haralson Co							no request	County	
Harris Co							no request	County	
Hart Co	1	5/15/00	8/17/00			yes			
Henry Co	1	1/5/01	8/2/01						
Houston Co	1	11/1/99	4/20/00						
Jackson Co	1	8/19/98	6/9/00						
Jasper Co	1	8/10/98	4/21/00						
Jones Co							no request	County	
Kennesaw							no request	County	
Lamar Co	1	2/9/00	5/5/00			yes			
Lanier Co							no request	County	
Lee Co							no request	County	
Lowndes Co	1	9/19/00	8/6/01						
Lumpkin Co							no request	County	

Cingular Wireless Phase I Implementation Status - Georgia

County	Status	Phase I Service Requested	Phase I Turn-up date	Phase I Request with work in progress	Phase I Request on hold	Phase I Request completed in 6 mo window	If not deployed, why not?	Who are we waiting for?	Phase II Service Requested
McIntosh Co							no request	County	
Madison Co							no request	County	
Monroe Co							no request	County	
Morgan Co	1	5/9/00	8/2/00			yes			
Morrow	1	10/3/00	10/24/00			yes			9/21/01
Murray Co	1	6/9/99	9/14/00						
Muscogee Co	1	8/25/00	6/13/01				County has not returned signed agreement	County	
Newton Co	1	1/22/99	9/22/00						
Oconee Co	1	2/22/00	12/5/00						
Oglethorpe							no request	County	
Paulding Co	1	10/13/97	2/7/00						
Peach Co	1	8/24/98	4/20/00						
Pickens Co							no request	County	
Polk Co	1	4/3/01	10/9/01						
Powder Springs							no request	County	
Putnam Co	1	5/18/01	10/24/01			YES			
Rabun Co							no request	County	
Randolph Co							no request	County	
Riverdale	3	2/9/99			yes		City delayed decision to implement	City	
Rockdale Co	1	7/30/98	5/5/00						4/4/01
Roswell	1	10/3/00	10/26/00			yes			
Smyrna							no request	County	
Spalding Co	1	4/5/00	6/26/00			yes			
Stephens Co							no request	County	
Stewart Co							no request	County	
Terrell Co							no request	County	
Tift Co							no request	County	
Towns Co							no request	County	
Troup Co							no request	County	
Turner Co							no request	County	

Cingular Wireless Phase I Implementation Status - Georgia

County	Status	Phase I Service Requested	Phase I Turn-up date	Phase I Request with work in progress	Phase I Request on hold	Phase I Request completed in 6 mo window	If not deployed, why not?	Who are we waiting for?	Phase II Service Requested
Twiggs Co							no request	County	
Union City	1	8/21/00	9/14/00			yes			
Walker Co							no request	County	
Walton Co	1	7/1/98	4/17/00						
Ware Co							no request	County	
Webster Co							no request	County	
White Co.	1	8/24/98	1/10/01						
Whitfield Co							no request	County	
Worth Co							no request	County	
TOTALS	100	49	47	0	2	13			3

Cingular Wireless Phase I Implementation Status - Hawaii

County	Status	Phase I Service Requested	Phase I Turn-up date	Phase I Request with work in progress	Phase I Request on hold	Phase I Request completed in 6 mo window	If not deployed, why not?	Who are we waiting for?	Phase II Service Requested
Kauai							PSAP not planning to request service	PSAP	
TOTALS									
1		0	0	0	0	0			0

Cingular Wireless Phase I Implementation Status - Idaho

County	Status	Phase I Service Requested	Phase I Turn-up date	Phase I Request with work in progress	Phase I Request on hold	Phase I Request completed in 6 mo window	If not deployed, why not?	Who are we waiting for?	Phase II Service Requested
Kootenai Co							no request	County	
TOTALS									0
1		0	0	0	0	0			

Cingular Wireless Phase I Implementation Status - Southern Indiana

County	Status	Phase I Service Requested	Phase I Turn-up date	Phase I Request with work in progress	Phase I Request on hold	Phase I Request completed in 6 mo window	If not deployed, why not?	Who are we waiting for?	Phase II Service Requested
Clark	1	1/26/00	8/16/01						11/6/01
Crawford	1	4/9/01	8/27/01			yes			
Dubois	1	2/25/99	8/27/01						
Floyd	1	Yes not dated	8/16/01						
Gibson	1	2/14/00	8/27/01						11/12/01
Harrison	1	8/27/01	8/27/01			yes			
New Albany	1	9/29/97	8/16/01						
Perry	1	2/8/00	4/12/01						4/9/01
Pike	1	2/17/99	8/27/01						
Posey	1	3/12/99	4/12/01						
Spencer	1	6/27/00	4/12/01						
Vanderburgh	1	6/1/00	9/21/01						
Warrick	1	2/10/99	4/12/01						

TOTALS	13	13	13	0	0	2			3
---------------	----	----	----	---	---	---	--	--	---

Cingular Wireless Phase I Implementation Status - Indiana

County	Status	Phase I Service Requested	Phase I Turn-up date	Phase I Request with work in progress	Phase I Request on hold	Phase I Request completed in 6 mo window	If not deployed, why not?	Who are we waiting for?	Phase II Service Requested
Bartholomew	1	4/23/99	10/27/99			yes			
Benton	1	11/28/00	8/22/01						
Boone	1	6/18/99	8/20/99			yes			
Brown	1	6/9/99	10/27/99			yes			
Carroll							no request	county	4/9/01
Cass							no request	county	
Clay	1	6/17/99	11/19/99			yes			
Clinton							no request	county	
Daviess	1	12/15/99	3/6/00			yes			
Dearborn	1	8/6/97	12/11/01						8/6/97
Decatur	1	2/1/99	9/7/00						
Delaware	1	8/14/98	3/3/99						6/21/01
Fayette							no request	county	
Fountain	1	6/2/98	3/4/99						
Greene	1	9/10/99	5/5/00						11/6/01
Hamilton	1	2/3/99	8/26/99						
Hancock	1	Verbal via XYPoint	1/25/99						
Hendricks	1	5/27/98	3/11/99						
Henry	1	9/21/01	11/19/01			yes			
Howard	4	9/25/01		yes			Scheduled to deploy in 6 month window		
Jackson	1	5/15/98	7/13/00						
Jay							no request	county	
Jefferson	1	8/25/98	6/9/00						4/20/01
Jennings	1	7/7/98	9/7/00						11/2/01
Johnson	1	5/15/98	3/17/99						3/13/01
Knox	1	7/20/98	3/6/00						
Lake	1	3/30/99	1/24/00						4/16/01
Lawrence	1	6/6/00	8/11/00			yes			4/23/01
Madison	1	4/23/01	7/17/01			yes			4/30/01
Marion	1	6/13/97	11/9/98						
Martin							no request, no 911 in county	county	

Cingular Wireless Phase I Implementation Status - Indiana

County	Status	Phase I Service Requested	Phase I Turn-up date	Phase I Request with work in progress	Phase I Request on hold	Phase I Request completed in 6 mo window	If not deployed, why not?	Who are we waiting for?	Phase II Service Requested
Miami							no request	county	
Monroe	1	9/28/98	12/9/99						8/23/01
Montgomery	1	3/27/00	5/15/00			yes			
Morgan	1	Verbal via XYPoint	12/21/98						
Ohio	1	8/14/98	8/13/01						
Orange	1	1/17/00	8/22/01						4/20/01
Owen	1	7/20/98	7/16/99						
Parke		7/16/01			yes		PSAP not ready until April '02-- Invalid Request	county	
Porter	1	9/14/98	11/6/01						
Pulaski							no request	county	
Putnam	1	4/29/98	6/25/99						11/7/01
Randolph							no request	county	
Ripley	1	4/11/01	8/17/01			yes			4/11/01
Rush							no request	county	
Scott	1	2/4/99	10/17/01						11/5/01
Shelby	1	Verbal via XYPoint	1/26/99						
Sullivan	1	5/7/99	11/19/99						
Switzerland	1	1/11/01	8/14/01						
Tippecanoe	1	4/27/98	10/18/99						
Tipton	4	9/25/01		yes			Scheduled to deploy in 6 month window		
Vermillion	1	3/29/00	5/3/00			yes			
Vigo	1	4/29/99	11/4/99						
Wabash							no request	county	
Wayne	1	9/24/01	11/26/01			yes			
Warren	1	6/2/98	3/4/99						
Washington	1	7/27/00	8/11/00			yes			
White							no request	county	
Totals									

Cingular Wireless Phase I Implementation Status - Indiana

County	Status	Phase I Service Requested	Phase I Turn-up date	Phase I Request with work in progress	Phase I Request on hold	Phase I Request completed in 6 mo window	If not deployed, why not?	Who are we waiting for?	Phase II Service Requested
58		46	43	2	1	13			15

Cingular Wireless Phase I Implementation Status - Illinois

County	Status	Phase I Service Requested	Phase I Turn-up date	Phase I Request with work in progress	Phase I Request on hold	Phase I Request completed in 6 mo window	If not deployed, why not?	Who are we waiting for?	Phase II Service Requested
Adams							Basic 911 System. No Request	Jurisdiction	
Bond	1	3/14/01	11/28/01					LEC	12/10/01
Brown							No request	Jurisdiction	
Bureau	3	5/30/00		yes			PSAP converting to regional ALI	Jurisdiction	
Calhoun							No request - notice to ICC	Jurisdiction	
Cass/Menard	4	8/7/01		yes			scheduled to deploy within 6 mo window		
Champaign							No request - notice to ICC	Jurisdiction	
Christian	4	7/2/01		yes			scheduled to deploy within 6 mo window		
Clark							No request	Jurisdiction	
Clinton	1	1/1/00	12/7/00						10/31/01
Cook Co. ETSB	1	7/19/00	9/7/01						
Cook -City of Chicago	1	1/27/00	7/11/00			yes			3/31/01
Cook -City of Evanston	1	11/28/00	9/20/01						
Cook -NW Central Dptch.	1	7/11/00	8/16/01						
Cook -SouthCom	3	No Date		yes			Waiting on data from PSAP	Jurisdiction	
Cook -SW Central Dptch.	1	9/6/00	10/9/01						
Cook -V. Alsip	1	11/15/00	11/29/01						
Cook -V. Barrington Hls.	1	2/2/00	9/14/00						4/2/01
Cook -V. Bedford Park	1	6/15/00	9/12/01						
Cook -V. Bellwood	1	3/29/01	10/25/01						
Cook -V. Berkeley	1	7/18/01	11/29/01			yes			
Cook -V. Berwyn	3	1/5/01		yes			Waiting on MSAG for ESN	Jurisdiction	
Cook -V. Blue Island	3	8/16/01		yes			Waiting on data from PSAP	Jurisdiction	
Cook -V. Broadview	1	11/10/00	9/10/01						
Cook -V. Chicago Hts.&S.	1	1/31/01	10/15/01						

Cingular Wireless Phase I Implementation Status - Illinois

County	Status	Phase I Service Requested	Phase I Turn-up date	Phase I Request with work in progress	Phase I Request on hold	Phase I Request completed in 6 mo window	If not deployed, why not?	Who are we waiting for?	Phase II Service Requested
Cook -V. Cicero	1	2/1/01	11/8/01						
Cook -V. City of Elgin	1	5/26/00	9/10/01						
Cook -V. Country Club H.	1	11/27/00	9/21/01						
Cook -V. Countryside	1	3/22/01	12/13/01						
Cook -V. DesPlns./Prk R.	1	10/28/00	8/30/01						
Cook -V. Elmwood Park	1	8/9/01	10/25/01						
Cook -V. Forest Park	4	11/1/01		yes			Waiting on PSAP data	Jurisdiction	
Cook -V. Glencoe	1	4/6/01	11/15/01						
Cook -V. Glenview & Wheeling	1	9/26/00	8/27/01						
Cook -V. Harwood Hts.	1	10/18/00	10/4/01						
Cook -V. Hazel Crest	1	11/28/00	9/12/01						
Cook -V. Hickory Hills	1	10/26/00	12/13/01						
Cook -V. Homewood	1	11/19/00	10/4/01						
Cook -V. La Grange	1	11/2/00	11/29/01						
Cook -V. Lansing	1	11/27/00	9/12/01						
Cook -V. Lincolnwood	1	10/30/00	9/26/01						
Cook -V. Lynwood/Thornton	1	11/17/00	11/1/01						
Cook -V. Maywood	3	10/10/00		yes			Ordered Trunks, waiting on delivery	LEC	
Cook -V. McCook	1	1/10/01	9/27/01						
Cook -V. Morton Grove	1	1/9/01	10/11/01						1/9/01
Cook -V. Niles	1	4/18/01	11/12/01						
Cook -V. Norridge	1	1/2/01	10/11/01						
Cook -V. Northbrook	1	4/4/01	12/13/01						

Cingular Wireless Phase I Implementation Status - Illinois

County	Status	Phase I Service Requested	Phase I Turn-up date	Phase I Request with work in progress	Phase I Request on hold	Phase I Request completed in 6 mo window	If not deployed, why not?	Who are we waiting for?	Phase II Service Requested
Cook -V. Northfield	1	10/31/00	9/25/01						
Cook -V. Oak Forest	1	10/31/00	10/23/01						
Cook -V. Oak Lawn(Burbank, Evergreen Park, Bridgeview)	1	11/1/00	10/31/01						
Cook -V. Orland Park	1	10/10/00	10/23/01						
Cook - WSCDC	3	10/19/00			yes		PSAP CPE upgrade due 3/15/02		
Cook -V. River Grove	1	6/15/00	9/27/01						
Cook -V. Riverdale	3	10/16/00		yes			Not Phase One Ready until 2002	Jurisdiction	
Cook -V. Roll. Meadows	1	8/31/00	8/30/01						
Cook -V. Rosemont	1	5/25/00	8/28/01						9/17/01
Cook -V. S. Holland	1	11/28/00	10/4/01						
Cook -V. Schaumburg	1	11/13/00	8/30/01						
Cook -V. Schiller Park	3	10/17/00		yes			Waiting on PSAP to return data forms and NDA	Jurisdiction	
Cook -V. Skokie	1	6/1/01	11/15/01			yes			
Cook -V. So.Barrington	1	5/19/00	8/31/01						
Cook -V. Tinley Park	1	11/27/00	9/25/01						
Cook -V. Westchester	1	12/11/00	9/12/01						
Cook -V. Western Sprgs.	3	6/26/01		yes			Ordered Trunks, waiting on delivery	LEC	
Cook -V. Wilmette	3	10/30/00		yes			Waiting on NDA from PSAP, sent 6/28	Jurisdiction	
Cook -V. Winnetka	3	4/5/01		yes			Waiting on NDA from PSAP, sent 6/28	Jurisdiction	
Crawford County							No request	Jurisdiction	
De Witt	4	9/19/01		yes			scheduled to deploy within 6 mo window		
DuPage Co. ETSB	1	8/1/00	9/21/01						

Cingular Wireless Phase I Implementation Status - Illinois

County	Status	Phase I Service Requested	Phase I Turn-up date	Phase I Request with work in progress	Phase I Request on hold	Phase I Request completed in 6 mo window	If not deployed, why not?	Who are we waiting for?	Phase II Service Requested
DuPage V. Naperville	1	5/11/01	11/12/01						
Edgar							No request	Jurisdiction	
Effingham	3	10/31/00		yes			Facilities Ordered	LEC	
Fayette							No request	Jurisdiction	
Ford	3	10/30/00		yes			Facilities Ordered	LEC	
Greene							No request	Jurisdiction	
Grundy							County has not requested, Facilities Ordered	County	
Iriquois							Rescinded original request, no landline 911 available		
Kane	1	5/19/00	9/10/01						
Kankakee	1	7/28/00	9/13/01						
Kendall	1	5/25/00	12/14/01						
Lake Co. ETSB	1	3/6/01	12/12/01						
Lake Co -Cty. of Waukegan	1	6/9/00	8/20/01						11/19/01
Lake Co -CenCom	3	5/31/00		yes			Waiting on Jurisdiction to return Routing Tables. Trunks ordered.	Jurisdiction	
Lake Co -V. Deerfield	3	3/6/01		yes			Trunks ordered	LEC	
Lake Co -V. Fox Lake	1	6/14/00	10/26/01						
Lake Co-V. Gurnee	1	10/2/00	11/28/01						
Lake Co -V. Lincolnshire	1	3/23/01	12/13/01						
Lake Co -V. Mundelein	1	11/3/00	11/19/01						
Lake Co -V. Vernon Hills	3	10/30/00		yes			Waiting on data from PSAP	Jurisdiction	6/12/01
Lake Co -V. Winthrop Hbr.	1	3/14/01	11/16/01						
Lake Co -V. Zion	1	2/16/01	11/30/01						
LaSalle -V. Ottawa	3	2/21/01		yes			CPE Vendor working SALI interface	LEC	

Cingular Wireless Phase I Implementation Status - Illinois

County	Status	Phase I Service Requested	Phase I Turn-up date	Phase I Request with work in progress	Phase I Request on hold	Phase I Request completed in 6 mo window	If not deployed, why not?	Who are we waiting for?	Phase II Service Requested
LaSalle - V. Peru	4	11/1/01		yes			scheduled to deploy within 6 mo window		
LaSalle -V. Streator	3	9/25/00			yes		CPE Vendor working SALI interface	TSI	
Lawrence							No request	Jurisdiction	
Livingston	3	8/11/00		yes			CPE Vendor working SALI interface	TSI	
Logan							No request - notice to ICC	COMPASS	
Macoupin							No request - notice to ICC	COMPASS	
Madison	3	9/13/00		yes			Need MSAG ledger records from PSAP	County	
Marion	1	6/12/00	8/24/01						
Marshall	3	4/12/01		yes			CPE Vendor working SALI interface	TSI	4/12/01
Mason	3	5/11/00		yes			CPE Vendor working SALI interface	TSI	
McHenry	1	4/7/00	9/5/01						
McLean							No request - notice to ICC	Jurisdiction	
Monroe	4	7/25/01		yes			scheduled to deploy within 6 mo window		
Columbia PD	4	7/25/01		yes			scheduled to deploy within 6 mo window		
Montgomery							No request - notice to ICC	Jurisdiction	
Morgan	3	2/26/01		yes			CPE Vendor working SALI interface	TSI	
Moultrie							No request	Jurisdiction	
Piatt	3	7/25/00			yes		CPE Vendor working SALI interface	Jurisdiction	
Pike							No request	Jurisdiction	
Putnam							No request	Jurisdiction	
Sangamon	1	9/5/00	12/6/01						
Scott	4	12/1/01		yes			scheduled to deploy within 6 mo window		
Shelby							No request	Jurisdiction	
St. Clair	1	12/3/99	9/6/00						9/13/00
Stark							No request	Jurisdiction	
Will Co. ETSB	1	7/6/00	9/26/01						
Will Co. City of Bolingbrook	1	11/17/00	10/24/01						

Cingular Wireless Phase I Implementation Status - Illinois

County	Status	Phase I Service Requested	Phase I Turn-up date	Phase I Request with work in progress	Phase I Request on hold	Phase I Request completed in 6 mo window	If not deployed, why not?	Who are we waiting for?	Phase II Service Requested
TOTALS 119		99	67	29	3	3			10

Cingular Wireless Phase I Implementation Status - Kansas

County	Status	Phase I Service Requested	Phase I Turn-up date	Phase I Request with work in progress	Phase I Request on hold	Phase I Request completed in 6 mo window	If not deployed, why not?	Who are we waiting for?	Phase II Service Requested
MARC - Johnson, Levenworth, Wyandotte, City of Prarie Village (KS) and Cass, Clay, Jackson, Patte, and Ray (MO)	4	08/02/01		yes					11/9/01
Atchison							No Request	County	
Butler							No Request	County	
Chautauqua							No Request	County	
Cherokee							No Request	County	
Crawford							No Request	County	
Douglas							No Request	County	
Jefferson							No Request	County	
Montgomery							No Request	County	
Osage							No Request	County	
Riley	4	10/01/01		yes			Within 6 month window		
Sedgewick	4	07/25/01		yes					
Shawnee							No Request	County	
Wilson							No Request	County	
TOTALS	14	3	0	3	0	0			1

Cingular Wireless Phase I Implementation Status - Northern Kentucky

County	Status	Phase I Service Requested	Phase I Turn-up date	Phase I Request with work in progress	Phase I Request on hold	Phase I Request completed in 6 mo window	If not deployed, why not?	Who are we waiting for?	Phase II Service Requested
Boone County									6/28/00
Boone Co.ETSB	1	6/28/00	3/15/01						
Grtr. Cin. Airport	1	11/6/00	3/15/01			yes			
Campbell Co.									8/28/00
Campbell C. PD	1	8/28/00	3/15/01						
Cty. Covington	1	11/9/00	3/15/01			yes			11/9/00
Cty. Newport	1	9/14/00	3/15/01			yes			
Cty. Covington PD	1	11/10/00	3/15/01			yes			
Cty. Ft. Thomas	1	11/16/00	3/15/01			yes			11/16/00
Gallatin							no request	County	
Grant	1	11/16/00	3/15/01			yes			11/16/00
Kenton Co.	1	9/25/00	3/28/01						9/25/00
Cty. Erlanger	1	8/29/00	3/15/01						8/29/00
Pendleton	1	11/25/00	10/9/01						

TOTALS	14	11	11	0	0	6			7
---------------	----	----	----	---	---	---	--	--	---

Cingular Wireless Phase I Implementation Status - Kentucky

County	Status	Phase I Service Requested	Phase I Turn-up date	Phase I Request with work in progress	Phase I Request on hold	Phase I Request completed in 6 mo window	If not deployed, why not?	Who are we waiting for?	Phase II Service Requested
Kentucky State Police 1 serving Ballard, Hickman, Graves, Calloway, Fulton, Carlisle, Livingston, Lyon	1	10/21/97	9/28/01						
Kentucky State Police 2 serving Caldwell, Hopkins, Crittenden, Todd and Muhlenberg	1	11/11/97	9/28/01						
Kentucky State Police 3 Edmonson, Simpson, Butler	1	5/8/00	9/28/01						
Kentucky State Police 4 serving Grayson, Breckinridge, Meade and Bullitt	1	5/5/00	8/16/01						
Kentucky State Police 5 serving Owen, Trimble, Henry	1	10/24/97	8/16/01						
Kentucky State Police 6 serving Nicholas and Bracken	3	5/5/00		yes			PSAP not ready	PSAP	
Kentucky State Police 7 serving Jackson, Lee, Garrard, Jessamine, Lincoln	1	5/5/00	8/27/01						

Cingular Wireless Phase I Implementation Status - Kentucky

County	Status	Phase I Service Requested	Phase I Turn-up date	Phase I Request with work in progress	Phase I Request on hold	Phase I Request completed in 6 mo window	If not deployed, why not?	Who are we waiting for?	Phase II Service Requested
Kentucky State Police 8 serving Elliott, Wolfe, Menifee, Fleming Lewis, Bath, Montgomery	1	5/5/00	8/29/01						
Kentucky State Police 9 serving Pike, Floyd, Martin and Magoffin	1	2/10/99	10/5/01						
Kentucky State Police 10 serving Harlan, Knox and Bell	1	2/10/99	8/29/01						
Kentucky State Police 11 serving Clay and Rockcastle	1	5/5/00	9/25/01						
Kentucky State Police 12 serving Scott and Franklin	1	5/5/00	8/16/01						
Kentucky State Police 13 serving Breathitt, Leslie, Letcher, Knott	1	5/5/00	8/29/01						
Kentucky State Police 15 serving Casey	1	5/5/00	8/29/01						
Kentucky State Police 16 serving Union and Ohio	1	5/5/00	9/21/01						
Allen	4	12/10/01		yes			Within 6 month window		12/10/01
Bourbon	1	11/13/00	8/29/01						

Cingular Wireless Phase I Implementation Status - Kentucky

County	Status	Phase I Service Requested	Phase I Turn-up date	Phase I Request with work in progress	Phase I Request on hold	Phase I Request completed in 6 mo window	If not deployed, why not?	Who are we waiting for?	Phase II Service Requested
Boyle	1	6/14/00	8/29/01						
Carroll	1	6/26/00	8/16/01						
Christian	1	10/4/00	10/11/01						
Clark	1	7/3/00	8/29/01						
Daviess	1	2/2/01	9/21/01						
Daviess - City of Owensboro	1	2/2/01	9/21/01						
Estill	3	8/28/98		yes			SCP route sets on order, DS1 on order, Need Verizon Interconnection Addendum	LEC	
Fayette	3	11/14/00			yes		Verizon requiring Interconnection Addendum	LEC	11/20/01
Harrison	1	11/13/00	10/4/01						
Henderson	1	9/6/00	9/21/01						
Jefferson	1	12/17/98	9/17/00						11/6/01
Johnson	1	1/13/00	8/27/01						
Lawrence	3	9/13/00		yes			PSAP not ready	PSAP	
Logan	1	11/27/98	9/28/01						
Madison	1	10/5/98	8/29/01						
Marshall	1	8/1/00	9/28/01						
Mason	1	11/13/00	8/29/01						
McCracken	1	9/17/00	9/28/01						
McLean	1	7/19/00	9/21/01						
Morgan	3	11/13/00		yes			SCP route sets on order, DS1 on order, Need Verizon Interconnection Addedum	LEC	
Oldham	1	11/13/00	8/16/01						
Perry	3	6/28/00		yes			SCP route sets on order, DS1 on order, Need Verizon Interconnection Addedum	LEC	
Powell	1	9/5/00	8/29/01						
Rowan	3	6/14/00		yes			SCP route sets on order, DS1 on order, Need Verizon Interconnection Addedum	LEC	
Shelby	1	12/4/00	8/16/01						

Cingular Wireless Phase I Implementation Status - Kentucky

County	Status	Phase I Service Requested	Phase I Turn-up date	Phase I Request with work in progress	Phase I Request on hold	Phase I Request completed in 6 mo window	If not deployed, why not?	Who are we waiting for?	Phase II Service Requested
Trigg	1	8/8/00	9/28/01						
Warren	1	7/5/00	9/28/01						
Webster	1	8/21/00	9/28/01						
Whitley	1	8/14/00	8/29/01						
Woodford	3	11/13/00		yes			SCP route sets on order, DS1 on order, Need Verizon Interconnection Addedum	LEC	
TOTALS	47	47	38	8	1	0			3

Cingular Wireless Phase I Implementation Status - Louisiana

County	Status	Phase I Service Requested	Phase I Turn-up date	Phase I Request with work in progress	Phase I Request on hold	Phase I Request completed in 6 mo window	If not deployed, why not?	Who are we waiting for?	Phase II Service Requested
Acadia							no request	County	
Allen							no request	County	
Ascension	1	9/8/00	5/24/01						
Assumption	1	5/19/00	8/20/01						
Avoyelles							no request	County	
Bienville	3	7/12/00		yes			Retesting with LEC scheduled for early January	LEC	
Bossier	3	9/15/99			yes		Parish has not executed service agreement	Parish	
Caddo	3	2/23/00			yes		Parish has not executed service agreement	Parish	
Calcasieu	1	11/30/99	5/3/01						
DeSoto							no request	Parish	
East Baton Rouge	1	4/21/00	7/17/01						
East Feliciana	1	2/9/01	8/3/01						
Evangeline							no request	Parish	
Iberia	1	03/06/01	7/3/01						
Iberville	1	3/23/00	12/27/00						
Jefferson	1	5/22/00	4/18/01						
Jefferson Davis							no request	Parish	
Lafayette	1	10/20/98	4/1/99						5/17/01
LaFourche	1	5/22/00	6/14/01						
Lincoln	1	10/5/00	11/20/01						
Livingston							no request	Parish	
Madison							no request	Parish	
Morehouse	1	11/20/01	11/20/01						

Cingular Wireless Phase I Implementation Status - Louisiana

County	Status	Phase I Service Requested	Phase I Turn-up date	Phase I Request with work in progress	Phase I Request on hold	Phase I Request completed in 6 mo window	If not deployed, why not?	Who are we waiting for?	Phase II Service Requested
Natchitoches							no request	Parish	
Orleans	1	5/22/00	1/9/01						
Ouachita	1	6/13/00	11/5/01						
Plaquemines	3	5/16/00			yes		Parish has not executed service agreement	Parish	
Pointe Coupee							no request	Parish	
Rapides	3	9/30/99			yes		Parish has not executed service agreement	Parish	
Richland							no request	Parish	
St. Bernard							no request	Parish	
St. Charles	1	5/16/00	1/9/01						
St. James							no request	Parish	
St. John the Baptist	3	2/12/01			yes		Parish has not executed service agreement	Parish	
St. Landry	1	10/26/00	6/19/01						
St. Martin	3	11/8/99			yes		Parish has not executed service agreement	Parish	
St. Mary's	3	5/22/00		yes			Parish corrected MSAG, LEC checking tandem translations	LEC	
St. Tammany	1	5/22/00	2/7/01						4/4/01
Tangipahoa	1	5/22/00	12/27/00						
Terrebonne	1	5/22/00	6/12/01						
Vermilion							no request	Parish	
Washington	1	5/22/00	2/9/01						
Webster	3	2/8/01		yes			Retesting with LEC scheduled for early January	Cingular MSC	
West Baton Rouge							no request	Parish	
West Feliciana	1	1/18/01	8/16/01						

Cingular Wireless Phase I Implementation Status - Louisiana

County	Status	Phase I Service Requested	Phase I Turn-up date	Phase I Request with work in progress	Phase I Request on hold	Phase I Request completed in 6 mo window	If not deployed, why not?	Who are we waiting for?	Phase II Service Requested

TOTALS									
45		30	21	3	6	0			2

Cingular Wireless Phase I Implementation Status - Maryland

County	Status	Phase I Service Requested	Phase I Turn-up date	Phase I Request with work in progress	Phase I Request on hold	Phase I Request completed in 6 mo window	If not deployed, why not?	Who are we waiting for?	Phase II Service Requested
Anne Arundel, MD	3	12/9/99		yes			County has not signed agreement	County	4/6/01
Baltimore							no request	County	
Carroll							no request	County	
Cecil							no request		
Charles							no request	County	
Harford							no request	County	
Howard							no request	County	
Montgomery							no request	County	
Prince George							no request	County	

TOTALS	9	1	0	1	0	0			1
---------------	---	---	---	---	---	---	--	--	---

Cingular Wireless Phase I Implementation Status - Massachusetts

County	Status	Phase I Service Requested	Phase I Turn-up date	Phase I Request with work in progress	Phase I Request on hold	Phase I Request completed in 6 mo window	If not deployed, why not?	Who are we waiting for?	Phase II Service Requested
Barnstable	4	09/28/01		yes			within 6 month window		
Berkshire	4	09/28/01		yes			within 6 month window		
Bristol	4	09/28/01		yes			within 6 month window		
Dukes	4	09/28/01		yes			within 6 month window		
Essex	4	09/28/01		yes			within 6 month window		
Franklin	4	09/28/01		yes			within 6 month window		
Hampden	4	09/28/01		yes			within 6 month window		
Hampshire	4	09/28/01		yes			within 6 month window		
Middlesex	4	09/28/01		yes			within 6 month window		
Nantucket	4	09/28/01		yes			within 6 month window		
Norfolk	4	09/28/01		yes			within 6 month window		
Plymouth	4	09/28/01		yes			within 6 month window		
Suffolk	4	09/28/01		yes			within 6 month window		
Worcester	4	09/28/01		yes			within 6 month window		
TOTALS	14	14	0	14	0	0			0

Cingular Wireless Phase I Implementation Status - Michigan

County	Status	Phase I Service Requested	Phase I Turn-up date	Phase I Request with work in progress	Phase I Request on hold	Phase I Request completed in 6 mo window	If not deployed, why not?	Who are we waiting for?	Phase II Service Requested
Benzie	3	6/27/00			yes		Sites in this county are switched by Dobson Communications	Communications	
Genesee Co.							no request	County	
Genesee Co.ETSB	1	9/1/00	3/1/01			yes			
City of Flint	1	12/6/00	7/19/01						
Lake	3	7/25/00			yes		Sites in this county are switched by Dobson Communications	Dobson Communications	
Lapeer	1	9/1/00	4/26/01						
Leelanau	3	12/4/00			yes		Sites in this county are switched by Dobson Communications	Dobson Communications	
Livingston	3	11/17/00			yes		Facilities ordered	LEC	
Macomb	1	9/1/00	10/17/01						
Manistee	3	7/24/00			yes		Sites in this county are switched by Dobson Communications	Dobson Communications	
Mason							no request	county	
Missaukee	3	11/8/00			yes		Sites in this county are switched by Dobson Communications	Dobson Communications	
Monroe							no request (Voicestream property)	County	
Oakland	3	7/19/00		yes			Pending approval of call routing plan	County	
Osceola	3	9/1/00			yes		Sites in this county are switched by Dobson Communications	Dobson Communications	
Shiawassee	1	6/21/00	7/12/01						
St. Clair	3	3/6/01		yes			Facilities ordered	LEC	
Washtenaw	1	9/1/00	2/9/01			yes			

Cingular Wireless Phase I Implementation Status - Michigan

County	Status	Phase I Service Requested	Phase I Turn-up date	Phase I Request with work in progress	Phase I Request on hold	Phase I Request completed in 6 mo window	If not deployed, why not?	Who are we waiting for?	Phase II Service Requested
Wayne - Conference of Western Wayne	3	9/11/00			yes		1 PSAP turned up 12/18/01, Pending approval of routing plan for remainder	county	
Wayne - City of Detroit	1	11/2/00	11/30/01						
Wayne -Conference of Eastern Wayne	3	4/10/01			yes		county has not signed NDA	County	
Wayne - Downriver Mutual Aid	3	4/10/01		yes			Pending approval of call routing plan	County	
Wexford Co.	3	7/13/00			yes		Sites in this county are switched by Dobson Communications	Dobson Communications	
TOTALS	23	20	7	3	10	2			0

Cingular Wireless Phase I Implementation Status - Mississippi

County	Status	Phase I Service Requested	Phase I Turn-up date	Phase I Request with work in progress	Phase I Request on hold	Phase I Request completed in 6 mo window	If not deployed, why not?	Who are we waiting for?	Phase II Service Requested
Adams	1	12/16/99	11/19/01						
Alcorn							no request	County	
Attala							no request	County	
Benton							no request	County	
Bolivar	1	7/13/00	11/12/01						
Calhoun							no request	County	
Chickasaw							no request	County	
Choctaw							no request	County	
Claiborne							no request	County	
Clarke	1	11/16/00	11/19/01						
Copiah	1	8/22/00	4/20/01						
Forrest	3	7/22/99			yes		PSAP wants to revise wording on Service Agreement to make carrier liable	PSAP	
Franklin							no request	County	
Greene							no request	County	
Grenada	1	3/5/01	11/19/01						
Hancock	1	5/10/00	12/10/01						
Harrison	1	12/15/00	12/10/01						
Hinds	1	9/9/99	3/13/01						
Holmes	1	4/26/00	11/19/01						
Issaquena							no request	County	
Itawamba	3	11/2/00		yes			PSAP needs ALI data links	County	
Jackson	1	10/26/99	12/10/01						4/4/01
Jasper							no request	County	
Jefferson Davis							no request	County	
Kemper							no request	County	
Lamar	1	4/10/00	12/18/01						
Lauderdale	1	7/6/00	11/19/01						
Leake	1	11/6/00	11/19/01						
Lee	1	8/25/00	10/11/01						
Leflore	1	3/29/00	11/12/01						

Cingular Wireless Phase I Implementation Status - Mississippi

County	Status	Phase I Service Requested	Phase I Turn-up date	Phase I Request with work in progress	Phase I Request on hold	Phase I Request completed in 6 mo window	If not deployed, why not?	Who are we waiting for?	Phase II Service Requested
Lincoln	1	2/14/01	11/19/01						
Lowndes	1	2/7/01	12/12/01						
Madison	1	4/4/00	4/10/01						
Marion							no request	County	
Monroe							no request	County	
Montgomery	1	3/12/01	11/19/01						
Neshoba							no request	County	
Newton	1	11/6/00	11/19/01						
Noxubee							no request	County	
Oktibbeha							no request	County	
Perry							no request	County	
Pike	1	3/7/00	11/19/01						
Pontotoc							no request	County	
Prentiss	1	7/25/00	10/11/01						
Rankin	1	5/2/00	4/20/01						
Scott	3	2/12/01			yes		CPE Equipment needs Phase 1 features turned on	PSAP	
Simpson	1	8/25/00	4/10/01						
Smith							no request	County	
Stone	1	2/26/01	12/18/01						
Sunflower	1	7/11/00	11/12/01						
Tippah							no request	County	
Tishomingo							no request	County	
Union	1	4/10/00	10/11/01						
Walthal							no request	County	
Warren	1	11/19/99	3/14/01						
Washington	1	2/12/01	11/12/01						
Webster							no request	County	
Yalobusha							no request	County	

Totals									
--------	--	--	--	--	--	--	--	--	--

Cingular Wireless Phase I Implementation Status - Mississippi

County	Status	Phase I Service Requested	Phase I Turn-up date	Phase I Request with work in progress	Phase I Request on hold	Phase I Request completed in 6 mo window	If not deployed, why not?	Who are we waiting for?	Phase II Service Requested
58		32	29	1	2	0			1

Cingular Wireless Phase I Implementation Status - Missouri

County	Status	Phase I Service Requested	Phase I Turn-up date	Phase I Request with work in progress	Phase I Request on hold	Phase I Request completed in 6 mo window	If not deployed, why not?	Who are we waiting for?	Phase II Service Requested
Bollinger County							No request	County	
Christian County	3	07/18/01		yes			TCS assumed project 7/27/01. Waiting on ALI Connectivity	SWBT	
Nixa Police Department	3	07/18/01		yes			TCS assumed project 7/27/01. Waiting on ALI Connectivity	SWBT	
Clay Co - City of Kansas City	4	08/02/01		yes			within 6 month window		
Cooper County EMA	3	10/29/00		yes			TCS assumed project 7/27/01. Waiting on ALI Connectivity	SWBT	
Booneville PD	3	07/18/01		yes			TCS assumed project 7/27/01. Waiting on ALI Connectivity	SWBT	
Greene County 911	3	07/18/01		yes			TCS assumed project 7/27/01. Waiting on ALI Connectivity	SWBT	
Jackson City of Independence	4	08/02/01		yes			within 6 month window		
Jackson City of Blue Springs	4	08/02/01		yes			within 6 month window		
Jackson City of Pleasant Valley	4	08/02/01		yes			within 6 month window		
Jackson City of Liberty	4	08/02/01		yes			within 6 month window		
Jasper County Emergency Services	1	10/30/00	6/20/01						4/4/01
Jasper County Sheriff's Office	2	10/30/00		yes			TCS assumed project 7/27/01. Waiting on ALI Connectivity	SWBT	
Newton County Central Dispatch	3	07/18/01		yes			TCS assumed project 7/27/01. Waiting on ALI Connectivity	SWBT	
Polk County 911	3	07/18/01			yes		County has indicated that it will withdraw request	County	
Saint Louis County	3	07/18/01		yes			TCS assumed project 7/27/01. Waiting on ALI Connectivity	SWBT	3/30/01

Cingular Wireless Phase I Implementation Status - Missouri

County	Status	Phase I Service Requested	Phase I Turn-up date	Phase I Request with work in progress	Phase I Request on hold	Phase I Request completed in 6 mo window	If not deployed, why not?	Who are we waiting for?	Phase II Service Requested
Scott County E911	3	05/25/01		yes			TCS assumed project 7/27/01. Waiting on ALI Connectivity	SWBT	5/25/01
Scott Miner PD	3	07/18/01		yes			TCS assumed project 7/27/01. Waiting on ALI Connectivity	SWBT	
Scott Scott City PD	3	07/18/01		yes			TCS assumed project 7/27/01. Waiting on ALI Connectivity	SWBT	
Scott Sikesron Public Safety	3	07/18/01		yes			TCS assumed project 7/27/01. Waiting on ALI Connectivity	SWBT	
Stone County	3	07/18/01		yes			TCS assumed project 7/27/01. Waiting on ALI Connectivity	SWBT	6/18/01
Taney County 911	3	07/18/01		yes			TCS assumed project 7/27/01. Waiting on ALI Connectivity	SWBT	
Taney Branton PD	3	07/18/01		yes			TCS assumed project 7/27/01. Waiting on ALI Connectivity	SWBT	
Texas Co Wri/Tex E911	3	12/27/00		yes			TCS assumed project 7/27/01. Waiting on ALI Connectivity	SWBT	
Warren County	4	07/19/01		yes			within 6 month window		7/19/01
Webster County	3	07/18/01		yes			TCS assumed project 7/27/01. Waiting on ALI Connectivity	SWBT	
TOTALS	26	25	1	23	1	0			5

Cingular Wireless Phase I Implementation Status - Montana

County	Status	Phase I Service Requested	Phase I Turn-up date	Phase I Request with work in progress	Phase I Request on hold	Phase I Request completed in 6 mo window	If not deployed, why not?	Who are we waiting for?	Phase II Service Requested
no service in Montana									
TOTALS	0	0	0	0	0	0			0

Cingular Wireless Phase I Implementation Status - Nevada

County	Status	Phase I Service Requested	Phase I Turn-up date	Phase I Request with work in progress	Phase I Request on hold	Phase I Request completed in 6 mo window	If not deployed, why not?	Who are we waiting for?	Phase II Service Requested
Carson City							no request	county	
Clark Co							no request	county	
City of Henderson							Phase I not requested before Phase II request; not technically capable of Phase II service at this time	Ericsson, XYPPoint	4/11/01
Douglas Co							no request	county	
Nye Co							no request	county	
Washoe Co	3	11/03/99			yes		County has not responded to our cost estimate.	County	
TOTALS									
6		1	0	0	1	0			1

Cingular Wireless Phase I Implementation Status - New Hampshire

County	Status	Phase I Service Requested	Phase I Turn-up date	Phase I Request with work in progress	Phase I Request on hold	Phase I Request completed in 6 mo window	If not deployed, why not?	Who are we waiting for?	Phase II Service Requested
Rockingham	3	03/20/97			yes		Waiting for Verizon to load MSAG Data	Verizon	

TOTALS									
1		1	0	0	1	0			0

Cingular Wireless Phase I Implementation Status - New Jersey

County	Status	Phase I Service Requested	Phase I Turn-up date	Phase I Request with work in progress	Phase I Request on hold	Phase I Request completed in 6 mo window	If not deployed, why not?	Who are we waiting for?	Phase II Service Requested
Atlantic	1	07/09/97	12/22/00						3/5/01
Burlington	1	07/09/97	12/22/00						3/5/01
Camden	1	07/09/97	12/22/00						3/5/01
Cape Mary	1	07/09/97	12/22/00						3/5/01
Cumberland	1	07/09/97	12/22/00						3/5/01
Gloucester	1	07/09/97	12/22/00						3/5/01
Mercer	1	07/09/97	12/22/00						3/5/01
Middlesex	1	07/09/97	12/22/00						3/5/01
Monmouth	1	07/09/97	12/22/00						3/5/01
Ocean	1	07/09/97	12/22/00						3/5/01
Salem	1	07/09/97	12/22/00						3/5/01
TOTALS	11	11	11	0	0	0			11

Cingular Wireless Phase I Implementation Status - New York

County	Status	Phase I Service Requested	Phase I Turn-up date	Phase I Request with work in progress	Phase I Request on hold	Phase I Request completed in 6 mo window	If not deployed, why not?	Who are we waiting for?	Phase II Service Requested
Albany							No request	County	
Cayuga							No request	County	
Chenango							No request	County	
Cortland	4	7/19/01			yes		County placed project on hold due to financial constraints	County	6/7/01
Erie	2	8/23/00		yes			County agreed to 6 month extension for Phase I	County	
Herkimer							No request	County	
Jefferson							No request	County	
Lewis							No request	County	
Livingston	3	2/7/01		yes			county has not signed agreement, negotiations in progress	County	
Madison							No request	County	
Monroe							No request	County	
Montgomery	3	5/22/01		yes			LEC tandem not ready	LEC	
Niagara							No request	County	
Oneida							No request	County	
Onondaga	3	April 01		yes			county has not signed agreement, negotiations in progress	County	4/3/01
Ontario	3	April 01		yes			county has not signed agreement, negotiations in progress	County	
Orleans							No request	County	
Oswego							No request	County	
Rensselaer							No request	County	
Saratoga							No request	County	
Schenectady							No request	County	12/7/01
Schuyler							No request	County	
Seneca							No request	County	
St Lawrence							No request	County	
Tompkins							No request	County	
Warren							No request	County	

Cingular Wireless Phase I Implementation Status - New York

County	Status	Phase I Service Requested	Phase I Turn-up date	Phase I Request with work in progress	Phase I Request on hold	Phase I Request completed in 6 mo window	If not deployed, why not?	Who are we waiting for?	Phase II Service Requested
Washington							No request	County	
Wayne							No request	County	
Yates							No request	County	

TOTALS									
29		6	0	5	1	0			3

Cingular Wireless Phase I Implementation Status - Ohio

County	Status	Phase I Service Requested	Phase I Turn-up date	Phase I Request with work in progress	Phase I Request on hold	Phase I Request completed in 6 mo window	If not deployed, why not? (Note: Northern Ohio RF was not built out at the time of some requests)	Who are we waiting for?	Phase II Service Requested
Adams							no request	County	
Ashland							no request	County	
Ashtabula							no request	County	
Brown							no request	County	
Butler Co. Sheriff	3	8/6/97		yes			Service Agreement	County	7/17/00
Butler Co. Cty Fairfield	3	8/6/97		yes			Service Agreement	County	8/6/97
Butler - Cty. Hamilton	3	8/31/00		yes			Service Agreement	County	8/31/00
Butler - Cty. Middleton	3	8/6/97		yes			PSAP Data	County	8/6/97
Butler - Cty. Oxford	3	8/6/97		yes			PSAP Data	County	8/6/97
Butler - Westchester To	3	8/6/97		yes			PSAP Data	County	
Carroll							no request	County	
Champaign							no request	County	
Clark							no request	County	
Clermont	3	7/11/00		yes			PSAP Data	County	7/11/00
Union Township	3	8/6/97		yes			Waiting on return of NDA	County	
Clinton							no request	County	8/6/97
Columbiana							no request	County	
Coshocton							no request	County	
Crawford							no request	County	
Cuyahoga	3	3/27/97		yes			Waiting on return of NDA	County	
Darke	3	3/29/97		yes			Waiting on return of NDA	County	
Delaware	4	7/12/01		yes			Waiting on return of NDA		7/12/01
Erie							no request	County	
Fairfield - Lancaster PD	3	6/11/99		yes			PSAP Data	County	
Fairfield - Pickerington P	3	1/7/99		yes			Waiting on return of NDA	County	
Fayette							no request	County	
Franklin Co. Ohio State Hwy Patrol	3	4/10/97		yes			Waiting on return of NDA	County	
Geauga							no request	County	
Greene							no request	County	

Cingular Wireless Phase I Implementation Status - Ohio

County	Status	Phase I Service Requested	Phase I Turn-up date	Phase I Request with work in progress	Phase I Request on hold	Phase I Request completed in 6 mo window	If not deployed, why not? (Note: Northern Ohio RF was not built out at the time of some requests)	Who are we waiting for?	Phase II Service Requested
Hamilton Co.	3	2/13/97		yes			Waiting on return of NDA	County	8/31/00
Hamilton - Cincinatti PD	3	4/19/01		yes			Service Agreement	County	11/6/00
Hamilton - Cty. Wyomin	3	8/6/97		yes			Waiting on return of NDA	County	8/6/97
Hamilton - V. Amberley	3	8/6/97		yes			Waiting on return of NDA	County	8/6/97
Hamilton - Cty. Norwood	3	8/6/97		yes			Waiting on return of NDA	County	8/6/97
Highland							no request	County	
Hocking	3	3/1/01		yes			Facilities Ordered	LEC	
Holmes							no request	County	
Huron							no request	County	
Lake Co Cecom	3	7/9/97		yes			Waiting on return of NDA	County	
Lake Co Mentor On the	3	7/15/97		yes			Waiting on PSAP data sheets	County	
Lake Co Wickliffe	3	7/16/97		yes			Waiting on return of NDA	County	
Lake Co Willoughby	3	7/9/97		yes			Waiting on return of NDA	County	
Lake Co Willowick	3	7/28/97		yes			Waiting on return of NDA	County	
Logan							no request	County	
Lorain							no request	County	
Madison							no request	County	
Mahoning							no request	County	
Medina							no request	County	
Mercer							no request	County	
Miami	3	3/21/97		yes			Waiting on return of NDA	County	7/23/01
Montgomery	3	3/13/97		yes			Waiting on return of NDA	County	
Muskingum							no request	County	
Perry							no request	County	
Pickaway							no request	County	
Portage							no request	County	
Preble							no request	County	
Richland							no request	County	
Shelby							no request	County	
Stark							no request	County	
Summit Co. Copley	3	9/22/97		yes			Waiting on return of NDA	County	

Cingular Wireless Phase I Implementation Status - Ohio

County	Status	Phase I Service Requested	Phase I Turn-up date	Phase I Request with work in progress	Phase I Request on hold	Phase I Request completed in 6 mo window	If not deployed, why not? (Note: Northern Ohio RF was not built out at the time of some requests)	Who are we waiting for?	Phase II Service Requested
Summit Co. Cuyahoga	3	9/22/97		yes			Waiting on return of NDA	County	
Summit Co. Fairlawn	3	9/22/97		yes			Waiting on return of NDA	County	
Summit Co. Hudson	3	9/22/97		yes			Waiting on return of NDA	County	
Summit Co. Norton	3	9/22/97		yes			Waiting on return of NDA	County	
Summit Co. Tallmadge	3	9/22/97		yes			Waiting on return of NDA	County	
Trumbull							no request	County	
Tuscarawas							no request	County	
Union							no request	County	
Warren	3	8/6/97		yes			Waiting on return of NDA	County	8/6/97
Wayne							no request	County	
TOTALS	70	34	0	34	0	0			15

Cingular Wireless Phase I Implementation Status - Oklahoma

County	Status	Phase I Service Requested	Phase I Turn-up date	Phase I Request with work in progress	Phase I Request on hold	Phase I Request completed in 6 mo window	If not deployed, why not?	Who are we waiting for?	Phase II Service Requested
Adair							No request	County	
Atoka							No request	County	
Blaine							No request	County	
Bryan							No request	County	
Canadian							No request	County	
Carter							No request	County	
Cherokee							No request	County	
Choctaw							No request	County	
Cleveland							No request	County	
Coal							No request	County	
Craig							No request	County	
Creek							No request	County	
Delaware							No request	County	
Garvin							No request	County	
Johnston							No request	County	
Kay							No request	County	
Lincoln							No request	County	
Logan							No request	County	
Love							No request	County	
McClain							No request	County	
McCurtain							No request	County	
McIntosh							No request	County	
Marshall							No request	County	
Mayes							No request	County	
Murray							No request	County	
Muskogee							No request	County	
Noble							No request	County	
Nowata							No request	County	
Oklahoma							No request	County	
Okmulgee							No request	County	

Cingular Wireless Phase I Implementation Status - Oklahoma

County	Status	Phase I Service Requested	Phase I Turn-up date	Phase I Request with work in progress	Phase I Request on hold	Phase I Request completed in 6 mo window	If not deployed, why not?	Who are we waiting for?	Phase II Service Requested
Osage							No request	County	
Pawnee							No request	County	
Payne							No request	County	
Pittsburg							No request	County	
Pontotoc							No request	County	
Pottawatomie							No request	County	
Pushmataha							No request	County	
Rogers							No request	County	
Tulsa							No request	County	
Wagoner							No request	County	
TOTALS	40	0	0	0	0	0			

Cingular Wireless Phase I Implementation Status - Oregon

County	Status	Phase I Service Requested	Phase I Turn-up date	Phase I Request with work in progress	Phase I Request on hold	Phase I Request completed in 6 mo window	If not deployed, why not?	Who are we waiting for?	Phase II Service Requested
no service in Oregon									
TOTALS	0	0	0	0	0	0			0

Cingular Wireless Phase I Implementation Status - Pennsylvania

County	Status	Phase I Service Requested	Phase I Turn-up date	Phase I Request with work in progress	Phase I Request on hold	Phase I Request completed in 6 mo window	If not deployed, why not?	Who are we waiting for?	Phase II Service Requested
Berks							Pending state legislation	State	
Bucks							Pending state legislation	State	
Chester							Pending state legislation	State	
Cumberland							Pending state legislation	State	
Dauphin							Pending state legislation	State	
Delaware							Pending state legislation	State	05/11/01
Lancaster							Pending state legislation	State	
Lebanon							Pending state legislation	State	
Lehigh							Pending state legislation	State	
Montgomery							Pending state legislation	State	04/10/01
Northampton							Pending state legislation	State	
Philadelphia							Pending state legislation	State	
York	3	06/01/01		yes			Pending state legislation	State	04/10/01

TOTALS	13	1	0	1	0	0			3
---------------	----	---	---	---	---	---	--	--	---

Cingular Wireless Phase I Implementation Status - Rhode Island

County	Status	Phase I Service Requested	Phase I Turn-up date	Phase I Request with work in progress	Phase I Request on hold	Phase I Request completed in 6 mo window	If not deployed, why not?	Who are we waiting for?	Phase II Service Requested
Providence	1	05/26/98	Mar-00						5/2/01
Kent	1	05/26/98	Mar-00						5/2/01
Bristol	1	05/26/98	Mar-00						5/2/01
Newport	1	05/26/98	Mar-00						5/2/01
Washington	1	05/26/98	Mar-00						5/2/01
TOTALS									
5		5	5	0	0	0			5

Cingular Wireless Phase I Implementation Status - Tennessee

County	Status	Phase I Service Requested	Phase I Turn-up date	Phase I Request with work in progress	Phase I Request on hold	Phase I Request completed in 6 mo window	If not deployed, why not?	Who are we waiting for?	Phase II Service Requested
Bedford	1	5/4/00	11/1/00			yes			
Benton	1	5/4/00	11/1/00			yes			
Bledsoe	3	5/4/00			yes		Not enhanced 911	County	
Bradley	1	5/4/00	11/1/00			yes			
Catoosa, GA	1	10/19/99	12/7/01						
Carroll	1	5/4/00	11/1/00			yes			
Cheatham	1	5/4/00	11/1/00			yes			
Chester	1	5/4/00	11/1/00			yes			
Coahoma, MS							no request, Sent SA and NDA 8/29	County	
Crittenden, AR	3	11/30/00			yes		AR Board wants all carriers to ride same T1 provided by competitor to IXC POP	Board	
Crockett	1	5/4/00	11/1/00			yes			
Dade, GA							no request	County	
Davidson	1	5/4/00	11/1/00			yes			
DeSoto, MS	3	4/3/00		yes			Facilities ordered 8/29	LEC	
Dickson	1	5/4/00	11/1/00			yes			
Fayette	1	5/4/00	11/1/00			yes			
Franklin	1	5/4/00	11/1/00			yes			
Gibson	1	5/4/00	11/1/00			yes			
Giles	1	5/4/00	11/1/00			yes			
Hamilton	1	5/4/00	11/1/00			yes			
Hardeman	1	5/4/00	11/1/00			yes			
Hardin	1	5/4/00	11/1/00			yes			
Haywood	1	5/4/00	11/1/00			yes			
Henderson	1	5/4/00	11/1/00			yes			
Hickman	1	5/4/00	11/1/00			yes			
Houston	1	5/4/00	11/1/00			yes			
Humphreys	1	5/4/00	11/1/00			yes			

Cingular Wireless Phase I Implementation Status - Tennessee

County	Status	Phase I Service Requested	Phase I Turn-up date	Phase I Request with work in progress	Phase I Request on hold	Phase I Request completed in 6 mo window	If not deployed, why not?	Who are we waiting for?	Phase II Service Requested
Lauderdale	1	5/4/00	11/1/00			yes			
Lawrence	1	5/4/00	11/1/00			yes			
Lewis	1	5/4/00	11/1/00			yes			
Lincoln	1	5/4/00	11/1/00			yes			
Macon, GA							no request	County	
Madison	1	5/4/00	11/1/00			yes			
Marion	1	5/4/00	11/1/00			yes			
Marshall	1	5/4/00	11/1/00			yes			
Marshall, MS							no request	County	
Maury	1	5/4/00	11/1/00			yes			
McNairy	1	5/4/00	11/1/00			yes			
Montgomery	1	5/4/00	11/1/00			yes			
Perry	3	5/4/00			yes		Not enhanced 911	County	
Rhea	1	5/4/00	11/1/00			yes			
Robertson	1	5/4/00	11/1/00			yes			
Rutherford	1	5/4/00	11/1/00			yes			
Sequatchie	3	5/4/00			yes		Not enhanced 911	County	
Shelby	1	5/4/00	11/1/00			yes			
Stewart	1	5/4/00	11/1/00			yes			
Sumner	1	5/4/00	11/1/00			yes			
Tate, MS							no request, Sent SA and NDA 8/30	County	
Tipton	1	5/4/00	11/1/00			yes			
Tunica, MS	3	3/5/01		yes			Facilities ordered 8/29	LEC	
Walker, GA							no request	County	
Whitfield, GA							no request	County	
Williamson	1	5/4/00	11/1/00			yes			
Wilson	1	5/4/00	11/1/00			yes			
TOTALS	54	47	41	2	4	40			0

Status: 1-Deployed; 2-Cingular Past 6 Mo. Window; 3-PSAP or LEC past 6 Mo. Window; 4-Request within 6 Mo. Window

1/31/02 1:34 PM

Cingular Wireless Phase I Implementation Status - Texas

As of 12/31/01

County	Status	Phase I Service Requested	Phase I Turn-up date	Phase I Request with work in progress	Phase I Request on hold	Phase I Request completed in 6 mo window	If not deployed, why not?	Who are we waiting for?	Phase II Service Requested
Angelina - DETCOG	1	10/12/99	08/31/00						
Aransas - CBCOG	1	10/12/99	01/30/01						
Atascosa County - AACOG	1	10/12/99	09/01/00						
Austin - Austin ECD	2	09/10/00		yes			Part of Verizon purchase, currently working on conversion to TCS.	TCS/Cingular	
Bandera County - AACOG	1	10/12/99	09/01/00						
Bastrop - CAPCO	1	10/12/99	08/01/00						
Bee - CBCOG	1	10/12/99	01/30/01						
Bell County - HOTCOG	2	10/12/99		yes			Deployment in progress with TCS	TCS/Cingular	
Bexar County Sheriff	2	05/01/00		yes			Deployment in progress with TCS	TCS/Cingular	4/20/01
Bosque County - HOTCOG	1	10/12/99	09/01/00						
Brazoria County - HGAC	1	10/12/99	08/31/00						
Brazos County - BVCOG	3	10/12/99			yes		Stand Alone ALI - LEC issue	LEC - Verizon	
Brewster County - RGCOG	2	10/12/99		yes			Part of Plateau Cellular Purchase, currently working on conversion to TCS	TCS/Cingular	
Brooks County - CBCOG	1	10/12/99	01/30/01						
Burleson County - BVCOG	3	10/12/99			yes		Stand Alone ALI - LEC issue	LEC - Verizon	
Caldwell - CAPCO	1	10/12/99	08/01/00						
Calhoun County - Calhoun ECD	3	10/12/99			yes		Stand Alone ALI - LEC issue	LEC - Verizon	
Callahan County - WCTCOG	1	10/12/99	09/25/00						
Cameron - Cameron ECD							no request	County	
Chambers County - HGAC	1	10/12/99	08/31/00						
Collin County - NCTCOG	1	10/12/99	09/01/00						

Cingular Wireless Phase I Implementation Status - Texas

As of 12/31/01

County	Status	Phase I Service Requested	Phase I Turn-up date	Phase I Request with work in progress	Phase I Request on hold	Phase I Request completed in 6 mo window	If not deployed, why not?	Who are we waiting for?	Phase II Service Requested
Collin - City of Plano	3	03/20/00		yes			City and Cingular have not signed contract	City/Cingular	
Colorado - HGAC	1	10/12/99	08/31/00						
Comal - Bexar Metro 911	2	05/01/00		yes			Deployment in progress with TCS	TCS/Cingular	4/20/01
Cooke - TEXOMA	1	10/12/99	09/30/00						
Crane County - PBRPC	2	10/12/99		yes			Part of Plateau Cellular Purchase, currently working on conversion to TCS	TCS/Cingular	
Crockett County - CVCOG	2	10/12/99		yes			Part of Plateau Cellular Purchase, currently working on conversion to TCS	TCS/Cingular	
Culberson County - RGCOG	2	10/12/99		yes			Part of Plateau Cellular Purchase, currently working on conversion to TCS	TCS/Cingular	
Dallas County - NCTCOG	1	10/12/99	09/01/00						
Dallas - City of Dallas	3	01/12/00		yes			City and Cingular have not signed contract	City/Cingular	1/12/01
Dallas - City of Addison	3	01/08/00		yes			City and Cingular have not signed contract	City/Cingular	
Dallas-Farmers Branch PD	3	01/08/00		yes			City and Cingular have not signed contract	City/Cingular	
Dallas-Garland PD	3	06/23/00		yes			City and Cingular have not signed contract	City/Cingular	
Dallas-Richardson PD	3	03/20/00		yes			City and Cingular have not signed contract	City/Cingular	3/20/00
Delta County - ARK-TEX	1	10/12/99	10/02/00						
Denton - DENCO	1	08/01/99	08/23/01						1/3/01
DeWitt - GCRPC	1	10/12/99	09/15/00						
Dimmit MRGDC	1	10/12/99	09/01/00						
Duval - CBCOG	1	10/12/99	01/30/01						

Status: 1-Deployed; 2-Cingular Past 6 Mo. Window; 3-PSAP or LEC past 6 Mo. Window; 4-Request within 6 Mo. Window

2/1/02 12:08 PM

Cingular Wireless Phase I Implementation Status - Texas

As of 12/31/01

County	Status	Phase I Service Requested	Phase I Turn-up date	Phase I Request with work in progress	Phase I Request on hold	Phase I Request completed in 6 mo window	If not deployed, why not?	Who are we waiting for?	Phase II Service Requested
Eastland County - WCTCOG	1	10/12/99	09/25/00						
Ector PBRPC	2	10/12/99		yes			Part of Plateau Cellular Purchase, currently working on conversion to TCS	TCS/Cingular	
Edwards MRGDC	1	10/12/99	09/01/00						
Ellis County - NCTCOG	1	10/12/99	09/01/00						
Fannin County - TEXOMA	1	10/12/99	09/01/00						
Fayette - CAPCO	1	05/20/97	08/31/00						
Fort Bend - GHC	1	10/12/99	08/31/00						
Freestone - HOTCOG	1	10/12/99	11/08/00						
Frio County - AACOG	1	10/12/99	09/01/00						
Galveston County - HGAC	1	10/12/99	07/13/01						
Goliad - GCRPC	1	10/12/99	09/15/01						
Gonzales - GCRPC	1	10/12/99	09/15/01						
Grayson County - TEXOMA	1	10/12/99	09/30/00						
Gregg County - ETCOG	3	06/06/00		yes			City and Cingular have not signed contract	City/Cingular	
Grimes County	1	10/12/99	05/25/00						
Guadalupe Bexar Metro 911	2	05/01/00		yes			Deployment in progress with TCS	TCS/Cingular	4/20/01
Harris County - GHC	1	10/12/99	08/31/00						12/6/00
Harrison - TX Eastern 911 NTK	3	10/12/99		yes			City and Cingular have not signed contract	City/Cingular	
Hays - CAPCO	1	10/12/99	08/01/00						
Hidalgo County	1	10/12/99	09/01/00						
Hill County - HOTCOG	1	10/12/99	09/01/00						
Hood County - NCTCOG	1	10/12/99	09/01/00						
Hopkins County - ARKTEX	1	10/12/99	10/02/00						
Houston DETCOG	1	10/12/99	09/01/00						

Cingular Wireless Phase I Implementation Status - Texas

As of 12/31/01

County	Status	Phase I Service Requested	Phase I Turn-up date	Phase I Request with work in progress	Phase I Request on hold	Phase I Request completed in 6 mo window	If not deployed, why not?	Who are we waiting for?	Phase II Service Requested
Hudspeth County RGCOG	2	10/12/99		yes			Part of Plateau Cellular Purchase, currently working on conversion to TCS	TCS/Cingular	
Hunt County	1	10/12/99	09/01/00						
Irion County CVCOG	2	10/12/99		yes			Part of Plateau Cellular Purchase, currently working on conversion to TCS	TCS/Cingular	
Jack County NORTEX							no request	County	
Jackson - GCRPC	1	10/12/99	09/15/00						
Jasper County DETCOG	1	10/12/99	08/31/00						
Jeff Davis County RGCOG	2	10/12/99		yes			Part of Plateau Cellular Purchase, currently working on conversion to TCS	TCS/Cingular	
Jefferson HGAC	1	10/12/99	08/31/00						
Jim Hogg County	1	10/12/99	09/01/00						
Jim Wells - CBCOG	1	10/12/99	01/30/01						
Johnson County NCTCOG	1	10/12/99	09/01/00						
Jones County WCTCOG	1	10/12/99	09/01/00						
Karnes County AACOG	1	10/12/99	09/01/00						
Kaufman County NCTCOG	1	10/12/99	09/01/00						
Kenedy - CBCOG	1	10/12/99	01/30/01						
Kinney County - MRGDC	1	10/12/99	09/01/00						
Kleberg - CBCOG	1	10/12/99	01/30/01						
La Salle County - MRGDC	1	10/12/99	09/01/00						
Lavaca - GCRPC	1	10/12/99	09/15/00						
Lee - CAPCO	1	10/12/99	08/15/00						
Leon - BVCOG	1	10/12/99	08/30/00						
Liberty County - HGAC	1	10/12/99	08/31/00						
Live Oak - CBCOG	1	10/12/99	01/30/01						
Lubbock -Lubbock 911 ECD	1	10/12/99	02/01/01						

Status: 1-Deployed; 2-Cingular Past 6 Mo. Window; 3-PSAP or LEC past 6 Mo. Window; 4-Request within 6 Mo. Window

2/1/02 12:08 PM

Cingular Wireless Phase I Implementation Status - Texas

As of 12/31/01

County	Status	Phase I Service Requested	Phase I Turn-up date	Phase I Request with work in progress	Phase I Request on hold	Phase I Request completed in 6 mo window	If not deployed, why not?	Who are we waiting for?	Phase II Service Requested
Madison County - BVCOG	1	10/12/99	08/31/00						
Matagorda - HGAC	1	10/12/99	08/31/00						
Maverick County	1	10/12/99	09/01/00						
McLennan - McLennan County ECD	3	11/27/00		yes			County and Cingular have not signed contract	County/Cingular	
McMullen County CBCOG	1	10/12/99	01/30/01						
Medina - Medina County 911 District							no request	County	
Midland - Midland 911 District	1	04/12/00	02/01/01						
Montague County - NORTEX							no request	County	
Montgomery County ECD	1	06/06/00	06/07/01						
Nacogdoches DETCOG	1	10/12/99	08/31/00						
Navarro - NCTCOG	1	10/12/99	09/01/00						
Newton - DETCOG	1	10/12/99	08/31/00						
Nueces - CBCOG	1	10/12/99	01/26/01						
Palo Pinto County - NCTCOG	1	10/12/99	09/01/00						
Parker County - NCTCOG	1	10/12/99	09/01/00						
Pecos County - PBRPC	2	10/12/99		yes			Part of Plateau Cellular Purchase, currently working on conversion to TCS	TCS/Cingular	
Polk County - DETCOG	3	10/12/99			yes		PSAP not able to accept Phase I	County	
Potter Randle 911 Dist	1	10/12/99	02/01/01						
Presidio County RGCOG	2	10/12/99		yes			Part of Plateau Cellular Purchase, currently working on conversion to TCS	TCS/Cingular	
Reagan County CVCOG	2	10/12/99		yes			Part of Plateau Cellular Purchase, currently working on conversion to TCS	TCS/Cingular	
Real County MRGDC	1	10/12/99	09/01/00						

Cingular Wireless Phase I Implementation Status - Texas

As of 12/31/01

County	Status	Phase I Service Requested	Phase I Turn-up date	Phase I Request with work in progress	Phase I Request on hold	Phase I Request completed in 6 mo window	If not deployed, why not?	Who are we waiting for?	Phase II Service Requested
Reeves County - PBRPC	2	10/12/99		yes			Part of Plateau Cellular Purchase, currently working on conversion to TCS	TCS/Cingular	
Refugio - CBCOG	1	10/12/99	01/30/01						
Rockwall County NCTCOG	1	10/12/99	09/01/00						
Rusk County ETCOG							no request	County	
Sabine DETCOG	3	10/12/99			yes		PSAP not able to accept Phase I	County	
San Augustine DETCOG	3	10/12/99			yes		PSAP not able to accept Phase I	County	
San Jacinto County DETCOG	3	10/12/99			yes		PSAP not able to accept Phase I	County	
San Patricio - CBCOG	1	10/12/99	01/30/01						
Schleicher County - CVCOG	2	10/12/99		yes			Part of Plateau Cellular Purchase, currently working on conversion to TCS	TCS/Cingular	
Shelby DETCOG	2	10/12/99		yes			Part of Verizon Purchase, previous Phase I deployment with TCS for Cingular Phase I Deployment	TCS/Cingular	
Smith County 911Network	2	03/30/01		yes			Cingular to deliver cost data	Cingular	
Somervell County NCTCOG	1	10/12/99	09/01/00						
Starr County STDC	1	10/12/99	09/01/00						
Sutton County CVCOG	2	10/12/99		yes			Part of Plateau Cellular Purchase, currently working on conversion to TCS	TCS/Cingular	
Tarrant County - Tarrant Co 911 ECD	1	12/04/97	01/21/02						4/18/01
Taylor County E911 ECD	1	10/12/99	02/01/01						8/28/01

Cingular Wireless Phase I Implementation Status - Texas

As of 12/31/01

County	Status	Phase I Service Requested	Phase I Turn-up date	Phase I Request with work in progress	Phase I Request on hold	Phase I Request completed in 6 mo window	If not deployed, why not?	Who are we waiting for?	Phase II Service Requested
Terrell County PBRPC	2	10/12/99		yes			Part of Plateau Cellular Purchase, currently working on conversion to TCS	TCS/Cingular	
Travis - CAPCO	1	10/12/99	08/01/00						
Trinity County DETCOG	3	10/12/99			yes		PSAP not able to accept Phase I	County	
Tyler County DETCOG	1	10/12/99	08/31/00						
Uvalde County	1	10/12/99	09/01/00						
Val Verde County	1	10/12/99	09/01/00						
Van Zandt	3	10/12/99			yes		Selective Router Issues	Verizon LEC	
Victoria - GCRPC	1	05/11/98	09/15/00						
Walker County - HGAC	1	10/12/99	08/31/00						
Waller County HGAC	1	10/12/99	08/31/00						
Ward County PBRPC	2	10/12/99		yes			Part of Plateau Cellular Purchase, currently working on conversion to TCS	TCS/Cingular	
Washington - BVCOG	1	10/12/99	12/20/00						
Webb County STDC	1	10/12/99	09/01/00						
Wharton - HGAC	1	10/12/99	08/31/00						
Willacy County LRGDC	1	10/12/99	09/01/00						
Williamson - CAPCO	1	10/12/99	08/01/00						
Wilson	1	10/12/99	09/01/00						
Winkler County PBRPC	2	10/12/99		yes			Part of Plateau Cellular Purchase, currently working on conversion to TCS	TCS/Cingular	
Wise County NCTCOG	1	10/12/99	09/01/00						
Zapata County STDC	1	10/12/99	09/01/00						
Zavala County MRGDC	1	10/12/99	09/01/00						

Cingular Wireless Phase I Implementation Status - Texas

As of 12/31/01

County	Status	Phase I Service Requested	Phase I Turn-up date	Phase I Request with work in progress	Phase I Request on hold	Phase I Request completed in 6 mo window	If not deployed, why not?	Who are we waiting for?	Phase II Service Requested
TOTALS	145	140	98	33	9	0			9

Cingular Wireless Phase I Implementation Status - Utah

County	Status	Phase I Service Requested	Phase I Turn-up date	Phase I Request with work in progress	Phase I Request on hold	Phase I Request completed in 6 mo window	If not deployed, why not?	Who are we waiting for?	Phase II Service Requested
TOTALS									
0		0	0	0	0	0			

Cingular Wireless Phase I Implementation Status - Washington, D.C.

County	Status	Phase I Service Requested	Phase I Turn-up date	Phase I Request with work in progress	Phase I Request on hold	Phase I Request completed in 6 mo window	If not deployed, why not?	Who are we waiting for?	Phase II Service Requested
Washington, D.C.	4	08/31/01		yes			District not responding to phone calls and email since 9/11		

TOTALS									
1		1	0	1	0	0			0

Cingular Wireless Phase I Implementation Status - Virginia

County	Status	Phase I Service Requested	Phase I Turn-up date	Phase I Request with work in progress	Phase I Request on hold	Phase I Request completed in 6 mo window	If not deployed, why not?	Who are we waiting for?	Phase II Service Requested
Accomack	3	6/28/99		yes			waiting for SS7 links to be completed before trunks can be ordered	SS7 provider	9/25/01
Alexandria City	3	4/14/99		yes			County has not signed agreement	County	7/12/01
Arlington	3	4/14/99			yes		County has not signed agreement, CPE upgrades in progress	County	7/12/01
Caroline							no request		
Clarke	3	11/22/99		yes			Waiting on trunks	LEC	
Culpeper	3	11/22/99		yes			Waiting on trunks	LEC	
Essex							no request		
Fairfax	1	4/14/99	11/14/01						7/12/01
Fauquier	3	11/22/99		yes			Waiting on trunks	LEC	
Frederick	3	11/22/99		yes			County has not signed agreement	County	
Fredericksburg City	3	11/22/99		yes			County has not signed agreement	County	
King and Queen							no request		
King George	3	12/1/00		yes			County has not ordered required trunks from LEC	County	
King William							no request	PSAP	
Lancaster	4	11/5/01		yes			Within 6 month window		
Loudon	3	4/14/99		yes			County has not signed agreement	County	7/12/01
Louisa	3	11/22/99		yes			County has not signed agreement	County	
Madison							no request	PSAP	
Mathews							no request	County	
Middlesex							no request	PSAP	
Northampton							no request	County	9/25/01
Northumberland							no request	PSAP	
Orange	3	11/22/99		yes			County has not signed agreement	County	
Page							no request	PSAP	
Prince William	2	4/14/99		yes			New testing scheduled early January	Cingular	7/12/01
Richmond							no request	PSAP	
Rappahannock							no request	PSAP	

Cingular Wireless Phase I Implementation Status - Virginia

County	Status	Phase I Service Requested	Phase I Turn-up date	Phase I Request with work in progress	Phase I Request on hold	Phase I Request completed in 6 mo window	If not deployed, why not?	Who are we waiting for?	Phase II Service Requested
Shenandoah	3	6/25/99		yes			working with ILEC to establish connectivity	ILEC	
Spotsylvania	3	11/22/99		yes			County has not signed agreement	County	
Stafford	4	10/22/01			yes		County wants to delay deployment until March, 2002	County	
Warren	4	11/19/01		yes			Within 6 month window		
Westmoreland	3	12/27/00		yes			Trunk order reworked through IXC	LEC	
Winchester City							no request	PSAP	6/22/01

TOTALS									
33		20	1	17	2	0			8

Cingular Wireless Phase I Implementation Status - Washington

County	Status	Phase I Service Requested	Phase I Turn-up date	Phase I Request with work in progress	Phase I Request on hold	Phase I Request completed in 6 mo window	If not deployed, why not?	Who are we waiting for?	Phase II Service Requested
Adams Co	4	10/19/01		yes			Establishing Service Agreement	County	
Island Co	3	04/11/00			yes		County has not signed service agreement	County	
King Co	3	02/17/00		yes			County currently negotiating service agreement; currently routing according to Phase I plan, but not receiving Phase I data	County, Cingular	10/24/01
Kitsap Co							no request	county	
Kittitas Co							no request	county	
Lewis Co							no request	county	
Mason Co							no request	county	
Pierce Co	3	06/19/00			yes		County currently negotiating service agreement; currently routing according to Phase I plan, but not receiving Phase I data	County	
San Juan Co							no request	County	
Skagit Co	3	02/24/00			yes		County has not signed service agreement		
Snohomish Co	3	02/22/00			yes		Establishing Service Agreement	County	
Spokane Co	2	02/22/00		yes			deadline extension to 9/04/01 granted with 10/11/00 letter	XYPoint	
Thurston Co	4	08/23/01		yes			County has not signed service agreement	County	
Whatcom Co	3	03/22/00			yes		Establishing Service Agreement	County	
Whatcom Co							no request	County	
TOTALS	15	9	0	4	5	0			1

Cingular Wireless Phase I Implementation Status - West Virginia

County	Status	Phase I Service Requested	Phase I Turn-up date	Phase I Request with work in progress	Phase I Request on hold	Phase I Request completed in 6 mo window	If not deployed, why not?	Who are we waiting for?	Phase II Service Requested
Berkeley							no request	county	
Grant							no request	county	
Hampshire	4	09/26/01		yes			Request within 6 month window		
Hardy									
Jefferson							no request	county	
Morgan							no request	county	
Pendleton							no request	county	
TOTALS									
7		1	0	1	0	0			0

Cingular Wireless Phase I Implementation Status - Wisconsin

County	Status	Phase I Service Requested	Phase I Turn-up date	Phase I Request with work in progress	Phase I Request on hold	Phase I Request completed in 6 mo window	If not deployed, why not?	Who are we waiting for?	Phase II Service Requested
Columbia							no request		
Dane							no request		
Dodge							no request		
Fond du Lac							no request		
Jefferson							no request		
Kenosha							no request		
Milwaukee Co.							no request		
Ozaukee							no request		
Racine							no request		
Rock							Original request rescinded on 10/5/01		
Sheboygan							no request		
Walworth							no request		
Washington							Original request rescinded on 10/5/01		
Waukesha									
TOTALS	14	0	0	0	0	0			0

Cingular Wireless Phase I Implementation Status - Wyoming

County	Status	Phase I Service Requested	Phase I Turn-up date	Phase I Request with work in progress	Phase I Request on hold	Phase I Request completed in 6 mo window	If not deployed, why not?	Who are we waiting for?	Phase II Service Requested
Uinta							No coverage planned		
TOTALS	1	0	0	0	0	0			

Attachment D

E911 PHASE II PSAP REQUESTS

Requesting PSAP Authority	State	Date of Request	Request Validation Status	Reason for failure to provide	Steps taken to resolve issues	Anticipated date of completion.	Switch upgrade Complete	Accuracy Standard Achieved	Switch Vendor
City of Los Angeles	California	3/30/01	Pending	Ericsson Safety Net hardware and software currently undergoing beta testing. Ericsson E-OTD hardware and software available in April 2002 to begin beta testing.	Entered into agreement to purchase equipment	Safety Net 6/30/2002; E-OTD 12/31/2002	Pending	Pending	Ericsson/GSM
City/County of San Francisco	California	3/30/01	Pending	Ericsson Safety Net hardware and software currently undergoing beta testing. Ericsson E-OTD hardware and software available in April 2002 to begin beta testing.	Entered into agreement to purchase equipment	Safety Net 6/30/2002; E-OTD 12/31/2002	Pending	Pending	Ericsson/GSM
State of California	California	3/30/01	Pending	Ericsson Safety Net hardware and software currently undergoing beta testing. Ericsson E-OTD hardware and software available in April 2002 to begin beta testing.	Entered into agreement to purchase equipment	Safety Net 6/30/2002; E-OTD 12/31/2002	Pending	Pending	Ericsson/GSM
City of Henderson	Nevada	4/11/01	Pending	Ericsson Safety Net hardware and software currently undergoing beta testing. Ericsson E-OTD hardware and software available in April 2002 to begin beta testing.	Entered into agreement to purchase equipment	Safety Net 6/30/2002; E-OTD 12/31/2002	Pending	Pending	Ericsson/GSM

Requesting PSAP Authority	State	Date of Request	Request Validation Status	Reason for failure to provide	Steps taken to resolve issues	Anticipated date of completion.	Switch upgrade Complete	Accuracy Standard Achieved	Switch Vendor
Johnston County	North Carolina	8/3/01	Pending	Nortel Safety Net hardware and software to begin beta testing in March 2002. Nortel E-OTD hardware and software available June 2002.	Equipment for LMU production ordered; switch software purchased	Safety Net 6/30/2002; E-OTD 12/31/2002	Pending	Pending	Nortel/GSM
Rowan County	North Carolina	8/16/01	Pending	Nortel Safety Net hardware and software to begin beta testing in March 2002. Nortel E-OTD hardware and software available June 2002.	Equipment for LMU production ordered; switch software purchased	Safety Net 6/30/2002; E-OTD 12/31/2002	Pending	Pending	Nortel/GSM
Watauga County	North Carolina	10/30/01	Pending	Nortel Safety Net hardware and software to begin beta testing in March 2002. Nortel E-OTD hardware and software available June 2002.	Equipment for LMU production ordered; switch software purchased	Safety Net 6/30/2002; E-OTD 12/31/2002	Pending	Pending	Nortel/GSM
Greenville County	South Carolina	11/14/01	Pending	Nortel Safety Net hardware and software to begin beta testing in March 2002. Nortel E-OTD hardware and software available June 2002.	Equipment for LMU production ordered; switch software purchased	Safety Net 6/30/2002; E-OTD 12/31/2002	Pending	Pending	Nortel/GSM
Spartanburg County	South Carolina	3/20/01	Pending	Nortel Safety Net hardware and software to begin beta testing in March 2002. Nortel E-OTD hardware and software available June 2002.	Equipment for LMU production ordered; switch software purchased	Safety Net 6/30/2002; E-OTD 12/31/2002	Pending	Pending	Nortel/GSM
State of Tennessee	Tennessee	12/28/01	Pending	Nortel Safety Net hardware and software to begin beta testing in March 2002. Nortel E-OTD hardware and software available June 2002.	Equipment for LMU production ordered; switch software purchased	Safety Net 6/30/2002; E-OTD 12/31/2002	Pending	Pending	Nortel/GSM

Requesting PSAP Authority	State	Date of Request	Request Validation Status	Reason for failure to provide	Steps taken to resolve issues	Anticipated date of completion.	Switch upgrade Complete	Accuracy Standard Achieved	Switch Vendor
Clallam County	Washington	10/8/01	Pending	Ericsson Safety Net hardware and software currently undergoing beta testing. Ericsson E-OTD hardware and software available in April 2002 to begin beta testing.	Entered into agreement to purchase equipment	Safety Net 6/30/2002; E-OTD 12/31/2002	Pending	Pending	Ericsson/GSM
King County	Washington	10/24/01	Pending	Ericsson Safety Net hardware and software currently undergoing beta testing. Ericsson E-OTD hardware and software available in April 2002 to begin beta testing.	Entered into agreement to purchase equipment	Safety Net 6/30/2002; E-OTD 12/31/2002	Pending	Pending	Ericsson/GSM


ILLUSTRATIVE STEPS FOR COMPLETION OF A PHASE I REQUEST

1. PSAP requests Phase I service from carrier
2. Non-disclosure and service agreement sent by carrier to PSAP and executed
3. Boundary inventory and terrain maps ("Phase I Plan") sent to PSAP
4. Proposed routing approved by PSAP
5. Carrier or equipment vendor submits Phase I Exhibit to LEC industry market account manager (LECs require Phase I Exhibits to ensure that all of the database and switch translation work is synchronized between the carrier's network and the PSAP)
6. LEC account manager reviews Phase I Exhibit for accuracy/completeness (3 Business Days)
7. If Phase I Exhibit is missing a required data element or PSAP approval, it is returned to carrier or equipment vendor
8. Complete Phase I Exhibit is submitted to LEC retail account manager
9. LEC retail account manager reviews Phase I Exhibit for accuracy and to ensure it is consistent with PSAP request and/or PSAP 911 System configuration (3 Business Days)
10. LEC retail account manager forwards approval to LEC industry market account manager
11. LEC industry market account manager submits approval to carrier or equipment vendor and internal departments as complete
12. Phase I facilities ordered by carrier
13. Phase I facilities delivered to carrier
14. Phase I facilities installed and tested by carrier
15. LEC ALI provisioning requested
16. LEC ALI provisioning completed
17. Service Control Point provisioning requested
18. Service Control Point provisioning completed
19. Service Control Point pre-tested
20. Pre-cut network testing initiated and completed
21. Drive test every cell site and test with PSAP
22. E911 implemented and deployment completed

DECLARATION OF EDGAR REYNOLDS

I, Edgar Reynolds, President of Network Operations for Cingular Wireless LLC ("Cingular"), make this declaration in support of the "First Quarterly E911 Implementation Report" ("Report") filed by Cingular pursuant to the Federal Communications Commission's *Order* (released October 12, 2001) regarding Cingular's request for waiver of the E911 Phase II implementation rules. In my role as President of Network Operations, I oversee Cingular's efforts to provide Phase I location information in response to valid PSAP requests. I have reviewed the Report and declare under penalty of perjury that the information contained therein concerning Phase I deployment is accurate to the best of my knowledge, information and belief.


Executed February 1, 2002


Edgar Reynolds
President of Network Operations

DECLARATION OF WILLIAM E. CLIFT

I, William Clift, Chief Technical Officer of Cingular Wireless LLC ("Cingular"), make this declaration in support of the "First Quarterly E911 Implementation Report" filed by Cingular pursuant to the Federal Communications Commission's *Order* (released October 12, 2001) regarding Cingular's request for waiver of the E911 Phase II implementation rules. In my role as Chief Technical Officer, I oversee Cingular's efforts to implement Phase II location technologies. I have reviewed the Report and declare under penalty of perjury that the information contained therein concerning Phase II deployment is accurate to the best of my knowledge, information and belief.

Executed February 1, 2002

A handwritten signature in black ink, appearing to read "William E. Clift", is written over a horizontal line.

William E. Clift
Chief Technical Officer

CERTIFICATE OF SERVICE

I, Karen S. Freeman, do hereby certify that on this 1st day of February 2002, a copy of the foregoing **E911 Quarterly Implementation Report** was served by U.S. Mail, first-class postage prepaid to the following:

W. Mark Adams
Executive Director
NENA
422 Beecher Rd.
Gahanna, OH 43230-1797

John Ramsey
Executive Director
APCO
351 N. Williamson Boulevard
Daytona Beach, FL 32114-1112

Evelyn Bailey, President
NASNA
Vermont Enhanced 9-1-1 Board
94 State Street
Drawer 20
Montpelier, VT 05620-6501

James R. Hobson
Miller & Van Eaton, P.L.L.C.
1155 Connecticut Avenue, N.W.
Suite 1000
Washington, DC 20036

Robert M. Gruss
Shook Hardy & Bacon
600 14th Street, NW Suite 800
Washington, DC 20005


Karen S. Freeman