Before the Federal Communications Commission Washington, D.C. 20554

In the Matter of)	PS Docket No. 06-229
)	
Quarterly Status Report for the Adams County)	
Communication Center, Adams County,)	
Colorado, for the development of a 700MHz)	
Public Safety Broadband Network)	

I. Introduction

As identified in paragraph 64 of the *Waiver Order* of May 12, 2010, Petitioners must file quarterly reports detailing the progress of system development in three areas; planning, funding and deployment. The following report is the fourth quarterly report summarizing the efforts of the Adams County Communication Center (ADCOM 911) in this matter during the timeframe of January 20, 2011 to April 19, 2011.

II. Status Report

A. Planning

- i. LTE Vendor Selection: ADCOM 911 released a Request for Competitive Cost Proposal on January 7, 2011 for all equipment and services required to install the LTE related infrastructure. The bidding processes closed on March 25th with 4 qualified bids received. After submitting each proposal to a comprehensive review process 2 finalists were identified. Final presentations from these vendors are scheduled for the first week of April and we anticipate starting formal negotiations with the selected vendor by mid April and a signed contact by early May.
- ii. Additional System Planning: ADCOM 911 completed and submitted the draft Environmental Assessment required by the BTOP grant program before significant installations can begin. Upon receiving a final Finding Of No Significant Impact (FONSI) we will be free to commence all required construction and development. During this time ADCOM 911 has continued to refine the fiber optic network design used to backhaul the LTE data and has begun purchasing the proper equipment.

B. Funding

i. ADCOM 911 has been expending BTOP grant funds has outlined in its approved 6-month budget. All accounting and procurement procedures have been put in place and as soon as the FONSI is

received ADCOM 911 will begin expending funds directly related to the LTE elements of the grant.

C. Deployment

i. There are no deployments at this time, as we have not been allowed to perform any construction until the FONSI has been received. Based on potential vendor schedules we anticipate initial eNodeB and EPC deployments to begin during the third quarter of 2011.