

10120 West 76th Street Eden Prairie, Minnesota 55344 (952) 238-2572 Fax (952) 238-7372

April 2, 2002

RECEIVED & INSPECTED

APR 4 - 2002

FCC - MAILROOM

Via Federal Express Priority Overnight

Ms. Magalie Roman Salas, Secretary Federal Communications Commission 445 12th Street, SW TW-A325 Washington, DC 20554

Re: CORRECTED FILING

FCC Docket No. 94-102

NEXTEL PARTNERS, INC. PHASE II E911 QUARTERLY REPORT

FEBRUARY 1, 2002

Dear Ms. Salas:

Please find enclosed herein 10 copies of the Phase II Quarterly Report of Nextel Partners, Inc. The Report was initially filed on February 1, 2002, via Federal Express. It has since come to my attention that the filing was directed not to the Secretary's Office but to the Chief of the Wireless Bureau, Mr. Sugrue, and the Chief of the Enforcement Division, Mr. Solomon. Please see the attached Service List for all other entities properly served.

Please note that Nextel Communications, Inc. requested that we, as an affiliate, file a separate E-911 Report which essentially mirrors the information contained in the Nextel Communications' filing, except for the cell site locations referenced in Exhibits A-1 and A-2 of the Report.

I apologize for the error and request that the FCC add Nextel Partner' Report to the CC 94-102 database.

Please feel free to contact me with questions or concerns.

Thank you.

Brent G. Eilefson In-House Counsel 952-238-2572 No. of Copies rec'd_ List ABCDE

Before the FEDERAL COMMUNICATIONS COMMISSION Washington, D.C. 20554

RECEIVED & INSPECTED

APR 4 - 2002

FCC-MAILROOM

In the Matter of)	
)	
Revision of the Commission's Rules to)	CC Docket No. 94-102
Ensure Compatibility with Enhanced)	
911 Emergency Calling Systems)	
)	
Wireless E911 Phase II Implementation)	
Plan of Nextel Communications, Inc.)	

NEXTEL PARTNERS, INC. PHASE II E911 QUARTERLY REPORT FEBRUARY 1, 2002

To: Chief, Enforcement Bureau
Chief, Wireless Telecommunications Bureau

INTRODUCTION

Pursuant to the October 12, 2001 Order of the Federal Communications

Commission ("Commission") in CC Docket No. 94-102, Nextel Partners, Inc. ("Nextel")

respectfully submits this first Phase II Enhanced 911 ("E911") Quarterly Report on

Nextel's Phase I and Phase II E911 deployment/implementation progress. Herein, Nextel

provides a listing of all pending requests for Phase I and Phase II E911 service and the

status of each request, any and all relevant information regarding the network

infrastructure and handset upgrades to enable Phase II E911 location capabilities, and to

the extent applicable, information regarding Nextel's achievement of its Phase II E911

benchmarks as established in the Nextel Waiver Order.

¹ In the Matter of Revision of the Commission's Rules To Ensure Compatibility With Enhanced 911 Emergency Calling Systems, Wireless E911 Phase II Implementation Plan of Nextel Communications, Inc., Order, CC Docket No. 94-102, FCC 01-295, released October 12, 2001 ("Nextel Waiver Order").

BACKGROUND

On November 9, 2000, Nextel Communications, Inc. and Nextel Partners, Inc. requested a waiver of the Commission's Phase II E911 rules to permit the launch of a compliant Phase II E911 service on October 1, 2002, one year after the Commission's implementation deadline. Because Nextel's Phase II E911 technology is a handset-based Assisted Global Positioning System ("A-GPS") solution, Nextel also sought relief from the Commission's handset penetration rates and associated benchmark dates. In the Nextel Waiver Order, the Commission granted Nextel's requested relief by imposing the following Phase II E911 implementation plan:

October 1, 2002: Begin selling A-GPS-capable handsets;

December 31, 2002: 10% of all new handsets sold are A-GPS-capable; December 1, 2003: 50% of all new handsets sold are A-GPS-capable; December 1, 2004: 100% of all new handsets sold are A-GPS-capable;

December 31, 2005: 95% of all Nextel's entire iDEN customer base is A-GPS-

capable.

SUMMARY OF IMPLEMENTATION EFFORTS TO DATE

As the Commission is aware, Nextel launched its Phase II E911 deployment efforts long before the Commission granted its waiver request. Having stated in its November 9, 2000 waiver request that it could deploy an A-GPS-capable handset by October 1, 2002, Nextel, rather than waiting for a Commission decision on its request, immediately requested that Motorola begin its A-GPS iDEN development efforts.

² Nextel Communications, Inc. and Nextel Partners, Inc. Joint Report on Phase II Location Technology Implementation and Request for Waiver, filed November 9, 2000 in CC Docket No. 94-102 (hereinafter "November 9 Waiver"). The location capability Nextel will deploy by October 1, 2002 is Nextel's permanent Phase II E911 solution and, based on Nextel's technology trials, will meet the Commission's accuracy requirements. As explained in the waiver proceeding, Nextel had no location technology alternative to deploy as an interim solution. Therefore, Public Safety Answering Points ("PSAPs") will not have to accommodate changing technological solutions from Nextel.

Unlike other wireless technologies and air interfaces, iDEN handsets and infrastructure, which are Motorola proprietary technologies, had no readily available A-GPS capability for Phase II E911 location services. Thus, Motorola had to design, develop and integrate, from "scratch," the A-GPS capability in the iDEN handsets and infrastructure.³ The first stage of development required the addition of the A-GPS circuitry and antenna to the existing iDEN "baseband" radio since no chipset was (or is) available that permits integration of the A-GPS capability into the baseband of the handset.⁴ By January 2001 – ten months before the Commission acted on Nextel's waiver request – Motorola had successfully added the A-GPS capability onto the baseband of an existing Nextel handset platform. By March 2001, the A-GPS capability had been developed in a prototype iDEN handset.⁵ By June 2001, Nextel and Motorola conducted a field test of the A-GPS capability in the prototype, using a sub-set of the test locations in the Washington D.C. area where Nextel conducted its Second Quarter 2000

³ Nextel chose this location technology, as it explained in the waiver proceeding, because it was the only technology ("available" or "unavailable") that met the Commission's location accuracy requirements in an iDEN application. Thus, to comply with the accuracy requirements and better assist public safety agencies in locating emergency callers on Nextel's system, Nextel asked its vendor to undertake this A-GPS development effort.

⁴ The availability of a new chipset is critical to Nextel's ability to deploy the A-GPS capability across its handset lines. Adding the A-GPS capability to the existing handset platforms, as Nextel and Motorola are doing to meet the October 1, 2002 deadline, significantly impacts the form factor (i.e., size) and cost of the handset. Once the new chipsets are available – scheduled for Fourth Quarter 2003 – Motorola will have the capability to include the A-GPS capability in all of Nextel's handset models without substantial impact on form factor or cost. Because the location capabilities will then be integrated into the circuitry of the phone, rather than being an "add-on" to the existing structure and platform, it will be available in all of Nextel's handsets at a competitive cost, thereby enabling Nextel to achieve the higher A-GPS handset penetration rates.

⁵ Nextel and Motorola have shown this prototype handset, including the specific GPS circuitry and antenna, to members of the Wireless Telecommunications Bureau, thus providing a better understanding of the progress as well as the distinction between adding the capability now, prior to the chipset availability, and integrating the capability into the circuitry of the handset platform.

field trial of the varying location technologies, thus providing a near apples-to-apples comparison to the other technologies it previously tested.⁶

The express purpose of this field test was to evaluate progress to date on the prototype's ability to accurately obtain GPS location data in varying radio frequency (RF) environments. However, because the <u>Assisted-GPS</u> solution requires that the <u>network</u> transmit assist data to the handset as part of the location determination process -- and that network assist capability was not ready for testing -- Nextel and Motorola were able to test only the GPS location capabilities in the handset, without the network's assistance. As a result, the time to first fix and indoor sensitivity, the two parameters most greatly affected by the availability of assist data, were not measured.⁷

The June 2001 test results demonstrated that the A-GPS prototype iDEN handset performed well within the Commission's accuracy requirements in nearly every geographic environment. The GPS capability in the prototype handset located the "caller" within 50 meters in excess of 67% of the time in every environment except dense urban and indoor locations. As noted above, this performance was achieved without the network assist portion of the A-GPS location technology. Nextel and Motorola are confident that, with the network assist in place, the A-GPS location capabilities in the iDEN handset will be further enhanced in all environments.

⁶ Nextel has described its Second Quarter 2000 technology trials in great detail. See, e.g., Response of Nextel Communications, Inc. and Nextel Partners, Inc. To Order Of The Wireless Telecommunications Bureau, CC Docket No. 94-102, filed May 21, 2001; Reply Comments of Nextel Communications, Inc. to Further Comments of NENA, APCO and NASNA, CC Docket No. 94-102, filed July 30, 2001.

⁷ Additionally, because Nextel and Motorola were testing a prototype handset, no actual "phone calls" were placed. The phone was instructed by a laptop computer, to which it was tethered, to determine its location using the GPS antenna and circuitry in the prototype. For purposes of testing the prototype handset in a "real world situation," however, the prototype was held to the ear while the GPS information was being gathered by the handset.

Since last June, Motorola and Nextel have engaged in ongoing testing of the prototype handset in Motorola's labs in Florida, using an A-GPS updated Enhanced Base Transceiver System ("EBTS") and Base Station Controller ("BSC"), as well as a Global Locate server, to replicate an A-GPS-ready iDEN network in the lab, as well as in additional field trials. Just last month, Motorola personnel conducted a field trial of the prototype handset (using the form factor that will be used for Nextel's October 1, 2002 A-GPS handset release) and alternative A-GPS antennae to compare and contrast the effectiveness of each antenna type. The test was conducted in the Washington, D.C. area using test points that Nextel used in its Second Quarter 2000 technology field trial, again providing an apples-to-apples comparison. The January 2002 test results, which tested Motorola's latest iteration of the A-GPS handset form factor and A-GPS software, showed improvement in the overall performance of the prototype iDEN A-GPS capable handset. Like the June 2001 field trial, described above, this January trial did not include network assist data because the A-GPS network infrastructure upgrades are not yet available in the iDEN infrastructure.

As Nextel has explained to the Commission previously, achieving the October 1, 2002 deadline requires significant time, resources, effort and cooperation among Nextel and Motorola, as well as with Nextel's Mobile Switching Center ("MSC") vendor, Nortel. Nonetheless, Nextel is committed to achieving the October 1, 2002 deadline, and will continue to work closely with Motorola to meet the milestones in the agreed-upon schedule, e.g., Nortel's software upgrade for Nextel's MSCs, Motorola's delivery of BETA handsets for "First Office Application" testing and other follow-up testing, delivery of Serving Mobile Location Center ("SMLC") and Gateway Mobile Location

Center ("GMLC") Phase II network infrastructure from Nortel (without which Nextel cannot test the "assist" network functionality of the Assisted-GPS technology), and integration of these network and handset components for full end-to-end testing in a timeframe sufficient to deploy the trunking and other interfacing necessary to deliver Phase II information to Phase II-ready PSAPs.

Because Nextel's initial launch date is October 1, 2002, Nextel has not yet reached any of the benchmark dates in its Commission-approved implementation plan and therefore has no information to report at this time. Additionally, Nextel has no "information on [] current handset models being activated or sold" or "important events affecting location-capable handset penetration levels, such as the introduction of new handset models," since no iDEN A-GPS handset will be available before October 1, 2002. However, Nextel is pleased to report that it has finalized its decision regarding which iDEN handset model Motorola will use to launch the A-GPS capability on October 1, 2002. Additionally, Nextel has completed its research and analysis to determine which additional iDEN handset has sufficient memory and an adequate form factor for incorporating the A-GPS capability in early 2003 to reach the Commission's 10% benchmark requirement.

With respect to the Commission's requirement that Nextel provide "information on all pending Phase I and Phase II requests," Nextel has attached exhibits listing all pending requests and their current status. While Nextel has fully deployed Phase I E911 service in several hundred PSAP areas, Exhibit A-1 addresses Nextel's ongoing Phase I

⁸ See Nextel Waiver Order at para. 32.

⁹ Id.

deployment efforts, providing a list of every pending Phase I request, the name of the PSAP, the date of the request, whether or not the request is valid, its status, an explanation of the delay if the request is older than six months, and an anticipated Phase I launch date.

With regard to Exhibit A-1, Nextel reiterates herein that deployment of Phase I E911 has been complicated by a number of factors – many of which are outside Nextel's control. As Nextel Communications, Inc. outlined in its May 18, 2001 letter to the Wireless Telecommunications Bureau, ¹⁰ there are essentially five stages of Phase I deployment, and issues that arise in any of these areas can cause delay in the deployment effort. The five stages are:

- (1) Data Collection Nextel collects from the PSAP and Local Exchange Carrier ("LEC") the information necessary to understand the equipment used by the PSAP and LEC, the capacity of the particular 911 system, and the location of certain equipment (e.g., Selective Routers, dispatch centers), among other things.
- (2) Network Recommendation Based on the data collected, Nextel determines how it will route calls to the Selective Router(s), e.g., how many trunks will be needed based on the number of Selective Routers, which Mobile Switching Center ("MSC" or "switch") will be routed to each Selective Router and the trunking capacity needed for each Selective Router based on load analyses.
- (3) Routing Decisions/Awaiting Trunk Orders Using the information collected in the first two phases, Nextel places trunk orders with the LEC. Trunk delivery typically requires 30 to 60, and sometimes 90, days. Once delivered, the trunks are tested. If for any reason the trunks fail the testing process, Nextel is typically required by the LEC to start over adding an additional 30, 60 or 90 days to the trunk deployment process.

During this time, Nextel and the affected PSAP(s) map out the routing of all 911 calls in the area, ensuring that every 911 call from every Nextel cell site or cell sector is transmitted to a predetermined PSAP. Where multiple PSAPs are involved, or in areas on the border of adjacent PSAPs, this process often requires substantial time, cooperation and joint efforts by all parties.

7

¹⁰ Letter to Kris Monteith, Chief, Policy Division, Wireless Telecommunications Bureau, from Lawrence R. Krevor, Vice President-Government Affairs, May 18, 2001.

- (4) ALI Database Load Nextel assigns each cell site (or cell sector) a pseudo ANI ("P-ANI") (a ten-digit telephone number that identifies that particular cell site or sector), and then loads that information into the LEC's ALI database. This, too, requires input and cooperation from both the LEC and PSAP to ensure the information is loaded correctly to display on the PSAP's computer terminals in the requested format.
- (5) Carrier Test This is the final stage of Phase I deployment, ensuring that the 20 digits are transmitted to the correct PSAP and displayed appropriately on the PSAP dispatcher's screen. Testing must be conducted in coordination with each PSAP to avoid burdening the PSAP during busy times and to preclude inadvertent false calls.

In Exhibit A-1, some of the listed Phase I requests are more than six months old. For each of those requests, Nextel includes an explanation of the delay based on the five stages listed above. Some delays, such as those in the State of Illinois, are the result of technical issues related to incompatible carrier/PSAP/LEC technologies. In many areas of Illinois, the LEC was unable – until October of 2001 – to support a Call-path Associated Signaling ("CAS") or Hybrid CAS ("HCAS") solution. Because Nextel's network can only support CAS or HCAS Phase I signaling, Nextel could not timely deploy Phase I until the LEC resolved this technical hurdle. Since the LEC resolved the HCAS issue in October, Nextel has made significant Phase I deployment progress in those areas of Illinois.

Exhibit A-2 provides a listing of every Phase II request Nextel has received to date, the name of the PSAP, the date of the request, the date of Nextel's response, which explained to the PSAP Nextel's waiver and Phase II implementation plan, and whether the PSAP's Phase II request is valid. Because Nextel continues to focus its efforts on continued deployment of Phase I E911 and the timely development of its A-

8

¹¹ In some cases, Nextel has responded twice to the PSAP's Phase II request. This reflects a response provided prior to the Commission's decision to grant Nextel's waiver request and a follow-up response notifying the PSAP that the waiver was granted.

GPS iDEN capability, Nextel has not yet begun determining the validity of each PSAP's Phase II request. Nextel has requested that each of these PSAPs provide it the documentation required in the *Richardson Order* for determining the request's validity, 12 but to date only a very few have even attempted to fulfill the *Richardson Order's* validation requirements. 13 Once Nextel determines the validity of these requests, Nextel can begin prioritizing them for deployment by October 1, 2002 or, if after that date, within six months after receiving a valid request.

CONCLUSION

As required in the Nextel Waiver Order, ¹⁴ Nextel is providing this Quarterly
Report to the Executive Directors and counsel of the Association of Public Safety
Communications Officials-International, Inc. ("APCO"), the National Emergency
Number Association ("NENA") and the National Association of State Nine One One
Administrators ("NASNA"). Should any of these organizations or their individual PSAP
members have questions or concerns about Nextel's submission, Nextel encourages them

¹² In the Matter of Revision of the Commission's Rules To Ensure Compatibility with Enhanced 911 Emergency Calling Systems, Petition of City of Richardson, Order, CC Docket No. 94-102, FCC 01-293, released October 17, 2001 at paras. 14-16 ("Richardson Order").

¹³ For example, rather than establishing that it had fulfilled the *Richardson Order's* requirements, one state communications department informed Nextel that upgrades to the Automatic Location Information ("ALI") database – which are addressed in the *Richardson Order* – are not the responsibility of any PSAP in its state. Therefore, the *Richardson Order* does not apply to its PSAPs, and whether or not the ALI database is Phase II-ready is irrelevant to those PSAPs' readiness for Phase II. As Nextel stated in its Comments on Sprint's Petition for Reconsideration of the *Richardson Order*, the ALI database is a linchpin in the Phase II deployment process. If it has not been upgraded to accept from the carrier and transmit to the PSAP latitude and longitude information, any PSAP relying on that ALI database will not receive Phase II information. Comments of Nextel, filed January 18, 2002 in CC Docket No. 94-102.

¹⁴ Nextel Waiver Order at para. 32.

to contact the signatories below as soon as possible to ensure rapid and efficient deployment of Nextel's Phase I and Phase II E911 services.

Respectfully submitted, Nextel Partners, Inc.

avil Ilas

Ву: _

David Aas Vice President

Pete Gaffney Program Manager

Brent Eilefson In-House Counsel

4500 Carillon Point Kirkland, WA 98033 (425) 576-3600

February 1, 2002

STATE	County	PSAP	Valid Req (Y	Status	Phase Request	RFS Received	RFS Completed	FEB 02 Comments / Notes
	1		1	implemente	1	1		
		Total Requests	ł	d d	190			
		452	1	Pending	189		•	
		Phase I - 452 Phase II - 83		On-Hold	73	j.		
Vabama	Autauga	Autauga Co 9-1-1	Y	Implemented	1	09/21/00	07/17/01	
Vabama	Beldwin	Baldwin County ECD	Y	Implemented		06/19/00	08/24/01	
Vabama	Butier	Butier Co ECD	Y	Implemented	l t	07/14/00	09/05/01	
	1	Chambers Co	Y		1			
Nabama	Chambers	Chambers Co	- '-	Implemented	'	07/14/00	01/09/01	4 Mo delay in Finalizing Call Routing; 5 Mo delay in receiving MSAG Approval; Implementation
Nabama	Dale	Ozark-Dale Co E-911	Y	Pending	1	01/24/01	02/26/02	attempt made 01/23/02-falled due to translations issues
V <u>a</u> bama	Dallas	Dallas County Comm Board	N	On-Hold		L		No Sites Currently in this County; RFS received 11/20/00
Vabama	Elmore	Wetumpka PD	v	Implemented	1	09/28/00	06/14/01	
Vabama	Elmore	Elmore Co SO	Y	Implemented	i	09/28/00	08/14/01	
Vabama	Escambia	Escambia Co SD Dothan PD	Y	implemented implemented	1	04/02/01	11/06/01	
Vabama Vabama	Houston Lee	Auburn PD	' '	implemented		07/14/00	08/20/01	
Vabama	Lee	Lee Co SO	Y	implemented		06/26/00	02/28/01	
Vabama Vabama	Lowndes	Opelika PD Lowndes Co E911	'	Implemented Implemented		06/26/00 01/30/01	02/28/01	
Vabama	Macon	City of Tuskegee PD	Ÿ	Pending	i	10/10/01	03/11/02	Deployment on schedule. Awaiting only schedule confirmation
Vabama	Macon	Macon Co SO	Y	Pending	1	10/10/01	03/11/02	Deployment on schedule. Awaiting only schedule confirmation
V <u>abama</u> Vabama	Macon Mabile	Town of Notesuiga PD	Y	Pending Implemented	1	10/10/01 03/15/00	03/11/02 08/23/00	Deployment on schedule. Awaiting only schedule confirmation
Vabama	Montgomery	Montgomery PD	Y	Implemented	<u> </u>	03/06/00	09/12/00	
Vabama	Montgomery Russell	Montgomery Co Sheriff Russell Co SO	Y	Implemented Implemented	!	07/25/00 10/27/00	11/09/00 07/17/01	
Nabama Nabama	Russeli	Pheonix City PD	Y	Implemented Implemented		10/27/00	07/17/01	
Vabama	Sumter	Sumter Co 911	Y	Implemented	1	08/16/00	04/11/01	
Arkansas	Senton	Benton Co Central Comm	Y	Implemented	1	08/07/00	06/06/01	
rkansas	Benton	Rogers City PD	Y	Implemented		08/07/00	06/08/01	
vkansas	Benton	Sentonville City PD	Υ	<u>Implemented</u>	!	08/07/00	06/06/01	PSAP was not E911 capable until Oct. '02; sites originally implemented routing to Benton Co
Arkansas	Benton	Siloam Springs	Y	implemented	1	10/22/01	11/19/01	Central Comm; Orig. RFS dated 08/07/00
vikansas vikansas	Clark	Clark Co SD Morriton PD	Y	Implemented Pending	1	06/21/01	10/18/01 02/07/02	7 Mo delay in Finalizing Call Routing; trunks ordered Nov. '01
rkansas	Crawford	Crawford Co SD		Implemented	İ	04/16/01	01/22/02	The soul at the string own industry states because the states
rkensas	Crawford	Van Buren PD		Implemented		04/16/01	01/22/02	
rkansas rkansas	Crawford Dallas	Alma PD Dallas Co SO	N	On-Hold		04/16/01	01/22/02	No Sites Currently in this County; RFS received 09/24/01
rkansas	Desha	Desha Co 911	Ň	On-Hold	1			No Sites Currently in this County; RFS received 10/03/01
vkansas vkansas	Faulkner Faulkner	Conway PD Faulkner Co SO	Y	Implemented Implemented	_	07/16/01 07/16/01	12/20/01	
vkansas	Hot Spring	Hot Spring Co 9-1-1		Implemented	1	01/30/01	10/18/01	
rkansas	Independence	Independence Co OES		On-Hold			22 04 02	No Sites Currently in this County; RFS received 02/12/01
vrkansas vrkansas	Jefferson Lonoke	MECA-Metro Em Comm Assoc Loneke Ca SD	Y	Pending Implemented	,	04/20/01 12/27/00	03/21/02 06/01/01	5 Mo delay in Finalizing Call Routing; 5 Mo delay due to Facilities Availability
rkaneas	Monroe	Brinkley PD	Y	Pending	1	07/20/01	02/27/02	3 Mo delay due to Facility Availability
vrkansas Vrkansas	Monroe Polk	Monroe Co SD Polk Co SO		Pending On-Hold	I	07/20/01	02/27/02	3 Mo detay due to Facility Availability No Sites Currently in this County; RFS received 08/20/01
			7		<u>-</u>			The dies Contently in this County, fire a locared (\$2220)
vikansas vikansas	Pope Pulaski	Pope Co 9-1-1 Pulaski Co SO		Implemented Implemented	- !	08/07/00	08/02/01	
vikansas	Pulaski	Little flock PD	Y	Implemented	i	08/07/00	04/04/01	
rkansas	Pulaski	North Little Rock PD Jacksonville PD		Implemented Implemented		08/07/00	04/04/01	
	Pulaski Pulaski	Maumeile DPS		Implemented		09/01/01	11/16/01	No Sites to PSAP at time of Initial RFS dated 08/07/00
rkansas	Pulseki	Sherwood PD		Implemented	1	08/07/00	04/04/01	
rkansas rkansas	Seline Seline	Saline Co Central City of Benton PD		Implemented Implemented		08/20/01	12/18/01	<u> </u>
rkansas	Sebestian	Ft Smith PD	Y	mplemented	- ; -	06/29/01	01/22/02	
rkensas		Sebastian Co SD		Implemented		06/29/01	01/22/02	No Char County is this County STO maked by SO
rkansas rkansas		El Dorado PD Fairfield Bay PD		On-Hold On-Hold	1			No Sites Currently in this County; RFS received Jan 02 No Sites Currently in this County; RFS received 08/07/01
rkansas	Washington	Washington Co Central EMS	Y	mplemented	1	06/21/00	03/12/01	
rkansas rkansas		Fayetteville E9-1-1 Springdale PD		mplemented mplemented	1	08/21/00	03/12/01 03/12/01	
rkansas rkansas	White	Searcy PD		Pending	<u>;</u>	01/06/02		Deployment on schedule. Awaiting only schedule confirmation
rkansas	Woodruff	Woodruff Co 911		On-Hold	1			No Sites Currently in this County; RFS received 09/20/01
orida		Bey Co SO		mplemented		03/19/01	12/11/01	
orida orida		Columbia Co 911 Ctr Escambia Emer		mplemented molemented		03/21/00	06/14/01 09/19/00	
orida orida		Pensacola PD		mplemented		03/21/00	09/19/00	
orida		Gededen Co SO		mplemented		12/13/00	05/30/01	
orida orida	Hamilton Holmes	Hemilton Co SO Holmes Co SD		mplemented Pending		04/02/01	11/16/01 02/19/02	7 Mo. Delay in Finalizing Call Routing; 4 Mo delay in achieving Net Rec & ordering
orida		Jackson Co Emerg Mgmt.		mplemented		05/02/00	05/22/01	
			-[T		T		7 Mo to Archive Call Routing completion; 1st implementation attempt on 10/25/01-Cancelled a PSAP request- No testing until Nov. '1 due to required Patch PMIS Pkg.; Original trunks were in
		į		[]				built as E911 trunks-New trunks ordered Nov. '01 2nd attempt 12/19/01-Rescheduled due to
orida	Leon	Leon Co SO	Y F	Pending	1	10/24/00	02/01/02	Support Availability, 3rd attempt 01/16/02-LEC database lasue
						ŀ		7 Mo to Archive Call Routing completion; 1st implementation attempt on 10.25.01-Cancelled a PSAP request- No testing until Nov. '1 due to required Patch PMIS Pkg.; Original trunks were:
		ļ			Ì	-		built as E911 trunks-New trunks ordered Nov. "01 2nd attempt 12.19.01-Rescheduled due to
orkda	Leon	Tallahassee Police	YF	Pending	1	10/24/00	02/01/02	Support Availability; 3rd attempt 01.16.02-LEC database issue
			1					10 Mo. delay in Finalizing Call Routing; Tests scheduled for 07/31/01 and 08/15/01 cancelled of the PSAP lightening strike and loss of MSAG; 1st test attempt on 10/29/01- No display @ PSA
			- 1					database issue; 2nd attempt 12/06/01-CPE not receiving pANI; Database issue now resolved,
orida	Madison	Madison Co SO	Y F	Pending		07/19/00	02/27/02	coordinating schadule

E-24				·			Y	
		0						Implementation attempt made 12/12/01-LEC Selective Router was not set up for 20-dgits. LEC
Florida Florida	Okaloosa Santa Rosa	Okaloosa Co COPSCOM Senta Rosa	Y	Pending Implemente	4 1	06/27/01	02/19/02	to resolve
Florida	Wakulla	Wakulla Co SO	Ý	Pending	ř i ; 	02/24/02	05/30/02	Deployment on schedule. Awaiting only schedule confirmation
Florida		Washington Co SO	Ÿ	Implemente	id i	06/20/00	04/23/01	The Part of the Pa
			-					9 Mo delay in Finalizing Call Routing: Original trunks ordered 01/15/01; 2 Mo Delay-Changed IXC
	1	1	1	1	11	Į		Carriers prior to implementation - new trunks ordered 12/19/01; Implementation attempted
Georgia	Bibb	Macon-Bibb Co E9-1-1	Y	Pending	1	12/28/00	02/13/02	0/.25/01-cancelled due to translations issues
Georgia	Dougherty	Albany 911/Dougherty Co	Y	Implemente	d I	08/16/00	04/10/01	
Georgia	Houston	Houston Co 9-1-1	Y	Implemente		06/07/00	09/18/01	
Georgia	Lee	Lee Co SO	Y	Implemente	<u>d 1</u>	01/06/01	12/21/01	ALASTO THE STATE OF THE STATE O
	1			1		1		Ltd RFS - 5 Mo detay in achieving Cost Agreement; 5 Mo detay in achieving NDA Agreement; 1 Mo detay in Finalizing Call Routing; trunks ordered 01/15/01; Implementation attempt made
Georgia	Lowndes	Lowndes Co E911	l y	Pending		09/27/00	02/12/02	11/29/1-LEC had not built trunks: 2nd attempt 01/25/02-Translations issue
Georgia	Muscogee	Columbus Public Safety Comm	Ý	Implemente		08/11/00	02/08/01	These Feet has not been warray and amongs of the season was
Georgia	Peach	Peach Co 911 Ctr	Y	Implemente		10/06/00	09/18/01	
			-			 		Carrier delayed 4 mas due to cost model issues. Awaiting pANI from PSAP. Cost recovery not in
Idaho	Ada	Ada County Sheriff's Office	Y	Pending	1	04/06/02	02/15/02	place
Illinols	Clark	Clark County E911	N	On-Hold				PSAP can only support NCAS RFS recv Nov 01
Illinois	Coles	Coles County E9-1-1	N	On-Hold	 	+		PSAP is not ready. RFS recy Nov 00.
	V-1.52		 	<u> </u>	<u> </u>		 	Work commenced end of 6/01, 16 week delay ordering T1/trunks, Verizon stated local loop not
					1	1		evailable until 4/02. Escalated with LEC, obtained 1 T1 on 1/11, also placed order with AT&T on
Illinois	Cumberland	Cumberland County 9-1-1	Y	Pending	1 1	01/05/01	03/29/02	same date.
Illinois	Dewitt	Dewitt County Sheriff's Office	Y	Pending	1	09/04/01	02/04/02	In progress-within 6 months voin Commenced end of ord I. To week delay ordening I frankriks. Vehzon stated local loop not
			ĺ		1			available until 4/02. Escalated with LEC, obtained 1 T1 on 1/11, also placed order with AT&T on
Illinois	Douglas	Douglas County Sheriff's Dept.	Y	Pending	1	05/29/01	03/29/02	same date.
								Work commenced and of 6/01. 16 week delay profing 11/frunks. Verizon stated local loop not
Illinois	Edgar	Edgar County 911	l y	Pending	,	11/02/00	03/29/02	available until 4/02. Escalated with LEC, obtained 1 T1 on 1/11, also placed order with AT&T on same date.
	-uya:	magar southly 611	 '-	, unony	 		- WESTE	Work commenced end of 6/01. There is no facility available at Mattoon AT&T POP working with
Illinois	Effingham	Effingham County Sheriff's Office	Y	Pending	1	12/13/00	03/17/02	other carriers to order DS3. Plan to order 2/1/02.
								Work commenced end of 6/01. There is no facility available at Mattoon AT&T POP working with
Illinois	Effingham	Effingham County Police Dept.	Υ	Pending	1	12/13/00	03/17/02	other carriers to order DS3. Plan to order 2/1/02.
4417 - 1	l				il .			Work commenced end of 6/01, 4 week delay Interconnect addendum agreement. 11 week delay
Illinois	Ford	Ford County 911	Y	Pending	1	05/08/01	02/13/02	with ordering T1/frunks, T1/frunks ordered 12/19/01.
				ł	11			and upgraded equip 1/16/02. RFS changed to Jul 01 Trunks are installed and verified. Testing
Illinols	Fulton	Canton Police Dept.	Y	Pending	1	07/16/01	02/08/02	Feb 02
			1	ľ	11			Initial RFS recy Dec 00. Equip not PH I capable. Work commenced end of 6/01. PSAP is starting
Illinois	Fulton	Fulton County Sheriff	<u>Y</u>	Pending	1	08/01/01	02/08/02	equipment upgrade Feb 02. RFS changed to Jul 01. Trunks are installed and verified.
4 10		11 Or -1 - Ot Office	٠.,		11 .			Early 12/01-Geneseo Tel finally agreed to allow the carriers to connect T1's directly to their
Illinois Illinois	Jasper	Henry County Sheriff's Office Jasper County ETSB	Y N	Pending On-Hold	 	07/17/00	01/30/02	router. T1/trunks ordered 12/19/01. No sites at this time. RFS recv May 01
TIMI NOTO	Çespoi	dasper county 2 100	'	CITTION	 	 	 	Work commenced end of 6/01. 4 week delay Interconnect addendum agreement. 7 week delay
Illinois	JoDaviess	JoDaviess County Sheriff	Y	Pending	1	04/09/01	02/23/02	with ordering T1/trunks. T1/trunks ordered 11/30/01.
Illinols	Knox	Galesburg PD	N	On-Hold		I		LEC cannot support CAS. RFS recv Dec 00
Illinois	Livingston	Liv Com 911 Commun. Ctr.	N	On-Hold	 	 		On Hold-County only wants NCAS solution. RFS recy Dec 00
Illinois	Marshall	Marshall County ETSB	N	On-Hold	1	 	 	LEC cannot support CAS, RFS recv Apr 01 Work commenced end of 6/01, 14 week delay for obtaining Network Recommendation. There is
	ľ		ľ	1 1	ł I	}	ł	no T1 available between NP Springfield hub and AT&T POP, 1/7/02 order placed for new DS3.
Illinols	Morgan	Morgan County Sheriff's Office	Y	Pending	1	03/02/01	02/27/02	T1 order will be placed when FOC received
								Work commenced end of 6/01, 14 week delay for obtaining Network Recommendation. There is
					H .			no T1 available between NP Springfield hub and AT&T POP, 1/7/02 order placed for new DS3.
Illinois	Morgan	Jacksonville Police Deol.				03/02/01	02/27/02	
Illinois			Y	Pending	<u> </u>		444000	T1 order will be placed when FOC received
Illiande	Peoria	Bartonville PSAP	Y	Implemente		07/28/00	01/10/02	T1 order will be placed when FOC received
	Peoris	Bartonville PSAP Chilicothe PSAP	Y	implemente Implemente	d t	07/28/00 07/28/00	01/10/02	T1 order will be placed when FOC received
Illinols Illinols Illinols		Bartonville PSAP	Y	Implemente Implemente Implemente	d I	07/28/00		T1 order will be placed when FOC received
Illinois Illinois	Peoria Peoria	Bartonville PSAP Chillicothe PSAP Peorla Heights PSAP Peorla PSAP	Y Y Y	Implemente Implemente Implemente Implemente	d I	07/28/00 07/28/00 07/28/00 07/28/00	01/10/02 01/10/02 01/10/02	T1 order will be placed when FOC received Work commenced end of 6/01. 4 week delay Interconnect addendum agreement. 10 week delay
Illinois Illinois	Peoria Peoria	Bartonville PSAP Chillicothe PSAP Paoria Heights PSAP	Y Y Y	Implemente Implemente Implemente	d I	07/28/00 07/28/00 07/28/00	01/10/02 01/10/02	Work commenced end of 6/01. 4 week delay Interconnect addendum agreement. 10 week delay with ordering T1/trunks. T1/trunks ordered 11/30/01.
Illinois Illinois Illinois	Peoria Peoria Peoria Rock Island	Bartonville PSAP Chillicothe PSAP Peorla Heights PSAP Peorla PSAP Peorla PSAP Pock Island County 911 Center Co	Y Y Y	Implemente Implemente Implemente Implemente Pending	d I	07/28/00 07/28/00 07/28/00 07/28/00 11/16/00	01/10/02 01/10/02 01/10/02 02/22/02	Work commenced end of 6/01. 4 week delay Interconnect addendum agreement. 10 week delay with ordering T1/hrunks. T1/hrunks ordered 11/30/01. Work commenced end of 6/01. 4 week delay Interconnect addendum agreement. 10 week delay
Illinois Illinois Illinois	Peoria Peoria Peoria Rock Island	Bartonville PSAP Chillicothe PSAP Peorla Heights PSAP Peorla PSAP	Y Y Y	Implemente Implemente Implemente Implemente	d I	07/28/00 07/28/00 07/28/00 07/28/00	01/10/02 01/10/02 01/10/02	Work commenced end of 6/01. 4 week delay Interconnect addendum agreement. 10 week delay with ordering 11/trunks. 11/trunks ordered 11/30/01. Work commenced end of 6/01. 4 week delay Interconnect addendum agreement. 10 week delay with ordering 11/trunks. 11/trunks ordered 11/30/01.
Illinois Illinois Illinois	Peoria Peoria Peoria Rock Island Rock Island	Bartonville PSAP Chillicothe PSAP Peoria Heights PSAP Peoria PSAP Rock Island County 911 Center Co	Y Y Y Y	Implemente Implemente Implemente Implemente Implemente Pending Pending	d I	07/28/00 07/28/00 07/28/00 07/28/00 11/16/00	01/10/02 01/10/02 01/10/02 02/22/02 02/22/02	Work commenced end of 6/01. 4 week delay Interconnect addendum agreement. 10 week delay with ordering T1/hrunks, T1/hrunks ordered 11/30/01. Work commenced end of 6/01. 4 week delay Interconnect addendum agreement. 10 week delay with ordering T1/hrunks. T1/hrunks ordered 11/30/01. Work commenced end of 6/01. 4 week delay Interconnect addendum agreement. 10 week delay
Illinois Illinois Illinois	Peoria Peoria Peoria Rock Island	Bartonville PSAP Chillicothe PSAP Peorla Heights PSAP Peorla PSAP Peorla PSAP Pock Island County 911 Center Co	Y Y Y	Implemente Implemente Implemente Implemente Pending	d I	07/28/00 07/28/00 07/28/00 07/28/00 11/16/00	01/10/02 01/10/02 01/10/02 02/22/02	Work commenced end of 6/01. 4 week delay Interconnect addendum agreement. 10 week delay with ordering T1/trunks. T1/trunks ordered 11/30/01. Work commenced end of 6/01. 4 week delay Interconnect addendum agreement. 10 week delay with ordering T1/trunks. T1/trunks ordered 11/30/01. Work commenced end of 6/01. 4 week delay Interconnect addendum agreement. 10 week delay with ordering T1/trunks. T1/trunks ordered 11/30/01.
Illinois Illinois Illinois Illinois	Peoria Peoria Peoria Rock Island Rock Island	Bartonville PSAP Chillicothe PSAP Peorla Heights PSAP Peorla PSAP Rock Island County 911 Center Co	Y Y Y Y	Implemente Implemente Implemente Implemente Implemente Pending Pending	d I	07/28/00 07/28/00 07/28/00 07/28/00 11/16/00	01/10/02 01/10/02 01/10/02 02/22/02 02/22/02	Work commenced end of 6/01. 4 week delay interconnect addendum agreement. 10 week delay with ordering T1/hrunks. T1/hrunks ordered 11/30/01. Work commenced end of 6/01. 4 week delay Interconnect addendum agreement. 10 week delay with ordering T1/hrunks. T1/hrunks ordered 11/30/01. Work commenced end of 6/01. 4 week delay interconnect addendum agreement. 10 week delay with ordering T1/hrunks. T1/hrunks ordered 11/30/01. Work commenced end of 6/01. 4 week delay interconnect addendum agreement. 10 week delay with ordering T1/hrunks. T1/hrunks ordered 11/30/01.
Illinois Illinois Illinois Illinois	Peoria Peoria Peoria Rock Island Rock Island Rock Island	Bartonville PSAP Chillicothe PSAP Peoria PSAP Peoria PSAP Peoria PSAP Pock Island County 911 Center Co Milan Police Dept. Rock Island County Sheriff	Y Y Y Y Y	implemente implemente implemente implemente Pending Pending Pending	d I	07/28/00 07/28/00 07/28/00 07/28/00 11/16/00 11/16/00	01/10/02 01/10/02 01/10/02 02/22/02 02/22/02	Work commenced end of 6/01. 4 week delay Interconnect addendum agreement. 10 week delay with ordering T1/hrunks. T1/hrunks ordered 11/30/01. Work commenced end of 6/01. 4 week delay Interconnect addendum agreement. 10 week delay with ordering T1/hrunks. T1/hrunks ordered 11/30/01. Work commenced end of 6/01. 4 week delay interconnect addendum agreement. 10 week delay with ordering T1/hrunks. T1/hrunks ordered 11/30/01. Work commenced end of 6/01. 4 week delay interconnect addendum agreement. 10 week delay with ordering T1/hrunks. T1/hrunks ordered 11/30/01. Work commenced end of 6/01. 4 week delay interconnect addendum agreement. 10 week delay with ordering T1/hrunks. T1/hrunks ordered 11/30/01.
Illinois Illinois Illinois Illinois Illinois	Peoria Peoria Peoria Rock Island Rock Island Rock Island	Bartonville PSAP Chillicothe PSAP Peoria PSAP Peoria PSAP Peoria PSAP Pock Island County 911 Center Co Milan Police Dept. Rock Island County Sheriff	Y Y Y Y Y	implemente implemente implemente implemente Pending Pending Pending	d I	07/28/00 07/28/00 07/28/00 07/28/00 11/16/00 11/16/00	01/10/02 01/10/02 01/10/02 02/22/02 02/22/02	Work commenced end of 6/01. 4 week delay interconnect addendum agreement. 10 week delay with ordering T1/trunks. T1/trunks ordered 11/30/01. Work commenced end of 8/01. 4 week delay interconnect addendum agreement. 10 week delay with ordering T1/trunks. T1/trunks ordered 11/30/01. Work commenced end of 8/01. 4 week delay interconnect addendum agreement. 10 week delay with ordering T1/trunks. T1/trunks ordered 11/30/01. Work commenced end of 8/01. 4 week delay interconnect addendum agreement. 10 week delay with ordering T1/trunks. T1/trunks ordered 11/30/01. Work commenced end of 6/01. 4 week delay interconnect addendum agreement. 10 week delay with ordering T1/trunks. T1/trunks ordered 11/30/01.
Illinois Illinois Illinois Illinois Illinois	Peoria Peoria Peoria Peoria Rock Island Rock Island Rock Island Rock Island	Bartonville PSAP Chillicothe PSAP Peoria PSAP Peoria PSAP Peoria PSAP Rock Island County 911 Center Co Milan Police Dept. Rock Island County Sheriff RICOM-Rock Island Police Dept. Silvas Police Dept.	Y Y Y Y Y Y	implemente implemente implemente implemente Pending Pending Pending Pending	d I	07/28/00 07/28/00 07/28/00 07/28/00 11/16/00 11/16/00 11/16/00	01/10/02 01/10/02 01/10/02 02/22/02 02/22/02 02/22/02 02/22/02	Work commenced end of 6/01. 4 week delay interconnect addendum agreement. 10 week delay with ordering Tritrunks. Tritrunks ordered 11/30/01. Work commenced end of 8/01. 4 week delay interconnect addendum agreement. 10 week delay with ordering Tritrunks. Tritrunks ordered 11/30/01. Work commenced end of 8/01. 4 week delay interconnect addendum agreement. 10 week delay with ordering Tritrunks. Tritrunks ordered 11/30/01. Work commenced end of 8/01. 4 week delay interconnect addendum agreement. 10 week delay with ordering Tritrunks. Tritrunks ordered 11/30/01. Work commenced end of 8/01. 4 week delay interconnect addendum agreement. 10 week delay with ordering Tritrunks. Tritrunks ordered 11/30/01. Work commenced end of 8/01. 4 week delay interconnect addendum agreement. 7 week delay with ordering Tritrunks. Tritrunks ordered 11/30/01.
Illinois Illinois Illinois Illinois Illinois	Peoria Peoria Peoria Peoria Rock Island Rock Island Rock Island Rock Island Rock Island Rock Island	Bartonville PSAP Chillicothe PSAP Peoria Heights PSAP Peoria PSAP Peoria PSAP Rock Island County 911 Center Co Milan Police Dept. Rock Island County Sheriff RICOM-Rock Island Police Dept. Silvas Police Dept. Sangamon County Central Dispate	Y Y Y Y Y Y	implemente Implemente Implemente Implemente Implemente Implemente Pending Pending Pending Pending Pending	d I	07/28/00 07/28/00 07/28/00 07/28/00 11/16/00 11/16/00 11/16/00	01/10/02 01/10/02 01/10/02 02/22/02 02/22/02 02/22/02	Work commenced end of 6/01. 4 week delay Interconnect addendum agreement. 10 week delay with ordering T1/trunks. T1/trunks ordered 11/30/01. Work commenced and of 6/01. 4 week delay Interconnect addendum agreement. 10 week delay with ordering T1/trunks. T1/trunks ordered 11/30/01. Work commenced end of 6/01. 4 week delay Interconnect addendum agreement. 10 week delay with ordering T1/trunks. T1/trunks ordered 11/30/01. Work commenced end of 6/01. 4 week delay Interconnect addendum agreement. 10 week delay with ordering T1/trunks. T1/trunks ordered 11/30/01. Work commenced end of 6/01. 4 week delay Interconnect addendum agreement. 10 week delay with ordering T1/trunks. T1/trunks ordered 11/30/01. Work commenced end of 6/01. 4 week delay Interconnect addendum agreement. 7 week delay with ordering T1/trunks. T1/trunks ordered 11/30/01.
Illinols	Peoria Peoria Peoria Pook Island Rock Island Rock Island Rock Island Rock Island Rock Island Sangamon Scott	Bartenville PSAP Chillicothe PSAP Peoria PSAP Peoria PSAP Peoria PSAP Pock Island County 911 Center Co Milan Police Dept. Rock Island County Sheriff RICOM-Rock Island Police Dept. Silvas Police Dept. Sangamon County Central Dispate Morgan County Sheriff's Office	Y Y Y Y Y N	implemente Implemente Implemente Implemente Implemente Implemente Pending Pending Pending Pending Pending Pending Ponding Ponding Ponding Ponding Ponding	d I	07/28/00 07/28/00 07/28/00 07/28/00 11/16/00 11/16/00 11/16/00	01/10/02 01/10/02 01/10/02 02/22/02 02/22/02 02/22/02 02/22/02	Work commenced end of 6/01. 4 week delay Interconnect addendum agreement. 10 week delay with ordering T1/hrunks. T1/hrunks ordered 11/30/01. Work commenced end of 6/01. 4 week delay Interconnect addendum agreement. 10 week delay with ordering T1/hrunks. T1/hrunks ordered 11/30/01. Work commenced end of 6/01. 4 week delay Interconnect addendum agreement. 10 week delay with ordering T1/hrunks. T1/hrunks ordered 11/30/01. Work commenced end of 6/01. 4 week delay interconnect addendum agreement. 10 week delay with ordering T1/hrunks. T1/hrunks ordered 11/30/01. Work commenced end of 6/01. 4 week delay interconnect addendum agreement. 10 week delay with ordering T1/hrunks. T1/hrunks ordered 11/30/01. Work commenced end of 6/01. 4 week delay interconnect addendum agreement. 7 week delay with ordering T1/hrunks. T1/hrunks ordered 11/30/01. No siles at this time. RFS recv Nov 01
Illinols	Peoria Peoria Peoria Peoria Rock Island	Bartonville PSAP Chillicothe PSAP Peoria PSAP Peoria PSAP Peoria PSAP Peoria PSAP Pock Island County 911 Center County Mitan Police Dept. Rock Island County Sheriff RICOM-Rock Island Police Dept. Silvas Police Dept. Sangamon County Central Dispate Morgan County Sheriff's Office Pekin Consolidated Commun. Ctr.	Y Y Y Y Y Y	implemente Implemente Implemente Implemente Implemente Implemente Pending Pending Pending Pending Pending Pending On-Hold On-Hold	d I	07/28/00 07/28/00 07/28/00 07/28/00 11/16/00 11/16/00 11/16/00	01/10/02 01/10/02 01/10/02 02/22/02 02/22/02 02/22/02 02/22/02	Work commenced end of 6/01. 4 week delay Interconnect addendum agreement. 10 week delay with ordering T1/trunks. T1/trunks ordered 11/30/01. Work commenced end of 6/01. 4 week delay Interconnect addendum agreement. 10 week delay with ordering T1/trunks. T1/trunks ordered 11/30/01. Work commenced end of 6/01. 4 week delay Interconnect addendum agreement. 10 week delay with ordering T1/trunks. T1/trunks ordered 11/30/01. Work commenced end of 6/01. 4 week delay interconnect addendum agreement. 10 week delay with ordering T1/trunks. T1/trunks ordered 11/30/01. Work commenced end of 6/01. 4 week delay interconnect addendum agreement. 10 week delay with ordering T1/trunks. T1/trunks ordered 11/30/01. Work commenced end of 6/01. 4 week delay interconnect addendum agreement. 7 week delay with ordering T1/trunks. T1/trunks ordered 11/30/01. No siles at this time. RFS recv Nov 01 LEC cannot support CAS. RFS recv Aug 00
Illinois	Peoria Peoria Peoria Pook Island Rock Island Rock Island Rock Island Rock Island Rock Island Sangamon Scott	Bartenville PSAP Chillicothe PSAP Peoria PSAP Peoria PSAP Peoria PSAP Pock Island County 911 Center Co Milan Police Dept. Rock Island County Sheriff RICOM-Rock Island Police Dept. Silvas Police Dept. Sangamon County Central Dispate Morgan County Sheriff's Office	Y Y Y Y Y N N	implemente	d	07/28/00 07/28/00 07/28/00 07/28/00 11/16/00 11/16/00 11/16/00	01/10/02 01/10/02 01/10/02 02/22/02 02/22/02 02/22/02 02/22/02	Work commenced and of 6/01. 4 week delay Interconnect addendum agreement. 10 week delay with ordering T1/hrunks. T1/hrunks ordered 11/30/01. Work commenced and of 6/01. 4 week delay Interconnect addendum agreement. 10 week delay with ordering T1/hrunks. T1/hrunks ordered 11/30/01. Work commenced and of 6/01. 4 week delay Interconnect addendum agreement. 10 week delay with ordering T1/hrunks. T1/hrunks ordered 11/30/01. Work commenced and of 6/01. 4 week delay interconnect addendum agreement. 10 week delay with ordering T1/hrunks. T1/hrunks ordered 11/30/01. Work commenced and of 6/01. 4 week delay interconnect addendum agreement. 10 week delay with ordering T1/hrunks. T1/hrunks ordered 11/30/01. Work commenced end of 6/01. 4 week delay interconnect addendum agreement. 7 week delay with ordering T1/hrunks. T1/hrunks ordered 11/30/01. No siles at this time. RFS recv Nov 01 LEC cannot support CAS. RFS recv Aug 00 LEC cannot support CAS. RFS recv Aug 00 LEC cannot support CAS. RFS recv Aug 00
Illinols	Peoria Peoria Peoria Peoria Pock Island Rock Island Rock Island Rock Island Rock Island Tack Island Rock Island Rock Island Tacewell Tazewell	Bartonville PSAP Chillicothe PSAP Peoria Heights PSAP Peoria PSAP Peoria PSAP Pook Island County 911 Center Co Milan Police Dept. Rock Island County Sheriff RICOM-Rock Island Police Dept. Silvas Police Dept. Sangamon County Central Dispate Morgan County Sheriff's Office Pekin Corsolidated Commun. Ctr. Morton Police Dept.	Y Y Y Y Y Y Y Y N N	implemente Implemente Implemente Implemente Implemente Implemente Pending Pending Pending Pending Pending Pending On-Hold On-Hold On-Hold	d ! d ! d ! d ! d ! d ! d ! d ! d ! d !	07/28/00 07/28/00 07/28/00 07/28/00 11/16/00 11/16/00 11/16/00	01/10/02 01/10/02 01/10/02 02/22/02 02/22/02 02/22/02 02/22/02	Work commenced end of 6/01. 4 week delay Interconnect addendum agreement. 10 week delay with ordering T1/trunks. T1/trunks ordered 11/30/01. Work commenced and of 6/01. 4 week delay Interconnect addendum agreement. 10 week delay with ordering T1/trunks. T1/trunks ordered 11/30/01. Work commenced end of 6/01. 4 week delay interconnect addendum agreement. 10 week delay with ordering T1/trunks. T1/trunks ordered 11/30/01. Work commenced end of 6/01. 4 week delay interconnect addendum agreement. 10 week delay with ordering T1/trunks. T1/trunks ordered 11/30/01. Work commenced end of 6/01. 4 week delay interconnect addendum agreement. 10 week delay with ordering T1/trunks. T1/trunks ordered 11/30/01. Work commenced end of 6/01. 4 week delay interconnect addendum agreement. 7 week delay with ordering T1/trunks. T1/trunks ordered 11/30/01. No siles at this time. RFS recv Nov 01 LEC cannot support CAS. RFS recv Aug 00
Illinois	Peoria Peoria Peoria Peoria Pock Island Rock Island Rock Island Rock Island Rock Island Tack Island Rock Island Rock Island Tacewell Tazewell Tazewell Tazewell	Bartenville PSAP Chillicothe PSAP Peoria Heights PSAP Peoria PSAP Peoria PSAP Peoria PSAP Rock Island County 911 Center Co Milan Police Dept. Rock Island County Sheriff RICOM-Rock Island Police Dept. Silvas Police Dept. Sangamon County Central Dispate Morgan County Sheriff's Office Pekin Consolidated Commun. Ctr. Morton Police Dept. East Peoria Police Dept. Washington Police Dept.	Y Y Y Y Y Y Y Y Y N N N	implemente Implemente Implemente Implemente Implemente Implemente Pending Pending Pending Pending Pending On-Hold On-Hold On-Hold On-Hold On-Hold	d	07/28/00 07/28/00 07/28/00 07/28/00 11/16/00 11/16/00 11/16/00 11/16/00	01/10/02 01/10/02 01/10/02 02/22/02 02/22/02 02/22/02 02/22/02 02/22/02	Work commenced end of 6/01. 4 week delay Interconnect addendum agreement. 10 week delay with ordering T1/trunks. T1/trunks ordered 11/30/01. Work commenced and of 6/01. 4 week delay Interconnect addendum agreement. 10 week delay with ordering T1/trunks. T1/trunks ordered 11/30/01. Work commenced end of 6/01. 4 week delay interconnect addendum agreement. 10 week delay with ordering T1/trunks. T1/trunks ordered 11/30/01. Work commenced end of 6/01. 4 week delay interconnect addendum agreement. 10 week delay with ordering T1/trunks. T1/trunks ordered 11/30/01. Work commenced end of 6/01. 4 week delay interconnect addendum agreement. 10 week delay with ordering T1/trunks. T1/trunks ordered 11/30/01. Work commenced end of 6/01. 4 week delay interconnect addendum agreement. 7 week delay with ordering T1/trunks. T1/trunks ordered 11/30/01. No siles at this time. RFS recv Nov 01 LEC cannot support CAS. RFS recv Aug 00
Illinois	Peoria Peoria Peoria Peoria Pock Island Rock Island Rock Island Rock Island Rock Island Tack Island Rock Island Rock Island Tacewell Tazewell Tazewell Tazewell	Bartonville PSAP Chillicothe PSAP Peoria Peights PSAP Peoria PSAP Peoria PSAP Peoria PSAP Pock Island County 911 Center Co Milan Police Dept. Rock Island County Sheriff RICOM-Rock Island Police Dept. Silvas Police Dept. Sangamon County Central Dispate Morgan County Sheriff's Office Pekin Consolidated Commun. Ctr. Morton Police Dept. East Peoria Police Dept.	Y Y Y Y Y Y Y Y N N	implemente	d	07/28/00 07/28/00 07/28/00 07/28/00 11/16/00 11/16/00 11/16/00	01/10/02 01/10/02 01/10/02 02/22/02 02/22/02 02/22/02 02/22/02	Work commenced and of 6/01. 4 week delay Interconnect addendum agreement. 10 week delay with ordering T1/hrunks. T1/hrunks ordered 11/30/01. Work commenced and of 6/01. 4 week delay Interconnect addendum agreement. 10 week delay with ordering T1/hrunks. T1/hrunks ordered 11/30/01. Work commenced and of 6/01. 4 week delay Interconnect addendum agreement. 10 week delay with ordering T1/hrunks. T1/hrunks ordered 11/30/01. Work commenced and of 6/01. 4 week delay interconnect addendum agreement. 10 week delay with ordering T1/hrunks. T1/hrunks ordered 11/30/01. Work commenced and of 6/01. 4 week delay interconnect addendum agreement. 10 week delay with ordering T1/hrunks. T1/hrunks ordered 11/30/01. Work commenced and of 6/01. 4 week delay interconnect addendum agreement. 7 week delay with ordering T1/hrunks. T1/hrunks ordered 11/30/01. No siles at this time. RFS recv Nov 01 LEC cannot support CAS. RFS recv Aug 00 Work commenced and of 6/01. 19 week delay with ordering lines, new DS3 was needed T1/hrunks ordered 1/8/02.
Illinois	Peoria Peoria Peoria Peoria Rock Island Rock Island Rock Island Rock Island Rock Island Rock Island Tazeweil Tazeweil Tazeweil Tazeweil Tazeweil Tazeweil	Bartonville PSAP Chillicothe PSAP Peoria PSAP Peoria PSAP Peoria PSAP Peoria PSAP Peoria PSAP Pock Island County 911 Center Co Milan Police Dept. Rock Island County Sheriff RICOM-Rock Island Police Dept. Silvas Police Dept. Sangamon County Central Dispate Morgan County Sheriff's Office Pekin Consolidated Commun. Ctr. Morton Police Dept. East Peoria Police Dept. Washington Police Dept. Danville Commun. Ctr.	Y Y Y Y Y Y Y Y Y N N N	implemente	d	07/28/00 07/28/00 07/28/00 07/28/00 11/16/00 11/16/00 11/16/00 11/16/00 10/19/00	01/10/02 01/10/02 01/10/02 02/22/02 02/22/02 02/22/02 02/22/02 02/22/02 02/11/02	Work commenced end of 6/01. 4 week delay Interconnect addendum agreement. 10 week delay with ordering T1/hrunks. T1/hrunks ordered 11/30/01. Work commenced end of 6/01. 4 week delay Interconnect addendum agreement. 10 week delay with ordering T1/hrunks. T1/hrunks ordered 11/30/01. Work commenced end of 6/01. 4 week delay Interconnect addendum agreement. 10 week delay with ordering T1/hrunks. T1/hrunks ordered 11/30/01. Work commenced end of 6/01. 4 week delay Interconnect addendum agreement. 10 week delay with ordering T1/hrunks. T1/hrunks ordered 11/30/01. Work commenced end of 6/01. 4 week delay interconnect addendum agreement. 10 week delay with ordering T1/hrunks. T1/hrunks ordered 11/30/01. Work commenced end of 6/01. 4 week delay interconnect addendum agreement. 7 week delay with ordering T1/hrunks. T1/hrunks ordered 11/30/01. Work commenced end of 6/01. 4 week delay interconnect addendum agreement. 7 week delay with ordering T1/hrunks. T1/hrunks ordered 11/30/01. No siles at this time. RFS recv Nov 01 LEC cannot support CAS. RFS recv Aug 00 Work commenced end of 6/01. 19 week delay with ordering lines, new DS3 was needed,T1/hrunks ordered 1/8/02. Work commenced end of 6/01. 4 week delay interconnect addendum agreement. 7 week delay
Illinois	Peoria Peoria Peoria Peoria Pock Island Rock Island Rock Island Rock Island Rock Island Rock Island Tazewell	Bartenville PSAP Chillicothe PSAP Peoria Heights PSAP Peoria PSAP Peoria PSAP Peoria PSAP Rock Island County 911 Center Co Milan Police Dept. Rock Island County Sheriff RICOM-Rock Island Police Dept. Silvas Police Dept. Sangamon County Central Dispate Morgan County Sheriff's Office Pekin Consolidated Commun. Ctr. Morton Police Dept. East Peoria Police Dept. Washington Police Dept.	Y Y Y Y Y Y Y Y Y N N N N	implemente Implemente Implemente Implemente Implemente Implemente Pending Pending Pending Pending Pending On-Hold On-Hold On-Hold On-Hold On-Hold	d	07/28/00 07/28/00 07/28/00 07/28/00 11/16/00 11/16/00 11/16/00 11/16/00	01/10/02 01/10/02 01/10/02 02/22/02 02/22/02 02/22/02 02/22/02 02/22/02	Work commenced end of 6/01. 4 week delay Interconnect addendum agreement. 10 week delay with ordering T1/trunks. T1/trunks ordered 11/30/01. Work commenced end of 6/01. 4 week delay Interconnect addendum agreement. 10 week delay with ordering T1/trunks. T1/trunks ordered 11/30/01. Work commenced end of 6/01. 4 week delay Interconnect addendum agreement. 10 week delay with ordering T1/trunks. T1/trunks ordered 11/30/01. Work commenced end of 6/01. 4 week delay interconnect addendum agreement. 10 week delay with ordering T1/trunks. T1/trunks ordered 11/30/01. Work commenced end of 6/01. 4 week delay interconnect addendum agreement. 10 week delay with ordering T1/trunks. T1/trunks ordered 11/30/01. Work commenced end of 6/01. 4 week delay interconnect addendum agreement. 7 week delay with ordering T1/trunks. T1/trunks ordered 11/30/01. No siles at this time. RFS recv Nov 01 LEC cannot support CAS. RFS recv Aug 00 Work commenced end of 6/01. 4 week delay with ordering lines, new DS3 was needed,T1/trunks ordered 11/6/02. Work commenced end of 6/01. 4 week delay interconnect addendum agreement. 7 week delay with ordering T1/trunks ordered 11/6/02.
Illinois	Peoria Peoria Peoria Peoria Peoria Pock Island Rock Island Rock Island Rock Island Rock Island Rock Island Rock Island Tazewell Tazewell Tazewell Tazewell Tazewell Tazewell Wornittion Whiteside Woodford	Bartenville PSAP Chillicothe PSAP Chillicothe PSAP Peoria Heights PSAP Peoria PSAP Peoria PSAP Pook Island County 911 Center Co Milan Police Dept. Rock Island County Sheriff RICOM-Rock Island Police Dept. Silvas Police Dept. Sangamon County Central Dispate Morgan County Sheriff office Pekin Consolidated Commun. Ctr. Morton Police Dept. East Peoria Police Dept. Washington Police Dept. Danville Commun. Ctr. Whiteside County Sheriff Woodford County ETSB	Y Y Y Y Y Y Y Y Y Y Y Y Y Y N N N N N N	implemente Implemente Implemente Implemente Implemente Implemente Pending Pending Pending Pending Pending Pending On-Hold	d	07/28/00 07/28/00 07/28/00 07/28/00 11/16/00 11/16/00 11/16/00 11/16/00 10/19/00 08/28/00 11/29/00	01/10/02 01/10/02 01/10/02 02/22/02 02/22/02 02/22/02 02/22/02 02/22/02 02/22/02 02/22/02	Work commenced end of 6/01. 4 week delay Interconnect addendum agreement. 10 week delay with ordering T1/trunks. T1/trunks ordered 11/30/01. Work commenced end of 6/01. 4 week delay Interconnect addendum agreement. 10 week delay with ordering T1/trunks. T1/trunks ordered 11/30/01. Work commenced end of 6/01. 4 week delay interconnect addendum agreement. 10 week delay with ordering T1/trunks. T1/trunks ordered 11/30/01. Work commenced end of 6/01. 4 week delay interconnect addendum agreement. 10 week delay with ordering T1/trunks. T1/trunks ordered 11/30/01. Work commenced end of 6/01. 4 week delay interconnect addendum agreement. 10 week delay with ordering T1/trunks. T1/trunks ordered 11/30/01. Work commenced end of 6/01. 4 week delay interconnect addendum agreement. 7 week delay with ordering T1/trunks. T1/trunks ordered 11/30/01. No siles at this time. RFS recv Nov 01 LEC cannot support CAS. RFS recv Aug 00 Work commenced end of 6/01. 4 week delay interconnect addendum agreement. 7 week delay with ordering T1/trunks. T1/trunks ordered 1/30/02. Work commenced end of 6/01. 4 week delay interconnect addendum agreement. 7 week delay with ordering T1/trunks. T1/trunks ordered 1/30/02.
Illinois	Peoria Peoria Peoria Peoria Rock Island Rock Island Rock Island Rock Island Rock Island Rock Island Tack Island Rock Island Rock Island Vernitten Whiteside Woodford Clark	Bartonville PSAP Chillicothe PSAP Chillicothe PSAP Peoria Heights PSAP Peoria PSAP Peoria PSAP Peoria PSAP Pock Island County 911 Center Co Mitan Police Dept. Rock Island County Sheriff RICOM-Rock Island Police Dept. Silvas Police Dept. Sangamon County Central Dispate Morgan County Sheriff's Office Pekin Consolidated Commun. Ctr. Morton Police Dept. East Peoria Police Dept. Washington Police Dept. Danville Commun. Ctr. Whiteside County Sheriff Woodford County ETSB Clark County Enhanced 911	Y Y Y Y Y Y Y Y N N N N N N N N N N N N	implemente	d	07/28/00 07/28/00 07/28/00 07/28/00 11/16/00 11/16/00 11/16/00 11/16/00 10/19/00	01/10/02 01/10/02 01/10/02 02/22/02 02/22/02 02/22/02 02/22/02 02/22/02 02/11/02	Work commenced end of 6/01. 4 week delay Interconnect addendum agreement. 10 week delay with ordering T1/trunks. T1/trunks ordered 11/30/01. Work commenced end of 6/01. 4 week delay Interconnect addendum agreement. 10 week delay with ordering T1/trunks. T1/trunks ordered 11/30/01. Work commenced end of 6/01. 4 week delay interconnect addendum agreement. 10 week delay with ordering T1/trunks. T1/trunks ordered 11/30/01. Work commenced end of 6/01. 4 week delay interconnect addendum agreement. 10 week delay with ordering T1/trunks. T1/trunks ordered 11/30/01. Work commenced end of 6/01. 4 week delay interconnect addendum agreement. 10 week delay with ordering T1/trunks. T1/trunks ordered 11/30/01. Work commenced end of 6/01. 4 week delay interconnect addendum agreement. 7 week delay with ordering T1/trunks. T1/trunks ordered 11/30/01. No siles at this time. RFS recv Nov 01 LEC cannot support CAS. RFS recv Aug 00 In progress-within 6 months
Illinois	Peoria Peoria Peoria Peoria Rock Island Tazewell	Bartenville PSAP Chillicothe PSAP Chillicothe PSAP Peoria Heights PSAP Peoria PSAP Peoria PSAP Pook Island County 911 Center Co Milan Police Dept. Rock Island County Sheriff RICOM-Rock Island Police Dept. Silvas Police Dept. Sangamon County Central Dispate Morgan County Sheriff office Pekin Consolidated Commun. Ctr. Morton Police Dept. East Peoria Police Dept. Washington Police Dept. Danville Commun. Ctr. Whiteside County Sheriff Woodford County ETSB	Y Y Y Y Y Y Y Y Y Y Y Y Y Y N N N N N N	implemente Implemente Implemente Implemente Implemente Implemente Pending Pending Pending Pending Pending Pending On-Hold	d	07/28/00 07/28/00 07/28/00 07/28/00 11/16/00 11/16/00 11/16/00 11/16/00 10/19/00 08/28/00 11/29/00	01/10/02 01/10/02 01/10/02 02/22/02 02/22/02 02/22/02 02/22/02 02/22/02 02/22/02 02/22/02	Work commenced end of 6/01. 4 week delay Interconnect addendum agreement. 10 week delay with ordering T1/trunks. T1/trunks ordered 11/30/01. Work commenced and of 6/01. 4 week delay Interconnect addendum agreement. 10 week delay with ordering T1/trunks. T1/trunks ordered 11/30/01. Work commenced end of 6/01. 4 week delay interconnect addendum agreement. 10 week delay with ordering T1/trunks. T1/trunks ordered 11/30/01. Work commenced end of 6/01. 4 week delay interconnect addendum agreement. 10 week delay with ordering T1/trunks. T1/trunks ordered 11/30/01. Work commenced end of 6/01. 4 week delay interconnect addendum agreement. 10 week delay with ordering T1/trunks. T1/trunks ordered 11/30/01. Work commenced end of 6/01. 4 week delay interconnect addendum agreement. 7 week delay with ordering T1/trunks. T1/trunks ordered 11/30/01. No siles at this time. RFS recv Nov 01 LEC cannot support CAS. RFS recv Aug 00 Work commenced end of 6/01. 4 week delay with ordering lines, new DS3 was needed,T1/trunks ordered 11/8/02. Work commenced end of 6/01. 4 week delay interconnect addendum agreement. 7 week delay with ordering T1/trunks. T1/trunks ordered 11/30/01.
Illinois	Peoria Peoria Peoria Peoria Rock Island Rock Island Rock Island Rock Island Rock Island Rock Island Tack Island Rock Island Rock Island Vernitten Whiteside Woodford Clark	Bartonville PSAP Chillicothe PSAP Chillicothe PSAP Peoria Heights PSAP Peoria PSAP Peoria PSAP Peoria PSAP Pock Island County 911 Center Co Mitan Police Dept. Rock Island County Sheriff RICOM-Rock Island Police Dept. Silvas Police Dept. Sangamon County Central Dispate Morgan County Sheriff's Office Pekin Consolidated Commun. Ctr. Morton Police Dept. East Peoria Police Dept. Washington Police Dept. Danville Commun. Ctr. Whiteside County Sheriff Woodford County ETSB Clark County Enhanced 911	Y Y Y Y Y Y Y Y N N N N N N N N N N N N	implemente	d	07/28/00 07/28/00 07/28/00 07/28/00 11/16/00 11/16/00 11/16/00 11/16/00 10/19/00 08/28/00 11/29/00	01/10/02 01/10/02 01/10/02 02/22/02 02/22/02 02/22/02 02/22/02 02/22/02 02/22/02 02/22/02	Work commenced end of 6/01. 4 week delay Interconnect addendum agreement. 10 week delay with ordering T1/trunks. T1/trunks ordered 11/30/01. Work commenced and of 6/01. 4 week delay Interconnect addendum agreement. 10 week delay with ordering T1/trunks. T1/trunks ordered 11/30/01. Work commenced end of 6/01. 4 week delay interconnect addendum agreement. 10 week delay with ordering T1/trunks. T1/trunks ordered 11/30/01. Work commenced end of 6/01. 4 week delay interconnect addendum agreement. 10 week delay with ordering T1/trunks. T1/trunks ordered 11/30/01. Work commenced end of 6/01. 4 week delay interconnect addendum agreement. 10 week delay with ordering T1/trunks. T1/trunks ordered 11/30/01. Work commenced end of 6/01. 4 week delay interconnect addendum agreement. 7 week delay with ordering T1/trunks. T1/trunks ordered 11/30/01. No siles at this time. RFS recv Nov 01 LEC cannot support CAS. RFS recv Aug 00 Work commenced end of 6/01. 4 week delay with ordering lines, new DS3 was needed,T1/trunks ordered 11/8/02. Work commenced end of 6/01. 4 week delay interconnect addendum agreement. 7 week delay with ordering T1/trunks. T1/trunks ordered 11/30/01. No Selective Router available. RFS recv Nov 00 In progress-within 6 months PSAP not PH1 ready. RFS recv Feb 01
Illinois	Peoria Peoria Peoria Peoria Rock Island Tazewell	Bartonville PSAP Chillicothe PSAP Chillicothe PSAP Peoria Heights PSAP Peoria PSAP Peoria PSAP Peoria PSAP Pock Island County 911 Center Co Mitan Police Dept. Rock Island County Sheriff RICOM-Rock Island Police Dept. Silvas Police Dept. Sangamon County Central Dispate Morgan County Sheriff's Office Pekin Consolidated Commun. Ctr. Morton Police Dept. East Peoria Police Dept. Washington Police Dept. Danville Commun. Ctr. Whiteside County Sheriff Woodford County ETSB Clark County Enhanced 911	Y Y Y Y Y Y Y Y N N N N N N N N N N N N	implemente	d	07/28/00 07/28/00 07/28/00 07/28/00 11/16/00 11/16/00 11/16/00 11/16/00 10/19/00 08/28/00 11/29/00	01/10/02 01/10/02 01/10/02 02/22/02 02/22/02 02/22/02 02/22/02 02/22/02 02/22/02 02/22/02	Work commenced end of 6/01. 4 week delay Interconnect addendum agreement. 10 week delay with ordering T1/trunks. T1/trunks ordered 11/30/01. Work commenced end of 6/01. 4 week delay Interconnect addendum agreement. 10 week delay with ordering T1/trunks. T1/trunks ordered 11/30/01. Work commenced end of 6/01. 4 week delay interconnect addendum agreement. 10 week delay with ordering T1/trunks. T1/trunks ordered 11/30/01. Work commenced end of 6/01. 4 week delay interconnect addendum agreement. 10 week delay with ordering T1/trunks. T1/trunks ordered 11/30/01. Work commenced end of 6/01. 4 week delay interconnect addendum agreement. 10 week delay with ordering T1/trunks. T1/trunks ordered 11/30/01. Work commenced end of 6/01. 4 week delay interconnect addendum agreement. 7 week delay with ordering T1/trunks. T1/trunks ordered 11/30/01. No siles at this time. RFS recv Nov 01 LEC cannot support CAS. RFS recv Aug 00 In progress-within 6 months
Illinois	Peoria Peoria Peoria Peoria Rock Island Tazewell	Bartonville PSAP Chillicothe PSAP Chillicothe PSAP Peoria Heights PSAP Peoria PSAP Peoria PSAP Peoria PSAP Pook Island County 911 Center Co Mitan Police Dept. Rock Island County Sheriff RICOM-Rock Island Police Dept. Silvas Police Dept. Sangamon County Central Dispate Morgan County Sheriff's Office Pekin Consolidated Commun. Ctr. Whoton Police Dept. East Peoria Police Dept. Washington Police Dept. Danville Commun. Ctr. Whitaskie County Sheriff Woodford County ETSB Clark County Enhanced 911 Clay County E-911 Office	Y Y Y Y Y Y Y N N N N N N N N N N N N N	implemente	d	07/28/00 07/28/00 07/28/00 07/28/00 11/16/00 11/16/00 11/16/00 10/19/00 08/28/00 11/29/00	01/10/02 01/10/02 01/10/02 02/22/02 02/22/02 02/22/02 02/22/02 02/22/02 02/22/02 02/23/02 02/23/02	Work commenced end of 6/01. 4 week delay Interconnect addendum agreement. 10 week delay with ordering T1/trunks. T1/trunks ordered 11/30/01. Work commenced and of 6/01. 4 week delay Interconnect addendum agreement. 10 week delay with ordering T1/trunks. T1/trunks ordered 11/30/01. Work commenced end of 6/01. 4 week delay interconnect addendum agreement. 10 week delay with ordering T1/trunks. T1/trunks ordered 11/30/01. Work commenced end of 6/01. 4 week delay interconnect addendum agreement. 10 week delay with ordering T1/trunks. T1/trunks ordered 11/30/01. Work commenced end of 6/01. 4 week delay interconnect addendum agreement. 10 week delay with ordering T1/trunks. T1/trunks ordered 11/30/01. Work commenced end of 6/01. 4 week delay interconnect addendum agreement. 7 week delay with ordering T1/trunks. T1/trunks ordered 11/30/01. No siles at this time. RFS recv Nov 01 LEC cannot support CAS. RFS recv Aug 00 Work commenced end of 6/01. 19 week delay with ordering lines, new DS3 was needed,T1/trunks ordered 18/02. Work commenced end of 6/01. 4 week delay interconnect addendum agreement. 7 week delay with ordering T1/trunks. T1/trunks ordered 11/30/01. No Selective Router available. RFS recv Nov 00 In progress-within 6 months PSAP not PH I ready. RFS recv Feb 01 Work commenced end of 6/01. 9 week delay obtaining site inventory due to Louisville switch cut, 3 week delay with ordering T1/trunks. T1/trunks. T1/trunks ordered 11/20/01, waiting on database load.
Illinois	Peoria Peoria Peoria Peoria Rock Island Tazewell Tazewell Tazewell Tazewell Tazewell Tazewell Tazewell Tazewell Cazewell Tazewell	Bartonville PSAP Chillicothe PSAP Chillicothe PSAP Peoria Heights PSAP Peoria PSAP Peoria PSAP Peoria PSAP Rock Island County 911 Center Co Milan Police Dept. Rock Island County Sheriff RICOM-Rock Island Police Dept. Silvas Police Dept. Sangamon County Central Dispate Morgan County Sheriff's Office Pekin Consolidated Commun. Ctr. Morton Police Dept. East Peoria Police Dept. Washington Police Dept. Washington Police Dept. Whiteside County Sheriff Woodford County ETSB Clark County Enhanced 911 Clay County E-911 Office Crawford County Central Dispatch	Y Y Y Y Y Y Y Y N N N N N N N N N N N N	implemente	d	07/28/00 07/28/00 07/28/00 07/28/00 11/16/00 11/16/00 11/16/00 10/19/00 08/28/00 11/29/00 11/06/01	01/10/02 01/10/02 01/10/02 02/22/02 02/22/02 02/22/02 02/22/02 02/22/02 02/21/02 02/25/02 02/15/02	Work commenced end of 6/01. 4 week delay Interconnect addendum agreement. 10 week delay with ordering T1/hrunks. T1/hrunks ordered 11/30/01. Work commenced end of 6/01. 4 week delay Interconnect addendum agreement. 10 week delay with ordering T1/hrunks. T1/hrunks ordered 11/30/01. Work commenced end of 6/01. 4 week delay interconnect addendum agreement. 10 week delay with ordering T1/hrunks. T1/hrunks ordered 11/30/01. Work commenced end of 6/01. 4 week delay interconnect addendum agreement. 10 week delay with ordering T1/hrunks. T1/hrunks ordered 11/30/01. Work commenced end of 6/01. 4 week delay interconnect addendum agreement. 10 week delay with ordering T1/hrunks. T1/hrunks ordered 11/30/01. Work commenced end of 6/01. 4 week delay interconnect addendum agreement. 7 week delay with ordering T1/hrunks. T1/hrunks ordered 11/30/01. No siles at this time. RFS recv Nov 01 LEC cannot support CAS. RFS recv Aug 00 LEC can
Illinois	Peoria Peoria Peoria Peoria Rock Island Tazewell Tazewell Tazewell Tazewell Tazewell Tazewell Tazewell Tazewell Cazewell Tazewell	Bartonville PSAP Chillicothe PSAP Chillicothe PSAP Peoria Heights PSAP Peoria PSAP Peoria PSAP Peoria PSAP Pook Island County 911 Center Co Mitan Police Dept. Rock Island County Sheriff RICOM-Rock Island Police Dept. Silvas Police Dept. Sangamon County Central Dispate Morgan County Sheriff's Office Pekin Consolidated Commun. Ctr. Whoton Police Dept. East Peoria Police Dept. Washington Police Dept. Danville Commun. Ctr. Whitaskie County Sheriff Woodford County ETSB Clark County Enhanced 911 Clay County E-911 Office	Y Y Y Y Y Y Y N N N N N N N N N N N N N	implemente	d	07/28/00 07/28/00 07/28/00 07/28/00 11/16/00 11/16/00 11/16/00 10/19/00 08/28/00 11/29/00	01/10/02 01/10/02 01/10/02 02/22/02 02/22/02 02/22/02 02/22/02 02/22/02 02/22/02 02/23/02 02/23/02	Work commenced end of 6/01. 4 week delay interconnect addendum agreement. 10 week delay with ordering T1/trunks. T1/trunks ordered 11/30/01. Work commenced end of 8/01. 4 week delay interconnect addendum agreement. 10 week delay with ordering T1/trunks. T1/trunks ordered 11/30/01. Work commenced end of 8/01. 4 week delay interconnect addendum agreement. 10 week delay with ordering T1/trunks. T1/trunks ordered 11/30/01. Work commenced end of 8/01. 4 week delay interconnect addendum agreement. 10 week delay with ordering T1/trunks. T1/trunks ordered 11/30/01. Work commenced end of 6/01. 4 week delay interconnect addendum agreement. 10 week delay with ordering T1/trunks. T1/trunks ordered 11/30/01. Work commenced end of 6/01. 4 week delay interconnect addendum agreement. 7 week delay with ordering T1/trunks. T1/trunks ordered 11/30/01. No sites at this time. RFS recv Nov 01 LEC cannot support CAS. RFS recv Aug 00 Work commenced end of 6/01. 19 week delay interconnect addendum agreement. 7 week delay with ordering T1/trunks ordered 1/8/02. Work commenced end of 6/01. 4 week delay interconnect addendum agreement. 7 week delay with ordering T1/trunks. T1/trunks ordered 11/30/01. No selective Router available. RFS recv Nov 00 In progress-within 6 months PSAP not PH I ready. RFS recv Feb 01 Work commenced end of 6/01. 9 week delay obtaining site inventory due to Louisville awitch cut, 3 week delay with ordering T1/trunks. T1/trunks ordered 11/20/01, waiting on database load.
Illinois Ill	Peoria Peoria Peoria Peoria Peoria Rock Island Rock Is	Bartenville PSAP Chillicothe PSAP Chillicothe PSAP Peoria Heighta PSAP Peoria PSAP Peoria PSAP Peoria PSAP Rock Island County 911 Center Co Milan Police Dept. Rock Island County Sheriff RICOM-Rock Island Police Dept. Silvas Police Dept. Sangamon County Central Dispate Morgan County Sheriff office Pekin Consolidated Commun. Ctr. Morton Police Dept. East Peoria Police Dept. Washington Police Dept. Washington Police Dept. Washington Police Dept. Washington Police Dept. Washington Police Dept. Cark County Entranced 911 Clay County Entranced 911 Clay County Entranced 911 Clay County Communications C	Y Y Y Y Y Y Y Y N N N N N N N N N N N N	implemente	d	07/28/00 07/28/00 07/28/00 07/28/00 11/16/00 11/16/00 11/16/00 11/16/00 10/19/00 08/28/00 11/29/00 04/16/01	01/10/02 01/10/02 01/10/02 02/22/02 02/22/02 02/22/02 02/22/02 02/22/02 02/22/02 02/22/02 02/22/02 02/22/02 02/22/02	Work commenced end of 6/01. 4 week delay Interconnect addendum agreement. 10 week delay with ordering T1/trunks. T1/trunks ordered 11/30/01. Work commenced and of 6/01. 4 week delay Interconnect addendum agreement. 10 week delay with ordering T1/trunks. T1/trunks ordered 11/30/01. Work commenced end of 6/01. 4 week delay interconnect addendum agreement. 10 week delay with ordering T1/trunks. T1/trunks ordered 11/30/01. Work commenced end of 6/01. 4 week delay interconnect addendum agreement. 10 week delay with ordering T1/trunks. T1/trunks ordered 11/30/01. Work commenced end of 6/01. 4 week delay interconnect addendum agreement. 10 week delay with ordering T1/trunks. T1/trunks ordered 11/30/01. Work commenced end of 6/01. 4 week delay interconnect addendum agreement. 7 week delay with ordering T1/trunks. T1/trunks ordered 11/30/01. No siles at this time. RFS recv Nov 01 LEC cannot support CAS. RFS recv Aug 00 In progress-within 6 months PSAP not PH I ready. RFS recv Feb 01 Work commenced end of 6/01. 9 week delay obtaining site inventory due to Louisville switch cut, 3 week delay with ordering T1/trunks. T1/trunks ordered 11/20/01, waiting on database load. Work commenced end of 6/01. 9 week delay obtaining site inventory due to Louisville switch cut, 3 week delay with ordering T1/trunks. T1/trunks ordered 11/20/01, waiting on database load. Work commenced end of 6/01. 9 week delay obtaining site inventory due to Louisville switch cut, 3 week delay with ordering T1/trunks. T1/trunks ordered 11/20/01, waiting on database load.
Illinois Ill	Peoria Peoria Peoria Peoria Rock Island Tazewell Tazewell Tazewell Tazewell Tazewell Tazewell Tazewell Tazewell Clark Clay Crawford Dubois Fountain	Bartonville PSAP Chillicothe PSAP Chillicothe PSAP Peoria Heights PSAP Peoria PSAP Peoria PSAP Peoria PSAP Rock Island County 911 Center Co Milan Police Dept. Rock Island County Sheriff RICOM-Rock Island Police Dept. Silvas Police Dept. Sangamon County Central Dispate Morgan County Sheriff's Office Pekin Consolidated Commun. Ctr. Morton Police Dept. East Peoria Police Dept. Washington Police Dept. Washington Police Dept. Whiteside County Sheriff Woodford County ETSB Clark County Enhanced 911 Clay County E-911 Office Crawford County Central Dispatch	Y Y Y Y Y Y Y Y N N N N N N N N N N N N	implemente	d	07/28/00 07/28/00 07/28/00 07/28/00 11/16/00 11/16/00 11/16/00 10/19/00 08/28/00 11/29/00 11/06/01	01/10/02 01/10/02 01/10/02 02/22/02 02/22/02 02/22/02 02/22/02 02/22/02 02/21/02 02/25/02 02/15/02	Work commenced end of 6/01. 4 week delay Interconnect addendum agreement. 10 week delay with ordering T1/trunks. T1/trunks ordered 11/30/01. Work commenced end of 6/01. 4 week delay Interconnect addendum agreement. 10 week delay with ordering T1/trunks. T1/trunks ordered 11/30/01. Work commenced end of 6/01. 4 week delay Interconnect addendum agreement. 10 week delay with ordering T1/trunks. T1/trunks ordered 11/30/01. Work commenced end of 6/01. 4 week delay interconnect addendum agreement. 10 week delay with ordering T1/trunks. T1/trunks ordered 11/30/01. Work commenced end of 6/01. 4 week delay interconnect addendum agreement. 10 week delay with ordering T1/trunks. T1/trunks ordered 11/30/01. Work commenced end of 6/01. 4 week delay interconnect addendum agreement. 7 week delay with ordering T1/trunks. T1/trunks ordered 11/30/01. No siles at this time. RFS recv Nov 01 LEC cannot support CAS. RFS recv Aug 00 LFC can

		1	T		1	т — — —		
Indiana	Montgomery	City of Crawfordsville Police Dept.	γ	Pending	,	10/16/00	02/06/02	Work commenced end of 6/01. 3 week delay obtaining Network Recommendation. 13 week delay with ordering T1/trunks. T1/trunks ordered 1/8/01.
Indiana	Orange	Orange County Sheriff's Office	N	On-Hold	++-	10/10/00	UZ/JOJUZ	No sites at this time. RFS recy Jan 01
Indiana	Posey	Posey County 911	N	On-Hold	1 .1	1		No sites at this time. RFS recy Jul 01
Indiana	Putnam	Putnam County 911	N.	On-Hold	1	ļ		PSAP not ready equipment upgrade will be done between June & July 2002. RFS rec Oct 00
					1			
اسطتممم	Scott	Scott County Emergency Commun	N	Pending	,	01/22/01	02/19/02	Work commenced and of 5/01, 9 week delay obtaining site inventory due to Louisville switch cut,
Indiana Indiana	Spencer	Spencer County 911	Y	Pending	 	08/09/01	01/31/02	3 week delay with ordering T1/trunks. T1/trunks ordered 11/20/01, waiting on database load. In progress-within 6 months
Indiana		/Evansville City Vanderburgh Co		Implemented		06/01/00	01/16/02	In progress-multi o montais
- righta ra			Ì	T	1	34.5.11.00	5.0.1000	Work commenced end of 5/01. 3 week delay with obtaining site inventory. 3 week delay
	1			1				obtaining Network Recommendation. 13 week delay with ordering T1/trunks. T1/trunks ordered
Indiana	Vermillion	Vermillion County Sheriff's Office	Y	Pending	1 1	10/03/00	02/06/02	11/8/01 <u>.</u>
								PSAP Equipment won't be upgraded until eo Feb.02. T1/frunks ordered 12/28/01 with due date
Indiana	Vigo	Terra Haute Police Dept	N	Pending	1	09/06/00	03/22/02	of 3/8/02.
	ſ.,	[í	(<u> </u>	1.	1 1		PSAP Equipment won't be upgraded until eo Feb.02. T1/trunks ordered 12/28/01 with due date
Indiana	Vigo	Indiana State Police-Terre Haute	N	Pending	1	09/06/00	03/22/02	of 3/8/02.
Indiana	Warren	Fountain County Regional Dispato	Ŋ	On-Hold	+ +	+		No sites at this time. RFS recy Oct 01
Indiana	Warrick	Warrick County Police Dept.		Implemented	 	01/04/01	01/17/02	
owa	Adair	Adsir County Sheriff's Office	Y	Implemented		04/26/01	10/24/01	
	J				١.			Testing commenced in Oct 01. 4 mo delay due to MSAG / database location descrepency.
lowa	Benton	Benton County Sheriff's Office	Υ	Pending	1_1_	04/26/01	02/08/02	Testing complete, awaiting State / PSAP direction
	Street Live A	Stant Stant Court Should China	.,	D#-	Ι.,			Testing commenced in Oct 01, 4 mo delay due to MSAG / database location descrepency.
lows	Black Hawk Boone	Black Hawk County Sheriff's Office	Y	Pending Pending	1	10/01/01	02/08/02	Testing complete, awaiting State / PSAP direction
lowa	DUCKIE			rending	+ '-	1001101	03/30/02	Initial request Apr 01, no sites On-Air. Site On-Air Oct 01, On schedule Testing commenced in Oct 01, 4 mo delay due to MSAG / detabase location descrepency.
lowa	Bremer	Bremer County - Waverly Law Cer	Y	Pending	1	04/26/01	02/01/02	Awaiting State / PSAP feedback
	1				_		-2- 1/UE	Testing commenced in Oct 01, 4 mo delay due to MSAG / database location descrepency.
lowa	Buchanan	Buchanan-Independence Public S	Y	Pending	(<i>i</i>	04/26/01	02/08/02	Testing complete, awaiting State / PSAP direction
lowa	Case	Cass County Public Safety Com		Implemented		04/26/01	10/24/01	
lowa	Ceder	Ceder County Sheriff's Office	Y	implemented	1	04/26/01	01/29/02	
lowa	Cerro Gordo	Cerro Gordo Co PSAP	Y	Pending	1	10/11/01	04/09/02	Initial request Apr 01, no sites On-Air. Site On-Air Oct 01, On schedule
lowa	Clarke	Clarke County Sheriff's Office	N_	On-Hold	<u> </u>	4		PSAP Equipment not upgraded to Phase I.
lowa	Clinton	Clinton County Sheriff's Office	Y	Implemented		04/26/01	10/24/01	
lowa	Dallas	Dallas County Sheriff's Departm Decatur County	Y N	Implemented On-Hold	1 1	04/26/01	11/02/01	PSAP Equipment not upgraded to Phase I.
lowa	Decatur Delaware	Manchester Police Department	Y	Implemented	 	04/26/01	10/24/01	PSAP Equipment not upgraded to Phase I.
owa owa	Des Moines	Burlington Police Department		implemented		D4/26/01	11/02/01	
owa	Dubuque	Dubuque County 9-1-1 Center	Ý	Implemented		04/26/01	10/24/01	
lows	Floyd	0000000	Ý	Pending	- i	10/09/01	04/07/02	Initial request Apr 01, no sites On-Air. Site On-Air Oct 01, On schedule
lowa	Franklin	Hampton Police Department	Y	Implemented	1	04/26/01	11/23/01	
owa	Hamilton	Webster City Police Department	Υ	Implemented		04/26/01	10/24/01	
lows	Harrison	Harrison County Sheriff's Office	<u> Y</u>	Pending	1	04/26/01	02/04/02	One site in county missed on initial implementation. Testing in progress
lows	lows	Iowa County Sheriff's Office	<u>Y</u>	Implemented		04/25/01	11/23/01	
owa	Jackson	Jackson Co PSAP	<u> </u>	Pending	1	09/12/01	03/11/02	initial request Apr 01, no sites On-Air. Site On-Air Oct 01, On achedule
lows	Jasper	Jasper County Sheriff's Office	Y	Pending		04/26/01	02/04/02	Sites on-air Jun 01, testing in progress. Carrier resources caused 5 wk delay.
lowa	Johnson	Johnson County Sheriff's Office	Y	Pending	!	04/26/01	02/04/02	Testing in progress. Carrier resources caused 3 mo delay.
lowa	Linn	Linn Co PSAP	Y	Pending		09/25/01	03/24/02	initial request Apr 01, no sites On-Air. Site On-Air Oct 01, On schedule
lowa	Louise	Louise County Lyon Co PSAP	- Y	Implemented Pending	-	09/13/01	11/02/01	Initial may set Age 01 and also On Air Etta On Air Od 01 On ashedda
lowa lowa	Lyon Madison	Madison Co Sheriffs Depl	Y	Pending	1	04/26/01	03/12/02	Initial request Apr 01, no sites On-Air. Site On-Air Oct 01, On schedule Testing in progress. Carrier resources caused 3 mo delay.
owa	Mahaska	madaon do Sherina Depr	N	On-Hold	i	U-W2001	UZ/UWUZ	No sites On - Air at this time,
lowa	Marion	Pella Police Department	Ŷ	Pending	1	04/26/01	02/04/02	One site in county missed on initial implementation. Testing in progress
lowa	Marshali	Marshall Co 911 Ctr	Y	Pending	1	10/09/01	04/07/02	Initial request Apr 01, no sites On-Air. Site On-Air Oct 01, On schedule
OWE	Mille	Mills County Communications C	Υ	Implemented	. 1	04/26/01	11/02/01	
owa	Monona	Monone County Sheriff's Office		implemented		04/26/01	11/23/01	
owa	Muscetine	Muscetine County Sheriff's Office		Implemented	_ •	04/26/01	11/02/01	
owa		Plymouth County Sheriff's Offic		Implemented		04/26/01	11/23/01	
lowa	Polk	Ankeny Police Department	Y	Implemented		04/26/01	11/02/01	<u> </u>
lowa	Polk	Des Moines Police Department	Υ	Implemented		04/26/01	11/23/01	Proctor Box interface Issues caused 3 mo delay. Canter resources caused 2 mo delay. Testing in
lowa	Polk	Polk County Sheriff's Department	Y	Pending	1	04/26/01	02/04/02	progress
		. om every griening paperangin		. arrum iy		9 - 2001	VIEW UK	Proctor Box Interface issues caused 3 mo delay. Carrier resources caused 2 mo delay. Testing in
lowa	Polk	West Des Moines Police Departm	Y	Pending	i	04/26/01	02/04/02	progress
owa	Polk	Westcom		Implemented	ı	04/26/01	11/02/01	
OWB	Pottawatterni	Pottawattamie County Law Enfo	Y	Implemented	. 1	04/26/01	11/23/01	
OWB	Poweshiek	Poweshiek County Sheriff's Offi	Y	Implemented	<u>t</u>	04/26/01	10/24/01	
	·					-	A	Testing commenced in Oct 01. 4 mo delay due to MSAG / database location descrapency.
owa		Bettendorf Police Department		Pending		04/26/01	02/08/02	Awaiting State / PSAP feedback
OW8		Davenport Police Department South County Shortiffs Office		Pending Pending		04/26/01	02/04/02	Testing in progress. Carrier resources caused 3 mo delay. Testing in progress. Carrier resources caused 3 mo delay.
OWB.		Scott County Sheriff's Office Sioux County Sheriff's Office		Implemented	<u> </u>	04/26/01	11/23/01	TOOMING IN PROGRESS. CONTROL INSOCIACION CONST.
OW8		Ames Police Department		Implemented	\dashv	04/26/01	11/02/01	<u> </u>
		Story County Sheriff's Office		mplemented	i	04/26/01	11/02/01	
DW8	Wapello			On-Hold	i			No altes On - Air at this time.
OW8	Warren	Warren County Communications		Pending	1	04/26/01	02/04/02	Testing in progress. Carrier resources caused 3 mo delay.
OW8		Warren County Sheriff's Office		Pending	Ī	04/26/01	02/04/02	Testing in progress. Carrier resources caused 3 mo delay.
awo	Weshington	Washington County Sheriff		Pending		04/26/01	02/04/02	Testing in progress. Carrier resources caused 3 mo delay.
OWA		Woodbury County Sheriff's Office		Pending	- !	04/26/01	02/04/02	Testing in progress. Carrier resources caused 3 mo delay.
owa	Worth		r	Pending		09/27/01	03/26/02	Initial request Apr 01, no sites On-Air. Site Work commenced, on schedule
entucky	Anderson	Lawrenceburg Police Departme		mplemented	ı	12/13/00	12/20/01	
entucky	Barren	Barren Metcalfe 911 Ctr.	N (On-Hold	J			PSAP can only offer NCAS at this time. RFS recv Jun 01
(entucky		Paris, Bourbon County E-911 &		mplemented	!	12/01/00	01/26/02	
		Regional Public Salety Communic		On-Hold	<u> </u>		40	No Sites at this time. RFS recv Sep 01
		Kentucky State Police-Elizabeth		mplemented	<u> </u>	08/24/01	12/28/01	
		Winchester Police Dept Comm (mplemented		11/14/00	01/24/02	
		Davises County Sheriffs Office.		mplemented mplemented		12/18/00	01/23/02 01/23/02	
(entucky	Daviets	Owensboro Police DeptCity Lir		·· Spallieures		12/18/00	VIIZMUZ	Work commenced end of 6/01, 9 week delay obtaining site inventory due to Louisville switch out,
	l			- 11				T1/trunks. T1/trunks ordered 11/15/01, trunks installed, 6 week delay achieving database load,
Centucky	Fayette	Lexington Fayette Urban County (Y	Pending	1	11/14/00	02/04/02	walting for database load to be completed
		Kentucky State Police-Frankfort P		Pending	1	08/24/01	01/31/02	In progress-within 6 months
ADDITION A 1		Greensburg		On-Hold	-			No Sites at this time. RFS recy Jan 01

Groups									<u> </u>
Schools (1964) The interest control (1971 Y. Pender)				Y		I			In progress-within 6 months
Southern (Med.) Anthonic State Principles (1) Provided (1) Southern (1) Principles (1) Southern				Y					
Sender, Province of the Control of Co. 1 and foliage gain reversely date Laure Sender (1997) and sender (1998) and sen									In progress-within 6 months
Secretary Secretary Control (Compt of Compt of C	Kentucky	Hart	Kentucky State Police-BowlingGi	re Y	Pending	1	08/24/01	02/06/02	In progress-within 6 months
Schedule, infectioned, between country first Controlled State 1, September 1, 1982 1 (2014) (1			! !				
Schelder, Marcher (Sept Prince Courty Fold Sept 1) (1997) White Courty Fo	l				I		1		
Selection de présent pour Date Deut V promitée de la province de l									
Scription (James Laure County Set 1) Provided (Control County Set 1) Provided (County Set 1) Provided									In progress-within 6 months
Sealactify (Larent County Fett) Con V northing and County Fett) V northing and County Fett V north									
Labority Labority Control Control F-671 (C. V. Ponding Control F-671 (C. V	Kentucky	Jenerson	Louisville/Jefferson County El	M T	Implemente	,	06/10/00	12/07/00	1464
Scheder, James (Longer Carryl 6 FF Corry 7 Procing (Longer Carryl 6									
Searchery Justices County 611 N Orbids									
Sengely Matches Maper Courty Edit II V Pending Courty Edit II V Pendin						+	11/16/00	02/08/02	
Sendors (Australia Description) Sendors (Australia Description) Very property of the common of t	Kentucky	LHWICHCE	Lawrence County E-911	- N -	On-Hold		+		
Secretary Missage Mi		ļ		-				1	
No. State of the State of Courty Engineers (Design) No. Control No. State of the State of	Kentucky	Madison	Martinon County F-911	v	Pandina	,	12/10/00	02/05/02	
February Security						·	12 13/00	UE COSTOR	
Internative Memory Continues County Cou								-	
Contents of Contents Central Basets V Implementation 1.11(2000 1.2000-1) 1.2000-10							08/24/01	19/28/01	140 Sings at this time HLS 1604 Widy O1
Sentency									
Seath Sheby Cherty (Seath Personal Sheby County (Seath Personal V Personal Sheby County (Seath Seath S									in progress-within 6 months
Seebachy (Seeby Deathy Count 6-61 Board Y Previous 1 12/100 11									
Sendodo Type Campbellow Princip County 6 91 Sendo Sendodo Type Campbellow Princip County 6 91 Sendodo Sendod				1	1		1		
Sendodo Type Campbellow Princip County 6 91 Sendo Sendodo Type Campbellow Princip County 6 91 Sendodo Sendod				1			1		Work commenced end of 6/01, 9 week delay obtaining site inventory due to Louisville switch cut.
Sentence Compartment Tender County E N On-hold No. Shade at the time ATS and Code No. Shade No. Shade at the time ATS and Code No. Shade at the time ATS and Code No. Shade at the time ATS and Code No. Shade at the	Kentucky	Shelby	Shelby County E-911 Board	Y	Pending	1	12/11/00	01/31/02	
Kennory Warmin Bosing Green Prides Dat Y Pandag I (071400 000000000000000000000000000000000						1		1	
Secretory Warren Bouling Creen Profes Dept V Pandry 1 (2014) 2015 3 week delay activing gatabase pages or read to readable seeks to readable to readab						1		1	
Secretory Warren Bouling Creen Profes Dept V Pandry 1 (2014) 2015 3 week delay activing gatabase pages or read to readable seeks to readable to readab	1		1	1	1			1	Work commenced end of 6/01. 9 week delay obtaining site inventory due to Louisville switch cut.
Genetic V Warmington Springfulled Parties Days. Printing 1 (00-140) 97,000 97,0	1	1	1	1	1		1		
Commonwork Weathington Springfield Pedex Dept. Y Implemented 1 11/2/100 9/12/8/02 White commenced and of 901. 9 week delay obtaining alls inventionly due to Louis-field events on the						1			
Metabolis County (911 Y Providing) 1	Kentucky	Washington	Springfield Police Dept.	Y	Implemented	1 1	11/21/00	01/28/02	
Metabolis County (911 Y Providing) 1	1	l ~			1	1	1	1	Work commenced end of 6/01. 9 week delay obtaining site inventory due to Louisville switch cut.
Visitative Websiter County #11 Visitative Websiter Websi	1	1				1		1	
Member Wester County #11		İ		1	1		1		
Locations (Locations) Canada (Lo						1			
Localisman Beatest Secular Partial Commit Y Implamentation 1 080/0760 07/12071 07/12070 07/12071 07	Kentucky	Whitley	Whitley County E-911	Y	Pending	- 1	01/14/02	04/01/02	In progress-within 6 months
Localisman Beatest Secular Partial Commit Y Implamentation 1 080/0760 07/12071 07/12070 07/12071 07	Louisiana	Bienville	Bienville Sheriff	Y	implemented		07/24/00	03/12/01	<u> </u>
Localesina Cededo Cededo Periah F-1-1 V Implamented I 0609780 0971801 Cedestra Leffergeta Lefferge									
Losbierne Celesates Verlander Celesates Perinh Est II Comm D V implementated I 860/700 01/18/01 Losbierne Liferpette Perinh Comm Did V implementated I 800/700 01/18/01 Costainers Liferpette Perinh Comm Did V implementated I 10/2000 01/18/01 Costainers Liferpette Perinh Comm Did V implementated I 10/2000 01/18/01 Costainers Liferpette Did Visioners Visioners I 10/2000 01/18/01 Costainers Liferpette Did Visioners V									
Localisma. Localisma.		Calcasieu	Calcasiau Parish E911 Comm D	Y					
Localisma Madeson Partis 50 N O-Hold I 1978590 of 1980 N O-Hold I 1980 N O-Hol	Louisiana	Lafeyette	Lafayette Perish Comm Dist	Y	Implemented		06/07/00	01/18/01	
Louisians Medition Nadison Partials 50 N On-Hold I I 1994/90 O4/18/01 Partials Partials Shartff Y I Implemented I I 1994/90 O4/18/01 Partials Partials Shartff Y Partials Shartff Y Partials Shartff Partials Shar	Louislana	Lincoln	Lincoln Parish SO		Implemented				
Localesians (Localesians Cucletians August 150 N On-Hold V Implementation 1 1 1994400 O4/18/01 7 No delay in Finalizing Call Routing; Original humba ordered Aug. '00; Implementation stempt (Children S. Landor)	Louislana	Lincoln	Ruston PD	Υ	Implemented		10/25/00	01/09/02	
Louisians Loui					1	ļ	1		
Indication St. Landry Pairol P -1 Y Pending 1 11/2900 00/1501									capable
Colision St. Landry St. Landry Parish 6-1-1 Y Pending 1.1/5900 0.071602 Odelatt rousing from PSAP Odelatt rousing from PSA	Louisiana	Ouschits	Ouechite Perish Sheriff	Ψ.	Implemented	<u> </u>	10/04/00	04/18/01	
Localeana S. Landry Pareth 9-1-1 Y Pending / 11/2900 05/1802 05/1802 19/1800 1					1 1			1	
Locializan B, Harrit S, Harrit Perich Germ, Y Pending 1 17/2900 1071400 10] [1		
Louisians St. Martin St. Martin Partish Comm. Y Implemented 65/12/00 10/15/00	Louisiana						1		- Investigate Blass (A4.) CC
Locidation St. Martin Partich SO Y Implemented 05/12/00 10/15/00			Ct I made: Godeb C.1.1		Bandina		11,0000	09/19/03	
Louisiana Vermillion Parlati Comm Dial V Implementad 97/19/01 12/17/01	Louisiana			-					
Losisians Webster Webster Parish PD Y Implemented I 92/08/01 07/11/02 Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regimin and providing PSAP alle locations / routing regimin. PSAP migs, routing supported and circuit orders delayed implementation in a additional 4 weeks. Minnesota Becker Dentificates Y Pending I 04/11/01 03/15/02 Septiment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regimin and providing PSAP alle locations / routing regimin. PSAP migs, routing supports and providing PSAP alle locations / routing regimin. PSAP migs, routing supports and providing PSAP alle locations / routing regimin. PSAP migs, routing supports and providing PSAP alle locations / routing regimin. PSAP migs, routing supports and providing PSAP alle locations / routing regimin. PSAP migs, routing supports and providing PSAP alle locations / routing regimin. PSAP migs, routing supports and providing PSAP alle locations / routing regimin. PSAP migs, routing supports and providing PSAP alle locations / routing regimin. PSAP migs, routing supports and providing PSAP alle locations / routing regimin. PSAP migs, routing supports and providing PSAP alle locations / routing regimin. PSAP migs, routing supports and providing PSAP alle locations / routing regimin. PSAP migs, routing supports and providing PSAP alle locations / routing regimin. PSAP migs, routing supports and providing PSAP alle locations / routing regimin. PSAP migs, routing supports and providing PSAP alle locations / routing regimin. PSAP migs, routing supports and directuri orders delayed implementation an additional 4 weeks. Cartin Co SD Y Pending I 04/11/01 03/15/02 psprovid pSAP alle locations / routing regimin. PSAP migs, routing supports and directuri orders delayed implementation and additional 4 weeks. Cartin Co SD Y Pending I 04/11/01 03/15/02 psprovid pSAP alle locations / routing regimin. PSAP migs, routing supports and directuri orders delayed imple		St. Martin	St Martin Parish Comm.	Y	Implemented	i	05/12/00	10/18/00	
Minnesota Becker Becker Co SO Y Pending I 04/11/01 C22/002 September of Phase I is on a state wide basia. Carrier delayed process 3 mo. determining cost recovery regimins and providing PSAP alle locations in fourth great in the state of classification of delayed implementation an additional 4 weeks. Minnesota Becker Delroit Lakes Y Pending I 04/11/01 C37/502 Deployment of Phase I is on a state wide basia. Carrier delayed process 3 mo. determining cost recovery regimins and providing PSAP alle locations in routing regimins. PSAP migs, routing segment of the providing PSAP alle locations in routing requires. PSAP migs, routing cost recovery regimins and providing PSAP alle locations in routing requires. PSAP migs, routing segment in PSAP and its location of routing requires. PSAP migs, routing cost recovery regimins and providing PSAP alle locations in routing requires. PSAP migs, routing segment in PSAP and its locations in routing requires and psaper process. PSAP migs, routing segment in PSAP migs,	Louisiana	St. Martin St. Martin	St Martin Parish Comm. St Martin Parish SO	Y	Implemented Implemented	İ	05/12/00 05/12/00	10/18/00 10/18/00	
Minnesota Bocker Becker Co SO Y Pending I 04/1/01 02/20/02 approval and circuit orders delayed implementation an additional 4 weeks. Detroit Lakes Y Pending I 04/1/01 03/15/02 approval and circuit orders delayed implementation an additional 4 weeks. Detroit Lakes Y Pending I 04/1/01 03/15/02 approval and circuit orders delayed implementation an additional 4 weeks. Detroit Lakes Y Pending I 04/1/01 03/15/02 approval and circuit orders delayed implementation an additional 4 weeks. Detroit Lakes Y Pending I 04/1/01 02/27/02 approval and circuit orders delayed implementation an additional 4 weeks. Detroit Lakes Blue Earth CO SD Y Pending I 04/1/01 02/27/02 approval and circuit orders delayed process 3 mo. determining cost recovery regmins and providing PSAP alse locations / routing regmins. PSAP mitgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmins and providing PSAP alse locations / routing regmins. PSAP mitgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmins and providing PSAP alse locations / routing regmins. PSAP mitgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmins and providing PSAP alse locations / routing regmins. PSAP mitgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmins and providing PSAP alse locations / routing regmins. PSAP mitgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmins and pr	Louisiana Louisiana	St. Martin St. Martin Vermillion	St Martin Parish Comm. St Martin Parish SO Vermilion Parish Comm Dist	Y Y Y	Implemented Implemented Implemented		05/12/00 05/12/00 07/12/01	10/18/00 10/18/00 12/17/01	
Minnesota Becker Derivit Lakes Y Pending I 04/11/01 02/0022 approval and circuit orders delayed process 3 mo. determining cost recovery regents and providing PSAP site tocations / routing regents. PSAP mitgs, routing approval and circuit orders delayed process 3 mo. determining cost recovery regents and providing PSAP site tocations / routing regents. PSAP mitgs, routing approval and circuit orders delayed process 3 mo. determining cost recovery regents and providing PSAP site tocations / routing regents. PSAP mitgs, routing approval and circuit orders delayed process 3 mo. determining cost recovery regents and providing PSAP site tocations / routing regents. PSAP mitgs, routing approval and circuit orders delayed process 3 mo. determining cost recovery regents and providing PSAP site tocations / routing regents. PSAP mitgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regents and providing PSAP site tocations / routing regents. PSAP mitgs, routing approval and circuit orders delayed process 3 mo. determining cost recovery regents and providing PSAP site tocations / routing regents. PSAP mitgs, routing approval and circuit orders delayed process 3 mo. determining cost recovery regents and providing PSAP site tocations / routing regents. PSAP mitgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase is to a state wide basis. Carrier delayed process 3 mo. determining cost recovery regents and providing PSAP site tocations / routing regents. PSAP mitgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase is to a state wide basis. Carrier delayed process 3 mo. determining cost recovery regents and providing PSAP site tocations / routing regents. PSAP mitgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase is to a state wide	Louisiana Louisiana	St. Martin St. Martin Vermillion	St Martin Parish Comm. St Martin Parish SO Vermilion Parish Comm Dist	Y Y Y	Implemented Implemented Implemented		05/12/00 05/12/00 07/12/01	10/18/00 10/18/00 12/17/01	Default routing from PSAP
Minnesota Bicker Delroit Lakes Y Pending I 04/11/01 03/15/02 Approval and circuit cortisor delayed implementation an additional 4 weeks. Delroit Lakes Y Pending I 04/11/01 03/15/02 Approval and circuit cortisor delayed implementation an additional 4 weeks. Delroit Lakes W Pending I 04/11/01 03/15/02 Approval and circuit cortisor delayed implementation an additional 4 weeks. Despoyment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regents and providing PSAP elle locations in additional 4 weeks. Despoyment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regents and providing PSAP elle coations in additional 4 weeks. Despoyment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regents and providing PSAP elle coations in additional 4 weeks. Despoyment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regents and providing PSAP elle coations / routing regents. PSAP migs, routing approval and circuit orders delayed implementation an additional 4 weeks. Despoyment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regents and providing PSAP elle coations / routing regents. PSAP migs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regents and providing PSAP elle coations / routing regents. PSAP migs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regents and providing PSAP elle locations / routing regents. PSAP migs, routing approval and circuit orders delayed process 3 mo. determining cost recovery regents and providing PSAP elle locations / routing regents. PSAP migs, routing approval and circuit orders delaye	Louisiana Louisiana	St. Martin St. Martin Vermillion	St Martin Parish Comm. St Martin Parish SO Vermilion Parish Comm Dist	Y Y Y	Implemented Implemented Implemented		05/12/00 05/12/00 07/12/01	10/18/00 10/18/00 12/17/01	Default routing from PSAP Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost
Minnesota Becker Denoit Lakes Y Pending I 04/11/01 03/15/02 approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmins and providing PSAP alterocation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmins and providing PSAP alterocation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmins and providing PSAP alterocation and additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmins and providing PSAP alterocation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmins and providing PSAP alterocation and additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmins and providing PSAP alterocation and additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmins and providing PSAP alterocation and additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmins and providing PSAP alterocation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmins and providing PSAP alterocation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmins and providing PSAP alterocation and additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmins and providing PSAP alterocation and additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier d	Louisiana Louisiana Louisiana	St. Martin St. Martin Vermillion Webster	St Martin Parish Comm. St Martin Parish SO Vermilion Parish Comm Dist Webster Parish PD	Y	Implemented Implemented Implemented Implemented		05/12/00 05/12/00 07/12/01 02/06/01	10/18/00 10/18/00 12/17/01 01/11/02	Default routing from PSAP Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery reqminits and providing PSAP site locations / routing regminits. PSAP migs, routing
Minnesota Becker Detroit Lakes Y Pending I 04/1/01 02/15/02 approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 m.o. determining cost recovery regmins and providing PSAP alte locations / routing regmins. PSAP migs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 m.o. determining cost recovery regmins and providing PSAP alte locations / routing regmins. PSAP migs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 m.o. determining cost recovery regmins and providing PSAP alte locations / routing regmins. PSAP migs, routing approval and circuit orders delayed implementation an additional 4 weeks. Minnesota Carlton Carlton Co SD Y Pending I 04/1/01 03/08/02 approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 m.o. determining cost recovery regmins and providing PSAP alte locations / routing regmins. PSAP migs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 m.o. determining cost recovery regmins and providing PSAP alte locations / routing regmins. PSAP migs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 m.o. determining cost recovery regmins and providing PSAP alte locations or another process 3 m.o. determining cost recovery regmins and providing PSAP alte locations or another process 3 m.o. determining cost recovery regmins and providing PSAP alte locations or another orders or another orders orders or a state wide basis. Carrier delayed orders 3 m.o. determining cost recovery regmins and	Louisiana Louisiana Louisiana	St. Martin St. Martin Vermillion Webster	St Martin Parish Comm. St Martin Parish SO Vermilion Parish Comm Dist Webster Parish PD	Y	Implemented Implemented Implemented Implemented		05/12/00 05/12/00 07/12/01 02/06/01	10/18/00 10/18/00 12/17/01 01/11/02	Default routing from PSAP Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP site locations / routing regmn'ts. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks.
Minnesota Bue Earth Bue Earth COSD Y Pending I 04/11/01 02/08/02 Sepreval and circuit orders delayed implementation an additional diversity. Pending I 04/11/01 02/08/02 Sepreval and circuit orders delayed implementation an additional diversity. Pending I 04/11/01 03/08/02 Sepreval and circuit orders delayed implementation an additional diversity. Pending I 04/11/01 03/08/02 Sepreval and circuit orders delayed implementation an additional diversity. Pending sepreval and circuit orders delayed implementation an additional diversity. Pending sepreval and circuit orders delayed implementation an additional diversity. Pending sepreval and circuit orders delayed implementation an additional diversity. Pending sepreval and circuit orders delayed implementation an additional diversity. Pending sepreval and circuit orders delayed implementation an additional diversity. Pending sepreval and circuit orders delayed implementation an additional diversity. Pending sepreval and circuit orders delayed implementation an additional diversity. Pending sepreval and circuit orders delayed implementation an additional diversity. Pending sepreval and circuit orders delayed implementation an additional diversity. Pending sepreval and circuit orders delayed implementation an additional diversity. Pending sepreval and circuit orders delayed implementation an additional diversity. Pending sepreval and circuit orders delayed implementation an additional diversity. Pending sepreval and circuit orders delayed implementation an additional diversity. Pending sepreval and circuit orders delayed implementation an additional diversity. Pending sepreval and circuit orders delayed implementation an additional diversity. Pending sepreval and circuit orders delayed implementation an additional diversity. Pending sepreval and circuit orders delayed implementation an additional diversity. Pending sepreval and circuit orders delayed implementation an additional diversity. Pending sepreval and circuit orders delayed implementation an additional diversit	Louisiana Louisiana Louisiana	St. Martin St. Martin Vermillion Webster	St Martin Parish Comm. St Martin Parish SO Vermilion Parish Comm Dist Webster Parish PD	Y	Implemented Implemented Implemented Implemented		05/12/00 05/12/00 07/12/01 02/06/01	10/18/00 10/18/00 12/17/01 01/11/02	Default routing from PSAP Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmm's and providing PSAP atte locations / routing regmm's. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost
Minnesota Biue Earth Biue Earth COSD Y Pending 1 04/11/01 02/27/02 approval and circuit criteria delayed implementation an additional 4 weeks. Pending	Louisiana Louisiana Louisiana Minnesota	St. Martin St. Martin Vermillion Webster Becker	St Martin Parish Comm. St Martin Parish SO Vermillon Parish Comm Diet Webster Parish PD Becker Co SO	Y	Implemented Implemented Implemented Implemented		05/12/00 05/12/00 07/12/01 02/08/01	19/18/00 19/18/00 12/17/01 01/11/02	Default routing from PSAP Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP site locations / routing regmn'ts. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP site locations / routing regmn'ts. PSAP mtgs, routing
Minnesota Biue Earth Blue Earth COSD Y Pending I 04/11/01 02/27/02 approval and circult orders delayed process 3 mo. determining ost recovery regnmts and providing PSAP afte locations / routing regnmts. PSAP mitgs, routing approval and circult orders delayed process 3 mo. determining ost recovery regnmts and providing PSAP afte locations / routing regnmts. PSAP mitgs, routing approval and circult orders delayed implementation an additional 4 weeks. Deployment of Phase 1 is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regnmts and providing PSAP afte locations / routing regnmts. PSAP mitgs, routing approval and circult orders delayed implementation an additional 4 weeks. Deployment of Phase 1 is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regnmts and providing PSAP after locations / routing regnmts. PSAP mitgs, routing approval and circult orders delayed implementation an additional 4 weeks. Deployment of Phase 1 is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regnmt of Phase 1 is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regnmt of Phase 1 is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regnmt of Phase 1 is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regnmt of Phase 1 is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regnmt of Phase 1 is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regnmt of Phase 1 is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regnmt of Phase 1 is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regnmt of Phase 1 is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regnmt of Phase 1 is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regnmt of Phase 1 is on a state wide basis. Carrier delayed process	Louisiana Louisiana Louisiana Minnesota	St. Martin St. Martin Vermillion Webster Becker	St Martin Parish Comm. St Martin Parish SO Vermillon Parish Comm Diet Webster Parish PD Becker Co SO	Y	Implemented Implemented Implemented Implemented		05/12/00 05/12/00 07/12/01 02/08/01	19/18/00 19/18/00 12/17/01 01/11/02	Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP site locations / routing regmn'ts. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP site locations / routing regmn'ts. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks.
Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regimts and providing PSAP at ele coations of routing regiments. PSAP miles, routing approval and circuit orders delayed implementation an additional 4 weeks.	Louisiana Louisiana Louisiana Minnesota	St. Martin St. Martin Vermillion Webster Becker	St Martin Parish Comm. St Martin Parish SO Vermillon Parish Comm Diet Webster Parish PD Becker Co SO	Y	Implemented Implemented Implemented Implemented Pending		05/12/00 05/12/00 07/12/01 02/08/01	19/18/00 19/18/00 12/17/01 01/11/02	Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP site locations / routing regmn'ts. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP site locations / routing regmn'ts. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost
Minnesota Brown Brown Co SD Y Pending I 04/11/01 03/08/02 approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regimes and providing PSAP alte locations / routing regimes. PSAP mitgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regimes and providing PSAP alte locations / routing regimes. PSAP mitgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regimes and providing PSAP alte locations / routing regimes. PSAP mitgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regimes and providing PSAP alte locations / routing regimes. PSAP mitgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regimes and providing PSAP alte locations / routing regimes. PSAP mitgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regimes and providing PSAP alte locations / routing regimes. PSAP mitgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regimes and providing PSAP alte locations / routing regimes. PSAP mitgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cos	Louisiana Louisiana Louisiana Minnesota Minnesota	St. Martin St. Martin Vermillion Webster Becker Becker	St Martin Parish Comm. St Martin Parish SO Vermillon Parish Comm Diet Webster Parish PD Becker Co SO Detroit Lakes	Y	Implemented Implemented Implemented Implemented Pending		05/12/00 05/12/00 07/12/01 02/08/01 04/11/01	19/18/00 19/18/00 19/18/00 12/17/01 01/11/02 02/20/02 03/15/02	Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP site locations / routing regmn'ts. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP site locations / routing regmn'ts. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP site locations / routing regmn'ts. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks.
Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmin's and providing PSAP late locations / routing regmins. PSAP migs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmin's and providing PSAP site locations / routing regmin's. PSAP migs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmin's and providing PSAP site locations / routing regmin's. PSAP migs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmin's and providing PSAP site locations / routing regmin's. PSAP migs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmin's and providing PSAP site locations / routing regmin's. PSAP migs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmins and providing PSAP site locations / routing regmins. PSAP migs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmins and providing PSAP site locations / routing regmins. PSAP migs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmins and providing PSAP site locations / routing regmins. PSAP migs, routing approval and circuit orders delayed impl	Louisiana Louisiana Louisiana Minnesota Minnesota	St. Martin St. Martin Vermillion Webster Becker Becker	St Martin Parish Comm. St Martin Parish SO Vermillon Parish Comm Diet Webster Parish PD Becker Co SO Detroit Lakes	Y	Implemented Implemented Implemented Implemented Pending		05/12/00 05/12/00 07/12/01 02/08/01 04/11/01	19/18/00 19/18/00 19/18/00 12/17/01 01/11/02 02/20/02 03/15/02	Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP site locations / routing regmn'ts. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP site locations / routing regmn'ts. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP site locations / routing regmn'ts. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks.
Minnesota Carlton Co SD Y Pending / 04/11/01 03/08/02 approval and circuit orders delayed implementation an additional 4 weeks. Cass Cass Co SD Y Pending / 04/11/01 03/15/02 approval and circuit orders delayed implementation an additional 4 weeks. Cass Cass Co SD Y Pending / 04/11/01 03/15/02 approval and circuit orders delayed implementation an additional 4 weeks. Cass Cass Co SD Y Pending / 04/11/01 03/15/02 approval and circuit orders delayed implementation an additional 4 weeks. Cass Cass Co SD Y Pending / 04/11/01 03/15/02 approval and circuit orders delayed implementation an additional 4 weeks. City of Moorhead - Clay Co Joint C Y Pending / 04/11/01 03/15/02 approval and circuit orders delayed implementation an additional 4 weeks. Crow Wing Corw Wing Co SD Y Pending / 04/11/01 03/15/02 approval and circuit orders delayed implementation an additional 4 weeks. Crow Wing Corw Wing Co	Louisiana Louisiana Louisiana Minnesota Minnesota	St. Martin St. Martin St. Martin Vermillion Webster Becker Becker Biue Earth	St Martin Parish Comm. St Martin Parish SO Vermillon Parish Comm Diet Webster Parish PD Becker Co SO Detroit Lakes Blue Earth CO SD	Y Y Y Y Y	Implemented Implem		05/12/00 05/12/00 05/12/00 07/12/01 02/08/01 04/11/01	19/18/00 19/18/00 19/18/00 12/17/01 01/11/02 02/20/02 03/15/02	Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regimn'ts and providing PSAP site locations / routing regimn'ts. PSAP migs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regimn'ts and providing PSAP site locations / routing regimn'ts. PSAP migs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regimn'ts and providing PSAP site locations / routing regimn'ts. PSAP migs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regimn'ts and providing PSAP site locations / routing regimn'ts. PSAP migs, routing recovery regimn'ts and providing PSAP site locations / routing regimn'ts. PSAP migs, routing recovery regimn'ts and providing PSAP site locations / routing regimn'ts. PSAP migs, routing recovery regimn'ts and providing PSAP site locations / routing regimn'ts. PSAP migs, routing
Minnesota Carton CoSD Y Pending I 04/11/01 03/08/02 approval and circuit orders delayed implementation an additional 4 weeks. Cass CoSD Y Pending I 04/11/01 03/15/02 approval and circuit orders delayed implementation an additional 4 weeks. Cass CoSD Y Pending I 04/11/01 03/15/02 approval and circuit orders delayed implementation an additional 4 weeks. City of Moorhead - Clay Co Joint C Y Pending I 04/11/01 03/15/02 approval and circuit orders delayed implementation an additional 4 weeks. City of Moorhead - Clay Co Joint C Y Pending I 04/11/01 03/15/02 approval and circuit orders delayed implementation an additional 4 weeks. Cow Wing CoSD Y Pending I 04/11/01 03/15/02 approval and circuit orders delayed implementation an additional 4 weeks. Crow Wing Brainerd Y Pending I 04/11/01 03/15/02 approval and circuit orders delayed implementation an additional 4 weeks. Cow Wing Brainerd Y Pending I 04/11/01 03/15/02 approval and circuit orders delayed implementation an additional 4 weeks. Complementation and additional 4 weeks. Complementation and providing PSAP attering to an additional 4 weeks. Complementation and providing PSAP attering to a provide process 3 mo. determining cost recovery regiments and providing PSAP attering to a page of the providing PSAP attering to a page of the providing PSAP attering to a page of the providing PSAP attering to a page of the providing PSAP attering to a page of the providing PSAP attering to a page of the providing PSAP attering to a page of the providing PSAP attering to a page of the providing PSAP attering to a page of the providing PSAP attering to a page of the providing PSAP attering to a page of the providing PSAP attering to a page of the providing PSAP attering to a page of the providing PSAP attering to a page of the providing PSAP attering to a page of the page of the page of the page of the page of the page of the page of the page of the page of the page of the page of the page of the page of the page of the page of the page of the page of the page of the p	Louisiana Louisiana Louisiana Minnesota Minnesota	St. Martin St. Martin St. Martin Vermillion Webster Becker Becker Biue Earth	St Martin Parish Comm. St Martin Parish SO Vermillon Parish Comm Diet Webster Parish PD Becker Co SO Detroit Lakes Blue Earth CO SD	Y Y Y Y Y	Implemented Implem		05/12/00 05/12/00 05/12/00 07/12/01 02/08/01 04/11/01	19/18/00 19/18/00 19/18/00 12/17/01 01/11/02 02/20/02 03/15/02	Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP site locations / routing regmn'ts. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP site locations / routing regmn'ts. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP site locations / routing regmn'ts. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP site locations / routing regmn'ts. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks.
Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP site locations / routing regmn'ts. PSAP mitgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP site locations / routing regmn'ts. PSAP mitgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP site locations / routing regmn'ts. PSAP mitgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP site locations / routing regmn'ts. PSAP mitgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP site locations / routing regmn'ts. PSAP mitgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP site locations / routing regmn'ts. PSAP mitgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP site locations / routing regmn'ts. PSAP mitgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP site locations / routing regmn'ts. PSAP mitgs, routing approval an	Louisiana Louisiana Louisiana Minnesota Minnesota	St. Martin St. Martin St. Martin Vermillion Webster Becker Becker Biue Earth	St Martin Parish Comm. St Martin Parish SO Vermillon Parish Comm Diet Webster Parish PD Becker Co SO Detroit Lakes Blue Earth CO SD	Y Y Y Y Y	Implemented Implem		05/12/00 05/12/00 05/12/00 07/12/01 02/08/01 04/11/01	19/18/00 19/18/00 19/18/00 12/17/01 01/11/02 02/20/02 03/15/02	Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP site locations / routing regmn'ts. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP site locations / routing regmn'ts. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP site locations / routing regmn'ts. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP site locations / routing regmn'ts. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost
Minnesota Cass Cass Cass Cass Cass Cass Cass Ca	Louisiana Louisiana Louisiana Minnesota Minnesota Minnesota	St. Martin St. Martin St. Martin Vermillion Webster Becker Becker Biue Earth Brown	St Martin Parish Comm. St Martin Parish SO Vermillon Parish Comm Diet Webster Parish PD Becker Co SO Detroit Lakes Blue Earth CO SD Brown Co SD	Y Y Y Y Y	Implemented Implem		08/12/00 08/12/00 09/12/00 07/12/01 02/08/01 04/11/01 04/11/01	19/18/00 19/18/00 19/18/00 12/17/01 01/11/02 02/20/02 03/15/02 02/27/02	Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP site locations / routing regmn'ts. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP site locations / routing regmn'ts. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP site locations / routing regmn'ts. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP site locations / routing regmn'ts. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP site locations / routing regmn'ts. PSAP mtgs, routing recovery regmn'ts and providing PSAP site locations / routing regmn'ts. PSAP mtgs, routing recovery regmn'ts and providing PSAP site locations / routing regmn'ts. PSAP mtgs, routing recovery regmn'ts and providing PSAP site locations / routing regmn'ts. PSAP mtgs, routing
Minnesota Cass Cass Co SD Y Pending i 04/11/01 03/15/02 approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmits and providing PSAP sits locations 4 weeks. City of Moorhead - Clay Co Joint C Y Pending i 04/11/01 03/15/02 approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmits and providing PSAP sits locations / routing regmits. PSAP mitgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmits and providing PSAP atte locations / routing regmits. PSAP mitgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Minnesota Crow Wing Brainerd Y Pending i 04/11/01 03/15/02 approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmits and providing PSAP atte locations / routing regmits. PSAP mitgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmits and providing PSAP atte locations / routing regmits. PSAP mitgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Minnesota Freeborn Co Law Enforcement Cit Y Pending i 04/11/01 03/15/02 approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmits and providing PSAP atte locations / routing regmits. PSAP mitgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wi	Louisiana Louisiana Louisiana Minnesota Minnesota Minnesota	St. Martin St. Martin St. Martin Vermillion Webster Becker Becker Biue Earth Brown	St Martin Parish Comm. St Martin Parish SO Vermillon Parish Comm Diet Webster Parish PD Becker Co SO Detroit Lakes Blue Earth CO SD Brown Co SD	Y Y Y Y Y	Implemented Implem		08/12/00 08/12/00 09/12/00 07/12/01 02/08/01 04/11/01 04/11/01	19/18/00 19/18/00 19/18/00 12/17/01 01/11/02 02/20/02 03/15/02 02/27/02	Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP site locations / routing regmn'ts. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP site locations / routing regmn'ts. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP site locations / routing regmn'ts. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP site locations / routing regmn'ts. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP site locations / routing regmn'ts. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks.
Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmnt's and providing PSAP site locations / routing regmnt's. PSAP migs, routing approval and clicuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmnt's and providing PSAP atte locations / routing regmnt's. PSAP migs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmnt's and providing PSAP atte locations / routing regmnt's. PSAP migs, routing regmnt's. PSAP migs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmnt's and providing PSAP atte locations / routing regmnt's. PSAP migs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmnt's and providing PSAP atte locations / routing regmnt's. PSAP migs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmnt's and providing PSAP atte locations / routing regmnt's. PSAP migs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmnt's and providing PSAP atte locations / routing regmnt's. PSAP migs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmnt's and providing PSAP atte locations / routing regmnt's. PSAP migs, routing appr	Louisiana Louisiana Louisiana Minnesota Minnesota Minnesota	St. Martin St. Martin St. Martin Vermillion Webster Becker Becker Biue Earth Brown	St Martin Parish Comm. St Martin Parish SO Vermillon Parish Comm Diet Webster Parish PD Becker Co SO Detroit Lakes Blue Earth CO SD Brown Co SD	Y Y Y Y Y	Implemented Implem		08/12/00 08/12/00 09/12/00 07/12/01 02/08/01 04/11/01 04/11/01	19/18/00 19/18/00 19/18/00 12/17/01 01/11/02 02/20/02 03/15/02 02/27/02	Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP site locations / routing regmn'ts. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP site locations / routing regmn'ts. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP site locations / routing regmn'ts. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP site locations / routing regmn'ts. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP site locations / routing regmn'ts. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP site locations / routing regmn'ts. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks.
Minnesota Clay City of Moorhead - Clay Co Join! C Y Pending I 04/11/01 03/15/02 recovery regmn'ts and providing PSAP site locations / routing regmn'ts. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP site locations / routing regmn'ts. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP site locations / routing regmn'ts. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Minnesota Crow Wing Brainerd Y Pending I 04/11/01 03/15/02 approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP site locations / routing regmn'ts. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP site locations / routing regmn'ts. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks. V Pending I 04/11/01 03/15/02 approval and circuit orders delayed implementation an additional 4 weeks. Openorment of Prase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP site locations / routing regmn'ts. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Openorment of Prase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP site locations / routing regmn'ts. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 wee	Louisiana Louisiana Louisiana Minnesota Minnesota Minnesota	St. Mertin St. Mertin St. Mertin St. Mertin St. Mertin Vermillion Webster Becker Becker Biue Earth Brown Carlton	St Martin Parish Comm. St Martin Parish SO Vermilion Parish Comm Diet Webster Parish PD Becker Co SO Detroit Lakes Blue Earth CO SD Brown Co SD Carlton Co SD	Y Y Y Y Y Y	Implemented Implem		08/12/00 08/12/00 09/12/00 07/12/01 02/08/01 04/11/01 04/11/01 04/11/01	19/18/00 19/18/00 19/18/00 12/17/01 01/11/02 02/20/02 03/15/02 03/27/02 03/08/02	Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP site locations / routing regmn'ts. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP site locations / routing regmn'ts. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP site locations / routing regmn'ts. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP site locations / routing regmn'ts. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP site locations / routing regmn'ts. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP site locations / routing regmn'ts. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks.
Minnesota Clay City of Moorhead - Clay Co Joint C Y Pending I 04/11/01 03/15/02 approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP site locations / routing regmn'ts. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP site locations / routing regmn'ts. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP site locations / routing regmn'ts. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Douglas Co Law Enforcement City Pending I 04/11/01 02/20/02 approval and circuit orders delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP site locations / routing regmn'ts. PSAP mtgs, routing approval and circuit orders delayed implementation and additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP site locations / routing regmn'ts. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP site locations / routing regmn'ts. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP site locations / routing regmn'ts. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks.	Louisiana Louisiana Louisiana Minnesota Minnesota Minnesota	St. Mertin St. Mertin St. Mertin St. Mertin St. Mertin Vermillion Webster Becker Becker Biue Earth Brown Carlton	St Martin Parish Comm. St Martin Parish SO Vermilion Parish Comm Diet Webster Parish PD Becker Co SO Detroit Lakes Blue Earth CO SD Brown Co SD Carlton Co SD	Y Y Y Y Y Y	Implemented Implem		08/12/00 08/12/00 09/12/00 07/12/01 02/08/01 04/11/01 04/11/01 04/11/01	19/18/00 19/18/00 19/18/00 12/17/01 01/11/02 02/20/02 03/15/02 03/27/02 03/08/02	Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP alte locations / routing regmn'ts. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP alte locations / routing regmn'ts. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP alte locations / routing regmn'ts. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP alte locations / routing regmn'ts. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP alte locations / routing regmn'ts. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP site locations / routing regmn'ts. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks.
Minnesota Crow Wing Crow Wing Co SD Y Pending I 04/11/01 03/15/02 Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP site locations / routing regmn'ts. PSAP mtgs., routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP site locations / routing regmn'ts. PSAP mtgs., routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP site locations / routing regmn'ts. PSAP mtgs., routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP site locations / routing regmn'ts. PSAP mtgs., routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP site locations / routing regmn'ts. PSAP mtgs., routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP site locations / routing regmn'ts. PSAP mtgs., routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP site locations / routing regmn'ts. PSAP mtgs., routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP site locations	Louisiana Louisiana Louisiana Minnesota Minnesota Minnesota	St. Mertin St. Mertin St. Mertin St. Mertin St. Mertin Vermillion Webster Becker Becker Biue Earth Brown Carlton	St Martin Parish Comm. St Martin Parish SO Vermilion Parish Comm Diet Webster Parish PD Becker Co SO Detroit Lakes Blue Earth CO SD Brown Co SD Carlton Co SD	Y Y Y Y Y Y	Implemented Implem		08/12/00 08/12/00 09/12/00 07/12/01 02/08/01 04/11/01 04/11/01 04/11/01	19/18/00 19/18/00 19/18/00 12/17/01 01/11/02 02/20/02 03/15/02 03/27/02 03/08/02	Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP site locations / routing regmn'ts. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP site locations / routing regmn'ts. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP site locations / routing regmn'ts. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP site locations / routing regmn'ts. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP site locations / routing regmn'ts. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP site locations / routing regmn'ts. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP site locations / routing regmn'ts. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks.
Minnesota Crow Wing Crow Wing Co SD Y Pending I 04/11/01 03/15/02 approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery reqmin'ts and providing PSAP site locations / routing reqmints. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery reqmin'ts and providing PSAP site locations / routing reqmints. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Douglas Co Law Enforcement Cir. Y Pending I 04/11/01 02/20/02 approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery reqmin'ts and providing PSAP site locations / routing reqmin'ts. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Minnesota Freeborn Freeborn Co Law Enforcement Cir. Y Pending I 04/11/01 03/15/02 approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery reqmin'ts and providing PSAP site locations / routing reqmints. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery reqmin'ts and providing PSAP site locations / routing reqmints. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery reqmints and providing PSAP site locations / routing reqmints. PSAP mtgs, routing recovery reqmints and providing PSAP site locations / routing reqmints.	Louisiana Louisiana Louisiana Minnesota Minnesota Minnesota Minnesota	St. Mertin St. Mertin St. Mertin St. Mertin St. Mertin Vermillion Webster Becker Becker Becker Biue Earth Brown Carlion Cass	St Martin Parish Comm. St Martin Parish SO Wermillon Parish Comm Diet Webster Parish PD Becker Co SO Detroit Lakes Blue Earth CO SD Brown Co SD Cariton Co SD	Y Y Y Y Y Y	Implemented Implem		08/12/00 08/12/00 09/12/00 09/12/01 02/08/01 04/11/01 04/11/01 04/11/01	19/18/00 10/18/00 12/17/01 01/11/02 02/20/02 03/15/02 03/08/02 03/08/02	Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP site locations / routing regmn'ts. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP site locations / routing regmn'ts. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP site locations / routing regmn'ts. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP site locations / routing regmn'ts. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP site locations / routing regmn'ts. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP site locations / routing regmn'ts. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP site locations / routing regmn'ts. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks.
Minnesota Crow Wing Co SD Y Pending I 04/11/01 03/15/02 approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP site locations / routing regmn'ts. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP site locations / routing regmn'ts. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP site locations / routing regmn'ts. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP site locations / routing regmn'ts. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP site locations / routing regmn'ts. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP site locations / routing regmn'ts. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP site locations / routing regmn'ts. PSAP mtgs, routing recovery regmn'ts and providing PSAP site locations / routing regmn'ts. PSAP mtgs. routing	Louisiana Louisiana Louisiana Minnesota Minnesota Minnesota Minnesota	St. Mertin St. Mertin St. Mertin St. Mertin St. Mertin Vermillion Webster Becker Becker Becker Biue Earth Brown Carlion Cass	St Martin Parish Comm. St Martin Parish SO Wermillon Parish Comm Diet Webster Parish PD Becker Co SO Detroit Lakes Blue Earth CO SD Brown Co SD Cariton Co SD	Y Y Y Y Y Y	Implemented Implem		08/12/00 08/12/00 09/12/00 07/12/01 02/08/01 04/11/01 04/11/01 04/11/01	19/18/00 10/18/00 12/17/01 01/11/02 02/20/02 03/15/02 03/08/02 03/08/02	Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regimn'ts and providing PSAP alte locations / routing regimn'ts. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regimn'ts and providing PSAP alte locations / routing regimn'ts. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regimn'ts and providing PSAP alte locations / routing regimn'ts. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regimn'ts and providing PSAP alte locations / routing regimn'ts. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regimn'ts and providing PSAP site locations / routing regimn'ts. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regimn'ts and providing PSAP site locations / routing regimn'ts. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regimn'ts and providing PSAP site locations / routing regimn'ts. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks.
Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP site locations / routing regmn'ts. PSAP mtgs. routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP site locations / routing regmn'ts. PSAP mtgs. routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP site locations / routing regmn'ts. PSAP mtgs. routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP site locations / routing regmn'ts. PSAP mtgs. routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP site locations / routing regmn'ts. PSAP mtgs. routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP site locations / routing regmn'ts. PSAP mtgs. routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP site locations / routing regmn'ts. PSAP mtgs. routing regmn'ts. PSAP mtgs. routing recovery regmn'ts and providing PSAP site locations / routing regmn'ts. PSAP mtgs. routing	Louisiana Louisiana Louisiana Minnesota Minnesota Minnesota Minnesota	St. Mertin St. Mertin St. Mertin St. Mertin St. Mertin Vermillion Webster Becker Becker Becker Biue Earth Brown Carlion Cass	St Martin Parish Comm. St Martin Parish SO Wermillon Parish Comm Diet Webster Parish PD Becker Co SO Detroit Lakes Blue Earth CO SD Brown Co SD Cariton Co SD	Y Y Y Y Y Y	Implemented Implem		08/12/00 08/12/00 09/12/00 07/12/01 02/08/01 04/11/01 04/11/01 04/11/01	19/18/00 10/18/00 12/17/01 01/11/02 02/20/02 03/15/02 03/08/02 03/08/02	Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP site locations / routing regmn'ts. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP site locations / routing regmn'ts. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP site locations / routing regmn'ts. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP site locations / routing regmn'ts. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP site locations / routing regmn'ts. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP site locations / routing regmn'ts. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP site locations / routing regmn'ts. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP site locations / routing regmn'ts. PSAP mtgs, routing approval and circuit orders delay
Minnesota Crow Wing Brainerd Y Pending I 04/11/01 03/15/02 approval and circuit orders delayed Implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery reqmin'ts and providing PSAP site locations / routing reqmin'ts. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery reqmin'ts and providing PSAP site locations / routing reqmin'ts. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery reqmin'ts and providing PSAP site locations / routing reqmin'ts. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery reqmin'ts and providing PSAP site locations / routing reqmin'ts. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery reqmin'ts and providing PSAP site locations / routing reqmin'ts. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery reqmin'ts and providing PSAP site locations / routing reqmin'ts. PSAP mtgs, routing recovery reqmin'ts and providing PSAP site locations / routing reqmin'ts. PSAP mtgs, routing recovery reqmin'ts and providing PSAP site locations / routing reqmin'ts. PSAP mtgs, routing	Louisiana Louisiana Louisiana Minnesota Minnesota Minnesota Minnesota Minnesota	St. Mertin St. Mertin St. Mertin St. Mertin St. Mertin St. Mertin Webster Becker Becker Becker Blue Earth Brown Carlion Cass Clay	St Martin Parish Comm. St Martin Parish SO Vermilion Parish SO Webster Parish PD Becker Co SO Detroit Lakes Blue Earth CO SD Brown Co SD Cariton Co SD Cass Co SD City of Moorhead - Clay Co Join! (Y Y Y Y Y Y Y	Implemented Implem		08/12/00 08/12/00 09/12/00 07/12/01 02/08/01 04/11/01 04/11/01 04/11/01 04/11/01	19/18/00 10/18/00 12/17/01 01/11/02 02/20/02 03/15/02 03/08/02 03/15/02	Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP site locations / routing regmn'ts. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP site locations / routing regmn'ts. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP site locations / routing regmn'ts. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP site locations / routing regmn'ts. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP site locations / routing regmn'ts. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP site locations / routing regmn'ts. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP site locations / routing regmn'ts. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP site locations / routing regmn'ts. PSAP mtgs, routing approval and circuit orders delay
Minnesota Crow Wing Brainerd Y Pending I 04/11/01 03/15/02 approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP site locations / routing regmn'ts. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP site locations / routing regmn'ts. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP site locations / routing regmn'ts. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP site locations / routing regmn'ts. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP site locations / routing regmn'ts. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP site locations / routing regmn'ts. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks.	Louisiana Louisiana Louisiana Minnesota Minnesota Minnesota Minnesota Minnesota	St. Mertin St. Mertin St. Mertin St. Mertin St. Mertin St. Mertin Webster Becker Becker Becker Blue Earth Brown Carlion Cass Clay	St Martin Parish Comm. St Martin Parish SO Vermilion Parish SO Webster Parish PD Becker Co SO Detroit Lakes Blue Earth CO SD Brown Co SD Cariton Co SD Cass Co SD City of Moorhead - Clay Co Join! (Y Y Y Y Y Y Y	Implemented Implem		08/12/00 08/12/00 09/12/00 07/12/01 02/08/01 04/11/01 04/11/01 04/11/01 04/11/01	19/18/00 10/18/00 12/17/01 01/11/02 02/20/02 03/15/02 03/08/02 03/15/02	Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regimn'ts and providing PSAP alte locations / routing regimn'ts. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regimn'ts and providing PSAP alte locations / routing regimn'ts. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regimn'ts and providing PSAP afte locations / routing regimn'ts. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regimn'ts and providing PSAP afte locations / routing regimn'ts. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regimn'ts and providing PSAP site locations / routing regimn'ts. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regimn'ts and providing PSAP site locations / routing regimn'ts. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regimn'ts and providing PSAP site locations / routing regimn'ts. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regimn'ts and providing PSAP site locations / routing regimn'ts. PSAP mtgs, routing approval and circ
Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP atte locations / routing regmn'ts. PSAP mtps, routing approval and circuit orders delayed implementation an additional 4 weets. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost approval and circuit orders delayed implementation are delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP atte locations / routing regmn'ts. PSAP mtps, routing approval and circuit orders delayed implementation an additional 4 weets. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP atte locations / routing regmn'ts. PSAP mtps, routing approval and circuit orders delayed implementation an additional 4 weets. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP atte locations / routing regmn'ts. PSAP mtps, routing approval and circuit orders delayed implementation an additional 4 weets. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP attentions / routing regmn'ts. PSAP mtps, routing regmn'ts are state wide basis. Carrier delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP attentions / routing regmn'ts. PSAP mtps, routing regmn'ts. PSAP mtps, routing regmn'ts. PSAP mtps, routing regmn'ts. PSAP mtps, routing regmn'ts. PSAP mtps, routing recovery regmn'ts and providing PSAP attentions / routing regmn'ts. PSAP mtps, routing regmn'ts.	Louisiana Louisiana Louisiana Minnesota Minnesota Minnesota Minnesota Minnesota	St. Mertin St. Mertin St. Mertin St. Mertin St. Mertin St. Mertin Webster Becker Becker Becker Blue Earth Brown Carlion Cass Clay	St Martin Parish Comm. St Martin Parish SO Vermilion Parish SO Webster Parish PD Becker Co SO Detroit Lakes Blue Earth CO SD Brown Co SD Cariton Co SD Cass Co SD City of Moorhead - Clay Co Join! (Y Y Y Y Y Y Y	Implemented Implem		08/12/00 08/12/00 09/12/00 07/12/01 02/08/01 04/11/01 04/11/01 04/11/01 04/11/01	19/18/00 10/18/00 12/17/01 01/11/02 02/20/02 03/15/02 03/08/02 03/15/02	Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP site locations / routing regmn'ts. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP site locations / routing regmn'ts. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP site locations / routing regmn'ts. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP site locations / routing regmn'ts. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP site locations / routing regmn'ts. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP site locations / routing regmn'ts. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP site locations / routing regmn'ts. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP site locations / routing regmn'ts. PSAP mtgs, routing approval and circuit orders delay
Minnesota Douglas Co Law Enforcement Cir. Y Pending I 04/11/01 02/20/02 approval and circuit orders delayed implementation an additional 4 weeks. Minnesota Freeborn Freeborn Co Law Enforcement Cit. Y Pending I 04/11/01 03/15/02 approval and circuit orders delayed implementation an additional 4 weeks. Minnesota Freeborn Freeborn Co Law Enforcement Cit. Y Pending I 04/11/01 03/15/02 approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery reqmn'ts and providing PSAP site locations / routing reqmn'ts. PSAP mtgs. routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery reqmn'ts and providing PSAP site locations / routing reqmn'ts. PSAP mtgs. routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery reqmn'ts and providing PSAP site locations / routing reqmn'ts. PSAP mtgs. routing	Louisiana Louisiana Louisiana Minnesota Minnesota Minnesota Minnesota Minnesota Minnesota Minnesota Minnesota Minnesota	St. Mertin St. Mertin St. Mertin St. Mertin St. Mertin St. Mertin Webster Becker Becker Becker Blue Earth Brown Carlton Cass Clay Crow Wing	St Martin Parish Comm. St Martin Parish SO Vermilion Parish SO Webster Parish PD Becker Co SO Detroit Lakes Blue Earth CO SD Brown Co SD Cartion Co SD Cass Co SD City of Moorhead - Clay Co Joint C Crow Wing Co SD	Y Y Y Y Y Y Y	Implemented Implem		08/12/00 08/12/00 09/12/00 07/12/01 02/08/01 04/11/01 04/11/01 04/11/01 04/11/01	19/18/00 19/18/00 19/18/00 12/17/01 01/11/02 02/20/02 03/15/02 03/15/02 03/15/02 03/15/02	Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regimn'ts and providing PSAP alte locations / routing regimn'ts. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regimn'ts and providing PSAP alte locations / routing regimn'ts. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regimn'ts and providing PSAP atte locations / routing regimn'ts. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regimn'ts and providing PSAP afte locations / routing regimn'ts. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regimn'ts and providing PSAP afte locations / routing regimn'ts. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regimn'ts and providing PSAP site locations / routing regimn'ts. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regimn'ts and providing PSAP site locations / routing regimn'ts. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regimn'ts and providing PSAP site locations / routing regimn'ts. PSAP mtgs, routing approval and circ
Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP site locations / routing regmn'ts. PSAP mtgs. routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP site locations / routing regmn'ts. PSAP mtgs. routing approval and circuit orders delayed implementation. Minnesota Grant Grant Co SO Y Pending I 04/11/01 02/20/02 approval and circuit orders delayed implementation. In an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP site locations / routing regmn'ts. PSAP mtgs. routing recovery regmn'ts and providing PSAP site locations / routing regmn'ts. PSAP mtgs. routing	Louisiana Louisiana Louisiana Minnesota Minnesota Minnesota Minnesota Minnesota Minnesota Minnesota Minnesota Minnesota	St. Mertin St. Mertin St. Mertin St. Mertin St. Mertin St. Mertin Webster Becker Becker Becker Blue Earth Brown Carlton Cass Clay Crow Wing	St Martin Parish Comm. St Martin Parish SO Vermilion Parish SO Webster Parish PD Becker Co SO Detroit Lakes Blue Earth CO SD Brown Co SD Cartion Co SD Cass Co SD City of Moorhead - Clay Co Joint C Crow Wing Co SD	Y Y Y Y Y Y Y	Implemented Implem		08/12/00 08/12/00 09/12/00 07/12/01 02/08/01 04/11/01 04/11/01 04/11/01 04/11/01	19/18/00 19/18/00 19/18/00 12/17/01 01/11/02 02/20/02 03/15/02 03/15/02 03/15/02 03/15/02	Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP site locations / routing regmn'ts. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP site locations / routing regmn'ts. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP site locations / routing regmn'ts. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP site locations / routing regmn'ts. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP site locations / routing regmn'ts. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP site locations / routing regmn'ts. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP site locations / routing regmn'ts. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP site locations / routing regmn'ts. PSAP mtgs, routing approval and circuit orders delay
Minnesota Freeborn Freeborn Co Law Enforcement Ct. Y Pending I 04/11/01 03/15/02 recovery reqmin'ts and providing PSAP site locations / routing reqmin'ts. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery reqmin'ts and providing PSAP site locations / routing reqmin'ts. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery reqmin'ts and providing PSAP site locations / routing reqmin'ts. PSAP mtgs, routing recovery reqmin'ts and providing PSAP site locations / routing regmin'ts. PSAP mtgs, routing	Louisiana Louisiana Louisiana Minnesota Minnesota Minnesota Minnesota Minnesota Minnesota Minnesota Minnesota Minnesota	St. Mertin St. Mertin St. Mertin St. Mertin St. Mertin St. Mertin Webster Becker Becker Becker Blue Earth Brown Carlton Cass Clay Crow Wing	St Martin Parish Comm. St Martin Parish SO Vermilion Parish SO Webster Parish PD Becker Co SO Detroit Lakes Blue Earth CO SD Brown Co SD Cartion Co SD Cass Co SD City of Moorhead - Clay Co Joint C Crow Wing Co SD	Y Y Y Y Y Y Y	Implemented Implem		08/12/00 08/12/00 09/12/00 07/12/01 02/08/01 04/11/01 04/11/01 04/11/01 04/11/01 04/11/01	19/18/00 19/18/00 19/18/00 12/17/01 01/11/02 02/20/02 03/15/02 03/15/02 03/15/02 03/15/02 03/15/02	Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP site locations / routing regmn'ts. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP site locations / routing regmn'ts. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP site locations / routing regmn'ts. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP site locations / routing regmn'ts. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP site locations / routing regmn'ts. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP site locations / routing regmn'ts. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP site locations / routing regmn'ts. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP site locations / routing regmn'ts. PSAP mtgs, routing approval and circuit orders delay
Minnesota Freeborn Freeborn Co Law Enforcement Ct. Y Pending I 04/11/01 03/15/02 approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery require to a state wide basis. Carrier delayed process 3 mo. determining cost recovery require to a state wide basis. Carrier delayed process 3 mo. determining cost recovery require to 1 Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery require to 1 Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery require to 1 Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery require to 1 Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery require to 1 Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery require to 1 Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery require to 1 Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery require to 1 Phase I is on a state wide basis.	Louisiana Louisiana Louisiana Minnesota Minnesota Minnesota Minnesota Minnesota Minnesota Minnesota Minnesota Minnesota Minnesota Minnesota	St. Mertin St. Mertin	St Martin Parish Comm. St Martin Parish SO Vermilion Parish SO Webster Parish PD Becker Co SO Detroit Lakes Blue Earth CO SD Brown Co SD Carlton Co SD City of Moorhead - Clay Co Join! C Crow Wing Co SD Brainerd	Y Y Y Y Y Y Y Y Y	Implemented Implem		08/12/00 08/12/00 09/12/00 07/12/01 02/08/01 04/11/01 04/11/01 04/11/01 04/11/01 04/11/01	19/18/00 19/18/00 19/18/00 12/17/01 01/11/02 02/20/02 03/15/02 03/15/02 03/15/02 03/15/02 03/15/02	Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP alte locations / routing regmn'ts. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP alte locations / routing regmn'ts. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP alte locations / routing regmn'ts. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP alte locations / routing regmn'ts. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP alte locations / routing regmn'ts. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP alte locations / routing regmn'ts. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP alte locations / routing regmn'ts. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP alte locations / routing regmn'ts. PSAP mtgs, routing approval and circuit orders delay
Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP site locations / routing regmn'ts. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP site locations / routing regmn'ts. PSAP mtgs, routing	Louisiana Louisiana Louisiana Minnesota Minnesota Minnesota Minnesota Minnesota Minnesota Minnesota Minnesota Minnesota Minnesota Minnesota	St. Mertin St. Mertin	St Martin Parish Comm. St Martin Parish SO Vermillon Parish SO Webster Parish PD Becker Co SO Detroit Lakes Blue Earth CO SD Brown Co SD Carlton Co SD City of Moorhead - Clay Co Join! C Crow Wing Co SD Brainerd	Y Y Y Y Y Y Y Y Y	Implemented Implem		08/12/00 08/12/00 09/12/00 07/12/01 02/08/01 04/11/01 04/11/01 04/11/01 04/11/01 04/11/01	19/18/00 19/18/00 19/18/00 12/17/01 01/11/02 02/20/02 03/15/02 03/15/02 03/15/02 03/15/02 03/15/02	Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP alte locations / routing regmn'ts. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP alte locations / routing regmn'ts. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP alte locations / routing regmn'ts. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP alte locations / routing regmn'ts. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP alte locations / routing regmn'ts. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP site locations / routing regmn'ts. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP site locations / routing regmn'ts. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP alte locations / routing regmn'ts. PSAP mtgs, routing approval and circuit orders delay
Minnesota Grant Grant Co SO Y Pending I 04/11/01 O2/20/02 eproval and providing PSAP ette locations / routing regmn'ts. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP site locations / routing regmn'ts. PSAP mtgs, routing	Louisiana Louisiana Louisiana Minnesota Minnesota Minnesota Minnesota Minnesota Minnesota Minnesota Minnesota Minnesota Minnesota Minnesota Minnesota Minnesota Minnesota Minnesota	St. Mertin St. Mertin	St Martin Parish Comm. St Martin Parish SO Vermillon Parish SO Webster Parish PD Becker Co SO Detroit Lakes Blue Earth CO SD Brown Co SD Carlton Co SD Carlton Co SD City of Moorhead - Clay Co Joint C Crow Wing Co SD Brainerd Douglas Co Law Enforcement Ctr	Y Y Y Y Y Y Y Y	Implemented Implem		08/12/00 08/12/00 09/12/00 07/12/01 02/08/01 04/11/01 04/11/01 04/11/01 04/11/01 04/11/01 04/11/01	19/18/00 19/18/00 19/18/00 19/18/01 01/11/02 02/20/02 03/15/02 03/08/02 03/15/02 03/15/02 03/15/02 03/15/02	Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP site locations / routing regmn'ts. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP site locations / routing regmn'ts. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP site locations / routing regmn'ts. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP site locations / routing regmn'ts. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP site locations / routing regmn'ts. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP site locations / routing regmn'ts. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP site locations / routing regmn'ts. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP site locations / routing regmn'ts. PSAP mtgs, routing approval and circuit orders delay
Minnesota Grant Grant Co SO Y Pending I 04/11/01 02/20/02 approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery reqmin'ts and providing PSAP site locations / routing reqmin'ts. PSAP mtgs, routing	Louisiana Louisiana Louisiana Minnesota Minnesota Minnesota Minnesota Minnesota Minnesota Minnesota Minnesota Minnesota Minnesota Minnesota Minnesota Minnesota Minnesota Minnesota	St. Mertin St. Mertin	St Martin Parish Comm. St Martin Parish SO Vermillon Parish SO Webster Parish PD Becker Co SO Detroit Lakes Blue Earth CO SD Brown Co SD Carlton Co SD Carlton Co SD City of Moorhead - Clay Co Joint C Crow Wing Co SD Brainerd Douglas Co Law Enforcement Ctr	Y Y Y Y Y Y Y Y	Implemented Implem		08/12/00 08/12/00 09/12/00 07/12/01 02/08/01 04/11/01 04/11/01 04/11/01 04/11/01 04/11/01 04/11/01	19/18/00 19/18/00 19/18/00 19/18/01 01/11/02 02/20/02 03/15/02 03/08/02 03/15/02 03/15/02 03/15/02 03/15/02	Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regimn'ts and providing PSAP alte locations / routing regimn'ts. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regimn'ts and providing PSAP alte locations / routing regimn'ts. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regimn'ts and providing PSAP atte locations / routing regimn'ts. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regimn'ts and providing PSAP atte locations / routing regimn'ts. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regimn'ts and providing PSAP alte locations / routing regimn'ts. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regimn'ts and providing PSAP site locations / routing regimn'ts. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regimn'ts and providing PSAP site locations / routing regimn'ts. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regimn'ts and providing PSAP site locations / routing regimn'ts. PSAP mtgs, routing approval and circ
Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery reqmn'ts and providing PSAP site locations / routing reqmn'ts. PSAP mtgs, routing	Louisiana Louisiana Louisiana Minnesota Minnesota Minnesota Minnesota Minnesota Minnesota Minnesota Minnesota Minnesota Minnesota Minnesota Minnesota Minnesota Minnesota Minnesota	St. Mertin St. Mertin	St Martin Parish Comm. St Martin Parish SO Vermillon Parish Comm Dist Webster Parish PD Becker Co SO Detroit Lakes Blue Earth CO SD Brown Co SD Carlton Co SD Carlton Co SD City of Moorhead - Clay Co Joint C Crow Wing Co SD Brainerd Douglas Co Law Enforcement Ctr	Y Y Y Y Y Y Y Y	Implemented Implem		08/12/00 08/12/00 09/12/00 07/12/01 02/08/01 04/11/01 04/11/01 04/11/01 04/11/01 04/11/01 04/11/01	19/18/00 19/18/00 19/18/00 19/18/01 01/11/02 02/20/02 03/15/02 03/08/02 03/15/02 03/15/02 03/15/02 03/15/02	Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP alte locations / routing regmn'ts. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP alte locations / routing regmn'ts. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP alte locations / routing regmn'ts. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP alte locations / routing regmn'ts. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP alte locations / routing regmn'ts. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP site locations / routing regmn'ts. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP site locations / routing regmn'ts. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP alte locations / routing regmn'ts. PSAP mtgs, routing approval and circuit orders delay
recovery reqmn'ts and providing PSAP site locations / routing reqmn'ts. PSAP mtgs, routing	Louisiana Louisiana Louisiana Minnesota Minnesota Minnesota Minnesota Minnesota Minnesota Minnesota Minnesota Minnesota Minnesota Minnesota Minnesota Minnesota Minnesota	St. Mertin St. Mertin	St Martin Parish Comm. St Martin Parish SO Vermillon Parish Comm Dist Webster Parish PD Becker Co SO Detroit Lakes Blue Earth CO SD Brown Co SD Cartton Co SD Cartton Co SD City of Moorhead - Clay Co Joint C Crow Wing Co SD Brainerd Douglas Co Law Enforcement Ctr Freeborn Co Law Enforcement Ctr	Y Y Y Y Y Y Y Y Y	Implemented Implem		08/12/00 08/12/00 09/12/00 07/12/01 02/08/01 04/11/01 04/11/01 04/11/01 04/11/01 04/11/01 04/11/01	19/18/00 19/18/00 19/18/00 19/18/01 19/18/01 01/11/02 02/20/02 03/15/02 03/15/02 03/15/02 03/15/02 03/15/02 03/15/02	Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP site locations / routing regmn'ts. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP site locations / routing regmn'ts. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP site locations / routing regmn'ts. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP site locations / routing regmn'ts. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP site locations / routing regmn'ts. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP site locations / routing regmn'ts. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP site locations / routing regmn'ts. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP site locations / routing regmn'ts. PSAP mtgs, routing approval and circuit orders delay
	Louisiana Louisiana Louisiana Minnesota Minnesota Minnesota Minnesota Minnesota Minnesota Minnesota Minnesota Minnesota Minnesota Minnesota Minnesota Minnesota Minnesota	St. Mertin St. Mertin	St Martin Parish Comm. St Martin Parish SO Vermillon Parish Comm Dist Webster Parish PD Becker Co SO Detroit Lakes Blue Earth CO SD Brown Co SD Cartton Co SD Cartton Co SD City of Moorhead - Clay Co Joint C Crow Wing Co SD Brainerd Douglas Co Law Enforcement Ctr Freeborn Co Law Enforcement Ctr	Y Y Y Y Y Y Y Y Y	Implemented Implem		08/12/00 08/12/00 09/12/00 07/12/01 02/08/01 04/11/01 04/11/01 04/11/01 04/11/01 04/11/01 04/11/01	19/18/00 19/18/00 19/18/00 19/18/01 19/18/01 01/11/02 02/20/02 03/15/02 03/15/02 03/15/02 03/15/02 03/15/02 03/15/02	Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmm'ts and providing PSAP alte locations / routing regmm'ts. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmm'ts and providing PSAP alte locations / routing regmm'ts. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmm'ts and providing PSAP alte locations / routing regmm'ts. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmm'ts and providing PSAP alte locations / routing regmm'ts. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmm'ts and providing PSAP alte locations / routing regmm'ts. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmm'ts and providing PSAP site locations / routing regmm'ts. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmm'ts and providing PSAP site locations / routing regmm'ts. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmm'ts and providing PSAP site locations / routing regmm'ts. PSAP mtgs, routing approval and circuit orders delay
THE REPORT IN COLUMN 1 TO STATE OF THE PROPERTY OF THE PROPERT	Louisiana Louisiana Louisiana Minnesota Minnesota Minnesota Minnesota Minnesota Minnesota Minnesota Minnesota Minnesota Minnesota Minnesota Minnesota Minnesota Minnesota	St. Mertin St. Mertin	St Martin Parish Comm. St Martin Parish SO Vermillon Parish Comm Dist Webster Parish PD Becker Co SO Detroit Lakes Blue Earth CO SD Brown Co SD Cartton Co SD Cartton Co SD City of Moorhead - Clay Co Joint C Crow Wing Co SD Brainerd Douglas Co Law Enforcement Ctr Freeborn Co Law Enforcement Ctr	Y Y Y Y Y Y Y Y Y	Implemented Implem		08/12/00 08/12/00 09/12/00 07/12/01 02/08/01 04/11/01 04/11/01 04/11/01 04/11/01 04/11/01 04/11/01	19/18/00 19/18/00 19/18/00 19/18/01 19/18/01 01/11/02 02/20/02 03/15/02 03/15/02 03/15/02 03/15/02 03/15/02 03/15/02	Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP alte locations / routing regmn'ts. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP alte locations / routing regmn'ts. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP alte locations / routing regmn'ts. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP alte locations / routing regmn'ts. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP alte locations / routing regmn'ts. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP alte locations / routing regmn'ts. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP alte locations / routing regmn'ts. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP alte locations / routing regmn'ts. PSAP mtgs, routing approval and circuit orders delay
	Louisiana Louisiana Louisiana Minnesota Minnesota Minnesota Minnesota Minnesota Minnesota Minnesota Minnesota Minnesota Minnesota Minnesota Minnesota Minnesota Minnesota Minnesota Minnesota Minnesota	St. Mertin St. Mertin	St Martin Parish Comm. St Martin Parish SO Vermillon Parish Comm Dist Webster Parish PD Becker Co SO Detroit Lakes Blue Earth CO SD Brown Co SD Carton Co SD Carton Co SD City of Moorhead - Clay Co Joint C Crow Wing Co SD Brainerd Douglas Co Law Enforcement Ctr. Freeborn Co Law Enforcement Ctr. Grant Co SO	Y Y Y Y Y Y Y Y Y Y Y Y Y Y Y Y Y Y Y	Implemented Implem		08/12/00 08/12/00 09/12/00 07/12/01 02/08/01 04/11/01 04/11/01 04/11/01 04/11/01 04/11/01 04/11/01 04/11/01	19/18/00 19/18/00 19/18/00 19/18/01 19/18/01 01/11/02 02/20/02 03/15/02 03/08/02 03/15/02 03/15/02 03/15/02 03/15/02 03/15/02 03/15/02	Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regimn's and providing PSAP site locations / routing regimn's. PSAP migs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regimn's and providing PSAP site locations / routing regimn's. PSAP migs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regimn's and providing PSAP site locations / routing regimn's. PSAP migs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regimn's and providing PSAP site locations / routing regimn's. PSAP migs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regimn's and providing PSAP site locations / routing regimn's. PSAP migs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regimn's and providing PSAP site locations / routing regimn's. PSAP migs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regimn's and providing PSAP site locations / routing regimn's. PSAP migs, routing approval and circuit orders delayed implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regimn's and providing PSAP site locations / routing regimn's. PSAP migs, routing approval and circuit orders delay

			,	···				· · · · · · · · · · · · · · · · · · ·
								Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP site locations / routing regmn'ts. PSAP mtgs, routing
Minnesota	Mower	Mower Co LEC	Y	Pending	1	04/11/01	03/15/02	approval and circuit orders delayed implementation an additional 4 weeks.
				1				Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost
Minnesota	Nicollet	Nicollet Co SD	Y	Pending	1 ,	04/11/01	02/27/02	recovery regmn'ts and providing PSAP site locations / routing regmn'ts. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks.
VIII H RESULE	110000	THICHMEN CO SID	<u>'</u> _	- Grading	+ -	D-W11701	UZ/Z//UZ	Deployment of Phase I is on a state wide basis, Carrier delayed process 3 mo. determining cost
				1 1	1			recovery regmn'ts and providing PSAP site locations / routing regmn'ts. PSAP mtgs, routing
Minnesota	Oimstead	Rochester Olmstead Communicati	Y	Pending	I	04/11/01	03/15/02	approval and circuit orders delayed implementation an additional 4 weeks.
								Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost
Minnesota	Otter Tail	Otter Tail Co SD	Y	Pending	1	04/11/01	02/20/02	recovery regmn'ts and providing PSAP site locations / routing regmn'ts. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks.
								Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost
		a a a			1 .			recovery regmn'ts and providing PSAP site locations / routing regmn'ts. PSAP migs, routing
Minnesota	<u>Pine</u>	Pine Co SD	Y	Pending	1 1	04/11/01	03/15/02	approval and circuit orders delayed implementation an additional 4 weeks.
			İ	1			l	Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP site locations / routing regmn'ts. PSAP migs, routing
Minnesota	Rock	Rock Co SD	Y	Pending	1	04/11/01	03/15/02	approval and circuit orders delayed implementation an additional 4 weeks.
		i	İ	}				Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost
Minnesota	St Louis	St Louis Co - Duluth PSAP	γ	Pending	,	04/11/01	03/08/02	recovery regmn'ts and providing PSAP site locations / routing regmn'ts. PSAP mtgs, routing approval and circuit orders delayed implementation an additional 4 weeks.
THI II I COOL	O. LOUIS	C. Code Co. Season.		1 01.00.19	† -	04/1/01	0.0000	Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mo. determining cost
				I I				recovery regmn'ts and providing PSAP site locations / routing regmn'ts. PSAP mtgs, routing
Minnesota	SI Louis	MSP Duluth	Y	Pending		04/11/01	03/08/02	approval and circuit orders delayed implementation an additional 4 weeks.
		†						Deployment of Phase I is on a state wide basis. Carrier delayed process 3 mc. determining cost recovery regmn'ts and providing PSAP site locations / routing regmn'ts, PSAP migs, routing
Minnesota	Todd	Todd Co SD	Y	Pending	,	04/11/01	02/20/02	approval and circuit orders delayed implementation an additional 4 weeks.
								Deployment of Phase I is on a state wide basis, Carrier delayed process 3 mo. determining cost
Mores	Wadana	Wadana Co SD	Y	Dandine	,	0444	000000	recovery regmn'ts and providing PSAP site locations / routing regmn'ts. PSAP mtgs, routing
Minnesota	THUBIN	Wadena Co SD	<u> </u>	Pending	' '	04/11/01	02/20/02	approval and circuit orders delayed Implementation an additional 4 weeks. Deployment of Phase I is on a state wide basis, Carrier delayed process 3 mo. determining cost
1		[1	1	1	1	recovery regmn'ts and providing PSAP atta locations / routing regmn'ts. PSAP mtgs, routing
Minnesota I	Wilken	Breckenridge Police - Wilken Co	Y	Pending	1	04/11/01	02/20/02	approval and circuit orders delayed implementation an additional 4 weeks.
								Deployment of Phase I is on a state wide basis, Carrier delayed process 3 mo. determining cost recovery regmn'ts and providing PSAP sits locations / routing regmn'ts. PSAP mtgs, routing
Minnesota i I	Winona	Winona Co Sheriff	Y	Pending	1	04/11/01	03/15/02	approval and circuit orders delayed implementation an additional 4 weeks.
Mississippi (Copieh Co Sheriff	Y	Implemented		10/17/00	10/24/01	
Mississippi (Haziehurst PD	Ý	Implemented		10/17/00		· · · · · · · · · · · · · · · · · · ·
Mississippi (Covington Co SO	Y	implemented		05/09/01	01/28/02	
Mississippi I		Forrest Co SO	Y.	Implemented		10/12/00		
Mississippi I Mississippi I		Hattlesburg PD Bay St Louis PD	<u>ү</u>	Implemented		04/27/01	05/14/01	No sites to this PSAP at time of initial RFS, received 10/12/00. No sites to this PSAP at time of initial RFS, received 08/19/00.
Mississippi I		Hancock Co SO	Ÿ	Implemented		06/19/00		The area to that I are at this or trade till of total and the or trade.
Mississippi I		Waveland PD	N	On-Hold	1			No Sites Currently Routing to this PSAP; RFS received 06/19/00
Mississippi I		Long Beach PD	Y	Implemented	!	06/20/00	11/12/01	
Mississippi I Mississippi I		Harrison Co SO Biloxi PD	Y	Implemented Implemented	+	06/20/00	11/12/01	
Miasissippi I		Gulfport PD		Implemented		06/20/00	11/12/01	
Mississippi I		Pass Christian PD		On-Hold	1			No Sites Currently Routing to this PSAP; RFS received 06/20/00
Mississippi I Mississippi II		Hinds Co SO Jackson PD		Implemented Implemented		10/30/00	01/04/01	
Mississippi I		Clinton PD	Ÿ	Implemented		10/30/00	01/04/01	
Mississippi J	Jeckson	Gautier PD		Implemented	1	04/24/00	02/02/01	
Vississippi .		Pascagoula PD	Υ	Implemented		04/24/00	02/02/01	
Mississippi J Mississippi J		Moss Point PD Jackson Co Comm		Implemented Implemented		04/24/00	02/02/01	
Mississippi J		Jones Co Em Comm	Ý	Implemented	i	11/09/00	01/15/02	
Vississippi J		Laurel PD		Implemented		11/09/00	01/15/02	
Vississippi L		Lamer Co SO Lauderdale Co E9-1-1 Ctr		Implemented Implemented		09/27/00	07/12/01	<u> </u>
Vississippi L Vississippi A		Madison PD		Implemented	i	09/27/00 10/18/00	05/16/01 09/17/01	
Viississippi A		Ridgeland PD		Implemented		10/16/00	09/17/01	
Viisalsalppi N	Madison	Madison Co SO	N	On-Hold	ı		****	No Sites Currently Routing to this PSAP; RFS received 10/18/00
Mississippi P	Pearl River	Pearl River Sheriff		Implemented		08/01/00	01/29/01	
viisalssippi P viisalssippi P		Brandon PD Flowood PD		Implemented Implemented		12/06/00	09/24/01 09/24/01	
Vississippi P	Renkin	Richland PD	Ÿ	Implemented		12/06/00	09/24/01	
Vilsaissippi R	tenkin	Renidn Co SO		Implemented	<u> </u>	12/08/00	09/24/01	
Aississippi F Aississippi 9		Pearl PD Simpson Co SO		Implemented Implemented	1	12/06/00 05/04/01	09/24/01 12/21/01	
viississippija AississippijS		Stone Co 9-1-1		Implemented		06/06/01	12/21/01	
/isalssippl W		Vicksburg-Warren E9-1-1 Comm		Implemented	1	10/17/00	05/08/01	
lebraska C	2855	Cass County Shartf's Office	Y	Pending	- T	05/31/01		
lebraska C	hase	Chase County E911	N	On-Hold	1			No sites On - Air at this time.
lebraska C	Xay	Clay County E911		On-Hold	1			No sites On - Air at this time.
lebraska D lebraska D		Dakota County Communications Lexington & Gothenburg E911		Implemented Pending	1	10/01/01	11/24/01 03/29/01	In progress-within 6 months
lebraska D		Douglas County Communications		Pending	í	04/10/01	03/29/01	Testing in progress. Carrier resources caused 5 mo delay.
lebraska /	iamiton	Hamilton County Sheriff's Dept	Υ	Pending	1	11/02/01	05/02/02	In progress-within 6 months
lebraska H		Howard County 911	N	On-Hold				No sites On - Air at this time.
iebraska <i>S</i> iebraska M	erpy Nachinston	Sarpy County Emergency Manage Washington County Sheriff		Pending Pending		1001401	03/29/01	Testing in progress. Carrier resources caused 5 mo delay. No sites at time of initial request Jul 01. In progress, trunks to be ordered in 2 wks.
	· asi arigiOff	Frasilianici Cianny Sheini		Pending		10/01/01	US/28/UZ	TO OTHER MINIS OF REAL TO PROGRESS OF AN ENGINEERS, MARINE TO US OF UNDERSON IN A WING.
-Juneana V		ſ	- [ĺĺ		littleds are assessed and at COS 10 words delay autotics to the Title and another 4000 to the
-Juneana V)	[]	,	05/25/01	02/18/02	Work commenced end of 6/01. 2 week delay ordering trunks. T1/trunks ordered 10/24, trunks installed. 13 week delay achieving database load. Waiting on database load to be completed.
	Cattaraunus	Catteraucius County Shedff's Office	y [,	Pendinc				Transport of the state of the s
	Cattaraugus	Catteraugus County Sheriff's Offic	Y	Pending				
lew York C								Work commenced end of 6/01. 8 week delay ordering trunks. T1/trunks ordered 12/5/01, trunks
lew York C	hautaugua	Chautaugua County Sheriff's Dept	Y	Pending	!	06/08/01	02/18/02	Install. 13 week delay achieving database load. Waiting on database load to be completed.
lew York C	chautaugua Cortland	Chautaugus County Sheriff's Dept Contand County Sheriff's Office	Y	Pending On-Hold		06/08/01	02/18/02	Install. 13 week delay achieving database load. Waiting on database load to be completed. PSAP not ready. RFS recv Jun 01
lew York C	chautaugua Cortland	Chautaugua County Sheriff's Dept	Y	Pending		06/08/01	02/18/02	Install. 13 week delay achieving database load. Waiting on database load to be completed.
lew York C	hautaugua cortland ultion	Chautaugus County Sheriff's Dept Contand County Sheriff's Office	Y I	Pending On-Hold	 	06/08/01	02/18/02	Install. 13 week delay achieving database load. Waiting on database load to be completed. PSAP not ready. RFS recv Jun 01

New York						-, -		
		Ontario County Sheriff	N	On-Hold	<u> </u>	 		LEC cannol support CAS, RFS recv Mar 01
		Orleans County Sheriff's Office	N	On-Hold		1		No Sites at this time. RFS recv Apr 01
New York	Schenectady	NYS Police-Princetown Post	Y	Pending	1	12/18/01	05/07/02	In progress-within 6 months
			i	i	1			
			l	I	1	1		Work commenced end of 6/01. 2 week delay ordering trunks. T1/trunks ordered 10/26/01, trunks
Pennsylva		Erie County 911 Commun. Ctr.	Y	Pending	1	04/16/01	02/15/02	installed. 12 week delay achieving database load. Waiting on database load to be completed.
	ar Lancaster	Lancaster County Wide Communi		Pending	1	11/16/01	04/21/02	In progress-within 6 months
	Br Lycoming	Lycoming 911	N	On-Hold	\perp	<u> </u>		PSAP not ready. RFS recv Sep 01
Pennsylva	ar Pike	Pike County Communications Cer	Y	Pending		11/30/01	05/06/02	In progress-within 6 months
	1			1 1		i	'''	Work commenced end of 6/01. T1 and trunks ordered and verified, PSAP not returning call
				1 1			į	routing sheets. PSAP hasn't updated their MSAG database, anticipate being done by 2/15/02
Pennsylva	ar York	York County 9-1-1 Communication	γ	Pending	1	04/19/01	02/28/02	and PSAP router won't be operational until 2/1/02.
		0.1.0014	.,	2	==			
Tennesse		Carter County 911	Y	Pending	- !-	07/10/01	02/04/02	7 week delay achieving database load. Waiting on database load to be completed.
	e Greene	Greene County 911	Y	Implemented		07/10/01	01/15/02	
	e Hawkins	Hawkins County 911	Y	Implemented		07/10/01	01/29/02	
	e Sullivan	Sullivan County 911	Υ	Pending	- !	07/10/01	02/06/02	7 week delay achieving database load. Waiting on database load to be completed.
	e Sullivan	Kingsport 911	Y	Pending	1	07/10/01	02/08/02	7 week delay achieving database load. Waiting on database load to be completed.
	e Sullivan	Bristol 911	Υ	Pending	1	07/10/01	02/06/02	7 week delay achieving database load. Waiting on database load to be completed.
Tennesse		Unicol County 911	Y	Pending	1	07/10/01	02/08/02	7 week delay achieving database load. Waiting on database load to be completed.
Tennesse	e Washington	Washington County 911	Y	Implemented		07/10/01	01/30/02	<u> </u>
Texas	Andrews	Andrews Co SO	Y	Pending	1	08/21/01	02/19/02	Deployment on schedule. Awaiting only schedule confirmation
Texas	Aranses	Rockport PD	Y	Implemented	1	08/16/00	07/23/01	
Texas	Aransas	Aransas Co SO	N	On-Hold	—	 		No Sites Currently Routing to this PSAP; RFS received 08/21/01
Texas	Bee	Bee Co SQ	Ŷ	Implemented		08/16/00	07/23/01	
Texas	Bee	Beeville PD	Ψ	Implemented		08/16/00	07/23/01	
	1	† · · · · · · · · · · · · · · · · · · ·	· ·		T -			HOLD-PSAP working w/CPE Vendor- PSAP not receiving ALI (same Jurisdiction as Coryell Co
Texas	Beit	Bell Co Comm Ctr	N	On-Hold		08/16/00	02/22/02	Gatesville PD - Implemented)
	1			,				6 Mo delay awaiting NDA approval; trunks ordered Dec. '00; 6 Mo delay in finalizing Call Routing;
	1	1		1]		Implementation attempt made on 10/16/01 (alled-wrong ESN loaded & LEC MSAG not built; 1 Mo
								delay-SS7 Link Issue; resolved; Jan. '02-Pre-tested- routing/ALI correct, not receiving caliback # -
Teves	Bowie	New Boston PD	Y	Pending	1	08/16/00	02/11/02	PSAP verifying CPE ability
Texas	- DOWNE	THE BOOKS FU	-	ronung		00/10/00	UZ 11/UZ	6 Mo delay awaiting NDA approval; trunks ordered Dec. '00; 6 Mo delay in finalizing Call Routing;
1	1	1		1	l	1	}	
	1			1	į.			implementation attempt made on 10/16/01 falled-wrong ESN loaded & LEC MSAG not built; 1 Mo
<u> </u> _								delay-SS7 Link issue; resolved; Jan. '02-Pre-tested- routing/ALI correct, not receiving caliback # -
Texas	Bowie	Bi-State Information Ctr	Y	Pending	 !	08/16/00	02/11/02	PSAP verifying CPE ability
				1	į.			3 Mo delay awaiting Facilities Availability; trunks ordered 02/15/01; 8 Mo delay in Finalizing Call
								Routing; Implementation attempt made on 12/13/01 - Calle default to proper ESN for MSAG
				l		1		address, wireless calls need to route to wireless ESN - PSAP to build wireless MSAG to correct
Texas	Brazos	Brazos Co ECD Office	Y	Pending	1	11/06/00	02/18/02	routing
						1		Effective 07/13/01-Routing over E911 trunks; PSAP receives pANI & Caliback # only. CPE issue
	1	1 1		1 1	l	ļ		at this PSAP and Live Oak SO. All remaining COG PSAPs have been implemented; Orig. RFS
Texas	Brooks	Brooks SO	N	On-Hold				rscaived 08/16/00
	i					1		4 Mo delay for MSAG build/load; 2 Mo delay in achieving Network Recommendation; trunks
				1		1		ordered 11/26/01; 1 Mo. Delay in database load- using separate LECs for Selective Router and
Texas	Calhoun	Calhoun Co SD	Υ	Pending	1	07/13/01	02/06/02	database; currently coordinating scheduling
Texas	Calhoun	Port Lavaca PD	N	On-Hold		<u> </u>		No Sites Currently Routing to this PSAP; RFS received 07/13/01
Texas	Callahan	Callahan Co SO	Y	Pending	ı	08/16/00	02/13/02	6 Mo delay awaiting NDA/Svc Agreement Approval; 2 Mo delay in achieving Network Recommendation; 2 Mo delay- addition of aftee in 4 additional counties within COG requiring additional LEC tunk order, implementation attempt made on 10/24/01 failed -ALI not loaded; 2nd attempt made on 12/17/01-failed due to SST Link issue; issues resolved; coordinating schedule
				1		l		6 Mo delay in Finalizing Call Routing; trunks ordered Oct. '01; 2 Mo. Delay due to SS7 Link issue;
Texas	Cameron	Brownsville PD	Y	Pending	1	06/11/01	02/12/02	Resolved; coordinating test schedule
								6 Mo delay in Finalizing Call Routing; trunks ordered Oct. "01; 2 Mo. Delay due to SS7 Link issue;
		_				1		
	Cameron	Cameron Co SO	Y	Pending	1	06/11/01	02/12/02	Resolved; coordinating test schedule
		Cameron Co SO			ı			Resolved; coordinating test schedule 6 Mo delay in Finalizing Call Routing; trunks ordered Oct. '01; 2 Mo. Delay due to SS7 Link issue;
Texas		Cameron Co SO Harlingen PD	Y Y	Pending Pending	1	06/11/01	02/12/02	Resolved; coordinating test schedule 6 Mo delay in Finalizing Call Routing; trunks ordered Oct. '01; 2 Mo. Delay due to SS7 Link issue; Resolved; coordinating test schedule
Texas	Carneron Carneron	Harlingen PD	γ	Pending	,	06/11/01	02/12/02	Resolved; coordinating test schedule 6 Mo delay in finalizing Call Routing; trunks ordered Oct. '01; 2 Mo. Delay due to SS7 Link Issue; Resolved; coordinating test schedule 6 Mo delay in Finalizing Call Routing; trunks ordered Oct. '01; 2 Mo. Delay due to SS7 Link Issue;
Texas Texas	Carneron	Hariingen PD Port Isabel PD	Υ					Resolved; coordinating test schedule 6 Mo delay in Finalizing Call Routing; trunks ordered Oct. '01; 2 Mo. Delay due to SS7 Link issue; Resolved; coordinating test schedule
Texas Texas	Cameron Cameron Cameron Cameron	Harlingen PD Port Isabel PD La Feria PD	Y Y N	Pending Pending On-Hold		06/11/01	02/12/02	Resolved; coordinating test schedule 6 Mo delay in Finalizing Call Routing; trunks ordered Oct. '01; 2 Mo. Delay due to SS7 Link issue; Resolved; coordinating test schedule 6 Mo delay in Finalizing Call Routing; trunks ordered Oct. '01; 2 Mo. Delay due to SS7 Link issue; Resolved; coordinating test schedule No Sites Currently Routing to this PSAP; RFS received 06/11/01
Texas Texas	Cameron Cameron Cameron Cameron Cameron Cameron	Hartingen PD Port Isabel PD La Ferta PD Los Freenos PD	Y Y N N	Pending Pending On-Hold On-Hold	,	06/11/01	02/12/02	Resolved; coordinating test schedule 6 Mo delay in Finalizing Call Routing; trunks ordered Oct. '01; 2 Mo. Delay due to SS7 Link issue; Resolved; coordinating test schedule 6 Mo delay in Finalizing Call Routing; trunks ordered Oct. '01; 2 Mo. Delay due to SS7 Link issue; Resolved; coordinating test schedule No Sites Currently Routing to this PSAP; RFS received 06/11/01 No Sites Currently Routing to this PSAP; RFS received 06/11/01
Texas Texas Texas Texas Texas Texas	Cameron Cameron Cameron Cameron	Harlingen PD Port Isabel PD La Feria PD	Y Y N	Pending Pending On-Hold		06/11/01	02/12/02	Resolved; coordinating test schedule 6 Mo delay in Finalizing Call Routing; trunks ordered Oct. '01; 2 Mo. Delay due to SS7 Link issue; Resolved; coordinating test schedule 6 Mo delay in Finalizing Call Routing; trunks ordered Oct. '01; 2 Mo. Delay due to SS7 Link issue; Resolved; coordinating test schedule No Sites Currently Routing to this PSAP; RFS received 06/11/01
Texas Texas Texas Texas Texas Texas	Cameron Cameron Cameron Cameron Cameron Cameron	Hartingen PD Port Isabel PD La Ferta PD Los Freenos PD	Y Y N N	Pending Pending On-Hold On-Hold		06/11/01	02/12/02	Resolved; coordinating test schedule 6 Mo delay in Finalizing Call Routing; trunks ordered Oct. '01; 2 Mo. Delay due to SS7 Link issue; Resolved; coordinating test schedule 6 Mo delay in Finalizing Call Routing; trunks ordered Oct. '01; 2 Mo. Delay due to SS7 Link issue; Resolved; coordinating test schedule No Sites Currently Routing to this PSAP; RFS received 06/11/01 No Sites Currently Routing to this PSAP; RFS received 06/11/01
Texas Texas Texas Texas Texas Texas	Cameron Cameron Cameron Cameron Cameron Cameron Cameron	Harlingen PD Port Isabel PD La Ferla PD Los Freenos PD San Benito PD	Y Y N N	Pending Pending On-Hold On-Hold On-Hold	; ; 1	06/11/01	02/12/02	Resolved; coordinating test schedule 6 Mo delay in Finalizing Call Routing; trunks ordered Oct. '01; 2 Mo. Delay due to SS7 Link issue; Resolved; coordinating test schedule 6 Mo delay in Finalizing Call Routing; trunks ordered Oct. '01; 2 Mo. Delay due to SS7 Link issue; Resolved; coordinating test schedule No Sites Currently Routing to this PSAP; RFS received 06/11/01 No Sites Currently Routing to this PSAP; RFS received 06/11/01 No Sites Currently Routing to this PSAP; RFS received 06/11/01
Texas Texas Texas Texas Texas Texas Texas	Cameron Cameron Cameron Cameron Cameron Cameron Cameron	Harlingen PD Port Isabel PD La Ferla PD Los Freenos PD San Benito PD	Y Y N N	Pending Pending On-Hold On-Hold On-Hold	; ; 1	06/11/01	02/12/02	Resolved; coordinating test schedule 6 Mo delay in Finalizing Call Routing; trunks ordered Oct. '01; 2 Mo. Delay due to SS7 Link issue; Resolved; coordinating test schedule 6 Mo delay in Finalizing Call Routing; trunks ordered Oct. '01; 2 Mo. Delay due to SS7 Link issue; Resolved; coordinating test schedule No Sites Currently Routing to this PSAP; RFS received 06/11/01 No Sites Currently Routing to this PSAP; RFS received 06/11/01 No Sites Currently Routing to this PSAP; RFS received 06/11/01 No Sites Currently Routing to this PSAP; RFS received 06/11/01 Sites Currently Routing to this PSAP; RFS received 06/11/01 2 Mo. Delay due to Exhibit completion required to order trunking; coordinating test scheduling for 02/14/02
Texas Texas Texas Texas Texas Texas Texas	Cameron Cameron Cameron Cameron Cameron Cameron Cameron Cameron	Hartingen PD Port Isabel PD La Feria PD Los Freenos PD San Benito PD South Padre Island PD	Y Y N N N	Pending Pending On-Hold On-Hold On-Hold On-Hold	; ; 1	06/11/01	02/12/02	Resolved; coordinating test schedule 6 Mo delay in Finalizing Call Routing; trunks ordered Oct. '01; 2 Mo. Delay due to SS7 Link issue; Resolved; coordinating test schedule 6 Mo delay in Finalizing Call Routing; trunks ordered Oct. '01; 2 Mo. Delay due to SS7 Link issue; Resolved; coordinating test schedule No Sites Currently Routing test is other PSAP; RFS received 06/11/01 No Sites Currently Routing to this PSAP; RFS received 06/11/01 No Sites Currently Routing to this PSAP; RFS received 06/11/01 No Sites Currently Routing to this PSAP; RFS received 06/11/01 Sites Currently Routing to this PSAP; RFS received 06/11/01 Z Mo. Delay due to Exhibit completion required to order trunking; coordinating test scheduling for 02/14/02
Texas Texas Texas Texas Texas Texas Texas Texas	Cameron Cameron Cameron Cameron Cameron Cameron Cameron Cameron	Hartingen PD Port Isabel PD La Feria PD Los Freenos PD San Benito PD South Padre Island PD	Y Y N N N	Pending Pending On-Hold On-Hold On-Hold On-Hold	; ; 1	06/11/01	02/12/02	Resolved; coordinating test schedule 6 Mo delay in Finalizing Call Routing; trunks ordered Oct. '01; 2 Mo. Delay due to SS7 Link issue; Resolved; coordinating test schedule 6 Mo delay in Finalizing Call Routing; trunks ordered Oct. '01; 2 Mo. Delay due to SS7 Link issue; Resolved; coordinating test schedule No Sites Currently Routing test is other PSAP; RFS received 06/11/01 No Sites Currently Routing to this PSAP; RFS received 06/11/01 No Sites Currently Routing to this PSAP; RFS received 06/11/01 No Sites Currently Routing to this PSAP; RFS received 06/11/01 Sites Currently Routing to this PSAP; RFS received 06/11/01 Z Mo. Delay due to Exhibit completion required to order trunking; coordinating test scheduling for 02/14/02
Texas Texas Texas Texas Texas Texas Texas Texas Texas	Cameron Cameron Cameron Cameron Cameron Cameron Cameron Cameron Cameron	Harlingen PD Port Isabel PD La Ferla PD Los Freenos PD San Benito PD South Padre Island PD East Coke Co Nursing Home	Y N N N N	Pending Pending On-Hold On-Hold On-Hold On-Hold Pending	; ; 1	06/11/01 06/11/01 08/21/01	02/12/02	Resolved; coordinating test schedule 6 Mo delay in Finalizing Call Routing; trunks ordered Oct. '01; 2 Mo. Delay due to SS7 Link issue; Resolved; coordinating test schedule 6 Mo delay in Finalizing Call Routing; trunks ordered Oct. '01; 2 Mo. Delay due to SS7 Link issue; Resolved; coordinating test schedule No Sites Currently Routing to this PSAP; RFS received 06/11/01 No Sites Currently Routing to this PSAP; RFS received 06/11/01 No Sites Currently Routing to this PSAP; RFS received 06/11/01 No Sites Currently Routing to this PSAP; RFS received 06/11/01 No Sites Currently Routing to this PSAP; RFS received 06/11/01 2 Mo. Delay due to Exhibit completion required to order trunking; coordinating test scheduling for 02/14/02 2 Mo. Delay due to Exhibit completion required to order trunking; coordinating test scheduling for
Texas Texas Texas Texas Texas Texas Texas Texas Texas Texas	Cameron Cameron Cameron Cameron Cameron Cameron Cameron Cameron Coke Coke Coke	Harlingen PD Port Isabel PD La Ferla PD Los Freenos PD South Pedre Island PD East Coke Co Nursing Home West Coke Co Nursing Home	Y N N N N Y	Pending Pending On-Hold On-Hold On-Hold On-Hold Pending Pending	; ; 1	08/11/01 06/11/01 08/21/01 08/21/01	02/12/02 02/12/02 02/14/02 02/14/02	Resolved; coordinating test schedule 6 Mo delay in Finalizing Call Routing; trunks ordered Oct. '01; 2 Mo. Delay due to SS7 Link issue; Resolved; coordinating test schedule 6 Mo delay in Finalizing Call Routing; trunks ordered Oct. '01; 2 Mo. Delay due to SS7 Link issue; Resolved; coordinating test schedule No Sites Currently Routing to this PSAP; RFS received 06/11/01 No Sites Currently Routing to this PSAP; RFS received 06/11/01 No Sites Currently Routing to this PSAP; RFS received 06/11/01 No Sites Currently Routing to this PSAP; RFS received 06/11/01 No Sites Currently Routing to this PSAP; RFS received 06/11/01 2 Mo. Delay due to Exhibit completion required to order trunking; coordinating test scheduling for 02/14/02 2 Mo. Delay due to Exhibit completion required to order trunking; coordinating test scheduling for
Texas Texas Texas Texas Texas Texas Texas Texas Texas	Cameron Cameron Cameron Cameron Cameron Cameron Cameron Cameron Cameron Coke Coke Coke Coryell Coryell	Harlingen PD Port Isabel PD La Ferla PD Los Friesnos PD South Padre Island PD East Coke Co Nursing Home West Coke Co Nursing Home Gatesville PD	Y Y N N N Y Y	Pending Pending On-Hold On-Hold On-Hold On-Hold Pending Pending Implemented	; ; 1	08/11/01 06/11/01 08/21/01 08/21/01	02/12/02 02/12/02 02/14/02 02/14/02	Resolved; coordinating test schedule 6 Mo delay in Finalizing Call Routing; trunks ordered Oct. '01; 2 Mo. Delay due to SS7 Link Issue; Resolved; coordinating test schedule 6 Mo delay in Finalizing Call Routing; trunks ordered Oct. '01; 2 Mo. Delay due to SS7 Link Issue; Resolved; coordinating test schedule No Sites Currently Routing to this PSAP; RFS received 06/11/01 No Sites Currently Routing to this PSAP; RFS received 06/11/01 No Sites Currently Routing to this PSAP; RFS received 06/11/01 No Sites Currently Routing to this PSAP; RFS received 06/11/01 No Sites Currently Routing to this PSAP; RFS received 06/11/01 2 Mo. Delay due to Exhibit completion required to order trunking; coordinating test scheduling for 02/14/02 2 Mo. Delay due to Exhibit completion required to order trunking; coordinating test scheduling for 02/14/02
Texas Texas Texas Texas Texas Texas Texas Texas Texas Texas Texas Texas Texas Texas	Cameron Cameron Cameron Cameron Cameron Cameron Cameron Cameron Coke Coke Coryell Conyell Coryell Coryell	Harlingen PD Port Isabel PD La Ferla PD Los Freenos PD San Benito PD South Padre Island PD East Coke Co Nursing Home West Coke Co Nursing Home Gatesville PD Copperas Cove PD Crane PD	Y N N N N Y Y Y N	Pending Pending On-Hold On-Hold On-Hold Pending Pending Pending Implemented On-Hold Pending		06/11/01 06/11/01 08/21/01 08/21/01 08/21/01	02/12/02 02/12/02 02/14/02 02/14/02 12/20/01 02/19/02	Resolved; coordinating test schedule 6 Mo delay in Finalizing Call Routing; trunks ordered Oct. '01; 2 Mo. Delay due to SS7 Link issue; Resolved; coordinating test schedule 6 Mo delay in Finalizing Call Routing; trunks ordered Oct. '01; 2 Mo. Delay due to SS7 Link issue; Resolved; coordinating test schedule No Sites Currently Routing to this PSAP; RFS received 06/11/01 No Sites Currently Routing to this PSAP; RFS received 06/11/01 No Sites Currently Routing to this PSAP; RFS received 06/11/01 No Sites Currently Routing to this PSAP; RFS received 06/11/01 No Sites Currently Routing to this PSAP; RFS received 06/11/01 2 Mo. Delay due to Exhibit completion required to order trunking; coordinating test scheduling for 02/14/02 2 Mo. Delay due to Exhibit completion required to order trunking; coordinating test scheduling for 02/14/02 No Sites Currently Routing to this PSAP; RFS received 08/18/00 Deptoyment on schedule. Awaiting only schedule confirmation
Taxas Taxas Taxas Taxas Taxas Taxas Taxas Taxas Taxas Taxas Taxas Taxas Taxas	Cameron Cameron Cameron Cameron Cameron Cameron Cameron Cameron Cameron Coke Coke Coke Coryell Coryell	Harlingen PD Port Isabel PD La Ferla PD Los Freenos PD San Benito PD South Padre Island PD East Coke Co Nursing Home West Coke Co Nursing Home Gatesville PD Copperas Cove PD	Y N N N N Y Y Y Y Y N Y	Pending Pending On-Hold On-Hold On-Hold Pending Pending Pending Implemented On-Hold		06/11/01 06/11/01 08/21/01 08/21/01 08/21/01 08/21/01	02/12/02 02/12/02 02/14/02 02/14/02 12/20/01	Resolved; coordinating test schedule 6 Mo delay in Finalizing Call Routing; trunks ordered Oct. '01; 2 Mo. Delay due to SS7 Link issue; Resolved; coordinating test schedule 6 Mo delay in Finalizing Call Routing; trunks ordered Oct. '01; 2 Mo. Delay due to SS7 Link issue; Resolved; coordinating test schedule No Sites Currently Routing to this PSAP; RFS received 06/11/01 No Sites Currently Routing to this PSAP; RFS received 06/11/01 No Sites Currently Routing to this PSAP; RFS received 06/11/01 No Sites Currently Routing to this PSAP; RFS received 06/11/01 No Sites Currently Routing to this PSAP; RFS received 06/11/01 2 Mo. Delay due to Exhibit completion required to order trunking; coordinating test scheduling for 02/14/02 2 Mo. Delay due to Exhibit completion required to order trunking; coordinating test scheduling for 02/14/02 No Sites Currently Routing to this PSAP; RFS received 08/16/00
Taxas Taxas Taxas Taxas Taxas Taxas Taxas Taxas Taxas Taxas Taxas Taxas Taxas	Cameron Cameron Cameron Cameron Cameron Cameron Cameron Cameron Coke Coke Coryell Conyell Coryell Coryell	Harlingen PD Port Isabel PD La Ferla PD Los Freenos PD San Benito PD South Padre Island PD East Coke Co Nursing Home West Coke Co Nursing Home Gatesville PD Copperas Cove PD Crane PD	Y N N N N Y Y Y Y Y N Y	Pending Pending On-Hold On-Hold On-Hold Pending Pending Pending Implemented On-Hold Pending		06/11/01 06/11/01 08/21/01 08/21/01 08/21/01 08/21/01	02/12/02 02/12/02 02/14/02 02/14/02 12/20/01 02/19/02	Resolved; coordinating test schedule 6 Mo delay in Finalizing Call Routing; trunks ordered Oct. '01; 2 Mo. Delay due to SS7 Link issue; Resolved; coordinating test schedule 6 Mo delay in Finalizing Call Routing; trunks ordered Oct. '01; 2 Mo. Delay due to SS7 Link issue; Resolved; coordinating test schedule No Sites Currently Routing to this PSAP; RFS received 06/11/01 No Sites Currently Routing to this PSAP; RFS received 06/11/01 No Sites Currently Routing to this PSAP; RFS received 06/11/01 No Sites Currently Routing to this PSAP; RFS received 06/11/01 No Sites Currently Routing to this PSAP; RFS received 06/11/01 2 Mo. Delay due to Exhibit completion required to order trunking; coordinating test scheduling for 02/14/02 2 Mo. Delay due to Exhibit completion required to order trunking; coordinating test scheduling for 02/14/02 No Sites Currently Routing to this PSAP; RFS received 08/16/00 Deployment on schedule. Awaiting only schedule confirmation Deployment on schedule. Awaiting only schedule confirmation 6 Mo delay swaiting NDA/Svc Agreement Approval; 2 Mo delay in schleving Network Recommendation; 2 Mo delay addition of sites in 4 additional counties within CCG requiring
Texas Texas Texas Texas Texas Texas Texas Texas Texas Texas Texas Texas Texas	Cameron Cameron Cameron Cameron Cameron Cameron Cameron Cameron Cameron Coke Coke Coryell Coryell Coryell Corane Dewson	Harlingen PD Port Isabel PD La Ferla PD Los Friesnos PD South Padre Island PD East Coke Co Nursing Home West Coke Co Nursing Home Gatesville PD Copperas Cove PD Crane PD La Mesa PD	Y N N N N Y Y Y Y Y N Y	Pending Pending On-Hold On-Hold On-Hold Pending Pending Implemented On-Hold Pending Pending Pending Pending Pending Pending Pending		06/11/01 06/11/01 08/21/01 08/21/01 08/21/01 08/21/01	02/12/02 02/12/02 02/14/02 02/14/02 12/20/01 02/19/02	Resolved; coordinating test schedule 6 Mo delay in Finalizing Call Routing; trunks ordered Oct. '01; 2 Mo. Delay due to SS7 Link issue; Resolved; coordinating test schedule 6 Mo delay in Finalizing Call Routing; trunks ordered Oct. '01; 2 Mo. Delay due to SS7 Link issue; Resolved; coordinating test schedule No Sites Currently Routing to this PSAP; RFS received 06/11/01 No Sites Currently Routing to this PSAP; RFS received 06/11/01 No Sites Currently Routing to this PSAP; RFS received 06/11/01 No Sites Currently Routing to this PSAP; RFS received 06/11/01 No Sites Currently Routing to this PSAP; RFS received 06/11/01 No Sites Currently Routing to this PSAP; RFS received 06/11/01 No Sites Currently Routing to this PSAP; RFS received 06/11/01 No Sites Currently Routing to this PSAP; RFS received 06/11/01 No Sites Currently Routing to this PSAP; RFS received 06/11/01 No Sites Currently Routing to this PSAP; RFS received 06/16/00 Deployment on schedule. Awaiting only schedule confirmation 6 Mo delay swalting NDA/Svc Agreement Approval; 2 Mo delay in achieving Network Recommendation; 2 Mo delay- addition of sites in 4 additional counties within COG requiring additional LEC trunk order; implementation strengt made on 10/24/21 tailed -ALI not loaded; 2nd
Texas Texas Texas Texas Texas Texas Texas Texas Texas Texas Texas Texas	Cameron Cameron Cameron Cameron Cameron Cameron Cameron Cameron Coke Coke Coryell Conyell Coryell Coryell Coryell Coryell Coryell Coryell Coryell Conyell Coryell arlingen PD Port Isabel PD La Ferla PD Los Freenos PD San Benito PD South Padre Island PD East Coke Co Nursing Home West Coke Co Nursing Home Gatesville PD Copperas Cove PD Crane PD	Y	Pending Pending On-Hold On-Hold On-Hold On-Hold Pending Pending Implemented On-Hold Pending Pending Pending Pending Pending Pending Pending		08/11/01 06/11/01 08/21/01 08/21/01 08/21/01 08/21/01 08/21/01	02/12/02 02/12/02 02/14/02 02/14/02 12/20/01 02/19/02 02/19/02	Resolved; coordinating test schedule 6 Mo delay in Finalizing Call Routing; trunks ordered Oct. '01; 2 Mo. Delay due to SS7 Link issue; Resolved; coordinating test schedule 6 Mo delay in Finalizing Call Routing; trunks ordered Oct. '01; 2 Mo. Delay due to SS7 Link issue; Resolved; coordinating test schedule No Sites Currently Routing to this PSAP; RFS received 06/11/01 No Sites Currently Routing to this PSAP; RFS received 06/11/01 No Sites Currently Routing to this PSAP; RFS received 06/11/01 No Sites Currently Routing to this PSAP; RFS received 06/11/01 No Sites Currently Routing to this PSAP; RFS received 06/11/01 2 Mo. Delay due to Exhibit completion required to order trunking; coordinating test scheduling for 02/14/02 2 Mo. Delay due to Exhibit completion required to order trunking; coordinating test scheduling for 02/14/02 No Sites Currently Routing to this PSAP; RFS received 08/16/00 Deployment on schedule. Awaiting only schedule confirmation Deployment on schedule. Awaiting only schedule confirmation 6 Mo delay swaiting NDA/Svc Agreement Approval; 2 Mo delay in schleving Network Recommendation; 2 Mo delay addition of sites in 4 additional counties within CCG requiring	
Texas Texas Texas Texas Texas Texas Texas Texas Texas Texas Texas Texas Texas	Cameron Cameron Cameron Cameron Cameron Cameron Cameron Cameron Cameron Coke Coke Coryell Coryell Coryell Corane Dewson	Harlingen PD Port Isabel PD La Ferla PD Los Freenos PD San Benito PD South Padre Island PO East Coke Co Nursing Home West Coke Co Nursing Home Gatesville PD Copperas Cove PD Crane PD La Mesa PD Eastland Co Comm. Ctr	Y	Pending Pending On-Hold On-Hold On-Hold Pending Pending Implemented On-Hold Pending Pending Pending Pending Pending Pending Pending		08/11/01 08/11/01 08/21/01 08/21/01 08/21/01 08/21/01 08/21/01	02/12/02 02/12/02 02/14/02 02/14/02 12/20/01 02/19/02 02/19/02	Resolved; coordinating test schedule 6 Mo delay in Finalizing Call Routing; trunks ordered Oct. '01; 2 Mo. Delay due to SS7 Link issue; Resolved; coordinating test schedule 6 Mo delay in Finalizing Call Routing; trunks ordered Oct. '01; 2 Mo. Delay due to SS7 Link issue; Resolved; coordinating test schedule No Sites Currently Routing to this PSAP; RFS received 08/11/01 No Sites Currently Routing to this PSAP; RFS received 08/11/01 No Sites Currently Routing to this PSAP; RFS received 08/11/01 No Sites Currently Routing to this PSAP; RFS received 08/11/01 No Sites Currently Routing to this PSAP; RFS received 08/11/01 2 Mo. Delay due to Exhibit completion required to order trunking; coordinating test scheduling for 02/14/02 2 Mo. Delay due to Exhibit completion required to order trunking; coordinating test scheduling for 02/14/02 No Sites Currently Routing to this PSAP; RFS received 08/18/00 Deployment on schedule. Awaiting only schedule confirmation Deployment on schedule. Awaiting only schedule confirmation 6 Mo delay swatting NDA/Svc Agreement Approval; 2 Mo delay in schieving Network Recommendation; 2 Mo delay- addition of sites in 4 additional counties within COG requiring additional LEC trunk order; implementation strengt made on 10/24/01 failed -ALI not loaded; 2nd
Texas Texas Texas Texas Texas Texas Texas Texas Texas Texas Texas Texas Texas	Cameron Cameron Cameron Cameron Cameron Cameron Cameron Cameron Coke Coke Coryell Conyell Coryell Coryell Coryell Coryell Coryell Coryell Coryell Conyell Coryell arlingen PD Port Isabel PD La Ferla PD Los Freenos PD San Benito PD South Padre Island PO East Coke Co Nursing Home West Coke Co Nursing Home Gatesville PD Copperas Cove PD Crane PD La Mesa PD Eastland Co Comm. Ctr	Y	Pending Pending On-Hold On-Hold On-Hold On-Hold Pending Pending Implemented On-Hold Pending Pending Pending Pending Pending Pending Pending		08/11/01 06/11/01 08/21/01 08/21/01 08/21/01 08/21/01 08/21/01	02/12/02 02/12/02 02/14/02 02/14/02 12/20/01 02/19/02 02/19/02	Resolved; coordinating test schedule 6 Mo delay in Finalizing Call Routing; trunks ordered Oct. '01; 2 Mo. Delay due to SS7 Link issue; Resolved; coordinating test schedule 6 Mo delay in Finalizing Call Routing; trunks ordered Oct. '01; 2 Mo. Delay due to SS7 Link issue; Resolved; coordinating test schedule No Sites Currently Routing to this PSAP; RFS received 09/11/01 No Sites Currently Routing to this PSAP; RFS received 09/11/01 No Sites Currently Routing to this PSAP; RFS received 09/11/01 No Sites Currently Routing to this PSAP; RFS received 09/11/01 No Sites Currently Routing to this PSAP; RFS received 09/11/01 No Sites Currently Routing to this PSAP; RFS received 09/11/01 2 Mo. Delay due to Exhibit completion required to order trunking; coordinating test scheduling for 02/14/02 2 Mo. Delay due to Exhibit completion required to order trunking; coordinating test scheduling for 02/14/02 No Sites Currently Routing to this PSAP; RFS received 08/18/00 Deployment on schedule. Awaiting only schedule confirmation Deployment on schedule. Awaiting only schedule confirmation 6 Mo delay awaiting NDA/Svc Agreement Approval; 2 Mo delay in achieving Network Recommendation; 2 Mo delay- addition of sites in 4 additional counties within COG requiring additional LEC trunk order; Implementation attempt made on 10/24/01 falled -ALI not loaded; 2nd attempt made on 12/17/01-falled due to SS7 Link issue; issues resolved; coordinating schedule (Molecular Indiana) in Instituting Call Routing; Implementation attempt made on 10/18/01 falled-wrong ESN loaded & LEC MSAG not built; 1 Mo	
Texas Texas Texas Texas Texas Texas Texas Texas Texas Texas Texas Texas Texas Texas Texas Texas	Cameron Cameron Cameron Cameron Cameron Cameron Cameron Cameron Coke Cooke Coryell Coryell Coryell Crane Dewson Eastland Ector	Harlingen PD Port Isabel PD La Ferla PD Los Freenos PD South Padre Island PD South Padre Island PD East Coke Co Nursing Home West Coke Co Nursing Home Gatesville PD Copperas Cove PD Crane PD La Mesa PD Eastland Co Comm. Ctr Odessa Comm Ctr	Y N N N N Y Y Y Y Y Y Y Y Y Y Y Y Y Y Y	Pending Pending On-Hold On-Hold On-Hold Pending Pending Implemented On-Hold Pending Implemented Pending Pending Pending Pending Pending		08/11/01 08/11/01 08/21/01 08/21/01 08/21/01 08/21/01 08/21/01 08/21/01	02/12/02 02/12/02 02/14/02 02/14/02 12/20/01 02/19/02 02/19/02 02/19/02	Resolved; coordinating test schedule 6 Mo delay in Finalizing Call Routing; trunks ordered Oct. '01; 2 Mo. Delay due to SS7 Link issue; Resolved; coordinating test schedule 6 Mo delay in Finalizing Call Routing; trunks ordered Oct. '01; 2 Mo. Delay due to SS7 Link issue; Resolved; coordinating test schedule No Sites Currently Routing to this PSAP; RFS received 06/11/01 No Sites Currently Routing to this PSAP; RFS received 06/11/01 No Sites Currently Routing to this PSAP; RFS received 06/11/01 No Sites Currently Routing to this PSAP; RFS received 06/11/01 No Sites Currently Routing to this PSAP; RFS received 06/11/01 No Sites Currently Routing to this PSAP; RFS received 06/11/01 2 Mo. Delay due to Exhibit completion required to order trunking; coordinating test scheduling for 02/14/02 2 Mo. Delay due to Exhibit completion required to order trunking; coordinating test scheduling for 02/14/02 No Sites Currently Routing to this PSAP; RFS received 06/16/00 Deployment on schedule. Awaiting only schedule confirmation 6 Mo delay swaiting NDA/Svc Agreement Approval; 2 Mo delay in achieving Network Recommendation; 2 Mo delay-addition of sites in 4 additional counties within COG requiring additional LEC trunk order; implementation attempt made on 10/24/01 failed -AU not loaded; 2nd attempt made on 12/17/01-failed due to SS7 Link issue; issues resolved; coordinating scheduling implementation attempt made on 10/16/01 failed-wrong ESN loaded & LEC MSAG not built; 1 Mo delay-swaiting NDA approval; trunks ardered Dec. '00; 6 Mo delay in finalizing Call Routing; implementation attempt made on 10/16/01 failed-wrong ESN loaded & LEC MSAG not built; 1 Mo delay-swaiting NDA approval; trunks ardered Dec. '00; 6 Mo delay in finalizing Call Routing; implementation attempt made on 10/16/01 failed-wrong ESN loaded & LEC MSAG not built; 1 Mo delay-swaiting schedule; 2 Mo. '02-Pre-lested-routing/ALI correct, not receiving callback *-
Texas Texas Texas Texas Texas Texas Texas Texas Texas Texas Texas Texas Texas Texas Texas Texas	Cameron Cameron Cameron Cameron Cameron Cameron Cameron Cameron Cameron Coke Coke Coryell Conyell Crane Dawson Eastland Ector	Hartingen PD Port Isabel PD La Ferla PD Los Freenos PD San Benito PD South Padre Island PO East Coke Co Nursing Home West Coke Co Nursing Home Gatesville PD Copperas Cove PD Crane PD La Mesa PD Eastland Co Comm. Ctr Odesse Comm Ctr Frenklin Co SO Frio Co SO	Y N N N N N Y Y Y Y Y Y Y Y Y Y Y Y Y Y	Pending Pending On-Hold On-Hold On-Hold Pending Pending Implemented On-Hold Pending Pending Pending Pending Implemented Pending Pending Implemented		08/11/01 08/11/01 08/21/01 08/21/01 08/21/01 08/21/01 08/16/00 01/11/01 08/16/00 08/16/00	02/12/02 02/12/02 02/14/02 02/14/02 12/20/01 02/19/02 02/19/02 02/13/02 08/28/01	Resolved; coordinating test schedule 6 Mo delay in Finalizing Call Routing; trunks ordered Oct. '01; 2 Mo. Delay due to SS7 Link issue; Resolved; coordinating test schedule 6 Mo delay in Finalizing Call Routing; trunks ordered Oct. '01; 2 Mo. Delay due to SS7 Link issue; Resolved; coordinating test schedule No Sites Currently Routing to this PSAP; RFS received 09/11/01 No Sites Currently Routing to this PSAP; RFS received 09/11/01 No Sites Currently Routing to this PSAP; RFS received 09/11/01 No Sites Currently Routing to this PSAP; RFS received 09/11/01 No Sites Currently Routing to this PSAP; RFS received 09/11/01 No Sites Currently Routing to this PSAP; RFS received 09/11/01 2 Mo. Delay due to Exhibit completion required to order trunking; coordinating test scheduling for 02/14/02 2 Mo. Delay due to Exhibit completion required to order trunking; coordinating test scheduling for 02/14/02 No Sites Currently Routing to this PSAP; RFS received 08/18/00 Deployment on schedule. Awaiting only schedule confirmation Deployment on schedule. Awaiting only schedule confirmation 6 Mo delay awaiting NDA/Svc Agreement Approval; 2 Mo delay in achieving Network Recommendation; 2 Mo delay- addition of sites in 4 additional counties within COG requiring additional LEC trunk order; Implementation attempt made on 10/24/01 failed -ALI not loaded; 2nd attempt made on 12/17/01-failed due to SS7 Link issue; issues resolved; coordinating schedule; Modelay-SS7 Link issue; resolved; Jan. '02-Pre-tested- routing/ALI correct, not receiving callback #-PSAP varifying CPE ability
Texas Texas Texas Texas Texas Texas Texas Texas Texas Texas Texas Texas Texas Texas Texas Texas Texas	Cameron Cameron Cameron Cameron Cameron Cameron Cameron Cameron Coke Coke Coryell Conyell Coryell Corare Dewson Eastland Ector	Harlingen PD Port Isabel PD La Ferla PD Los Freenos PD South Padre Island PD East Coke Co Nursing Home West Coke Co Nursing Home Gatesville PD Copperas Cove PD Crane PD La Mesa PD Eastland Co Comm. Ctr Odessa Comm Ctr Frenklin Co SO Frio Co SO Glasscock Co SO	Y N N N N Y Y Y Y Y Y Y Y Y Y Y Y	Pending Pending On-Hold On-Hold On-Hold On-Hold Pending Pending Implemented On-Hold Pending Implemented Pending Implemented Pending Implemented Pending Implemented		08/11/01 08/11/01 08/21/01 08/21/01 08/21/01 08/21/01 08/21/01 08/16/00 08/16/00 08/16/00 08/16/00	02/12/02 02/12/02 02/14/02 02/14/02 12/20/01 02/19/02 02/19/02 02/19/02 02/19/02 02/19/02 02/19/02	Resolved; coordinating test schedule 6 Mo delay in Finalizing Call Routing; trunks ordered Oct. '01; 2 Mo. Delay due to SS7 Link issue; Resolved; coordinating test schedule 6 Mo delay in Finalizing Call Routing; trunks ordered Oct. '01; 2 Mo. Delay due to SS7 Link issue; Resolved; coordinating test schedule No Sites Currently Routing to this PSAP; RFS received 06/11/01 No Sites Currently Routing to this PSAP; RFS received 06/11/01 No Sites Currently Routing to this PSAP; RFS received 06/11/01 No Sites Currently Routing to this PSAP; RFS received 06/11/01 No Sites Currently Routing to this PSAP; RFS received 06/11/01 No Sites Currently Routing to this PSAP; RFS received 06/11/01 2 Mo. Delay due to Exhibit completion required to order trunking; coordinating test scheduling for 02/14/02 2 Mo. Delay due to Exhibit completion required to order trunking; coordinating test scheduling for 02/14/02 No Sites Currently Routing to this PSAP; RFS received 08/16/00 Deployment on schedule. Awaiting only schedule confirmation Deployment on schedule. Awaiting only schedule confirmation 6 Mo delay awaiting NDA/Svc Agreement Approval; 2 Mo delay in achieving Network Recommendation; 2 Mo delay-addition of aftes in 4 additional counties within COG requiring additional LEC trunk order; Implementation attempt made on 10/24/01 failed -AU not loaded; 2nd attempt made on 12/17/01-failed due to SS7 Link issue; issues resolved; coordinating schedule 6 Mo delay awaiting NDA approval; trunks ordered Dec. '05 Nosded & LEC MSAG not built; 1 Mo delay-SS7 Link issue; resolved; Jan. '02-Pre-tested-routing/ALI correct, not receiving callback #-PSAP verifying CPE ability Deployment on schedule. Awaiting only schedule confirmation
Texas Texas	Cameron Cameron Cameron Cameron Cameron Cameron Cameron Cameron Cameron Coke Coke Coryell Conyell Crane Dawson Eastland Ector	Hartingen PD Port Isabel PD La Ferla PD Los Freenos PD San Benito PD South Padre Island PO East Coke Co Nursing Home West Coke Co Nursing Home Gatesville PD Copperas Cove PD Crane PD La Mesa PD Eastland Co Comm. Ctr Odesse Comm Ctr Frenklin Co SO Frio Co SO	Y N N N N Y Y Y Y Y Y Y Y Y Y Y Y	Pending Pending On-Hold On-Hold On-Hold Pending Pending Implemented On-Hold Pending Pending Pending Pending Implemented Pending Pending Implemented		08/11/01 08/11/01 08/21/01 08/21/01 08/21/01 08/21/01 08/16/00 01/11/01 08/16/00 08/16/00	02/12/02 02/12/02 02/14/02 02/14/02 12/20/01 02/19/02 02/19/02 02/13/02 08/28/01	Resolved; coordinating test schedule 6 Mo delay in Finalizing Call Routing; trunks ordered Oct. '01; 2 Mo. Delay due to SS7 Link issue: Resolved; coordinating test schedule 6 Mo delay in Finalizing Call Routing; trunks ordered Oct. '01; 2 Mo. Delay due to SS7 Link issue: Resolved; coordinating test schedule No Sites Currently Routing to this PSAP; RFS received 06/11/01 No Sites Currently Routing to this PSAP; RFS received 06/11/01 No Sites Currently Routing to this PSAP; RFS received 06/11/01 No Sites Currently Routing to this PSAP; RFS received 06/11/01 No Sites Currently Routing to this PSAP; RFS received 06/11/01 2 Mo. Delay due to Exhibit completion required to order trunking; coordinating test scheduling for 02/14/02 2 Mo. Delay due to Exhibit completion required to order trunking; coordinating test scheduling for 02/14/02 2 Mo. Delay due to Exhibit completion required to order trunking; coordinating test scheduling for 02/14/02 No Sites Currently Routing to this PSAP; RFS received 08/16/00 Deployment on schedule. Awaiting only schedule confirmation 6 Mo delay swaiting NDA/Svc Agreement Approval; 2 Mo delay in achieving Network Recommendation; 2 Mo delay addition of sites in 4 additional counties within COG requiring additional LEC turnk order; implementation attempt made on 10/24/01 failed -ALI not loaded; 2nd attempt made on 12/17/01-failed due to SS7 Link issue; issues resolved; coordinating schedule 6 Mo delay swaiting NDA approval; trunks ordered Dec. '00; 6 Mo delay in finalizing Call Routing; implementation attempt made on 10/16/01 failed-wrong ESN loaded & LEC MSAG not built; 1 Mc delay systyling CPE ability Deployment on schedule. Awaiting only schedule confirmation No sites routing to this PSAP until May '01
Texas Texas Texas Texas Texas Texas Texas Texas Texas Texas Texas Texas Texas Texas Texas Texas Texas Texas Texas	Cameron Cameron Cameron Cameron Cameron Cameron Cameron Cameron Cameron Coke Coke Coryell Coryell Coryell Crane Dawson Eastland Ector Franklin Frio Glasscock Gollad	Harlingen PD Port Isabel PD La Ferla PD Los Freenos PD San Benito PD South Padre Island PD East Coke Co Nursing Home West Coke Co Nursing Home Gatesville PD Copperas Cove PD Crane PD La Mesa PD Eastland Co Comm. Ctr Odesse Comm Ctr Frenklin Co SO Frio Co SO Glassocck Co SO Golded S.O.	Y N N N N Y Y Y Y Y Y Y Y Y Y Y Y Y Y Y	Pending Pending On-Hold On-Hold On-Hold On-Hold Pending Implemented On-Hold Pending Implemented Pending Pending Implemented Pending Implemented Implemented Implemented Implemented		08/11/01 08/11/01 08/11/01 08/11/01 08/11/01 08/11/01 08/11/01 08/16/00 01/11/01 08/16/00 08/16/00 08/16/00 08/16/00 08/16/00	02/12/02 02/12/02 02/14/02 02/14/02 12/20/01 02/13/02 02/13/02 02/13/02 02/13/02 02/13/02 02/13/02 02/13/02 02/13/02 02/13/02 02/13/02 02/13/02	Resolved; coordinating test schedule 6 Mo delay in Finalizing Call Routing; trunks ordered Oct. '01; 2 Mo. Delay due to SS7 Link issue; Resolved; coordinating test schedule 6 Mo delay in Finalizing Call Routing; trunks ordered Oct. '01; 2 Mo. Delay due to SS7 Link issue; Resolved; coordinating test schedule No Sites Currently Routing to this PSAP; RFS received 06/11/01 No Sites Currently Routing to this PSAP; RFS received 06/11/01 No Sites Currently Routing to this PSAP; RFS received 06/11/01 No Sites Currently Routing to this PSAP; RFS received 06/11/01 No Sites Currently Routing to this PSAP; RFS received 06/11/01 No Sites Currently Routing to this PSAP; RFS received 06/11/01 2 Mo. Delay due to Exhibit completion required to order trunking; coordinating test scheduling for 02/14/02 2 Mo. Delay due to Exhibit completion required to order trunking; coordinating test scheduling for 02/14/02 No Sites Currently Routing to this PSAP; RFS received 08/16/00 Deployment on schedule. Awaiting only schedule confirmation 6 Mo delay awaiting NDA/Svc Agreement Approval; 2 Mo delay in schieving Network Recommendation; 2 Mo delay- addition of sites in 4 additional counties within COG requiring additional LEC trunk order; implementation attempt made on 10/24/01 tailed -ALI not loaded; 2nd attempt made on 12/17/01-tailed due to SS7 Link issue; issues resolved; coordinating schedule 6 Mo delay awaiting NDA approval; trunks ordered Dec. '00; 6 Mo delay in finalizing Call Routing; implementation attempt made on 10/16/01 failed-wrong ESN loaded & LEC MSAG not built; 1 Mo delay-SS7 Link issue; resolved; Jan. '02-Pre-tested- routing/ALI correct, not receiving callback #-PSAP verifying CPE ability Deployment on schedule. Awaiting only schedule confirmation No sites routing to this PSAP until May '01 4 Mo. delay in finalizing Call Routing; trunks ordered Dec. '00; 6 Mo. delay in MSAG load; 11 Mo.
Texas Texas	Cameron Cameron Cameron Cameron Cameron Cameron Cameron Cameron Coke Coke Coryell Conyell Coryell Crane Dawson Eastland Ector Franklin Frito Glasscock Gollad Gregg	Hartingen PD Port Isabel PD La Ferla PD Los Freenos PD South Padre Island PD South Padre Island PD East Coke Co Nursing Home West Coke Co Nursing Home Gatesville PD Copperas Cove PD Crane PD La Mesa PD Eastland Co Comm. Ctr Odesse Comm Ctr Franklin Co SO Frio Co SO Gilasscock Co SO Golled S.O. Longview Public Safety Comm	Y N N N N Y Y Y Y Y Y Y Y Y Y Y Y	Pending Pending On-Hold On-Hold On-Hold On-Hold Pending Implemented On-Hold Pending Implemented Pending Implemented Implemented Pending Implemented Pending Implemented Pending Implemented Pending Implemented Pending Implemented		08/11/01 08/11/01 08/21/01 08/21/01 08/21/01 08/21/01 08/21/01 08/16/00 08/16/00 08/21/01 08/16/00 08/21/01 08/21/01	02/12/02 02/12/02 02/14/02 02/14/02 12/20/01 02/19/02 02/19/02 02/19/02 02/19/02 02/19/02 02/19/02 02/19/02 02/19/02 02/19/02 02/19/02	Resolved; coordinating test schedule 6 Mo delay in Finalizing Call Routing; trunks ordered Oct. '01; 2 Mo. Delay due to SS7 Link issue; Resolved; coordinating test schedule 6 Mo delay in Finalizing Call Routing; trunks ordered Oct. '01; 2 Mo. Delay due to SS7 Link issue; Resolved; coordinating test schedule No Sites Currently Routing to this PSAP; RFS received 06/11/01 No Sites Currently Routing to this PSAP; RFS received 06/11/01 No Sites Currently Routing to this PSAP; RFS received 06/11/01 No Sites Currently Routing to this PSAP; RFS received 06/11/01 No Sites Currently Routing to this PSAP; RFS received 06/11/01 No Sites Currently Routing to this PSAP; RFS received 06/11/01 2 Mo. Delay due to Exhibit completion required to order trunking; coordinating test scheduling for 02/14/02 2 Mo. Delay due to Exhibit completion required to order trunking; coordinating test scheduling for 02/14/02 No Sites Currently Routing to this PSAP; RFS received 08/16/00 Deployment on schedule. Awaiting only schedule confirmation 6 Mo delay swaiting NDA/Svc Agreement Approval; 2 Mo delay in achieving Network Recommendation; 2 Mo delay avaiting only schedule confirmation 6 Mo delay swaiting NDA/Svc Agreement Approval; 2 Mo delay in achieving Network Recommendation; 2 Mo delay avaiting only schedule confirmation 6 Mo delay swaiting NDA approval; trunks ordered Dec. '00; 6 Mo delay in finalizing Call Routing; implementation attempt made on 10/18/01 failed-wrong ESN loaded & LEC MSAG not built; 1 Mc delay swaiting NDA approval; trunks ordered Dec. '00; 6 Mo delay in finalizing Call Routing; implementation attempt made on 10/18/01 failed-wrong ESN loaded & LEC MSAG not built; 1 Mc delay systilly in the second of the
Texas Texas	Cameron Cameron Cameron Cameron Cameron Cameron Cameron Cameron Cameron Coke Coryell Coryell Coryell Coryell Coryell Crane Dawson Eastland Ector Franklin Frio Glasscock Golladd Gregg Gregg	Harlingen PD Port Isabel PD La Ferla PD Los Friesnos PD South Padre Island PO South Padre Island PO East Coke Co Nursing Home West Coke Co Nursing Home Gatesville PD Copperas Cove PD Crane PD La Mesa PD Eastland Co Comm. Ctr Desse Comm Ctr Franklin Co SO Frie Co SO Golsed S.O. Longview Public Safety Comm Gregg Co SO	Y N N N N Y Y Y Y Y Y Y Y Y Y Y Y Y Y Y	Pending Pending On-Hold On-Hold On-Hold Pending Pending Implemented Pending Pending Pending Pending Pending Implemented Pending Implemented Pending Implemented Pending Implemented Pending Implemented Pending Implemented		08/11/01 08/11/01 08/21/01 08/21/01 08/21/01 08/21/01 08/16/00 08/16/00 08/16/00 08/21/01 08/21/01 08/21/01 08/21/01 08/21/01 08/21/01 08/21/01	02/12/02 02/14/02 02/14/02 02/14/02 12/20/01 02/19/02 02/19/02 08/28/01 02/19/02 08/28/01 02/19/02 07/24/01 02/18/02 04/18/01	Resolved; coordinating test schedule 6 Mo delay in Finalizing Call Routing; trunks ordered Oct. '01; 2 Mo. Delay due to SS7 Link issue: Resolved; coordinating test schedule 6 Mo delay in Finalizing Call Routing; trunks ordered Oct. '01; 2 Mo. Delay due to SS7 Link issue: Resolved; coordinating test schedule No Sites Currently Routing to this PSAP; RFS received 06/11/01 No Sites Currently Routing to this PSAP; RFS received 06/11/01 No Sites Currently Routing to this PSAP; RFS received 06/11/01 No Sites Currently Routing to this PSAP; RFS received 06/11/01 No Sites Currently Routing to this PSAP; RFS received 06/11/01 No Sites Currently Routing to this PSAP; RFS received 06/11/01 2 Mo. Delay due to Exhibit completion required to order trunking; coordinating test scheduling for 02/14/02 2 Mo. Delay due to Exhibit completion required to order trunking; coordinating test scheduling for 02/14/02 No Sites Currently Routing to this PSAP; RFS received 08/18/00 Deployment on schedule. Awaiting only schedule confirmation Deployment on schedule. Awaiting only schedule confirmation 6 Mo delay swaiting NDA/Svc Agreement Approval; 2 Mo delay in schieving Network Recommendation; 2 Mo delay addition of sites in 4 additional counties within COG requiring additional LEC trunk order; implementation attempt made on 10/24/01 failed -ALI not loaded; 2nd attempt made on 12/17/01-failed due to SS7 Link issue; issues resolved; coordinating schedule 6 Mo delay swaiting NDA approval: trunks ordered Dec. '00; 6 Mo delay in finalizing Call Routing; implementation attempt made on 10/18/01 failed-wrong ESN loaded & LEC MSAG not built; 1 Mo delay awaiting this PSAP until May '01 4 Mo. delay in finalizing Call Routing; trunks ordered Dec. '00; 6 Mo. delay in MSAG load; 11 Mo. delay awaiting Service Agreement/Cost Approval
Texas Texas	Cameron Cameron Cameron Cameron Cameron Cameron Cameron Cameron Cameron Coke Coke Coryell Coryell Coryell Crane Dawson Eastland Ector Franklin Frio Glasscock Gollad Gregg Halle	Harlingen PD Port Isabel PD La Ferla PD Los Friesnos PD South Padre Island PD East Coke Co Nursing Home West Coke Co Nursing Home Gatesville PD Copperas Cove PD Crane PD La Mesa PD Eastland Co Comm. Ctr Odessa Comm Ctr Franklin Co SO Frie Ce SO Giasscock Co SO Golled S.O. Longriew Public Safety Comm Greeg Ce SO Hale Co SO	Y N N N N N Y Y Y Y Y Y Y Y Y Y Y Y Y Y	Pending Pending On-Hold On-Hold On-Hold On-Hold Pending Implemented Pending Pending Implemented Pending Implemented Pending Implemented Pending Implemented Pending Implemented Pending Implemented Pending Implemented Pending		08/11/01 08/11/01 08/21/01 08/21/01 08/21/01 08/21/01 08/21/01 08/21/01 08/16/00 08/21/01 08/23/01 08/23/01 08/23/01 08/23/01 08/23/01	02/12/02 02/12/02 02/14/02 02/14/02 12/20/01 02/19/02 02/13/02 09/23/01 02/11/02 12/11/01 02/19/02 07/24/01 02/19/02 04/19/01 02/19/02	Resolved; coordinating test schedule 6 Mo delay in Finalizing Call Routing; trunks ordered Oct. '01; 2 Mo. Delay due to SS7 Link issue. Resolved; coordinating test schedule 6 Mo delay in Finalizing Call Routing; trunks ordered Oct. '01; 2 Mo. Delay due to SS7 Link issue. Resolved; coordinating test schedule No Sites Currently Routing to this PSAP; RFS received 06/11/01 No Sites Currently Routing to this PSAP; RFS received 06/11/01 No Sites Currently Routing to this PSAP; RFS received 06/11/01 No Sites Currently Routing to this PSAP; RFS received 06/11/01 No Sites Currently Routing to this PSAP; RFS received 06/11/01 No Sites Currently Routing to this PSAP; RFS received 06/11/01 2 Mo. Delay due to Exhibit completion required to order trunking; coordinating test scheduling for 02/14/02 2 Mo. Delay due to Exhibit completion required to order trunking; coordinating test scheduling for 02/14/02 No Sites Currently Routing to this PSAP; RFS received 08/16/00 Deployment on schedule. Awaiting only schedule confirmation 6 Mo delay awaiting NDA/Svc Agreement Approval; 2 Mo delay in schieving Network Recommendation; 2 Mo delay- addition of sites in 4 additional counties within COG requiring additional LEC trunk order; implementation attempt made on 10/24/01 tailed -ALI not loaded; 2nd attempt made on 12/17/01-tailed due to SS7 Link issue; issues resolved; coordinating schedule 6 Mo delay awaiting NDA approval; trunks ordered Dec. '00; 6 Mo delay in finalizing Call Routing; implementation attempt made on 10/16/01 failed-wrong ESN loaded & LEC MSAG not built; 1 Mo delay-SS7 Link issue; resolved; Jan. '02-Pre-tested-routing/ALI correct, not receiving callback #-PSAP verifying CPE ability Deployment on schedule. Awaiting only schedule confirmation No sites routing to this PSAP until May '01 4 Mo. delay in finalizing Call Routing; trunks ordered Dec. '00; 6 Mo. delay in MSAG load; 11 Mo.
Texas Texas	Cameron Cameron Cameron Cameron Cameron Cameron Cameron Cameron Cameron Coke Coryell Coryell Coryell Coryell Coryell Crane Dawson Eastland Ector Franklin Frio Glasscock Golladd Gregg Gregg	Harlingen PD Port Isabel PD La Ferla PD Los Friesnos PD South Padre Island PO South Padre Island PO East Coke Co Nursing Home West Coke Co Nursing Home Gatesville PD Copperas Cove PD Crane PD La Mesa PD Eastland Co Comm. Ctr Desse Comm Ctr Franklin Co SO Frie Co SO Golsed S.O. Longview Public Safety Comm Gregg Co SO	Y N N N N Y Y Y Y Y Y Y Y Y Y Y Y Y Y Y	Pending Pending On-Hold On-Hold On-Hold Pending Pending Implemented Pending Pending Pending Pending Pending Implemented Pending Implemented Pending Implemented Pending Implemented Pending Implemented Pending Implemented		08/11/01 08/11/01 08/21/01 08/21/01 08/21/01 08/21/01 08/16/00 08/16/00 08/16/00 08/21/01 08/21/01 08/21/01 08/21/01 08/21/01 08/21/01 08/21/01	02/12/02 02/14/02 02/14/02 02/14/02 12/20/01 02/19/02 02/19/02 08/28/01 02/19/02 08/28/01 02/19/02 07/24/01 02/18/02 04/18/01	Resolved; coordinating test schedule 6 Mo delay in Finalizing Call Routing; trunks ordered Oct. '01; 2 Mo. Delay due to SS7 Link issue: Resolved; coordinating test schedule 6 Mo delay in Finalizing Call Routing; trunks ordered Oct. '01; 2 Mo. Delay due to SS7 Link issue: Resolved; coordinating test schedule No Sites Currently Routing to this PSAP; RFS received 06/11/01 No Sites Currently Routing to this PSAP; RFS received 06/11/01 No Sites Currently Routing to this PSAP; RFS received 06/11/01 No Sites Currently Routing to this PSAP; RFS received 06/11/01 No Sites Currently Routing to this PSAP; RFS received 06/11/01 No Sites Currently Routing to this PSAP; RFS received 06/11/01 2 Mo. Delay due to Exhibit completion required to order trunking; coordinating test scheduling for 02/14/02 2 Mo. Delay due to Exhibit completion required to order trunking; coordinating test scheduling for 02/14/02 No Sites Currently Routing to this PSAP; RFS received 08/16/00 Deployment on schedule. Awaiting only schedule confirmation 6 Mo delay awaiting NDA/Svc Agreement Approval; 2 Mo delay in achieving Network Recommendation; 2 Mo delay- addition of sites in 4 additional counties within COG requiring additional LEC trunk order; implementation attempt made on 10/24/01 failed -ALI not loaded; 2nd attempt made on 12/17/01-failed due to SS7 Link issue; issues resolved; coordinating schedule 6 Mo delay awaiting NDA approval; trunks ordered Dec. '00; 6 Mo delay in finalizing call Routing; implementation attempt made on 10/16/01 failed-wrong ESN loaded & LEC MSAG not built; 1 Mc delay-SS7 Link issue; resolved; Jan. '02-Pre-tested- routing/ALI correct, not receiving callback #-PSAP verifying CPE ability Deployment on schedule. Awaiting only schedule confirmation No sites routing to this PSAP until May '01 4 Mo. delay in finalizing Call Routing; trunks ordered Dec. '00; 6 Mo. delay in MSAG load; 11 Mo. delay in finalizing Call Routing; trunks ordered Dec. '00; 6 Mo. delay in MSAG load; 11 Mo. delay in finalizing Call Routing; trunks ordere
Texas Texas	Cameron Cameron Cameron Cameron Cameron Cameron Cameron Cameron Cameron Coke Coryell Coryell Coryell Coryell Crane Dawson Esstland Ector Franklin Fric Glasscock Goltad Gregg Gregg Hale Hardin	Harlingen PD Port Isabel PD La Ferla PD Los Freenos PD South Padre Island PD South Padre Island PD East Coke Co Nursing Home West Coke Co Nursing Home Gatesville PD Copperas Cove PD Crane PD La Mesa PD Eastland Co Comm. Ctr Odessa Comm Ctr Franklin Co SO Frie Co SO Galsscock Co SO Golled S.O. Longview Public Safety Comm Gregg Co SO Hale Co SO Hardin Co SO	Y N N N N N Y Y Y Y Y Y Y Y Y Y Y Y Y Y	Pending Pending On-Hold On-Hold On-Hold On-Hold Pending Pending Implemented Pending Pending Implemented Pending Implemented Pending Implemented Pending Implemented Pending Implemented Pending Implemented		08/11/01 08/11/01 08/21/01 08/21/01 08/21/01 08/21/01 08/16/00 08/16/00 08/16/00 08/16/00 08/16/00 08/16/00 08/16/00 08/16/00 08/16/00 08/16/00 08/16/00	02/12/02 02/14/02 02/14/02 02/14/02 12/20/01 02/19/02 02/19/02 02/19/02 02/19/02 02/19/02 02/19/02 02/19/02 02/19/02 02/19/02 02/19/02 02/19/02 07/24/01 02/19/02 04/19/01 02/19/02 04/19/01	Resolved; coordinating test schedule 6 Mo delay in Finalizing Call Routing; trunks ordered Oct. '01; 2 Mo. Delay due to SS7 Link issue; Resolved; coordinating test schedule 6 Mo delay in Finalizing Call Routing; trunks ordered Oct. '01; 2 Mo. Delay due to SS7 Link issue; Resolved; coordinating test schedule No Sites Currently Routing to this PSAP; RFS received 06/11/01 No Sites Currently Routing to this PSAP; RFS received 06/11/01 No Sites Currently Routing to this PSAP; RFS received 06/11/01 No Sites Currently Routing to this PSAP; RFS received 06/11/01 No Sites Currently Routing to this PSAP; RFS received 06/11/01 2 Mo. Delay due to Exhibit completion required to order trunking; coordinating test scheduling for 02/14/02 2 Mo. Delay due to Exhibit completion required to order trunking; coordinating test scheduling for 02/14/02 No Sites Currently Routing to this PSAP; RFS received 08/16/00 Deployment on schedule. Awaiting only schedule confirmation 6 Mo delay swatting NDA/Svc Agreement Approval; 2 Mo delay in achieving Network Recommendation; 2 Mo delay - addition of altes in 4 additional counties within COG requiring additional LEC trunk order; implementation attempt made on 10/24/01 failed -ALI not loaded; 2nd attempt made on 12/17/01-failed due to SS7 Link issue; issues resolved; coordinating schedule; Implementation attempt made on 10/24/01 failed -ALI not loaded; 2nd delay swatting NDA/Svc Agreement Approval ESN loaded & LEC MSAG not built; 1 Mo delay swatting NDA approval; trunks ordered Dec. '00; 6 Mo delay in finalizing Call Routing; Implementation attempt made on 10/24/01 failed -ALI not loaded; 2nd delay in granting the BSAP until May '01 4 Mo. delay in finalizing Call Routing; trunks ordered Dec. '00; 6 Mo. delay in MSAG load; 11 Mo. delay awaiting Service Agreement/Cost Approval Deployment on schedule. Awaiting only schedule confirmation Deployment on schedule; Implementation attempt made on 12/19/01-failed SS7 Link issue;
Texas Texas	Cameron Cameron Cameron Cameron Cameron Cameron Cameron Cameron Cameron Coke Coke Coryell Coryell Coryell Crane Dawson Eastland Ector Franklin Frio Glasscock Gollad Gregg Hale Hardin	Harlingen PD Port Isabel PD La Ferla PD Los Friesnos PD South Padre Island PD East Coke Co Nursing Home West Coke Co Nursing Home Gatesville PD Copperas Cove PD Crane PD La Mesa PD Eastland Co Comm. Ctr Odesse Comm Ctr Franklin Co SO Frie Co SO Glasscock Co SO Golled S.O. Longview Public Safety Comm Gregg Co SO Hardin Co SO Hardin Co SO Hardin Co SO Hardin Co SO Hardin Co SO Hardin Co SO Hardin Co SO Hardin Co SO Hardin Co SO Hardin Co SO Hardin Co SO Hardin Co SO	Y N N N N Y Y Y Y Y Y Y Y Y Y Y Y Y Y Y	Pending Pending On-Hold On-Hold On-Hold On-Hold Pending Pending Implemented Pending Implemented Pending Implemented Pending Implemented Pending Implemented Pending Implemented Pending Implemented Pending Implemented Pending Implemented Pending Implemented Pending Implemented Pending Implemented Pending Implemented Pending Implemented Pending Implemented		08/11/01 08/11/01 08/11/01 08/11/01 08/16/00	02/12/02 02/12/02 02/14/02 02/14/02 02/14/02 12/20/01 02/19/02 02/19/02 02/19/02 02/19/02 02/19/02 02/19/02 02/19/02 02/19/02 02/19/02 02/19/02 02/19/02 02/19/02 02/19/02 02/19/02 02/19/02 02/19/02 02/19/02 02/19/02	Resolved; coordinating test schedule 6 Mo delay in Finalizing Call Routing; trunks ordered Oct. '01; 2 Mo. Delay due to SS7 Link issue; Resolved; coordinating test schedule 6 Mo delay in Finalizing Call Routing; trunks ordered Oct. '01; 2 Mo. Delay due to SS7 Link issue; Resolved; coordinating test schedule No Sites Currently Routing to this PSAP; RFS received 06/11/01 No Sites Currently Routing to this PSAP; RFS received 06/11/01 No Sites Currently Routing to this PSAP; RFS received 06/11/01 No Sites Currently Routing to this PSAP; RFS received 06/11/01 No Sites Currently Routing to this PSAP; RFS received 06/11/01 No Sites Currently Routing to this PSAP; RFS received 06/11/01 2 Mo. Delay due to Exhibit completion required to order trunking; coordinating test scheduling for 02/14/02 2 Mo. Delay due to Exhibit completion required to order trunking; coordinating test scheduling for 02/14/02 No Sites Currently Routing to this PSAP; RFS received 08/16/00 Deployment on schedule. Awaiting only schedule confirmation 6 Mo delay awaiting NDA/Svc Agreement Approval; 2 Mo delay in achieving Network Recommendation; 2 Mo delay-addition of sites in 4 additional counties within COG requiring additional LEC trunk order; Implementation attempt made on 10/24/01 failed -ALI not loaded; 2nd attempt made on 12/17/01-failed due to SS7 Link issue; issues resolved; coordinating schedule 6 Mo delay awaiting NDA supproval; trunks ordered Dec. '00; 6 Mo delay in finalizing Call Routing; implementation attempt made on 16/18/01 failed-wrong ESN loaded & LEC MSAG not built; 1 Mc delay-SS7 Link issue; resolved; Jan. '02-Pre-tested- routing/ALI correct, not receiving callback #-PSAP verifying CPE ability Deployment on schedule. Awaiting only schedule confirmation No sites routing to this PSAP until May '01 4 Mo. delay in finalizing Call Routing; trunks ordered Dec. '00; 6 Mo. delay in MSAG load; 11 Mo. delay in finalizing Call Routing; trunks ordered Dec. '00; 6 Mo. delay in MSAG load; 11 Mo. delay in finalizing Call Routing; trunks ordere
Texas Texas	Cameron Cameron Cameron Cameron Cameron Cameron Cameron Cameron Cameron Coke Coryell Coryell Coryell Coryell Crane Dawson Esstland Ector Franklin Fric Glasscock Goltad Gregg Gregg Hale Hardin	Harlingen PD Port Isabel PD La Ferla PD Los Freenos PD South Padre Island PD South Padre Island PD East Coke Co Nursing Home West Coke Co Nursing Home Gatesville PD Copperas Cove PD Crane PD La Mesa PD Eastland Co Comm. Ctr Odessa Comm Ctr Franklin Co SO Frie Co SO Galsscock Co SO Golled S.O. Longview Public Safety Comm Gregg Co SO Hale Co SO Hardin Co SO	Y N N N N N Y Y Y Y Y Y Y Y Y Y Y Y Y Y	Pending Pending On-Hold On-Hold On-Hold On-Hold Pending Pending Implemented Pending Pending Implemented Pending Implemented Pending Implemented Pending Implemented Pending Implemented Pending Implemented		08/11/01 08/11/01 08/21/01 08/21/01 08/21/01 08/21/01 08/16/00 08/16/00 08/16/00 08/16/00 08/16/00 08/16/00 08/16/00 08/16/00 08/16/00 08/16/00 08/16/00	02/12/02 02/14/02 02/14/02 02/14/02 12/20/01 02/19/02 02/19/02 02/19/02 02/19/02 02/19/02 02/19/02 02/19/02 02/19/02 02/19/02 02/19/02 02/19/02 07/24/01 02/19/02 04/19/01 02/19/02 04/19/01	Resolved; coordinating test schedule 6 Mo delay in Finalizing Call Routing; trunks ordered Oct. '01; 2 Mo. Delay due to SS7 Link issue; Resolved; coordinating test schedule 6 Mo delay in Finalizing Call Routing; trunks ordered Oct. '01; 2 Mo. Delay due to SS7 Link issue; Resolved; coordinating test schedule No Sites Currently Routing to this PSAP; RFS received 06/11/01 No Sites Currently Routing to this PSAP; RFS received 06/11/01 No Sites Currently Routing to this PSAP; RFS received 06/11/01 No Sites Currently Routing to this PSAP; RFS received 06/11/01 No Sites Currently Routing to this PSAP; RFS received 06/11/01 No Sites Currently Routing to this PSAP; RFS received 06/11/01 2 Mo. Delay due to Exhibit completion required to order trunking; coordinating test scheduling for 02/14/02 2 Mo. Delay due to Exhibit completion required to order trunking; coordinating test scheduling for 02/14/02 No Sites Currently Routing to this PSAP; RFS received 08/16/00 Deployment on schedule. Awaiting only schedule confirmation 6 Mo delay swaiting NDA/Svc Agreement Approval; 2 Mo delay in achieving Network Recommendation; 2 Mo delay - addition of sites in 4 additional counties within COG requiring additional LEC trunk order; implementation attempt made on 10/24/01 failed -ALI not loaded; 2nd attempt made on 12/17/01-failed due to SS7 Link issue; issues resolved; coordinating schedule 6 Mo delay swaiting NDA approval; trunks ordered Dec. '00; 6 Mo delay in finalizing Call Routing; implementation attempt made on 10/18/01 failed-wrong ESN loaded & LEC MSAG not built; 1 Mo delay-SS7 Link issue; resolved, Jan. '02-Pre-tested- routing/ALI correct, not receiving callback #-PSAP verifying CPE ability Deployment on schedule. Awaiting only schedule confirmation No sites routing to this PSAP until May '01 4 Mo. delay in finalizing Call Routing; trunks ordered Dec. '00; 6 Mo. delay in MSAG load; 11 Mo. delay awaiting Service Agreement/Cost Approval Deployment on schedule; Implementation attempt made on 12/19/01-failed SS7 Link issue;

			Т				T	6 Mo delay awaiting NDA approval; trunks ordered Dec. '00; 6 Mo delay in finalizing Call Routing;
								Implementation attempt made on 10/16/01 failed-wrong ESN loaded & LEC MSAG not built; 1 Mo delay-SS7 Link Issue; resolved; Jan. '02-Pre-tested- routing/ALI correct, not receiving califback # -
Texas	Hopkins	Hopkins Co SO	\ Y	Pending	1	08/16/00	02/11/02	PSAP verifying CPE ability
					-			5 Mo. delay finalizing Call Routing & MSAG build; 1 Mo delay due to LEC process change after completion of original Exhibit required to order trunks-trunks to be ordered immediately upon
Texas	Howard	Howard Co 9-1-1 Comm District	Y	Pending	- 1	08/27/01	02/22/02	receipt of LEC Exhibit signoff; test schedule to be finalized once trunks are installed and tested
Texas	Jackson	Jackson Co SO	Y	Implemente	d I	08/16/00	03/19/01	
Texas	Jefferson	Beaumont PD	Y	Implemente	d l	08/16/00	01/24/01	
Texas	Jefferson	Jefferson Co SO	Y	Implemente	d l	08/16/00	01/24/01	
Texas	Jefferson	Orange Co SO	Y	Implemente	d I	08/16/00	01/24/01	
	1		1		Ι.			Currently routing over E911 trunks used for additional COG PSAPs; PSAP receives Caliback #
Texas	Jefferson	Port Arthur PD	N.	On-Hold	. !			only - CPE issue; RFS received 08/16/00
Texas	Jim Wells	Alice PD	¥.	Implemente		06/16/00	07/23/01	
Texas	Jim Wells	Jim Wells Co SO Johnson Co SO	Y	Implemente		08/16/00	07/23/01 10/25/01	
Texas	Johnson Jones	Jones Co Comm. Ctr	Y	Implemente On-Hold	-	00/10/00	102501	No Sites Currently Routing to this PSAP; RFS received 08/19/00
Texas	JUF RES	Julies Co Contini. Cu	 '- -	CIFFICIO	+	+		One site in Jones Co.; site originally submitted to COG; referred to neighboring District;
Texas	Jones	Jones Co Comm. Ctr	Y	Implementer	4 1	08/19/00	04/18/01	implemented 04/18/01
Texas	Kleberg	Kingaville PD	 ;	Implementer		06/01/01	07/23/01	No sites routing to this PSAP until Jun '01
Texas	Kleberg	Kleberg Ca SO	T Y	implementer		08/16/00	07/23/01	THE WARD PORTING TO SHARE OUT OF
10703	ruson y	1,2300,3000	<u> </u>	4.47.47.				6 Mo. Delay awaiting NDA/Service Agreement approval; 11 Mo delay in finalizing Call Routing;
								Implementation attempt made on 09/26/01-falled due to trunking issues; 2nd test attempt made on 12/11/01-falled due to SS7 Link issues; Awalting pre-test results to confirm resolution and
Texas	La Salle	La Salle Co SO	Y	Pending	1	08/16/00	02/18/02	finalize test scheduling
Texas	Lampasas	Lampasas Co SO	N	On-Hold				No Sites Currently in this County; 3rd qtr '02 projected; RFS received 08/16/00 Enective 07: 73:01-houring over earl futures; PSAP receives Caliback & only. CPE issue at this
[Energye 07, 13:01-Housing over E911 frames, PSAP receives Caliback # only. CPE issue at this
L_	l		1	اا	1 .		l	PSAP and Brooks Co SO. All remaining COG PSAPs have been implemented; Orig. RFS
Texas	Live Oak	Live Oak Co SO	l N	On-Hold	<u>. </u>	6040	82.000	received 08.16.00
Texas	Lubbock	Lubbock PD	Υ	Implemented		02/19/01	05/30/01	
Texas	Lubbock	Lubbock Co SD	Y	Implemented		02/19/01	05/30/01	
Texas	Lubbock	Plainview PD	Y	Implementer		02/19/01	05/30/01	LEGG-L-W- D
Texas	Lynn	Lynn Co SO	Y	On-Hold	1	60.001.00	inue	LEC Selective Router not 20-digit capable. RFS received Aug 01
Texas	Martin	Martin Co SO	Y	Pending	. !	08/21/01	02/19/02	Deployment on schedule. Awaiting only schedule confirmation
Texas	McLennan	Waco PD	 	Implemented		07/13/00	11/02/00	Additional testing; recent changes made @ PSAP and LEC trunks
Texas	Midland	Midland Comm Ctr	Y_	Implemented	1 1	12/13/00	06/06/01	No other state of the state of
								No sites routing to this PSAP until Aug. '01; Implementation attempt made on 10/24/01 failed -ALI
l	1		Ì	1	١.			not loaded; 2nd attempt made on 12/17/01-failed due to SS7 Link issue; issues resolved;
Texas	Mitchell	Colorado City PD	Y	Pending	1	08/09/01	02/13/02	coordinating schedule; Original COG RFS received 08/16/00
				l i				6 Mo delay awaiting NDA approval; trunks ordered Dec. '00; 8 Mo delay in finalizing Call Routing;
		1	1	1 1				Implementation attempt made on 10/18/01 falled-wrong ESN loaded & LEC MSAG not built; 1 Mo
	i	1			1			delay-SS7 Link issue; resolved; Jan. '02-Pre-tested- routing/ALI correct, not receiving caliback # -
Texas	Morris	Morris Ca SO	Y	Pending	1	08/16/00	02/11/02	PSAP verifying CPE ability
	l				ĺ	ĺ		No sites routing to this PSAP until Aug. '01; Implementation attempt made on 10/24/01 (ailed -ALI
	l		l .	1				not loaded; 2nd attempt made on 12/17/01-failed due to SS7 Link issue; issues resolved;
Texas	Nolan	Sweetwater PD	Y	Pending	1	08/09/01	02/13/02	coordinating schedule; Original COG RFS received 08/16/00
Texas	Nueces	Nueces Co SO	Y	Implemented		08/16/00	07/23/01	
Texas	Nueces	Robstown PD	ΥΥ	Implemented		06/16/00	07/23/01	
Texas	Nueces	Corpus Christi PD	Y	Implemented	<u> </u>	08/16/00	07/23/01	
Texas	Nueces	Port Aransas PD	N	On-Hold	<u> </u>			No Sites Currently Routing to this PSAP; RFS received 08/16/00
Texas	Nueces	NAS Corpus Christi	N	On-Hold	<u> </u>			No Sites Currently Routing to this PSAP; RFS received 08/16/00
Texas	Orange	Orange Co SO	Y	Implemented		08/16/00	01/24/01	
Texas	Potter	Amerilio Police	ΥΥ	Implemented	1	01/16/01	06/15/01	
Texas	Potter	Potter SO	N	On-Hold	<u> </u>			No Sites Currently Routing to this PSAP; RFS received 01/16/01
Texas	Rendall	Randali Co SO	Y	Implemented		01/16/01	06/15/01	
Texas	Rendell	Amerillo Police	Y	implemented		01/16/01	06/15/01	Contract to the second of the
Texas	Reeves	Pecos PD	Y	Pending	1	08/21/01	02/19/02	Deployment on schedule. Awaiting only schedule confirmation
Texas	Refugio	Refugia Co SO	Y	Implemented	 	08/16/00	07/23/01	No also make a trib 50 an and a trib 50 and a 100 and a 100 and a 100 and a 100 and a 100 and a 100 and a 110 and a
		İ	ļ	1 1				No sites routing to this PSAP until Aug. '01; Implementation attempt made on 10/24/01 falled -ALI
		Duranta Co CO			١,	annon!	02/12/02	not loaded; 2nd attempt made on 12/17/01-falled due to SS7 Link issue; issues resolved;
Texas	Runnels	Runnels Co SO	Y	Pending	 	08/09/01	02/13/02	coordinating schedule; Original COG RFS received 08/16/00
Texas		San Patriclo Co SO		Implemented		08/18/00	07/23/01	
Texas	San Patricio	matria PU	ΥΥ	Implemented	 	08/16/00	07/23/01	No pites multipe to this DCAD well Cat 100 (male market as the set of the set
				1 1	ł	1 1		No sites routing to this PSAP until Oct. '01; Implementation attempt made on 10/24/01 falled -ALI
			.,	n		1.04504	2045.00	not loaded; 2nd attempt made on 12/17/01-failed due to SS7 Link issue; issues resolved;
Texas	Scurry	Scurry Co SO	Υ	Pending		10/15/01	02/13/02	coordinating schedule; Original COG RFS received 08/16/00 15 Mo delay in Finalizing Call Routing and Service Agreement/Cost approval; Exhibit required to
					ł	-1"		13 mb delay in Findizing Call Prouting and Service Afreement Cost approva, Exhibit required to
	1	1	!]]				order trunking not signed-off until Service Agreement/Cost finalized; trunks ordered 10/03/01; 2 Mo delay due to trunking/SS7 Link issues causing Implementation test scheduled for 12/10/01 to
		1						
Taves	Smith	Smith Co SD	Y	Pending	(,	07/11/00	02/28/02	be cancelled; 2 Mo detay due to MSAG issues; test scheduled for 02/28/02 to be finalized upon confirmation all issues resolved.
Texas	Smith	Smill CO SD		Perkung		10//1/00	U2/20/U2	
	1			1	l l			15 Mo delay in Finalizing Call Routing and Service Agreement/Cost approval; Exhibit required to
		1		1 1]		order trunking not signed-off until Service Agreement/Cost finalized; trunks ordered 10/03/01; 2
	}	j i		[Mo delay due to trunking/SS7 Link issues causing implementation test scheduled for 12/10/01 to
		l=as		استا	,	1,,,,,,	A0-M0-M-	be cancelled; 2 Mo delay due to MSAG issues; test scheduled for 02/26/02 to be finalized upon
_	l		Y	Pending		07/11/00	02/28/02	confirmation all issues resolved.
	Smith	Tyler PD		ir an Model	<u> </u>			No Sites Currently Routing to this PSAP; RFS received 07/11/00
Texas	Smith	Whitehouse PD	N	On-Hold				No Sites Currently Routing to this PSAP; RFS received 07/11/00
				On-Hold		 		
Texas Texas	Smith Smith	Whitehouse PD Lindale PD	N N	On-Hold		00.04.74	004400	2 Mo. Delay due to Exhibit completion required to order trunking; coordinating test acheduling for
Texas Texas	Smith	Whitehouse PD	N		,	08/21/01	02/14/02	2 Mo. Delay due to Exhibit completion required to order trunking; coordinating test scheduling for 02/14/02
Texas Texas Texas	Smith Smith Sterling	Whitehouse PD Lindale PD Sterling City SD	N N Y	On-Hold Pending	,			Mo. Delay due to Exhibit completion required to order trunking; coordinating test scheduling for 02/14/02 Mo. Delay due to Exhibit completion required to order trunking; coordinating test scheduling for
Texas Texas Texas	Smith Smith Sterling Sterling	Whitehouse PD Lindale PD Sterling City SD Country Doctors Inn	N N Y	On-Hold Pending Pending	1	08/21/01	02/14/02	2 Mo. Delay due to Exhibit completion required to order trunking; coordinating test scheduling for (22)1.4/02. 2 Mo. Delay due to Exhibit completion required to order trunking; coordinating test scheduling for (22)1.4/02.
Texas Texas Texas Texas Texas	Smith Smith Sterling Sterling Swisher	Whitehouse PD Lindale PD Sterling City SD Country Doctors Inn Tula PD	N N Y Y	Pending Pending Pending Pending		08/21/01 08/21/01	02/14/02 02/20/02	Mo. Delay due to Exhibit completion required to order trunking; coordinating test scheduling for 02/14/02 Mo. Delay due to Exhibit completion required to order trunking; coordinating test scheduling for
Texas Texas Texas Texas Texas	Smith Smith Sterling Sterling	Whitehouse PD Lindale PD Sterling City SD Country Doctors Inn	N N Y Y	On-Hold Pending Pending	1	08/21/01	02/14/02	2 Mo. Delay due to Exhibit completion required to order trunking; coordinating test acheduling for 02/14/02 2 Mo. Delay due to Exhibit completion required to order trunking; coordinating test scheduling for 02/14/02 Deployment on schedule. Awaiting only schedule confirmation
Texas Texas Texas Texas Texas	Smith Smith Sterling Sterling Swisher	Whitehouse PD Lindale PD Sterling City SD Country Doctors Inn Tula PD	N N Y Y	Pending Pending Pending Pending	1	08/21/01 08/21/01	02/14/02 02/20/02	2 Mo. Delay due to Exhibit completion required to order trunking; coordinating test scheduling for 02/14/02 2 Mo. Delay due to Exhibit completion required to order trunking; coordinating test scheduling for 02/14/02 Deployment on schedule. Awaiting only schedule confirmation 6 Mo delay awaiting NDA approval; trunks ordered Dec. '00; 6 Mo delay in finalizing Call Routing;
Texas Texas Texas Texas Texas	Smith Smith Sterling Sterling Swisher	Whitehouse PD Lindale PD Sterling City SD Country Doctors Inn Tula PD	N N Y Y	Pending Pending Pending Pending	1	08/21/01 08/21/01	02/14/02 02/20/02	2 Mo. Delay due to Exhibit completion required to order trunking; coordinating test scheduling for (22) 4402 2 Mo. Delay due to Exhibit completion required to order trunking; coordinating test scheduling for (22) 4402 Deployment on schedule. Awaiting only schedule confirmation 6 Mo delay awaiting NDA approval; trunks ordered Dec. '00; 6 Mo delay in finalizing Call Routing; Implementation attempt made on 10/18/01 failed-wrong ESN loaded & LEC MSAG not built; 1 Mo
Texas Texas Texas Texas Texas Texas Texas	Smith Smith Sterling Sterling Swisher Taylor	Whitehouse PD Lindale PD Sterling City SD Country Doctors Inn Tulia PD Abiliene PD	Y Y Y Y	On-Hold Pending Pending Pending Implemented		08/21/01 08/21/01 08/19/00	02/14/02 02/20/02 03/20/01	2 Mo. Delay due to Exhibit completion required to order trunking; coordinating test scheduling for 02/14/02 2 Mo. Delay due to Exhibit completion required to order trunking; coordinating test scheduling for 02/14/02 Deployment on schedule. Awaiting only schedule confirmation 6 Mo delay awaiting NDA approval; trunks ordered Dec. '00; 6 Mo delay in finalizing Call Routing; Implementation attempt made on 10/16/01 falled-wrong ESN loaded & LEC MSAG not built; 1 Mo delay-SS7 Link issue; resolved; Jan. '02-Pre-tested- routing/ALI correct, not receiving catilback #-
Texas Texas Texas Texas Texas Texas Texas	Smith Smith Sterling Sterling Swisher	Whitehouse PD Lindale PD Sterling City SD Country Doctors Inn Tula PD	Y Y Y Y	Pending Pending Pending Pending	1	08/21/01 08/21/01	02/14/02 02/20/02	2 Mo. Delay due to Exhibit completion required to order trunking; coordinating test scheduling for 02/14/02 2 Mo. Delay due to Exhibit completion required to order trunking; coordinating test scheduling for 02/14/02 Deployment on schedule. Awaiting only schedule confirmation 6 Mo delay awaiting NDA approval; trunks ordered Dec. '00; 6 Mo delay in finalizing Call Routing; Implementation attempt made on 10/16/01 falled-wrong ESN loaded & LEC MSAG not built: 1 Mo delay-SS7 Link issue; resolved; Jan. '02-Pre-tested- routing/ALI correct, not receiving catilback #-PSAP verifying CPE ability
Texas Texas Texas Texas Texas Texas Texas	Smith Smith Sterling Sterling Sterling Swisher Taylor	Whitehouse PD Lindale PD Sterling City SD Country Doctors Inn Tula PD Abiliane PD Mt. Pleasant PD	N N Y Y Y Y	On-Hold Pending Pending Pending Implemented Pending		08/21/01 08/21/01 08/19/00 08/16/00	02/14/02 02/20/02 03/20/01 02/11/02	2 Mo. Delay due to Exhibit completion required to order trunking; coordinating test scheduling for (2/14/02) 2 Mo. Delay due to Exhibit completion required to order trunking; coordinating test scheduling for (2/14/02) Deployment on schedule. Awaiting only schedule confirmation 6 Mo delay awaiting NDA approval; trunks ordered Dec. '00; 8 Mo delay in finalizing Call Routing; Implementation attempt made on 10/18/01 falled-wrong ESN loaded & LEC MSAG not built; 1 Mo delay-SS7 Link (asue; resolved; Jan. '02-Pre-tested- routing/ALI correct, not receiving callback #-PSAP verifying CPE ability 2 Mo. Delay due to Exhibit completion required to order trunking; coordinating test scheduling for
Texas Texas Texas Texas Texas Texas Texas Texas	Smith Smith Sterling Sterling Sterling Teylor Titus Tom Green	Whitehouse PD Lindale PD Sterling City SD Country Doctors Inn Tulia PD Abiliene PD Mit. Pleasant PD San Angelo Comm Ctr	N N Y Y Y Y	On-Hold Pending Pending Pending Implemented Pending Pending		08/21/01 08/21/01 08/19/00 08/16/00 08/21/01	02/14/02 02/20/02 03/20/01 02/11/02 02/14/02	2 Mo. Delay due to Exhibit completion required to order trunking; coordinating test scheduling for 02/14/02 2 Mo. Delay due to Exhibit completion required to order trunking; coordinating test scheduling for 02/14/02 Deployment on schedule. Awaiting only schedule confirmation 6 Mo delay awaiting NDA approval; trunks ordered Dec. '00; 6 Mo delay in finalizing Call Routing; Implementation attempt made on 10/16/01 falled-wrong ESN loaded & LEC MSAG not built: 1 Mo delay-SS7 Link issue; resolved; Jan. '02-Pre-tested- routing/ALI correct, not receiving catilback #-PSAP verifying CPE ability
Texas Texas Texas Texas Texas Texas Texas Texas Texas Texas	Smith Smith Sterling Sterling Sterling Swisher Taylor Titus Tom Green Upshur	Whitehouse PD Lindale PD Sterling City SD Country Doctors Inn Tulia PD Abiliene PD Mt. Pleasant PD San Angelo Comm Ctr Upshur Co SO	N N Y Y Y Y	On-Hold Pending Pending Pending Implemented Pending Pending Implemented		08/21/01 08/21/01 08/19/00 08/16/00 08/21/01 08/18/00	02/14/02 02/20/02 03/20/01 02/11/02 02/14/02 04/19/01	2 Mo. Delay due to Exhibit completion required to order trunking; coordinating test scheduling for (2/14/02) 2 Mo. Delay due to Exhibit completion required to order trunking; coordinating test scheduling for (2/14/02) Deployment on schedule. Awaiting only schedule confirmation 6 Mo delay awaiting NDA approval; trunks ordered Dec. '00; 8 Mo delay in finalizing Call Routing; Implementation attempt made on 10/18/01 falled-wrong ESN loaded & LEC MSAG not built; 1 Mo delay-SS7 Link (asue; resolved; Jan. '02-Pre-tested- routing/ALI correct, not receiving callback #-PSAP verifying CPE ability 2 Mo. Delay due to Exhibit completion required to order trunking; coordinating test scheduling for
Texas Texas Texas Texas Texas Texas Texas Texas Texas Texas Texas Texas	Smith Smith Sterling Sterling Sterling Swisher Taylor Titus Tom Green Upshur Wictoria	Whitehouse PD Lindale PD Sterling City SD Country Doctors Inn Tula PD Abiliene PD Mt. Pleasant PD San Angelo Comm Ctr Upshur Co SO Victoria PD	N N Y Y Y Y	On-Hold Pending Pending Pending Implemented Pending Pending Implemented Implemented Implemented Implemented		08/21/01 08/21/01 08/19/00 08/16/00 08/21/01 08/18/00 08/18/00	02/14/02 02/20/02 03/20/01 02/11/02 02/14/02 04/19/01 03/19/01	2 Mo. Delay due to Exhibit completion required to order trunking; coordinating test scheduling for (22/14/02) 2 Mo. Delay due to Exhibit completion required to order trunking; coordinating test scheduling for 02/14/02 Deployment on schedule. Awaiting only schedule confirmation 6 Mo delay awaiting NDA approval; trunks ordered Dec. '00; 6 Mo delay in finalizing Call Routing; Implementation attempt made on 10/16/01 failed-wrong ESN loaded & LEC MSAG not built; 1 Mo delay-SS7 Link isaue; resolved; Jan. '02-Pre-tested- routing/ALI correct, not receiving catiback #-PSAP verifying CPE ability 2 Mo. Delay due to Exhibit completion required to order trunking; coordinating test scheduling for 02/14/02
Texas Texas Texas Texas Texas Texas Texas Texas Texas Texas Texas Texas	Smith Smith Sterling Sterling Sterling Swisher Teylor Titus Tom Green Upehur Victorie Ward	Whitehouse PD Lindele PD Sterling City SD Country Doctors Inn Tula PD Abiliene PD Mt. Pleasant PD San Angelo Comm Ctr Upshur Ce SO Victorie PD Monshars PD	N N Y Y Y Y Y Y Y	On-Hold Pending Pending Pending Implemented Pending Pending Implemented Implemented Pending		08/21/01 08/21/01 08/19/00 08/16/00 08/21/01 08/18/00 08/21/01	02/14/02 02/20/02 03/20/01 02/11/02 02/14/02 04/19/01 02/19/02	2 Mo. Delay due to Exhibit completion required to order trunking; coordinating test scheduling for (2/14/02) 2 Mo. Delay due to Exhibit completion required to order trunking; coordinating test scheduling for (2/14/02) Deployment on schedule. Awaiting only schedule confirmation 6 Mo delay awaiting NDA approval; trunks ordered Dec. '00; 8 Mo delay in finalizing Call Routing; Implementation attempt made on 10/18/01 falled-wrong ESN loaded & LEC MSAG not built; 1 Mo delay-SS7 Link (asue; resolved; Jan. '02-Pre-tested- routing/ALI correct, not receiving callback #-PSAP verifying CPE ability 2 Mo. Delay due to Exhibit completion required to order trunking; coordinating test scheduling for
Texas Texas Texas Texas Texas Texas Texas Texas Texas Texas Texas Texas	Smith Smith Sterling Sterling Sterling Taylor Titus Tom Green Upshur Victoria Ward Wabb	Whitehouse PD Lindale PD Sterling City SD Country Doctors Inn Tula PD Abiliene PD Mt. Pleasant PD San Angelo Comm Ctr Upshur Co SO Victoria PD	N N Y Y Y Y Y Y Y Y	On-Hold Pending Pending Pending Implemented Pending Pending Implemented Implemented Implemented Implemented		08/21/01 08/21/01 08/19/00 08/16/00 08/21/01 08/18/00 08/18/00	02/14/02 02/20/02 03/20/01 02/11/02 02/14/02 04/19/01 03/19/01	2 Mo. Delay due to Exhibit completion required to order trunking; coordinating test scheduling for (22/14/02) 2 Mo. Delay due to Exhibit completion required to order trunking; coordinating test scheduling for 02/14/02 Deployment on schedule. Awaiting only schedule confirmation 6 Mo delay awaiting NDA approval; trunks ordered Dec. '00; 6 Mo delay in finalizing Call Routing; Implementation attempt made on 10/16/01 failed-wrong ESN loaded & LEC MSAG not built; 1 Mo delay-SS7 Link isaue; resolved; Jan. '02-Pre-tested- routing/ALI correct, not receiving catiback #-PSAP verifying CPE ability 2 Mo. Delay due to Exhibit completion required to order trunking; coordinating test scheduling for 02/14/02

				1				Deployment on schedule; Implementation attempt made on 12/19/01-failed SS7 Link issue;
Texas	Willacy	Willacy SD	۲	Pending	1	08/21/01	02/19/02	resolved awaiting only schedule confirmation
	1			1 -		1		Deployment on schedule; implementation attempt made on 12/19/01-falled SS7 Link issue;
Texas	Willacy	Edinburg PD	[Y	Pending	1	08/21/01	02/19/02	resolved awaiting only schedule confirmation
,,,,					7			Deployment on schedule; Implementation attempt made on 12/19/01-failed SS7 Link issue;
Texas	Willacy	McAllen PD	Y	Pending	ı	08/21/01	02/19/02	resolved awaiting only schedule confirmation
								Deployment on schedule; Implementation attempt made on 12/19/01-falled SS7 Link issue;
Texas	Willacy	Mission PD	<u> </u>	Pending	11	08/21/01	02/19/02	resolved awaiting only schedule confirmation
			i		T			Deployment on schedule; Implementation attempt made on 12/19/01-failed SS7 Link issue;
Texas	Willacy	Phaπ PD	Y	Pending	ı	08/21/01	02/19/02	resolved awaiting only schedule confirmation
								Deployment on schedule; Implementation attempt made on 12/19/01-falled SS7 Link issue;
Texas	Willacy	Weslaco PD	Y	Pending	1.	08/21/01	02/19/02	resolved awaiting only schedule confirmation
Texas	Winkler	Kermit PD	Y	Pending	1	08/21/01	02/19/02	Deployment on schedule. Awaiting only schedule confirmation
Virginia	Albemarie	Charlottesville-UVA-Albemarie (Y	Implemented	1 1	04/09/01	12/21/01	
Virginia	Frederick	Dept. of Public Safety Commun.	N	On-Hold	1	T		Selective Router not ready. RFS recv Jul 01
	Frederick	City of Winchester	N	On-Hold	1			Selective Router not ready. RFS recv Aug 01
Virginia	Montgomery	Radford City Police Dept.	Υ	Pending	1	09/25/01	03/23/02	PSAP ego not reedy until March 2002 or later
								Work commenced end of 6/01. Trunks being re-order to go into Louisville switch. Switch cut from
Virginia	Roanoke	City of Roanoke Commun.	Υ	Pending	1	01/24/01	03/15/02	McLean to Louisville.
					T			Work commenced end of 6/01. Trunks being re-order to go into Louisville switch. Switch cut from
Virginia	Roanoke	Roanoke County Police Departme	Υ	Pending	- 1	02/02/01	03/15/02	McLean to Louisville.
]							Work commenced end of 6/01. Trunks being re-order to go into Louisville switch. Switch cut from
Virginia	Roanoke	Salem Police Dept.	Υ	Pending		10/30/01	03/15/02	McLean to Louisville.
	Washington	Washington County Emergency S	Y	Pending	1	01/10/02	04/30/02	In progress-within 6 months
Virginia	Wise	Norton Police Dept.	N.	On-Hold				No sites at this time. RFS recv Aug 01

Wast Virnir	Cahali	Consolidated Communications En	~	Pending	1	12/11/01	กรเกตกว	Lie orogress-within 6 months
West Virgir West Virgir		Consolidated Communications En Metro Emergency Operation Cent		Pending Pending	ı	12/11/01	03/16/02	In progress-within 6 months

Nextel Partners, Inc.

Exhibit A-2

State	I Court	PSAP	Valid Fleq	Charles	Phase Req	F DEC D		FEB 02 - Comments / Notes
	County			Status		RES Received	RFS Completed	
Alabama	Baldwin	Baldwin County ECD	TBD	Pending	- 11	04/30/01	10/01/02	On schedule per waiver.
Alabama	Houston	Dothan PD	TBD	Pending	11	07/14/00	10/01/02	On schedule per walver.
Alabama	Mobile	MCCD	TBD	Pending	- 11	03/30/01	10/01/02	On achedule per walver.
Alabama	Montgomery	Montgomery PD	TBD	Pending	ii	06/28/01	10/01/02	On schedule per waiver.
								
Arkansas	Hot Soring	Hot Spring Co 9-1-1	TBO	Pending	11	10/10/01	10/01/02	On schedule per walver.
Arkanses	Washington	Washington Co Central EMS	TBD	Pending	- 11	04/04/01	10/01/02	On achedule per waiver.
Arkansas	Washington	Fayetteville E9-1-1	TBD	Pending	H	04/04/01	10/01/02	On schedule per waiver.
Arkanses	Washington	Springdale PD	TBD	Pending	11	04/04/01	10/01/02	On schedule per waiver.
Florida	Escambia	Escambia Emer	TBD	Pending	- 11	03/21/00	10/01/02	On schedule per walver.
		Pensacola PD				03/21/00	10/01/02	+
Florida	Escambia		TBD	Pending	- 11			On schedule per walver.
Florida	Jackson	Jackson Co Emerg Mgmt.	TBD	Pending	- 11	01/23/02	10/01/02	On schedule per walver.
Florida	Washington	Washington Co SO	TBD	Pending	11	01/22/02	10/01/02	On achedule per walver.
Minois	Knox	Galesburg/Knox County ETSB	TBD	Pending	- 11	12/06/00	10/01/02	On schedule per waiver.
Illinois		Marshall County ETSB	180		ii	04/12/01	10/01/02	On schedule per waiver.
	Marshall			Pending				
Illinois	Peoria	Bartonville PSAP	TBD	Pending	- 11	07/28/00	10/01/02	On schedule per waiver.
Hinois	Peoria	Chillicothe PSAP	TBD	Pending	11	07/28/00	10/01/02	On schedule per waiver.
Hilnois	Peoria	Peoria Heights PSAP	190	Pending	11	07/28/00	10/01/02	On achedule per walver.
Illinois	Peoria	Peoria PSAP	TBD	Pending	- 11	07/28/00	10/01/02	On achequie per waiver.
			+			11/16/00	10/01/02	
Hinois	Rock Island	Rock Island County 911 Center Commun	TBD	Pending	- 11			On achedule per walver.
Illinois	Rock Island	Milan Police Dept.	TBD	Pending		11/16/00	10/01/02	On schedule per walver.
Illinois	Rock Island	Rock Island County Sheriff	TBD	Pending	- 11	11/16/00	10/01/02	On schedule per walver.
Illinois	Rock Island	RICOM-Rock Island Police Dept.	TBD	Pending	- 11	11/16/00	10/01/02	On achedule per walver.
								+
Illinois	Rock Island	Silvas Police Dept.	TBD	Pending	- 11	11/16/00	10/01/02	On schedule per walver.
Illinois	Tazeweli	Tazewell County ETSB	TBD	Pending	- 11	08/09/00	10/01/02	On schedule per waiver.
Illinois	Vermillion	Vermillion County E911	TBD	Pending	11	10/03/00	10/01/02	On schedule per walver.
Kentucky	Fayette	Lexington-Fayette Urban County Govt.	TBD	Pending	- 11	12/18/01	10/01/02	On schedule per waiver.
						06/27/01		
Kentucky	Jefferson	Jefferson County Police Dept.	TBD	Pending	H		10/01/02	On schedule per walver.
Kentucky	Jefferson	Louisville/Jefferson County EMA	TBD	Pending	- 11	06/27/01	10/01/02	On achedule per walver.
Kentucky	Warren	Bowling Green Police Dept.	TBD	Pending	11	06/14/00	10/01/02	On schedule per walver.
Louisiana	Lafayette	Lafayette Parish Comm Dist	TBD	Pending	11	02/01/01	10/01/02	On schedule per walver.
	Becker	Becker Co SO	TBO		11	04/11/01	10/01/02	On schedule per walver.
Minnesota			+	Pending				+
Minnesota	Becker	Detroit Lakes	TBD	Pending	- 11	04/11/01	10/01/02	On schedule per walver.
Minnesota	Blue Earth	Blue Earth CO SD	TBD	Pending	11	04/11/01	10/01/02	On achedule per walver.
Minnesota	Brown	Brown Co SD	TBO	Pending	- 11	04/11/01	10/01/02	On achedule per walver.
Minnesota	Carlton	Carlton Co SD	TBD	Pending	11	04/1 1/01	10/01/02	On schedule per walver.
		<u> </u>						
Minnesota	Cass	Cass Co SD	TBD	Pending	- 11	04/11/01	10/01/02	On achedule per walver.
Minnesota	Clay	City of Moorhead - Clay Co Joint Comm Ctr	180	Pending	- 11	04/11/01	10/01/02	On achedule per walver.
Minnesota	Crow Wing	Crow Wing Co SD	TBD	Pending	- 11	04/11/01	10/01/02	On schedule per waiver.
Minnesota	Crow Wing	Brainerd	TBD	Pending	- 11	04/11/01	10/01/02	On schedule per walver.
								
Minnesota	Dougtas	Douglas Co Law Enforcement Cir	180	Pending	11	04/11/01	10/01/02	On achedula per walver.
Minnesota	Freeborn	Freeborn Co Law Enforcement Ctr	TBD	Pending	11	04/11/01	10/01/02	On schedule per waiver.
Minnesota	Grant	Grant Co SO	TBD	Pending	- 11	04/11/01	10/01/02	On schedule per waiver.
Minnesota	Houston	Houston Co SD	TBD	Panding	11	04/11/01	10/01/02	On schedule per waiver.
						04/11/01	10/01/02	<u> </u>
Minnesota	Mower	Mower Co LEC	TBD	Pending	- 11			On schedule per waiver.
Minnesota	Nicollet	Nicollet Co SD	TBD	Pending	11	04/11/01	10/01/02	On schedule per waiver.
Minnesota	Olmstead	Rochester Olmstead Communications Ctr	TBD	Pending	11	04/11/01	10/01/02	On schedule per waiver.
Minnesota	Otter Tall	Otter Tail Co SD	TBD	Pending	11	04/11/01	10/01/02	On schedule per waiver.
Minnesota	Pine	Pine Ca SD	TBD	Pending	111	04/11/01	10/01/02	On schedule per walver.
		Rock Co SD				04/1 1/01	10/01/02	+
Minnesota	Rock		TBD	Pending	- 11			On achedule per walver.
Minnesota	Si Louis	St Louis Co - Duluth PSAP	TBD	Pending	11	04/11/01	10/01/02	On achedule per walver.
Minnesota	St Louis	MSP Duluth	TBD	Pending	-1	04/11/01	10/01/02	On achedule per waiver.
Minnesota	Todd	Todd Co SD	TBD	Pending	11	04/11/01	10/01/02	On schedule per walver.
Minnesota	Wadena	Wadena Co SD	TBD	Pending	11	04/1 1/01	10/01/02	On schedule per walver.
								
Minnesota	Wilken	Breckenridge Police - Wilken Co	TBD	Pending	11	04/11/01	10/01/02	On schedule per waiver.
Minnesota	Winona	Winona Co Sheriff	TBD	Pending	11	04/11/01	10/01/02	On schedule per walver.
Missisaippi	Covington	Covington Co SO	TBD	Pending	11	05/09/01	02/14/02	On schedule per walver.
Mississippi	Forrest	Fornest Co SO	780	Pendina	11	10/12/00	10/01/02	On schedule per walver.
					 	10/12/00	10/01/02	On schedule per walver.
Mississippi	Forrest	Hattiesburg PD	TBD	Pending				+
Misalsalppi	Jackson	Gautier PD	TBD	Pending	11	04/04/01	10/01/02	On schedule per walver.
vississippi	Jackson	Pascagoula PD	TBD	Pending	11	04/04/01	10/01/02	On schedule per walver.
Vississiopi	Jackson	Moss Point PD	TBD	Pending	11	04/04/01	10/01/02	On schedule per walver.
Vississippi	Jackson	Jackson Co Comm	TBD	Pending	ii ii	04/04/01	10/01/02	On schedule per walver.
Alssissippi	Jones	Jones Co Em Comm			11	11/01/00	10/01/02	On achedule per walver.
			TBD	Pending				
Aississippi	Jones	Laurel PD	TBD	Pending	11	11/01/00	10/01/02	On achedule per walver.
Alssissippi	Lamer	Lamar Co SO	TBD	Pending	11	09/27/00	10/01/02	On schedule per walver.
Alasiasippi	Pearl River	Pearl River Sheriff	TBD	Pending	- 11	08/01/00	10/01/02	On schedule per walver.
ennsylvania	Erie	Erie County 911 Center	TBD	Pending	- 11	04/11/01	10/01/02	On schedule per waiver.
		Lycoming County Dept. of Public Safety		Pending		09/27/01	10/01/02	On achedule per walver.
ennsylvania	Lycoming		TBD		- 11			
ennessee	Carter	Carter County 911	TBD	Pending	11	12/28/01	10/01/02	On achedule per waiver.
	Greene	Greene County 911	TBD	Pending	H	12/28/01	10/01/02	On achedule per walver.
ennessee		Hawkins County 911	180	Pending	- 11	12/28/01	10/01/02	On schedule per waiver.
	Hawkins			Pending		12/28/01	10/01/02	On schedule per waiver.
ennessee	Hawkins Cultum			- GLYNLIG	- 11			<u> </u>
ennessee ennessee	Sullivan	Sullivan County 911	TBD				10/01/02	On achedule per walver.
ennessee ennessee ennessee	Sullivan Sullivan	Sullivan County 911 Kingsport 911	TBD	Pending	- 11	12/28/01		
ennessee ennessee ennessee	Sullivan	Sullivan County 911			11	12/28/01	10/01/02	On schedule per waiver.
ennessee ennessee ennessee	Sullivan Sullivan Sullivan	Sullivan County 911 Kingsport 911 Bristal 911	TBD TBD	Pending Pending	11	12/28/01	10/01/02	
ennessee ennessee ennessee ennessee	Sullivan Sullivan Sullivan Unicol	Sullivan County 911 Kingsport 911 Bristol 911 Unicoi County 911	TBD TBD TBD	Pending Pending Pending	11	12/28/01 12/28/01	10/01/02 10/01/02	On schedule per waiver.
ennessee ennessee ennessee ennessee ennessee	Sullivan Sullivan Sullivan Unicol Washington	Sullivan County 911 Kingsport 911 Brisiol 911 Unical County 911 Washington County 911	TBD TBO TBD TBO	Pending Pending Pending Pending	11 11	12/28/01 12/28/01 12/28/01	10/01/02 10/01/02 10/01/02	On schedule per walver. On schedule per walver.
ennessee ennessee ennessee ennessee ennessee	Sullivan Sullivan Sullivan Unicol	Sullivan County 911 Kingsport 911 Bristol 911 Unicoi County 911	TBD TBO TBO TBO TBO	Pending Pending Pending Pending Pending	11 11 11	12/28/01 12/28/01 12/28/01 03/12/01	10/01/02 10/01/02 10/01/02 10/01/02	On schedule per walver. On schedule per walver. On schedule per walver.
ennessee ennessee ennessee ennessee ennessee ennessee ennessee	Sullivan Sullivan Sullivan Unicol Washington	Sullivan County 911 Kingsport 911 Brisiol 911 Unical County 911 Washington County 911	TBD TBO TBD TBO	Pending Pending Pending Pending	11 11	12/28/01 12/28/01 12/28/01	10/01/02 10/01/02 10/01/02	On schedule per walver. On schedule per walver.
ennessee ennessee ennessee ennessee ennessee ennessee exas	Sullivan Sullivan Sullivan Unicol Washington Smith	Sullivan County 911 Kingsport 911 Bristol 911 Unicol County 911 Washington County 911 Smith Co SD Tyler PD	TBD TBD TBD TBD TBD	Pending Pending Pending Pending Pending Pending Pending	11 11 11 11	12/28/01 12/28/01 12/28/01 03/12/01 03/12/01	10/01/02 10/01/02 10/01/02 10/01/02 10/01/02	On schedule per waiver. On schedule per waiver. On schedule per waiver. On schedule per waiver.
ennessee ennessee ennessee ennessee ennessee ennessee ennessee exas exas exas	Sullivan Sullivan Sullivan Unicol Washington Smith Smith	Sullivan County 911 Kingsport 911 Bristol 911 Unical County 911 Washington County 911 Smith Co SD Tyler PD Whitehouse PD	TBD TBD TBD TBD TBD TBD	Pending Pending Pending Pending Pending Pending Pending Pending	11 11 11 11 11	12/28/01 12/28/01 12/28/01 03/12/01 03/12/01 03/12/01	10/01/02 10/01/02 10/01/02 10/01/02 10/01/02 10/01/02	On schedule per walver. On schedule per walver. On schedule per walver. On schedule per walver. On schedule per walver.
ennesses ennesses ennesses ennesses ennesses ennesses exas exas exas	Sullivan Sullivan Sullivan Unicol Washington Smith Smith Smith	Sullivan County 911 Kingsport 911 Brisiol 911 Unical County 911 Washington County 911 Smith Co SD Tyter PD Whitehouse PD Lindale PD	TBD TBD TBD TBD TBD TBD TBD TBD	Pending Pending Pending Pending Pending Pending Pending Pending Pending Pending Pending	H H H H H H H H H H H H H H H H H H H	12/28/01 12/28/01 12/28/01 03/12/01 03/12/01 03/12/01 03/12/01	10/01/02 10/01/02 10/01/02 10/01/02 10/01/02 10/01/02 10/01/02	On schedule per walver. On schedule per walver. On schedule per walver. On schedule per walver. On schedule per walver. On schedule per walver. On schedule per walver.
Fennessee Fennes	Sullivan Sullivan Sullivan Unicol Washington Smith Smith Smith Smith	Sullivan County 911 Kingsport 911 Bristol 911 Unical County 911 Washington County 911 Smith Co SD Tyler PD Whitehouse PD Lindale PD Abilene PD	TBD TBD TBD TBD TBD TBD TBD TBD TBD TBD	Pending Pending Pending Pending Pending Pending Pending Pending Pending Pending Pending Pending Pending	## ## ## ## ## ## ## ## ## ## ## ## ##	12/28/01 12/28/01 12/28/01 03/12/01 03/12/01 03/12/01 03/12/01 08/28/01	10/01/02 10/01/02 10/01/02 10/01/02 10/01/02 10/01/02 10/01/02 10/01/02	On schedule per waiver. On schedule per waiver. On schedule per waiver. On schedule per waiver. On schedule per waiver. On schedule per waiver. On schedule per waiver.
'ennessee 'ennessee 'ennessee 'ennessee 'ennessee 'ennessee 'ennessee 'ennessee 'exas	Sullivan Sullivan Sullivan Unicol Washington Smith Smith Smith	Sullivan County 911 Kingsport 911 Brisiol 911 Unical County 911 Washington County 911 Smith Co SD Tyter PD Whitehouse PD Lindale PD	TBD TBD TBD TBD TBD TBD TBD TBD TBD TBD	Pending Pending Pending Pending Pending Pending Pending Pending Pending Pending Pending Pending Pending Pending Pending	H H H H H H H H H H H H H H H H H H H	12/28/01 12/28/01 12/28/01 03/12/01 03/12/01 03/12/01 03/12/01 03/12/01 08/28/01 06/21/01	10/01/02 10/01/02 10/01/02 10/01/02 10/01/02 10/01/02 10/01/02 10/01/02 10/01/02	On achedule per waiver. On schedule per waiver.
ennessee ennessee ennessee ennessee ennessee ennessee ennessee ennessee ennessee ennessee ennessee ennessee ennessee ennessee exas exas exas	Sullivan Sullivan Sullivan Unicol Washington Smith Smith Smith Smith	Sullivan County 911 Kingsport 911 Bristol 911 Unical County 911 Washington County 911 Smith Co SD Tyler PD Whitehouse PD Lindale PD Abilene PD	TBD TBD TBD TBD TBD TBD TBD TBD TBD TBD	Pending Pending Pending Pending Pending Pending Pending Pending Pending Pending Pending Pending Pending	## ## ## ## ## ## ## ## ## ## ## ## ##	12/28/01 12/28/01 12/28/01 03/12/01 03/12/01 03/12/01 03/12/01 08/28/01	10/01/02 10/01/02 10/01/02 10/01/02 10/01/02 10/01/02 10/01/02 10/01/02	On schedule per walver. On schedule per walver. On schedule per walver. On schedule per walver. On schedule per walver. On schedule per walver. On schedule per walver.

Before the FEDERAL COMMUNICATIONS COMMISSION Washington, D.C. 20554

In the Matter of)	
Revision of the Commission's Rul Ensure Compatibility with Enhand 911 Emergency Calling Systems)	CC Docket No. 94-102
Wireless E911 Phase II Implemen Plan of Nextel Communications, I)	
STATE OF WASHINGTON)		
COUNTY OF KING) ss.)		

AFFIDAVIT

David Aas, duly sworn, deposes and states that:

- 1. I am the Vice President of Nextel Partners, Inc., with an address of 4500 Carillon Point, Kirkland, WA 98033, and with a telephone number of (425) 576-3600.
- 2. I hereby represent that the attached data regarding the status of Nextel Partners' E-911 Phase one and two deployments are true and correct to the best of my knowledge, information and belief.

ved I Clay

David Aas

In witness whereof I have hereunto subscribed my name and affixed my official seal this 1st day of February, 2002.

Printed Name DENIGE J. SWERVAND
NOTARY PUBLIC in and for the State of Washington,
My Commission Expires 3-19-82

CERTIFICATE OF SERVICE

I, Claire Timmins, hereby certify that on this 1st day of February 2002, caused a copy of the attached Phase II E911Quarterly Report of Nextel Partners, Inc. to be served by FedEx overnight delivery to the following:

Tom Sugrue, Chief Wireless Bureau Federal Communications Commission 445 12th Street, SW Room 7-C485 Washington, DC 20554

David Solomon Chief, Enforcement Bureau Federal Communications Commission 445 12th Street, SW Room 7-C485 Washington, DC 20554

*John K. Ramsey
Executive Directory
APCO International
351 N. Williamson Boulevard
Daytona Beach, FL 32114-1112

*Mark Adams
Executive Director
National Emergency Number Association
P.O. Box 360960
Columbus, Ohio 43236

*Evelyn Bailey, President NASNA Vermont Enchanced 911 Board 94 State Street Drawer 20 Montpelier, VT 05620-6501

*Robert M. Gurss Counsel to APCO Shook Hardy & Bacon, LLP 600 14th Street, NW Suite 800 Washington, DC 20005 *James Hobson Counsel to NENA Miller & Van Eaton, PLLC 1155 Connecticut Avenue, NW Suite 1000 Washington. DC 20036

Claire Timmins

*Via First Class Mail