

REVISED October 3, 2012

PROJECTS IN PROCESS

| Locations | Estimated turn up date | Actual turn up date | Projected Monthly Fee | Date Agreement Signed | Comments |
|--|------------------------|---------------------|-----------------------|-----------------------|--|
| CONNECTED TO IRHN | | | | | |
| FHN Memorial Hospital | 7/15/11 | 8/31/11 | \$1,200 | 3/14/11 | Connected |
| Freeport Healthcare Center - Burchard Hills | 7/15/11 | 8/31/11 | \$1,200 | 3/14/11 | Connected |
| John and Mary E. Kirby Hospital (MC) | 10/15/11 | 9/12/11 | \$750 | 4/25/11 | Connected |
| Swedish American Medical Center - Rockford | 7/15/11 | 8/31/11 | \$1,200 | 3/14/11 | Connected |
| Swedish American Medical Center - Belvidere | 7/15/11 | 8/31/11 | \$1,200 | 3/14/11 | Connected |
| CGH Medical | 7/6/12 | 8/9/12 | \$1,200 | 11/23/10 | Connected |
| Hillsboro Area Hospital | 8/15/12 | 8/17/12 | \$1,200 | 3/31/11 | Connected |
| St. Francis Hospital - Litchfield (HSHS) | 8/15/12 | 8/17/12 | \$1,200 | 4/19/11 | Connected |
| St. John's Hospital - Springfield (HSHS) | 8/1/12 | 8/17/12 | \$1,200 | 4/19/11 | Connected |
| Katherine Shaw Bethea | 7/6/12 | 8/9/12 | \$1,200 | 8/21/2011 | Connected |
| Greenville Regional Hospital | 8/15/12 | 8/17/12 | \$750 | 5/9/12 | Connected |
| Rochelle Community Hospital | 9/21/12 | 9/25/12 | \$1,200 | 5/13/11 | Connected |
| St. Anthony's Memorial Hospital - Effingham (HSHS) | 10/5/12 | 10/4/12 | \$1,200 | 4/19/11 | Connected |
| Clinton County Rural Health Clinic - Germantown (HSHS) | 10/5/12 | 10/4/12 | \$1,200 | 4/19/11 | Connected |
| St Elizabeth's Hospital - Belleville (HSHS) | 10/5/12 | 10/4/12 | \$1,200 | 4/19/11 | Connected |
| Carle Clinic - Monticello (MC) | 11/30/12 | 10/5/12 | \$750 | 11/18/11 | Connected |
| SIGNED MSA NOT CONNECTED | | | | | |
| Blessing Hospital - Quincy | 12/15/12 | | \$1,200 | 2/15/11 | This hospital is building on a new wing so the last mile fiber is currently on hold until the hospital informs us where the fiber can be placed. |
| St. Joseph's Hospital - Breese (HSHS) | 10/15/12 | | \$750 | 4/19/11 | Equipment installation taking place during the week of 9/10/12. |
| St. Joseph's Hospital - Highland (HSHS) | 11/30/12 | | \$750 | 4/19/11 | This hospital is to be connected using wireless radios. At this point we are still negotiating with the City of Highland and the Village of Germantown to obtain a leases for the radio equipment, these contracts are taking longer than expected to completed they most likely will now be completed in October. |
| St. Mary's Hospital - Decatur (HSHS) | 3/15/13 | | \$1,200 | 4/19/2011 | This site is tied into the work to be performed by Windstream in Champaign that is yet to receive approval from USAC |

PROJECTS IN PROCESS

| Locations | Estimated turn up date | Actual turn up date | Projected Monthly Fee | Date Agreement Signed | Comments |
|--|------------------------|---------------------|-----------------------|-----------------------|--|
| St. Mary's Hospital - Streator (HSHS) | 3/1/13 | | \$1,200 | 4/19/2011 | This connection is dependant in the iFiber project completing its work in Streator. |
| Illini Community Hospital - Pittsfield | 12/15/12 | | \$750 | 2/14/11 | This hospital is to be connected using wireless radios. At this point we are still negotiating with the City of Griggsville to obtain a lease for the radio equipment, the contract should be complete in October. Additionally the backbone that the wireless ties into will not be completed until early December. |
| Memorial Hospital - Carthage | 10/15/12 | | \$750 | 3/1/11 | This hospital is dependant on St. Anthony's Hospital in Effingham for its connection into the IRHN backbone. It will be connected after St. Anthony's is on line. |
| Crawford Memorial - Robinson (MC) | 10/15/12 | | \$750 | 10/20/2011 | The same dependency on St. Anthony's exists here as with Memorial Hospital in Carthage |
| Mercer County Hospital - Aledo (MC) | 10/15/12 | | \$750 | 11/23/11 | The same dependency on St. Anthony's exists here as with Memorial Hospital in Carthage |
| Dr. John Warner - Clinton (MC) | 10/15/12 | | \$750 | 12/7/11 | The same dependency on St. Anthony's exists here as with Memorial Hospital in Carthage |
| Lawrence County Memorial Hospital | 3/1/13 | | \$1,000 | 12/26/12 | ICN will not be finished with their backbone in this area until late spring of 2013 |
| Passavant Area Hospital | 12/15/12 | | \$1,200 | 1/10/12 | The contractor just received the payment from USAC to begin the last mile work to this site. There is a special condition at this site that requires IRHN to rewire their equipment racks to accommodate the IRHN equipment which will begin shortly. |
| Gibson Area Hospital - Gibson City (MC) | 10/15/12 | | \$750 | 6/5/12 | The same dependency on St. Anthony's exists here as with Memorial Hospital in Carthage |
| Paxton Clinic - Paxton (operated by Gibson Area Hospital) (MC) | 10/15/12 | | \$750 | 6/5/12 | The same dependency on St. Anthony's exists here as with Memorial Hospital in Carthage |
| Carle Foundation Hospital - Urbana | 12/15/12 | | \$1,200 | 11/18/11 | In construction process now |
| Carle Clinic - Tuscola | 12/15/12 | | \$1,200 | 11/18/11 | In construction process now |
| Carle Clinic - Danville Fairchild | 12/14/12 | | \$1,200 | 11/18/11 | This site is tied into the work to be performed by Windstream in Champaign that is yet to receive approval from USAC |
| Carle Clinic - Danville Vermilion | 12/14/12 | | \$1,200 | 11/18/11 | The same as the other Carle Clinic in Danville |
| Carle Clinic - Rantoul (MC) | 11/30/12 | | \$1,200 | 11/18/11 | The same dependency on St. Anthony's exists here as with Memorial Hospital in Carthage |
| Carle Clinic - Mahomet (MC) | 11/30/12 | | \$1,200 | 11/18/11 | The same dependency on St. Anthony's exists here as with Memorial Hospital in Carthage |

REVISED October 3, 2012

PROJECTS IN PROCESS

| Locations | Estimated turn up date | Actual turn up date | Projected Monthly Fee | Date Agreement Signed | Comments |
|---|------------------------|---------------------|-----------------------|-----------------------|--|
| Carle Clinic - Mattoon | 11/30/12 | | \$1,200 | 11/18/11 | Fiber splicing is progressing now. After this is completed the equipment can be scheduled to be placed and turned on. It will be connected into St. Anthony's in Effingham. |
| Carle Clinic - Effingham | 11/30/12 | | \$1,200 | 11/18/11 | Fiber is schedules to begin August 20, 2012. City permits delayed the start of this work. |
| Hoopeston Regional Health Center | 11/15/12 | | \$750 | 7/24/12 | NEW addition to Carle owned sites. Currently in the engineering stage. |
| Sarah D. Culbertson Memorial Hospital | 3/1/13 | | \$1,200 | 5/17/12 | |
| Paris Community Hospital | 12/30/12 | | \$1,200 | 3/9/12 | In construction process now |
| Kansas Family Medical Center | 12/30/12 | | \$0 | 3/9/12 | In construction process now |
| Paris Senior Care Center | 12/30/12 | | \$0 | 3/9/12 | IRHN will be connecting however as part of the agreement with the hospital there is no monthly charge for this site. In construction process now |
| Richland Memorial Hospital | 3/1/13 | | \$1,200 | 1/30/2012 | |
| Fayette County Hospital, Vandalia | 10/30/12 | | \$750 | 7/2/12 | Since this hospital signed recently this sit is in the engineering stage. It will however be connecting into St. Francis in Litchfield so it will be on a fast track because that site should be ready before the end of August. |
| Midwest Medical Center (Galena) | 11/15/12 | | \$750 | 7/18/12 | |
| Memorial Medical Center - Springfield | 12/15/12 | | \$1,200 | 9/11/12 | |
| Abraham Lincoln Memorial Hospital-New Address | 3/15/13 | | \$1,200 | 9/11/12 | |
| Taylorville Memorial Hospital | 3/15/13 | | \$750 | 9/11/12 | |
| Pana Community Hospital | 3/15/13 | | \$750 | 9/10/12 | |
| NO SIGNED MSA BUT ANTICIPATE | | | | | |
| Belleville Memorial | 3/15/13 | | \$1,200 | | VERBAL |
| Janet Wattle Center - Rockford | 3/30/13 | | \$1,200 | | Still in active discussions |
| Mildred Berry Center - Rockford | 3/30/13 | | \$1,200 | | Still in active discussions |