

**APPENDIX D**

**HANDSET ACTIVITIES**

**HANDSET AVAILABILITY**

## Chronology of Illustrative Communication

### GPS Availability

Date	Vendor	Description of Communication
July 21, 2000	Kyocera Audiovox Motorola Nokia Samsung Ericsson	Emailed memo addressing ALLTEL's E911/Location Requirements with wireless handsets. Chipset availability requested by July 28, 2000.
July 28, 2000	Kyocera Audiovox Motorola Nokia Samsung Ericsson	Received responses from all vendors pertaining to ALLTEL's E911/Location Requirements.
August 3, 2000	Internal	Distributed Vendor E911 Responses to internal departments affected by the FCC mandate.
August 29, 2000	Motorola	Attended Motorola Roadmap Meeting.
September 22, 2000	Kyocera Audiovox Motorola Nokia	Request for updated status on E911 Chipset Availability. Due date October 2, 2000.
September 15, 2000	Nokia LG	Technical Meeting with Nokia. Meeting with LG.
October 2, 2000	Samsung	Coordinated and attended Samsung Roadmap meeting.
October 3, 2000	Kyocera Audiovox Nokia	Kyocera did not respond to request on September 22. Sent reminder notification. Audiovox missed the original deadline but submitted information on October 4, 2000. Motorola missed the original deadline but submitted information on October 4, 2000 and then again on October 9, 2000. Nokia responded on October 4, 2000 but did not supply adequate details.
October 9, 2000	Internal	Distributed updated status on chipset availability.
October 19, 2000	Ericsson LG Samsung	Requested information from potential (non-current) vendors on the availability of the Qualcomm 3300 or GPS chipset. Due date October 27, 2000. No response from Samsung until November 21, 2000, after two more requests.
October 23, 2000	Motorola	Motorola submitted additional information on chipset

		availability. Committed to A-GPS availability 2Q 2001 for test units and 4Q 2001 for commercial units.
October 24, 2000	Neopoint	Attended Neopoint Roadmap meeting.
October 27, 2000	Ericsson LG	Received responses on the availability of the Qualcomm 3300 or GPS chipset. Neither company had plans to introduce the 3300 chipset.
November 9, 2000	Ericsson	Coordinated and attended Ericsson Roadmap meeting.
November 14, 2000	Garmin	Garmin contacted me on a general sales call. Identified that they have a location-tracking phone and would be introducing a GPS enabled phone in the future. General phone requirements were emailed.
November 15, 2000	Kyocera	Coordinated and attended Kyocera Roadmap meeting.
November 21, 2000	Samsung	Received response from Samsung on the availability of the Qualcomm 3300 chipset. They communicated that they were evaluating the chipset but still in high level negotiations with manufacturer. Samsung asked for volume commitments to proceed.
December 4, 2000	Nokia	Nokia confirmed that their 1xrtt proprietary (non-Qualcomm) would not support GPS.
December 21, 2000	Wide Telecom	Identified that Wide Telecom may be a potential vendor. Requested feature availability on their handsets.
December 22, 2000	LG	Coordinated and attended LG Roadmap meeting.
January 25, 2001	Motorola	Coordinated and attended Motorola Roadmap meeting.
February 6, 2001	Kyocera Wide Telecom Motorola Nokia Audiovox Ericsson Neopoint Samsung	Requested status update on GPS chipset availability. Due Date February 7, 2001. Ericsson and Neopoint missed the deadline but responded on February 8, 2001. Samsung responded on February 8, 2001 but did not have any answers. Samsung followed up again on February 14, 2001 but still no details.
February 16, 2001	Samsung	Received preliminary details on availability of Samsung GPS handset.
February 15, 2001	Motorola Garmin Audiovox Neopoint Sanyo Nokia	Distributed formal letter for information pertaining to GPS availability. Due date February 19, 2001.

		Samsung Ericsson Kyocera LG Wide Telecom	
February 22, 2001		Motorola Garmin Audiovox Neopoint Sanyo Nokia Samsung Ericsson Kyocera LG Wide Telecom	Communicated to all vendors that the deadline had been extended to February 26, 2001. Received response from Sanyo.
February 23, 2001		Nokia	Received response pertaining to formal letter on February 15, 2001.
February 27, 2001		Wide Telecom Motorola LG Garmin Ericsson	Submitted 2 <sup>nd</sup> Request pertaining to formal letter on February 15, 2001.
February 27, 2001		Ericsson	Received response pertaining to formal letter on February 15, 2001
March 1, 2001		Garmin Wide Telecom	Submitted 3 <sup>rd</sup> Request pertaining to formal letter on February 15, 2001.
March 1, 2001		Kyocera LG Wide Telecom	Received response pertaining to formal letter on February 15, 2001.
March 2, 2001		Garmin	Received response pertaining to formal letter on February 15, 2001.
March 7, 2001		Nokia	Coordinated and attended Nokia Roadmap meeting.
March 14, 2001		Motorola	Received response pertaining to formal letter on February 15, 2001
March 27, 2001		Neopoint Ericsson Sanyo LG	Requested additional information and update on GPS availability. Received response from Wide Telecom.

	Garmin Wide Telecom Samsung	
March 27, 2001	Kyocera Nokia Motorola Audiovox	Requested that current vendors automatically update me with their GPS and 1xrtt strategy. Provided formatted spreadsheet for doing so. Due date is the first of each month.
March 30, 2001	Kyocera	Received monthly update on GPS and 1xrtt.
April 2, 2001	Audiovox	Received monthly update on GPS and 1xrtt.
April 2, 2001	Sanyo LG	Received response to requested information on March 27, 2001.
April 9, 2001	Neopoint	2 <sup>nd</sup> Request pertaining to email on March 27, 2001. Received response from Neopoint.
April 12, 2001	Nokia Motorola	Received monthly update on GPS and 1xrtt.
April 12, 2001	Samsung	Received response to requested information on March 27, 2001.
April 17, 2001	Kyocera	Coordinated and attended Kyocera Roadmap meeting.
April 20, 2001	Motorola	Received monthly update on GPS and 1xrtt.
April 24, 2001	Audiovox	Coordinated and attended Audiovox Roadmap meeting.
May 1, 2001	Kyocera	Received monthly update on GPS and 1xrtt.
May 2, 2001	Nokia	Received monthly update on GPS and 1xrtt.
May 8, 2001	Audiovox	Sent reminder that monthly update was due.
May 8, 2001	Motorola	Coordinated and attended Motorola Roadmap meeting.
May 10, 2001	Audiovox	Received monthly update on GPS and 1xrtt.
June 4 – 13	Kyocera Audiovox Nokia Motorola	Received monthly update on GPS and 1xrtt.
June 8, 2001	Kyocera Ericsson Audiovox LG Infocomm Samsung Motorola Nokia	Denso Fluent, and Sanyo were sent an RFP but chose not to respond.
July 3, 2001	Audiovox	Received monthly update on GPS and 1xrtt. No changes.
July 9, 2001	Kyocera	Received monthly update on GPS and 1xrtt. 5100 availability was moved to January 2002 (test units) and June 2002 (commercial units).

July 10, 2001	Motorola	Received monthly update on GPS and 1xrtt. No changes.
July 11, 2001	Nokia	Received monthly update on GPS and 1xrtt. No changes.

### General GPS Handset Availability

<b>Company</b>	<b>Test Units</b>	<b>Commercial</b>	<b>Chipset</b>
Motorola	August 2002	Sept 2002	5100
Samsung	June/July 01	4Q 01	3300
Wide Telecom	NA	NA	NA
Garmin	No response	No response	No response
Nokia	3Q 2002	4Q 2002	Nokia
LG	1Q 2002	3Q 2002	5100
Kyocera	Jan 2002	June 2002	5100
Ericsson	NA	NA	NA
Audiovox	Nov. 01	Jan. 02	5100
Neopoint	Not distributing	Not distributing	Not distributing
Denso	Not distributing	Not distributing	Not distributing
Sanyo	NA	NA	NA

**APPENDIX E**  
**NETWORK ACTIVITIES**

## **ALLTEL E911 Phase II Activities by Chronological Order**

October 1997	IDC E911-test on AMPS-network in Little Rock.
November 1997	Technology assessment of IDC (handset-based solution).
January 24, 1998	NDA signed with True Position.
March 19, 1998	Attended the CDG Radio Location Forum in Dallas, TX.
April 8, 1998	Participated in CDG Location Technology Team conference call.
April 27, 1998	CDG Location Technology Forum conference call to discuss the formation of Trial Teams. The Trial Teams "are to conduct trials of a selected CDMA location technology and work with the vendors to determine the potential capability of the selected technology."
May 20, 1998	CDG Location Technology conference call.
August 18-21, 1998	Traveled to Denver to observe the Denver Technology Demonstration hosted by SnapTrack.
September 17, 1998	Received a copy of the results from the SnapTrack Denver Field Trial.
September 17, 1998	Participated in CDG Location Technology Forum Steering Committee conference call.
September 22, 1998	Participated in CDG Location Technology Forum Trial Team conference call.
September 24, 1998	Attended the CDG Location Technology Forum Trial Team meeting in Kansas City, MO.
October 16, 1998	Participated in CDG Location Technology Forum Trial Team conference call.
October 28, 1998	Meeting with True Position in preparation for simulation.
December 1, 1998	Attended the CDG Location Technology Forum Trial Team meeting in San Diego, CA.
March 8, 1999	Participated in CDG Location Technology Forum Steering Committee conference call.
April 7, 1999	Meeting with True Position to discuss the simulation results.
May 5, 1999	Attended the CDG Location Technology Forum in Baltimore, MD.
May 1999	Simulations from Grayson wireless.
July 14, 1999	Participated in SnapTrack CDMA Test Group conference call.
July 29, 1999	Attended the SnapTrack CDMA Test Group meeting in Kansas City, MO.
August 10, 1999	Participated in SnapTrack CDMA Test Group conference call.
August 18, 1999	Participated in SnapTrack CDMA Test Group conference call.
September 1, 1999	Participated in SnapTrack CDMA Test Group conference call.
September 29, 1999	Attended the SnapTrack CDMA Test Group meeting in Richardson, TX.
January 2000	Technology Assessment with a review the available location technologies released.
February 7, 2000	RFI released.
May 17, 2000	Attended the CDG Location Technology Forum in Meadowlands, NJ.
August 4, 2000	RFP released.
September 7, 2000	Meeting with Motorola to "discuss the situation with assisted GPS feature

2000 on their switch."

September 13, 2000 Follow-up conferences call with Motorola regarding the assisted GPS feature.

September 15, 2000 Joint ALLTEL-Motorola-Lucent conference call to discuss MSC requirement for assisted GPS.

September 26, 2000 Joint ALLTEL-Motorola-Lucent meeting in Chicago, IL to discuss MSC requirement for an AGPS solution.

October 4, 2000 All-day meeting with Lucent to discuss their AGPS solution.

October 9, 2001 Conferences call with TechnoCom to discuss their consulting service and assistance during a trial.

October 10, 2000 Joint-industry conferences call to discuss the E2-interface and develop a submission to TIA TR-45.2 AHES.

October 11, 2000 Meeting with Alcatel to discuss a possible trial.

October 13, 2000 Joint ALLTEL-Motorola-Lucent conference call to discuss MSC requirement for assisted GPS.

October 25, 2000 Follow-up conference call to Alcatel's RFP response to discuss technical details related to their MPC product.

October 26, 2000 Joint ALLTEL-Motorola-Lucent meeting in Chicago, IL to discuss MSC requirement for an AGPS solution.

November 3, 2000 Conferences call with SigmaOne to discuss their new agreement with Radix Technologies and impact product impacts.

November 9, 2000 Implementation Report released.

November 15, 2000 Meeting with SCC to discuss their updated product offering.

November 16, 2000 Conferences call to discuss US Wireless product offering.

December 6, 2000 Meeting with SignalSoft to discuss MPC technical and trial details.

December 8, 2000 Conferences call with Compaq to discuss their product offering.

December 18, 2000 Meeting with Nortel to discuss technical and trial details.

January 5, 2001 Conferences call with Compaq and SnapTrack to discuss their product offering.

January 8, 2001 Meeting with US Wireless to discuss their product offering.

January 10, 2001 Meeting with Compaq to discuss their product offering and trial details.

January 10, 2001 Meeting with Nortel to discuss technical and trial details.

January 11, 2001 Conferences call with TechnoCom to discuss their consulting service and assistance during a trial.

January 12, 2001 Follow-up conferences call with SigmaOne to discuss their new product offering.

January 18, 2001 Meeting with SignalSoft to discuss trial setup and procedures.

January 31, 2001 Meeting with Lucent to discuss trial setup and procedure.

February 12-13, 2001 Attended the Qualcomm/SnapTrack E911 Workshop in San Diego, CA.

February 13, 2001 Meeting with TechnoCom to discuss their consulting service and assistance during a trial.

February 23, 2001 Meeting with Lucent to discuss trial setup and procedure.  
March 16, 2001 Conference call with Bell South to discuss trial setup.  
March 26, 2001 Meeting with Compaq to discuss their product offering and trial details.  
March 27, 2001 Meeting with Lucent to review Trial Agreement-draft.  
April 6, 2001 Conferences call with SignalSoft to discuss trial setup and procedures.  
April 6, 2001 Conference call with Bell South to discuss trial setup.  
April 23, 2001 Meeting with Lucent to discuss trial setup and procedure.  
April 26, 2001 Conferences call with Compaq to discuss their product offering and trial details.  
April 27, 2001 Joint ALLTEL-Motorola-Lucent conference call to discuss MSC requirement for assisted GPS.  
May 3, 2001 Meeting with SCC to discuss their updated product offering.  
May 4, 2001 Conference call with Bell South to discuss trial setup.

**APPENDIX F**

**PHASE I STATUS**

**PHASE II REQUESTS**

PHASE II Requests  
Sheet 1

		ACI WIRELESS 9-1-1 REQUESTS	PHASE II			
COUNT	STATE	COUNTY	DATE OF REQ.	CURRENT PHASE 1 CUSTOMER	PHASE 1 DUE DATE	SWITCH MFG.
1	AR	WASHINGTON	8/00/00 & 4/6/01	YES	NA	MOTOROLA
2	AL	BALDWIN	5/3/2001	P1 REQUEST IN PROGRESS - PHASE 2 REQUEST SUBMITTED SAME DAY AS P1 REQUEST	11/3/2001	LUCENT
3	AL	MOBILE	8/00/00 & 4/6/01	P1 REQUEST IN PROGRESS P2 REQUEST ISSUED 1 WEEK AFTER P1 REQUEST	10/6/2001	LUCENT
4	AL	MONTGOMERY, CITY OF	#####	YES	2/16/2001	MOTOROLA
5	FL	CHARLOTTE	#####	P1 REQUEST IN PROGRESS - PHASE 2 REQUEST SUBMITTED SAME DAY AS P1 REQUEST	10/11/2001	LUCENT
6	FL	MARION	#####	P1 REQUEST IN PROGRESS	10/24/2001	MOTOROLA
7	FL	NASSAU	#####	YES	NA	LUCENT
8	KS	SHERMAN	#####	P1 REQUEST IN PROGRESS - PHASE 2 REQUEST SUBMITTED SAME DAY AS P1 REQUEST	10/10/2001	NORTEL
9	LA	ST. TAMMANY PARISH	#####	P1 REQUEST IN PROGRESS	9/13/2001	MOTOROLA
10	SC	SPARTANBURG	#####	YES	NA	MOTOROLA
11	TX	SMITH	#####	YES	NA	MOTOROLA
12	VA	ALBEMARLE	#####	YES	2/7/2001	MOTOROLA
13	VA	CHESTERFIELD	2/8/2001	YES	NA	MOTOROLA
14	VA	YORK	#####	YES	NA	MOTOROLA
15	VA	CITY OF VIRGINIA BEACH	03/30/01 & 4/2/01	YES	NA	MOTOROLA
16	VA	CITY OF HAMPTON	4/2/2001	YES	NA	MOTOROLA
17	VA	CITY OF SUFFOLK	4/2/2001	YES	NA	MOTOROLA
18	VA	CITY OF CHESAPEAKE	4/3/2001	YES	NA	MOTOROLA
19	VA	CITY OF NORFOLK	4/4/2001	YES	NA	MOTOROLA
20	VA	JAMES CITY	#####	P1 REQUEST IN PROGRESS	10/1/2001	MOTOROLA
21	VA	CITY OF NEWPORT NEWS	#####	YES	NA	MOTOROLA
22	VA	CITY OF PORTSMOUTH	#####	YES	NA	MOTOROLA
23	WV	LINCOLN	#####	YES	6/1/2001	MOTOROLA

PHASE I - In Progress

COUNTY	ST	MSC	COUNTY	PHASE OR 2	LEC	SR	NTWK ORD BY 911	TYPE SOLUTIO	# OF TRKS	NTWK OD	T-1 CD	4007 Amount	NOTES
1	AL	MONTGOMERY	BARBOUR	1	BS	MONTGOMERY	3/7/2001	BS HYBRID	2	REQ 4/9/01			7/16/01 - James Webb at PSAP eq vendor(TCI) called and reported get BSY signal. Jeff M in MSC chng. 7/2/01 JP has call in for PSAP to get status. 6/25/01 - No word from County on status. 6/18/01 - Mike T. to check with PSAP for status. 6/5/01 - Per Ed H and Jeff Morer, PSAP still not set to receive CBN. 5/21/01 - No rep from mkt area. 5/14/01 - Per Jeff Moore, PSAP claims not getting call back number, JP talked with PSAP dir. He is to have BS rep-Debbie King call to discuss data. PSAP is TCI equipment. 5/7/01 - PSAP not getting CBN. JP to refer to PSAP. 4/30/01 - No report from mkt. Mike Tinker to ck w/ Robert. 4/23/01 - Call rlg sheets sent to Robt Heard to do drive tests. 4-16-01 - TRK FOC due 4/20 per Ed H.4/2/01 - Had to reissue order 3/30/01. lost in transition to BS. 3/26/01 - Per Sherry A. wfg on FOC. 3/19/01 Per Sherry A. Placed order on 3/15 to ride slots 13-14 of the existing circuitas 9 and 10 are already used. Requested DD of 4/9 and do not have FOC with confirm DD. Notfied E911 Admin that their record needs to reflect slot 13-14 instead of 9-10 Slots 13 & 14 3/1
2	AL	MONTGOMERY	BIBB	1	BS	MONTGOMERY	2/8/2001	BS HYBRID	2	REQ 3/8/01			7/16/01 - No update from PSAP. 7/2/01 JP has call in for PSAP to get status. 6/25/01 - No word from county on status. 6/18/01 - Mike T. to check with PSAP for status. 6/5/01 - No chg in PSAP. 5/21/01 - No rep from mkt area. 5/14/01 - No change. 4/16/01 - Per Jeff M. PSAP can't accept phase 1 yet. CNK when will upgrade. 4/2/01 Per Jeff Morer, PSAP unable to read data sent by BS. 3/26/01 - Per Sherry A. John Storey to cl MSC re pANI asgmts. 3/19/01 - Per Sherry A. still havin bg trouble with BellSouth database. Actually this whole circuit was disconnected by mistake and is now back up. There is no traffic. 3/12/01 - PANI corr made, adv Robert W. to mk tst cls. 3/05/01 - AIS to send corrected pANI to SCC Slots 11 & 12 2/26/01 - No update
3	AL	MONTGOMERY	CHILTON	1	BS	MONTGOMERY	3/23/010	BS HYBRID	2	REQ 4/24/01			7/19/01 - Jeff has ord number to set up trks this week. 7/2/01 - Ron Esch sent new call rlg sheet to PSAP for sig. 6/25/01 - Resent MSAG and TN records for download to BS. Shoul be able to test later this week. 6/18/01 - Discrepancy in the setup of the TN records in database. Escalated to Karen Francia at Intrado for resolution. Ajtel is requesting cell ID - Wireless Carrier in street name field. Intrado requests actual cell site address. 6/10/01 - Jeff Moore to test this week. 6/5/01 - Per Ed H. test cls beign rtd to Elmore County. Database issue. ref to SCC & BS. 5/21/01 - No rep from mkt area. Mike Tinker to escalate. 5/7/01 - Tks due 5/10/01 4/30/01 - Per Ed h. FOC 5/10/01 on TKS. 4/23/01 - Shd have FOC by 4/24 per Ed H. 4/12/01 - Bob Carter at BS said he w/ process orders. 4/2/01 Ed H to placed orders this wk. 3/23/01 - New Trks requested Slot 15 & 16
4	AL	MONTGOMERY	COVINGTON	1	VERIZON	DOTHAN	4/19/2001	CAS W/FGD	2	5/22/2001	7/5/2001		7/16/01 - Per Jeff, wfg on trunk order. 7/5/01 - T-1 accepted per Ed H. Trunks will be ordered now. 6/29/01 - T-1 dd is 7/5 per Ed H. 6/18/01 - Per Ed. H. T-1 is in at Verizon. He has given BS DS3 ckt ID but they can't recog ACTL. he is following up. 6/11/01 - Pending Geneva t-1. 6/5/01 - No chg, wfg on T-1 with Geneva County. 5/21/01 - No report from WFS. 5/14/01 - Per Ed H. BS says they can provision all the way to Dothan. Still UI. 5/7/01 - Wfg on FOC for T-1 for Geneva Co. to proceed. 4/19/01 - Req for orders sent to Robert Hollis Slots 3 & 4
5	AL	MONTGOMERY	GENEVA	1	VERIZON	DOTHAN	11/30/00; 2/23/01	CAS/FG-D	2	REQ 3/23/01	7/5/2001		7/16/01 - FOC pending 7/11/01 - Ed req trks from Chuck Faist at Verizon. 7/5/01 - T-1 accepted per Ed H. Trunks will be ordered now. 6/29/01 - DD on T-1 is now 7/5. Ed to order trks when T-1 accepted. 6/25/01 - Per Ed H. DD 6/26 for T-1 (101/T1/DTHNALXAK01/MTGMALGMW01). 6/18/01 - Per Ed. H. T-1 is in at Verizon. He has given BS DS3 ckt ID but they can't recog ACTL. he is following up. 6/11/01 - Per Ed H. discrepancy with ACTL info Verizon requires. He is checking further. 6/5/01 - Ckt installed and accepted by ACTL & BS. Verizon rejected. Bell had to reorder as channelized. Wfg on FOC from Verizon. 5/21/01 - No rep from WFS. 5/14/01 - Per Ed H. BS says they can provision all the way to Dothan. Still UI. 5/7/01 - Order esc to Verz. Waiting on BS to advise and accept meetpoint order. 4/30/01 - Per Ed. H. Shd hv FOC DD by 5/4. 4/23/01 - Ed H. looking into using DS3 from Troy AL POP to Dothan tandem. Will advise when gets CFA. 4/16/01 - Ed resent order to Bob Carter on 4/12, Carter agreed to provision BS T-1 as unchannelized then we order channelized trks from Verizon. 4-9-01 - Corrected tandem CLLI Slots 1 & 2
6	AL	MONTGOMERY	HOUSTON	1	VERIZON	DOTHAN	6/14/2001	CAS/FG-D	2	7/20/2001	7/5/2001		7/16/01 - Trunk orders placed today 6/14/01 - CKTS ORDERED-JP
7	AL	PENSACOLA	MOBILE AL	1	BS	MOBILE AP	7/17/2001	BS HYBRID	2	8/20/2001			7/17/01 - Req sent to Mark McInain to Ok orders.

8	AL	MONTGOMERY	WILCOX	1	FRONTIER	MONTGOMERY	6/7/2001	BS HYBRID	2	REQ 7/6/01		Slots	7/16/01 - Resent Call Rtg Sheets to Jeff to retest. 7/2/01 - Received re-approved call rgt sheets from PSAP, faxing to SCC for loading of DB so testing can resume. 6/25/01 - MSAG & TN discrepancy resolved with BS. Should be able to test later this week. 6/7/01 - Order req sent to Bill Plunkett for OK and fwd to Ed H. BS says has trunks from Montg to Dothan.
9	AR	FORT SMITH	BENTON	1	SWBT	FAYETTEVILLE	1/29/2001	SWBT HYBRID		3/1/2001			7/16/01 - Ron still trying to get answer from Pat Snyder. 7/2/01 - No response from Market on testing. Refd to Ron Esch to follow-up. 6/25/01 - No word from Pat Snyder on testing. Referred to Kelsey Mikal for status. 6/18/01 - DB updated and referred to Pat Snyder to retest. 6/11/01 - Addresses on one tower incorrect in 911 database. Keith Allred to correct and resend to SWB. All other towers test OK. When get corrections made, can go live. 6/5/01 - No word from market. Referred to Kelsey M. He said will get done ASAP. 5/25/01 - Per Mark Skinner, trks test good. In process of drive testing. 5/21/01 - No report from Kelsey Mike's group on testing.
10	AR	LITTLE ROCK	CLARK	1	SWBT	LITTLE ROCK	6/1/2001	SWBT HYBRID	2	7/2/2001		Slots	7/18/01 - Per David Carter at SWBT, PSAP is not set up for W911 yet. 7/16/01 - Sent Mark E req for status. 7/2/01 - Mark Skinner to chk Mark Enderlin for status of trks. 6/25/01 - Trk build pending. Req DD is 7/2/01. 6/18/01 - Per Mark S. working on building trunks this week. 6/1/01 - Sent order to Mark Enderlin for OK to order trks
11	AR	LITTLE ROCK	LONOKE	1	SWBT	LITTLE ROCK	3/26/2001	SWBT HYBRID	4	2/29/01		Slots	7/16/01 - Sent Mark E req for status. 7/3/01 - SWBT doesn't have trunks built yet. 6/25/01 - Per Carl L. trks due 6/26/01. 6/18/01 - Per Mark S. trks built. Ready to begin testing 6/11/01 - Per Mark Skinner, in process of building trks and testing.
12	AR	LITTLE ROCK	PHILLIPS	1	SWBT	JONESBORO	5/14/2001	SWBT HYBRID	2	6/15/2001		1 & 2	7/18/01 - Per David Carter at SWB, no trunks built to PSAP, no translations in PSAP CPE. 7/16/01 - Sent Mark E req for status. 7/3/01 - Getting yellow alarm at tandem end. Researching 7/2/01 - Mark Skinner to chk Mark Enderlin for status of trks. T-1 comp 6/26 per Carl L. 6/25/01 - Per Carl L. T-1 due 7/2/01. 6/18/01 - Per Mark S. trks built. Ready to begin testing. 6/11/01 - Per Mark Skinner, in process of building trks and testing. 5/21/01 No FOC yet. 5/14/01 - Order placed for new T-1 to ride CFA 301 T3 JNBOARMAK31. LTRKARFRHD1. Use slot 28 on the DS3.
13	AR	LITTLE ROCK	POPE	1	CENTURY	LITTLE ROCK	4/12/2001	SWBT HYBRID	2	5/15/2001	NA		7/16/01 - Sent Mark E req for status. 7/2/01 - SWBT doesn't have trunks built yet. 7/2/01 - Mark Skinner to chk Mark Enderlin for status of trks. 6/25/01 - Per Carl L. trks due 6/26/01. 6/18/01 - Per Mark S. trks built. Ready to begin testing. 6/11/01 - Per Mark Skinner, in process of building trks and testing. 5/14/01 - No FOC yet per Shaunna 5/7/01 Order placed 5/4. Wtg on FOC - 4/30/01 - Shaunna/Mark Skinner given pANI asgmts
14	AZ	TUCSON	PIMA	1	QWEST	TUCSON	4/12/2001	QWEST CELLTRACE FG-D	8	5/1/2001			7/16/01 - Per Steve P. Tks due 7/23/01 7/2/01 - No report from mkt on trunks. 6/22/01 - Jackie Mines at Qwest questioned ordering of trunks. Referred to Jill F. for resolution. 6/20/01 - Per Jill, Pima County order is in with Qwest to go on existing span. 6/18/01 - JP to check Jill Flynn. 6/11/01 - PSAP has provided signed call routing sheets for loading to 911 database. Testing of trunking can begin. 6/5/01 - Pima Co PSAP to send approved CRS to SCC for loading pANIs. Wtg on word from PSAP. 5/21/01 - No word from PSAP on their trunk provisioning to the tandem. 5/17/01 - Per Ron P. T-1 is in, advised Jill to build trunks. No CRS recvd from county LWTC for Anita V. to ci me-JP. 4/12/01 - Fac request sent to Jill Flynn in Phoenix.
15	CO	FARMINGTON	LA PLATA	1	QWEST	GRAND JUNCTION	3/27/2001	QWEST CELLTRACE FG-D	2	REQ 5/1/01	req 5/25/01	Slots 1 & 2	7/16/01 - No word from market. on xconn. Sent email to Steve Paton. 7/2/01 - Per Ed H. sent supp to Qwest for CFA and dd chg to 7/12/01 for XConn. 6/25/01 - Per Ed. Chris Stubbs to follow up with AT&T for T-1 FOC. Ed also reported having trouble getting CFA from Qwest for their end of the AT&T POP connection at Grand Junction. Without that, AT&T can't place good order. 6/18/01 - Per Ed H. T-1 is up at GJ. He can't test trunks till AT&T does their design of the interstate ckt. Est comp date end of month. Jill gave ACNA as MMZ/CCQ. 6/10/01 - Jackie Mines requested Qwest RG29 form. Resent forms previously sent in April. 6/5/01 - Advised by Jackie Mines that PSAP can take either B8ZX or AML. Advised Ed H. to continue with provisioning as ordered (B8ZS). 5/21/01 - Per Dan Paylor no word on T-1. 5/14/01 - Per Ed H. Qwest questioning the POP ID Ed gave. Due date 5/18 for AT&T interlata ckt. 5/7/01 - FOC due 5/8/01. Shd hv DD this week. 4/27/01 - Ed placed local T-1 order at POP. 4/23/01 - Per JP, RG29 sent to Qwest for orders. Req 5/25/01. 4/16/01 - Per Ed





24	GA	SAVANNAH	TATTNAL	1	BS	SAVANNAH	12/13/2000	BS HYBRID	2	REQ 1/15/01		Slots 1 & 2	7/16/01 - No word from PSAP. Mike to chk for enhanced 911. 7/2/01 - No change. 6/18/01 - No word from PSAP. Ref to Mike Tinker to ck PSAP for status. 5/7/01 - No change. 4/16/01 - No report from PSAP on ability to take ph I. 4/2/01 - Per Kelly Bernard at PSAP, they are not live enhanced yet. Expect to be on line within month. No action required by ACI at this time. 3/30/01 - Per Charlene Mc. T-1 & Trks test OK. Drive test does not display locations info. Wkg w/ John Storey at BS. 3/28/01 - Per Charlene, tks still 1st bad. 3/20/01 - Per Charlene Mc. In process of turning up tks. 3/19/01 - Per Tony, software loaded. T-1 span is in. wkg on ACAC to call for trunks. Per NFS the T1 was tested ok on 3/16. The Trunks are scheduled for today. 3/12/01 - Per Charlene M. software due in this week. MSAG updates made. 3/05/01 - Per Charlene, MSC needs software update to handle tks. Shd hv in by dd. 2/26/01 - Per Ed H. T-1 DD 3/14, Tk 3/19. 2/19/01 - Per Ed H BS ordering facility today. 2/12/01 - No FOC recvd yet. Ed H will chk & adv. 2/05/01 - Ord
25	LA	KENNER	ASCENSION	1	BS	BATON ROUGE	6/1/2001	BS HYBRID	2	7/25/2001			6/18/01 - Per Mary Bennett in LA, T-1 is due 7/25/01. 6/11/01 - No word from Mary B. JP e-mailed Mary for status. 6/1/01 - Order sent to Mary Bennett in Kenner to set up T-1 to tandem
26	LA	KENNER	JEFFERSON	1	BS	NEW ORLEANS FR	6/1/2001	BS HYBRID	8	7/25/2001			6/18/01 - Per Mary Bennett in LA, T-1 is due 7/25/01. 6/11/01 - No word from Mary B. JP e-mailed Mary for status. 6/1/01 - Order sent to Mary Bennett in Kenner to set up T-1 to tandem
27	LA	KENNER	ST CHARLES	1	BS	NEW ORLEANS CA	6/1/2001	BS HYBRID	2	7/25/2001			6/18/01 - Per Mary Bennett in LA, T-1 is due 7/25/01. 6/11/01 - No word from Mary B. JP e-mailed Mary for status. 6/1/01 - Order sent to Mary Bennett in Kenner to set up T-1 to tandem
28	MO	SPRINGFIELD	STONE	1	VERIZON	BRANSON	6/27/2001	SWBT HYBRID	2	7/27/2001			7/16/01 - Pending FOC. 6/28/01 - Mike S. fwd order to Shaunna. 6/27/01 - Sent new trunk request to Mike Sewell for review and forwarding to Shaunna for orders.
29	MO	SPRINGFIELD	TANEY	1	VERIZON	BRANSON	5/8/2001	CAS W/ FGD	2	REQ 6/8/01		Slots 1 & 2	7/16/01 - Refd to Jas Mayo for status. 7/2/01 - No report from market. 6/25/01 - Referred to Marty Detling for contact to do test calls. Mike Sewell no longer in translations. 6/20/01 - Per Greg Taylor 6/18/01 - JP sent email to Verizon to advise status of load to database so testing can begin. 6/11/01 - T-1 comp 6/8/01. Adv Mike Sewell to build trunks. 6/5/01 - Pending 6/8/01 FOC. 5/21/01 - Per Shaunna, FOC 6/8/01 on T-1. 5/14/01 - No update. 5/8/01 - Order req sent to Miles Brushard for OK to Shaunna.
30	NC	HICKORY	IREDELL	1	BS	CHARLOTTE LAKEPOINT	7/7/2000	BS HYBRID	2 PER MSC	REQ 9/7/00	10/25/2000	? DD Charl Slots 21-22 Matt Slots 1 & 2	7/16/01 - Per BS, trks due 7/18 on the Alexander Co span. 6/25/01 - BS DD 7/11 on NX5BCP09(T-1) and NX9B1673(TKS). TGP 647, TSC 228972. Mike Spencer to follow up with Leon at ACAC. 6/18/01 - No word from WFS on status of trunks. Referred to Sherry A to see if same situation as Cherokee and Matthews Central Office. 6/12/01 - Per Mike, span is in. Waiting on trunks to be provisioned. 6/5/01 - Per Mike Spencer, wkg on span from BS. See Alexander Co. 5/21/01 - Per Sherry A. FOC due 5/29. Per 5/14/01 - New replacement order placed last week. Sherry A has no FOC yet. 5/10/01 - Per Mike, Bell South cannot find their orders for the trunks. Referred to Sherry A. 5/7/01 - No word from mkt. 4/24/01 - Per Mike Spencer, has not seen any trk orders for this span. LWTC for Sherry A. to clarify. Bell South called and advised had pending pastdue order (NXC47TF2 ON 20.DHMV.500891) but showed tandem end to be Charlotte Caldwell.
31	NC	DURHAM	ALAMANACE	1	BS	WINSTON SALEM	6/14/2001	BS HYBRID	5	7/23/2001		Slots 1-5	7/16/01 - Pending FOC. 6/27/01 - Sent new T-1 request to Bill P. to OK and send to Shaunna for ordering.
32	NC	DURHAM	BERTIE	1	SPRINT	ROCKY MOUNT	7/17/2001	CAS WSS7	2	8/20/2001			7/17/01 - Sent to Bill Plunkett for OK to order trunks

33	NC	DURHAM	HALIFAX	1	SPRINT	ROCKY MOUNT	3/26/2001	CAS-SS7	2	REQ 4/27/01		Slots 16 & 17	7/3/01 Per Howard analog hot cut, digital trk and drive test is scheduled for completion 7/6
34	NC	DURHAM	NASH	1	SPRINT	ROCKY MOUNT	1/10/2001	CAS WSS7	2	REQ 2/12/01		slots 1 & 2	6/25/01 - Per Howard, truned Analog up live on 6/20/01
35	NC	DURHAM	PITT	1	SPRINT	ROCKY MOUNT	3/7/2001	CAS WSS7	2	4/9/2001		Slots 3-4	6/1/01 - per Howard M. all analog test good. Still testing digital out of Raleigh.
36	NC	DURHAM - ANALOG; RALEIGH - DIGITAL	HARNETT	1	SPRINT	CLINTON	6/23/2000	CAS WSS7	2	9/18/2000	11/22/2000	ANALOG - Slot 3 & 4; DIGITAL - SLOTS 5 & 6	7/16/01 - Per Howard M. Digital due to cut this week. 6/25/01 - Storms last week prevented testing, hope to test this week. 6/18/01 - Per Howard, due for test this week. 6/11/01 - All sites except 354 test OK. Once resolved can go live. 6/5/01 - Per Howard M. all sites except 354 test OK, 354 ref to Keith A. 6/1/01 - Testing due this week. 5/21/01 - Keith A. resent new pANIs to Ken Joiner to load and make test calls. 5/14/01 - Per Howard M. Tks still not built by John Nickel. 5/10/01 - Received word from Sprint that NPA should be 910. Advised John Nickel/Keith Allred to make changes and retest. 5/8/01 - Per Howard M. still wkg on dig tk problem. 4/30/01 - Still fast busy on tks. 4/23/01 - Pe Howard M. still wkg to get dig working. 4/16/01 - Per Howard, analog tested OK to Durham. Getting fast bsy on digital. W wk with John Nichol on dig. 4/9/01 - Per Howard M. still testing analog & dig. 3/26/01 - Per Howard M. in process of drv testing this wk. 3/19/01 - No report from Mkt. Jim P to e-mail Jim Jennings for assist. 3/12/01 - Per Sue H. no chgs Wkg on dig tks b-4 drive test.
37	NC	FAYETTEVILLE	ROBESON	1	BS	LAURINBURG	5/22/2001	BS HYBRID	2	6/27/2001			7/16/01 - Per MJ, wkg on trunk info. 7/2/01 - Pending FOC 6/25/01 - Pending new FOC due date. 6/22/01 - Per Kevin H. Robeson trunks will go on on circuit 21.DHNV.523167.SB 6/18/01 - Trunks to Laurinburg reordered 5/31. ECD end of June. 6/5/01 - Same as Scotland. Pending FOC 5/22/01 - Req to order new IXC T-1 & tks sent to Bill Plunkett for OK.
38	NC	FAYETTEVILLE	SCOTLAND	1	BS	LAURINBURG	REORDERED 12/00	BS HYBRID	2	8/22/2000			7/2/01 - Pending FOC 6/29/01 - Per Kenny, T-1 Ckt is 21.DHNV.523167.SB on ord # NCC165172, BS contact David Barnes at 800-517-3435, x5306 6/25/01 - Pending new FOC due date 6/11/01 - Per Kevin Hopper, hope to keep BS trunks but will have to reorder At&t ckt(30 day due date.) 6/5/01 - Per Kevin Hopper, he requested trunks be reorder to Shaunna B. and expedite along with Robeson trunks. 6/1/01 - No report from market. 5/14/01 - Per Howard M. John Nickel still has not built trks.
39	NC	GREENSBORO	DAVIE	1	SPRINT	ELKIN	1/10/2001	CAS W/FG-D	2	REQ 2/12/01		Slots 1 & 2	7/16/01 - Per MJ, wkg on trks. 7/2/01 - T-1 still pending 6/25/01 - T-1 due 6/29/01, trks ordered. 6/18/01 - No update from WFS, reld to Sherry A. 6/11/01 - DD 6/12 on T-1. 6/1/01 - No report from market. 5/21/01 - BS needs Sherry A to resend order. This is not AEN involvement. 5/14/01 - Sherry A. to check with AEN for status of order and advise Wayne O. 5/7/01 - No word from mkt. 4/23/01 - No FOC from BS. T-1 is lightgate. 4/23/01 - Per Sherry A. Need CFA for Greensboro. Has reld to Jennifer Walker. 4/16/01 - JP to ck Sherry A for status. 4-9-01 - Per MJ at MSC, cks not in yet. 4/2/01 - Sherry A. gave CLLI info to BS 3/28-pending. 3/26/01 - Per Sherry A. BS nds corr CLLI & NXX from her. Wf send tda. 3/19/01 - No report from NFS. Sherry A was to order non-channelized T-1 from BS, then order channelized trks from Sprint on 3/13/01 and expedite. 3/12/01 - Per Sherry A. BS refused to prov DS1 since they aren't switching. IXC won't touch(same LATA) Adv Sherry to place order w/ Spr. and expedite. 3/05/01 - Per Sherry, discrepancy on NPANXX on Tandem. Refd to Ca

40	NC	GREENSBORO	RANDOLPH	1	SPRINT	ASHEBORO	7/17/00 8/11/00	CAS	4	REQ 9/18/00		? DD SLOTS 1 & 2	7/2/01 - Emmy Isbell at Sprint said Spr doesn't have order. Referred to Sherry A. for resolution. 6/25/01 - No word from Emmy Isbell. She is out all week at NENA conference. LVM for her. 6/19/01 - David adv has call in for Emmy for status. 6/18/01 - No word from David J on talks with Emmy. JP sent cemail to David & Emmy for status. 6/11/01 - Per Mary J. testing 6/12 with David J & Emmy Isbell at Sprint. 6/5/01 - T-1 in. Resent CRS to Mary Joyce to build in MSC and test. 6/1/01 - No report from market. 5/21/01 - Per Wayne. will drive test by 5/23 5/14/01 - Sherry A. to check with AEN for status of order and advise Wayne O. Wayne to ck with Mary Joyce for what she has done. 5/8/01 - Per Mary Joyce, span is in and ok, David Jones sending info to build trunks. 5/7/01 - No word from mkt. 4/30/01 - DD 5/1, Wayne advd to ck with ACAC. 4/23/01 - Per Sherry A. No word from BS on orders. Carl L. asked to escalate. 4/10/01 - Per Sherry A. 4/6 DD on order number NX1FK6B44-9-01 -Per MJ. ckts not in yet. 4/2/01 - No change. 3/26/01 - Per Sherry A. no FOC fr BS. 3/19/01 - No re
41	NC	GREENSBORO	STOKES	1	SPRINT	ELKIN	2/1/2001	CAS WFG-D	2	REQ 3/1/01		Slots 3 & 4	7/16/01 - Per MJ. wfg on trks. 7/2/01 - T-1 still pending. 6/25/01 - T-1 due 6/29/01, trks ordered. 6/18/01 - No update from WFS. rld to Sherry A. 6/11/01 - T-1 DD 6/12/01. 6/1/01 - No report from market. 5/21/00 - See Davie Co. 5/14/01 - Sherry A. to check with AEN for status of order and advise Wayne O. 5/7/01 - No word from mkt. 4/30/01 - See Davie county. 4/23/01 - Per Sherry A. Need CFA for Greensboro. Has rld to Jennifer Walker. 4-9-01 - No report from market. 4/2/01 - Sherry A. gave CLLI info to BS 3/28- pending. 3/26/01 - Per Sherry A. BS nds corr CLLI & NXX from her. W send tda 3/19/01 - No report from NFS. 3/12/01 - Pending. 3/05/01 - NPA/NXX discrepancy on tandem, ref to Carmen B. 2/26/01 - Per Sherry A. no DD set yet. 2/19/01 - Order for tks ye to be placed. Use same T-1 as Davie County.
42	NC	GREENSBORO	IREDELL	1	BS	CHARLOTTE LAKEPOINT	7/7/2000	BS HYBRID	2 PER MSC	REQ 9/7/00	10/25/2000		7/16/01 - Order NX5BCP09/NX9B1673, TGP 674, TSC 228972. 7/9/01 - T-1 due 7/23 tks 7/25. 7/2/01 - Per Sherry A., T-1 due 7/9, trks 7/11. 6/18/01 - Per MJ, BS ordered span 5/31. Appears to be same problem as Cherokee County with Matthews connectivity. 6/11/01 Per Mary J. GNBO to MTTH switch is good, Bs doesn't recognize ckt id from MTTH to Char Lake Point. Tracy C to check. 6/5/01 - Per Mary Joyce, T-1 in but passing all 1 ones on test call. 5/21/01 - FOC dd 5/30. Sherry to order tks. 5/14/01 - Per Sherry A. no word from AEN on order. 5/7/01 - No word from mkt. 4/30/01 - Per Sherry, IXC cross lata order needed. She will issue today. 4/23/01 - Per Carl L. order pending. 4/18/01 - JP placed expedite request for new trunk group GNBO to Charlotte LP tandem for the one tower. 4/16/01 - Per David Jones, GNBO-GNBO trks test HAS pANI going into Davidson County in err. Per AMY, Iredell has no local trks to the GNBO 911 tandem. Need to order 2 trunks from GNBO MSC to Charlotte Lake Point Tandem to serve the one tower in Iredell switched by GNBO MSC.
43	NC	HICKORY	BURKE	1	BS	CHARLOTTE LAKEPOINT	4/6/2001	BS HYBRID	2	5/8/2001	10/23/2000	TK DD	7/16/01 - No update from mkt. Mike S. on vac. 7/2/01 - David Jones to retest. Site 311 pANIs to follow. 6/27/01 - Per Ron, pANIs are loaded in SCC DB. 6/25/01 - T-1 in. David Jones to test 6/26/01 with John Storey. 6/18/01 - Per Mike S. span up, David Jones to build trunks this week. 6/12/01 - Per Mike, Span not in yet. Same problem as Iredell at GNBO. 6/4/01 - pANIs loaded in tandem. Mike Spencer advised. 5/21/01 - Sherry A to ck with ACAC for status of tks. 5/7/01 - No word from mkt. 4/30/01 - T-1 DD 5/15. Tks 5/17 per Sherry A. 4/23/01 - Wfg for FOC from BS. 4/6/01 - New tks ordered-JP





54	NC	WILMINGTON	NEW HANOVER	1	BS	WILMINGTON	3/28/2001	BS HYBRID	2	5/1/2001		SLOTS 1 & 2	7/16/01 - Per Kenny Joiner cut live 7/10/01
55	NE	GRAND ISLAND	CUSTER	1	QWEST	GRAND ISLAND	3/8/2001	QWEST CELLTRACE FG-D	2	REQ 4/9/01		Slots 1-2	7/16/01 - No word from PSAP. JP called for PSAP director. 7/2/01 - No word from PSAP. 6/25/01 - JP left word for Mr. Keller to advise of PSAP status. 6/11/01 - No change 6/5/01 - No selective routing to PSAP yet. 5/14/01 - Per Mr. Keller, PSAP eq upgraded in January. Dax at SCC stated that county is not enhanced 911 to selective router. Planned mid June to have built to allow W911 to function over selective router. 5/10/01 - Left word for Mr Keller at PSAP to call to advise status of PSAP upgrade. 4/23/01 - No word on status of PSAP. 4/16/01 - JP to chk on orders and pANI asgmts. 04/04/01 rec'd call from Dax SCC said Custer Cty PSAP is not capable of enhanced 9-1-1 through Qwest. He can't load pANIs. 4/2/01 - No response from WIRELESS-NE. 3/19/01 - No change. 3/12/01 - Pending 3/8/01 - Req for T-1 sent to D. Chappelle. New T-1
56	SC	CHARLESTON	HORRY	1	VERIZON	GEORGETOWN	4/17/2000	CAS	2	6/29/2000	10/20/2000	? DD	7/16/01 - No change. 7/2/01 - No word from PSAP. 6/25/01 - Asked Mike Tinker to find out when PSAP will be enhanced. 6/18/01 - No change. 6/11/01 - No word from Sprint or PSAP. 6/5/01 - Ref to SCC for info. 6/1/01 - No report from mkt. 5/16/01 - Per Renae Hardwick at PSAP, waiting on new ESN from Verizon. Unknown date for change. 5/14/01 - No change. 5/8/01 - Amy still ckg to see if PSAP is still standalone. 5/7/01 - Cld Amy L for status. 5/1/01 - Per Amy L at SCC, pANI load not done. 4/30/01 - Mike T. to ck with market. 4/23/01 - Per Mike Tinker: Per Mark Warren, translations are being built. Will do test cut then do live cut by 4/21-22. 4-9-01 - Need testing this week. Conf call 4/12 to turn up tks. 4/5/01 - Per Kim B. SR is ready now. Req testing next week to Perry O, Dale and Joey. 3/19/01 - Pending. DD 4/9/01. 3/06/01 - Per Kim and Larry W at Verizon, SR update due 4/9/01. 2/12/01 - Still wtg on Verizon. 2/05/01 - Per Kim B. shd hv update from Spr tdy. 1/29/01 - Sprint 911 tandem cant handle phase 1, dd for fix 1/31/01. 01/22/01 - No C
57	SC	MATTHEWS	CHEROKEE	1	BS	UNION	5/25/00; 10/17/00	BS HYBRID	2	ON HOLD	CD 1/25/2001	? DD Slot 1 & 2	7/16/01 - Sherry A. adv she has requested expedite of redesigned ckts. 7/2/01 - Pending FOC due nxt week. 6/25/01 - Orders in progress per Sherry A. 6/18/01 - It was determined there was a breakdown in the Transport group in communicating the CLR information to the MSC to connect the trunks. Sandy Henson is responsible for supplying CLR information to MSCs. 6/12/01 - Sandy Henson states she has seen nothing on CLR. 6/11/01 - Hugh C failed to test due to lack of CLR supposed to receive from Sandy Henson. Referred to Sandy H 6/12. 6/5/01 - Per BS, NW5HYKB5 due 6/8/01. Past due. Advised switch to expect call on 6/8. 6/1/01 - Sherry A. cld Palmetto Net and left word for status. 5/21/01 - Per Sherry, no word from Palmetto Net. 5/16/01 - Per Bill Plunkett, FOC from ICSC with a due date of 5/16/01. Nothing on Palmetto Net. Ref'd to Sherry A. 5/2/01 - Per Jennifer, DS3 due 5/15. Cl David Vanderlip for updates. 4/30/01 - Mike T. to ck with JW. 4/23/01 - No word from JW. 4-16-01 - Mike Tinker to FU w/ Jennifer Walker for status of redesign. 4/10/01 - Per Bill P. Jennifer wkg to reroute thru Charlotte on DS3. 4/2/01 - Pe
58	SC	MATTHEWS	CHESTER	1	BS	UNION	3/7/00; 10/17/00	BS HYBRID	2	UNK	? DD	? DD Slot 5 & 6	7/16/01 - Sherry A. adv she has requested expedite of redesigned ckts. 7/2/01 - Pending FOC due nxt week. 6/25/01 - Orders in progress per Sherry A. 6/18/01 - It was determined there was a breakdown in the Transport group in communicating the CLR information to the MSC to connect the trunks. Sandy Henson is responsible for supplying CLR information to MSCs. 6/11/01 - Hugh C failed to test due to lack of CLR supposed to receive from Sandy Henson. Referred to Sandy H 6/12. 6/5/01 - Per BS, NW5HYKB5 due 6/8/01. Past due. Advised switch(Ryan) to expect call on 6/8. 6/1/01 - Sherry A. cld Palmetto Net and left word for status. 5/21/01 - Per Sherry, no word from Palmetto Net. 5/16/01 - Per Bill Plunkett, FOC from ICSC with a due date of 5/16/01. 5/14/01 - Pending. 5/2/01 - Per Jennifer, DS3 due 5/15. Cl David Vanderlip for updates. 4/30/01 - Mike T. to ck with JW. 4/23/01 - No word from JW. 4-16-01 - Mike Tinker to FU w/ Jennifer Walker for status of redesign. 4-9-01 - No response from Jennifer W. JP emailed JW for status. 4/2/01 - Per Sherry A. Jennifer

59	SC	MATTHEWS	LANCASTER	1	BS	UNION (Previously Greenville)	7/19/00; 10/17/00	BS HYBRID	2	REQ 9/11/00	1/26/2001	? DD Slot 3 & 4	7/16/01 - Sherry A. adv she has requested expedite of redesigned ckts 7/2/01 - Pending FOC due next week. 6/25/01 - Orders in progress per Sherry A. 6/18/01 - it was determined there was a breakdown in the Transport group in communicating the CLR information to the MSC to connect the trunks Sandy Henson is responsible for supplying CLR information to MSCs. 6/11/01 - Hugh C failed to test due to lack of CLR supposed to receive from Sandy Henson. Referred to Sandy H 6/12 6/5/01 - Per BS, NWSHYKB5 due 6/8/01. Past due Advised switch to expect call on 6/8 6/1/01 - Sherry A. cid Palmetto Net and left word for status. 5/21/01 - Per Sherry, no word from Palmetto Net. 5/16/01 - Per Bill Plunkett, FOC from ICSC with a due date of 5/16/01 5/14/01 - Pending 5/2/01 - Per Jennifer, DS3 due 5/15. CI David Vanderlip for updates 4/30/01 - Mike T. to ck with JW. 4/23/01 - No word from JW. 4-16-01 - Mike Tinker to FU w/ Jennifer Walker for status of redesign. 4-9-01 No response from Jennifer W. JP emailed JW for status 4/2/01 - Per Sherry A. Jennifer Wa
60	TX	EL PASO	ELPASO	1	SWBT	ELPASO		BS HYBRID	8	5/1/2001	6/4/2001		7/16/01 - No FOC from SWB yet 7/2/01 - No word from market. 6/25/01 - Per Jill Flynn, EL Paso order is on the way to SWB (needs a span) No word on FOC 6/18/01 - JP sent email to SWB for status. 6/11/01 - No word on trks yet per Barb B. 6/5/01 - No word from Market. 5/14/01 - Pending FOC. 5/7/01 - Pending. 5/1/01 - Req to order ckts sent to Steve Paton. Jill Flynn to order fac
61	TX	LONGVIEW	ANDERSON	1	VALOR	ATHENS(SPRINT)	7/19/2000	CAS	2		11/16/2000		7/16/01 - No word on migration to Athens tandem. 7/2/01 - JP has call in for Sprint for ordering info. 6/26/01 - Per Amy, DD mid July to migrate record to Athens. 6/25/01 - No word from SCC on move of records. JP sent email for status. 6/18/01 - Pending 6/5/01 - Per Amy L. all TN records due to be transferred from Fairfield tandem to Athens tandem 6/20/01. 5/31/01 - Per John Basile, connectivity to Athens tandem for selective routing is not installed yet. He said Athens is a Sprint tandem. 5/22/01 per Tom F @ SCC will get update by 5/25 on Valor problem. 5/14/01 No change. 5/7/01 - Per Amy L. at SCC, prob at Valor end with land line records. 4/30/01 - Still waiting for info from CSEC. 4/16/01 - Per Mike Stroud, prefers to trunk to Longview tandem when county gets trunking set up. JP to call John Basile at Valor for status. 4/2/01 - No change 3/26/01 - No response from CSEC. 3/05/01 - Wtg on response from Tx CSEC 2/26/01 - Per John Basile at Valor, Anderson is direct trkd. W/ be rehomed to Athens (Spr) trdm to be able to handle phase I 2/12/01 - No
62	TX	LONGVIEW	LONGVIEW,CITY OF	1	SWBT	LONGVIEW	3/26/2001	CAS	2	REQ 4/27/01		NEXT AVAIL	7/16/01 - SWB approved of EX1. Judy Graham to submit orders. 7/5/01 - Sent signed Ex 1 to Fondra at SWBT for processing to restart order process. 7/3/01 - Sent Judy SWB Ex 1 to restart the order. Marlis cannot understand what we are requesting. 7/2/01 - No update from NFS. 6/25/01 - Per SWBT, claim they didn't receive. Judy Graham is wrkg with Marlis Pintane to get FOC. 6/11/01 - Foc Pending. 6/5/01 - FOC pending. 5/14/01 - No updates from Judy Graham. 5/8/01 - Judy ordered tks 4/25/01 with FOC req of 5/2. 4/16/01 - JP to resend orders to field for OK to process. 3/26/01 - Req new trks for City of Longview.
63	TX	LONGVIEW	VAN ZANDT	1	VERIZON	CASH	8/2/2000	CAS	2		10/16/2000		7/16/01 - No Change. 6/18/01 - No word from PSAP. Kelli Merrweather advised of our need for OK from Caroline Flores. 6/11/01 - Per Mike S. waiting on PSAP to approve, testing completed. 5/22/01 Per Tom @SCC will work with Mike S. on call ident. issue 5/18/01 - Per Mike S. Cell 46(Ben Wheeler) routes to PSAP as cell site 33(Palm Isle in Gregg County). Only made the one test call. He has call in to Tom F. at SCC. 5/14/01 - Per Mike S. test calls route to Canton PD instead of Van Zandt Sheriff's Ofc as CRS indicate. Per Amy, GTE has not loaded pANis into their selective router. She resent batch today. 5/7/01 - Per Mike, wtg on SS7 connectivity confirmation from Brian Bennett. 4/30/01 - JP advd Mike Stroud to check for trks to be tested. SWB/AT&T & Ver have connected 4/23/01 Pending. 4/18/01 - Per Malik, This order is scheduled to be completed on 04-27-01. The Lec Foc'd the order with a 04-24-01 due date. The LEC ID is 18HCGS608104SW. Malik4/16/01 - Per Sherry A. DD is 4/20 for Verizon to conn up. 4-9-01 - Per Mike S. T-1 not hooked up yet. Sherry A to ck SWB & Verzn. 4/2/01 - AT&T T-1 to Addison worked out with



69	WV	ST CLAIREVILLE	KANAWHA	1	VERIZON	CHARLESTON/ DUNBAR	3/26/2001	CAS W/SS7	2	REQ 5/1/01	<p>7/16/01 - Per Corey calls passing all data to PSAP except audio. Tom Garrett has opened trouble ticket. 7/9/01 Corey reported trunks are in and ready to test. PSAP left word they are ready to test. Should have trunks turned up this week 6/25/01 - Todd confirmed the SS7 links are up. Advd Tom G to test. 6/18/01 - Per Corey, pending upgrade of Sprint switch 6/21/01. 6/11/01 - Per Corey, trunks to Charleston OK, Dunbar trks can be seen by Verizon. Linda Kenyon to check Verizon.(Bob Miller 304 347-1407) 6/5/01 - T-1 up to 1 SR, Corey building pANis. 5/14/01 - Per Tom G. need FOC for trks from Terry McIntyre. 5/7/01 - Per Tom Garrett, T-1 is up and slots 1:10 are built. To be tested this week. 4/30/01 - Tentative 5/3/01 DD. See slot asgmt chgs. 4/10/01 - MSC upgrade due 4/12/01. 4/2/01 - Per Tracy C. Tk order placed to Verz. 3/30/01 - CLLI of cell site for microwave is CSLNWWCLW02(2MD). 3/26/01 - New trk order sent to field for review. Use same T-1 as Lincoln Co.</p>
----	----	----------------	---------	---	---------	-----------------------	-----------	-----------	---	------------	---

PHASE I - Completed

COUNTER	ST	MSC	COUNTY	PHASE 1 of 2	LEC	SR	TYPE SOLUTION
1	AL	MONTGOMERY	ELMORE	1	BS	MONTGOMERY	BS HYBRID
2	AL	MONTGOMERY	ESCAMBIA	1	BS	MOBILE	BS HYBRID
3	AL	BIRMINGHAM	JEFFERSON	1	BS	BIRMINGHAM	BS HYBRID
4	AL	MONTGOMERY	MONTGOMERY	1	BS	MONTGOMERY	BS HYBRID
5	AL	MONTGOMERY	TALLAPOOSA	1	BS	MONTGOMERY	BS HYBRID
6	AR	LITTLE ROCK	PULASKI	1	SWBT	LITTLE ROCK	SWBT HYBRID
7	AR	FT. SMITH	WASHINGTON	1	SWBT	FAYETTEVILLE	SBC HYBRID
8	FL	GAINESVILLE	ALACHUA	1	BS	GAINESVILLE	SBC HYBRID
9	FL	JACKSONVILLE	NASSAU	1	BS	JACKSONVILLE	BS HYBRID
10	FL	TALLAHASSEE	GADSDEN	1	BS	PANAMA CITY	BS HYBRID
11	FL	YOUNGSTOWN	WASHINGTON	1	BS	PANAMA CITY	BS HYBRID
12	GA	ALBANY	DOUGHERTY	1	BS	ALBANY	BS HYBRID
13	GA	ALBANY	LOWNDES	1	BS	ALBANY	BS HYBRID
14	GA	ALBANY	MITCHELL	1	BS	ALBANY	BS HYBRID
Y	NC	HICKORY	ALEXANDER	1	BS	CHARLOTTE LAKEPOINT	BS HYBRID
1	NC	DURHAM (ANALOG) RALEIGH ( DIGITAL)	BEAUFORT	1	SPRINT	ROCKY MOUNT	CAS W/SS7
2	NC	MATTHEWS	CABARRUS	1	BS		
3	NC	DURHAM (ANALOG) RALEIGH ( DIGITAL)	CAMDEN/ PASQUOTANK	1	SPRINT	ROCKY MOUNT	CAS W/SS7
4	NC	WILMINGTON	CARTERET	1	SPRINT	ROCKY MOUNT	CAS W/SS7
5	NC	DURHAM	CASWELL	1	SPRINT	ASHEBORO	CAS-FGD
6	NC	DURHAM (ANALOG) RALEIGH ( DIGITAL)	CHOWAN	1	SPRINT	ROCKY MOUNT	CAS W/SS7
7	NC	WILMINGTON	COLUMBUS	1	SPRINT	CLINTON	CAS-SS7
8	NC	FAYETTEVILLE	CUMBERLAND	1	SPRINT	CLINTON	CAS W/SS7
9	NC	PORTSMOUTH, VA	CURRITUCK	1	SPRINT	ROCKY MOUNT	CAS
10	NC	GREENSBORO	DAVIDSON	1	BS	GREENSBORO	BS HYBRID
11	NC	GREENSBORO	FORSYTH	1	BS	GREENSBORO	BS HYBRID
12	NC	GREENSBORO	GUILFORD	1	BS	GREENSBORO	BS HYBRID


13	NC	FAYETTEVILLE	HOKE	1	SPRINT	CLINTON	CAS W/SS7
14	NC	DURHAM (ANALOG) RALEIGH ( DIGITAL)	JOHNSTON	1	SPRINT	ROCKY MOUNT	CAS W/SS7
15	NC	DURHAM (ANALOG) RALEIGH ( DIGITAL)	LEE	1	SPRINT	CLINTON	CAS W/SS7
16	NC	WILMINGTON	LENOIR	1	SPRINT	ROCKY MOUNT	CASS W/SS7
17	NC	DURHAM	MARTIN	1	SPRINT	ROCKY MOUNT	CAS-SS7
18	NC	MATTHEWS	MECKLENBURG	1	BS	CHARLOTTE CALDWELL	BS HYBRID
19	NC	FAYETTEVILLE	MOORE	1	SPRINT	ROCKY MOUNT	CAS W/SS7
20	NC	WILMINGTON	NEW HANOVER	1	BS	WILMINGTON	BS HYBRID
20	NC	DURHAM	PERSON	1	SPRINT	ASHEBORO	CAS W/FG-D
21	NC	GREENSBORO	ROCKINGHAM	1	BS	GREENSBORO	BS HYBRID
22	NC	MATTHEWS	ROWAN	1	BS	CHARLOTTE LAKEPOINT	BS HYBRID
23	NC	MATTHEWS	STANLY	1	BS	CHARLOTTE LAKEPOINT	BS HYBRID
24	NC	RALEIGH	WAKE	1	BS	RALEIGH	BS HYBRID
25	NC	RALEIGH/DURHAM	WILSON	1	SPRINT	ROCKY MOUNT	CAS W/SS7
26	SC	AUGUSTA	AIKEN	1	BS	COLUMBIA	BS HYBRID
27	SC	PIEDMONT	ANDERSON	1	BS	EASLEY MAIN	BS HYBRID
28	SC	CHARLESTON	BERKELEY	1	BS	CHARLESTON	BS HYBRID
29	SC	CHARLESTON	DILLON	1	BS	FLORENCE	BS HYBRID
30	SC	CHARLESTON	DORCHESTER	1	BS	COLUMBIA	BS HYBRID
31	SC	PIEDMONT	GREENVILLE	1	BS	EASLEY MAIN	BS HYBRID
32	SC	CHARLESTON	KERSHAW	1	BS	COLUMBIA	BS HYBRID
33	SC	COLUMBIA	LEXINGTON	1	BS	COLUMBIA	BS HYBRID
34	SC	PIEDMONT	PICKENS	1	BS	EASLEY MAIN	BS HYBRID
35	SC	PIEDMONT	SPARTANBURG	1	BS	EASLEY MAIN & UNION	BS HYBRID
36	TX	TEMPLE	BLANCO	1	SWBT	AUSTIN	CAS
37	TX	TEMPLE	BOSQUE	1	SWBT	WACO WASHINGTON	CAS
38	TX	TEMPLE	BURNET	1	VERZN	GEORGETOWN	CAS

39	TX	LONGVIEW	CAMP	1	SWBT	LONGVIEW	CAS
40	TX	LONGVIEW	CHEROKEE	1	VERZN	WHITEHOUSE	CAS
41	TX	TEMPLE	CORYELL	1	SWBT	WACO WASHINGTON	CAS
42	TX	TEMPLE	FALLS	1	SWBT	WACO WASHINGTON	CAS
43	TX	LONGVIEW	FRANKLIN	1	VERZN	WHITEHOUSE	CAS
44	TX	LONGVIEW	GREGG	1	SWBT	LONGVIEW	CAS
45	TX	TEMPLE	HAMILTON	1	SWBT	WACO WASHINGTON	CAS
46	TX	TEMPLE	HILL	1	SWBT	WACO WASHINGTON	CAS
47	TX	TEMPLE	LAMPASAS	1	SWBT	AUSTIN	CAS
48	TX	TEMPLE	LLANO	1	VERZN	GEORGETOWN	CAS
49	TX	TEMPLE	LIMESTONE	1	SWBT	WACO WASHINGTON	CAS
50	TX	LONGVIEW	MARION	1	SWBT	LONGVIEW	CAS
51	TX	TEMPLE	MCLENNAN	1	SWBT	WACO WASHINGTON	CAS
52	TX	TEMPLE	MILAM	1	SWBT	AUSTIN	CAS
53	TX	LONGVIEW	PANOLA	1	SWBT	LONGVIEW	CAS
54	TX	TEMPLE	ROBERTSON	1	SWBT	WACO WASHINGTON	CAS
55	TX	LONGVIEW	SMITH	1	SWBT	TYLER	SBC HYBRID
56	TX	LONGVIEW	TITUS	1	SWBT	LONGVIEW	SBC HYBRID
57	TX	LONGVIEW	UPSHUR	1	VERZN	WHITEHOUSE	CAS
58	VA	LYNCHBURG	ALBERMARLE	1	SPRINT	CHARLOTTESVILLE	CAS W/ FGD
59	VA	PORTSMOUTH, VA	CHESAPEAKE, CITY	1	VERZN	NEWPORT NEWS, SHIPPS CORNER	SS7; GTE - CAS W/FG-D
60	VA	RICHMOND	CHESTERFIELD	1	VERZN	RICHMOND,CHESTER (1)LYNCHBURG (2)	SS7; GTE - CAS W/FG-D
61	VA	LYNCHBURG	DANVILLE, CITY	1	VERZN	DANVILLE	CAS W/SS7
62	VA	PORTSMOUTH, VA	HAMPTON	1	VERZN	PORTSMOUTH, NEWPORT NEWS	CAS W/ SS7
63	VA	RICHMOND	HENRICO/RICHMOND	1	VERZN	RICHMOND STUART AV	CAS W/ FGD
64	VA	LYNCHBURG	LYNCHBURG, CITY	1	VERZN	LYNCHBURG, DANVILLE	CAS W/ SS7
65	VA	PORTSMOUTH, VA	NEWPORT NEWS, CITY	1	VERZN	PORTSMOUTH, NEWPORT NEWS	CAS W/ SS7

66	VA	PORTSMOUTH, VA	NORFOLK, CITY	1	VERZN	PORTSMOUTH, NEWPORT NEWS	CAS W/ SS7
67	VA	PORTSMOUTH, VA	PORTSMOUTH, CITY	1	VERZN	PORTSMOUTH, NEWPORT NEWS	CAS W/ SS7
68	VA	RICHMOND	POWHATAN	1	VERZN	RICHMOND	CASS W/FGD
69	VA	PORTSMOUTH, VA	SUFFOLK, CITY	1	VERZN	PORTSMOUTH, NEWPORT NEWS	CAS W/ SS7
70	VA	PORTSMOUTH, VA	VIRGINIA BEACH, CITY	1	VERZN	NEWPORT NEWS, SHIPPS CORNER	SS7; GTE - CAS W/FG-D
71	VA	PORTSMOUTH, VA	YORK	1	VERZN	PORTSMOUTH, NEWPORT NEWS	CAS W/ SS7
72	WV	ST CLAIRESVILLE, OH	CABEL	1	VERZN	CHARLESTON/DUNBAR	CAS W/ SS7
73	WV	ST CLAIRESVILLE, OH	LINCOLN	1	VERZN	CHARLESTON/DUNBAR	CAS W/ SS7

**CERTIFICATE OF SERVICE**

I, Payquith White, hereby certify that on this 25<sup>th</sup> day of July 2001, I caused copies of the foregoing "ALLTEL Communications, Inc. Petition For Waiver of Sections 20.18(e) and (g) of the Commission's Rules" to be sent to the following by hand delivery:

  
Payquith White

Blaise Scinto  
Deputy Chief, Policy Division  
Wireless Telecommunications Bureau  
Federal Communications Commission  
445 12<sup>th</sup> Street, S.W.  
Washington, D.C. 20554

ITS  
c/o FCC  
445 12<sup>th</sup> Street, S.W.  
Washington, D.C. 20554

Kris Monteith  
Chief, Policy Division  
Wireless Telecommunications Bureau  
Federal Communications Commission  
445 12<sup>th</sup> Street, S.W.  
Washington, D.C. 20554

James Schlichting  
Deputy Bureau Chief  
Wireless Telecommunications Bureau  
Federal Communications Commission  
445 12<sup>th</sup> Street, S.W.  
Washington, D.C. 20554