

Verizon Wireless Phase II E911 4/1/02 Readiness

AGPS/AFLT Network Assist

- ☒ Network PDE - Bought and installed redundant Compaq PDE

Lucent Infrastructure

- ☒ Lucent Switch Load 17.0 SU6 – completed
- ☒ Lucent Cell Load 17.10 – will be completed

First Office Applications (Not required by 4/1/02)

- ☒ York County, VA (TCS) set to go live 4/1/02
- Rhode Island (Intrado) plan to go live 4/15/02

EFLT

- ☒ Compaq – EFLT feature developed and tested
- ☒ Lucent – EFLT loaded in all Lucent switches
- Nortel - FOA 7/19/02; Full deployment 9/20/02
- Motorola – No FOA until 3Q/04; full deployment late

Interim Network Solution

- ☒ St. Clair County, IL - deployed and live 12/31/01
- ☒ Lake County, IN - deployed and live 12/31/01
- ☒ Cook County, IL - deployed and plan to be live 4/1/02
- ☒ Harris County, TX - deployed (236 sites); launch waiting for enhancements
- ☒ Chicago, IL - deployed (101 sites); launch waiting for enhancements
- ☒ St. Louis County, MO - deployed (104 sites); launch waiting for PSAP/SWBT