

Before the
Federal Communications Commission
Washington, DC 20554

In the Matter of)
)
Revision of the Commission's Rules to Ensure) CC Docket No. 94-102
Compatibility with Enhanced 911 Emergency) FRN 00004-9792-33
Calling Systems)

To: Chief, Enforcement Bureau
Chief, Wireless Telecommunications Bureau

**CINGULAR WIRELESS LLC THIRD QUARTERLY
E911 IMPLEMENTATION REPORT FOR GSM NETWORKS**

Cingular Wireless LLC ("Cingular"), by its attorneys and pursuant to the October 12, 2001 *Order* in this proceeding,¹ hereby submits its Third Quarterly E911 Implementation Report concerning the status of its Phase I and Phase II E911 implementation efforts in its GSM markets.

INTRODUCTION

In order to satisfy the Commission's Phase II E911 requirements in its GSM markets, Cingular plans on deploying Enhanced Observed Time Difference of Arrival ("E-OTD") technology, a hybrid network and handset-based solution for locating wireless 911 callers. Cingular already has completed deployment of a "safety net" location technology solution, similar to Network Software Solution ("NSS"), for callers without E-OTD handsets in its current GSM markets. At least seven E-OTD handset platforms have been tested in infrastructure lab environments, validating that the communication protocol between that handset platform and

¹ *Revision of the Commission's Rules to Ensure Compatibility with Enhanced 911 Emergency Calling Systems; Request for Waiver by Cingular Wireless LLC*, CC Docket No. 94-102, *Order*, 16 F.C.C.R. 18305 (2001), *recon. pending* ("Order").

infrastructure elements is functioning. Live network testing to validate algorithm performance and accuracy is underway. No handset supplier has been able to make available an E-OTD handset that is proven to meet FCC accuracy requirements.² When live network testing is completed handset vendors will be able to make validated handsets commercially available to Cingular. Based on preliminary results from the live network testing in Hayward California, Cingular believes that it will be able to certify that a handset model will be capable of meeting the initial requirements. Cingular believes this testing should be completed in time for Cingular to make at least one E-OTD handset model available for sale by September 1, 2002. Once these handsets are released commercially, Cingular will take the steps necessary to ensure that 50% of all GSM handsets sold (*i.e.*, activated by Cingular) in Cingular's markets are E-OTD capable by February 28, 2003, with 100% of all GSM handsets sold in Cingular's markets E-OTD capable by June 30, 2003. Finally, Cingular has acknowledged that 95% of its GSM customers will have location-capable handsets by the Commission's December 31, 2005 deployment deadline.³

I. PHASE I AND PHASE II PSAP REQUESTS

Cingular continues to work with the public safety community, including APCO, NENA and NASNA, regarding the deployment of Phase I and Phase II services throughout Cingular's GSM network. In this regard, Cingular has developed a form to assist in determining PSAP readiness and facilitate Phase II planning.⁴ As discussed below, Cingular continues to make

² In other words, to date, no handset supplier has been able to demonstrate consistently to Cingular that an E-OTD capable handset can meet the initial FCC-required level of accuracy in a live network environment, such that the handset could be released commercially by that supplier with confidence that the handset's E-OTD functionality is proven and optimized.

³ Cingular Wireless LLC, Petition for Reconsideration, CC Docket No. 94-102, at 16 (November 13, 2001) ("Petition for Reconsideration").

⁴ See Attachment A. This form requests the information deemed relevant by the City of Richardson Order for determining the validity of a request for Phase II service. See *Petition of City of Richardson, Texas*, CC Docket No. 94-102, *Order*, 16 F.C.C.R. 18982 (2001). Item 11

progress towards its Phase II commitments despite a variety of constraints, including vendor delays, network instability and lack of equipment availability.

A. Phase I E911 Service

Cingular continues to make significant progress in its efforts to deploy Phase I location capability services. To date, Cingular has received 1,006 PSAP requests for Phase I service. Of those requests, 952 (94.6%) are in service or in progress and 54 (5.4%) are on hold. Reasons for placing requests on hold include, *inter alia*, the negotiation of service agreements, LEC failure to upgrade ALI databases, and miscellaneous reasons for delay attributable to the particular PSAP. Specific detail regarding these requests for Cingular's GSM and TDMA markets, including the specific reasons underlying each request that has been pending for more than six months, is included in Attachment B to this Report.

B. Phase II E911 Service

To date, Cingular has received a total of 69 requests for Phase II service for GSM networks in the following states: California, Georgia, Nevada, North Carolina, South Carolina, Tennessee, Connecticut, New Jersey and Washington. As of June 30, 2002, 60 requests for Phase II service have been pending for more than 6 months, and 2 requests have been deemed invalid. Cingular has provided specific details regarding the validity of those requests.⁵ By carefully reviewing the information included in the responses returned by some PSAPs, Cingular has classified each request for Phase II service as valid, invalid, or pending. The pending

asks if a funding mechanism is in place for the PSAP to recover its Phase II costs. Item 8 asks which equipment the PSAP will use to translate latitude and longitude coordinates into location and address and Item 9 asks if the mapping equipment and software have been installed and tested, along with copies of the applicable order or correspondence. Item 10 asks if the PSAP has requested the necessary facilities from the LEC to enable the PSAP to receive the Phase II data including upgrade to the ALI database and PAM interface with re-query capability, plus a copy of such request. *Id.* at 18982, 18986-87.

⁵ See Attachment C.

category includes those requests which require follow-up because the “PSAP Profile” form either has not been completed and returned or does not fully demonstrate PSAP readiness. Several PSAPs have rescinded their requests.

As of June 30, 2002, testing was completed for the infrastructure modifications necessary for Cingular’s Phase II Safety Net (“Interim Phase II”) service for its GSM markets served by Ericsson infrastructure in California, Nevada and Washington, and Nortel infrastructure in its North Carolina, South Carolina, Georgia and Tennessee GSM markets. Accordingly, Cingular has fully deployed Interim Phase II capabilities throughout its existing GSM footprint in these markets.⁶

Further, on June 27, 2002, Cingular began sending Interim Phase II data from a limited number of cells at the request of the City of San Francisco, the only PSAP in its operational GSM service area capable of receiving the information as of the end of the reporting period. Cingular used the Safety Net technology within its network and routed Interim Phase II data via Gateway Mobile Location Center (“GMLC”) service provided by its vendor, TCS. This successfully demonstrates Cingular’s ability, in markets served by stand-alone Ericsson infrastructure, to estimate position via Safety Net technology and deliver the position information via the GMLC solution to any PSAP technically capable of receiving the data.

As of June 30, 2002, no PSAPs within Cingular’s stand-alone Nortel GSM markets were capable of receiving Interim Phase II data. Cingular is prepared to begin delivery of Phase II services in these Nortel markets once the capabilities are in place for requesting PSAPs.

⁶ *But see* Cingular Wireless LLC, Petition to Modify Phase II Implementation Plan, CC Docket No. 94-102, at 1-3 (April 30, 2002) (“NSS Petition”).

II. STATUS OF PHASE II IMPLEMENTATION AND DEPLOYMENT PLAN

A. Deployment Benchmarks

The Commission referred the issue of whether Cingular violated the October 1, 2001 deadline for both its GSM and TDMA networks to the Enforcement Bureau.⁷ The referral with respect to compliance with the GSM handset deployment requirements was made even though Cingular had informed the Commission that compliance therewith was impossible.⁸ In an effort to satisfy the Commission's Phase II requirements as quickly as possible, Cingular has proposed the following deployment schedule:

- At least one E-OTD handset model will be available for sale by September 1, 2002;
- 50% of all GSM handsets sold in Cingular's markets will be E-OTD capable by February 28, 2003;
- 100% of all GSM handsets sold in Cingular's markets will be E-OTD capable by June 30, 2003; and
- 95% of Cingular's GSM customers will have location-capable handsets by December 31, 2005.⁹

Cingular is awaiting Commission action on this proposal.

⁷ Order at ¶23.

⁸ *Id.*

⁹ Petition for Reconsideration at 16. Although there has been no action on this proposal, the Commission has recognized the difficulties associated in providing Phase II service and that "the three largest carriers using GSM have committed to begin selling E-OTD handsets this fall and plan to have 100 percent by the end of that year." *Implementation of Section 6002(b) of the Omnibus Budget Reconciliation Act of 1993; Annual Report and Analysis of Competitive Market Conditions With Respect to Commercial Mobile Services*, FCC 02-179, *Seventh Report*, at 74 (July 3, 2002); See *Revision of the Commission's Rules to Ensure Compatibility with Enhanced 911 Emergency Calling Systems; Phase II Compliance Deadline for Non-Nationwide CMRS Carriers*, CC Docket 94-102, *Order to Stay*, FCC 02-210, at 3-4 (rel. July 26, 2002).

B. Activation Rate

As discussed above, no validated E-OTD capable handsets are commercially available from any source at this time.¹⁰ Accordingly, no activation rate data can be reported. Accuracy rate data will be provided in the Quarterly Report following commercial availability of the handsets.

C. Accuracy Milestone

Pursuant to the *Order*, Cingular must initially deploy E-OTD handsets that satisfy the accuracy requirements for network-based solutions (100 meters for 67% of calls/300 meters for 95% of calls). By October 1, 2003, these handsets must satisfy the accuracy requirements for handset-based solutions (50 meters for 67% of calls/150 meters for 95% of calls). Cingular has been informed by its vendors that they continue to believe that the E-OTD technology will satisfy the initial 100m/300m accuracy requirement by the end of 2002, but it is still too early to determine whether the 50m/150m accuracy mark will be achieved by October 2003. In the event that E-OTD does not improve to meet the accuracy requirements for handset-based solutions by October 1, 2003, Cingular will either deploy an alternative location technology solution or seek additional relief from the Commission.¹¹

D. Deployment Plan

In order to ensure that its resources are used efficiently and productively, Cingular will continue to weigh the following factors when prioritizing pending Phase II PSAP requests: the size of the PSAP/market; the PSAP's status with respect to Project Locate; and the date of the PSAP request. By prioritizing requests in this manner, Cingular will serve the public interest by maximizing the area provided with Phase II service.

¹⁰ See Note 2, *supra*.

¹¹ *Order* at ¶19.

As discussed in previous Quarterly Reports, Cingular provides GSM service utilizing infrastructure from both Ericsson and Nortel. Cingular’s GSM markets in Nevada, Washington, and California are served with Ericsson infrastructure. GSM markets in North Carolina, South Carolina, eastern Tennessee, and the Georgia coast are served with Nortel infrastructure. The New York BTA is served by combinations of Nortel and Ericsson equipment. Due to the differences in infrastructure release dates, Cingular will detail E911 Phase II deployment information separately for each vendor.

Cingular’s Deployment Plan By Equipment Manufacturer*

	Ericsson	Nortel
Safety Net Hardware & Software Installation Complete	Complete	Complete
NSS/BSS Software Upgrades Complete to Support Safety Net	Complete	Complete
Safety Net Testing Complete	Complete	Complete
Safety Net Ready for Service **	Complete	Complete
Safety Net Operational Network-wide	Complete	Complete
E-OTD LMU Installations Begin	Complete	Aug-02
E-OTD Software Installation	Complete	Aug-02
E-OTD Ready for Service **	Aug-02	Oct-02
E-OTD Operational in PSAP Request Areas	Dec-02	Dec-02

* The dates above reflect proposed service roll-out. Cingular notes that it is difficult to predict potential delays caused by hardware or software failure, antenna zoning and leasing issues, *etc.* Accuracy verification will proceed after market activations and will be complete prior to the deadlines to which Cingular has committed. All switch upgrades necessary for providing E-OTD in both the Ericsson and Nortel GSM markets have been completed.

** “Ready for Service” means testing is complete in trial area and product is ready for roll-out in network. These dates are inapplicable to the New York BTA because it utilizes a combination of Nortel and Ericsson equipment. As discussed in its pending Petition to Modify Phase II Implementation Plan, a compliant safety net solution should be available for deployment in this market by December 31, 2002.¹²

¹² NSS Petition at 1-3.

1. E-OTD Network Infrastructure

Ericsson: Hardware and software to support E-OTD in Cingular's markets served by Ericsson infrastructure (California, Nevada, and Washington) became available in March 2002 for initial testing. Equipment for Cingular's Regional Operation Center (*i.e.*, Service Mobile Location Center ("SMLC")) and software for its switching equipment have been installed. This equipment is part of Ericsson's First Office Application ("FOA") for its E-OTD solution, which commenced in April 2002 within Cingular's Hayward, California market. Cingular completed installation of Location Monitoring Units ("LMUs") for the FOA area in April 2002 with 20 LMUs installed as part of the FOA. FOA testing in that area commenced in April and continues today. In August 2002, the Hayward FOA area will be expanded to 100 LMUs for larger scale testing and validation. Cingular has experienced some delays with the FOA testing due to a variety of software errors that have been encountered, as well as hardware instability within the E-OTD infrastructure. Notwithstanding, Cingular intends to comply with the December 31, 2002 deadline and is moving forward with the deployment of E-OTD hardware within its Ericsson footprint in order to comply with valid PSAP requests.

Nortel: Hardware and software to support E-OTD in Cingular's markets served by Nortel infrastructure (coastal Georgia, North Carolina, South Carolina, and Tennessee) will be available in August 2002. Software upgrades must be installed in Cingular's SMLC equipment to allow it to function with LMUs. Those software upgrades will commence in August 2002 along with the installation of the LMU hardware at 20 base stations as part of a network introduction test for the Nortel markets. It is expected that Cingular will be able to successfully test and begin deploying the E-OTD infrastructure in response to valid Phase II requests in these markets by early October. Cingular is prepared to begin deploying LMUs prior to the completion of network introduction testing if it is deemed necessary to meet the December 31,

2002 deployment deadline. Accordingly, Cingular intends to satisfy the December 31, 2002 deadline for completing E-OTD deployment in those Nortel markets with PSAP requests.

Nortel/Ericsson (New York BTA): Hardware and software to support E-OTD in Cingular's New York BTA will be available in August 2002. The installation of the LMU hardware and antennas at the base stations will commence in August 2002, with acceptance testing to follow. Cingular intends to satisfy the December 31, 2002 deadline for completing E-OTD deployment in the New York BTA where valid PSAP requests exist.¹³

2. Safety Net

As of June 30, 2002, Cingular completed testing of the infrastructure modifications necessary for its Phase II Safety Net service for markets served by Ericsson infrastructure in its California, Nevada and Washington markets and Nortel infrastructure in its North Carolina, South Carolina, Georgia and Tennessee markets. Accordingly, Cingular has fully deployed Safety Net Phase II capabilities throughout its existing GSM footprint in these markets.

In the New York BTA, which utilizes a combination of Nortel and Ericsson infrastructure, a safety net solution could not be deployed by June 30, 2002. Cingular has requested limited relief that would extend the deadline for deploying a safety net solution in this market until December 31, 2002.¹⁴ Cingular requested limited relief because currently there is no compliant safety net solution that can be deployed in markets (such as the New York BTA) that utilize Nortel Base Station Controllers ("BSCs") and Ericsson Mobile Switching Centers ("MSCs"). A safety net solution is currently being developed and should be tested and deployed in the New York BTA by December 31, 2002. VoiceStream has encountered the same problem

¹³ *Order* at ¶31.

¹⁴ NSS Petition at 1-3.

and has been informed by vendors that, although a safety net solution was not available for the New York BTA by June 2002, the solution could be deployed by December 31, 2002.¹⁵

3. Administrative Support

Cingular has contracted the services of three firms to aid in the deployment of E911 services throughout its network. TCS and Intrado have been contracted to provide GMLC functionality. Both companies also act as consultants for PSAP project management including coordination efforts, traffic planning, database provisioning, data mapping, call routing, network monitoring and troubleshooting. Cingular also has contracted with Compass to provide E911 project management and implementation services.

III. E-OTD TESTING

Cingular provided extensive background concerning availability of E-OTD capable handsets in its second supplement to its First Quarterly Report.¹⁶ Cingular does not expect any additional delays in its proposed deployment schedule, as long as handset suppliers are able to validate their handsets' E-OTD algorithm performance in a live network environment. Based on the foregoing, Cingular remains committed to deploying E-OTD handsets at the following rate:

- At least one E-OTD handset model will be available for sale by September 1, 2002;
- 50% of all GSM handsets sold in Cingular's markets will be E-OTD capable by February 28, 2003;
- 100% of all GSM handsets sold in Cingular's markets will be E-OTD capable by June 30, 2003; and
- 95% of Cingular's GSM customers will have location-capable handsets by December 31, 2005.¹⁷

¹⁵ VoiceStream Wireless Corporation April 2002 Semi-Annual Report on E911 Phase II Implementation Plan, CC Docket No. 94-102, at 10, 23 (April 1, 2002); VoiceStream Wireless Corporation Amended Request for Limited Modification of E911 Phase II Implementation Plan, CC Docket No. 94-102, at 3, 19, 22 (February 28, 2002).

¹⁶ Cingular Wireless LLC Second Supplement to First Quarterly E911 Implementation Report and Petition for Reconsideration, CC Docket 94-102 (June 19, 2002).

¹⁷ Petition for Reconsideration at 16.

A. GSM Location Working Group

As reported in its June Supplement to the Second Quarterly Report,¹⁸ Cingular is actively participating in the GSM Location Working Group (“Group”). The Group was formed in April 2002 and was originally comprised of members from Cingular, AT&T Wireless (“AWS”), VoiceStream Wireless, and Cambridge Positioning Systems (“CPS”). In addition to the GSM carriers, the Group also includes representatives from the four major infrastructure vendors: Ericsson Inc., Nokia Networks, Nortel Networks (“Nortel”), and Siemens ICN (“Siemens”), as well as participants from the handset vendor community: Motorola Inc., Nokia Mobile Phones, Samsung Electronics, Siemens ICM, and Sony Ericsson Mobile Communications. This group is currently lead by the Chief Technical Officers of the three major carriers. The goal of the Group is to share information and promote the advancement of E-OTD technology to meet the Phase II E911 deployment schedule.¹⁹

As discussed in the June Supplement, the Group held its first meeting in Dallas on June 11, 2002 to discuss the status of E-OTD testing on carriers’ networks. The Group met again on July 11, 2002 in Seattle to discuss the status of E-OTD development. At this meeting, the following topics were discussed:

- Development of testing methodologies and protocols to accurately evaluate and report on E-OTD location accuracy;
- Gathering results from E-OTD field trials in order to accelerate E-OTD deployment;
- Defining a development path for E-OTD deployment and establishing priorities to improve E-OTD technology; and
- Sharing information regarding alternative location technologies.

¹⁸ Cingular Wireless LLC Supplement to Second Quarterly E911 Implementation Report, CC Docket No. 94-102 (June 27, 2002) (“June Supplement”).

¹⁹ The Group has also formed core working groups to focus on issues such as Accuracy Test Plans, Interoperability Testing Status, and PSAP\LEC Coordination in order to efficiently advance the Phase II deployment.

The July 11th meeting also served as an open forum to discuss with infrastructure and handset vendors the progress of E-OTD technology and to report on the status of E-OTD testing on networks. Each vendor provided information regarding current E-OTD capabilities and reported on its ability to meet the Commission's E911 accuracy requirements. The Group again asked vendors whether they would be able to meet the 100m/300m accuracy capability by the end of the year as well as the 50m/150m accuracy capability by October 1, 2003. Vendor responses were similar to those from the June meeting in Dallas. It appears that through careful coordination vendors will be capable of meeting the initial 100m/300m accuracy requirement by the end of 2002. It is unclear, however, whether vendors will be able to meet the 50m/150m accuracy deadline set for October 1, 2003. In addition to discussing with vendors the current status of E-OTD technology, the Group moved forward with coordinating plans for field testing and established infrastructure and handset working groups tasked with gathering and sharing information from testing.

The Group agreed that focusing testing and development efforts within the industry to a specific set of live environments would facilitate Phase II deployment. To this end, the Group agreed to employ a two-part approach for testing whereby specific markets would be chosen as lead test areas for each infrastructure provider and benchmark test environments for the handset providers. The carrier in a chosen market will work with its designated infrastructure vendor to provide a test area in which handset vendors can test handsets on the infrastructure provider's equipment.

Two markets have been chosen to conduct lead tests for Part 1 of the handset testing. Tests of Ericsson's infrastructure with various E-OTD handsets are currently underway in Cingular's Hayward, California market. Tests of Nokia Networks' infrastructure with various E-OTD handsets will be performed in AWS' Portland, Oregon market. Cingular, AWS, Ericsson

and Nokia are committed to focusing their engineering efforts to optimize the E-OTD network technology within these specific live environments for the purpose of validating the stability and functionality of the handsets' location algorithms, in effect demonstrating that the handsets will meet the FCC requirements prior to their commercial release. If results of these field tests are satisfactory, Cingular anticipates that it will begin selling E-OTD handsets by the September 1, 2002 benchmark.

Part 2 of testing will focus on optimizing E-OTD infrastructure algorithms and refining the network launches to meet the 100m/300m (and eventually the more stringent 50m/150m) accuracy requirements. The host carriers and infrastructure vendors for these markets also will commit their engineering efforts to optimize the E-OTD technology within the markets. The table below identifies the markets that will be used.

Infrastructure Vendor	Operator	Band	City
Siemens	Cingular	850 & 1900 MHz	Detroit, MI
Nortel	VoiceStream	1900 MHz	Denton, TX
Nokia	AT&T Wireless	1900 MHz	Portland, OR
Nokia	VoiceStream	1900 MHz	Bellevue, WA
Nokia	Cingular	850 MHz	Philadelphia, PA
Ericsson	Cingular	1900 MHz	Hayward, CA
Ericsson	AT&T Wireless	850 MHz	Denton, TX
CPS	VoiceStream	1900 MHz	Washington DC

The next Group meeting is scheduled for August 9, 2002 in Atlanta, Georgia. The format will be similar to the July 11th meeting and will provide carriers with an update of the status of the E-OTD testing efforts. Cingular will continue to meet with the vendors to test the E-OTD technology and to meet the accuracy requirements mandated by the FCC.

B. Testing on Live Networks Utilizing Ericsson Infrastructure

Cingular is using the SMLC and 20 LMUs in its E-OTD FOA network in Hayward, California to test E-OTD capable handsets on a live network utilizing Ericsson infrastructure.

On June 11, 2002, Cingular and three of its handset vendors commenced testing E-OTD handsets on live networks utilizing Ericsson infrastructure. The parties agreed to use the same test locations to allow a direct comparison of the results among the tested handsets. Cingular identified 50 test points within the E-OTD coverage area for this testing. Analysis of the initial test data showed a great variance in the performance of different handsets. Part of this was attributed to the lack of assistance data in the Ericsson E-OTD software at the time. Ericsson subsequently loaded a software patch to add assistance data functionality. While Cingular continues to experience additional challenges in the Hayward trials, it continues to work diligently with Ericsson and CPS to resolve these issues while continuing handset testing in this market. Cingular has contracted engineering services from Galaxy Engineering Services to aid in the on-going testing and optimization efforts in its Hayward network.

C. Testing on Live Networks Utilizing Nokia Infrastructure

Cingular's testing efforts with respect to Nokia infrastructure were discussed at length in the June Supplement.²⁰ Cingular also notes that it has contracted engineering services from WFI to aid in the on-going testing and optimization efforts in its Philadelphia network. Moreover, Cingular is currently focusing handset testing on live Nokia networks in AWS' Portland market.

D. Testing on Live Networks Utilizing Siemens Infrastructure

In mid-July, the installation of the SMLC and 27 LMUs necessary to test E-OTD handsets on live networks utilizing Siemens infrastructure was completed in Cingular's Detroit, Michigan market. Network optimization is currently on-going and initial E-OTD handset testing is scheduled to begin August 5, 2002 in Detroit. Cingular has contracted engineering services from Tek Systems to aid in the testing and optimization efforts in its Detroit network.

²⁰ June Supplement at 3-4.

Respectfully submitted,

CINGULAR WIRELESS LLC

By: /s/
J. R. Carbonell
Carol L. Tacker
David G. Richards
5565 Glenridge Connector
Suite 1700
Atlanta, GA 30342
(404) 236-5543

Its Attorneys

August 1, 2002

E911 PHASE II PSAP PROFILE



WIRELESS E911 PHASE II PSAP PROFILE

Please complete one profile for each PSAP included in the Phase II request under this 911 authority

1. Name of 911 Authority (ex: Orleans Parish Commn. District or Fulton County 911)		2. Number of PSAPs under this Authority	
3. Contact Information for 911 Authority Name/Title:		Phone:	
Street:		Fax:	
City, State, Zip:		E-mail:	
4. Name of PSAP (ex: Fulton County 911 or Hall County Sheriff's Office)			
5. Contact Information for PSAP Director/Manager Name/Title:		Phone:	
Street:		Fax:	
City, State, Zip:		E-mail:	
6. Is PSAP currently receiving Phase I service (call back number and address of cell tower)? Yes No If YES, then via NCAS?			
7. Type of customer premise equipment or phone system (ex: Positron lifeline or Motorola Centrallink 2000)			
8. What equipment will PSAP use to translate lat/long coordinates into location / address?			
9. Has the mapping equipment / software been installed and tested? Yes No If no, order date: Due date: Please provide copy of order or correspondence			
10. Has PSAP requested necessary facilities from the LEC to enable the PSAP to receive Phase II data including upgrade to ALI database and PAM interface with re-query capability? Yes No If yes, then provide copy of request			
11. Is a funding mechanism in place for the PSAP to recover costs associated with Phase II implementation? Yes No If YES, please attach description of funding mechanism.			
12. Comments / Notes:			
Signature:		Date:	

PHASE I IMPLEMENTATION STATUS

Cingular Wireless Phase I Implementation Status - Alabama

as of 6/30/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Autuga Co	6						No request	
Baldwin Co	1	05/01/99	01/01/00					
Barbour Co	5						Licensed but no sites	
Blount Co	5						Licensed but no sites	
Bulloch Co	5						Licensed but no sites	
Butler Co	6						No request	
Calhoun Co	1	05/01/99	01/01/00					
Cherokee Co	5						Licensed but no sites	
Choctaw Co	5						Licensed but no sites	
Clarke Co	6						No request	
Clay Co	1	07/01/00	12/31/00			YES		
Cleburne Co	1	02/01/00	12/31/00					
Coffee Co	5						Licensed but no sites	
Colbert Co	6						No request	
Conecuh Co	6						No request	
Coosa Co	5						Licensed but no sites	
Covington Co	5						Licensed but no sites	
Crenshaw Co	5						Licensed but no sites	
Cullman Co	5						Licensed but no sites	
Dale Co	5						Licensed but no sites	
Dallas Co	1	05/15/01	12/01/01					
Dekalb Co	5						Licensed but no sites	
Elmore Co	1	04/01/99	01/01/01					
Escambia Co	1	07/01/99	01/01/01					
Escambia Co, FL	1	04/24/00	03/16/01					
Etowah Co	1	03/01/99	01/01/01					
Fayette Co	1	01/01/00	05/22/01					
Franklin Co	1	01/01/01	05/31/01			YES		
Geneva Co	5						Licensed but no sites	
Greene Co	6						No request	
Hale Co	1	05/01/99	01/01/00					
Henry Co	5						Licensed but no sites	
Houston Co	3	05/10/01		YES			Trunks held due to Verizon Agreement	Verizon
Jackson Co	1	11/01/99	02/14/02					
Jefferson Co	1	01/01/00	06/29/01					
Jefferson Co - Birmingham	1	04/01/01	07/01/01			YES		

Cingular Wireless Phase I Implementation Status - Alabama

as of 6/30/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Jefferson Co - Fairfield City	1	01/01/00	01/01/01					
Jefferson Co - Gardendale City	1	10/01/00	12/31/00			YES		
Jefferson Co - Homewood City	1	06/01/97	01/01/00					
Jefferson Co - Hoover City	1	01/31/02	02/01/02			YES		
Jefferson Co - Hueytown	1	04/30/01	06/01/01			YES		
Jefferson Co - Leeds City	1	12/01/99	12/31/00					
Jefferson Co - Mountain Brook City	1	04/24/01	07/01/01			YES		
Jefferson Co - Pleasant Grove	1	09/01/00	12/31/00			YES		
Jefferson Co - Tarrant	1	11/01/99	12/31/00					
Jefferson Co - Vestavia City	1	11/01/99	12/31/00					
Lamar Co	1	11/01/97	01/11/01					
Lauderdale Co	1	09/01/00	12/31/00			YES		
Lawrence Co	6						No request	
Lee Co	1	09/01/98	01/01/00					
Limestone Co	1	03/01/97	01/01/00					
Lowndes Co	1	05/14/01	12/02/01					
Macon Co	6						No request	
Madison Co	1	11/01/97	01/01/00					
Marengo Co	5						Licensed but no sites	
Marion Co	1	11/01/00	01/11/01			YES		
Marshall Co	3	02/01/97			YES		PSAP waiting for CPE upgrade	Jursidiction
Mobile Co	1	06/01/99	12/31/00					
Monroe Co	6						No request	
Montgomery Co	1	07/01/99	12/31/00					
Montgomery Co - City of Montgomery	1	07/01/99	12/31/00					
Morgan Co	1	12/01/99	12/31/00					
Okaloosa Co, FL	3	06/22/01			YES		County needs CPE upgrade to interface with NCAS solution, Decided to put request on hold	Jursidiction

Cingular Wireless Phase I Implementation Status - Alabama

as of 6/30/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Perry Co	5						Licensed but no sites	
Pickens Co	1	09/01/00	02/15/02					
Randolph Co	1	10/01/00	04/10/01			YES		
Russell Co	6						No request	
Santa Rosa Co, FL	1	10/08/97	03/16/01					
Shelby Co	1	10/01/00	12/31/00			YES		
St Clair Co	1	02/01/00	12/31/00					
Sumpter Co	1	07/01/00	12/31/00			YES		
Talladega Co	1	03/01/00	12/31/00					
Tallapoosa Co	5						Licensed but no sites	
Tuscaloosa Co	1	11/01/97	12/31/00					
Walker Co	1	06/01/99	12/31/00					
Walton Co, FL	6						No request	
Washington Co	6						No request	
Wilcox Co	5						Licensed but no sites	
Winston Co	1	04/01/00	01/11/01					
Totals	79	49	46	1	2	13		

Cingular Wireless Phase I Implementation Status - Arizona

as of 6/30/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Mohave Co	6						No request	
Totals	1	0	0	0	0	0		

Cingular Wireless Phase I Implementation Status - Arkansas

as of 6/30/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Arkansas Co	6						No request	
Ashley Co	6						No request	
Baxter Co	2	04/23/01		YES			LEC issue resolved. Working with Lucent with technical TCAP signaling problems with switch. On-going resolution efforts with Cingular and Lucent. 6/25/02 Continued TCAP issues. Cingular/Lucent/TCS on going resolution in progress	Cingular/Lucent/TCS
Benton Co	1	03/01/01	11/30/01					
Boone Co	2	06/04/01		YES			LEC issue resolved. Working with Lucent with technical TCAP signaling problems with switch. On-going resolution efforts with Cingular and Lucent. 6/25/02 Continued TCAP issues. Cingular/Lucent/TCS on going resolution in progress	Cingular/Lucent/TCS
Bradley Co	6						No request	
Calhoun Co	6						No request	
Carroll Co	2	07/09/01		YES			LEC issue resolved. Working with Lucent with technical TCAP signaling problems with switch. On-going resolution efforts with Cingular and Lucent. 6/25/02 Continued TCAP issues. Cingular/Lucent/TCS on going resolution in progress	Cingular/Lucent/TCS

Cingular Wireless Phase I Implementation Status - Arkansas

as of 6/30/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Chicot Co	3	06/15/01		YES			LEC issue resolved. Working with Lucent with technical TCAP signaling problems with switch. On-going resolution efforts with Cingular and Lucent. 6/25/02 Continued TCAP issues. Cingular/Lucent/TCS on going resolution in progress	Cingular/Lucent/TCS
Clark Co	2	03/22/01		YES			LEC issue resolved. Working with Lucent with technical TCAP signaling problems with switch. On-going resolution efforts with Cingular and Lucent. 6/25/02 Continued TCAP issues. Cingular/Lucent/TCS on going resolution in progress	Cingular/Lucent/TCS
Clay Co	6						No request	
Cleburne Co	6						No request	
Cleveland Co	6						No request	
Conway Co	2	06/13/01		YES			LEC issue resolved. Working with Lucent with technical TCAP signaling problems with switch. On-going resolution efforts with Cingular and Lucent. 6/25/02 Continued TCAP issues. Cingular/Lucent/TCS on going resolution in progress	Cingular/Lucent/TCS

Cingular Wireless Phase I Implementation Status - Arkansas

as of 6/30/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Craighead Co	2	06/15/01		YES			LEC issue resolved. Working with Lucent with technical TCAP signaling problems with switch. On-going resolution efforts with Cingular and Lucent. 6/25/02 Continued TCAP issues. Cingular/Lucent/TCS on going resolution in progress	Cingular/Lucent/TCS
Crawford Co	2	04/16/01		YES			LEC issue resolved. Working with Lucent with technical TCAP signaling problems with switch. On-going resolution efforts with Cingular and Lucent. 6/25/02 Continued TCAP issues. Cingular/Lucent/TCS on going resolution in progress	Cingular/Lucent/TCS
Cross Co	2	06/15/01		YES			LEC issue resolved. Working with Lucent with technical TCAP signaling problems with switch. On-going resolution efforts with Cingular and Lucent. 6/25/02 Continued TCAP issues. Cingular/Lucent/TCS on going resolution in progress	Cingular/Lucent/TCS
Dallas Co	2	09/24/01		YES			LEC issue resolved. Working with Lucent with technical TCAP signaling problems with switch. On-going resolution efforts with Cingular and Lucent. 6/25/02 Continued TCAP issues. Cingular/Lucent/TCS on going resolution in progress	Cingular/Lucent/TCS

Cingular Wireless Phase I Implementation Status - Arkansas

as of 6/30/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Desha Co	2	10/03/01		YES			LEC issue resolved. Working with Lucent with technical TCAP signaling problems with switch. On-going resolution efforts with Cingular and Lucent. 6/25/02 Continued TCAP issues. Cingular/Lucent/TCS on going resolution in progress	Cingular/Lucent/TCS
Drew Co	6						No request	
Faulkner Co	6						No request	
Franklin Co	6						No request	
Fulton Co	6						No request	
Garland Co	2	04/19/01		YES			LEC issue resolved. Working with Lucent with technical TCAP signaling problems with switch. On-going resolution efforts with Cingular and Lucent. 6/25/02 Continued TCAP issues. Cingular/Lucent/TCS on going resolution in progress	Cingular/Lucent/TCS
Grant Co	6						No request	
Greene Co	2	06/15/01		YES			LEC issue resolved. Working with Lucent with technical TCAP signaling problems with switch. On-going resolution efforts with Cingular and Lucent. 6/25/02 Continued TCAP issues. Cingular/Lucent/TCS on going resolution in progress	Cingular/Lucent/TCS

Cingular Wireless Phase I Implementation Status - Arkansas

as of 6/30/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Hot Springs Co	2	02/14/01		YES			LEC issue resolved. Working with Lucent with technical TCAP signaling problems with switch. On-going resolution efforts with Cingular and Lucent. 6/25/02 Continued TCAP issues. Cingular/Lucent/TCS on going resolution in progress	Cingular/Lucent/TCS
Independence Co	1	03/10/01	05/15/01			YES		
Izard Co	6						No request	
Jackson Co	6						No request	
Jefferson Co	2	04/20/01		YES			LEC issue resolved. Working with Lucent with technical TCAP signaling problems with switch. On-going resolution efforts with Cingular and Lucent. 6/25/02 Continued TCAP issues. Cingular/Lucent/TCS on going resolution in progress	Cingular/Lucent/TCS
Johnson Co	5						Licensed but no sites	
Lawrence Co	6						No request	
Lee Co	4	04/24/02		YES			Request within 6 month window	
Lincoln Co	6						No request	
Logan Co	6						No request	
Lonoke Co	1	03/10/01	07/21/01			YES		
Madison Co	6						No request	
Marion Co	2	10/04/01		YES			LEC issue resolved. Working with Lucent with technical TCAP signaling problems with switch. On-going resolution efforts with Cingular and Lucent. 6/25/02 Continued TCAP issues. Cingular/Lucent/TCS on going resolution in progress	Cingular/Lucent/TCS

Cingular Wireless Phase I Implementation Status - Arkansas

as of 6/30/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Mississippi Co	2	04/06/01		YES			LEC issue resolved. Working with Lucent with technical TCAP signaling problems with switch. On-going resolution efforts with Cingular and Lucent. 6/25/02 Continued TCAP issues. Cingular/Lucent/TCS on going resolution in progress	Cingular/Lucent/TCS
Monroe Co	2	07/20/01		YES			LEC issue resolved. Working with Lucent with technical TCAP signaling problems with switch. On-going resolution efforts with Cingular and Lucent. 6/25/02 Continued TCAP issues. Cingular/Lucent/TCS on going resolution in progress	Cingular/Lucent/TCS
Montgomery Co	6						No request	
Nevada Co	6						No request	
Newton Co	6						No request	
Ouachita Co	6						No request	
Perry Co	6						No request	
Phillips Co	2	03/29/01		YES			LEC issue resolved. Working with Lucent with technical TCAP signaling problems with switch. On-going resolution efforts with Cingular and Lucent. 6/25/02 Continued TCAP issues. Cingular/Lucent/TCS on going resolution in progress	Cingular/Lucent/TCS

Cingular Wireless Phase I Implementation Status - Arkansas

as of 6/30/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Pike Co	2	03/13/01		YES			LEC issue resolved. Working with Lucent with technical TCAP signaling problems with switch. On-going resolution efforts with Cingular and Lucent. 6/25/02 Continued TCAP issues. Cingular/Lucent/TCS on going resolution in progress	Cingular/Lucent/TCS
Poinsett Co	6						No request	
Polk Co	2	08/17/01		YES			LEC issue resolved. Working with Lucent with technical TCAP signaling problems with switch. On-going resolution efforts with Cingular and Lucent. 6/25/02 Continued TCAP issues. Cingular/Lucent/TCS on going resolution in progress	Cingular/Lucent/TCS
Pope Co	1	03/10/01	07/21/01			YES		
Praire Co	6						No request	
Pulaski Co	1	03/10/01	07/21/01			YES		
Randolph Co	6						No request	
Saline Co	2	06/19/01		YES			LEC issue resolved. Working with Lucent with technical TCAP signaling problems with switch. On-going resolution efforts with Cingular and Lucent. 6/25/02 Continued TCAP issues. Cingular/Lucent/TCS on going resolution in progress	Cingular/Lucent/TCS
Scott Co	6						No request	
Searcy Co	6						No request	

Cingular Wireless Phase I Implementation Status - Arkansas

as of 6/30/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Sebastian Co	2	06/26/01		YES			LEC issue resolved. Working with Lucent with technical TCAP signaling problems with switch. On-going resolution efforts with Cingular and Lucent. 6/25/02 Continued TCAP issues. Cingular/Lucent/TCS on going resolution in progress	Cingular/Lucent/TCS
Sevier Co	2	08/14/01		YES			LEC issue resolved. Working with Lucent with technical TCAP signaling problems with switch. On-going resolution efforts with Cingular and Lucent. 6/25/02 Continued TCAP issues. Cingular/Lucent/TCS on going resolution in progress	Cingular/Lucent/TCS
Sharp Co	6						No request	
St Francis Co	4	01/02/02		YES			LEC issue resolved. Working with Lucent with technical TCAP signaling problems with switch. On-going resolution efforts with Cingular and Lucent. 6/25/02 Continued TCAP issues. Cingular/Lucent/TCS on going resolution in progress	Cingular/Lucent/TCS
Stone Co	6						No request	
Union Co	4	01/28/02		YES			LEC issue resolved. Working with Lucent with technical TCAP signaling problems with switch. On-going resolution efforts with Cingular and Lucent. 6/25/02 Continued TCAP issues. Cingular/Lucent/TCS on going resolution in progress	Cingular/Lucent/TCS

Cingular Wireless Phase I Implementation Status - Arkansas

as of 6/30/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Van Buren Co	2	08/07/01		YES			LEC issue resolved. Working with Lucent with technical TCAP signaling problems with switch. On-going resolution efforts with Cingular and Lucent. 6/25/02 Continued TCAP issues. Cingular/Lucent/TCS on going resolution in progress	Cingular/Lucent/TCS
Washington Co	1	03/10/00	12/31/00					
White Co	6						No request	
Woodruff Co	2	09/19/01		YES			LEC issue resolved. Working with Lucent with technical TCAP signaling problems with switch. On-going resolution efforts with Cingular and Lucent. 6/25/02 Continued TCAP issues. Cingular/Lucent/TCS on going resolution in progress	Cingular/Lucent/TCS
Yell Co	6						No request	
Totals	68	35	6	29	0	4		

Cingular Wireless Phase I Implementation Status - California

as of 6/30/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Alameda Co	6						No request, DGS target begin date in 2002	DGS
Alpine Co	5						Licensed but no sites, No request, DGS target begin date in 2003/2004	DGS
Amador Co	5						Licensed but no sites, No request, DGS target begin date in 2002/2003	DGS
Butte Co	6						No request, DGS target begin date in 2003/2004	DGS
Calaveras Co	5						Licensed but no sites, No Request, DGS Target begin date in 2002/2003	DGS
Colusa Co	6						No request, DGS target begin date in 2003/2004	DGS
Contra Costa Co	6						No request, DGS target begin date in 2002	DGS
Del Norte Co	5						Licensed but no sites, No Request, DGS Target begin date in 2004/2005	DGS
El Dorado Co	6						No request, DGS target begin date in 2002/2003	DGS
Fresno Co	6						No request, DGS target begin date in 2002/2003	DGS
Glenn Co	6						No request, DGS target begin date in 2003/2004	DGS
Humboldt Co	5						Licensed but no sites, No Request, DGS Target begin date in 2004/2005	DGS
Imperial Co	6						No request, DGS target begin date in 2004/2005	DGS
Inyo Co	6						No request, DGS target begin date in 2004/2005	DGS
Kern Co	6						No request, DGS target begin date in 2002	DGS
Kings Co	6						No request, DGS target begin date in 2002/2003	DGS

Cingular Wireless Phase I Implementation Status - California

as of 6/30/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Lake Co	5						Licensed but no sites, No Request, DGS Target begin date in 2003/2004	DGS
Lassen Co	5						Licensed but no sites, No Request, DGS Target begin date in 2004/2005	DGS
Los Angeles Co	3	03/30/01		YES			1st deployment area;1st set of trunks to Pac Bell s.r. complete, trunks to Verizon s.r. pending due to incomplete interconnect agmt.	Cingular, TCS, SBC, Verizon
Madera Co	6						No request, DGS target begin date in 2003/2004	DGS
Marin Co	6						No request, DGS target begin date in 2002	DGS
Mariposa Co	5						Licensed but no sites, No Request, DGS Target begin date in 2003/2004	DGS
Mendocino Co	5						Licensed but no sites, No Request, DGS Target begin date in 2003/2004	DGS
Merced Co	6						No request, DGS target begin date in 2003/2004	DGS
Mono Co	6						No request, DGS target begin date in 2004/2005	DGS
Monterey Co	6						No request, DGS target begin date in 2003/2004	DGS
Napa Co	6						No request, DGS target begin date in 2002	DGS
Nevada Co	6						No request, DGS target begin date in 2003/2004	DGS
Orange Co	6						No request, DGS target begin date in 2002/2003	DGS
Placer Co	6						No request, DGS target begin date in 2002/2003	DGS

Cingular Wireless Phase I Implementation Status - California

as of 6/30/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Plumas Co	5						Licensed but no sites, No Request, DGS Target begin date in 2004/2005	DGS
Riverside Co	6						No request, DGS target begin date in 2002/2003	DGS
Sacramento Co	6						No request, DGS target begin date in 2002/2003	DGS
San Benito Co	6						No request, DGS target begin date in 2003/2004	DGS
San Bernardino Co	6						No request, DGS target begin date in 2002/2003	DGS
San Diego Co	6						No request, DGS target begin date in 2002/2003	DGS
San Francisco Co - CHP	6						No request	DGS
San Francisco Co - ECD	1	03/30/01	06/05/02					
San Joaquin Co	6						No request, DGS target begin date in 2002/2003	DGS
San Luis Obispo Co	6						No request, DGS target begin date in 2004/2005	DGS
San Mateo Co	6						No request, DGS target begin date in 2002	DGS
Santa Barbara Co	6						No request, DGS target begin date in 2002/2003	DGS
Santa Clara Co	6						No request, DGS target begin date in 2002	DGS
Santa Cruz Co	6						No request, DGS target begin date in 2003/2004	DGS
Shasta Co	6						No request, DGS target begin date in 2003/2004	DGS
Sierra Co	5						Licensed but no sites, No Request, DGS Target begin date in 2003/2004	DGS
Siskiyou Co	5						Licensed but no sites, No Request, DGS Target begin date in 2004/2005	DGS
Solano Co	6						No request, DGS target begin date in 2002	DGS

Cingular Wireless Phase I Implementation Status - California

as of 6/30/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Sonoma Co	6						No request, DGS target begin date in 2002	DGS
Stanislaus Co	6						No request, DGS target begin date in 2002/2003	DGS
Sutter Co	6						No request, DGS target begin date in 2003/2004	DGS
Tehama Co	6						No request, DGS target begin date in 2003/2004	DGS
Trinity Co	5						Licensed but no sites, No Request, DGS Target begin date in 2003/2004	DGS
Tulare Co	6						No request, DGS target begin date in 2002/2003	DGS
Tuolumne Co	5						Licensed but no sites, No Request, DGS Target begin date in 2003/2004	DGS
Ventura Co	6						No request, DGS target begin date in 2002	DGS
Yolo Co	6						No request, DGS target begin date in 2002/2003	DGS
Yuba Co	6						No request, DGS target begin date in 2003/2004	DGS
Totals	58	2	1	1	0	0		

Cingular Wireless Phase I Implementation Status - Connecticut

as of 6/30/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Fairfield Co (GSM)	1	01/01/01	12/20/01					
Fairfield Co (TDMA)	1	12/01/98	03/14/02					
Hartford Co	1	12/01/98	03/14/02					
Litchfield Co	1	12/01/98	03/14/02					
Middlesex Co	1	12/01/98	03/14/02					
New Haven Co	1	12/01/98	03/14/02					
New London Co	1	12/01/98	03/14/02					
Tolland Co	1	12/01/98	03/14/02					
Windham Co	1	12/01/98	03/14/02					
Totals	9	9	9	0	0	0		

Cingular Wireless Phase I Implementation Status - DCS GA

As of 6/30/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Appling Co	5						Licensed but no sites	
Bryan Co	6						No request	
Bulloch Co	3	01/04/99			YES		Frontier LEC switch cannot process 20 digits and does not plan to upgrade	LEC
Burke Co	6						No request	
Candler Co	6						No request	
Chatham Co	3	10/31/01		YES			Jurisdiction reviewing costs	Jurisdiction
Chatham Co - City of Savannah	6						No request	
Columbia Co	6						No request	
Effingham Co	1	07/07/98	03/28/02					
Emanuel Co	6						No request	
Evans Co	6						No request	
Franklin Co	6						No request	
Glascoock Co	5						Licensed but no sites	
Glynn Co	6						No request	
Jeff Davis Co	5						Licensed but no sites	
Jefferson Co	5						Licensed but no sites	
Jenkins Co	6						No request	
Liberty Co	3	06/21/99			YES		Coastal LEC cannot process 20 digits and does not plan to upgrade	LEC
Lincoln Co	5						Licensed but no sites	
Long Co	6						No request	
McDuffie Co	1	12/07/98	02/07/02					
Montgomery Co	5						Licensed but no sites	
Richmond Co	1	12/11/00	07/17/01					
Screven Co	6						No request	
Taliaferro Co	5						Licensed but no sites	
Tattnall Co	6						No request-original request rescinded 02/28/02	
Toombs Co	6						No request	
Warren Co	6						No request	
Wayne Co	1	07/10/01	03/28/02					
Wilkes Co	5						Licensed but no sites	

Cingular Wireless Phase I Implementation Status - DCS GA

As of 6/30/02

Totals	30	7	4	1	2	0		
--------	----	---	---	---	---	---	--	--

Cingular Wireless Phase I Implementation Status - DCS NC

As of 6/30/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Alamance Co	1	12/07/00	03/05/02					
Alexander Co	1	08/31/99	03/01/00					
Anson Co	3	12/13/00			YES		Jurisdiction has no trunks from LEC to PSAP	Jurisdiction, LEC
Ashe Co	6						No request	
Avery Co	1	05/03/02	05/03/02					
Beaufort Co	1	06/03/99	07/11/00					
Brunswick Co	1	03/14/00	03/14/00			YES		
Brunswick Co - Oak Island PD	1	08/14/99	03/14/00					
Buncombe Co	1	04/15/00	04/24/00			YES		
Burke Co	1	08/15/99	03/15/00					
Cabarrus Co	1	06/24/99	12/17/99			YES		
Caldwell Co	1	10/22/99	03/14/00			YES		
Carteret Co	1	09/15/00	11/20/00			YES		
Carteret Co - City of Atlantic Beach	1	06/25/00	01/25/01					
Carteret Co - City of Emerald Isle	1	06/25/00	01/25/01					
Carteret Co - City of Morehead City	1	06/25/00	01/25/01					
Catawba Co	1	06/12/97	12/17/99					
Chatham Co	1	11/24/98	02/14/01					
Cleveland Co	1	02/04/00	04/15/00			YES		
Cleveland Co - City of Shelby PD	1	02/04/00	04/15/00			YES		
Columbus Co	1	12/10/99	09/25/00					
Craven Co - City of New Bern	1	02/21/01	08/14/01			YES		
Cumberland Co	1	09/05/00	10/26/00			YES		
Cumberland Co - City of Fayetteville	1	06/01/00	06/02/00			YES		
Davidson Co	1	04/23/97	12/06/99					
Davie Co	1	08/04/00	04/10/01					

Cingular Wireless Phase I Implementation Status - DCS NC

As of 6/30/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Duplin Co	1	11/17/99	11/30/00					
Durham Co	3	10/17/00			YES		Cingular has trunks in place and could cut anytime, but Verizon wants NC state agreement. Also, county has not signed agreement	Jursdiction and LEC
Edgecombe Co	1	09/12/01	03/26/02					
Edgecombe Co - Tarboro Police Dept.	1	01/31/01	03/07/01			YES		
Forsyth Co	1	07/23/99	12/06/99			YES		
Franklin Co	1	07/21/00	10/04/00			YES		
Gaston Co	1	08/09/99	03/09/00					
Gaston Co - Mount Holly Police Dept.	1	12/10/00	03/09/00			YES		
Granville Co - Butner Public Safety	6						No request	
Granville Co - Oxford	1	01/24/00	08/16/01					
Greene Co	1	05/07/99	12/07/00					
Guilford Co	1	12/10/98	10/15/99					
Halifax Co	1	02/21/01	11/01/01					
Harnett Co	1	12/03/99	01/10/01					
Harnett Co - City of Dunn	1	12/03/99	03/08/01					
Haywood Co	1	04/15/00	04/24/00			YES		
Henderson Co	1	04/15/00	05/09/00			YES		
Hoke Co	1	08/25/00	11/27/00			YES		
Iredell Co	1	04/28/99	03/09/00					
Jackson Co	3	11/04/97			YES		Verizon needs contract with county to deploy (given to Finance Officer 3/02) and state agreement with Cingular	Jurisdiction
Johnston Co	1	11/01/99	02/10/00			YES		
Jones Co	3	12/07/00			YES		Jurisdiction has no E911 Addressing established	Jurisdiction

Cingular Wireless Phase I Implementation Status - DCS NC

As of 6/30/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Lee Co	1	04/15/00	12/15/00					
Lenior Co	1	07/19/00	02/15/01					
Lincoln Co	1	11/28/00	03/09/00			YES		
Macon Co	3	11/17/00			YES		Verizon needs contract with jurisdiction to deploy and state agreement with Cingular	LEC
Madison Co	6						No request	
McDowell Co	1	10/06/99	10/18/00					
Mecklenburg Co - Pineville Police Dept.	1	07/29/97	06/01/99					
Mecklenburg Co - Charlotte Mecklenburg PD	1	07/29/97	06/01/99					
Mecklenburg Co - Town of Cornelius PD	1	07/29/97	06/01/99					
Montgomery Co	1	10/30/00	02/07/02					
Moore Co	1	12/03/98	09/22/00					
Nash Co	1	07/24/00	09/22/00			YES		
New Hanover Co - Wilmington Sherrif's Office	1	10/24/97	03/10/00					
Northampton Co	6						No request	
Onslow Co	1	01/06/99	11/28/00					
Orange Co	1	07/21/99	08/09/00					
Orange Co - UNC-Chapel Hill	1	08/09/00	08/09/00			YES		
Pender Co	1	03/09/00	03/09/00			YES		
Person Co	1	08/14/00	02/07/02					
Pitt Co	1	03/09/01	04/05/01			YES		
Polk Co	6						No request	
Randolph Co	1	11/23/99	06/19/00					
Randolph Co - City of Highpoint	6						No request	
Richmond Co	1	11/23/99	03/09/00			YES		
Robeson Co	1	01/18/00	01/18/00			YES		

Cingular Wireless Phase I Implementation Status - DCS NC

As of 6/30/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Robeson Co - City of Lumberton	1	01/18/00	01/18/00			YES		
Rockingham Co - City of Reidsville Police Dept.	1	03/23/99	01/18/00					
Rowan Co	1	11/21/99	03/09/00			YES		
Rutherford Co	1	11/14/00	04/15/00			YES		
Sampson Co	1	08/25/00	06/20/01					
Scotland Co	1	09/27/00	09/27/00			YES		
Stanly Co	1	10/15/97	12/17/99					
Stokes Co	1	08/25/00	02/07/02					
Surry Co	1	02/08/02	02/12/02			YES		
Transylvania Co	3	10/12/00			YES		Cingular deployed 7/12/01, but PSAP has equipment issues and not receiving callback number and address	Jurisdiction
Union Co	3	08/29/00			YES		Trunks not ordered with Verizon, and jurisdiction has not decided who will do the selective routing of calls. Also jurisdiction has not sent S/A letter back	LEC, Jurisdiction
Vance Co	1	05/02/99	11/17/00					
Wake Co	1	02/07/00	06/09/00			YES		
Wake Co - Town of Cary	1	06/09/00	06/09/00					
Warren Co	6						No request	
Watauga Co	1	12/03/99	10/10/01					
Wayne Co	1	12/07/99	03/10/00			YES		
Wilkes Co	1	02/08/02	02/12/02			YES		
Wilson Co	1	03/21/97	08/10/00					
Yadkin Co	1	08/25/00	02/07/02					
Totals	93	86	79	0	7	33		

Status: 1- Deployed; 2-Cingular Past 6 Mo. Window; 3-PSAP or LEC Past 6 Mo. Window; 4-Request within 6 Mo. Window 5-Lic, no sites: 6- No Request

8/1/2002

Cingular Wireless Phase I Implementation Status - DCS SC

As of 6/30/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Abbeville Co	1	07/14/99	08/10/00					
Aiken Co	1	07/26/99	05/30/00					
Anderson Co	1	07/26/99	12/06/99			YES		
Barnwell Co	1	07/13/99	05/30/00					
Beaufort Co	3	07/13/99			YES		Sprint / Hargray LEC not ready	LEC
Berkeley Co	1	05/27/99	05/11/00					
Berkeley Co - City of Goose Creek	1	07/13/99	05/11/00					
Berkeley Co - City of Hanahan	1	07/21/99	05/11/00					
Calhoun Co	6						No request	
Charleston Co	1	08/02/99	07/18/00					
Cherokee Co	1	07/13/99	09/14/99			YES		
Chester Co	1	07/19/99	09/20/99			YES		
Chesterfield Co	6						No request	
Clarendon Co	6						No request	
Colleton Co	1	07/26/99	12/03/99			YES		
Darlington Co	1	07/14/99	12/13/99			YES		
Dillon Co	1	07/21/99	12/13/99			YES		
Dorchester Co	1	07/23/99	05/11/00					
Dorchester Co -City of Summerville	1	07/23/99	05/11/00					
Edgefield Co	1	02/15/99	07/18/00					
Fairfield Co	3	07/19/99			YES		CPE Upgrade necessary, VZ not ready	Jurisdiction & LEC
Florence Co	1	07/20/99	12/13/99			YES		
Georgetown Co	3	07/27/99			YES		VZ not ready - tarriff issues. VZ trying to get a flat rate on some eqpt to eliminate counties needing to purchase 2 T1s for each wireless carrier to the local CO	Jurisdiction & LEC

Cingular Wireless Phase I Implementation Status - DCS SC

As of 6/30/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Greenville Co	1	07/14/99	12/06/99			YES		
Greenwood Co	3	07/31/99		YES			Sprint LEC finally upgraded their switch but did not inform Cingular, Trunks ordered 3/28/02	LEC
Hampton Co	6						No request	
Horry Co	3	07/12/99			YES		Verizon / Horry LEC not ready	LEC
Jasper Co	6						No request	
Kershaw Co	1	07/20/99	05/24/00					
Lancaster Co	1	07/21/99	09/20/99			YES		
Laurens Co	3	07/23/99			YES		PSAP will not connect to ALI database	Jurisdiction
Lee Co	3	06/06/01			YES		VZ not ready - tariff issues. VZ trying to get a flat rate on some eqpt to eliminate counties needing to purchase 2 T1s for each wireless carrier to the local CO	Jurisdiction & LEC
Lexington Co	1	11/17/98	05/22/00					
Marion Co	1	08/02/99	12/13/99			YES		
Marlboro Co	1	07/19/99	10/18/00					
Newberry Co	1	09/01/99	07/17/00					
Oconee Co	1	07/23/99	10/15/99			YES		
Orangeburg Co	1	12/09/98	07/17/00					
Pickens Co	1	07/28/99	10/15/99			YES		
Richland Co	1	07/21/99	08/09/00					
Spartanburg Co	1	12/01/98	11/01/99					

Cingular Wireless Phase I Implementation Status - DCS SC

As of 6/30/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Sumter Co	3	08/02/01			YES		VZ not ready - tariff issues. VZ trying to get a flat rate on some eqpt to eliminate jurisdiction's needing to purchase 2 T1s for each wireless carrier to the local CO	Jurisdiction & LEC
Union Co	1	07/16/99	02/26/01					
York Co	1	07/15/99	10/31/99			YES		
Totals	44	39	31	1	7	13		

Cingular Wireless Phase I Implementation Status - DCS TN

As of 6/30/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Anderson Co	1	10/30/00	01/03/01			YES		
Blount Co	1	10/30/00	01/03/01			YES		
Campbell Co	1	10/30/00	01/03/01			YES		
Carter Co	1	10/30/00	08/21/01					
Cocke Co	1	10/30/00	01/12/01			YES		
Cumberland Co	3	10/30/00			YES		PSAP to load software to their equipment and call when ready to test. Tried unsuccessfully to get in touch with Director to verify if ready	LEC
Dyer Co	4	02/13/02		YES			Within 6 Month window. New sites went live 2/13/02. Ops to accept trunks	
Grainger Co	3	10/30/00			YES		Citizens Telco not capable of delivering E911	Jurisdiction
Greene Co	1	10/30/00	08/10/01					
Hamblen Co	1	10/30/00	01/03/01			YES		
Hawkins Co	1	10/30/00	01/03/01			YES		
Jefferson Co	1	10/30/00	01/09/01			YES		
Knox Co	1	10/30/00	01/03/01			YES		
Loudon Co	1	10/30/00	01/10/01			YES		
McMinn Co	1	10/30/00	01/10/01			YES		
Monroe Co	1	10/30/00	01/12/01			YES		
Morgan Co	1	10/30/00	01/12/01			YES		
Obion Co	4	02/13/02		YES			Within 6 Month window. New sites went live 2/13/02. Ops to accept trunks	
Roane Co	1	10/30/00	01/10/01			YES		
Sevier Co	1	10/30/00	01/10/01			YES		
Sullivan Co	1	10/30/00	08/15/01					
Unicoi Co	1	10/30/00	08/21/01					
Union Co	1	10/30/00	01/09/01			YES		
Washington Co	1	10/30/00	08/13/01					

Cingular Wireless Phase I Implementation Status - DCS TN

As of 6/30/02

Weakley Co	4	02/13/02		YES			Within 6 Month window. New sites went live 2/13/02. Ops to accept trunks	
Totals	25	25	20	3	2	15		

Cingular Wireless Phase I Implementation Status - DCS VA

As of 6/30/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Scott Co	6						No request	
Smyth Co	4	04/18/02		YES			Within 6 Month Window	
Washington Co	1	05/28/97	04/10/02					
Washington Co - Bristol City	1	02/26/01	08/27/01					
Totals	4	3	2	1	0	0		

Cingular Wireless Phase I Implementation Status - Delaware

As of 6/30/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Kent Co	3	05/08/01		YES			State is forming CMRS Board, Atty General will not approve service agreements	State
New Castle Co	3	05/08/01		YES			State is forming CMRS Board, Atty General will not approve service agreements	State
Sussex Co	3	05/08/01		YES			State is forming CMRS Board, Atty General will not approve service agreements	State
Totals	3	3	0	3	0	0		

Cingular Wireless Phase I Implementation Status - Florida

As of 6/30/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Alachua Co	1	05/31/00	11/28/01					
Baker Co	6						No request	
Bay Co	2	03/31/01		YES			DSOs cannot be accepted until TCS and signaling sequence competed for NCAS	Cingular
Bradford Co	6						No request	
Brevard Co	1	04/27/00	03/29/01					
Broward Co	3	02/01/00		YES			DS1 and trunks accepted week of 6/14. Drive test audit successfully completed on 6/30. Scheduled to turn up by 7/8/02.	Cingular
Calhoun Co	6						No request	
Charlotte Co	1	10/30/00	09/06/01					
Citrus Co	6						No request	
Clay Co	1	01/14/02	02/05/02			YES		
Collier Co	1	06/26/00	10/16/01					
Dade Co	1	08/26/99	11/09/00					
DeSoto Co	6						No request	
Dixie Co	6						No request	
Duval Co	1	04/17/00	07/10/01					
Flagler Co	1	02/25/00	03/29/01					
Franklin Co	6						No request	
Gadsden Co	6						No request	
Gilchrist Co	6						No request	
Glades Co	6						No request	
Gulf Co	6						No request	
Hendry Co	1	07/13/00	01/15/02					
Hernando Co	1	10/24/00	09/17/01					
Highlands Co	6						No request	
Hillsborough Co	3	09/27/00		YES			Trunk orders being processed by LEC	Verizon LEC
Holmes Co	6						No request	

Cingular Wireless Phase I Implementation Status - Florida

As of 6/30/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Indian River Co	3	10/10/00		YES			Waiting for county to finish site validations	Jursidiction
Jackson Co	6						No request	
Jefferson Co	6						No request	
Lake Co	1	08/23/00	08/03/01					
Lee Co	6						No request	
Leon Co	6						No request	
Levy Co	6						No request	
Liberty Co	6						No request	
Madison Co	6						No request	
Manatee Co	3	11/29/00		YES			Trunk orders being processed by LEC	Verizon LEC
Marion Co	1	07/25/00	07/10/01					
Martin Co	1	03/07/02	03/07/02			YES		
Monroe Co	1	10/07/00	07/03/01					
Nassau Co	1	04/19/00	12/14/00					
Okeechobee Co	6						No request. Translations completed using same DS1 as Hendry Jursidiction. DSOs not tested as Jursidiction not ready yet.	
Orange Co	1	09/27/99	06/13/00					
Osceola Co	3	11/01/00			YES		Trunks have been accepted. Waiting on PSAP to update CPE. 4 Month delay by Sprint	Sprint
Palm Beach Co	1	11/04/99	02/12/01					
Pasco Co	3	10/02/00		YES			Trunk orders being processed by LEC	Verizon LEC
Pinellas Co	3	06/28/00		YES			Trunk orders being processed by LEC	Verizon LEC
Polk Co	3	08/14/00		YES			Trunk order being processed by Verizon	Verizon LEC
Putnam Co	6						No request	

Cingular Wireless Phase I Implementation Status - Florida

As of 6/30/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Sarasota Co	3	12/03/99		YES			Trunk orders being processed by LEC	Verizon LEC
Seminole Co	1	05/01/00	01/29/01					
St Johns Co	1	05/07/01	02/18/02					
St Lucie Co	4	05/06/02		YES			DS1 and trunk accepted on 6/28. Drive testing complete 06/29/02, turn up scheduled for 07/1/02	
Sumpter Co	6						No request	
Taylor Co	6						No request	
Union Co	6						No request	
Volusia Co	1	06/28/00	12/11/01					
Wakulla Co	6						No request	
Washington Co	6						No request	
Totals	58	31	20	10	1	2		

Cingular Wireless Phase I Implementation Status - Georgia

As of 6/30/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Atkinson Co	6						No request	
Bacon Co	5						Licensed but no sites	
Baker Co	5						Licensed but no sites	
Baldwin Co	6						Original request 08/11/98, rescinded request 9/29/99 due to CPE limitations	
Banks Co	1	09/01/99	03/23/00					
Barrow Co	6						No request	
Bartow Co	6						No request	
Berrien Co	6						No request	
Bibb Co	1	11/28/00	04/19/01			YES		
Brantley Co	5						Licensed but no sites	
Brooks Co	5						Licensed but no sites	
Butts Co	6						No request	
Calhoun Co	5						Licensed but no sites	
Carroll Co	6						No request	
Chattahoochee Co	6						No request	
Chattooga Co	6						No request	
Cherokee Co	1	03/08/99	04/09/00					
Clarke Co	1	10/12/98	12/05/00					
Clay Co	5						Licensed but no sites	
Clayton - City of Forest Park	1	07/20/00	09/12/00			YES		
Clayton Co	1	06/12/98	08/02/00					
Clayton Co - Morrow	1	10/03/00	10/24/00			YES		
Clayton Co - Riverdale	3	02/09/99			YES		City delayed decision to implement	Jurisdiction
Clinch Co	6						No request	
Cobb Co	1	11/30/98	08/21/00					
Cobb Co - City of Austell	6						No request	
Cobb Co - City of Kennesaw	6						No request	
Cobb Co - City of Powder Springs	6						No request	

Cingular Wireless Phase I Implementation Status - Georgia

As of 6/30/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Cobb Co - City of Smyrna	6						Jurisdiction rescinded request from 2/21/02	
Coffee Co	5						Licensed but no sites	
Colquitt Co	5						Licensed but no sites	
Cook Co	6						No request	
Coweta Co	1	07/08/98	05/16/00					
Crawford Co	5						Licensed but no sites	
Crisp Co	6						No request	
Dawson Co	6						No request	
Decatur Co	5						Licensed but no sites	
Dekalb - City of Chamblee	1	05/04/00	08/17/00					
Dekalb - City of Decatur	6						No request	
Dekalb Co	1	06/18/99	08/24/00					
Dougherty Co/Albany	1	08/17/00	06/19/01					
Douglas Co	1	01/19/99	02/22/00					
Early Co	5						Licensed but no sites	
Echols Co	5						Licensed but no sites	
Elbert Co	1	06/12/00	08/15/00			YES		
Fannin Co	1	04/12/00	08/15/00			YES		
Fayette Co	6						No request	
Floyd Co	1	02/12/01	08/27/01					
Forsyth Co	1	04/10/00	09/12/00			YES		
Fulton Co	1	01/15/99	08/30/00					
Fulton Co - City of Alpharetta	1	05/09/00	12/06/00					
Fulton Co - City of Atlanta	1	10/25/99	12/05/00					
Fulton Co - City of College Park	1	10/23/00	11/03/00			YES		
Fulton Co - City of East Point	6						No request	
Fulton Co - City of Hapeville	6						No request	
Fulton Co - City of Roswell	1	10/03/00	10/26/00			YES		
Fulton Co - Fairburn	6						No request	

Cingular Wireless Phase I Implementation Status - Georgia

As of 6/30/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Fulton Co - Union City	1	08/21/00	09/14/00			YES	Terminating Phase I service on 9/1/2002	
Gilmer Co	6						No request	
Gordon Co	6						No request	
Grady Co	5						Licensed but no sites	
Greene Co	1	02/11/99	08/09/00					
Gwinnett Co	1	09/20/99	08/14/00					
Habersham Co	6						No request	
Hall Co	1	06/15/98	05/23/00					
Hancock Co	6						No request	
Haralson Co	6						No request	
Harris Co	6						No request	
Hart Co	1	05/15/00	08/17/00			YES		
Heard Co	5						Licensed but no sites	
Henry Co	1	01/05/01	08/02/01					
Houston Co	1	11/01/99	04/20/00					
Irwin Co	5						Licensed but no sites	
Jackson Co	1	08/19/98	06/09/00					
Jasper Co	1	08/10/98	04/21/00					
Johnson Co	5						Licensed but no sites	
Jones Co	6						No request	
Lamar Co	1	02/09/00	05/05/00			YES		
Lanier Co	6						No request	
Laurens Co	5						Licensed but no sites	
Lee Co	6						No request	
Lowndes Co	1	09/19/00	08/06/01					
Lumpkin Co	6						No request	
Macon Co	6						No request	
Madison Co	6						No request	
McIntosh Co	6						No request	
Meriwether Co	6						No request	
Miller Co	5						Licensed but no sites	
Mitchell Co	5						Licensed but no sites	
Monroe Co	6						No request	

Cingular Wireless Phase I Implementation Status - Georgia

As of 6/30/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Morgan Co	1	05/09/00	08/02/00			YES		
Murray Co	1	06/09/99	09/14/00					
Muscogee Co	1	08/25/00	06/13/01				County has not returned signed agreement	Jurisdiction
Newton Co	1	01/22/99	09/22/00					
Oconee Co	1	02/22/00	12/05/00					
Oglethorpe Co	6						No request	
Paulding Co	1	10/13/97	02/07/00					
Peach Co	1	08/24/98	04/20/00					
Pickens Co	6						No request	
Pierce Co	5						Licensed but no sites	
Pike Co	6						No request	
Polk Co	1	04/03/01	10/09/01					
Putnam Co	1	05/18/01	10/24/01			YES		
Quitman Co	5						Licensed but no sites	
Rabun Co	6						No request	
Randolph Co	6						No request	
Rockdale Co	1	07/30/98	05/05/00					
Rockdale Co - Conyers	1	10/29/99	03/23/00					
Schley Co	5						Licensed but no sites	
Seminole Co	5						Licensed but no sites	
Spalding Co	1	04/05/00	06/26/00			YES		
Stephens Co	6						No request	
Stewart Co	6						No request	
Sumter Co	5						Licensed but no sites	
Talbot Co	5						Licensed but no sites	
Taylor Co	6						No request	
Terrell Co	6						No request	
Thomas Co	5						Licensed but no sites	
Tift Co	6						No request	
Towns Co	6						No request	
Troup Co	6						No request	
Turner Co	6						No request	
Twiggs Co	6						No request	

Cingular Wireless Phase I Implementation Status - Georgia

As of 6/30/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Union Co	5						Licensed but no sites	
Upson Co	5						Licensed but no sites	
Walton Co	1	07/01/98	04/17/00					
Ware Co	6						No request	
Washington Co	5						Licensed but no sites	
Webster Co	6						No request	
White Co	1	08/24/98	01/10/01					
Wilkinson Co	5						Licensed but no sites	
Worth Co	6						No request	
Totals	132	48	47	0	1	14		

Cingular Wireless Phase I Implementation Status - Hawaii

As of 6/30/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Kauai Co	6						PSAP not planning to request service	PSAP
Totals	1	0	0	0	0	0		

Cingular Wireless Phase I Implementation Status - Idaho

As of 6/30/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Ada Co	5						Licensed but no sites	
Adams Co	5						Licensed but no sites	
Benewah Co	5						Licensed but no sites	
Boise Co	5						Licensed but no sites	
Bonner Co	6						No request	
Boundary Co	5						Licensed but no sites	
Canyon Co	5						Licensed but no sites	
Clearwater Co	5						Licensed but no sites	
Elmore Co	5						Licensed but no sites	
Gem Co	5						Licensed but no sites	
Idaho Co	5						Licensed but no sites	
Kootenai Co	6						No request	
Latah Co	5						Licensed but no sites	
Lewis Co	5						Licensed but no sites	
Nez Perce Co	5						Licensed but no sites	
Owyhee Co	5						Licensed but no sites	
Payette Co	5						Licensed but no sites	
Shoshone Co	5						Licensed but no sites	
Valley Co	5						Licensed but no sites	
Washington Co	5						Licensed but no sites	
Totals	20	0	0	0	0	0		

Cingular Wireless Phase I Implementation Status - Southern Indiana

As of 6/30/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Clark Co	1	01/26/00	08/16/01					
Crawford Co	1	04/09/01	08/27/01			YES		
Dubois Co	1	02/25/99	08/27/01					
Floyd Co	1	09/29/97	08/16/01					
Gibson Co	1	02/14/00	08/27/01					
Harrison Co	1	08/27/01	08/27/01			YES		
New Albany Co	1	09/29/97	08/16/01					
Perry Co	1	02/08/00	04/12/01					
Pike Co	1	02/17/99	08/27/01					
Posey Co	1	03/12/99	04/12/01					
Spencer Co	1	06/27/00	04/12/01					
Vanderburgh Co	1	06/01/00	09/21/01					
Warrick Co	1	02/10/99	04/12/01					
Totals	13	13	13	0	0	2		

Cingular Wireless Phase I Implementation Status - Northern Indiana

As of 6/30/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Bartholomew Co	1	04/23/99	10/27/99			YES		
Benton Co	1	11/28/00	08/22/01					
Blackford Co	6						No request	
Boone Co	1	06/18/99	08/20/99			YES		
Brown Co	1	06/09/99	10/27/99			YES		
Carroll Co	5						Licensed but no sites	
Cass Co	6						No request	
Clark Co, IL	4	01/15/02		YES			Within 6 Month Window	
Clay Co	1	06/17/99	11/19/99			YES		
Clinton Co	1	06/18/99	03/20/02			YES		
Crawford Co, IL	6						No request	
Daviess Co	1	12/15/99	03/06/00			YES		
Decatur Co	1	02/01/99	09/07/00					
Delaware Co	1	08/14/98	03/03/99					
Edgar Co, IL	6						No request	
Fayette Co	6						No request	
Fountain Co	1	06/02/98	03/04/99					
Grant Co	1	06/03/98	03/01/02					
Greene Co	1	09/10/99	05/05/00					
Hamilton Co	1	02/03/99	08/26/99					
Hancock Co	1	01/25/99	01/25/99			YES		
Hendricks Co	1	05/27/98	03/11/99					
Henry Co	1	09/21/01	11/19/01			YES		
Howard Co	1	09/25/01	02/07/02			YES		
Jackson Co	1	05/15/98	07/13/00					
Jay Co	6						No request	
Jefferson Co	1	08/25/98	06/09/00					
Jennings Co	1	07/07/98	09/07/00					
Johnson Co	1	09/16/98	03/17/99			YES		
Knox Co	1	07/20/98	03/06/00					
Lawrence Co	1	06/06/00	08/11/00			YES		
Lawrence Co, IL	5						Licensed but no sites	
Madison Co	1	04/23/01	07/17/01			YES		
Marion Co	1	06/13/97	11/09/98					

Cingular Wireless Phase I Implementation Status - Northern Indiana

As of 6/30/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Martin Co	6						No request, No 911 within Jursidiction	
Miami Co	6						No request	
Monroe Co	1	09/28/98	12/09/99					
Montgomery Co	1	03/27/00	05/15/00			YES		
Morgan Co	1	12/21/98	12/21/98			YES		
Ohio Co	1	08/14/98	08/13/01					
Orange Co	1	01/17/00	08/22/01					
Owen Co	1	07/20/98	07/16/99					
Parke Co	6						Request rescinded 3/19/02	
Pulaski Co	6						No request	
Putnam Co	1	04/29/98	06/25/99					
Randolph Co	6						No request	
Ripley Co	1	04/11/01	08/17/01			YES		
Rush Co	6						No request	
Scott Co	1	02/04/99	10/17/01					
Shelby Co	1	06/26/98	01/26/99					
Sullivan Co	1	05/07/99	11/19/99					
Switzerland Co	1	01/11/01	08/14/01					
Tippecanoe Co	1	04/27/98	10/18/99					
Tipton Co	1	09/25/01	02/07/02			YES		
Union Co	5						Licensed but no sites	
Vermillion Co	1	03/29/00	05/03/00			YES		
Vigo Co	1	04/29/99	11/04/99					
Wabash Co	6						No request	
Warren Co	1	06/02/98	03/04/99					
Washington Co	1	07/27/00	08/11/00			YES		
Wayne Co	1	09/24/01	11/26/01			YES		
White Co	1	03/28/02	03/28/02			YES		
Totals	62	46	45	1	0	20		

Cingular Wireless Phase I Implementation Status - Illinois

As of 6/30/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Adams Co	6						No Request. Basic 911 System	
Bond Co	1	03/14/01	11/28/01					
Brown Co	6						No request, No 911 within Jursidiction	
Bureau Co	3	05/30/00		YES			PSAP migrating to Regional ALI	Jurisdiction
Calhoun Co	6						No request, No 911 within Jursidiction	
Cass Co	1	08/07/01	01/21/02			YES		
Champaign Co	6						No request - notice to ICC	
Christian Co	3	07/02/01		YES			Waiting on LEC to process Trunk orders, TCS working ALI link and Router install	LEC
Cook Co - City of Chicago	1	01/27/00	07/11/00			YES		
Cook Co - City of Evanston	1	11/28/00	09/20/01					
Cook Co - ETSB	1	07/19/00	09/07/01					
Cook Co - NW Central Dptch.	1	07/11/00	08/16/01					
Cook Co - SouthCom	1	09/14/01	03/14/02			YES		
Cook Co - SW Central Dptch.	1	09/06/00	10/09/01					
Cook Co -V. Alsip	1	11/15/00	11/29/01					
Cook Co -V. Barrington Hills	1	02/02/00	09/14/00					
Cook Co -V. Bedford Park	1	06/15/00	09/12/01					
Cook Co -V. Bellwood	1	03/29/01	02/28/02					
Cook Co -V. Berkeley	1	07/18/01	11/29/01			YES		
Cook Co -V. Berwyn	1	01/05/01	01/22/02					
Cook Co -V. Blue Island	1	08/16/01	02/21/02					
Cook Co -V. Broadview	1	11/10/00	09/10/01					
Cook Co -V. Chicago Hts.&S.	1	01/31/01	10/15/01					
Cook Co -V. Cicero	1	02/01/01	11/08/01					

Cingular Wireless Phase I Implementation Status - Illinois

As of 6/30/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Cook Co -V. City of Elgin	1	05/26/00	09/10/01					
Cook Co -V. Country Club H.	1	11/27/00	09/21/01					
Cook Co -V. Countryside	1	03/22/01	12/13/01					
Cook Co -V. DesPlns./Prk R.	1	10/28/00	08/30/01					
Cook Co -V. Elmwood Park	1	08/09/01	10/25/01			YES		
Cook Co -V. Forest Park	1	11/01/01	02/08/02			YES		
Cook Co -V. Franklin Park	1	10/23/01	02/08/02			YES		
Cook Co -V. Glencoe	1	04/06/01	11/15/01					
Cook Co -V. Glenview & Wheeling	1	09/26/00	08/27/01					
Cook Co -V. Harwood Hts.	1	10/18/00	10/04/01					
Cook Co -V. Hazel Crest	1	11/28/00	09/12/01					
Cook Co -V. Hickory Hills	1	10/26/00	12/13/01					
Cook Co -V. Homewood	1	11/19/00	10/04/01					
Cook Co -V. La Grange	1	11/02/00	11/29/01					
Cook Co -V. La Grange Park	4	05/29/02		YES			Within 6 Month Window	
Cook Co -V. Lansing	1	11/27/00	09/12/01					
Cook Co -V. Lincolnwood	1	10/30/00	09/26/01					
Cook Co -V. Lynwood/Thornton	1	11/17/00	11/01/01					
Cook Co -V. Maywood	1	10/10/00	02/13/02					
Cook Co -V. McCook	1	01/10/01	09/27/01					
Cook Co -V. Morton Grove	1	01/09/01	10/11/01					
Cook Co -V. Niles	1	04/18/01	11/12/01					
Cook Co -V. Norridge	1	01/02/01	10/11/01					
Cook Co -V. Northbrook	1	04/04/01	12/13/01					
Cook Co -V. Northfield	1	10/31/00	09/25/01					
Cook Co -V. Oak Forest	1	10/31/00	10/23/01					

Cingular Wireless Phase I Implementation Status - Illinois

As of 6/30/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Cook Co -V. Oak Lawn(Burbank, Evergreen Park, Bridgeview)	1	11/01/00	10/31/01					
Cook Co -V. Orland Park	1	10/10/00	10/23/01					
Cook Co -V. River Grove	1	06/15/00	09/27/01					
Cook Co -V. Riverdale	3	10/16/00			YES		Not Phase One Ready until early 2002 - extended another 6 weeks late June to mid August	Jurisdiction
Cook Co -V. Roll. Meadows	1	08/31/00	08/30/01					
Cook Co -V. Rosemont	1	05/25/00	08/28/01					
Cook Co -V. S. Holland	1	11/28/00	10/04/01					
Cook Co -V. Schaumburg	1	11/13/00	08/30/01					
Cook Co -V. Schiller Park	1	10/17/00	01/08/02					
Cook Co -V. Skokie	1	06/01/01	11/15/01			YES		
Cook Co -V. So.Barrington	1	05/19/00	08/31/01					
Cook Co -V. Tinley Park	1	11/27/00	09/25/01					
Cook Co -V. Westchester	1	12/11/00	09/12/01					
Cook Co -V. Western Sprgs.	1	06/26/01	02/12/02					
Cook Co -V. Wilmette	1	10/30/00	01/08/02					
Cook Co -V. Winnetka	1	04/05/01	03/29/02					
Cook -WSCDC	1	10/19/00	06/25/02					
De Witt Co	3	09/19/01		YES			Voice Facilities order, Jurisdiction deciding on Regional ALI	Jurisdiction
DuPage Co - V. Naperville	1	05/11/01	11/12/01					
DuPage Co. ETSB	1	08/01/00	09/21/01					
Effingham Co	3	10/31/00		YES			TCS working with Intrado on ALI links, Voice trunks in	LEC
Fayette Co	6						No request, No 911 within Jurisdiction	

Cingular Wireless Phase I Implementation Status - Illinois

As of 6/30/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Ford Co	3	10/30/00		YES			Facilities ordered, migrating 3rd party vendor	LEC
Greene Co	6						No request, No 911 within Jurisdiction	
Grundy Co	1	03/15/02	03/15/02			YES		
Iriquois Co	6						Rescinded original request, no landline 911 available	
Kane Co	1	05/19/00	09/10/01					
Kankakee Co	1	07/28/00	09/13/01					
Kendall Co	1	05/25/00	12/14/01					
Lake Co - CenCom	1	05/31/00	01/21/02					
Lake Co - Cty. of Waukegan	1	06/09/00	08/20/01					
Lake Co - ETSB	1	03/06/01	12/12/01					
Lake Co - Highland Park	1	03/17/01	01/30/02					
Lake Co - Lake Bluff	1	05/07/01	01/30/02					
Lake Co - Lake Forest	1	05/07/01	01/30/02					
Lake Co - V. Deerfield	1	03/06/01	01/15/02					
Lake Co - V. Fox Lake	1	06/14/00	10/26/01					
Lake Co - V. Gurnee	1	10/02/00	11/28/01					
Lake Co - V. Libertyville	1	09/05/01	02/12/02			YES		
Lake Co - V. Lincolnshire	1	03/23/01	12/13/01					
Lake Co - V. Mundelein	1	11/03/00	11/19/01					
Lake Co - V. Vernon Hills	1	10/30/00	02/07/02					
Lake Co - V. Winthrop Hbr.	1	03/14/01	11/16/01					
Lake Co - V. Zion	1	02/16/01	11/30/01					
Lake Co, IN	1	03/30/99	01/24/00					
LaSalle -V. Mendota	6						No request, Stand alone database	
LaSalle -V. Ottawa	3	02/21/01			YES		Ph 1 tested good, CPE display issues	Jurisdiction
LaSalle -V. Peru	3	11/01/01			YES		No sites to route to jurisdiction	Jurisdiction

Cingular Wireless Phase I Implementation Status - Illinois

As of 6/30/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
LaSalle -V. Streator	3	09/25/00			YES		CPE/SALI restrictions, PSAP to decide course	Jurisdiction
Livingston Co	3	08/11/00		YES			Voice circuits in, ALI links in.Waiting on LEC for testing	LEC
Logan Co	6						No request - notice to ICC	
Macon Co	6						No request	
Macoupin Co	6						No request, No 911 within Jursidiction	
Marion Co	1	06/12/00	08/24/01					
Marshall Co	3	04/12/01			YES		Jurisdiction needs upgrade to CPE	Jurisdiction
Mason Co	3	05/11/00		YES			Voice Circuits in, ALI links and router processing. Waiting on LEC to test	LEC
McHenry Co	1	04/07/00	09/05/01					
McLean Co	6						No request - notice to ICC	
Menard Co	1	08/07/01	01/21/02			YES		
Montgomery Co	3	11/27/00		YES			3rd pty vendor circuits ordered (SALI) and Router, Voice Facilities ordered, Waiting on LEC to test	LEC
Morgan Co	3	02/26/01		YES			LEC would not work trunk orders, ALI and Voice circuits ordered	LEC
Moultrie Co	6						No request, No 911 within Jursidiction	
Piatt Co	3	07/25/00			YES		PSAP will not upgrade until new center (18-24 mths) forecasted for Jan04	Jurisdiction
Pike Co	6						No request, No 911 within Jursidiction	
Porter Co, IN	1	09/14/98	11/06/01					
Putnam Co	6						No request, No 911 within Jursidiction	

Cingular Wireless Phase I Implementation Status - Illinois

As of 6/30/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Sangamon Co	1	09/05/00	12/06/01					
Scott Co	3	11/29/01		YES			LEC would not work trunk orders, ALI and Voice circuits ordered	LEC
Shelby Co	6						No request, No 911 within Jursidiction	
Stark Co	6						No request, No 911 within Jursidiction	
Will Co - City of Bolingbrook	1	11/17/00	10/24/01					
Will Co - ETSB	1	07/06/00	09/26/01					
Totals	122	105	88	11	6	11		

Cingular Wireless Phase I Implementation Status - Kansas

As of 6/30/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Allen Co	5						Licensed but no sites	
Atchison Co	6						No request	
Brown Co	5						Licensed but no sites	
Butler Co	6						No request	
Chautauqua Co	6						No request	
Cherokee Co	6						No request	
Crawford Co	6						No request	
Doniphan Co	5						Licensed but no sites	
Douglas Co	6						No request	
Jackson Co	5						Licensed but no sites	
Jefferson Co	6						No request	
Labette Co	6						No request	
MARC - 6 counties	3	08/02/01		YES			Decided to deploy with self-maintained ALI/SR. Not ready until October 2002	Jurisdiction
Montgomery Co	6						No request	
Neosho Co	5						Licensed but no sites	
Osage Co	6						No request	
Sedgewick Co	1	07/25/01	06/25/02					
Shawnee Co	6						No request	
Wilson Co	6						No request	
Totals	19	2	1	1	0	0		

Cingular Wireless Phase I Implementation Status - Northern Kentucky

As of 6/30/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Boone Co - ETSB	1	06/28/00	03/15/01					
Boone Co - Grtr. Cin. Airport	1	11/06/00	03/15/01			YES		
Campbell Co - City of Newport	1	09/14/00	03/15/01			YES		
Campbell Co - PD	1	08/28/00	03/15/01					
Gallatin Co	6						No request	
Grant Co	1	11/16/00	03/15/01			YES		
Kenton Co	1	09/25/00	03/28/01					
Kenton Co - City of Covington	1	11/09/00	03/15/01			YES		
Kenton Co - City of Covington PD	1	11/10/00	03/15/01			YES		
Kenton Co - City of Erlanger	1	08/29/00	03/15/01					
Kenton Co - City of Ft Thomas	1	11/16/00	03/15/01			YES		
Pendleton Co	1	11/25/00	10/09/01					
Totals	12	11	11	0	0	6		

Cingular Wireless Phase I Implementation Status - Kentucky

As of 6/30/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Allen Co	3	12/10/01		YES			Waiting for software from Ericsson to be loaded to switch	Ericsson
Bourbon Co	1	11/13/00	08/29/01					
Boyle Co	1	06/14/00	08/29/01					
Carroll Co	1	06/26/00	08/16/01					
Christian Co	1	10/04/00	10/11/01					
Clark Co	1	07/03/00	08/29/01					
Daviess Co	1	02/02/01	09/21/01					
Daviess Co - City of Owensboro	1	02/02/01	09/21/01					
Estill Co	1	08/28/98	04/02/02					
Fayette Co	1	11/14/00	04/05/02					
Garrard Co	4	04/18/02		YES			Within 6 Month Window	
Hancock Co	5						Licensed but no sites	
Harrison Co	1	11/13/00	10/04/01					
Henderson Co	1	09/06/00	09/21/01					
Jefferson Co	1	12/17/98	09/17/00					
Johnson Co	1	01/13/00	08/27/01					
Kentucky State Police 1 serving Ballard, Hickman, Graves, Calloway, Fulton, Carlisle, Livingston, Lyon	1	10/21/97	09/28/01					
Kentucky State Police 10 serving Harlan, Knox and Bell	1	02/10/99	08/29/01					
Kentucky State Police 11 serving Clay and Rockcastle	1	05/05/00	09/25/01					
Kentucky State Police 12 serving Scott and Franklin	1	05/05/00	08/16/01					
Kentucky State Police 13 serving Breathitt, Leslie, Letcher, Knott	1	05/05/00	08/29/01					

Cingular Wireless Phase I Implementation Status - Kentucky

As of 6/30/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Kentucky State Police 15 serving Casey	1	05/05/00	08/29/01					
Kentucky State Police 16 serving Union and Ohio	1	05/05/00	09/21/01					
Kentucky State Police 2 serving Caldwell, Hopkins, Crittenden, Todd and Muhlenberg	1	11/11/97	09/28/01					
Kentucky State Police 3 Edmonson, Simpson, Butler	1	05/08/00	09/28/01					
Kentucky State Police 4 serving Grayson, Breckinridge, Meade and Bullitt	1	05/05/00	08/16/01					
Kentucky State Police 5 serving Owen, Trimble, Henry	1	10/24/97	08/16/01					
Kentucky State Police 6 serving Nicholas and Bracken	1	05/05/00	04/25/02					
Kentucky State Police 7 serving Jackson, Lee, Jessamine, Lincoln	1	05/05/00	08/27/01					
Kentucky State Police 8 serving Elliott, Wolfe, Menifee, Fleming Lewis, Bath, Montgomery	1	05/05/00	08/29/01					
Kentucky State Police 9 serving Pike, Floyd, Martin and Magoffin	1	02/10/99	10/05/01					
Laurel Co	5						Licensed but no sites	
Lawrence Co	1	09/13/00	01/21/02					
Lee Co - City of Beatyville	4	02/23/02		YES			Within 6 Month Window	

Cingular Wireless Phase I Implementation Status - Kentucky

As of 6/30/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Logan Co	1	11/27/98	09/28/01					
Madison Co	1	10/05/98	08/29/01					
Marshall Co	1	08/01/00	09/28/01					
Mason Co	1	11/13/00	08/29/01					
McCracken Co	1	09/17/00	09/28/01					
McLean Co	1	07/19/00	09/21/01					
Morgan Co	1	11/13/00	03/28/02					
Oldham Co	1	11/13/00	08/16/01					
Owsley Co	5						Licensed but no sites	
Perry Co	1	06/28/00	04/02/02					
Powell Co	1	09/05/00	08/29/01					
Pulaski Co	5						Licensed but no sites	
Robertson Co	5						Licensed but no sites	
Rowan Co	1	06/14/00	03/28/02					
Shelby Co	1	12/04/00	08/16/01					
Trigg Co	1	08/08/00	09/28/01					
Warren Co	1	07/05/00	09/28/01					
Webster Co	1	08/21/00	09/28/01					
Whitley Co	1	08/14/00	08/29/01					
Woodford Co	1	11/13/00	03/29/02					
Totals	54	49	46	3	0	0		

Cingular Wireless Phase I Implementation Status - Louisiana

As of 6/30/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Acadia	1	06/13/02	06/13/02			YES		
Allen	4	03/04/02		YES			Within 6 Month Window	
Ascension	1	09/08/00	05/24/01					
Assumption	1	05/19/00	08/20/01					
Avoyelles	6						No request	
Beauregard	5						Licensed but no sites	
Bienville	1	07/12/00	01/08/02					
Bossier	3	09/15/99			YES		Ready to turn up, Parish considering cost recovery issues	Parish
Caddo	3	02/23/00		YES			Ready to turn up, Parish is validating site addresses	Parish
Calcasieu	1	11/30/99	05/03/01					
Caldwell	6						No request	
Cameron	5						Licensed but no sites	
Catahoula	5						Licensed but no sites	
Claiborne	5						Licensed but no sites	
Concordia	5						Licensed but no sites	
DeSoto	6						No request	
East Baton Rouge	1	04/21/00	07/17/01					
East Carroll	5						Licensed but no sites	
East Feliciana	1	02/09/01	08/03/01			YES		
Evangeline	6						No request	
Franklin	5						Licensed but no sites	
Iberia	1	03/06/01	07/03/01			YES		
Iberville	1	03/23/00	12/27/00					
Jackson	1	02/26/02	04/30/02			YES		
Jefferson	1	05/22/00	04/18/01					
Jefferson Davis	1	11/14/01	02/11/02			YES		
Lafayette	1	10/20/98	04/01/99			YES		
LaFourche	1	05/22/00	06/14/01					
LaSalle	5						Licensed but no sites	
Lincoln	1	10/05/00	11/20/01					
Livingston	6						No request	

Cingular Wireless Phase I Implementation Status - Louisiana

As of 6/30/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Madison	6						No request	
Morehouse	1	11/20/01	11/20/01			YES		
Natchitoches	4	02/20/02		YES			Within 6 month window	
Orleans	1	05/22/00	01/09/01					
Ouachita	1	06/13/00	11/05/01					
Plaquemines	3	05/16/00		YES			Ready to turn up, Parish is validating site addresses	Parish
Pointe Coupee	6						No request	
Rapides	3	09/30/99		YES			Ready to turn up, Parish is validating site addresses	Parish
Red River	5						Licensed but no sites	
Richland	6						No request	
Sabine	5						Licensed but no sites	
St Bernard	6						No request	
St Charles	1	05/16/00	01/09/01					
St Helena	5						Licensed but no sites	
St James	6						No request	
St John the Baptist	1	02/12/01	03/11/02					
St Landry	1	10/26/00	06/19/01					
St Martin	3	11/08/99		YES			Ready to turn up, Parish is validating site addresses	Parish
St Mary	1	05/22/00	01/08/02					
St Tammany	1	05/22/00	02/07/01					
Tangipahoa	1	05/22/00	12/27/00					
Tensas	5						Licensed but no sites	
Terrebonne	1	05/22/00	06/12/01					
Union	5						Licensed but no sites	
Vermilion	1	02/16/01	04/24/02					
Vernon	5						Licensed but no sites	
Washington	1	05/22/00	02/09/01					
Webster	1	02/08/01	02/05/02					
West Baton Rouge	6						No request	
West Carroll	5						Licensed but no sites	
West Feliciana	1	01/18/01	08/16/01					

Cingular Wireless Phase I Implementation Status - Louisiana

As of 6/30/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Winn	5						Licensed but no sites	
Totals	63	36	29	6	1	7		

Cingular Wireless Phase I Implementation Status - Maryland

As of 6/30/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Baltimore Co	6						No request	
Caroline Co	5						Licensed but no sites	
Carroll Co	6						No request	
Cecil Co	6						No request	
Charles Co	6						No request	
Harford Co	6						No request	
Howard Co	6						No request	
Montgomery Co	4	04/14/02		YES			Within 6 Month Window	
Prince George's Co	6						No request	
Totals	9	1	0	1	0	0		

Cingular Wireless Phase I Implementation Status - Massachusetts

As of 6/30/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Barnstable Co	2	09/28/01		YES			Compliance and cutover expected by the end of July 02	
Berkshire Co	2	09/28/01		YES			Compliance and cutover expected by the end of Aug 02	
Bristol Co	2	09/28/01		YES			Compliance and cutover expected by the end of July 02	
Dukes Co	2	09/28/01		YES			Compliance and cutover expected by the end of July 02	
Essex Co	2	09/28/01		YES			Compliance and cutover expected by the end of July 02	
Franklin Co	2	09/28/01		YES			Compliance and cutover expected by the end of Aug 02	
Hampden Co	2	09/28/01		YES			Compliance and cutover expected by the end of Aug 02	
Hampshire Co	2	09/28/01		YES			Compliance and cutover expected by the end of Aug 02	
Middlesex Co	2	09/28/01		YES			Compliance and cutover expected by the end of July 02	
Nantucket Co	2	09/28/01		YES			Compliance and cutover expected by the end of July 02	
Norfolk Co	2	09/28/01		YES			Compliance and cutover expected by the end of July 02	

Cingular Wireless Phase I Implementation Status - Massachusetts

As of 6/30/02

Plymouth Co	2	09/28/01		YES			Compliance and cutover expected by the end of July 02	
Suffolk Co	2	09/28/01		YES			Compliance and cutover expected by the end of July 02	
Worcester Co	2	09/28/01		YES			Compliance and cutover expected by the end of July 02	
Totals	14	14	0	14	0	0		

Cingular Wireless Phase I Implementation Status - Michigan

As of 6/30/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Benzie Co	1	06/27/00	04/09/02				(Switched by Dobson Communications)	
Genesee Co - City of Flint	1	12/06/00	07/19/01					
Genesee Co - ETSB	1	09/01/00	03/01/01			YES		
Lake Co	1	07/25/00	04/09/02				(Switched by Dobson Communications)	
Lapeer Co	1	09/01/00	04/26/01					
Leelanau Co	1	12/04/00	03/19/02				(Switched by Dobson Communications)	
Livingston Co	1	11/17/00	02/08/02					
Macomb Co	1	09/01/00	10/17/01					
Manistee Co	1	07/24/00	03/19/02				(Switched by Dobson Communications)	
Mason Co	6						No request	
Missaukee Co	1	11/08/00	03/19/02				(Switched by Dobson Communications)	
Monroe Co	1	04/10/02	05/22/02			YES		
Oakland Co	3	07/19/00			YES		PSAP CPE issues - Put on HOLD	Jurisdiction
Osceola Co	1	09/01/00	04/25/02				(Switched by Dobson Communications)	
Shiawassee Co	1	06/21/00	07/12/01					
St Clair Co	1	03/06/01	01/04/02					
Washtenaw Co	1	09/01/00	02/09/01			YES		
Wayne Co - City of Detroit	1	11/02/00	11/30/01					
Wayne Co - Conference of Western Wayne	3	09/11/00		YES			7 PSAPs live , Pending approval of routing plan for remainder	PSAPs
Wayne Co - Downriver Mutual Aid	1	04/10/01	06/12/02				10 of 13 PSAPs live on 6/12/02	
Wayne Co -Conference of Eastern Wayne	3	04/10/01		YES			Waiting on Call Routing	Jurisdiction
Wexford Co	1	07/13/00	03/19/02				(Switched by Dobson Communications)	
Totals	22	21	18	2	1	3		

Status: 1- Deployed; 2-Cingular Past 6 Mo. Window; 3-PSAP or LEC Past 6 Mo. Window; 4-Request within 6 Mo. Window 5-Lic, no sites: 6- No Request

8/1/2002

Cingular Wireless Phase I Implementation Status - Mississippi

As of 6/30/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Adams Co	1	12/16/99	11/19/01					
Alcorn Co	6						No request	
Amite Co	5						Licensed but no sites	
Attala Co	1	02/20/02	04/24/02			YES		
Benton Co	6						No request	
Bolivar Co	1	07/13/00	11/12/01					
Calhoun Co	6						No request	
Carroll Co	5						Licensed but no sites	
Chickasaw Co	6						No request	
Choctaw Co	6						No request	
Claiborne Co	6						No request	
Clarke Co	1	11/16/00	11/19/01					
Clay Co	5						Licensed but no sites	
Copiah Co	1	08/22/00	04/20/01					
Covington Co	4	05/22/02		YES			Within 6 Month Window	
Forrest Co	3	07/22/99			YES		Waiting on site validations	PSAP
Franklin Co	6						No request	
George Co	1	05/04/01	12/18/01					
Greene Co	6						No request	
Grenada Co	1	03/05/01	11/19/01					
Hancock Co	1	05/10/00	12/10/01					
Harrison Co	1	12/15/00	12/10/01					
Hinds Co	1	09/09/99	03/13/01					
Holmes Co	1	04/26/00	11/19/01					
Humphreys Co	5						Licensed but no sites	
Issaquena Co	6						No request	
Itawamba Co	3	11/02/00			YES		County needs ALI data links	Jurisdiction
Jackson Co	1	10/26/99	12/10/01					
Jasper Co	6						No request	
Jefferson Co	6						No request	
Jefferson Davis Co	6						No request	
Jones Co	5						Licensed but no sites	
Kemper Co	6						No request	
Lamar Co	1	04/10/00	12/18/01					
Lauderdale Co	1	07/06/00	11/19/01					

Status: 1- Deployed; 2-Cingular Past 6 Mo. Window; 3-PSAP or LEC Past 6 Mo. Window; 4-Request within 6 Mo. Window 5-Lic, no sites: 6- No Request

8/1/2002

Cingular Wireless Phase I Implementation Status - Mississippi

As of 6/30/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Lawrence Co	5						Licensed but no sites	
Leake Co	1	11/06/00	11/19/01					
Lee Co	1	08/25/00	10/11/01					
Leflore Co	1	03/29/00	11/12/01					
Lincoln Co	1	02/14/01	11/19/01					
Lowndes Co	1	02/07/01	12/12/01					
Madison Co	1	04/04/00	04/10/01					
Marion Co	6						No request	
Monroe Co	1	01/15/02	02/22/02			YES		
Montgomery Co	1	03/12/01	11/19/01					
Neshoba Co	6						No request	
Newton Co	1	11/06/00	11/19/01					
Noxubee Co	6						No request	
Oktibbeha Co	6						No request	
Perry Co	6						No request	
Pike Co	1	03/07/00	11/19/01					
Pontotoc Co	1	10/29/01	02/18/02					
Prentiss Co	1	07/25/00	10/11/01					
Rankin Co	1	05/02/00	04/20/01					
Scott Co	3	02/12/01			YES		CPE Equipment needs Phase 1 features turned on	PSAP
Sharkey Co	6						No request	
Simpson Co	1	08/25/00	04/10/01					
Smith Co	6						No request	
Stone Co	1	02/26/01	12/18/01					
Sunflower Co	1	07/11/00	11/12/01					
Tallahatchie Co	5						Licensed but no sites	
Tippah Co	6						No request	
Tishomingo Co	6						No request	
Union Co	1	04/10/00	10/11/01					
Walthall Co	6						No request	
Warren Co	1	11/19/99	03/14/01					
Washington Co	1	02/12/01	11/12/01					
Wayne Co	5						Licensed but no sites	
Webster Co	6						No request	

Cingular Wireless Phase I Implementation Status - Mississippi

As of 6/30/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Wilkinson Co	5						Licensed but no sites	
Winston Co	5						Licensed but no sites	
Yalobusha Co	6						No request	
Yazoo Co	5						Licensed but no sites	
Totals	73	37	33	1	3	2		

Cingular Wireless Phase I Implementation Status - Missouri

As of 6/30/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Andrew Co	6						No request	
Atchison Co	6						No request	
Barry Co	6						No request	
Barton Co	6						No request	
Bates Co	6						No request	
Benton Co	6						No request	
Bollinger Co	6						No request	
Boone Co	4	03/15/02		YES			Within 6 Month Window	
Boone Co - Booneville PD	1	07/18/01	05/10/02					
Buchanan Co	6						No request	
Butler Co	6						No request	
Callaway Co	6						No request	
Camden Co	6						No request	
Cape Girardeau Co	6						No request	
Carter Co	5						Licensed but no sites	
Cedar Co	5						Licensed but no sites	
Christian Co	1	07/18/01	01/22/02					
Christian Co - Nixa Police Department	3	07/18/01		YES			PSAP not PH1 capable until 6/02 - Interim Christian Co rec'g PH1 calls, Map and traffic plan at PSAP 3/27, PSAP claims to have not rec'd calls or emails, 6/27 resent map & traffic plan via FedEx	Jurisdiction
Clinton Co, IL	1	01/01/00	12/07/00					
Cole Co	6						No request	
Cooper Co - EMA	1	10/29/00	05/10/02					
Crawford Co	6						No request	
Dade Co	5						Licensed but no sites	
Dallas Co	4	04/17/02		YES			Within 6 month window	
Dent Co	6						No request	
Douglas Co	5						Licensed but no sites	

Cingular Wireless Phase I Implementation Status - Missouri

As of 6/30/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Dunklin Co	6						No request	
Franklin Co	4	02/07/02		YES			Within 6 Month Window	
Gasconade Co	6						No request	
Gentry Co	6						No request	
Greene Co	1	07/18/01	05/21/02					
Henry Co	6						No request	
Hickory Co	6						No request	
Holt Co	6						No request	
Howard Co	6						No request	
Iron Co	6						No request	
Jasper Co	1	10/30/00	06/20/01					
Jefferson Co	6						No request	
Jersey Co, IL	6						No request	
Johnson Co	6						No request	
Laclede Co	6						No request	
Lafayette Co	6						No request	
Lawrence Co	6						No request	
Lincoln Co	6						No request	
Madison Co	6						No request	
Madison Co, IL	3	09/13/00		YES			PSAP to hire outside contractor to administer Phase I deployment. TCS to takeover MPC services that were previously handled by TSI, 5/31 map and traffic plan @ PSAP, 6/19 left msg w/PSAP re: map & traffic plan	Jurisdiction
Maries Co	6						No request	
McDonald Co	6						No request	
Miller Co	6						No request	
Mississippi Co	6						No request	
Moniteau Co	6						No request	

Cingular Wireless Phase I Implementation Status - Missouri

As of 6/30/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Monroe Co, IL	3	07/25/01		YES			5/23/02 ALI connectivity in, Issues with TCAP signaling translations caused delay, Remote call testing scheduled for 7/2	LEC
Montgomery Co	6						No request	
Morgan Co	6						No request	
New Madrid Co	6						No request	
Newton Co - Central Dispatch	1	07/18/01	05/22/02					
Nodaway Co	6						No request	
Oregon Co	6						No request	
Osage Co	6						No request	
Pemiscott Co	6						No request	
Perry Co	6						No request	
Pettis Co	6						No request	
Phelps Co	6						No request	
Polk Co	6						Jursidiction has rescinded request dated 7/18/01	
Pulaski Co	6						No request	
Randolph Co, IL	5						Licensed but no sites, Requested 2/20/02	
Reynolds Co	6						No request	
Ripley Co	6						No request	
Saline Co	6						No request	
Scott Co	3	05/25/01		YES			Trunks between PSAP and 911 router must be converted to Enhanced Multi Freq.	LEC
Scott Co - Miner PD	3	07/18/01		YES			Trunks between PSAP and 911 router must be converted to Enhanced Multi Freq.	LEC

Cingular Wireless Phase I Implementation Status - Missouri

As of 6/30/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Scott Co - Scott City PD	3	07/18/01		YES			Trunks between PSAP and 911 router must be converted to Enhanced Multi Freq.	LEC
Scott Co - Sikesron Public Safety	3	07/18/01		YES			Trunks between PSAP and 911 router must be converted to Enhanced Multi Freq.	LEC
Shannon Co	6						No request	
St Charles Co	6						No request	
St Clair Co	5						Licensed but no sites	
St Clair Co, IL	1	12/03/99	09/06/00					
St Francois Co	6						No request	
St Louis Co	3	07/18/01		YES			Trunks between PSAP and 911 router must be converted to Enhanced Multi Freq.	LEC
St Louis Co - St Louis City	6						No request	
Ste Genevieve Co	6						No request	
Stoddard Co	6						No request	
Stone Co	1	07/18/01	01/16/02			YES		
Taney Co - 911	1	07/18/01	01/22/02					
Taney Co - Branton PD	1	07/18/01	01/22/02					
Texas Co	5						Licensed but no sites	
Vernon Co	6						No request	
Warren Co	1	07/19/01	05/02/02					
Washington Co	6						No request	
Wayne Co	6						No request	
Webster Co	1	07/18/01	01/15/02					
Wright Co	5						Licensed but no sites	
Totals	92	24	13	11	0	1		

Cingular Wireless Phase I Implementation Status - Montana

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Lincoln Co	5						Licensed but no sites	
Totals	1	0	0	0	0	0		

Cingular Wireless Phase I Implementation Status - Nevada

As of 6/30/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Carson City	6						No request	
Churchill Co	5						Licensed but no sites	
Clark Co	6						No request	
Clark Co - City of Henderson	6						No request	
Douglas Co	6						No request	
Elko Co	5						Licensed but no sites	
Esmeralda Co	5						Licensed but no sites	
Eureka Co	5						Licensed but no sites	
Humboldt Co	5						Licensed but no sites	
Lander Co	5						Licensed but no sites	
Lincoln Co	5						Licensed but no sites	
Lyon Co	5						Licensed but no sites	
Mineral Co	5						Licensed but no sites	
Nye Co	6						No request	
Pershing Co	5						Licensed but no sites	
Storey Co	5						Licensed but no sites	
Washoe Co	3	11/03/99			YES		Jursidiction has verbally withdrawn their Phase I request	Jursidiction
White Pine Co	5						Licensed but no sites	
Totals	18	1	0	0	1	0		

Cingular Wireless Phase I Implementation Status - New Hampshire

As of 6/30/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Rockingham Co	3	03/20/97			YES		Waiting for Verizon to load MSAG Data	Verizon
Totals	1	1	0	0	1	0		

Cingular Wireless Phase I Implementation Status - New Jersey

As of 6/30/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Atlantic Co	1	07/09/97	12/22/00					
Bergen Co (GSM)	1	07/09/97	04/01/99					
Burlington Co	1	07/09/97	12/22/00					
Camden Co	1	07/09/97	12/22/00					
Cape Mary Co	1	07/09/97	12/22/00					
Cumberland Co	1	07/09/97	12/22/00					
Essex Co (GSM)	1	07/09/97	04/01/99					
Gloucester Co	1	07/09/97	12/22/00					
Hudson Co (GSM)	1	07/09/97	04/01/99					
Hunterdon Co (GSM)	1	07/09/97	04/01/99					
Mercer Co	1	07/09/97	12/22/00					
Middlesex Co	1	07/09/97	12/22/00					
Middlesex Co (GSM)	1	07/09/97	04/01/99					
Monmouth Co	1	07/09/97	12/22/00					
Monmouth Co (GSM)	1	07/09/97	04/01/99					
Morris Co (GSM)	1	07/09/97	04/01/99					
Ocean Co	1	07/09/97	12/22/00					
Ocean Co (GSM)	1	07/09/97	04/01/99					
Passaic Co (GSM)	1	07/09/97	04/01/99					
Salem Co	1	07/09/97	12/22/00					
Somerset Co (GSM)	1	07/09/97	04/01/99					
Sussex Co (GSM)	1	07/09/97	04/01/99					
Union Co (GSM)	1	07/09/97	04/01/99					
Warren Co	5						Licensed but no sites	
Totals	24	23	23	0	0	0		

Cingular Wireless Phase I Implementation Status - New York

As of 6/30/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Albany Co	6						No request	
Bronx Co (GSM)	2	07/01/01		YES			6/20/02 Half trunks are in and accepted. Testing scheduled to begin 7/8/02.	VoiceStream
Cayuga Co	6						No request	
Chenango Co	6						No request	
Cortland Co	4	06/20/02		YES			Within 6 Month window. County issued new Phase I request	
Erie Co	1	08/23/00	06/26/02					
Herkimer Co	6						No request	
Jefferson Co	6						No request	
Kings Co (GSM)	6						No request	
Lewis Co	6						No request	
Livingston Co	3	02/07/01		YES			Signaling links between TCS and LEC's ALI complete. TCS/Ericsson Phase I TCAP signaling issues resolved. J-Standard software loaded in MSC. TCS database requires repopulation using ICIDs.	Cingular
Madison Co	6						No request	
Monroe Co	6						No request	
Montgomery Co	3	05/22/01		YES			LEC ALI not ready. Deployed "Phase 0" call delivery at PSAP's request on 4/3/02	LEC
Nassau Co (GSM)	6						No request	
New York Co (GSM)	2	07/01/01		YES			6/20/02 Half trunks are in and accepted. Testing scheduled to begin 7/8/02.	VoiceStream
Niagara Co	4	04/25/02		YES			Within 6 Month Window	
Oneida Co	6						No request	

Cingular Wireless Phase I Implementation Status - New York

As of 6/30/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Onondaga Co	3	04/03/01		YES			Jursidiction's CPE equipment upgrade complete. Waiting on signaling issues to be resolved with TCS	Jursidiction
Ontario Co	3	03/28/97		YES			Signalling links between TCS and LEC's ALI complete. TCS/Ericsson Phase I TCAP signaling issues resolved. J-Standard software loaded in MSC. TCS database requires repopulation using ICIDs.	Cingular
Orange Co (GSM)	6						No request	
Orleans Co	6						No request	
Oswego Co	6						No request	
Putnam Co (GSM)	6						No request	
Queens Co (GSM)	2	07/01/01		YES			6/20/02 Half trunks are in and accepted. Testing scheduled to begin 7/8/02.	VoiceStream
Rensselaer Co	6						No request	
Richmond Co (GSM)	6						No request	
Rockland Co (GSM)	6						No request	
Saratoga Co	6						No request	
Schenectady Co	3	11/19/01		YES			PSAP delayed implementation on their end. Redesigned their system. Their trunks not ready until July	PSAP
Schuyler Co	6						No request	
Seneca Co	6						No request	
St Lawrence Co	6						No request	
Suffolk Co (GSM)	2	03/13/01		YES			Gathering data to order facilities. TCS Coordinating deployment	VoiceStream
Sullivan Co (GSM)	6						No request	
Tompkins Co	6						No request	

Cingular Wireless Phase I Implementation Status - New York

As of 6/30/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Warren Co	4	03/18/02		YES			Within 6 Month Window	
Washington Co	6						No request	
Wayne Co	6						No request	
Westchester Co (GSM)	6						No request	
Yates Co	4	05/24/02		YES			Within 6 Month Window	
Totals	41	14	1	13	0	0		

Cingular Wireless Phase I Implementation Status - Ohio

As of 6/30/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Adams Co	6						No request	
Ashland Co	5						Licensed but no sites	
Ashtabula Co	5						Licensed but no sites	
Athens Co	5						Licensed but no sites	
Brown Co	6						No request	
Butler Co	1	08/06/97	05/21/02					
Butler Co - City of Fairfield	1	08/06/97	05/21/02					
Butler Co - City of Hamilton	1	08/31/00	05/21/02					
Butler Co - City of Middletown	1	08/06/97	06/17/02					
Butler Co - City of Oxford	5						No Sectors to route to PSAP. Phase I requested 8/6/97	
Butler Co - Sheriff	1	08/06/97	05/21/02					
Butler Co - Westchester Township	1	08/06/97	05/21/02					
Carroll Co	6						No request	
Champaign Co	6						No request	
Clark Co	6						No request	
Clermont Co	3	07/11/00		YES			Circuits in place, Jurisdiction to provide their own NDA. Dir out of ofc.	Jurisdiction
Clermont Co - Union Township	3	08/06/97		YES			Waiting on return of NDA	Jurisdiction
Clinton Co	6						No request	
Columbiana Co	6						No request	
Coshocton Co	5						Licensed but no sites	
Crawford Co	5						Licensed but no sites	
Crawford Co, PA	5						Licensed but no sites	
Cuyahoga Co	3	03/27/97		YES			Lft msg w/ contact. Circuits on order	Jurisdiction

Cingular Wireless Phase I Implementation Status - Ohio

As of 6/30/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Darke Co	3	03/29/97			YES		Wrking w/Jurisdiction and Sprint, will suspend or rescind request	Jurisdiction
Dearborn Co, IN	1	08/06/97	12/11/01					
Delaware Co	3	07/12/01		YES			Waiting on return of NDA and Data, LEC Agreement	Jurisdiction
Erie Co	6						No request	
Erie Co, PA	5						Licensed but no sites	
Fairfield Co - Lancaster PD	3	06/11/99		YES			Waiting on PSAP Data	Jurisdiction
Fairfield Co - Pickerington PD	3	01/07/99		YES			Wrking w/ contact. Not sure of direction	Jurisdiction
Fayette Co	6						No request	
Franklin Co - Ohio State Hwy Patrol	3	04/10/97		YES			Waiting on return of NDA	Jurisdiction
Geauga Co	6						No request	
Greene Co	6						No request	
Guernsey Co	5						Licensed but no sites	
Hamilton Co - Amberley Village	1	08/06/97	05/23/02					
Hamilton Co - City of Cincinnati PD	1	04/19/01	03/28/02					
Hamilton Co - City of Norwood	1	08/06/97	05/23/02					
Hamilton Co - City of Wyoming	5						No sectors to route to PSAP. Requested Phase I on 8/6/97	
Hamilton Co - Comm	1	02/13/97	05/23/02					
Harrison Co	5						Licensed but no sites	
Highland Co	6						No request	
Hocking Co	1	03/01/01	06/17/02					
Holmes Co	5						Licensed but no sites	
Huron Co	5						Licensed but no sites	

Cingular Wireless Phase I Implementation Status - Ohio

As of 6/30/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Lake Co - Cencom	5						Licensed but no sites to route. Requested Phase I on 7/9/97	
Lake Co - Mentor On the Lake	3	07/15/97		YES			Spoke w/ Contact, sent Docs for review. Need PSAP data	Jurisdiction
Lake Co - Wickliffe	3	07/16/97		YES			Spoke w/ Contact, sent Docs for review. Need PSAP data	Jurisdiction
Lake Co - Willoughby	3	07/09/97		YES			Spoke w/ Contact, sent Docs for review. Need PSAP data	Jurisdiction
Lake Co - Willowick	3	07/28/97		YES			Spoke w/ Contact, sent Docs for review. Need PSAP data	Jurisdiction
Logan Co	6						No request	
Lorain Co	6						No request	
Madison Co	6						No request	
Mahoning Co	6						No request	
Medina Co	6						No request	
Meigs Co	5						Licensed but no sites	
Mercer Co	6						No request	
Mercer Co, PA	5						Licensed but no sites	
Miami Co	3	03/21/97		YES			Waiting on Direction from PSAP to decide on trunk issues, Pricing from LEC	Jurisdiction
Monroe Co	5						Licensed but no sites	
Montgomery Co	3	03/13/97		YES			Need PSAP data to order circuits.	Jurisdiction
Muskingum Co	6						No request	
Noble Co	5						Licensed but no sites	
Perry Co	6						No request	
Pickaway Co	6						No request	
Portage Co	6						No request	

Cingular Wireless Phase I Implementation Status - Ohio

As of 6/30/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Preble Co	6						No request	
Richland Co	5						Licensed but no sites	
Shelby Co	6						No request	
Stark Co	6						No request	
Summit Co - Copley	3	09/22/97			YES		PSAP indicated waiting on outcome of State Legislation	Jurisdiction
Summit Co - Cuyahoga Falls	3	09/22/97			YES		PSAP indicated waiting on outcome of State Legislation	Jurisdiction
Summit Co - Fairlawn	3	09/22/97			YES		PSAP indicated waiting on outcome of State Legislation	Jurisdiction
Summit Co - Hudson	3	09/22/97			YES		PSAP indicated waiting on outcome of State Legislation	Jurisdiction
Summit Co - Norton	3	09/22/97			YES		PSAP indicated waiting on outcome of State Legislation	Jurisdiction
Summit Co - Tallmadge	3	09/22/97			YES		PSAP indicated waiting on outcome of State Legislation	Jurisdiction
Trumbull Co	6						No request	
Tuscarawas Co	5						Licensed but no sites	
Union Co	6						No request	
Vinton Co	5						Licensed but no sites	
Warren Co	6						Jurisdiction not interested, didn't issue request Ltr from Regional authority	
Wayne Co	6						No request	
Totals	82	32	12	13	7	0		

Cingular Wireless Phase I Implementation Status - Oklahoma

As of 6/30/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Adair Co	6						No request	
Atoka Co	6						No request	
Blaine Co	6						No request	
Bryan Co	6						No request	
Canadian Co	6						No request	
Canadian Co - Yukon	6						No request	
Carter Co	6						No request	
Cherokee Co	4	02/07/02		YES			Within 6 Month Window - 6/26 PSAP expressed desire to deploy HCAS and not NCAS - negotiations pending	
Choctaw Co	6						No request	
Cleveland Co	6						No request	
Coal Co	6						No request	
Craig Co	6						No request	
Creek Co	6						No request	
Creek Co - Bristow	6						No request	
Creek Co - Sapulpa	6						No request	
Delaware Co	6						No request	
Delaware Co - Grove	6						No request	
Garvin Co	6						No request	
Grant Co	5						Licensed but no sites	
Haskell Co	5						Licensed but no sites	
Johnston Co	6						No request	
Kay Co	6						No request	
Latimer Co	6						No request	
LeFlore Co	6						No request	
Lincoln Co	6						No request	
Logan Co	6						No request	
Love Co	6						No request	
Marshall Co	6						No request	
Mayes Co	6						No request	
Mayes Co - Langley	6						No request	
McClain Co	6						No request	

Cingular Wireless Phase I Implementation Status - Oklahoma

As of 6/30/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
McCurtain Co	6						No request	
McIntosh Co	6						No request	
Murray Co	6						No request	
Muskogee Co	6						No request	
Noble Co	6						No request	
Nowata Co	6						No request	
Oklahoma Co	6						No request	
Okmulgee Co	6						No request	
Okmulgee Co - Henryetta	6						No request	
Osage Co	6						No request	
Osage Co - Bartlesville	6						No request	
Ottawa Co	6						No request	
Ottawa Co - Miami	6						No request	
Pawnee Co	6						No request	
Payne Co	6						No request	
Pittsburg Co	6						No request	
Pittsburg Co - McAlester	6						No request	
Pontotoc Co	6						No request	
Pottawatomie Co	6						No request	
Pottawatomie Co - Shawnee	6						No request	
Pushmataha Co	6						No request	
Rogers Co	6						No request	
Rogers Co - Claremore	6						No request	
Sequoyah Co	6						No request	
Tulsa Co	6						No request	
Tulsa Co - Bixby	6						No request	
Tulsa Co - Broken Arrow	6						No request	
Tulsa Co - Collinsville	6						No request	
Tulsa Co - Mannford	6						No request	
Tulsa Co - Sand Springs	6						No request	
Tulsa Co - Skiatok	6						No request	
Wagoner Co	6						No request	
Wagoner Co - Coweta	6						No request	

Cingular Wireless Phase I Implementation Status - Oklahoma

As of 6/30/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Washington Co	5						Licensed but no sites	
Totals	65	1	0	1	0	0		

Cingular Wireless Phase I Implementation Status - Oregon

As of 6/30/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Baker Co	5						Licensed but no sites	
Clackamas Co	5						Licensed but no sites	
Clatsop Co	5						Licensed but no sites	
Columbia Co	5						Licensed but no sites	
Douglas Co	5						Licensed but no sites	
Grant Co	5						Licensed but no sites	
Harney Co	5						Licensed but no sites	
Hood River Co	5						Licensed but no sites	
Jackson Co	5						Licensed but no sites	
Josephine Co	5						Licensed but no sites	
Lincoln Co	5						Licensed but no sites	
Malheur Co	5						Licensed but no sites	
Multnomah Co	5						Licensed but no sites	
Sherman Co	5						Licensed but no sites	
Tillamook Co	5						Licensed but no sites	
Wasco Co	5						Licensed but no sites	
Washington Co	5						Licensed but no sites	
Wheeler Co	5						Licensed but no sites	
Yamhill Co	5						Licensed but no sites	
Totals	19	0	0	0	0	0		

Cingular Wireless Phase I Implementation Status - Pennsylvania

As of 6/30/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Adams Co	5						Licensed but no sites	
Berks Co	4	02/06/02		YES			Within 6 month window	
Bucks Co	6						Pending state legislation	
Carbon Co	5						Licensed but no sites	
Centre Co	6						No request	
Chester Co	6						Pending state legislation	
Clinton Co	5						Licensed but no sites	
Cumberland Co	6						Pending state legislation	
Dauphin Co	6						Pending state legislation	
Delaware Co	3	05/26/97			YES		Pending state legislation	State
Juniata Co	5						Licensed but no sites	
Lancaster Co	3	11/16/01		YES			Pending state legislation	State
Lebanon Co	6						Pending state legislation	
Lehigh Co	6						Pending state legislation	
Lycoming Co	6						No request	
Mifflin Co	5						Licensed but no sites	
Montgomery Co	6						Pending state legislation	
Montour Co	5						Licensed but no sites	
Northampton Co	6						Pending state legislation	
Northumberland Co	6						No request	
Perry Co	5						Licensed but no sites	
Philadelphia Co	6						Pending state legislation	
Pike Co (GSM)	2	06/22/01		YES			Trunks in. Waiting on router from TCS	VoiceStream
Schuylkill Co	5						Licensed but no sites	
Snyder Co	5						Licensed but no sites	
Sullivan Co	5						Licensed but no sites	
Union Co	6						No request	
York Co	3	06/01/01		YES			Pending state legislation	State
Totals	28	5	0	4	1	0		

Cingular Wireless Phase I Implementation Status - Rhode Island

As of 6/30/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
E911 Uniform Emergency Telephone System serving Bristol, Kent, Newport, Providence, Washington	1	05/26/98	03/01/00					
Totals	1	1	1	0	0	0		

Cingular Wireless Phase I Implementation Status - Tennessee

As of 6/30/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Bedford Co	1	05/04/00	11/01/00			YES		
Benton Co	1	05/04/00	11/01/00			YES		
Bledsoe Co	3	05/04/00			YES		Not enhanced 911	Jurisdiction
Bradley Co	1	05/04/00	11/01/00			YES		
Carroll Co	1	05/04/00	11/01/00			YES		
Catoosa Co, GA	1	10/19/99	12/07/01					
Cheatham Co	1	05/04/00	11/01/00			YES		
Chester Co	1	05/04/00	11/01/00			YES		
Coahoma Co, MS	6						No request	
Crittenden Co, AR	3	11/30/00			YES		AR Board wants all carriers to ride same T1 provided by competitor to IXC POP	Board
Crockett Co	1	05/04/00	11/01/00			YES		
Dade Co, GA	6						No request	
Davidson Co	1	05/04/00	11/01/00			YES		
Decatur Co	3	05/04/00			YES		PSAP CPE equipment not ready	PSAP
DeSoto Co, MS	1	04/03/00	01/21/02					
Dickson Co	1	05/04/00	11/01/00			YES		
Fayette Co	1	05/04/00	11/01/00			YES		
Franklin Co	1	05/04/00	11/01/00			YES		
Gibson Co	1	05/04/00	11/01/00			YES		
Giles Co	1	05/04/00	11/01/00			YES		
Hamilton Co	1	05/04/00	11/01/00			YES		
Hardeman Co	1	05/04/00	11/01/00			YES		
Hardin Co	1	05/04/00	11/01/00			YES		
Haywood Co	1	05/04/00	11/01/00			YES		
Henderson Co	1	05/04/00	11/01/00			YES		
Henry Co	5						Licensed but no sites	
Hickman Co	1	05/04/00	11/01/00			YES		
Houston Co	1	05/04/00	11/01/00			YES		
Humphreys Co	1	05/04/00	11/01/00			YES		
Lafayette Co, MS	5						Licensed but no sites	

Cingular Wireless Phase I Implementation Status - Tennessee

As of 6/30/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Lake Co	5						Licensed but no sites	
Lauderdale Co	1	05/04/00	11/01/00			YES		
Lawrence Co	1	05/04/00	11/01/00			YES		
Lewis Co	1	05/04/00	11/01/00			YES		
Lincoln Co	1	05/04/00	11/01/00			YES		
Madison Co	1	05/04/00	11/01/00			YES		
Marion Co	1	05/04/00	11/01/00			YES		
Marshall Co	1	05/04/00	11/01/00			YES		
Marshall Co, MS	6						No request	
Mauzy Co	1	05/04/00	11/01/00			YES		
McNairy Co	1	05/04/00	11/01/00			YES		
Montgomery Co	1	05/04/00	11/01/00			YES		
Moore Co	5						Licensed but no sites	
Panola Co, MS	5						Licensed but no sites	
Perry Co	3	05/04/00			YES		Not enhanced 911	Jurisdiction
Polk Co	5						Licensed but no sites	
Quitman Co, MS	5						Licensed but no sites	
Rhea Co	1	05/04/00	11/01/00			YES		
Robertson Co	1	05/04/00	11/01/00			YES		
Rutherford Co	1	05/04/00	11/01/00			YES		
Sequatchie Co	3	05/04/00			YES		Not enhanced 911	Jurisdiction
Shelby Co	1	05/04/00	11/01/00			YES		
Stewart Co	1	05/04/00	11/01/00			YES		
Sumner Co	1	05/04/00	11/01/00			YES		
Tate Co, MS	6						No request, Sent SA and NDA 8/30	
Tipton Co	1	05/04/00	11/01/00			YES		
Tunica Co, MS	1	03/05/01	01/21/02					
Walker Co, GA	6						No request	
Wayne Co	6						No request	
Whitfield Co, GA	6						No request	
Williamson Co	1	05/04/00	11/01/00			YES		
Wilson Co	1	05/04/00	11/01/00			YES		

Cingular Wireless Phase I Implementation Status - Tennessee

As of 6/30/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Totals	62	48	43	0	5	40		

Cingular Wireless Phase I Implementation Status - Texas

As of 6/30/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Anderson Co - ETCOG	5						Licensed but no sites	
Angelina Co - DETCOG	1	10/12/99	08/31/00					
Aransas Co - CBCOG	1	10/12/99	01/30/01					
Atascosa Co - AACOG	1	10/12/99	09/01/00					
Austin Co - Austin ECD	2	09/10/00		YES			Exhibits completed, 911 trunks pending order, deployment in progress, 4/25-traffic plans are being completed by TCS	Cingular
Bandera Co - AACOG	1	10/12/99	09/01/00					
Bastrop Co - CAPCO	1	10/12/99	08/01/00					
Bee Co - CBCOG	1	10/12/99	01/30/01					
Bell Co - CTCOG	4	05/09/02		YES			Within 6 Month Window - Deployment in progress. Cell info to TCS to begin building traffic plans.	
Bexar Co - Bexar Metro 911	1	05/01/00	05/17/02					
Bosque Co - HOTCOG	1	10/12/99	09/01/00					
Brazoria Co - HGAC	1	10/12/99	08/31/00					
Brazos Co - 911 Emergency Comm. Dist	2	10/12/99			YES		PSAP Issue resolved. Intrado to load database. 6/3/02 - PANIs load not correct. Intrado to resolve and reload.	Cingular
Brewster Co - RGCOG	2	10/12/99		YES			Former Plateau Wireless region. Deployment in progress, 4/25 911 Exhibits are being completed by TCS, traffic plans are being completed by TCS. 5/31/02 Trunks on order with SWBT	Cingular/LEC
Brooks Co - CBCOG	1	10/12/99	01/30/01					
Brown Co - WCTCOG	5						Licensed but no sites	

Cingular Wireless Phase I Implementation Status - Texas

As of 6/30/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Burleson Co - BVCOG	5						Licensed but no sites	
Caldwell Co - CAPCO	1	10/12/99	08/01/00					
Calhoun Co - Calhoun ECD	2	10/12/99			YES		PSAP able to accept Phase I - traffic plans sent to PSAP. Exhibit sent to PSAP. Left message for PSAP coordinator on 6/17/02 and 6/25/02	Jurisdiction
Callahan Co - WCTCOG	1	10/12/99	09/25/00					
Cameron Co - Cameron ECD	6						No request	
Camp Co - ETCOG	5						Licensed but no sites	
Cass Co - ETCOG	5						Licensed but no sites	
Chambers Co - HGAC	1	10/12/99	08/31/00					
Cherokee Co - ETCOG	5						Licensed but no sites	
Coleman Co - WCTCOG	5						Licensed but no sites	
Collin Co - City of Plano	2	03/20/00		YES			Exhibits completed, 911 trunks pending order, 4/25 Traffic plans are being completed by TCS, trunks due 5/2/02. 6/3/02 MSAG not correct. Problem loading pANIs 6/25/02 PSAP Coordinator is unavailable until August	LEC
Collin Co - NCTCOG	1	10/12/99	09/01/00					
Colorado Co - HGAC	1	10/12/99	08/31/00					
Comal Co - Bexar Metro 911	1	05/01/00	05/21/02					
Comanche Co - WTCOG	5						Licensed but no sites	
Cooke Co - TEXOMA	1	10/12/99	09/30/00					

Cingular Wireless Phase I Implementation Status - Texas

As of 6/30/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Coryell Co - CTCOG	4	05/09/02		YES			Within 6 Month Window - Deployment in progress. Cell info to TCS to begin building traffic plans	
Crane Co - PBRPC	2	10/12/99		YES			Former Plateau Wireless region. Deployment in progress, 4/25 Exhibits are being completed by TCS, traffic plans are being completed by TCS. 5/31/02 Trunks on order with SWBT	Cingular/LEC
Crockett Co - CVCOG	2	10/12/99		YES			Former Plateau Wireless region. Data gathering form pending, 911 trunks pending order, Deployment in progress. Must utilize Verizon tandem	Cingular
Culberson Co - RGCOG	2	10/12/99		YES			Former Plateau Wireless region. Deployment in progress, 4/25 Exhibits are being completed by TCS, traffic plans are being completed by TCS 5/31/02-Trunks on order with SWBT	Cingular/LEC
Dallas Co - City of Addison	2	01/08/00		YES			Exhibits sent to city for trunks order. 4/25 City will not sign Exhibits until the City Atty has approved contract 6/3 PSAP has not approved traffic plans 6/25/02 - City atty hasn't ret contract. PSAP cant approve Exh or traf pln until contract signed	Jursidiction

Cingular Wireless Phase I Implementation Status - Texas

As of 6/30/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Dallas Co - City of Dallas	1	01/12/00	05/31/02					
Dallas Co - Farmers Branch PD	2	01/08/00		YES			Exhibits have been sent to city for trunks order, awaiting response. 4/25 City will not sign Exhibits until the City Attorney has approved contact 6/17/02 Left message for PSAP Coord., in training until 7/5	Jursidiction
Dallas Co - Garland PD	2	06/23/00		YES			Exhibits have been sent to city for trunks orders, awaiting response. 4/25 No response from city on Exhibits. Trunks cannot be ordered without their approval. 5/23/02 - Made contact with PSAP, resent Exhibit for approval	Jursidiction
Dallas Co - Mesquite PD	2	01/10/00		YES			Deployment in progress. 4/25/02 Exhibits complete, traffic plans complete, trunks due 5/6/02 6/3/02 - PSAP has not approved traffic plans 6/25/02 Trunks are in, traffic plan returned to TCS for db load. Testing will begin once load is complete	LEC
Dallas Co - NCTCOG	1	10/12/99	09/01/00					
Dallas Co - Richardson PD	1	03/20/00	06/11/02					
Delta Co - ARK-TEX	1	10/12/99	10/02/00					
Denton Co - DENCO	1	08/01/99	08/23/01					
DeWitt Co - GCRPC	1	10/12/99	09/15/00					
Dimmit Co - MRGDC	1	10/12/99	09/01/00					

Cingular Wireless Phase I Implementation Status - Texas

As of 6/30/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Duval Co - CBCOG	1	10/12/99	01/30/01					
Eastland Co - WCTCOG	1	10/12/99	09/25/00					
Ector Co - PBRPC	1	10/12/99	02/02/01					
Edwards Co - MRGDC	1	10/12/99	09/01/00					
Ellis Co - NCTCOG	1	10/12/99	09/01/00					
Erath Co - NCTCOG	1	10/12/99	09/01/00					
Falls Co - HOTCOG	5						Licensed but no sites	
Fannin Co - TEXOMA	1	10/12/99	09/01/00					
Fayette Co - CAPCO	1	05/20/97	08/31/00					
Fort Bend Co - GHC	1	10/12/99	08/31/00					
Franklin Co - ARKTEX	5						Licensed but no sites	
Freestone Co - HOTCOG	1	10/12/99	11/08/00					
Frio Co - AACOG	1	10/12/99	09/01/00					
Galveston Co - 911 Dist	1	10/12/99	07/13/01					
Goliad Co - GCRPC	1	10/12/99	09/15/01					
Gonzales Co - GCRPC	1	10/12/99	09/15/01					
Grayson Co - TEXOMA	1	10/12/99	09/30/00					
Gregg Co - ETCOG	2	06/06/00		YES			Deployment in progress, 4/25 Exhibits complete from TCS. Waiting approval from 911 Agency. Traffic plans are being completed by TCS. 5/22/02 - Trunk order to SWBT	LEC
Grimes Co - BVCOG	1	10/12/99	05/25/00					
Guadalupe Co - Bexar-Metro 911	1	05/01/00	05/21/02				Oversight agency is Bexar-Metro, deployment complete 5/21/02	
Hamilton Co - CTCOG	5						Licensed but no sites	
Harris Co - GHC	1	10/12/99	08/31/00					
Harrison Co - TX Eastern 911 NTK	6						No request	
Hays Co - CAPCO	1	10/12/99	08/01/00					

Cingular Wireless Phase I Implementation Status - Texas

As of 6/30/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Henderson Co - 911 Communications	4	03/01/02		YES			6/25/02 - PSAP will utilize Sprint-Athens tandem. Working with TCS on trunk orders and traffic plans	
Hidalgo Co - LRGVDC	1	10/12/99	09/01/00					
Hill Co - HOTCOG	1	10/12/99	09/01/00					
Hood Co - NCTCOG	1	10/12/99	09/01/00					
Hopkins Co - ARKTEX	1	10/12/99	10/02/00					
Houston Co - DETCOG	1	10/12/99	09/01/00					
Hudspeth Co - RGCOG	2	10/12/99		YES			Former Plateau Wireless region. Deployment in progress, 4/25 Exhibits are being completed by TCS, Traffic plans are being completed by TCS. 5/31/02 - Trunks on order with SWBT	Cingular/LEC
Hunt Co - NCTCOG	1	10/12/99	09/01/00					
Irion Co - CVCOG	2	10/12/99		YES			Data gathering form pending, 911 trunks pending order, Deployment in progress. Must utilize Verizon tandem	Cingular
Jack Co - NORTEX	6						No request	
Jackson Co - GCRPC	1	10/12/99	09/15/00					
Jasper Co - DETCOG	1	10/12/99	08/31/00					
Jeff Davis Co - RGCOG	2	10/12/99		YES			Deployment in progress, 4/25 Exhibits are being completed by TCS, Traffic plans are being completed by TCS, 5/31/02 - Trunks on order with SWBT	Cingular/LEC
Jefferson Co - HGAC	1	10/12/99	08/31/00					
Jim Hogg Co - STDC	1	10/12/99	09/01/00					
Jim Wells Co - CBCOG	1	10/12/99	01/30/01					

Cingular Wireless Phase I Implementation Status - Texas

As of 6/30/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Johnson Co - NCTCOG	1	10/12/99	09/01/00					
Jones Co - WCTCOG	1	10/12/99	09/01/00					
Karnes Co - AACOG	1	10/12/99	09/01/00					
Kaufman Co - NCTCOG	1	10/12/99	09/01/00					
Kenedy Co - CBCOG	1	10/12/99	01/30/01					
Kinney Co - MRGDC	1	10/12/99	09/01/00					
Kleberg Co - CBCOG	1	10/12/99	01/30/01					
La Salle Co - MRGDC	1	10/12/99	09/01/00					
Lamar Co - ARKTEX	5						Licensed but no sites	
Lampasas Co - CTCOG	5						Licensed but no sites, Requested 5/9/02	
Lavaca Co - GCRPC	1	10/12/99	09/15/00					
Lee Co - CAPCO	1	10/12/99	08/15/00					
Leon Co - BVCOG	1	10/12/99	08/30/00					
Liberty Co - HGAC	1	10/12/99	08/31/00					
Limestone Co - HOTCOG	6						No request	
Live Oak Co - CBCOG	1	10/12/99	01/30/01					
Loving Co - PBRPC	5						Licensed but no sites	
Lubbock Co - Lubbock 911 ECD	1	10/12/99	02/01/01					
Madison Co - BVCOG	1	10/12/99	08/31/00					
Marion Co - ETCOG	5						Licensed but no sites	
Matagorda Co - HGAC	1	10/12/99	08/31/00					
Maverick Co - MRGDC	1	10/12/99	09/01/00					

Cingular Wireless Phase I Implementation Status - Texas

As of 6/30/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
McLennan Co - McLennan County ECD	2	11/27/00		YES			Deployment in progress, 4/25 911 Exhibits complete, Trunks are ordered, traffic plans are being completed by TCS. 6/5/02 New T1 required for trunks 6/25/02 CTX switch isn't integrated with ISUP signaling. Cing/Lucent/TCS trouble shooting TCAP sign.issues	Cingular/Lucent/TCS
McMullen Co - CBCOG	1	10/12/99	01/30/01					
Medina Co - Medina 911 District	6						No request	
Midland Co - Midland 911 District	1	04/12/00	02/01/01					
Montague Co - NORTEX	1	10/12/99	10/18/00					
Montgomery Co - ECD	1	06/06/00	06/07/01					
Nacogdoches Co - DETCOG	1	10/12/99	08/31/00					
Navarro Co - NCTCOG	1	10/12/99	09/01/00					
Newton Co - DETCOG	1	10/12/99	08/31/00					
Nueces Co - CBCOG	1	10/12/99	01/26/01					
Palo Pinto Co - NCTCOG	1	10/12/99	09/01/00					
Panola Co - ETCOG	5						Licensed but no sites	
Parker Co - NCTCOG	1	10/12/99	09/01/00					
Pecos Co - PBRPC	2	10/12/99		YES			Former Plateau Wireless region. Deployment in progress, 4/25 911 Exhibits are being completed by TCS, traffic plans are being completed by TCS. 5/31/02 - Trunks on order with SWBT	Cingular/LEC
Polk Co - DETCOG	1	10/12/99	05/21/02					

Cingular Wireless Phase I Implementation Status - Texas

As of 6/30/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Potter Co - Potter Randall Co - 911 Dist	1	10/12/99	02/01/01					
Presidio Co - RGCOG	2	10/12/99		YES			Former Plateau Wireless region. Deployment in progress, 4/25 911 Exhibits are being completed by TCS, traffic plans are being completed by TCS. 5/31/02 - Trunks on order with SWBT	Cingular
Rains Co - ETCOG	5						Licensed but no sites	
Randall Co - Potter Randall 911 Dist	1	10/12/99	02/01/01					
Reagan Co - CVCOG	2	10/12/99		YES			Former Plateau Wireless region. Data gathering form pending, 911 trunks pending order, Deployment in progress. Must utilize Verizon tandem	Cingular/LEC
Real Co - MRGDC	1	10/12/99	09/01/00					
Red River Co - ARKTEX	5						Licensed but no sites	
Reeves Co - PBRPC	2	10/12/99		YES			Former Plateau Wireless region. Deployment in progress, 4/25 911 Exhibits are being completed by TCS, traffic plans are being completed by TCS. 5/31/02 - Trunks on order with SWBT	Cingular/LEC
Refugio Co - CBCOG	1	10/12/99	01/30/01					
Robertson Co - BVCOG	5						Licensed but no sites	
Rockwall Co - NCTCOG	1	10/12/99	09/01/00					
Runnels Co - WCTCOG	5						Licensed but no sites	
Rusk Co - Texas Eastern 911 Network	6						No request	

Cingular Wireless Phase I Implementation Status - Texas

As of 6/30/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Sabine Co - DETCOG	2	10/12/99		YES			Former GTE Wireless. Exhibits pending, 911 trunk order pending, Deployment in progress. 6/25-CTX switch is not integrated w/ISUP sign. Cing/Lucent/TCS trouble shooting TCAP sign. Issues	Cingular/Lucent/TCS
San Augustine Co - DETCOG	2	10/12/99		YES			Former GTE Wireless. Exhibits pending, 911 trunk order pending, Deployment in progress. 6/25-CTX switch is not integrated w/ISUP sign. Cing/Lucent/TCS trouble shooting TCAP sign. Issues	Cingular/Lucent/TCS
San Jacinto Co - DETCOG	1	10/12/99	05/21/02					
San Patricio Co - CBCOG	1	10/12/99	01/30/01					
Schleicher Co - CVCOG	2	10/12/99		YES			Former Plateau Wireless region. Data gathering forms pending, 911 trunks pending order, Deployment in progress. Must utilize Verizon tandem.	Cingular
Shelby Co - DETCOG	2	10/12/99		YES			Previous PSAP ALI issues, PSAP recently able to accept Phase I. Deployment in progress, 4/25 911 Exhibits are being completed by TCS, 6/25 CTX switch is not integrated w/ISUP sign. Cingular/Lucent/TCS trouble shooting sing. Issues	Cingular/Lucent/TCS

Cingular Wireless Phase I Implementation Status - Texas

As of 6/30/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Smith Co - 911 Network	2	03/30/01		YES			Exhibits pending, 911 trunks pending order, Deployment in progress, Waiting on trunks due 5/9/02. 6/5/02 New T1 required for trunks 6/25 CTX switch is not integrated w/ISUP sign. Cingular/Lucent/TCS trouble shooting sing. Issues	Cingular/Lucent/TCS
Somervell Co - NCTCOG	1	10/12/99	09/01/00					
Starr Co - STDC	1	10/12/99	09/01/00					
Sutton Co - CVCOG	2	10/12/99		YES			Former Platueau Wireless region. Data gathering forms pending, 911 trunks pending order, Deployment in progress. Must utilize Verizon tandem.	Cingular
Tarrant Co - Tarrant Co 911 ECD	1	12/04/97	01/21/02					
Taylor Co - E911 ECD	1	10/12/99	02/01/01					
Terrell Co - PBRPC	2	10/12/99		YES			Deployment in progress, 4/25 911 Exhibits are being completed by TCS, traffic plans are being completed by TCS. 5/31/02-Trunks on order with SWBT	Cingular/LEC
Titus Co - ARKTEX	5						Licensed but no sites	
Travis Co - CAPCO	1	10/12/99	08/01/00					
Trinity Co - DETCOG	3	10/12/99			YES		PSAP not able to accept Phase I	Jurisdiction
Tyler Co - DETCOG	1	10/12/99	08/31/00					
Upshur Co - ETCOG	5						Licensed but no sites	

Cingular Wireless Phase I Implementation Status - Texas

As of 6/30/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Upton Co - PBRPC	2	10/12/99		YES			Former Plateau Wireless region. Deployment in progress, 4/25 Exhibits and traffic plans are being completed by TCS. 5/31/02 Trunks on order with SWBT	Cingular/LEC
Uvalde Co - MRGDC	1	10/12/99	09/01/00					
Val Verde Co - MRGDC	1	10/12/99	09/01/00					
Van Zandt Co - ETCOG	2	10/12/99		YES			Verizon trunks previously ordered. Deployment in progress. TCS working on traffic plans	Cingular/TCS
Victoria Co - GCRPC	1	05/11/98	09/15/00					
Walker Co - HGAC	1	10/12/99	08/31/00					
Waller Co - HGAC	1	10/12/99	08/31/00					
Ward Co - PBRPC	2	10/12/99		YES			Former Plateau Wireless region. Deployment in progress, 4/25 911 Exhibits are being completed by TCS, traffic plans are being completed by TCS. 5/31/02 - Trunks on order with SWBT	Cingular
Washington Co - BVCOG	1	10/12/99	12/20/00					
Webb Co - STDC	1	10/12/99	09/01/00					
Wharton Co - HGAC	1	10/12/99	08/31/00					
Willacy Co - LRGDC	1	10/12/99	09/01/00					
Williamson Co - CAPCO	1	10/12/99	08/01/00					
Wilson Co - AACOG	1	10/12/99	09/01/00					

Cingular Wireless Phase I Implementation Status - Texas

As of 6/30/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Winkler Co - PBRPC	2	10/12/99		YES			Deployment in progress, 4/25 911 Exhibits are being completed by TCS, traffic plans are being completed by TCS. 5/31/02 - Trunks on order with SWBT	Cingular/LEC
Wise Co - NCTCOG	1	10/12/99	09/01/00					
Wood Co - ETCOG	5						Licensed but no sites	
Zapata Co - STDC	1	10/12/99	09/01/00					
Zavala Co - MRGDC	1	10/12/99	09/01/00					
Totals	174	145	109	33	3	0		

Cingular Wireless Phase I Implementation Status - Utah

As of 6/30/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Box Elder Co	5						Licensed but no sites	
Carson Co	5						Licensed but no sites	
Davis Co	5						Licensed but no sites	
Duchesne Co	5						Licensed but no sites	
Emery Co	5						Licensed but no sites	
Juab Co	5						Licensed but no sites	
Millard Co	5						Licensed but no sites	
Morgan Co	5						Licensed but no sites	
Piute Co	5						Licensed but no sites	
Rich Co	5						Licensed but no sites	
Salt Lake Co	5						Licensed but no sites	
Sanpete Co	5						Licensed but no sites	
Sevier Co	5						Licensed but no sites	
Summit Co	5						Licensed but no sites	
Tooele Co	5						Licensed but no sites	
Uintah Co	5						Licensed but no sites	
Utah Co	5						Licensed but no sites	
Wasatch Co	5						Licensed but no sites	
Wayne Co	5						Licensed but no sites	
Weber Co	5						Licensed but no sites	
Totals	20	0	0	0	0	0		

Cingular Wireless Phase I Implementation Status - Washington, DC

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Washington, D.C.	6						Rescined 8/31/01 original request on 10/30/01.	
Totals	1	0	0	0	0	0		

Cingular Wireless Phase I Implementation Status - Virginia

As of 6/30/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Accomack Co / Northampton Co	1	06/28/99	03/07/02					
Alexandria City	1	04/14/99	03/27/02					
Anne Arundel Co, MD	1	12/09/99	03/15/02					
Arlington Co	1	04/14/99	04/15/02					
Caroline Co	4	06/28/02		YES			Within 6 Month Window	
Clarke Co	1	11/22/99	02/14/02					
Culpeper Co	1	11/22/99	02/14/02					
Essex Co	6						No request	
Fairfax Co	1	04/14/99	11/14/01					
Fauquier Co	1	11/22/99	02/14/02					
Frederick Co	1	11/22/99	03/14/02					
Frederick Co - City of Winchester	6						No request	
Fredericksburg City	4	03/29/02		YES			Within 6 Month Window	
King and Queen Co	6						No request	
King George Co	3	12/01/00		YES			Jursidiction has not ordered required trunks from LEC	Jursidiction
King William Co	6						No request	
Lancaster Co	3	11/05/01		YES			County's trunks not ready.	LEC
Loudon Co	1	04/14/99	02/21/02					
Louisa Co	3	11/22/99		YES			CPE upgrades in progress	Jursidiction
Madison Co	6						No request	
Mathews Co	6						No request	
Middlesex Co	6						No request	
Northumberland Co	6						No request	
Orange Co	1	11/22/99	02/14/02					
Page Co	4	02/06/02		YES			Within 6 Month Window	
Prince William Co	1	04/14/99	01/09/02					
Rappahannock Co	6						No request	
Richmond Co	6						No request	
Shenandoah Co	3	06/25/99		YES			Working with ILEC to establish connectivity	ILEC

Cingular Wireless Phase I Implementation Status - Virginia

As of 6/30/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Spotsylvania Co	3	11/22/99		YES			Jursidiction has not requested 911 trunks from LEC	Jursidiction
Stafford Co	3	10/22/01			YES		Trunks on order from LEC, Expected due date of 7/10/02	Jursidiction
Warren Co	3	11/19/01		YES			LEC testing scheduled for June	
Westmoreland Co	3	12/27/00		YES			LEC moving 911 tandems	LEC
Totals	33	23	12	10	1	0		

Cingular Wireless Phase I Implementation Status - Washington

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Adams Co	3	10/19/01		YES			Establishing Service Agreement, required by state. Finalized SA, working on Cost recovery Exhibit	Jursidiction
Asotin Co	5						Licensed but no sites	
Benton Co	6						No request	
Chelan Co	2	07/12/00		YES			Establishing service agreement (joint with Douglas Jursidiction)	Cingular
Clallam Co	5						Licensed but no sites	
Clark Co	5						Licensed but no sites, Requested 6/14/01	
Columbia Co	5						Licensed but no sites	
Cowlitz Co	5						Licensed but no sites	
Douglas Co	2	07/12/00		YES			Establishing service agreement (joint with Chelan)	
Ferry Co	5						Licensed but no sites	
Franklin Co	4	04/16/02		YES			Within 6 Month Window	
Garfield Co	5						Licensed but no sites	
Grant Co	6						No request	
Grays Harbor Co	5						Licensed but no sites	
Island Co	3	04/11/00		YES			Establishing Service Agreement, required by state. Finalized SA, working on Cost recovery Exhibit	Jursidiction
Jefferson Co	5						Licensed but no sites. Requested 3/27/00	
King Co	3	02/17/00		YES			Jursidiction working with TCS on deployment plan, Working on State Cost recovery plan for agreement.	TCS/Jursidiction
Kitsap Co	6						No request	
Kittitas Co	6						No request	

Cingular Wireless Phase I Implementation Status - Washington

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Klickitat Co	5						Licensed but no sites	
Lewis Co	6						No request	
Lincoln Co	6						No request	
Mason Co	6						No request	
Okanogan Co	5						Licensed but no sites	
Pacific Co	5						Licensed but no sites	
Pend Oreille Co	5						Licensed but no sites	
Perry Co	5						Licensed but no sites	
Pierce Co	3	06/19/00		YES			Jursidiction currently negotiating service agreement; currently routing according to Phase I plan, but not receiving Phase I data	Jursidiction
San Juan Co	6						Jursidiction has suspended deployment plans due to high tariff fees from Qwest, 5/30, state working with Qwest to revise	
Skagit Co	3	02/24/00		YES			Establishing Service Agreement	
Skamania Co	5						Licensed but no sites	
Snohomish Co	3	02/22/00		YES			Establishing Service Agreement	
Spokane Co	2	04/19/00		YES			Deadline extension to 9/04/01 granted with 10/11/00 letter; waiting for service agreement	TCS
Stevens Co	3	07/17/00		YES			Establishing Service Agreement	

Cingular Wireless Phase I Implementation Status - Washington

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Thurston Co	3	08/23/01			YES		Jursidiction has suspended request dated 8/23/01 due to high tariff fees from Qwest, 5/30, state working with Qwest to revise	Jursidiction
Wahkiakum Co	5						Licensed but no sites	
Walla Walla Co	5						Licensed but no sites	
Whatcom Co	3	03/22/00		YES			Establishing Service Agreement, required by state. Finalized SA, working on Cost recovery Exhibit	
Whitman Co	5						Licensed but no sites	
Yakima Co	4	04/17/02		YES			Within 6 month window, Awaiting receipt of Service Agreement from Jursidiction	Jursidiction
Totals	40	14	0	13	1	0		

Cingular Wireless Phase I Implementation Status - West Virginia

As of 6/30/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Berkeley Co	6						No request	
Grant Co	6						No request	
Hampshire Co	3	09/26/01			YES		PSAP must establish trunking to 911 tandem	
Hardy Co	6						No request	
Jefferson Co	6						No request	
Morgan Co	4	05/10/02		YES			Within 6 Month Window	
Pendleton Co	6						No request	
Totals	7	2	0	1	1	0		

Cingular Wireless Phase I Implementation Status - Wisconsin

As of 6/30/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Columbia Co	6						No request	
Dane Co	6						No request	
Dodge Co	6						No request	
Fond du Lac Co	6						No request	
Jefferson Co	6						No request	
Kenosha Co	6						No request	
Milwaukee Co	6						No request	
Ozaukee Co	6						No request	
Racine Co	6						No request	
Rock Co	6						Original request rescinded on 10/5/01	
Sheboygan Co	6						No request	
Walworth Co	6						No request	
Washington Co	6						Original request rescinded on 10/5/01	
Waukesha Co	6						No request	
Totals	14	0	0	0	0	0		

Cingular Wireless Phase I Implementation Status - Wyoming

As of 6/30/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Uinta Co	5						Licensed but no sites	
Totals	1	0	0	0	0	0		

GSM PHASE II PSAP REQUESTS

GSM PSAP Phase II

State	County	Jurisdiction	Phase II Service Requested	Phase II Request Qualified	Comments
CA	Los Angeles Co	Los Angeles County	3/30/2001	YES	
CA	San Francisco Co	San Francisco County	7/31/2001	YES	
CT	Fairfield Co (GSM)	Fairfield (GSM)	7/19/2001	YES	
GA	Wayne Co	Wayne	7/10/2001	NO	2/26/02-Phase 1 service w/wireless carriers, including Cingular, pending. Current equip unable to translate lat/long coordinates. No mapping equip; order pending (approx July) w/installation by end of year; ALII upgrade not requested; PSAP has been notified.
NC	Duplin Co	Duplin County Communications	6/5/2002	YES	
NC	Guilford Co	Guilford County	4/5/2002	YES	
NC	Johnston Co	Johnston County	8/3/2001	PENDING	06/13/02 LEC interface resolution due early Aug 02. CAS; PAM interface is an issue w/Sprint
NC	Mecklenburg Co - Charlotte Mecklenburg PD	Mecklenburg Co - Charlotte Mecklenburg PD	4/5/2002	YES	
NC	Randolph Co	Randolph County	8/11/2001	YES	
NC	Rowan Co	Rowan County	8/16/2001	YES	
NC	Stanly Co	Stanly County	4/23/2002	YES	
NC	Watauga Co	Watauga County	10/30/2001	YES	
NC	Randolph Co - City of Highpoint	Randolph - City of High Point	4/26/2002	PENDING	
NC	Cty of Winston-Salem	Cty of Winston-Salem	6/13/2002	PENDING	
NJ	Sussex Co (GSM)	Sussex (GSM)	3/5/2001	PENDING	

GSM PSAP Phase II

State	County	Jurisdiction	Phase II Service Requested	Phase II Request Qualified	Comments
NJ	Passaic Co (GSM)	Passaic (GSM)	3/5/2001	PENDING	
NJ	Morris Co (GSM)	Morris (GSM)	3/5/2001	PENDING	
NJ	Hunterdon Co (GSM)	Hunterdon (GSM)	3/5/2001	PENDING	
NJ	Somerset Co (GSM)	Somerset (GSM)	3/5/2001	PENDING	
NJ	Middlesex Co (GSM)	Middlesex (GSM)	3/5/2001	PENDING	
NJ	Monmouth Co (GSM)	Monmouth (GSM)	3/5/2001	PENDING	
NJ	Ocean Co (GSM)	Ocean (GSM)	3/5/2001	PENDING	
NJ	Union Co (GSM)	Union (GSM)	3/5/2001	PENDING	
NJ	Essex Co (GSM)	Essex (GSM)	3/5/2001	PENDING	
NJ	Hudson Co (GSM)	Hudson (GSM)	3/5/2001	PENDING	
NJ	Bergen Co (GSM)	Bergen (GSM)	3/5/2001	PENDING	
NV	Clark Co - City of Henderson	Clark Co - City of Henderson	4/11/2001	NO	Not Phase I capable until end of 2002. No PSAP cost recovery. Pending legislation 2003. PSAP has been notified
SC	Chester Co	Chester County	11/13/2001	YES	
SC	Greenville Co	Greenville County - Fountain Inn Police Department	11/14/2001	YES	

GSM PSAP Phase II

State	County	Jurisdiction	Phase II Service Requested	Phase II Request Qualified	Comments
SC	Greenville Co	Greenville County - Simpsonville Police Department	11/14/2001	YES	
SC	Greenville Co	Greenville County - Greer Police Department	11/14/2001	YES	
SC	Greenville Co	Greenville County - Emergency Medical Services	11/14/2001	YES	
SC	Greenville Co	Greenville County - Mauldin Police Department	11/14/2001	YES	
SC	Greenville Co	Greenville County - Travelers Rest Police Department	11/14/2001	YES	
SC	Greenville Co	Greenville County	11/14/2001	YES	
SC	Greenville Co	Greenville County - Greenville Police Department	11/14/2001	YES	
SC	Spartanburg Co	Spartanburg County	3/26/2001	YES	
TN	Anderson Co	Anderson Co - Clinton City	12/28/2001	PENDING	
TN	Anderson Co	Anderson Co - Oakridge City	12/28/2001	PENDING	
TN	Anderson Co	Anderson Co	12/28/2001	PENDING	
TN	Blount Co	Blount Co	12/28/2001	PENDING	
TN	Campbell Co	Campbell Co - Lafollette City	12/28/2001	PENDING	
TN	Campbell Co	Campbell Co	12/28/2001	PENDING	
TN	Carter Co	Carter Co	12/28/2001	PENDING	

GSM PSAP Phase II

State	County	Jurisdiction	Phase II Service Requested	Phase II Request Qualified	Comments
TN	Cocke Co	Cocke Co	12/28/2001	PENDING	
TN	Cumberland Co	Cumberland Co	12/28/2001	PENDING	
TN	Dyer Co	Dyer Co	2/13/2002	PENDING	
TN	Greene Co	Greene Co	12/28/2001	PENDING	
TN	Hamblen Co	Hamblen Co	12/28/2001	PENDING	
TN	Hawkins Co	Hawkins Co	12/28/2001	PENDING	
TN	Jefferson Co	Jefferson Co	12/28/2001	PENDING	
TN	Knox Co	Knox Co	12/28/2001	PENDING	
TN	Loudon Co	Loudon Co	12/28/2001	PENDING	
TN	McMinn Co	McMinn Co	12/28/2001	PENDING	
TN	Monroe Co	Monroe Co	12/28/2001	PENDING	
TN	Morgan Co	Morgan Co	12/28/2001	PENDING	
TN	Obion Co	Obion Co	2/13/2002	PENDING	
TN	Roane Co	Roane Co	12/28/2001	PENDING	
TN	Sevier Co	Sevier Co - Gatlinburg	12/28/2001	PENDING	
TN	Sevier Co	Sevier Co	12/28/2001	PENDING	
TN	Sevier Co	Sevier Co - Pigeon Forge	12/28/2001	PENDING	
TN	Sullivan Co	Sullivan Co - Bristol ECD	12/28/2001	PENDING	
TN	Sullivan Co	Sullivan Co	12/28/2001	PENDING	
TN	Sullivan Co	Sullivan Co - Kingsport ECD	12/28/2001	PENDING	
TN	Unicoi Co	Unicoi Co	12/28/2001	PENDING	
TN	Union Co	Union Co	12/28/2001	PENDING	
TN	Washington Co	Washington Co	12/28/2001	PENDING	
TN	Weakley Co	Weakley Co	2/13/2002	PENDING	
WA	King Co	King Co	10/24/2001	YES	

DECLARATION OF EDGAR REYNOLDS

I, Edgar Reynolds, President of Network Operations for Cingular Wireless LLC ("Cingular"), make this declaration in support of the Third Quarterly E911 Implementation Report for GSM networks filed by Cingular pursuant to the Federal Communications Commission's *Order* (released October 12, 2001) regarding Cingular's E911 Phase II implementation. In my role as President of Network Operations, I oversee Cingular's efforts to provide Phase I location information in response to valid PSAP requests. I have reviewed the Report and declare under penalty of perjury that the information contained therein concerning Phase I deployment is accurate to the best of my knowledge, information and belief.

Executed July 30, 2002




Edgar Reynolds
President of Network Operations
Cingular Wireless LLC

DECLARATION OF WILLIAM E. CLIFT

I, William E. Clift, Chief Technical Officer of Cingular Wireless LLC ("Cingular"), make this declaration in support of the Third Quarterly E911 Implementation Report for GSM networks filed by Cingular pursuant to the Federal Communications Commission's *Order* (released October 12, 2001) regarding Cingular's E911 Phase II implementation. In my role as Chief Technical Officer, I oversee Cingular's efforts to implement Phase II location technologies. I have reviewed the Report and declare under penalty of perjury that the information contained therein concerning Phase II deployment is accurate to the best of my knowledge, information and belief.

Executed 8/1, 2002



William E. Clift
Chief Technical Officer
Cingular Wireless LLC

CERTIFICATE OF SERVICE

I, Paula Lewis, do hereby certify that on this 1st day of August, 2002, a copy of the foregoing **Third Quarterly E911 Implementation Report for GSM Networks** was served by U.S. mail, first-class postage prepaid to the following:

W. Mark Adams
Executive Director
NENA
422 Beecher Road
Gahanna, OH 43230-1797

Evelyn Bailey, President
NASNA
Vermont Enhanced 9-1-1 Board
94 State Street
Drawer 20
Montpelier, VT 05620-6501

Robert M. Gruss
Shook Hardy Bacon
600 14th Street, N.W., Suite 800
Washington, DC 20005

John Ramsey
Executive Director
APCO
351 N. Williamson Boulevard
Daytona Beach, FL 32114-1112

James R. Hobson
Miller & Van Eaton, P.L.L.C.
1155 Connecticut Avenue, N.W., Suite 1000
Washington, DC 20036


Paula Lewis