

NEO RHIO

Northeast Ohio Regional Health Information Organization





OneCommunity Northeast Ohio Regional Health Information Organization

Federal Communications Commission Rural Health Care Pilot Program

Quarterly Data Report

HealthNet

September 30, 2010

Table of Contents

1.0 PROJECT CONTACT AND COORDINATION INFORMATION	3
1.1 Project Leader	3
1.2 Project Coordinator	
1.3 LEGAL AND FINANCIAL AGENT	
1.4 COMMUNITY SUPPORT COLLABORATION	
1.5.1 Outreach Communication Objectives	
1.5.2 Key Objectives Met	
2.0 HEALTHCARE FACILITIES INCLUDED IN THIS NETWORK	5
Table 2.1 - HealthNet Rural Hospitals – LOA Completed	7
Table 2.2 - Pending LOA Hospitals	8
3.0 NETWORK NARRATIVE	8
REMAINDER OF PAGE INTENTIONALLY LEFT BLANK	15
4.0 LIST OF CONNECTED HEALTHCARE PROVIDERS	16
4.1 LOGICAL NETWORK DIAGRAMS	
4.1.1 DWDM Backbone Network Design	
4.1.2 Western Ring Network Design	
4.1.3 Southern Ring Network Design	
5.0 BUDGETED VS. ACTUAL COSTS – RECURRING AND NON-RECURRING	
6.0 COST DISTRIBUTION AND FUNDING SOURCES	21
7.0 CONNECTION REQUIREMENTS FOR INELIGIBLE ENTITIES	24
8.0 PROJECT MANAGEMENT	25
a) Current Leadership and Management Structure	25
b) Detailed Project Plan (June 30, 2010)	
9.0 NETWORK SUSTAINABILITY MODEL	36
10.0 DETAIL ON HOW THE SUPPORTED NETWORK HAS ADVANCED TELEMEDICINE	
BENEFITS	
11.0 COMPLIANCE WITH HHS HEALTH IT INITIATIVES	42
12.0 NETWORK COORDINATION WITH THE DEPARTMENT OF HEALTH AND HUMAN SERVICES (HHS)	44

Quarterly Report June 30, 2010

1.0 Project Contact and Coordination Information

1.1 Project Leader

Mr. Brett Lindsey
Chief Operating Officer
OneCommunity
216-923-2236
blindsey@onecommunity.org
http://www.onecommunity.org
800 West St. Clair
Second Floor
Cleveland. Ohio 44113

1.2 Project Coordinator

Mr. David J. Corrado

Director – Program Management Office
OneCommunity
216-923-2298
dcorrado@onecommunity.org
http://www.onecommunity.org
800 West St. Clair
Second Floor
Cleveland, Ohio 44113
Fax 216-923-2299

1.3 Legal and Financial Agent

OneCommunity is the organization that is legally and financially responsible for the conduct of activities supported by the award and is listed on the Internet at www.onecommunity.org.

OneCommunity is a nonprofit organization that serves Northeast Ohio by connecting public and nonprofit institutions to a next-generation fiber-optic network; enabling those institutions to offer enhanced, innovative solutions and transforming the region's image and economic future by attracting outside investment and creating business and job opportunities.

OneCommunity currently serves educational, governmental, research, arts and cultural, nonprofit and health care organizations across Northeast Ohio. OneCommunity currently provides network connections that provide access to these regional assets. The OneCommunity network is supported 24/7.

1.4 Community Support Collaboration

The OneCommunity and the Northeast Ohio Regional Health Information Organization (NEO RHIO) is providing community support and open HealthNet workshops for the regions healthcare community and will be hosting additional Telemedicine activities promoting collaboration. OneCommunity and NEO RHIO are both non-profit corporations serving Northeast Ohio. They are inclusive, multi-stakeholder collaborations dedicated to improving the quality, safety and efficiency of healthcare in Northeast Ohio through the use of information technology and the secure exchange of health information and incorporation of Telemedicine in our regional rural and urban healthcare systems.

Throughout this project, healthcare stakeholders, directly and indirectly affiliated with this project, receive a quarterly update on project status and programs that have influence on this project.

1.5 State and Regional Project Coordination

OneCommunity, NEO RHIO, local, county and state government along with other key medical and technology partners have coordinated this project under the name of **HealthNet**. With OneCommunity and the NEO RHIO as the central drivers, a collaborative outreach program has been designed and implemented and initial workshops have been heralded throughout Northeast Ohio. The outreach program identified key components of the project and presented a detailed overview. Some organizations received one to one presentations. A communications desk has been set up to answer any ongoing questions along with an internal SharePoint site for communication, document repository and document revision control.

There are some recent updates to our quarterly report as described in the Key Objectives Met section.

1.5.1 Outreach Communication Objectives

- Federal Communications Commission Vision
- Rural Health Care Pilot Goals
- What Does It Mean For Northeast Ohio?
- HealthNet Overview
- HealthNet Services
- HealthNet Benefits
- Communication with local, regional and state government
- Communication of government stimulus package and benefits for FCC Healthcare project
- Quarterly stakeholders status update

1.5.2 Key Objectives Met

- Evaluated 36 vendor proposals
 - Vendor scorecard
 - Followup vendor meetings for response verifications
- Vendors award completed in early June, 2009
- Project moved into vendor kickoff meeting phase
 - Constructed detailed project plan with payment milestones
 - Developed a specific SharePoint site for project and field-based updates
 - Initiate weekly vendor update meetings
 - Customer project books created and distributed
 - Milestone reports
 - Baseline work effort diagrams
 - Sources and uses of funds
 - Procurement model and schedule
 - Invoicing cycle
 - Project moved into execution phase (contractor engagement)
- Enhanced sustainability model

2.0 Healthcare Facilities Included in this Network

As the Letters of Agency signature process evolved there were several modifications made to the hospital data in Table 2.1. This was principally in the area of contact names, contact information and the removal of a few hospitals that will participate in a 2nd RFP. There were no material changes to the hospital data or impact on the project.

All the hospital organizations that are part of the current HealthNet project are non-profit. There are multiple urban hospitals interested in participating in the HealthNet project. These urban centers are all non-profit. To the best of our knowledge and investigation, all rural organizations should be eligible under section 254 of the 1996 Act and the Commission's rules. The following table gives detail information on the hospitals Counties, addresses, zip code, Rural Urban Commuting Area (R UCA) code, contact information and phone number for each healthcare facility participating in the network. Contact persons may change at any time. We are currently engaged in discussions with other rural non-profit institutions that will participate in leveraging HealthNet. OneCommunity currently has over 72 hospitals, clinic and healthcare service organizations using HealthNet. With the expansion through the FCC RHCP Project, HealthNet will be expanding services to 16 rural Hospitals authorized under the agreement but will also be able to include additional rural health care institutions covering their own costs to connect.

All healthcare facilities in table 2.1 are public, non-profit, eligible entity under section 254 of the 1996 Act.

Table 2.1 - HealthNet Rural Hospitals - LOA Completed

Svstem	Census	County	Facility Name & Address	RUCA	HPSA	Contact	Phone
System	Census Track Code	County	Facility Name & Address	RUCA C O D E	HPSA	Contact Names	Phone
	9705.00		Health System 1025 Center Street				
			Ashland, OH 44805				
CCHS	0006.01	Ashtabula	Ashtabula County Medical Center 2420 Lake Ave	2	HPSA	Kevin Miller,	440-997-6520
			Ashtabula, OH 44004 Glenbeigh of Rock Creek 2420 Lake Ave Ashtabula, OH 44004	2	HPSA	Kevin Miller, CEO &	440-997-652
	0011.00	Ashtabula	Jefferson Health Center 222 East Beech St. Jefferson, Ohio 44047	3		Kevin Miller, CEO &	440-997-652
UHHS	0001.03	Ashtabula	Conneaut Medical Center 158 West Main Road Conneaut, OH 44030	2	HPSA	Rich Frenchie,	440-593-113
	0009.00		Geneva Medical Center 870 West Main Street Geneva, OH 44041	4.2	HPSA	Rich Frenchie,	440-593-113
CHN & CC5	0411.00	Erie	Firelands Regional Medical Center 1101 Decatur St.	1		Chuck Stark, Dan Moncher,	419-557-7400 419- 557
CHN & CC5	9956.00	Huron	Sandusky, Ohio 44870 Fisher Titus Medical Center 272 Benedict Ave., Norwalk, OH 44857			Pat Martin, CEO Wendy Melching	419-668-810 419- 663
CC5	0505.00	Ottawa	H.B. Magruder Memorial Hospital 615 Fulton Street, Port Clinton, OH 43452	4	45780	Dave Norwyne,	419- 557
CC5	9622.00	Sandusky MUA	Bellevue 811 NW St. Bellevue, Ohio 44811 Memorial (Fremont)	7.3	HPSA	Mike Winthrop, Alan Ganci, CFO	419-557-740 419- 557
CC5	9613.00		715 S. Taft Ave Fremont, OH 43420	4.2	HPSA	Al Gorman, CEO Rick Ruppel,	419- 663
	0216.00	Tuscarawas MUA	819 N. First Street Dennison, OH 44621	4	HPSA	Marge Jentes,	740-922-280
	0211.00		Union Hospital 659 Boulevard Dover, OH 44622	4	HPSA	Bill Harding,	330-343-331
	0003.00		Wooster Community 1761 Beall Ave. Wooster, Ohio 44691	4		Bill Sheron, CEO	330-263-810
	9917.00	Coshocton	Coshocton County Memorial Hospital 1460 Orange Street Coshocton, OH 43812	4		Seth Peterson	740-623-412
		Holmes	S Joel Pomerene	10.5	HPSA	Tony Snyder, 4	19-557-7400

	Holmes	Joel Pomerene	10.5	HPSA	Tony Snyder,	419-557-7400
		Memorial Hospital				
9767.00	MUA	981 Wooster Road				
		Millersburg, Ohio 44654				

9521	East Liverpool City Hospital 425 West 5 th Street East Liverpool, Ohio 43920	4	Frank Mader – Director of IT Services	330-386-3186

Table 2.2 - Pending LOA Hospitals

System	Census Track Code	County	Facility Name & Address	RUCA C O D E	HPSA	Contact Names	Phone
Mercy		Huron	Mercy Hospital – Willard	4.2		Joe Glass	419- 251-8982
Health	9963.00		10 East Howard St.				
Partners			Willard, Ohio 44890				
		Seneca	Fostoria Community 501	4	HPSA	Tim Jakacki, CEO	419-435-7734
	0001.00		Van Buren St.				
			Fostoria, Oh 44830				
			Mercy Hospital - Tiffin				
	0007.00		2355 Tiffin Avenue	4	HPSA	Joe Glass	419-251-8982
			Findlay, OH 45840				
	0011.00	Wayne	Dunlap Memorial	7.4		Rod Steiger,	330-682-3010
			832 South Main Street			CEO	
			Orrville, OH 44667				

3.0 Network Narrative

a) At the core of the network OneCommunity uses a Core DWDM system using Fujitsu Flashwave 7500 platform. This platform allows the out of the box capacity of 64 Lambda channels. By adding Wave Switching services an additional 16 channels for a total of 80 Channels, the Wave Switching system allows up to eight degrees, which allows 4 separate DWDM rings to terminate into a single system. This allows Lambda's to be digitally cross connected from one ring to another. The Flashwave 7500 system supports all major transport services such as 1Gbps, 10Gbps, 40Gbps and sub rated Gigabit optical services for Ethernet delivery. The network also supports SONET services such as OC-3, OC-12, OC-48, OC-192, and OC-768. The platform can also transport SAN traffic using Fibre Channel and can transport proprietary optical protocols using alien waveform transponders. Over the next year Fujitsu will be releasing their 100Gbps transponder that allows the aggregation of 10Gig and 40 Gig channels over a single channel.

The DWDM transport system drops into the core Ethernet routing system for regional transport of Ethernet Traffic. OneCommunity at its core uses primarily Cisco Catalyst 6000 series Multilayer switches. The Core system uses a MPLS platform on its 6500 series for Layer 2 and Layer 3 transport. For layer 2 OneCommunity deploys an EoMPLS solution that allows Layer 2 Ethernet to be routed through the network using the Layer 3 functionality of MPLS. The EoMPLS tunnels enter the network usually as Dot1Q trunks or Access Ports, encapsulated into MPLS Packet stream and tagged for Routing. The MPLS Tagged traffic is routed to its remote node and converted back into a Dot1q Trunk or Access port. For Layer 3 Routing MPLS allows the creation of MPLS VPN's called Virtual Routing Forwarders (VRF). This allows OneCommunity to create


MPLS VPN's for each customer on the network. The MPLS VPN only handles the routes associated with that VPN and is not shared with other VPN routing tables or the core routing Table. This ensures that each customer has the highest level of security possible. Having multiple MPLS VPN's for customers is like have multiple private routers dedicated to that customer, but allows the use of shared links throughout the network. MPLS VPN's can be private and only route between customer endpoints, or a MPLS VPN can have access to the Internet to create a Public/Private network. Each Core Access device has Multiple Supervisor 720-3BXL for redundancy. All core connections are at a minimum of 10Gbps. All chassis have dual power supplies using 6000W connection to a local UPS and Generator Protected power system.

Upstream Internet service providers are attached to the OneCommunity network using Border Routers. Border routers use Cisco Catalyst 6500 series chassis and have high capacity links to the upstream provider. The Border Layer is fully meshed with every other border element in the network for maximum redundancy. OneCommunity has multiple upstream providers with connections not only locally but also has out of state connections to various up-stream providers. OneCommunity receives full routing tables for each upstream provider, and receives 26000 plus public routes.

- b) Customers and service providers attach to the OneCommunity network at the access Layer. The access layer is connected to at a minimum of (2) core layers that allow for maximum redundancy. Each access layer depending on site size is a Cisco Catalyst 3560G-12D, Cisco 3750-12S, or Cisco Catalyst 6500 Series Devices. In most cases the access device has Dual Power supplies and is connected to a UPS and generatorbacked power system.
- c) The border layer provides OneCommunity's connection to its upstream peers. The border routers receive full routes from upstream, and are strategically injected into the core layer. The border layer is always fully meshed with all other border routers and core routers. OneCommunity uses Cisco 6504 Chassis with Supervisor 720-3BXL for all its border routers.

Key points for the Border Layer Design Standards:

- The border layer is used to provide connectivity to OneCommunity upstream providers;
- OneCommunity will has (3) primary upstream providers and (3) secondary upstream peers.
- The (3) primary upstream providers are Global Crossing, Level 3
 Communications, and Cogent Communications. These peers provide connectivity to the general Internet on a regional, national and international level;
- The (3) secondary upstream peers include National Lambda Rail (NLR), OARNet, and Internet 2. These peers provide connectivity to other networks that have transport to specialized or proprietary networks;
- Each border router connects to at least two (2) core layer nodes to provide upstream redundancy and failover.



d) OneCommunity has designed a DWDM based infrastructure that uses MPLS network transport services. Healthcare sites will connect via a dual-path entrance fiber system that can provide backbone services at 1 Gbps speeds. Other laterals requiring a wireless connection will connect at 100 Mbps. The HealthNet network connects into Internet2 national backbone through a BGP peering gateway on the OneCommunity fiber backbone.

Estimated fiber construction, network region, is as follows (zone maps provided on following pages):

Eastern Zone	Western Zone	Southern Zone
202,734 ft. (U)	562,023 ft. (U)	538,461 ft. (U)
148,028 (A)	410,366 ft. (A)	393,162 ft. (A)

U – Underground A – Aerial

e) OneCommunity had deployed Solar Winds the powerful and flexible monitoring system. Solar Winds network Performance Monitor enables you to quickly detect, diagnose and resolve network performance problems and outages. It offers views

that are designed to deliver the critical information network engineers need. A series of powerful modules extend Solar Winds management capabilities to Network infrastructure, VoIP infrastructure, NetFlow traffic analysis, wireless devices, and applications.

- Monitors and analyzes real-time, in-depth network performance metrics for routers, switches, servers, and any other SNMP-enabled devices
- Provides a highly intuitive, customizable web interface with point-and-click simplicity that supports multiple views by user and department, as well as cuttingedge map views and "Top 10" views of your global network
- Gets you up and running in less than an hour with Orion NPM's do-it-yourself deployment
- Enables advanced alerting for correlated events, sustained conditions, and complex combinations of device states
- Scales to accommodate growth and management needs with a hot standby engine, multiple polling engines, and additional web servers
- Extends management capabilities to NetFlow traffic analysis and monitoring of VoIP performance, wireless devices, applications and servers
- Leverages a Universal Device Poller to monitor any SNMP-enabled device
- Orion Application Performance Monitor

Orion Application Performance Monitor (APM) extends Orion's powerful monitoring capabilities to applications and servers. OneCommunity can get the visibility into the performance of applications and the underlying operating systems and servers they run on. APM delivers a one-stop shop for monitoring network, application, and server data in a single, unified console, enabling you to quickly identify and resolve issues with business-critical applications – before they affect your end-users.

• Orion NetFlow Traffic Analyzer


Orion NetFlow Traffic Analyzer (NTA) enables you to capture flow data from continuous streams of network traffic and convert those raw numbers into easy-to-interpret charts and tables that quantify exactly how the corporate network is being used, by whom and for what purpose – enabling you to shut down the bandwidth hogs.

Orion VolP Monitor


Orion VoIP Monitor allows you to proactively analyze VoIP quality across WAN links, as well as monitor the underlying systems and protocols that the VoIP environment relies upon, providing complete integration with Orion NPM and offering the same scalability that you've grown to love in Orion NPM. VoIP Monitor's simulation-based approach with IP SLA alerts you to problems and enables you to fix them before an end-user can notice any voice quality issues.

• Orion Wireless Network Monitor

Wireless Network Monitor extends the management capabilities of Orion to wireless access points and associated wireless clients and sessions. Network professionals who are responsible for supporting wireless network devices rely on Wireless Network Monitor to perform activities, such as monitoring wireless access points (APs) for signal strength and quality, supporting 802.11-compliant APs via standard and vendor-proprietary SNMP MIBs, monitoring client statistics for Cisco wireless APs, recording historical session activity of clients that roam from one AP to another, and more!




Typical Web view of a Network Device



Typical Interface View

Solar Winds also delivers a powerful web based tool that can be customized for specific customer needs. OneCommunity can give customers access to their network elements to show a real-time view into network statics that are customizable to the customer's specifications.



Customized Customer Map View

Customer Monitoring

OneCommunity can also offer its monitoring services to a customer network. This would ensure that a customer has 7x24x365 monitoring on its critical network elements. OneCommunity can offer monitoring of Network Devices such as Switches, Routers, Firewalls, Servers, Voice Gateways, Call Mangers, or any other SNMP enabled devices. OneCommunity can offset companies IT services by ensuring that issues are brought to the customer's attention before they become a major outage. OneCommunity can also act as a service agent for the customer and open and track trouble tickets with various carriers or internal resources.

Network Management

OneCommunity has broken its network management functionality into 5 distinct areas or departments. These areas include Engineering, Operations, Administration, Maintenance, and Provisioning.

- **Engineering** ensures that the network is designed to provide maximum reliability by focusing on network construction. The Engineering Department designs the OneCommunity network to be fully redundant at all layers and in the event of a failure that the network has the ability to re-route traffic to reach its destination.
- Operations deals with keeping the network (and the services that the network provides) up and running smoothly. It includes monitoring the network to spot problems as soon as possible, ideally before users are affected. OneCommunity has Network Operations Engineers on staff 7x24x365 days a year to deal with internal and customer network issues
- Administration deals with keeping track of resources in the network and how they
 are assigned. It includes all the "housekeeping" that is necessary to keep the
 network under control. Administration is also part of the Network Operations Center
 and is in charge of customer event notifications, Change Management procedures,
 and ensuring that communications is withheld between the customer base and the
 OneCommunity staff.
- **Maintenance** is concerned with performing repairs and upgrades for example, when equipment must be replaced, when a router needs a patch for an operating system image, when a new switch is added to a network. Maintenance also involves corrective and preventive measures to make the managed network run "better", such as adjusting device configuration parameters. Maintenance is usually performed by the network operations center if the issue is in house and performed by Field Engineering is the issue resides at a remote co-location or customer premise.
- Provisioning is concerned with configuring resources in the network to support a
 given service. For example, this might include setting up the network so that a new
 customer can receive voice service. This function is performed, depending on
 complexity by the network operations center or the engineering staff.

Network Management Tools

Solar Winds and OneConnect are the primary network management tools used to ensure proper reporting, asset management, software/firmware management, IP management, and various other parameters used in daily network operations.

Reporting – The Solar winds is the primary tool used to generate reports for network statistics and performance. The tool also provides various reporting functions such as link capacity, device capacity, and advanced information on the network to allow the engineering department to ensure it has ample lead times for network augmentations.

Asset Management – The Solar Winds tool allows OneCommunity to track its assets that have been deployed to have a quick view in the event that a specific device needs security updates or replacement.

Software/Firmware Management – This function of Solar Winds allows the OneCommunity Operations and Maintenance staff ensures that all devices on the network have to most up to date software/firmware revisions. This includes critical security updates for network servers, IOS upgrades for Routers and Switches, and software upgrades for the regional transport systems. When a new revision is released for a particular device the device will generate a minor alarm to make the network operations center aware of new updates.

IP Management – Solar winds has a robust IP management tool that allows OneCommunity Engineering and operations staff keeps detailed records of its private and public IP space. It will also allow administration to SWIP IP space to ARIN for public address registration.


Other powerful tools that are native to Solar winds are the engineering toolkit. This feature rich package allows the network operations and maintenance staff to use powerful tools to isolate issues or troubles. This package includes discovery tools, real time monitoring tools, diagnostic tools, and a Cisco specific tool kit.

REMAINDER OF PAGE INTENTIONALLY LEFT BLANK


4.0 List of Connected Healthcare Providers

a-g) Additional information will be available within this section as we move forward into infrastructure build and connecting each of the 16 healthcare entities into the broadband network. None of the 16 healthcare locations are connected at this time as OneCommunity is working on fiber installation, both underground and aerial. The lateral, last mile connections, are estimated to begin late fall, 2010.


4.1 Logical Network Diagrams




4.1.1 DWDM Backbone Network Design



4.1.2 Western Ring Network Design



4.1.3 Southern Ring Network Design




4.1.4 Eastern Ring Network Design

5.0 Budgeted vs. Actual Costs – Recurring and Non-recurring

Actual information is available as we complete the first quarter of this project. The budgeted and actual portion of the table at this point within the project has been completed with the actual costs updated per quarter as we progress through the project. All costs are non-recurring construction costs.

		Budgeted		Actual
Backbone equipment	Fujitsu	1,376,214.00	\$	1,376,214.00
	Texcel	\$ 421,331.40	\$	421,331.40
Fiber Material Cost	OFS Fitel	\$ 1,320,604.80	\$	880,485.94
Build Material Cost	AD Technologies	\$ 371,287.12	\$	123,762.37
	Multilink	\$ 96,857.85	\$	96,857.85
Fiber installation	GNJ	\$ 7,324,121.77	\$ 4	4,272,404.36
Make ready (paid by 1C) & permits	OneCommunity	\$ 1,081,313.64	\$	723,462.89
Construction management	OneCommunity	\$ 649,972.06	\$	387,274.97
Ring equipment cost	Texcel	\$ 509,955.60	\$	509,955.60
Project Cost		\$ 13,277,882.36	\$8	,791,749.38

The Cash Flow report shown below details the budgeted cost by month and the accumulative budget cost for the project.



The exhibit below shows actual cost by project task group.

<u>Fiber</u>	Construction Equipment	<u>Network</u> <u>Equipment</u>	<u>Labor</u>	Permits and Make Ready	<u>Total</u>
\$ 880,485.94	\$ 220,620.22	\$ 2,307,501.00	\$4,659,679.33	\$723,462.89	\$8,791,749.38

6.0 Cost Distribution and Funding Sources

Vendor contracts, equipment acquisition and provisioning is in progress; however, circuit connectivity has not been established and no customer premise equipment has been placed. No costs have yet been incurred. When invoicing begins, the following will apply:

- a) All participants are eligible. Costs are allocated among partners based on the contracted connectivity and hardware specified for their subsidiary health care provider sites.
- b) Sources of funds from:
 - i. Eligible Participants: partners will pay the fifteen percent (15%) contribution for their subsidiary health care provider sites from commercial loans.
 - ii. There are no ineligible sites in the HealthNet supported network during this phase of the project.
- c) There are no grants anticipated from local, state or federal sources at this time.
- d) The capability to connect broadband level connectivity to locations that otherwise would not be served for essentially fifteen percent (15%) of the total cost, enables Intranet based services within the OneCommunity network to be distributed to rural locations. Additional healthcare services can be provided on a wider scale through network expansion to a targeted audience, in this case rural healthcare providers, which is a strategic goal of the OneCommunity business model.

Cost Distribution by Healthcare Facility

	Texcel	Fujitsu	OFS Fitel	AD To	echnologies	Multilink	GNJ	OneCommunity (Make-ready)	(0	neCommunity Construction lanagement)	Oı	neCommunity (Permits)	Total Cost per Healthcare Facility
Ashtabula County Medical Center	\$ 58,205.44	\$ 86,013.38	\$ 44,469.58	\$	23,205.45	\$ 6,053.62	\$ 240,454.03	\$ 35,397.00	\$	21,276.93	\$	4,139.92	\$ 519,215.33
Coshocton County Memorial Hospital	\$ 58,205.44	\$ 86,013.38	\$ 171,616.86	\$	23,205.45	\$ 6,053.62	\$ 957,143.07	\$ 141,197.00	\$	84,872.84	\$	16,479.21	\$ 1,544,786.85
East Liverpool City Hospital	\$ 58,205.44	\$ 86,013.38	\$ 22,469.02	\$	23,205.45	\$ 6,053.62	\$ 122,889.17	\$ 19,738.20	\$	11,864.50	\$	2,115.79	\$ 352,554.55
Firelands Regional Medical Center	\$ 58,205.44	\$ 86,013.38	\$ 177,306.64	\$	23,205.45	\$ 6,053.62	\$ 1,106,240.50	\$ 145,901.54	\$	87,700.72	\$	19,046.23	\$ 1,709,673.50
Fisher Titus Medical Center	\$ 58,205.44	\$ 86,013.38	\$ 74,763.82	\$	23,205.45	\$ 6,053.62	\$ 414,668.95	\$ 61,115.18	\$	36,736.02	\$	7,139.39	\$ 767,901.23
Glenbeigh Hospital of Rockcreek	\$ 58,205.44	\$ 86,013.38	\$ 81,338.70	\$	23,205.45	\$ 6,053.62	\$ 334,266.04	\$ 66,551.54	\$	40,003.79	\$	5,755.09	\$ 701,393.03
H. B. Magruder Memorial Hospital	\$ 58,205.44	\$ 86,013.38	\$ 82,729.54	\$	23,205.45	\$ 6,053.62	\$ 459,284.97	\$ 67,701.54	\$	40,695.05	\$	7,907.55	\$ 831,796.53
Jefferson Healthcare Center	\$ 58,205.44	\$ 86,013.38	\$ 75,396.02	\$	23,205.45	\$ 6,053.62	\$ 418,209.91	\$ 61,637.91	\$	37,050.23	\$	7,200.35	\$ 772,972.29
Memorial Hospital	\$ 58,205.44	\$ 86,013.38	\$ 59,591.02	\$	23,205.45	\$ 6,053.62	\$ 329,686.06	\$ 48,569.73	\$	29,195.00	\$	5,676.23	\$ 646,195.91
Samaritan Regional Health System	\$ 58,205.44	\$ 86,013.38	\$ 77,608.72	\$	23,205.45	\$ 6,053.62	\$ 430,603.25	\$ 63,467.45	\$	38,149.96	\$	7,413.73	\$ 790,720.98
The Bellevue Hospital	\$ 58,205.44	\$ 86,013.38	\$ 43,153.82	\$	23,205.45	\$ 6,053.62	\$ 237,621.27	\$ 34,978.82	\$	21,025.57	\$	4,091.14	\$ 514,348.49
Twin City Hospital	\$ 58,205.44	\$ 86,013.38	\$ 134,190.62	\$	23,205.45	\$ 6,053.62	\$ 747,518.61	\$ 110,251.54	\$	66,271.66	\$	12,870.09	\$ 1,244,580.40
UHHS Conneaut Medical Center	\$ 58,205.44	\$ 86,013.38	\$ 67,683.18	\$	23,205.45	\$ 6,053.62	\$ 375,010.27	\$ 55,260.64	\$	33,216.88	\$	6,456.58	\$ 711,105.42
UHHS Geneva Medical Center	\$ 58,205.44	\$ 86,013.38	\$ 44,469.58	\$	23,205.45	\$ 6,053.62	\$ 240,454.03	\$ 35,397.00	\$	21,276.93	\$	4,139.92	\$ 519,215.33
Union Hospital	\$ 58,205.44	\$ 86,013.38	\$ 60,728.98	\$	23,205.45	\$ 6,053.62	\$ 336,059.78	\$ 49,510.64	\$	29,760.58	\$	5,785.97	\$ 655,323.81
Wooster Community Hospital	\$ 58,205.44	\$ 86,013.38	\$ 103,212.82	\$	23,205.45	\$ 6,053.62	\$ 574,011.87	\$ 84,637.91	\$	50,875.42	\$	9,882.81	\$ 996,098.71
Total	\$ 931,287.00	\$ 1,376,214.00	\$ 1,320,728.92	\$	371,287.12	\$ 96,857.85	\$ 7,324,121.77	\$ 1,081,313.64	\$	649,972.06	\$	126,100.00	\$ 13,277,882.36

Costing and Invoicing Plan

Invoice					Vendor				FCC	<u>1C</u>	FCC
<u>Month</u>					<u>Amounts</u>				<u>Funding</u>	<u>Funding</u>	Burn Rate
		<u>AD</u>				<u>GNJ</u>	1C Construction	Make Ready			
	OFS Fitel	<u>Technologies</u>	<u>Multilink</u>	<u>Fujitsu</u>	<u>Texcel</u>	Construction	<u>Management</u>	<u>& Permits</u>			
Feb-10						\$610,343.4808	\$54,164.34	241,482.7245	\$ 770,091.96	\$ 135,898.58	6.82%
Mar-10	\$ 440,242.97	\$ 123,762.3733				\$610,343.4808	\$54,164.34	241,482.7245	\$ 1,249,496.51	\$ 220,499.38	17.89%
Apr-10			\$96,857.85	\$1,376,214.00		\$610,343.4808	\$54,164.34	241,482.7245	\$ 2,022,203.04	\$ 356,859.36	35.81%
May-10					\$931,287.00	\$610,343.4808	\$54,164.34	241,482.7245	\$ 1,561,685.91	\$ 275,591.63	49.65%
Jun-10	\$ 440,242.97	\$ 123,762.3733				\$610,343.4808	\$54,164.34	241,482.7245	\$ 1,249,496.51	\$ 220,499.38	60.72%
Jul-10						\$610,343.4808	\$54,164.34		\$ 564,831.65	\$ 99,676.17	65.72%
Aug-10						\$610,343.4808	\$54,164.34		\$ 564,831.65	\$ 99,676.17	70.73%
Sep-10	\$ 440,242.97	\$ 123,762.3733				\$610,343.4808	\$54,164.34		\$ 1,044,236.19	\$ 184,276.97	79.98%
Oct-10						\$610,343.4808	\$54,164.34		\$ 564,831.65	\$ 99,676.17	84.99%
Nov-10						\$610,343.4808	\$54,164.34		\$ 564,831.65	\$ 99,676.17	89.99%
Dec-10						\$610,343.4808	\$54,164.34		\$ 564,831.65	\$ 99,676.17	95.00%
Jan-11						\$610,343.4808	\$54,164.34		\$ 564,831.65	\$ 99,676.17	100.00%
										-	
	\$ 1,320,728.91	\$ 371,287.12	\$ 96,857.85	\$ 1,376,214.00	\$ 931,287.00	\$ 7,324,121.77	\$ 649,972.08	\$ 1,207,413.62	\$ 11,286,200.00	\$ 1,991,682.35	

FCC Match \$1,122,619.57 \$ 315,594.05 \$82,329.17 \$1,169,781.90 \$791,593.95 \$ 6,225,503.50 \$ 552,476.27 \$ 1,026,301.58

7.0 Connection Requirements for Ineligible Entities

OneCommunity builds all networks as "open access" which means that other service providers can participate in using OneCommunity's infrastructure transport. The extension of our current network with the addition of the FCC build extends this open access to additional regional areas who cannot either obtain or afford broadband access.


Ineligible entities do not require any additional technical requirements nor additional procedures in order to connect to the OneCommunity network. With the exception of increased pricing compared to eligible entities, connection to the network can be accomplished by direct loop or through a lateral build. Separate last mile providers can participate in the connecting of these entitites.

No ineligible entities are participating in the project.

REMAINDER OF PAGE INTENTIONALLY LEFT BLANK

8.0 Project Management

a) Current Leadership and Management Structure



b) Detailed Project Plan

ID	6	Task Name	% Work Complete	Work	OH Strand	OH Fiber	UG Conduit Placed	UG Fiber Placed	2009 H1		010 H1 H2	2011 H1		012 H1	H2
1	(FCC HealthNet Network Build	64%	17,646.9 hrs					T	T		3/			
2		Phase 1	63%	17,142.9 hrs								3/	24		
3		Eastern Zone	72%	2,417.05 hrs								12/28			
4		Segment E-1 (Ashtabula-Conneaut)	99%	719.53 hrs						-	7/	23			
5	√ (∅	Conduct site walkout	100%	84 hrs						Ţ.	7				
6	√	Aerial	100%	42 hrs						9	ካ				
7	√		100%	10.5 hrs						•	EGNJW1[2	5%]			
8	√		100%	10.5 hrs	:					(EGNJW1				
9	√		100%	10.5 hrs							EGNJW1				
10	√	Measure individual utilities on poles	100%	10.5 hrs					1	•	EGNJW1				
11	√		100%	42 hrs						9	-				
12	√		100%	10.5 hrs						6	EGNJW2				
13	√	Identify riser poles	100%	10.5 hrs						•	EGNJW2				
14	√	Location of pull vaults	100%	10.5 hrs						(EGNJW2				
15	√	Gather information on construction obstacles	100%	10.5 hrs						6	EGNJW2				
16	✓	Summarize walkout information and enter into CAD drawings	100%	29.13 hrs							EGNJO				
17	√	Verify field information	100%	9.72 hrs							E1C-C				
18	√	Define detailed project plan for aerial & underground work	100%	14.57 hrs							E1C-C	M1,PM1,E0	SNJ01[82°	6]	
19	√	Aerial Approvals	100%	233 hrs							T				
20	√	Submit pole information to utilities	100%	16 hrs								CM1[6%]			
21	√	Pay 100% of engineering invoice	100%	0.5 hrs							1C-F1				
22	√	Pay 100% of make-ready invoice	100%	0.5 hrs							1C-F1				
23	√ @	Conduct make-ready work	100%	160 hrs							-	keready-l			
24	✓	Receive approval to access poles	100%	56 hrs							E-Util	itiesMunic	ipalities		
25	✓	Underground Approvals	100%	0 hrs							\blacksquare				
26	√	Submit underground information to municipalities, countie	100%	0 hrs							E1C-C	M1			
27	✓	Pay 100% of permit cost	100%	0 hrs											
28	✓	Receive underground permits	100%	0 hrs											
29	✓		100%	329.72 hrs											
30	√	Conduct underground work	100%	200 hrs	:						EGN.	JU4,EGNJU	3[124%]		

0		isk Name	% Work Complete	VVork	OH Strand	OH Fiber	UG Conduit Placed	UG Fiber Placed	2009 H1	H2	2010 H1	H2	2011 H1	H2	2012 H1	H2
1	· ·	Conduct pole work	100%	0 hrs					(1)	112				1 112	100	
2	¥	Test spliced fibers (entire segment)	100%	9.72 hrs					1			EGNJS				
3	✓	Implement lateral and inside fiber connection	100%	80 hrs								EGNJI				
4	· /	Install network electronics (core, distribution and edge)	100%	40 hrs								1C-FE	1			
5		Signoff acceptance	62%	19.43 hrs								—				
3	✓	As built drawings	100%	9.72 hrs								E1C	1			
7	111	Splicing diagram	0%	2.43 hrs								E1C				
3	111	Link loss report	0%	2.43 hrs								E1C				
9	✓	Packing slips	100%	2.43 hrs								E1C				
)	III	Pre-test documentation	0%	2.43 hrs								E1C				
1		Segment E-2 (Geneva-Ashtabula)	38%	460 hrs							<u></u>		12/2	3		
2	√ 🗐	Conduct site walkout	100%	40 hrs							₩					
3	✓	Aerial	100%	20 hrs							₽]					
4	✓	Obtain pole information	100%	5 hrs								GNJW1[
5	✓	Gather pole birthmark (if available)	100%	5 hrs								GNJW1[
3	✓	Obtain utility name who owns each pole	100%	5 hrs							: 4	GNJW1[
7	✓	Measure individual utilities on poles	100%	5 hrs								GNJW1[9%]			
3	✓	Underground	100%	20 hrs							₩					
9	✓	Identify underground locations	100%	5 hrs								GNJW1[
)	✓	Identify riser poles	100%	5 hrs								GNJW1[
1	✓	Location of pull vaults	100%	5 hrs								GNJW1[
2	✓	Gather information on construction obstacles	100%	5 hrs								GNJW1[
3	✓	Summarize walkout information and enter into CAD drawings	100%	21 hrs								EGNJ01				
4	✓	Verify field information	100%	8 hrs							: 4	IC-CM1				
5	✓	Define detailed project plan for aerial & underground work	100%	12 hrs							14	E1C-CM	1,PM1,E	GNJ01		
3		Aerial Approvals	94%	17 hrs					1			—				
7	✓	Submit pole information to utilities	100%	16 hrs					1		🏅	_	M1[6%]			
3		Pay 100% of engineering invoice	0%	0.5 hrs					1		T	1C-F				
9		Pay 100% of make-ready invoice	0%	0.5 hrs					1			1C	-F1			
5		Conduct make-ready work	0%	0 hrs												
1		Receive approval to access poles	0%	0 hrs												
2	~	Underground Approvals	100%	0 hrs					1		🖷	. !				
3	V	Submit underground information to municipalities, countie	100%	0 hrs	:							E1C-CM	1			
4	V	Pay 100% of permit cost	100%	0 hrs	:						1					
5	~	Receive underground permits	100%	0 hrs					1							
3		Field Construction	23%	346 hrs								<u>_</u>	.			
7		Conduct underground work	67%	24 hrs			1187					EG)	IJU2			
3		Conduct pole work	32%	194 hrs	21600								EGNJA*	1		
9		Test spliced fibers (entire segment)	0%	8 hrs									EGNJSI	21		
5		Implement lateral and inside fiber connection	0%	80 hrs									EGNJI	l		
1		Install network electronics (core, distribution and edge)	0%	40 hrs					1			1	1C-FE			
2		Signoff acceptance	0%	16 hrs								è	7			
3		As built drawings	0%	8 hrs					1			l i	E1C-CI	/ 11		
4		Splicing diagram	0%	2 hrs					1				E1C-CI			
5	-	Link loss report	0%	2 hrs					1		1		E1C-CI	A1		
3		Packing slips	0%	2 hrs					1				E1C-CI	Л1		
7		Pre-test documentation	0%	2 hrs					1				E1C-CI	Л1		
3		Segment E-3 (Rockcreek-Geneva)	55%	496.67 hrs							-	_	11/26			
9	√ (∅	Conduct site walkout	100%	48 hrs							₩					
5	· 🗸	Aerial	100%	24 hrs							₽ n					
1	✓	Obtain pole information	100%	6 hrs							F.F	SNJW4[:	25%]			
2	V	Gather pole birthmark (if available)	100%	6 hrs							l it	SHJW4[:	25%]			
3	V	Obtain utility name who owns each pole	100%	6 hrs					1		1	SHJW4[:	25%]			
4	V	Measure individual utilities on poles	100%	6 hrs					1		100	SNJW4[:	25%]			
5	· /	Underground	100%	24 hrs							₩.					
3	· /	Identify underground locations	100%	6 hrs							, ke	SNJW4[:	25%]			
7	· /	Identify riser poles	100%	6 hrs							1	GNJW4[:	25%]			
3		Location of pull vaults	100%	6 hrs					1			SNJW1[:				
9	· ·	Gather information on construction obstacles	100%	6 hrs					1			SNJW1[:				
)		Summarize walkout information and enter into CAD drawings	100%	34 hrs					1		TE	GNJ01[53%]			
1		Verify field information	100%	8.23 hrs					1			IC-CM1				
2	~	Define detailed project plan for aerial & underground work	100%	12.33 hrs					1				,PM1,E0	NJ01		
3		Aerial Approvals	91%	11 hrs					1			—				
	~	Submit pole information to utilities	100%	10 hrs					1		H	E1C-CM	1[11%]			
5		Pay 100% of engineering invoice	0%	0.5 hrs					1		``	1C-F1				
3		Pay 100% of make-ready invoice	0%	0.5 hrs								1C-I				
7		Conduct make-ready work	0%	0 hrs								. [
3		Receive approval to access poles	0%	0 hrs												
9	~	Underground Approvals	100%	0 hrs					1							
10	- V	Submit underground information to municipalities, countie	100%	0 hrs					1			E1C-CM	1			
11	~	Pay 100% of permit cost	100%	0 hrs					-							
2		Receive underground permits	100%	0 hrs					-		1 '					
3	· ·	Field Construction	43%	373.03 hrs					-		=	_	,			
4	~	Conduct underground work	100%	120 hrs			27137	27137	-		1	F	SNJU1			
5	-	Conduct pole work	31%	128 hrs			3				1 '		EGNJA1	I		
5		Test spliced fibers (entire segment)	0%	5.03 hrs									EGNJSF			
7	-	Implement lateral and inside fiber connection	0%	80 hrs									EGNJI1			
В	-	Install network electronics (core, distribution and edge)	0%	40 hrs									1C-FE1			
4 1		Signoff acceptance	0%	10.07 hrs					-		1	L	<u> </u>			
9		As built drawings	0%	5.03 hrs					-			Ĭ	E1C-CN	11		
		As built drawings Splicing diagram	0%	1.27 hrs					-			- 1	E1C-CN			
0		Splicing diagram Link loss report	0%	1.27 hrs					-				E1C-CN			
1			0%	1.27 nrs					-				E1C-CN			
1 2																
0 1 2 3		Packing slips							-							
0 1 2 3 4		Packing slips Pre-test documentation	0%	1.27 hrs								i	E1C-CN			
0 1 2 3 4	1.4	Packing slips Pre-test documentation Segment E-4 (Rock Creek-Jefferson)	0% 77%	1.27 hrs 740.85 hrs							_	i				
0 1 2 3 4 5	√ Ø	Packing slips Pre-test documentation Segment E-4 (Rock Creek -Jefferson) Conduct site walkout	0% 77% 100%	1.27 hrs 740.85 hrs 40 hrs							Ť	i	E1C-CN			
9 0 1 2 3 4 5 6 7	~	Packing slips Pre-test documentation Segment E-4 (RockCreek-Jefferson) Conduct site walkout Aerial	0% 77% 100% 100%	1.27 hrs 740.85 hrs 40 hrs 20 hrs							, 		E1C-CN 11/19			
0 1 2 3 4 5	- 4	Packing slips Pre-test documentation Segment E-4 (Rock Creek -Jefferson) Conduct site walkout	0% 77% 100%	1.27 hrs 740.85 hrs 40 hrs							₩ LEG	i	E1C-CN 7 11/19 16%]			

ID		Task Name	% Work Complete	Work	OH Strand	OH Fiber	UG Conduit	UG Fiber Placed	2009	2010			2012
211	0	Underground Approvale	100%	10 hrs			Placeu	Flaceu	H1 H2	H1	H2	H1 H2	H1 H2
211	✓ ✓	Underground Approvals Submit underground information to municipalities, countie	100%	10 hrs 10 hrs					-	1	E1C-CM1		
213		Pay 100% of permit cost	100%	0 hrs					+	1			
214	✓ ✓	Receive underground permits	100%	0 hrs					-				
215	· ·	Field Construction	65%	1,015.3 hrs								•	
216		Conduct underground work	76%	540 hrs			40061	27201		Ť		WGNJU4[80%]	,WGNJU3
217	⊞ Ø	Conduct pole work	72%	344 hrs	68431	44631				6		WGNJA1	
218		Test spliced fibers (entire segment)	0%	11.3 hrs								WGNJSP1	
219		Implement lateral and inside fiber connection	0%	80 hrs								WGNJI1	
220		Install network electronics (core, distribution and edge)	0%	40 hrs								1C-FE1	
221		Signoff acceptance	0%	22.58 hrs								₩	
222		As built drawings	0%	11.3 hrs								W1C-CM1	
223		Splicing diagram	0%	2.82 hrs								W1C-CM1	
224		Link loss report	0%	2.82 hrs								W1C-CM1	
225		Packing slips	0%	2.82 hrs								W1C-CM1	
226		Pre-test documentation	0%	2.82 hrs								W1C-CM1	
227		Segment W-3 (Clyde - Fremont)	56%	460.37 hrs								12/13	
228	✓	Conduct site walkout	100%	46 hrs									
229	√	Aerial	100%	23 hrs					-		VGNJW1[5	o/.1	
230 231	✓,	Obtain pole information	100% 100%	5.75 hrs 5.75 hrs					-		VGNJW1[5		
232	√	Gather pole birthmark (if available) Obtain utility name who owns each pole	100%	5.75 hrs					-		VGNJW1[5		
233	√	Measure individual utilities on poles	100%	5.75 hrs					-		VGNJW1[5		
234	✓ ✓	Underground	100%	23 hrs					-				
235	~	Identify underground locations	100%	5.75 hrs					-	- V	VGNJW2[5	%]	
236	×	Identify and ground locations	100%	5.75 hrs							VGNJW2[5		
237	Ž	Location of pull vaults	100%	5.75 hrs							VGHJW2[5		
238	×	Gather information on construction obstacles	100%	5.75 hrs					1		VGNJW2[5		
239	Ž	Summarize walkout information and enter into CAD drawings	100%	40 hrs					1	Ь	VGHJ01[1:		
240	<i>\</i>	Verify field information	100%	6.9 hrs						l i 👸	V1C-CM1		
241	V	Define detailed project plan for aerial & underground work	100%	10.33 hrs						ľ	W1C-CM1	21%],PM1[18%],	WGNJ01
242	√	Aerial Approvals	100%	10.5 hrs									
243	✓	Submit pole information to utilities	100%	6 hrs							E1C-CM		
244	✓	Pay 100% of engineering invoice	100%	4 hrs							1C-F1		
245	✓	Pay 100% of make-ready invoice	100%	0.5 hrs							1C-	F1	
246	✓	Conduct make-ready work	100%	0 hrs									
247	✓	Receive approval to access poles	100%	0 hrs									
248	✓	Underground Approvals	100%	0 hrs									
249	✓	Submit underground information to municipalities, countie	100%	0 hrs							E1C-CM1		
250	✓	Pay 100% of permit cost	100%	0 hrs									
251	✓	Receive underground permits	100%	0 hrs								1	
252 253	777	Field Construction	44% 52%	330.22 hrs 62 hrs			1479		-			WGNJU2	
254		Conduct underground work Conduct pole work	52% 80%	0∠ rirs 140 hrs	52272	60192	1479		_		_	WGNJA1	
255	188	Test spliced fibers (entire segment)	00%	8.22 hrs	JZZTZ	00132			-	7		WGNJSP1	
256		Implement lateral and inside fiber connection	0%	80 hrs					+			WGHJI1	
257		Install network electronics (core, distribution and edge)	0%	40 hrs					-			1C-FE1	
258		Signoff acceptance	0%	16.42 hrs					-				
259		As built drawings	0%	8.22 hrs							lĭ	W1C-CM1	
260		Splicing diagram	0%	2.05 hrs							li li	W1C-CM1	
261		Link loss report	0%	2.05 hrs							1	W1C-CM1	
262		Packing slips	0%	2.05 hrs							- 1	W1C-CM1	
263		Pre-test documentation	0%	2.05 hrs								W1C-CM1	
264	(Segment W-4 (Fremont-Port Clinton)	70%	1,223.8 hrs						<u></u>		12/13	
265	✓	Conduct site walkout	100%	72 hrs						Ψ.			
266	✓	Aerial	100%	36 hrs						•			
267	✓	Obtain pole information	100%	9 hrs							VGHJW1[1		
268	✓	Gather pole birthmark (if available)	100%	9 hrs							VGHJW1[1		
269	✓	Obtain utility name who owns each pole	100%	9 hrs							VGNJW1[1 VGN IW4T4		
270	✓	Measure individual utilities on poles	100%	9 hrs						الل	VGNJW1[1	J /0]	
271	√	Underground	100%	36 hrs					-		VGHJW2[1	9%1	
272 273	~	Identify underground locations Identify riser poles	100% 100%	9 hrs 9 hrs							VGNJW2[1		
273	√	Location of pull vaults	100%	9 nrs 9 hrs					-	1 3	VGNJW2[1	9%1	
274 275	Y	Gather information on construction obstacles	100%	9 hrs					-	1	VGNJW2[1	9%]	
276	✓ ✓	Summarize walkout information and enter into CAD drawings	100%	80 hrs							WGNJ01[2		
277	×	Verify field information	100%	11.1 hrs							W1C-CM1		
278	×	Define detailed project plan for aerial & underground work	100%	16.67 hrs								[23%],PM1[19%]	WGNJ01
279	- *	Aerial Approvals	77%	19.5 hrs					1	-			
280	~	Submit pole information to utilities	100%	15 hrs					1	1	E1C-CM	[23%]	
281	Ė	Pay 100% of engineering invoice	0%	4 hrs							1c-F		
282	_	Pay 100% of make-ready invoice	0%	0.5 hrs							1C	F1	
283		Conduct make-ready work	0%	0 hrs									
284		Receive approval to access poles	0%	0 hrs									
285	✓	Underground Approvals	100%	0 hrs						4	,		
286	✓	Submit underground information to municipalities, countie	100%	0 hrs							E1C-CM1		
287	✓	Pay 100% of permit cost	100%	0 hrs									
288	✓	Receive underground permits	100%	0 hrs								1	
289		Field Construction	66%	1,004.85 hrs									
290		Conduct underground work	94%	346 hrs		4	21018	18248				VGNJU4A	WCH 144
291		Conduct pole work	64%	529 hrs	85251	12122						WGNJA1A[86%].	WGHJA1
292		Test spliced fibers (entire segment)	0%	9.85 hrs								WGNJSP1 WGNJI1	
293		Implement lateral and inside fiber connection	0%	80 hrs							Į.		
294		Install network electronics (core, distribution and edge)	0%	40 hrs							_	1C-FE1	
295		Signoff acceptance	0%	19.68 hrs					-		Y	W1C-CM1	
296 297		As built drawings	0% 0%	9.85 hrs					-			W1C-CM1 W1C-CM1	
297 298		Splicing diagram Link loss report	0%	2.47 hrs 2.47 hrs					-		1.5	W1C-CM1	
298 299		Link loss report Packing slips	0%	2.47 hrs 2.47 hrs					-			W1C-CM1	
300		Pre-test documentation	0%	2.47 hrs							1.5	W1C-CM1	
200	1	r re-rest accumentation	0.76	2.97 H/S		1			1	1	1		

ID		Task Name	% Work	Work	OH Strand	OH Fiber	UG Conduit	UG Fiber	2009	2010 2011 2012
204	0	Commontal Colored Ballanna	Complete	427 CO bas			Placed	Placed	H1 H2	H1 H2 H1 H2 H1 H2
301 302	✓	Segment W-5 (Clyde-Bellevue) Conduct site walkout	68% 100%	437.68 hrs 40 hrs						11/12
303	V	Aerial	100%	20 hrs						—
304	V	Obtain pole information	100%	5 hrs					1	WGHJW1[16%]
305	✓	Gather pole birthmark (if available)	100%	5 hrs						AGH1M4[16%]
306	√	Obtain utility name who owns each pole	100%	5 hrs						MGHJM4[16%]
307 308	✓	Measure individual utilities on poles Underground	100% 100%	5 hrs 20 hrs						□ Wenowiliowi
309	V	Identify underground locations	100%	5 hrs					1	PACHTASI10%]
310	Ż	Identify riser poles	100%	5 hrs						WGHJW2[16%]
311	✓	Location of pull vaults	100%	5 hrs						McH7M5[16%]
312	✓	Gather information on construction obstacles	100%	5 hrs						WGHJW2[16%] WGHJ01[80%]
313 314	√	Summarize walkout information and enter into CAD drawings Verify field information	100% 100%	32 hrs 8 hrs						W1C-CM1[25%]
315	✓	Define detailed project plan for aerial & underground work	100%	5.87 hrs						W1C-CM1[13%],PM1[11%],WGNJ01
316	•	Aerial Approvals	78%	20.5 hrs						
317	✓	Submit pole information to utilities	100%	16 hrs						_E1C_CM1[23%]
318		Pay 100% of engineering invoice	0%	4 hrs						H1C-F1
319 320		Pay 100% of make-ready invoice Conduct make-ready work	0% 0%	0.5 hrs 0 hrs						1C-F1
321		Receive approval to access poles	0%	O hrs						
322	~	Underground Approvals	100%	0 hrs						—
323	V	Submit underground information to municipalities, countie	100%	0 hrs						E1C-CM1
324	✓	Pay 100% of permit cost	100%	0 hrs						
325	✓	Receive underground permits	100%	0 hrs						
326 327		Field Construction Conduct underground work	61 %	320.43 hrs 0 hrs					-	
327 328	✓	Conduct underground work Conduct pole work	100%	u nrs 195 hrs	28180	31180			-	₩ GNJA1A
329	`	Test spliced fibers (entire segment)	0%	5.43 hrs	22.00	2.100				WGHJSP1
330		Implement lateral and inside fiber connection	0%	80 hrs						WGNJI1
331		Install network electronics (core, distribution and edge)	0%	40 hrs						1C-FE1
332		Signoff acceptance	0%	10.88 hrs						V
333 334		As built drawings	0%	5.43 hrs						W1C-CM1 W1C-CM1
334 335		Splicing diagram Link loss report	0% 0%	1.37 hrs 1.37 hrs						W1C-CM1
336		Packing slips	0%	1.37 hrs						W1C-CM1
337		Pre-test documentation	0%	1.37 hrs						W1C-CM1
338		Segment W-6 (Bellevue-Norwalk)	48%	733.6 hrs						12/10
339	✓	Conduct site walkout	100%	50 hrs						.▼
340	✓	Aerial	100%	25 hrs						
341 342	✓	Obtain pole information Gather pole birthmark (if available)	100% 100%	6.25 hrs 6.25 hrs						
342	✓	Obtain utility name who owns each pole	100%	6.25 hrs 6.25 hrs						WGNJW1[26%]
344	Ž	Measure individual utilities on poles	100%	6.25 hrs						WGNJW1[26%]
345	Ž	Underground	100%	25 hrs					1	•
346	✓	Identify underground locations	100%	6.25 hrs						PART PA
347	✓	Identify riser poles	100%	6.25 hrs						WGHJW2[26%]
348	√	Location of pull vaults	100%	6.25 hrs						WGHJW2[26%] WGHJW2[26%]
349 350	· · · · · ·	Gather information on construction obstacles Summarize walkout information and enter into CAD drawings	100% 100%	6.25 hrs 28 hrs					- 1	WGHJ01[175%]
351	*	Verify field information	100%	9.67 hrs						wic-cmi
352	V	Define detailed project plan for aerial & underground work	100%	14.48 hrs						W1C-CM1,PM1,WGNJ01
353		Aerial Approvals	97%	19.5 hrs]	
354	✓	Submit pole information to utilities	100%	15 hrs					1	E1C-CM1[23%]
355	~	Pay 100% of engineering invoice	100%	4 hrs					1	1C-F1 1C-F1
356 357		Pay 100% of make-ready invoice Conduct make-ready work	0% 0%	0.5 hrs 0 hrs						12-11
358		Receive approval to access poles	0%	0 hrs						
359	~	Underground Approvals	100%	0 hrs						₩
360	V	Submit underground information to municipalities, countie	100%	0 hrs						
361	~	Pay 100% of permit cost	100%	0 hrs					1	
362	~	Receive underground permits	100%	0 hrs					1	
363 364		Field Construction Conduct underground work	39% 61%	592.67 hrs 223 hrs			12540			WGNJU4A
365	141.5	Conduct underground work Conduct pole work	39%	223 rirs 240 hrs			12340			WGHJA1A
366		Test spliced fibers (entire segment)	0%	9.67 hrs					† I	WGHJSP1
367		Implement lateral and inside fiber connection	0%	80 hrs					1 1	Men'il
368		Install network electronics (core, distribution and edge)	0%	40 hrs]	1C-FE1
369		Signoff acceptance	0%	19.3 hrs					1	Vivia cres
370		As built drawings	0%	9.67 hrs					- 1	W1C-CM1 W1C-CM1
371 372		Splicing diagram Link loss report	0% 0%	2.42 hrs 2.42 hrs					- 1	W1C-CM1
373		Packing slips	0%	2.42 hrs						W1C-CM1
374		Pre-test documentation	0%	2.42 hrs					1 1	W1C-CM1
375		Segment W-7 (Horwalk - Ashland)	42%	1,004.87 hrs]	1/10
376	✓	Conduct site walkout	100%	96 hrs					.l .	<u> </u>
377	✓	Aerial	100%	48 hrs						FMeinwi[12%]
378 379	~	Obtain pole information Gather pole birthmark (if available)	100% 100%	12 hrs 12 hrs					1	WGHJW1[15%]
380	✓	Obtain utility name who owns each pole	100%	12 hrs 12 hrs						WGHJW1[15%]
381	Ž	Measure individual utilities on poles	100%	12 hrs						WGHJW1[15%]
382	Ž	Underground	100%	48 hrs					1 4	•
383	V	Identify underground locations	100%	12 hrs						E ,₩GHJW2[15%]
384	✓	Identify riser poles	100%	12 hrs						WGHJW2[15%]
		Location of pull vaults	100%	12 hrs						KNGN7M3[12%]
385	✓									
385 386	✓	Gather information on construction obstacles	100%	12 hrs						WGHJW2[15%]
385 386 387	✓	Summarize walkout information and enter into CAD drawings	100%	88 hrs						WGNJ01[275%]
385	✓									

ID		ask Name	% Work Complete	VVork	OH Strand	OH Fiber	UG Conduit Placed	UG Fiber Placed		2010	2011	2012
391	0	Submit note information to utilities	Complete 100%	16 hrs			Placed	Placed	H1 H2	H1 H2 ■F1C-	H1 H2 CM1[23%]	H1 H3
391 392	~	Submit pole information to utilities Pay 100% of engineering invoice	100%	16 hrs 4 hrs					-	10		
92 393		Pay 100% of engineering invoice Pay 100% of make-ready invoice	0%	4 nrs 0.5 hrs					-		I IC-F1	
394		Conduct make-ready work	0%	0.31iis 0 hrs					-			
95	+ +	Receive approval to access poles	0%	0 hrs					-			
396	_	Underground Approvals	100%	0 hrs						₩.		
397	- *	Submit underground information to municipalities, countie		0 hrs						•		
98	V	Pay 100% of permit cost	100%	0 hrs					-			
99	V	Receive underground permits	100%	0 hrs								
00	· ·	Field Construction	25%	709.25 hrs								
01		Conduct underground work	35%	159 hrs			5200		-	-	WGNJU1A	
02		Conduct pole work	18%	450 hrs	21460		0200				WGNJA1A	
03		Test spliced fibers (entire segment)	0%	20.25 hrs	21100						WGNJSP1	
04	~	Implement lateral and inside fiber connection	100%	40 hrs	0	1100	125	175	-	N V	VGNJI1[200%]	
05	_ `	Install network electronics (core, distribution and edge)	0%	40 hrs							1C-FE1	
06		Signoff acceptance	0%	40.48 hrs					1		J.	
07		As built drawings	0%	20.25 hrs							W1C-CM1	
08		Splicing diagram	0%	5.07 hrs							W1C-CM1	
09		Link loss report	0%	5.07 hrs							W1C-CM1	
10		Packing slips	0%	5.07 hrs							W1C-CM1	
11		Pre-test documentation	0%	5.07 hrs							W1C-CM1	
12	(4)	Southern Zone	60%	7,953.28 hrs					1 .	_	3/24	
13	0	Segment S-6 (Ashland-Wooster) - Heeded in June	96%	1,723.27 hrs					1	8/2	0	
14	√ ∅	Conduct site walkout	100%	64 hrs					1	₩		
15	V	Aerial	100%	32 hrs						₩ 1		
16	<i>V</i>	Obtain pole information	100%	8 hrs						L \$GHJW1[12	%]	
17	<i>V</i>	Gather pole birthmark (if available)	100%	8 hrs						FSGNJW1[13	%]	
18	V	Obtain utility name who owns each pole	100%	8 hrs					1	SGNJW1[13	%]	
19	<i>V</i>	Measure individual utilities on poles	100%	8 hrs						SGNJW1[13	%]	
20	V	Underground	100%	32 hrs					1	~		
21	V	Identify underground locations	100%	8 hrs					1	5GHJW2[13	%]	
22	<i>V</i>	Identify riser poles	100%	8 hrs						SGNJW2[13	%]	
23	V	Location of pull vaults	100%	8 hrs					1	\$GNJW2[13		
24	V	Gather information on construction obstacles	100%	8 hrs					1	\$GNJW2[13		
25	V	Summarize walkout information and enter into CAD drawings	100%	32 hrs					1	1 2€GNJO1[50		
26	V	Verify field information	100%	14.83 hrs					1	S1C-CM		
27	✓	Define detailed project plan for aerial & underground work	100%	22.23 hrs						S1C-CM	I,PM1,SGNJ01	
28	✓	Aerial Approvals	100%	36.5 hrs						₩		
29	✓	Submit pole information to utilities	100%	32 hrs						E1C-CN	11[23%]	
30	~	Pay 100% of engineering invoice	100%	4 hrs						1C-F1		
31	✓	Pay 100% of make-ready invoice	100%	0.5 hrs						1C-F1		
32	✓	Conduct make-ready work	100%	0 hrs								
33	✓	Receive approval to access poles	100%	0 hrs								
34	✓	Underground Approvals	100%	36 hrs								
35	✓	Submit underground information to municipalities, countie	100%	36 hrs						E1C-CM	1	
36	✓	Pay 100% of permit cost	100%	0 hrs								
37	✓	Receive underground permits	100%	0 hrs								
38		Field Construction	97%	1,494 hrs								
39	✓	Conduct underground work	100%	640 hrs			45267	45267			U1A,SGNJU2A,S	
40	✓ 🥬	Conduct pole work	100%	771 hrs	89760	89760					JA1A[132%],SG	NJA2A[111%]
41	✓	Test spliced fibers (entire segment)	100%	3 hrs						SGN		
42	✓	Implement lateral and inside fiber connection	100%	40 hrs						l <u>g</u> enn		
43		Install network electronics (core, distribution and edge)	0%	40 hrs						10-l	E1	
14		Signoff acceptance	12%	23.68 hrs						₩		
45		As built drawings	0%	11.85 hrs						 51€		
46		Splicing diagram	0%	2.97 hrs							-CM1	
47		Link loss report	0%	2.97 hrs							-CM1	
48	✓	Packing slips	100%	2.97 hrs							-CM1	
49		Pre-test documentation	0%	2.97 hrs						TS10	-CM1	
50	(4)	Segment S-2 (Wooster-Coshocton)	34%	1,308.78 hrs						_	3/4	
51	~	Conduct site walkout	100%	308.8 hrs						**		
52	✓	Aerial	100%	154.4 hrs						~	<u></u>	
53	✓	Obtain pole information	100%	38.6 hrs						SGNJW1[1	[1%]	
54	✓	Gather pole birthmark (if available)	100%	38.6 hrs					1	SGN7M4[4	17%]	
55	✓	Obtain utility name who owns each pole	100%	38.6 hrs						SGNJW1[1	17%]	
56	✓	Measure individual utilities on poles	100%	38.6 hrs					4	sgnama[1	170]	
57	✓	Underground	100%	154.4 hrs					4	CCH BUST	70/3	
58	✓	Identify underground locations	100%	38.6 hrs					4	SGNJW2[1	170]	
59	✓	Identify riser poles	100%	38.6 hrs					4	SGNJW2[1	170]	
60	✓	Location of pull vaults	100%	38.6 hrs					4	SGNJW2[1	170]	
31	✓	Gather information on construction obstacles	100%	38.6 hrs					-	ZGN704[4	1 70] 0 40/ 1	
32	✓	Summarize walkout information and enter into CAD drawings		50 hrs					-			
33	✓	Verify field information	100%	27.27 hrs					-	S1C-CM1	,PM1,SGNJ01	
34	✓	Define detailed project plan for aerial & underground work	100%	40.9 hrs					-	S1C-CW1	,rwr,aunau1	
35		Aerial Approvals	78%	20.5 hrs						F1C-CN	141239/1	
36	~	Submit pole information to utilities	100%	16 hrs					-			
37		Pay 100% of engineering invoice	0%	4 hrs						11C-F		
88	-	Pay 100% of make-ready invoice	0%	0.5 hrs						10-		
39 70		Conduct make-ready work	0%	0 hrs								
70		Receive approval to access poles	0%	0 hrs					4			
71		Underground Approvals	0%	0 hrs					1	-		
72	111	Submit underground information to municipalities, countie		0 hrs					1			
73		Pay 100% of permit cost	0%	0 hrs								
74		Receive underground permits	0%	0 hrs						J		
75		Field Construction	0%	809.1 hrs						-	000000	
76		Conduct underground work	0%	43 hrs							SGNJU4	
77		Conduct pole work	0%	620 hrs						=	SGNJA1	
78		Test spliced fibers (entire segment)	0%	26.1 hrs							SGNJSP1	
79		Implement lateral and inside fiber connection Install network electronics (core, distribution and edge)	0%	80 hrs					4		SGNJI1 1C-FE1	
30			0%	40 hrs					0		1 14FFT	

	0	Task Name	% Work Complete	Work	OH Strand	OH Fiber	UG Conduit Placed	UG Fiber Placed	2009 H1 H2	2010 H1 H2	2011 H1 H2	2012 H1 H2
481		Signoff acceptance	0%	52.22 hrs								
482		As built drawings	0%	26.1 hrs							S1C-CM1	
483		Splicing diagram	0%	6.53 hrs							\$1C-CM1 \$1C-CM1	
484 485		Link loss report Packing slips	0% 0%	6,53 hrs 6,53 hrs							S1C-CM1	
486		Pre-test documentation	0%	6.53 hrs							S1C-CM1	
487		OneCommunity Access Ring Fiber (East Liverpool)	15%	196.43 hrs						9	1 1	
488	~	Walkouts	100%	8 hrs						SGNJW1		
489	<i>\</i>	Applied for make ready	100%	6 hrs						1C-CM		
490	√ Ø		100%	0 hrs								
491	✓	Conduct make ready	100%	0 hrs								
492		Field Construction	11%	151.48 hrs								
493	✓	Conduct underground work	100%	0 hrs								
494	- ✓	Conduct pole work	100%	16 hrs		2904				SGHJA1/		
495 496	⊞ @	Test spliced fibers (entire segment) Implement lateral and inside fiber connection	0% 0%	15.48 hrs 80 hrs						SG		
496		Install network electronics (core, distribution and edge)	0%	ou rirs 40 hrs							-FE1	
498		Signoff acceptance	0%	30.97 hrs						>		
499		As built drawings	0%	15.48 hrs						, K\$1	C-CM1	
500		Splicing diagram	0%	3.87 hrs						\$1	C-CM1	
501		Link loss report	0%	3.87 hrs							C-CM1	
502		Packing slips	0%	3.87 hrs							C-CM1	
503		Pre-test documentation	0%	3.87 hrs						S1	C-CM1	
504		Segment S-1 (Canton-Akron)	55%	1,602.18 hrs						V	3/24	
505	✓	Conduct site walkout	100%	128 hrs						₩.		
506	√ 🧐		100%	64 hrs						CON BUMEO		
507	√	Obtain pole information	100%	16 hrs						SGNJW1[99	•] :1	
508 509	~	Gather pole birthmark (if available)	100%	16 hrs					-	SGHJW1[99	v.j]	
510	~	Obtain utility name who owns each pole Measure individual utilities on poles	100% 100%	16 hrs						EGNJU4[9%	, 1	
510	√	measure individual utilities on poles Underground	100%	16 hrs						₩ LGH304[3%	•	
512	~~~	Identify underground locations	100%	16 hrs						SGNJW2[99	·]	
513	~	Identify distance ground reculions	100%	16 hrs						SGNJW2[9°	•]	
514	Ž	Location of pull vaults	100%	16 hrs					1	SGNJW2[99	•]	
515	Ž	Gather information on construction obstacles	100%	16 hrs						SGNJW2[99	•]	
516	✓	Summarize walkout information and enter into CAD drawings	100%	72 hrs						§ SGNJ01[47		
517	✓	Verify field information	100%	13.1 hrs						S1C-CM		
518	✓	Define detailed project plan for aerial & underground work	100%	19.67 hrs						SGNJ01,	PM1,S1C-CM1	
519	✓	Aerial Approvals	100%	56.5 hrs						-		
520	✓	Submit pole information to utilities	100%	52 hrs						€ E1C-CN		
521	✓	Pay 100% of engineering invoice	100%	4 hrs						1C-F 1C-F		
522	√	Pay 100% of make-ready invoice	100%	0.5 hrs						TC-F		
523	<u> </u>	Conduct make-ready work	100%	0 hrs 0 hrs								
524 525	√	Receive approval to access poles Underground Approvals	100% 0 %	0 hrs						₩.		
526			0%	0 hrs						-		
527		Pay 100% of permit cost	0%	0 hrs								
528		Receive underground permits	0%	0 hrs								
529		Field Construction	46%	1,278.3 hrs						-	 -	
530	III	Conduct underground work	44%	138 hrs			5480			9	SGHJU1	
531	111	Conduct pole work	52%	1,003 hrs	81600	52600				=		NJA2,SGNJA2A
532		Test spliced fibers (entire segment)	0%	17.3 hrs							SGNJSP1	
533		Implement lateral and inside fiber connection	0%	80 hrs							SGNJI1 1C-FE1	
534		Install network electronics (core, distribution and edge)	0%	40 hrs							II.	
535 536		Signoff acceptance	0% 0%	34.62 hrs 17.3 hrs							►S1C-CM1	
537		As built drawings Splicing diagram	0%	4.33 hrs					-		S1C-CM1	
538		Link loss report	0%	4.33 hrs							S1C-CM1	
539		Packing slips	0%	4.33 hrs							S1C-CM1	
540		Pre-test documentation	0%	4.33 hrs							S1C-CM1	
541		Segment S-3 (Coshocton - Denison)	63%	1,393.63 hrs						-	2/1	
542	✓	Conduct site walkout	100%	118 hrs						₩		
543	✓	Aerial	100%	58 hrs						₩]		
544	✓	Obtain pole information	100%	13 hrs						\$GNJW1[15%]	
545	√	Gather pole birthmark (if available)	100%	15 hrs						\$GNJW1[02%] 93%]	
546	✓.	Obtain utility name who owns each pole	100%	15 hrs						B SGNJW1[0∠ 76] 82%]	
547 548	~	Measure individual utilities on poles	100% 100 %	15 hrs 60 hrs					-	a semant	~= /0]	
548	~	Underground Identify underground locations	100%	60 nrs 15 hrs					-	\$GHJW2[82%1	
550	- 	Identify riser poles	100%	15 hrs						\$GNJW2[
551	~	Location of pull vaults	100%	15 hrs						OFS Fitel		
552	Ž	Gather information on construction obstacles	100%	15 hrs						sGNJW2[82%]	
553	V	Summarize walkout information and enter into CAD drawings	100%	64 hrs						F SCH1041	89%]	
554		Verify field information	100%	20.47 hrs						S1C-CM	1	
555	✓									S1C-CM	1,PM1[31%],SGI	IJ01
	· ·	Define detailed project plan for aerial & underground work	100%	30.68 hrs								
556		Define detailed project plan for aerial & underground work Aerial Approvals	92%	54.5 hrs								
556 557		Define detailed project plan for aerial & underground work Aerial Approvals Submit pole information to utilities	92 % 100%	54.5 hrs 50 hrs							CM1[23%]	
556 557 558	√	Define detailed project plan for aerial & underground work Aerial Approvals Submit pole information to utilities Pay 100% of engineering invoice	92% 100% 0%	54.5 hrs 50 hrs 4 hrs						11c-	F1	
556 557 558 559	√	Define detailed project plan for aerial & underground work Aerial Approvals Submit pole information to utilities Pay 100% of engineering invoice Pay 100% of make-ready invoice	92% 100% 0% 0%	54.5 hrs 50 hrs 4 hrs 0.5 hrs						11c-		
556 557 558 559 560	√	Define detailed project plan for aerial & underground work Aerial Approvals Submit pole information to utilities Pay 100% of engineering invoice Pay 100% of make-ready invoice Conduct make-ready work	92% 100% 0% 0% 0%	54.5 hrs 50 hrs 4 hrs 0.5 hrs 0 hrs						11c-	F1	
556 557 558 559 560 561	√	Define detailed project plan for aerial & underground work Aerial Approvals Submit pole information to utilities Pay 100% of engineering invoice Pay 100% of make-ready invoice Conduct make-ready work Receive approval to access poles	92% 100% 0% 0% 0%	54.5 hrs 50 hrs 4 hrs 0.5 hrs 0 hrs						146-	F1	
556 557 558 559 560 561 562	√	Define detailed project plan for aerial & underground work Aerial Approvals Submit pole information to utilities Pay 100% of engineering invoice Pay 100% of of make-ready invoice Conduct make-ready work Receive approval to access poles Underground Approvals	92% 100% 0% 0% 0% 0%	54.5 hrs 50 hrs 4 hrs 0.5 hrs 0 hrs 0 hrs						11c-	F1	
556 557 558 559 560 561 562 563	✓ ✓	Define detailed project plan for aerial & underground work Aerial Approvals Submit pole information to utilities Pay 100% of engineering invoice Pay 100% of make-ready invoice Conduct make-ready work Receive approval to access poles Underground Approvals Submit underground information to municipalities, countil	92% 100% 0% 0% 0% 0% 0%	54.5 hrs 50 hrs 4 hrs 0.5 hrs 0 hrs 0 hrs						146-	F1	
556 557 558 559 560 561 562 563 564	√	Define detailed project plan for aerial & underground work Aerial Approvals Submit pole information to utilities Pay 100% of engineering invoice Pay 100% of make-ready invoice Conduct make-ready work Receive approval to access poles Underground Approvals Submit underground information to municipalities, countir Pay 100% of permit cost	92% 100% 0% 0% 0% 0% 0% 100%	54.5 hrs 50 hrs 4 hrs 0.5 hrs 0 hrs 0 hrs 0 hrs						146-	F1	
556 557 558 559 560 561 562 563	✓ ✓	Define detailed project plan for aerial & underground work Aerial Approvals Submit pole information to utilities Pay 100% of engineering invoice Pay 100% of make-ready invoice Conduct make-ready work Receive approval to access poles Underground Approvals Submit underground information to municipalities, countil	92% 100% 0% 0% 0% 0% 0%	54.5 hrs 50 hrs 4 hrs 0.5 hrs 0 hrs 0 hrs						146-	F1	
556 557 558 559 560 561 562 563 564 565	✓ ✓	Define detailed project plan for aerial & underground work Aerial Approvals Submit pode information to utilities Pay 100% of engineering invoice Pay 100% of of make-ready invoice Conduct make-ready work Receive approval to access poles Underground Approvals Submit underground information to municipalities, countile Pay 100% of permit cost Receive underground permits	92% 100% 0% 0% 0% 0% 0% 100% 0%	54.5 hrs 50 hrs 4 hrs 0.5 hrs 0 hrs 0 hrs 0 hrs 0 hrs 0 hrs 0 hrs			53077	46517		10-11	F1 -F1 -F1 -F1 -F1 -F1 -F1 -F1 -F1 -F1 -	
556 557 558 559 560 561 562 563 564 565 566	✓ ✓	Define detailed project plan for aerial & underground work Aerial Approvals Submit pole information to utilities Pay 100% of engineering invoice Pay 100% of make-ready invoice Conduct make-ready work Receive approval to access poles Underground Approvals Submit underground information to municipalities, countil Pay 100% of permit cost Receive underground permits Field Construction	92% 100% 0% 0% 0% 0% 100% 0% 100% 0% 56%	54.5 hrs 50 hrs 4 hrs 0.5 hrs 0 hrs 0 hrs 0 hrs 0 hrs 0 hrs 0 hrs 1,061.98 hrs			53077	46517		10-11	F1 C-F1 GHJU5,SGHJU4 SGHJA2	
556 557 558 559 560 561 562 563 564 565 566 567	✓ ✓	Define detailed project plan for aerial & underground work Aerial Approvals Submit pole information to utilities Pay 100% of engineering invoice Pay 100% of make-ready invoice Conduct make-ready work Receive approval to access poles Underground Approvals Submit underground information to municipalities, countic Pay 100% of permit cost Receive underground permits Field Construction Conduct underground work	92% 100% 0% 0% 0% 0% 100% 0% 56%	54.5 hrs 50 hrs 4 hrs 0.5 hrs 0 hrs 0 hrs 0 hrs 0 hrs 0 hrs 1,061.98 hrs 624 hrs			53077	46517		10-11	F1 C-F1	

ID	0	Task Name	% Work Complete	Work	OH Strand	OH Fiber	UG Conduit Placed	UG Fiber Placed	2009 H1 H2	2010 H1 H2	2011 H1 H2	2012 H1 H2
571		Install network electronics (core, distribution and edge)	0%	40 hrs							1C-FE1	
572 573		Signoff acceptance	0% 0%	43.98 hrs 21.98 hrs							₩ LS1C-CM1	
574		As built drawings Splicing diagram	0%	21.96 firs 5.5 hrs							S1C-CM1	
575		Link loss report	0%	5.5 hrs							S1C-CM1	
576		Packing slips	0%	5.5 hrs							S1C-CM1	
577		Pre-test documentation	0%	5.5 hrs							S1C-CM1 3/18	
578 579	√	Segment S-4 (Denison - New Philadelphia) Conduct site walkout	47% 100%	728.92 hrs 24 hrs							3/10	
580	~	Aerial	100%	12 hrs						Ÿ.		
581	<i>\</i>	Obtain pole information	100%	3 hrs						SGNJW1	[19%]	
582	✓	Gather pole birthmark (if available)	100%	3 hrs						\$GNJW1	[19%]	
583	√	Obtain utility name who owns each pole	100%	3 hrs						\$GNJW1 \$GNJW1		
584 585	✓	Measure individual utilities on poles Underground	100% 100%	3 hrs 12 hrs						sgnjw1	[1976]	
586	V	Identify underground locations	100%	3 hrs						SGNJW2	[19%]	
587	~	Identify riser poles	100%	3 hrs						\$GHJW2	[19%]	
588	✓	Location of pull vaults	100%	3 hrs						\$GHJW2		
589	✓	Gather information on construction obstacles	100%	3 hrs						\$GNJW2		
590 591	✓	Summarize walkout information and enter into CAD drawings	100% 100%	24 hrs 6.48 hrs						SGNJO S1C-CN		
592	✓	Verify field information Define detailed project plan for aerial & underground work	100%	9.72 hrs							и, PM1, SGN J01	
593	•	Aerial Approvals	80%	22.5 hrs								
594	✓	Submit pole information to utilities	100%	18 hrs							CM1[23%]	
595		Pay 100% of engineering invoice	0%	4 hrs						11°		
596		Pay 100% of make-ready invoice	0%	0.5 hrs						[] 1	C-F1	
597 598		Conduct make-ready work Receive approval to access poles	0% 0%	0 hrs 0 hrs								
599	✓	Underground Approvals	100%	0 hrs					+	₩.		
600	~	Submit underground information to municipalities, countie	100%	0 hrs						E1C-CM	1	
601	~	Pay 100% of permit cost	100%	0 hrs								
602	✓	Receive underground permits	100%	0 hrs								
603 604		Field Construction Conduct underground work	41% 63%	629.27 hrs 408 hrs			23168		+		SGHJU4,SGI	IJU5
605	188	Conduct anderground work Conduct pole work	03%	94.78 hrs			23100				SGNJA1	
606		Test spliced fibers (entire segment)	0%	6.48 hrs							SGNJSP1	
607		Implement lateral and inside fiber connection	0%	80 hrs							€ SGNJI1	
608		Install network electronics (core, distribution and edge)	0%	40 hrs							1C-FE1	
609 610		Signoff acceptance As built drawings	0% 0%	12.97 hrs 6.48 hrs							FS1C-CM1	
611		As built drawings Splicing diagram	0%	0.46 firs 1.62 hrs							S1C-CM1	
612		Link loss report	0%	1.62 hrs							S1C-CM1	
613		Packing slips	0%	1.62 hrs							S1C-CM1	
614		Pre-test documentation	0%	1.62 hrs							S1C-CM1	
615		Segment S-5 (New Philadelphia - Canton)	56%	1,000.07 hrs							3/10	
616 617	~	Conduct site walkout Aerial	100%	56 hrs 28 hrs								
618	✓	Obtain pole information	100%	7 hrs						F senna	[13%]	
619	~	Gather pole birthmark (if available)	100%	7 hrs						sGNJW1	[13%]	
620	✓	Obtain utility name who owns each pole	100%	7 hrs						F SGNJW1	[13%]	
621	✓	Measure individual utilities on poles	100%	7 hrs						1 senam	[13%]	
622 623	✓	Underground	100% 100%	28 hrs 7 hrs						₽ sennma	T13%1	
624	✓	Identify underground locations Identify riser poles	100%	7 hrs 7 hrs						\$GHJW2		
625	~	Location of pull vaults	100%	7 hrs						\$GNJW2		
626	~	Gather information on construction obstacles	100%	7 hrs						sGNJW2		
627	✓	Summarize walkout information and enter into CAD drawings	100%	48 hrs						SGNJO		
628	✓	Verify field information	100%	14.08 hrs					1	\$1C-C	/1 ///.РМ1,SGNJ01	
629 630	✓	Define detailed project plan for aerial & underground work Aerial Approvals	100% 44%	21.13 hrs 40.5 hrs					-	STC-C	a i,rwii,sGNJOT II	
631		Submit pole information to utilities	50%	40.5 hrs 36 hrs					+	n E1C	CM1[23%]	
632		Pay 100% of engineering invoice	0%	4 hrs					1		-F1	
633		Pay 100% of make-ready invoice	0%	0.5 hrs						*	IC-F1	
634		Conduct make-ready work	0%	0 hrs								
635 636	ļ.,	Receive approval to access poles	0% 100%	0 hrs								
636	✓	Underground Approvals Submit underground information to municipalities, countie	100%	0 hrs 0 hrs					-	E1C-CM	1	
638	· ·	Pay 100% of permit cost	100%	0 hrs					+			
639	~	Receive underground permits	100%	0 hrs					1			
640		Field Construction	51%	792.17 hrs						#		
641	page 100 and 1	Conduct underground work	89%	452 hrs			38170			⊜-	GUJU8A,SGNJU8 SGNJA2A	,5GNJU7
642 643	II	Conduct pole work Test spliced fibers (entire segment)	0% 0%	206.08 hrs 14.08 hrs					-		SGNJA2A SGNJSP1	
644		Implement lateral and inside fiber connection	0%	14.06 hrs 80 hrs					+		SGNJI1	
645		Install network electronics (core, distribution and edge)	0%	40 hrs							1C-FE1	
646		Signoff acceptance	0%	28.17 hrs							> ₩	
647		As built drawings	0%	14.08 hrs					-		S1C-CM1	
648		Splicing diagram	0% 0%	3.52 hrs							\$1C-CM1 \$1C-CM1	
649 650		Link loss report Packing slips	0%	3.52 hrs 3.52 hrs		-			-		S1C-CM1	
651		Pre-test documentation	0%	3.52 hrs							S1C-CM1	
652		Vendor Procurement and Invoicing	100%	504 hrs							3/1	
653		OFS Fitel	0%	0 hrs						1 4	11/22	
654	✓	Order 1	100%	0 hrs						F		
655	✓	Fiber Order	100%	0 hrs								
656 657	*	Receive invoice	100% 100%	0 hrs 0 hrs					-	1		
658	✓	Generate work verification report Pay 15% of invoice	100%	Unrs Ohrs					-			
659	· ·	Sign payment verification (USAC form)	100%	0 hrs					+			
660		Submit USAC forms for 85% payment	100%	0 hrs					1			

ID	0	Task Name	% Work Complete	Work	OH Strand	OH Fiber	UG Conduit Placed	UG Fiber Placed	2009 H1 H2	2010 H1 H2	2011 2 H1 H2	2012 H1 H2
661	✓	Verify payment received by vendor	100%	0 hrs								1
662 663	√	Order 2 Filber Order	100% 100%	0 hrs 0 hrs						-		
664	✓	Receive invoice	100%	0 hrs								
665	~	Generate work verification report	100%	0 hrs								
666	✓		100%	0 hrs								
667 668	✓	Sign payment verification (USAC form) Submit USAC forms for 85% payment	100% 100%	0 hrs 0 hrs								
669	✓	Verify payment received by vendor	100%	Onrs Ohrs								
670		Order 3	0%	0 hrs							₩	
671	✓	Fiber Order	100%	0 hrs								
672	✓	Receive invoice	100%	0 hrs								
673 674	✓	Generate work verification report Pay 15% of invoice	100%	0 hrs 0 hrs								
675	188	Sign payment verification (USAC form)	0%	0 hrs								
676		Submit USAC forms for 85% payment	0%	0 hrs								
677		Verify payment received by vendor	0%	0 hrs								
678		AD Technologies (4-decimal places)	0%	0 hrs							11/23	
679 680	√	Order 1 Conduit Order	100% 100%	0 hrs 0 hrs						T		
681	✓	Receive invoice	100%	0 hrs								
682	V		100%	0 hrs								
683	✓	Pay 15% of invoice	100%	0 hrs								
684	√	Sign payment verification (USAC form)	100%	0 hrs								
685 686	√	Submit USAC forms for 85% payment Verify payment received by vendor	100% 100%	0 hrs 0 hrs					-			
687	√	Order 2	0%	0 hrs							.	
688	√ 🧐		100%	0 hrs						,	ľ	
689		Receive invoice	0%	0 hrs								
690		Generate work verification report	0%	0 hrs								
691 692		Pay 15% of invoice Sign payment verification (USAC form)	0% 0%	0 hrs 0 hrs					-			
693		Sign payment verification (USAC form) Submit USAC forms for 85% payment	0%	unrs Ohrs					-			
694		Verify payment received by vendor	0%	0 hrs								
695		Order 3	0%	0 hrs							77	
696	✓	Coupler Order	100%	0 hrs								
697 698	√	Receive invoice Generate work verification report	100% 100%	0 hrs								
699	✓	Pay 15% of invoice	0%	0 hrs 0 hrs								
700		Sign payment verification (USAC form)	0%	0 hrs								
701		Submit USAC forms for 85% payment	0%	0 hrs								
702		Verify payment received by vendor	0%	0 hrs						l		
703	√ 🧐		100%	88 hrs						5/25		
704 705	✓	Order 1 Material Order	100% 100%	88 hrs Ohrs						T		
706	Ž		100%	0 hrs								
707	~	Generate work verification report	100%	0 hrs								
708	✓	Pay 15% of invoice	100%	88 hrs						₫ 1C-F1		
709	√	Sign payment verification (USAC form)	100%	0 hrs								
710 711	✓	Submit USAC forms for 85% payment Verify payment received by vendor	100% 100%	0 hrs 0 hrs								
712	√ Ø	Fujitsu	100%	408 hrs						5/25		
713	~	Order 1	100%	408 hrs								
714	✓	DWDM Equipment Order	100%	0 hrs								
715 716	~	Receive invoice	100%	0 hrs 408 hrs					-	Corra	do[96%]	
717	✓	Generate work verification report Pay 15% of invoice	100%	408 hrs 0 hrs						Corra	[00/0]	
718	Ž	Sign payment verification (USAC form)	100%	0 hrs								
719	V	Submit USAC forms for 85% payment	100%	0 hrs								
720	✓	Verify payment received by vendor	100%	0 hrs								
721	√ Ø		100%	0 hrs						7/		
722 723	✓	Order 1 Cisco Equipment Order	100% 100%	0 hrs 0 hrs								
724	· · ·	Receive invoice	100%	Ohrs								
725	~	Generate work verification report	100%	0 hrs								
726	√ 🧐		100%	0 hrs								
727	✓	Sign payment verification (USAC form)	100%	0 hrs								
728 729	√	Submit USAC forms for 85% payment Verify payment received by vendor	100% 100%	0 hrs 0 hrs					-			
730	√		0%	Unrs Ohrs							3/1	
731	~	Order 1	100%	0 hrs						<u> </u>		
732	~	Fiber Installation	100%	0 hrs								
733	✓	Receive invoice	100%	0 hrs								
734 735	√	Generate work verification report	100%	0 hrs 0 hrs					-			
736	✓	Pay 15% of invoice Sign payment verification (USAC form)	100%	0 hrs								
737	√ ∅		100%	0 hrs						Corrac	lo	
738	~	Verify payment received by vendor	100%	0 hrs								
739	✓	Order 2	100%	0 hrs						-		
740	~	Fiber Installation	100%	0 hrs								
741 742	✓	Receive invoice Generate work verification report	100%	0 hrs 0 hrs					-			
743	~	Pay 15% of invoice	100%	0 hrs								
744	·	Sign payment verification (USAC form)	100%	0 hrs								
745	~	Submit USAC forms for 85% payment	100%	0 hrs								
746	✓	Verify payment received by vendor	100%	0 hrs						l		
747 748	~	Order 3	100% 100%	0 hrs 0 hrs						₩		
748	√		100%	0 hrs					-			
750	V		100%	0 hrs								
			/	2.00					1		<u> </u>	

ID	Ð	Task Name	% Work Complete	Work	OH Strand	OH Fiber	UG Conduit Placed	UG Fiber Placed	2009 H1 H2	2010 H1 H2	2011 ! H1 H	2012 2 H1	H2
751	✓	Pay 15% of invoice	100%	0 hrs					112			- 1111	, 114
752	✓	Sign payment verification (USAC form)	100%	0 hrs									
753	✓	Submit USAC forms for 85% payment	100%	0 hrs									
754 755	✓	Verify payment received by vendor Order 4	100% 100%	0 hrs						-			
756	~	Fiber Installation	100%	0 hrs									
757	<i>✓</i>	Receive invoice	100%	0 hrs									
758	√ 🥬		100%	0 hrs									
759	√		100%	0 hrs									
760 761	✓	Sign payment verification (USAC form) Submit USAC forms for 85% payment	100% 100%	0 hrs 0 hrs									
762	~	Verify payment received by vendor	100%	0 hrs					-				
763	~		100%	0 hrs						T			
764	✓	Fiber Installation	100%	0 hrs									
765	✓	Receive invoice	100%	0 hrs									
766 767	✓	Generate work verification report Pay 15% of invoice	100% 100%	0 hrs 0 hrs					_				
768	✓		100%	0 hrs									
769	~		100%	0 hrs									
770	✓	Verify payment received by vendor	100%	0 hrs									
771	✓		100%	0 hrs						T			
772	✓	Fiber Installation	100%	0 hrs									
773 774	*	Receive invoice Generate work verification report	100% 100%	0 hrs 0 hrs									
775	✓		100%	U hrs O hrs					-				
776	· ·		100%	0 hrs					-				
777	~	Submit USAC forms for 85% payment	100%	0 hrs									
778	<i>✓</i>	Verify payment received by vendor	100%	0 hrs									
779	✓		100%	0 hrs						—	1		
780	✓	Fiber Installation	100%	0 hrs									
781 782	√	Receive invoice Generate work verification report	100% 100%	0 hrs 0 hrs					-				
782 783	✓		100%	u nrs O hrs									
784	~		100%	0 hrs									
785	~	Submit USAC forms for 85% payment	100%	0 hrs									
786	✓	Verify payment received by vendor	100%	0 hrs									
787		Order 8	0%	0 hrs						~	₩.		
788	✓	Fiber Installation	100%	0 hrs									
789 790	✓	Receive invoice	100%	0 hrs					_				
791	✓	Generate work verification report Pay 15% of invoice	100%	0 hrs					-				
792		Sign payment verification (USAC form)	0%	0 hrs									
793		Submit USAC forms for 85% payment	0%	0 hrs									
794		Verify payment received by vendor	0%	0 hrs									
795		Order 9	0%	0 hrs						•	₩		
796 797			0% 0%	0 hrs 0 hrs					_				
797		Generate work verification report	0%	Unrs Ohrs					-				
799		Pay 15% of invoice	0%	0 hrs					-				
800		Sign payment verification (USAC form)	0%	0 hrs									
801		Submit USAC forms for 85% payment	0%	0 hrs									
802		Verify payment received by vendor	0%	0 hrs									
803	-	Order 10	0%	0 hrs							ΨΨ		
804 805	*		0% 0%	0 hrs					-				
806		Generate work verification report	0%	0 hrs					-				
807		Pay 15% of invoice	0%	0 hrs									
808		Sign payment verification (USAC form)	0%	0 hrs									
809		Submit USAC forms for 85% payment	0%	0 hrs									
810		Verify payment received by vendor	0%	0 hrs									
811	personal contract of the contr	Order 11	0%	0 hrs							***		
812 813			0% 0%	0 hrs 0 hrs									
814	4.	Generate work verification report	0%	0 hrs									
815		Pay 15% of invoice	0%	0 hrs									
816		Sign payment verification (USAC form)	0%	0 hrs									
817		Submit USAC forms for 85% payment	0%	0 hrs									
818		Verify payment received by vendor	0%	0 hrs									
819	page 100 and 1	Order 12	0%	0 hrs							**		
820 821			0% 0%	0 hrs					-				
821	III		0%	0 hrs 0 hrs					-				
823		Pay 15% of invoice	0%	0 hrs									
824		Sign payment verification (USAC form)	0%	0 hrs									
825		Submit USAC forms for 85% payment	0%	0 hrs									
826		Verify payment received by vendor	0%	0 hrs									
827			100%	8 hrs					-		3/1		
828 829	✓	Order 1 Construction Management	100% 100%	0 hrs 0 hrs					-				
830	✓	Receive invoice	100%	0 hrs									
831	~		100%	0 hrs									
832	~	Pay 15% of invoice	100%	0 hrs									
833	~	Sign payment verification (USAC form)	100%	0 hrs									
834	✓ 🧐		100%	0 hrs									
835	✓		100%	0 hrs									
836	✓	Order 2	100%	0 hrs						T			
837 838	*	Construction Management	100% 100%	0 hrs 0 hrs					-				
839	✓		100%	Unrs Ohrs					-				
840	~		100%	0 hrs									
	· •	. 4) 1030 01811000	100.76	Oilla			1	1	1		1 1	1	

ID		Task Name	% Work	Work	OH Strand OH Fiber	UG Conduit		2009	2010 201	1	2012	_
841	6 ✓	Sign payment verification (USAC form)	Complete 100%	0 hrs		Placed	Placed	H1 H2		H1 H2		1 2
842	Ž	Submit USAC forms for 85% payment	100%	0 hrs								
843	V	Verify payment received by vendor	100%	0 hrs								
844	✓	Order 3	100%	8 hrs					T			
845	✓.	Construction Management	100%	0 hrs								
846	✓	Receive invoice	100%	0 hrs								
847	✓	Generate work verification report	100%	0 hrs				_				
848 849	✓	Pay 15% of invoice Sign payment verification (USAC form)	100% 100%	0 hrs 0 hrs								
850	×	Submit USAC forms for 85% payment	100%	0 hrs				-				
851	Ž	Verify payment received by vendor	100%	8 hrs					Corrado			
852	√	Order 4	100%	0 hrs					₩			
853	✓	Construction Management	100%	0 hrs								
854	✓	Receive invoice	100%	0 hrs								
855	✓	Generate work verification report	100%	0 hrs								
856 857	✓	Pay 15% of invoice	100% 100%	0 hrs								
858	✓ ✓	Sign payment verification (USAC form) Submit USAC forms for 85% payment	100%	0 hrs 0 hrs				-				
859	×	Verify payment received by vendor	100%	0 hrs				-				
860	~	Order 5	100%	0 hrs				1	—			
861	<i>\</i>	Construction Management	100%	0 hrs								
862	✓	Receive invoice	100%	0 hrs								
863	✓	Generate work verification report	100%	0 hrs								
864	✓	Pay 15% of invoice	100%	0 hrs								
865 ecc	√	Sign payment verification (USAC form)	100%	0 hrs				-				
866 867	√	Submit USAC forms for 85% payment Verify payment received by vendor	100% 100%	0 hrs 0 hrs				-				
868	✓	Order 6	100%	0 hrs				+	-			
869	×	Construction Management	100%	0 hrs					**			
870	V	Receive invoice	100%	0 hrs								
871	V	Generate work verification report	100%	0 hrs								
872	✓	Pay 15% of invoice	100%	0 hrs								
873	✓	Sign payment verification (USAC form)	100%	0 hrs								
874	✓	Submit USAC forms for 85% payment	100%	0 hrs								
875 876	✓ ✓	Verify payment received by vendor Order 7	100% 100%	0 hrs				-	-			
877	Ž	Construction Management	100%	Ohrs				-				
878	Ž	Receive invoice	100%	0 hrs								
879	√	Generate work verification report	100%	0 hrs								
880	✓	Pay 15% of invoice	100%	0 hrs								
881	✓	Sign payment verification (USAC form)	100%	0 hrs								
882	✓	Submit USAC forms for 85% payment	100%	0 hrs								
883 884	~	Verify payment received by vendor Order 8	100%	0 hrs								
885	_	Construction Management	100%	0 hrs				-	7			
886	Ž	Receive invoice	100%	0 hrs								
887	<i>\</i>	Generate work verification report	100%	0 hrs								
888	✓	Pay 15% of invoice	100%	0 hrs								
889	✓	Sign payment verification (USAC form)	100%	0 hrs								
890	✓	Submit USAC forms for 85% payment	100%	0 hrs								
891		Verify payment received by vendor	0%	0 hrs				_				
892 893	I	Order 9 Construction Management	0% 0%	0 hrs O hrs				-	-			
894		Receive invoice	0%	0 hrs								
895		Generate work verification report	0%	0 hrs								
896		Pay 15% of invoice	0%	0 hrs								
897		Sign payment verification (USAC form)	0%	0 hrs								
898		Submit USAC forms for 85% payment	0%	0 hrs								
899		Verify payment received by vendor	0%	0 hrs								
900 901	700	Order 10 Construction Management	0% 0%	0 hrs O hrs								
901	- I	Construction Management Receive invoice	0%	U hrs O hrs				-				
903		Generate work verification report	0%	0 hrs								
904		Pay 15% of invoice	0%	0 hrs								
905		Sign payment verification (USAC form)	0%	0 hrs								
906		Submit USAC forms for 85% payment	0%	0 hrs								
907		Verify payment received by vendor	0%	0 hrs								
908		Order 11	0%	0 hrs					***			
909 910	-	Construction Management Receive invoice	0% 0%	0 hrs 0 hrs				-				
910	**	Generate work verification report	0%	Unrs Ohrs				-				
912		Pay 15% of invoice	0%	0 hrs				-				
913		Sign payment verification (USAC form)	0%	0 hrs								
914		Submit USAC forms for 85% payment	0%	0 hrs								
915		Verify payment received by vendor	0%	0 hrs								
916		Order 12	0%	0 hrs					-)		
917	I	Construction Management	0%	0 hrs								
918 919	×	Receive invoice Generate work verification report	0% 0%	0 hrs 0 hrs								
920		Pay 15% of invoice	0%	0 hrs								
921		Sign payment verification (USAC form)	0%	0 hrs								
922		Submit USAC forms for 85% payment	0%	0 hrs								
923		Verify payment received by vendor	0%	0 hrs								
924	@	Make Ready and Permits	0%	0 hrs					11/	3		
925	✓	Order 1	100%	0 hrs					₩			
926	✓	Make Ready	100%	0 hrs								
927 928	√	Receive invoice	100% 100%	0 hrs 0 hrs				-				
928	✓	Generate work verification report Pay 15% of invoice	100%	U hrs O hrs				-				
930	~	Sign payment verification (USAC form)	100%	0 hrs								
-		2 . ,					1	1				

ID		Task Name	% VVork	Work	OH Strand	OH Fiber	UG Conduit		2009	2010		2011	201:	2
	0		Complete				Placed	Placed	H1 H2	2010 H1	H2		H2 H	
931	- V	Submit USAC forms for 85% payment	100%	0 hrs					111 112	1	112			
32	V		100%	0 hrs										
333	<i></i>		100%	0 hrs					1	1 1	W .			
934	\ \ \ \ \	Make Ready	100%	0 hrs					-		* *			
935	~		100%	0 hrs					-					
936	V		100%	0 hrs					+					
937			100%	0 hrs					-					
938	√								-					
939	√		100%	0 hrs 0 hrs					-					
	√	Submit USAC forms for 85% payment												
40	✓		100%	0 hrs						1 .				
141	✓	Order 3	100%	0 hrs						'	~~			
942	√		100%	0 hrs										
943	│ ✓	Receive invoice	100%	0 hrs										
944	✓	Generate work verification report	100%	0 hrs										
945	✓	Pay 15% of invoice	100%	0 hrs										
946	√	Sign payment verification (USAC form)	100%	0 hrs										
47	V		100%	0 hrs					1					
148	<i></i>	Verify payment received by vendor	100%	0 hrs					1					
49	V		100%	0 hrs					1		w			
150			100%	0 hrs					1		**			
151			100%	0 hrs					-					
152	V		100%	0 hrs					+					
153			100%	0 hrs					_					
	√								-					
54	√		100%	0 hrs										
55	✓		100%	0 hrs										
56	✓		100%	0 hrs										
157	√		100%	0 hrs										
958	✓		100%	0 hrs										
959	✓		100%	0 hrs										
960	✓	Generate work verification report	100%	0 hrs										
961	✓	Pay 15% of invoice	100%	0 hrs										
962	✓	Sign payment verification (USAC form)	100%	0 hrs										
963	✓	Submit USAC forms for 85% payment	100%	0 hrs										
964	V		100%	0 hrs										
965	V	Order 6	100%	0 hrs							₩.			
966	· ·	Make Ready	100%	0 hrs										
967	· ·	Receive invoice	100%	0 hrs										
168	~	Generate work verification report	100%	0 hrs					-					
69	Ž	Pay 15% of invoice	100%	0 hrs					1					
70	· ·		100%	0 hrs					-					
971			100%	0 hrs					-					
171 172	✓								-					
	√		100%	0 hrs					-					
73	√		100%	0 hrs					_					
174	✓		100%	0 hrs					4					
975	√	Receive invoice	100%	0 hrs					1					
76	✓	Generate work verification report	100%	0 hrs										
77	✓		100%	0 hrs										
78	✓	Sign payment verification (USAC form)	100%	0 hrs										
79	V	Submit USAC forms for 85% payment	100%	0 hrs					1					
80	· ·	Verify payment received by vendor	100%	0 hrs					1					
81	_ ·	Order 8	0%	0 hrs					1		•	,		
82	~	Make Ready	100%	0 hrs					1		Ţ			
183	Ž	Receive invoice	100%	0 hrs					1					
184		Generate work verification report	100%	0 hrs					-					
985	✓		100%	0 hrs					-					
	√	Pay 15% of invoice							-					
986	√		100%	0 hrs					_					
987 988	✓	Submit USAC forms for 85% payment	100%	0 hrs					4					
		Verify payment received by vendor	0%	0 hrs										

9.0 Network Sustainability Model

- Analysis of the costs anticipated under the accepted bid proposals received in response to the HealthNet FCC RHCPP Network Infrastructure Procurement Request for Proposal, (FY 2008, RFP) affirms that the OneCommunity/NEO RHIO HealthNet Sustainability Plan described in the RHCPP application is reasonable and valid.
- 2. **OneCommunity/NEO RHIO will be the owner operator of HealthNet** and provide network services to the HealthNet members funded under the FCC RHCPP grant.
 - a. The HealthNet model is based on investing and capitalizing fiber/network assets on behalf of the community with the intended purpose of providing community subscribers access to high capacity fiber network services while lowering subscriber operational expenses. OneCommunity is a non-profit organization focused on using technology to address the community's top social priorities. As a result OneCommunity has attracted over \$50 million in new stakeholder and private investment for community based projects.
 - b. OneCommunity/NEO RHIO currently provides HealthNet network services to over 62 acute care hospitals and clinics. Subscribers of these services contribute capital and monthly recurring service fees under a 5 years' operating agreement with options extend services on a yearly basis thereafter.
 - c. RHC HealthNet Subscribers will pay a 50% of the cost for a fully redundant 1 Gbps fiber connection. This is an 85% reduction in operating costs for similar services and provides sufficient earned income to cover on-going operational expenses associated with the rural deployment of HealthNet.
- OneCommunity/NEO RHIO will fund 15% matching dollars necessary to complete the project and proposed budget specific to HealthNet and additional capacity build-out..
 - a. HealthNet contributions, service fees of over \$1 Million
 - b. 10 Year long term capital note of \$3.5 Million
 - c. Budgeted Earned Income/Expenses

	5 Year Impact & Pro	ogram Forecast Base	d on FCC RHCPP		
Start-Up 2009	12 months 2010	12 months 2011	12 months 2012	12 months 2013	5 Year Total Total
al Capacity Build-Out					
					=
6,107,139	5,179,842		-	-	11,286,982
1,837,908	2,845,625				4,683,533
100,530	1,607,055	3,292,402	4,825,805	6,207,263	16,033,055
277,233	1,249,817	1,254,000	1,254,000	1,254,000	5,289,050
8,322,811	10,882,339	4,546,402	6,079,805	7,461,263	37,292,619
-	6,563	185,764	402,822	661,497	1,256,646
1,616,470	5,647,478	=	=	-	7,263,948
4,781,527	=	=	=	=	4,781,527
1,216,958	1,849,656				3,066,614
56,740	998,324	2,109,527	3,196,420	4,259,001	10,620,012
144,250	662,508	664,600	664,600	664,600	2,800,558
7,815,945	9,157,966	2,774,127	3,861,020	4,923,601	28,532,660
506,865	1,724,373	1,772,275	2,218,785	2,537,662	8,759,960
	212,325	509,580	509,580	509,580	1,741,065
(4,662)	(36,793)	-	-	-	(41,454
511,527	1,548,841	1,262,695	1,709,205	2,028,082	7,060,349
	2009 al Capacity Build-Out 6,107,139 1,837,908 100,530 277,233 8,322,811 1,616,470 4,781,527 1,216,958 56,740 144,250 7,815,945 506,865 (4,662)	Start-Up 2009 12 months 2010 6,107,139 5,179,842 1,837,908 2,845,625 100,530 1,607,055 277,233 1,249,817 8,322,811 10,882,339 - 6,563 1,616,470 5,647,478 4,781,527 - 1,216,958 1,849,656 56,740 998,324 144,250 662,508 7,815,945 9,157,966 506,865 1,724,373 212,325 (4,662) (36,793)	Start-Up 2009 12 months 2010 12 months 2011 al Capacity Build-Out 5,179,842	2009 2010 2011 2012 Capacity Build-Out	Start-Up 2009 12 months 2010 12 months 2011 12 months 2012 12 months 2013 Al Capacity Build-Out 6,107,139 5,179,842 - - - 1,837,908 2,845,625 - - - 100,530 1,607,055 3,292,402 4,825,805 6,207,263 277,233 1,249,817 1,254,000 1,254,000 1,254,000 8,322,811 10,882,339 4,546,402 6,079,805 7,461,263 - - 6,563 185,764 402,822 661,497 1,616,470 5,647,478 - - - 4,781,527 - - - - 1,216,958 1,849,656 - - - - 56,740 998,324 2,109,527 3,196,420 4,259,001 144,250 662,508 664,600 664,600 664,600 7,815,945 9,157,966 2,774,127 3,861,020 4,923,601 506,865 1,724,373 1

- 4. Earned Income/Overcapacity requests for rural access outside of the qualified HealthNet subscribers will require additional capital investments from OneCommunity and from the requesting subscribers for the development, implementation and operations to support the expansion and development of any additional capacity.
 - a. OneCommunity will invest additional funding to support fiber build-out as required to connect non-HealthNet subscribers.
 - b. Earned Income; In addition to HealthNet subscribers other public interest groups from schools, libraries, non-profits, local, county and state government are requesting access to the fiber network and are proposing to contribute dollars for additional capital deployment and operational expenses which will provide additional earned income to cover our regional operating and maintenance of the fiber/wireless network.
 - Capital contribution in proportion to the subscribers use of the fiber network
 - ii. Earned Income at a non-discounted FCC RHCPP rate
 - c. Local, county and state government organizations have engaged OneCommunity/NEO RHIO to investigate and lead efforts for additional ARRA funding to address the region's top social priorities facing our public interest in rural, unserved and underserved communities. OneCommunity/NEO RHIO will be seeking additional funding sources to cover the needs of our rural and unserved communities.

- 5. **OneCommunity has over 5 years of operational sustainability** and has created an operational business model that will ensure sustainability throughout the useful life (e.g., 20 years) of the regional fiber plant and has operated EBITA positive every year since it was created in 2003.
 - a. Existing operational fiber network supporting over 62 hospitals and clinics and over 350 fiber subscribers.
 - i. Minimum term of the contract is 60 months. Subscribers sign up for a 5 year operational support agreement with options to extend service on an annual basis thereafter.
 - ii. Fiber Construction/Capital investments for long-term services such as IRUs are entered in a minimum of 10 years with options for 5 year extensions thereafter.
 - b. Expanded FCC RHCPP fiber plant serving rural health care acute hospitals and clinics as an extension of the existing regional/urban fiber infrastructure requires a marginal annual operational investment of \$200K annually fully funded under the existing operational agreements for the rural hospital buildout.
- 6. The following are the sustainability plans for each proposed scenario:

a. First Scenario:

In the event that the FCC replaces the current RHC program with a program that mirrors the Pilot Project, the HealthNet partners will be able to maintain the network as designed and potentially accelerate further network development through a further reduction in operating expenses. HealthNet subscribers would directly benefit from additional investment and see a further reduction in expenses; easily enabling them to cover the 15% cost match for access to the HealthNet network. The network partners would continue to fund their portions of the costs out of operations.

b. Second Scenario:

In this scenario all universal service funding for rural health care organizations is phased out. The current RHC program has contributed to the deployment of a regional fiber plant with a long term life (e.g., greater than 20 years) to the benefit of its HealthNet partners. The network offers significantly greater capacity to HealthNet subscribers for substantially lower fees than they have in the past. HealthNet subscribers will have no trouble sustaining the current level of operating costs without the RHC subsidies. These costs have been manageable and are funded out of current operating budgets. Since the current RHC program does not fund excess capacity partner organizations will continue to fund any additional capital costs necessary for expanded connectivity through their respective capital plans.

The following table provides details of estimated costs for each of the two scenarios described in the Sustainability Plan above. Rural Health Care reimbursements are estimated based on the current Program, where possible.

In year 3 and beyond, NEO RHIO anticipates two possible scenarios related to sustainability. In the **first scenario**, the Pilot Project replaces the current Universal Service, Rural Health Care (RHC) program and funding continues at up to 85%. In the **second scenario**, the FCC phases out and eventually eliminates all funding.

				Conne	ectivity	Annua	Cost	
				Circuit	Gross			
<u>Facility</u>	City	State	<u>Partner</u>	(Mbps)	MRC	Scenario 1	Scenario 2	<u>Notes</u>
Samaritan Regional Health System	Ashland	Ohio	NEO RHIO	1,000	1,236	2,225	14,832	
Ashtabula County Medical Center	Ashtabula	Ohio	NEO RHIO	1,000	1,236	2,225	14,832	
Glenbeigh of Rock Creek	Ashtabula	Ohio	NEO RHIO	1,000	1,236	2,225	14,832	
Jefferson Health Center	Jefferson	Ohio	NEO RHIO	1,000	1,236	2,225	14,832	
Conneaut Medical Center	Conneaut	Ohio	NEO RHIO	1,000	1,236	2,225	14,832	
Geneva Medical Center	Geneva	Ohio	NEO RHIO	1,000	1,236	2,225	14,832	
Firelands Regional Medical Center	Sandusky	Ohio	NEO RHIO	1,000	1,236	2,225	14,832	Scenario 1
Fisher Titus Medical Center	Norwalk	Ohio	NEO RHIO	1,000	1,236	2,225	14,832	Assumes RHC USF Funding of \$85%
H.B. Magruder Memorial Hospital	Clinton	Ohio	NEO RHIO	1,000	1,236	2,225	14,832	Scenario 2
Bellevue	Bellevue	Ohio	NEO RHIO	1,000	1,236	2,225	14,832	Assumes RHC USF Does Not provide any future funding
Memorial	Fremont	Ohio	NEO RHIO	1,000	1,236	2,225	14,832	
Twin City	Dennison	Ohio	NEO RHIO	1,000	1,236	2,225	14,832	
Union Hospital	Dover	Ohio	NEO RHIO	1,000	1,236	2,225	14,832	
Wooster Community	Wooser	Ohio	NEO RHIO	1,000	1,236	2,225	14,832	
Coshocton County Memorial Hospital	Coshocton	Ohio	NEO RHIO	1,000	1,236	2,225	14,832	
East Liverpool City Hospital	East Liverpool	Ohio	NEO RHIO	1,000	1,236	2,225	14,832	

Excess Bandwidth and Excess Capacity Scenarios

Scenario 1: Participant Owns 100% of Dedicated Network; No-Excess Bandwidth or Excess Capacity for Use by Other Network Members or Non-Network Members

The participant contracts with vendor to construct dedicated network capacity for current eligible HCP members¹, with the participant getting ownership of the fiber or an IRU. The participant owns 100% of the fiber, or an IRU. The participant pays not less than 15% of the eligible costs for the IRU, and universal service funds pay for not more than 85% of such eligible costs.

An IRU is for the specified bandwidth/number of fibers only, and excess capacity is not likely to be an issue. Any capacity paid for by universal service funds belong to the participant.

In the case of an IRU, the participant does not control how much additional capacity the vendor builds on its own, because the price paid by the participant for the IRU is set by competitive bidding. (2) However, in reviewing bids, a participant should receive sufficient information to determine whether it is paying construction costs. See Scenario 7. If the price is based on construction costs and the participant is paying more than a fair share of construction costs, an IRU would not be appropriate, and the participant should obtain ownership (possibly joint ownership) of what is being constructed.

The participant must certify selection of the most cost-effective bid and USAC will verify that cost was a primary factor in selection.

20 Year HealthNet Program Forecast

	Start-Up 2010	12 months 2011	12 months 2012	12 months 2013	12 months 2014	12 months 2015	12 months 2016	12 months 2017	12 months 2018	12 months 2019	12 months 2020
FCC RHCPP Revenue											
Investment	1,565,143	1,565,143									
Internet Access		90,000	117,000	152,100	197,730	257,049	282,754	311,029	342,132	376,345	413,980
Internet 2/National Lambda Rail Connection	102,000	107,100	112,455	118,078	123,982	130,181	143,199	157,519	173,271	190,598	209,657
1 Gbps access (Redundant Ring Architecture)		279,000	651,000	971,850	1,339,200	1,581,000	1,739,100	1,913,010	2,104,311	2,314,742	2,546,216
PSTN / SIP trunking		420,000	546,000	709,800	922,740	1,199,562	1,319,518	1,451,470	1,596,617	1,756,279	1,931,907
Integration Non Recurring Charge		196,000	294,000	308,700	324,135	340,342	374,376	411,814	452,995	498,294	548,124
Total Revenue	1,667,143	2,657,243	1,720,455	2,260,528	2,907,787	3,508,133	3,858,947	4,244,841	4,669,326	5,136,258	5,649,884
Staffing/Engineering & Construction	1,565,143	1,565,143									
Internet Access		29,700	38,610	50,193	65,251	84,826	93,309	102,640	112,904	124,194	136,613
Internet 2/National Lambda Rail Connection	102,000	96,900	98,838	100,815	102,831	104,888	106,985	109,125	111,308	113,534	115,804
1 Gbps access (Redundant Ring Architecture)		209,250	423,150	631,703	870,480	1,027,650	1,130,415	1,243,457	1,367,802	1,504,582	1,655,041
PSTN / SIP trunking		300,000	436,800	567,840	738,192	959,650	1,055,615	1,161,176	1,277,294	1,405,023	1,545,525
Depreciation Costs		763,528	849,956	885,589	893,929	909,850	950,410	978,841	822,018	773,189	780,795
		0.004.504									
Total Expense	1,667,143	2,964,521	1,847,354	2,236,139	2,670,683	3,086,863	3,336,734	3,595,238	3,691,325	3,920,522	4,233,779
Net Revenue over (Expenses)	-	(307,278)	(126,899)	24,388	237,104	421,270	522,213	649,603	978,000	1,215,736	1,416,105

20 Year HealthNet Program Forecast

	12 months 2021	12 months 2022	12 months 2023	12 months 2024	12 months 2025	12 months 2026	12 months 2027	12 months 2028	12 months 2029	12 months 2030
FCC RHCPP Revenue										
Investment										
Internet Access	455,378	500,916	551,007	606,108	666,719	733,391	806,730	887,403	976,143	1,073,757
Internet 2/National Lambda Rail Connection	230,623	253,685	279,054	306,959	337,655	371,421	408,563	449,419	494,361	543,797
1 Gbps access (Redundant Ring Architecture)	2,800,838	3,080,922	3,389,014	3,727,915	4,100,707	4,510,778	4,961,855	5,458,041	6,003,845	6,604,229
PSTN / SIP trunking	2,125,097	2,337,607	2,571,368	2,828,504	3,111,355	3,422,490	3,764,739	4,141,213	4,555,335	5,010,868
Integration Non Recurring Charge	602,936	663,230	729,553	802,508	882,759	971,035	1,068,138	1,174,952	1,292,447	1,421,692
Total Revenue	6,214,872	6,836,360	7,519,996	8,271,995	9,099,195	10,009,114	11,010,026	12,111,028	13,322,131	14,654,344
Staffing/Engineering & Construction										
Internet Access	150,275	165,302	181,832	200,016	220,017	242,019	266,221	292,843	322,127	354,340
Internet 2/National Lambda Rail Connection	118,121	120,483	122,893	125,350	127,857	130,415	133,023	135,683	138,397	141,165
1 Gbps access (Redundant Ring Architecture)	1,820,545	2,002,599	2,202,859	2,423,145	2,665,459	2,932,005	3,225,206	3,547,727	3,902,499	4,292,749
PSTN / SIP trunking	1,700,078	1,870,086	2,057,094	2,262,804	2,489,084	2,737,992	3,011,792	3,312,971	3,644,268	4,008,695
Depreciation Costs	824,171	867,722	895,554	945,776	1,003,531	574,011	574,011	574,011	574,011	574,011
Total Expense	4,613,188	5,026,192	5,460,233	5,957,091	6,505,949	6,616,442	7,210,252	7,863,234	8,581,302	9,370,959
Net Revenue over (Expenses)	1,601,684	1,810,168	2,059,763	2,314,904	2,593,246	3,392,672	3,799,774	4,247,794	4,740,829	5,283,385

10.0 Detail on How the Supported Network Has Advanced Telemedicine Benefits

The goal of HealthNet is to extend the current network and install additional gigabyte optical fiber connections to hospitals in the rural areas of Northeastern Ohio. In order to provide the levels of broadband that are required for Health Information Exchange (HIE) and telemedicine applications, the kinds of services that are routinely available in rural areas are not sufficient. Typically, rural areas may have access to T1 circuits (1.5 Mbps), but generally these services are extremely expensive and there are typically no services faster than T1 available at an affordable and sustainable price.

In order to satisfactorily transmit and receive medical imaging, and to improve the quality of medical care that can be provided, speeds in a different order of magnitude are required. HealthNet will provide 100 Mbps of bandwidth, upstream and downstream, to all locations connected via wireless, and will provide 1 gigabit of bandwidth, upstream and downstream, to all locations connected via fiber. In our proposed network design, over 80% of the locations included in our proposal will have the benefit of at least 1 gigabit.

Transport capability provides for advanced services that augment the distribution and aggregation of medical records. Services such as voice over IP and full duplex video provide a positive impact to the sustainability model and reduces operational costs for healthcare customers.

Shared services across a common high-speed network infrastructure can eliminate redundant operational costs. In addition, shared services builds on standardization which reduces cost through increased efficiency.

11.0 Compliance with HHS Health IT Initiatives

OneCommunity/NEO RHIO are uniquely positioned to help local and regional health care facilities along with a state OHIP-led, REC achieve its EHR adoption, meaningful use, and HIE objectives throughout the entire Northern portion of Ohio, especially (but not limited to) rural areas. OneCommunity's reach - which mirrors the areas touched by its federally-funded and State-supported broadband initiatives - extends into 58 of Ohio's 88 counties, touches 80% of the State's population, and provides unparalleled access to several thousand priority providers representing 100's of hospitals, clinics and 1000's of priority practices.

More than 60 hospitals and clinics are served by one of OneCommunity's broadband projects (two thirds of them are rural). For instance, broadband infrastructure is already being deployed (construction beginning November 2009) to dozens of rural facilities in Northeastern Ohio under the \$11M, FCC-funded HealthNet project. An additional \$163M (funding decision pending) will be used to extend similar infrastructure and services throughout the aforementioned Northern Ohio counties, with \$30M set aside for public interest sites (including health care facilities).

The importance of these facilities - and OneCommunity's existing relationship with them - to the success of the REC cannot be overstated. Rural hospitals represent the ideal channel for engaging and supporting priority providers who admit patients to those hospitals. Most - if not all - of these hospitals have been developing or are already struggling to execute strategies to deliver (and even partially fund) EHRs to affiliated practices. Many are finding that they don't have the human or financial resources to fully support this, even without considering the additional resources required to help their community affiliates achieve meaningful use. Working collaboratively (and perhaps even sharing resources) with OneCommunity and the REC, these hospitals will help to ensure the sustainability and success not only of their individual community strategy, but

of the REC itself. In short, OneCommunity's relationships with these "last mile" hospitals will help to ensure access to all priority providers and streamline the REC's operational efficiency.

In order to help fulfill the REC's meaningful use mission in Northern Ohio, OneCommunity has already formed a collaborative including several other regionally-based organizations, including Ohio KePRO, Better Health Greater Cleveland, and NEO RHIO. KePRO - the Medicare QIO for Ohio, based in Cleveland - has been doing foundational meaningful use work throughout Ohio for the past several years. They are prepared to ramp up staffing and thus provide the so-called "boots on the ground" needed to provide actual technical assistance services to the practices recruited through OneCommunity's hospital relationships. Better Health Greater Cleveland (BHGC) - the regional Aligning Forces for Quality organization funded by the Robert Wood Johnson Foundation initially in 2007 - is perhaps the nation's (and certainly Ohio's) leading expert on how to improve clinical performance with and extract quality data from EHRs. Through OneCommunity and the REC, BHGC will be able to effectively and efficiently "distribute" this know-how beyond Cuyahoga County to the far corners of the region. NEO RHIO - directly supported by OneCommunity in its early stages - will help OneCommunity and recruited practices address health information exchange (HIE) and interoperability aspects of meaningful use, as well as to synchronize and integrate with State HIE infrastructure and policy.

OneCommunity has also already engaged numerous other regionally-relevant organizations, each of whom will support one or more aspects of the REC's mission, including adoption, education, informatics workforce development / job placement, and public health. For the moment, these organizations primarily represent Northeastern Ohio (and mostly the Cleveland / Akron-Canton corridor) but OneCommunity is prepared to rapidly engage similar organizations throughout Northern Ohio. Those organizations that have already declared their intent to support regional REC-related activities through OneCommunity include professional societies (the Academy of Medicine of Cleveland and Northern Ohio), hospital associations (the Center for Health Affairs and the Akron Regional Hospital Association), hospitals (University Hospitals Health System, Mercy Hospital System, Summa), FQHCs (Neighborhood Family Practice of Cleveland), institutions of higher learning (Case Western Reserve University, Cuyahoga Community College), health plans (Medical Mutual of Ohio), health departments (Cleveland Department of Public Health and the Cuyahoga County Board of Health), business coalitions (Health Action Council), and workforce agencies (the Cuyahoga County Workforce Development Board).

Lastly, for the past two years, OneCommunity has been leading the Community Clinical Data Sharing Network (CCDSN) project, funded by United Way. Under this project, OneCommunity has been helping a half-dozen FQHCs and free clinics select, acquire and implement EHRs in a way that will ensure community interoperability. OneCommunity will leverage this experience to extend similar services to priority practices - especially those serving rural and other underserved populations - throughout the region. In addition to the local/regional efforts OneCommunity and NEO RHIO are working with local and other state Telehealth partners to create a statewide approach for Telehealth services.

12.0 Network Coordination with the Department of Health and Human Services (HHS)

HealthNet has become the interconnected framework for inter hospital and health information throughout the region and is supporting health information exchange locally and as appropriate through Internet2 and National Lambda Rail nationally. Numerous R&D and data pilots have developing supporting local and national HER/HIE services.

OneCommunity/NEO RHIO are working with numerous counties, the regional Health Action Council, public health officials and others for the development of a number of medical home initiatives for the development of emergency communications for emergency and public health response.

OneCOmmunity/NEO RHIO are also working with statewide Health Services and the Governors creation of the Ohio Health Information Partnership to provide an integrated regional/statewide solution for HER/HIE and public health management.

Statewide Strategy

The Ohio Health Information Partnership (OHIP) has received approval through the Office of the National Coordinator (ONC) to submit its full application to serve as the statewide regional extension center (REC) for Ohio. The application identifies three principal objectives for OHIP's approach in pursuing a statewide extension center. These objectives are:

- 1. To integrate and synchronize adoption activities with the statewide health information exchange (HIE);
- 2. To coordinate a statewide strategy that ensures statewide adoption, especially in rural areas; and
- 3. To ensure a consistent level of quality for health information technology (HIT) support services offered statewide in support of both electronic health record (EHR) adoption and subsequent use.

OHIP has identified that many of the resources needed to achieve widespread adoption of EHRs and the achievement of meaningful use by health care providers already exist within the state. These resources, however, are not currently coordinated in an effort that best supports the broader health care community. It is the intention of OHIP to create regional partnerships with existing entities to create a coordinated effort that will provide Ohio's health care community with the resources necessary to adopt EHRs and achieve meaningful use. These regional partners may include, but are not limited to, hospitals systems, physician groups, quality improvement organizations, universities and community colleges, professional associations, consultants and operational HIEs. OneCommunity/NEO RHIO have indorsed and committed to providing regional support for the State OHIP initiative.

HIE and EHR synchronization

One step in creating an effective, coordinated effort is identifying that there is a natural correlation between EHRs and an HIE. Providers are driven to adopt EHRs not only to obtain efficiencies in their office, but to increase the quality, safety and efficiency of patient care through the seamless ability to exchange health information with other providers of care. The value of an HIE to a provider is directly related to the number of HIE participants and the timeliness and type of data exchanged pertaining to their patients. For many health care providers, especially small practices and primary care providers, the cost and effort associated with purchasing, implementing and utilizing an EHR is only justified if an HIE is available. As more participants use EHRs to link their patient's health information to an HIE, the value of the HIE increases. For this reason, OHIP/OneCommunity will develop these two roles in tandem.

Statewide Adoption of EHRs

Ohio has several large urban communities that are home to some of the most technologically advanced health care providers in the country. In contrast, approximately 20% of Ohio's population lives in a rural area that may lack the necessary resources and infrastructure to support the adoption of EHRs. Therefore, it is critical to have a strategy that supports the statewide adoption of EHRs. Without this focus, small group and rural providers who need the most help with adoption run the risk of being neglected.

To ensure comprehensive, statewide adoption, we will develop a transparent and competitive process to identify and select its regional partners. A designated regional partner may be a collaboration of entities that work together to serve their region. An example of this concept is a hospital system, physician's group, local HIE and community college that work together to create a single regional entity. This is just an example of entities that may collaborate but is not an exhaustive list of possibilities. These partners must currently provide educational or technical EHR support and commit to work with both urban and rural areas to ensure statewide coverage and meet the goals OHIP has established. Due to the breadth of knowledge and experience required from these regional partners, a collaboration of entities will have the capacity to meet those goals. OHIP plans to divide the state into regions and request that these potential partners provide plans to serve their respective regions.

Consistent Quality

To ensure consistent quality, the REC application has outlined three levels of achievement: REC program outcomes, provider-specific milestones and meaningful use criteria. At the program level, the Health Information Technology Regional Center (HITRC) has established the required outcomes that each regional partner must accomplish such as increasing the number of priority primary care providers that are actively using EHRs. On the provider level, the HITRC has articulated the three milestones that every provider must meet such as adopting EHRs, going live with their EHR and meeting the meaningful use requirements of an EHR. Finally, the Department of Health and Human Services (HHS) has developed meaningful use criteria that will be required to meet the third milestone established by HITRC.

To assist providers in meeting these milestones, OHIP will establish core requirements and materials for its regional partners to ensure that every provider, regardless of geographic location, receives the consistent quality necessary to achieve meaningful use EHR services. While OHIP plans to establish core requirements and materials consistent with HITRC guidance, they do not plan to specify how regional partners must achieve their objectives. The goal is to ensure that each region is receiving the same quality while allowing regional partners to develop flexible delivery models to meet their specific geographic needs. Focusing on milestones and not process is important when taking into account the cultural, market, and political differences within health care delivery depending on each region in the state. For example, the way in which these services are delivered in the Cleveland metropolitan area will be different from the way in which those services are delivered in an Appalachian region and both may different from how those services are delivered in the Cincinnati metropolitan area. OHIP's strategy would allow different approaches in different regions while still achieving the same outcomes.

Service Delivery Overview

Under OHIP's proposed regional partnership model, some services will be provided directly by OHIP while other services will be provided through regional partners or delivered through a coordinated effort of both OHIP and the regional partner. The following section outlines whether OHIP, the regional partner or both will provide the service to the provider.

 Education and Outreach Services Responsible Party: Joint

OHIP will be responsible for developing core course materials and online resources to be used by our regional partners consistent with information provided through the HITRC.

Regional partners will be responsible for disseminating materials to providers in their regions, providing individual and group training sessions, providing supplemental materials related to the specific needs of their region and making individual provider visits when necessary.

 National Learning Consortium Responsible Party: OHIP

OHIP will be responsible for representing Ohio in HITRC events. They will also convey Ohio's needs and position in federally led efforts. OHIP will collect and disseminate information to regional partners via the education and outreach services as well as through regular communication methods.

 Vendor Selection & Group Purchasing Responsible Party: OHIP

OHIP will work with its board members, regional partners and others to structure group-purchasing opportunities. The goal is to identify discounted EHR opportunities through bulk purchasing or existing HIE networks. These opportunities do not represent preferred nor required vendors, but are simply an identification of discounted systems offerings.

 Implementation and Project Management Responsible Party: Regional partners

Regional partners will be responsible for supplying direct technical assistance and project management services to individual providers working to achieve meaningful use through the implementation of an EHR. Services should include individualized and on-site coaching, consultation, troubleshooting, organizational readiness, IT infrastructure assessments and remediation, software configuration, system optimization and training for all staff.

 Practice and Workflow Redesign Responsible Party: Regional partners

Regional partners will be responsible for providing direct, hands-on assistance to the providers who would like to achieve EHR meaningful use. These services include redesigning and documenting related clinical and administrative processes and assisting in tailoring functions and policies for clinicians and support staff so that clinical and administrative efficiency can be achieved.

Additionally, regional partners will need to ensure that each practice is meeting HHS's defined criteria for meaningful use by payment year, such as:

- Implementing electronic administrative transactions,
- Utilizing electronic prescribing,
- · Participating in electronic laboratory ordering and receipt of results,
- Sharing key clinical data across practice settings,
- Providing patient access to their health information,
- Public health reporting, and
- The adoption of policies and practices that protect the privacy and security of personal health information.
- Functional Interoperability and HIE Responsible Party: Joint

Through its role in managing the statewide HIE, OHIP will identify detailed technical and participation requirements for connecting to the statewide HIE. Additionally, OHIP will work with any exchange functioning within Ohio to help maintain consistent standards for providers needing to access the statewide exchange through any HIE.

The regional partners will assist individual providers through the technical process of connecting to a local HIE or directly to the statewide HIE.

 Privacy and Security Best Practices Responsible Party: OHIP

OHIP will publish best practices and share national standards relating to security and privacy. Regional partners will be responsible for ensuring that individual providers are aware of and implement these practices and standards.

 Local Workforce Support Responsible Party: Joint

OHIP will help coordinate and establish training for workforce support services at a statewide level in conjunction with the higher education system and other statewide training providers. These services will be available through our regional partners.

Regional partners will be responsible for utilizing the statewide services established by OHIP. Additionally, regional partners should work with local organizations to supplement and customize the statewide services.