

PROJECTS IN PROCESS

| IRHN Year 1 build out list by site | Est. turn up date | Actual turn up date | Date Agreement Signed | Comments |
|--|--------------------------|----------------------------|------------------------------|-----------------------------|
| Swedish American Medical Center - Rockford | 7/15/11 | 8/17/11 | 3/14/11 | connected |
| Swedish American Medical Center - Belvidere | 7/15/11 | 8/17/11 | 3/14/11 | connected |
| FHN Memorial Hospital | 7/15/11 | 8/17/11 | 3/14/11 | connected |
| Freeport Healthcare Center - Burchard Hills | 7/15/11 | 8/17/11 | 3/14/11 | connected |
| St Elizabeth's Hospital - Belleville (HSHS) | 10/15/11 | | 4/19/11 | In construction process now |
| Clinton County Rural Health Clinic - Germantown (HSHS) | 10/15/11 | | 4/19/11 | In construction process now |
| St. Anthony's Memorial Hospital - Effingham | 10/15/11 | | 4/19/11 | In construction process now |
| St. Francis Hospital - Litchfield | 11/15/11 | | 4/19/11 | In construction process now |
| Carle Clinic - Tuscola | 10/30/11 | | Verbal | |
| Hillsboro Area Hospital | 11/15/11 | | 3/31/11 | In construction process now |
| Carle Foundation Hospital | 10/15/11 | | Verbal | |
| Provena Covenant Medical Center - Urbana | 10/15/11 | | Verbal | |
| Paris Community Hospital | 11/15/11 | | In Discussion | |
| Abraham Lincoln Hospital-New address | 12/30/11 | | Verbal | |
| Provena United Samaritans Medical Center - Danville | 11/15/11 | | Verbal | |
| St. John's Hospital - Springfield (HSHS) | 10/30/11 | | 4/19/11 | In construction process now |
| Memorial Hospital - Springfield | 10/30/11 | | Verbal | Final Planning |
| Rochelle Community Hospital | 11/15/11 | | 5/13/11 | In construction process now |
| CGH Medical | 11/15/11 | | 11/23/10 | In construction process now |
| Passavant Area Hospital | 11/30/11 | | In Discussion | |
| Blessing Hospital - Quincy | 11/30/11 | | 2/15/11 | In construction process now |
| Illini Community Hospital | 12/15/11 | | 2/14/11 | In construction process now |
| Memorial Hospital - Taylorville | 12/15/11 | | In Discussion | Meeting in August |
| St Joseph's Hospital - Breese (HSHS) | 12/15/11 | | 4/19/11 | In construction process now |
| St. Joseph's Hospital - Highland (HSHS) | 12/15/11 | | 4/19/11 | In construction process now |
| John and Mary E. Kirby Hospital | 10/15/11 | | 4/25/11 | In construction process now |
| Memorial Hospital - Carthage | 10/15/11 | | 3/1/11 | In construction process now |
| Katherine Shaw Bethea | 12/15/2011 | | 9/28/2011 | |