

PROJECTS IN PROCESS

Locations	Original Est. turn up date	Modified Est. turn up date	Actual turn up date	Projected Monthly Fee	Date Agreement Signed	Comments
Year 1 Build Out						
Swedish American Medical Center - Rockford	7/15/11	7/15/11	8/31/11	\$1,200	3/14/11	connected
Swedish American Medical Center - Belvidere	7/15/11	7/15/11	8/31/11	\$1,200	3/14/11	connected
FHN Memorial Hospital	7/15/11	7/15/11	8/31/11	\$1,200	3/14/11	connected
Freeport Healthcare Center - Burchard Hills	7/15/11	7/15/11	8/31/11	\$1,200	3/14/11	connected
St Elizabeth's Hospital - Belleville (HSHS)	11/30/11	8/1/12		\$1,200	4/19/11	In construction process now
Clinton County Rural Health Clinic - Germantown (HSHS)	11/30/11	8/1/12		\$1,200	4/19/11	Fiber in place
St. Anthony's Memorial Hospital - Effingham	11/30/11	8/1/12		\$1,200	4/19/11	In construction process now
St. Francis Hospital - Litchfield	11/30/11	8/1/12		\$1,200	4/19/11	Fiber in place
Carle Clinic - Tuscola	11/30/11	9/15/12		\$1,200	11/18/11	In construction process now
Hillsboro Area Hospital	11/15/11	8/1/12		\$1,200	3/31/11	Fiber in place
Carle Foundation Hospital - Urbana	11/30/11	9/15/12		\$1,200	11/18/11	In construction process now
St. John's Hospital - Springfield (HSHS)	11/30/11	8/1/12		\$1,200	4/19/11	In construction process now
Rochelle Community Hospital	11/15/11	7/6/12		\$1,200	5/13/11	IMBCA issue caused delay
CGH Medical	11/15/11	7/6/12		\$1,200	11/23/10	IMBCA issue caused delay
Passavant Area Hospital	11/30/11	9/15/12		\$1,200	1/10/12	In construction process now
Blessing Hospital - Quincy	11/30/11	9/15/12		\$1,200	2/15/11	In construction process now
Illini Community Hospital - Pittsfield	12/15/11	9/15/12		\$750	2/14/11	In construction process now
St. Joseph's Hospital - Breese (HSHS)	12/15/11	9/15/12		\$750	4/19/11	In construction process now
St. Joseph's Hospital - Highland (HSHS)	12/15/11	8/1/12		\$750	4/19/11	In construction process now
John and Mary E. Kirby Hospital (MC)	10/15/11	10/15/11	9/12/11	\$750	4/25/11	connected
Memorial Hospital - Carthage	11/30/11	8/1/12		\$750	3/1/11	In construction process now
Katherine Shaw Bethea	12/15/2011	7/6/12		\$1,200	8/21/2011	IMBCA issue caused delay
Year 2 Build Out						
St. Mary's Hospital - Decatur		9/15/12		\$1,200	4/19/2011	In construction process now
Crawford Memorial - Robinson (MC)	4/15/12	8/1/12		\$750	10/20/2011	In construction process now
Carle Clinic - Danville Fairchild	5/1/12	9/1/12		\$1,200	11/18/11	In construction process now
Carle Clinic - Danville Vermilion	5/1/12	9/1/12		\$1,200	11/18/11	In construction process now
Carle Clinic - Rantoul (MC)	8/1/12	8/1/12		\$1,200	11/18/11	In construction process now
Carle Clinic - Mahomet (MC)	3/1/13	8/1/12		\$1,200	11/18/11	In construction process now
Carle Clinic - Monticello (MC)	5/15/12	8/1/12		\$750	11/18/11	In construction process now
Carle Clinic - Mattoon	5/15/12	8/15/12		\$1,200	11/18/11	In construction process now
Carle Clinic - Effingham	6/15/12	9/1/12		\$1,200	11/18/11	In construction process now

PROJECTS IN PROCESS

Locations	Original Est. turn up date	Modified Est. turn up date	Actual turn up date	Projected Monthly Fee	Date Agreement Signed	Comments
Dr. John Warner - Clinton (MC)	4/15/12	8/1/12		\$1,200	12/7/11	
Mercer County Hospital - Aledo (MC)	4/15/12	8/1/12		\$750	11/23/11	
Gibson Area Hospital - Gibson City (MC)	4/15/12	8/1/12		\$750	6/5/12	
Paxton Clinic - Paxton (operated by Gibson Area Hospital) (MC)	4/15/12	8/1/12		\$750	6/5/12	
Paris Community Hospital		8/31/12		\$1,200	3/9/12	In construction process now
Kansas Family Medical Center		8/31/12		\$1,200	3/9/12	In construction process now
Greenville Regional Hospital		8/15/12		\$1,000	5/9/12	
Year 3 Build Out						
Lawrence County Memorial Hospital	3/1/2013	3/1/13		\$750	12/26/12	
St. Mary's Hospital - Streator		3/1/13		\$1,200	4/19/2011	
Richland Memorial Hospital		3/1/13		\$1,200	1/30/2012	
Sarah D. Culbertson Memorial Hospital		3/1/13		\$1,200	5/17/12	
For Profit sites:						
Clinical Radiologists - Springfield						
Electromek - St. Louis						