

Before the
Federal Communications Commission
Washington, DC 20554

In the Matter of)
)
Revision of the Commission's Rules to Ensure) File No. EB-02-TS-003
Compatibility with Enhanced 911 Emergency) NAL/Acct. No. 200232100001
Calling Systems) FRN 0004-9792-33

To: Chief, Enforcement Bureau
Chief, Wireless Telecommunications Bureau

**CINGULAR WIRELESS LLC FIRST QUARTERLY
E911 IMPLEMENTATION REPORT
FOR TDMA, AMPS AND TDMA/AMPS NETWORKS**

Cingular Wireless LLC (“Cingular”), by its attorneys and pursuant to the May 9, 2002 *Order* in this proceeding,¹ hereby submits its First Quarterly E911 Implementation Report concerning the status of its Phase I and Phase II E911 implementation efforts associated with its TDMA, AMPS and TDMA/AMPS networks.

INTRODUCTION

In order to satisfy the Commission's Phase II E911 requirements for its TDMA, AMPS and TDMA/AMPS networks (hereinafter collectively referred to as “TDMA”), Cingular is deploying TruePosition, Inc.'s network-based Uplink Time Difference of Arrival (“U-TDOA”) solution. Cingular and TruePosition have entered into a multi-year agreement for TruePosition to provide technical support, installation, operation, and maintenance of this technology. Cingular has completed accuracy testing and switch upgrades necessary to deploy this solution.

¹ *In the Matter of Cingular Wireless LLC*, File No. EB-02-TS-003, NAL/Acct. No. 200232100001, *Order*, 2002 FCC LEXIS 2280, FCC 02-132 (rel. May 9, 2002) (“*Order*”).

By November 15, 2002, Cingular will install Phase II compliant technology at 1,000 cell sites. By December 31, 2002, this technology will be deployed at 2,000 cell sites in approximately 11 major metropolitan areas served by Cingular.

I. PHASE I AND PHASE II PSAP REQUESTS

Cingular has worked with the public safety community, including APCO, NENA and NASNA, regarding the deployment of Phase I and Phase II services throughout Cingular's TDMA networks. In this regard, Cingular has developed a form to assist in determining PSAP readiness and facilitate Phase II planning.² As discussed below, Cingular has taken significant steps toward deployment.

A. Phase I E911 Service

Cingular continues to make substantial progress in its efforts to deploy Phase I location capability services in response to PSAP requests. To date, Cingular has received 1006 PSAP requests for Phase I service. Of those requests, 952 (94.6%) are in service or in progress and 54 (5.4%) are on hold. Reasons for placing requests on hold include, *inter alia*, the negotiation of service agreements, LEC failure to upgrade ALI databases, and miscellaneous reasons for delay attributable to the particular PSAP. Specific detail regarding these requests for Cingular's markets, including the specific reasons underlying each request that has been pending for more than six months, is included in Attachment B to this Report.

² See Attachment A. This form requests the information deemed relevant by the City of Richardson Order for determining the validity of a request for Phase II service. See *Petition of City of Richardson, Texas*, CC Docket No. 94-102, *Order*, 16 F.C.C.R. 18982 (2001). Item 11 asks if a funding mechanism is in place for the PSAP to recover its Phase II costs. Item 8 asks which equipment the PSAP will use to translate latitude and longitude coordinates into location and address and Item 9 asks if the mapping equipment and software have been installed and tested, along with copies of the applicable order or correspondence. Item 10 asks if the PSAP has requested the necessary facilities from the LEC to enable the PSAP to receive the Phase II data including upgrade to the ALI database and PAM interface with re-query capability, plus a copy of such request. See *id.* at 18982, 18986-87.

B. Phase II E911 Service

To date, Cingular has received a total of 311 requests for Phase II service associated with its TDMA networks identified in Attachment C. As of June 30, 2002, 266 requests for Phase II service have been pending for more than 6 months.³ By carefully reviewing the information included in the responses returned by some PSAPs, Cingular has classified each request for Phase II service as valid, invalid, or pending. The pending category includes those requests which require follow-up because the "PSAP Profile" form has not been completed and returned, or to verify the readiness of the PSAP. Several requests have been rescinded by the PSAP.

Cingular has entered into an agreement with TruePosition for the deployment of Phase II technology on Cingular's networks which will permit it to meet the deployment benchmarks described in Section II.A, *infra*.

II. STATUS OF PHASE II IMPLEMENTATION AND DEPLOYMENT PLAN

A. Deployment Benchmarks

Cingular and the Commission entered into a Consent Decree under which Cingular agreed to comply with the E911 Phase II rules, modified as follows:

- To deploy a Phase II compliant technology at a minimum of 1,000 cell sites by November 15, 2002;
- To deploy a Phase II compliant technology at a minimum of 2,000 cell sites and provide Phase II service at all these sites by December 31, 2002;
- To deploy a Phase II compliant technology at a minimum of 4,000 cell sites and provide Phase II service at all these sites by June 30, 2003;
- To deploy a Phase II compliant technology at a minimum of 6,000 cell sites by December 31, 2003, if necessary to meet a PSAP request pending more than six months as of that date;
- To deploy a Phase II compliant technology at a minimum of 8,000 cell sites by June 30, 2004, if necessary to meet a PSAP request pending more than six months as of that date;

³ As noted in Attachment C, Cingular has not determined that all of these requests are qualified.

- For any valid PSAP requests for Phase II compliant service on its TDMA, AMPS, or TDMA/AMPS network received by Cingular on or before June 30, 2001, Cingular must provide its Phase II compliant service to 100% of those PSAPs' coverage areas by April 1, 2003;
- For any valid PSAP requests for Phase II compliant service on its TDMA, AMPS, or TDMA/AMPS network received by Cingular after June 30, 2001, but on or before February 28, 2002, Cingular must provide its Phase II compliant service to 100% of those PSAPs' coverage areas by April 1, 2003;
- For valid PSAP requests received after February 28, 2002, but on or before September 30, 2002, Cingular must provide its Phase II compliant service to 50% of those PSAPs' coverage areas by April 1, 2003, and to 100% of those PSAPs' coverage areas by November 30, 2003; and
- For valid PSAP requests received after September 30, 2002, Cingular must provide its Phase II compliant service to 50% of those PSAPs' coverage areas within six months of receipt of such request and to 100% of those PSAPs' coverage areas within 15 months of receipt of a PSAP request.⁴

B. Accuracy Milestones

At the end of 2001, Cingular and TruePosition completed the first phase of pre-deployment testing to determine the viability of TruePosition's network-based Phase II technology. During a three-day period, 2300 test calls were made within a deployment area in Wilmington, Delaware. For 67% of these calls, the handset was located with an accuracy of 81 meters or better, while handsets were located with an accuracy of 190 meters or better for 95% of the calls.

Given the ability of TruePosition's technology to satisfy the FCC's accuracy requirements (100 meters for 67% of calls/300 meters for 95% of calls) in a test environment, Cingular selected Houston, Texas, and St. Louis, Missouri, as test areas to certify the technology in a live environment. During the second quarter of this year, Cingular completed the set up of a First Office Application ("FOA") in Houston and began preparations for a second test environment in St. Louis. The FOA was completed in July and produced the following results:

⁴ *Order* at ¶8.

For 67% of the 1281 test calls, the handset was located with an accuracy of 89.5 meters or better, while handsets were located with an accuracy of 215.3 meters or better for 95% of the calls. Thus, the accuracy testing satisfied the requirements under the FCC's rules and Cingular has certified TruePosition's Phase II technology for deployment in Cingular's TDMA network where there are pending PSAP requests for Phase II service.

C. Deployment Plan

In order to ensure that its resources are used efficiently and productively, Cingular weighs the following factors when prioritizing pending PSAP requests for Phase II service: the size of the PSAP/market; the PSAP's status with respect to Project Locate; and the date of the PSAP request. Deployments will occur on a geographic basis such that PSAPs in proximity to one another requesting E911 Phase II service will be deployed together. By prioritizing requests in this manner, Cingular will serve the public interest by maximizing the number of subscribers and PSAPs provided with Phase II service, while at the same time satisfying the requirements of the *Order*.

1. Network Infrastructure

Cingular certifies that it has completed all switch upgrades necessary to support Phase II service. Lucent switches were upgraded by April 1, 2002; Ericsson and Nortel switches were upgraded by June 30, 2002.

Cingular began deployment planning for TruePosition's Phase II technology during the first quarter of this year, immediately after the companies had completed the first phase of pre-deployment testing to determine the viability of TruePosition's solution (*see* Section II.B, *supra*). Because of the aggressive deployment schedule, Cingular is employing several teams in different markets so that deployment may occur in a parallel fashion. Current deployment efforts are focused on Houston, Dallas, and surrounding Texas markets. Prior to November 15, 2002,

E911 PHASE II PSAP PROFILE



WIRELESS E911 PHASE II PSAP PROFILE

Please complete one profile for each PSAP included in the Phase II request under this 911 authority

1. Name of 911 Authority (ex: Orleans Parish Commn. District or Fulton County 911)		2. Number of PSAPs under this Authority	
3. Contact Information for 911 Authority Name/Title:		Phone:	
Street:		Fax:	
City, State, Zip:		E-mail:	
4. Name of PSAP (ex: Fulton County 911 or Hall County Sheriff's Office)			
5. Contact Information for PSAP Director/Manager Name/Title:		Phone:	
Street:		Fax:	
City, State, Zip:		E-mail:	
6. Is PSAP currently receiving Phase I service (call back number and address of cell tower)?			
Yes		No	
If YES, then via NCAS?			
7. Type of customer premise equipment or phone system (ex: Positron lifeline or Motorola Centrallink 2000)			
8. What equipment will PSAP use to translate lat/long coordinates into location / address?			
9. Has the mapping equipment / software been installed and tested?			
Yes		No	If no, order date:
			Due date:
Please provide copy of order or correspondence			
10. Has PSAP requested necessary facilities from the LEC to enable the PSAP to receive Phase II data including upgrade to ALI database and PAM interface with re-query capability?			
Yes		No	
If yes, then provide copy of request			
11. Is a funding mechanism in place for the PSAP to recover costs associated with Phase II implementation?			
Yes		No	
If YES, please attach description of funding mechanism.			
12. Comments / Notes:			
Signature:		Date:	

PHASE I IMPLEMENTATION STATUS

Cingular Wireless Phase I Implementation Status - Alabama

as of 6/30/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Autuga Co	6						No request	
Baldwin Co	1	05/01/99	01/01/00					
Barbour Co	5						Licensed but no sites	
Blount Co	5						Licensed but no sites	
Bulloch Co	5						Licensed but no sites	
Butler Co	6						No request	
Calhoun Co	1	05/01/99	01/01/00					
Cherokee Co	5						Licensed but no sites	
Choctaw Co	5						Licensed but no sites	
Clarke Co	6						No request	
Clay Co	1	07/01/00	12/31/00			YES		
Cleburne Co	1	02/01/00	12/31/00					
Coffee Co	5						Licensed but no sites	
Colbert Co	6						No request	
Conecuh Co	6						No request	
Coosa Co	5						Licensed but no sites	
Covington Co	5						Licensed but no sites	
Crenshaw Co	5						Licensed but no sites	
Cullman Co	5						Licensed but no sites	
Dale Co	5						Licensed but no sites	
Dallas Co	1	05/15/01	12/01/01					
Dekalb Co	5						Licensed but no sites	
Elmore Co	1	04/01/99	01/01/01					
Escambia Co	1	07/01/99	01/01/01					
Escambia Co, FL	1	04/24/00	03/16/01					
Etowah Co	1	03/01/99	01/01/01					
Fayette Co	1	01/01/00	05/22/01					
Franklin Co	1	01/01/01	05/31/01			YES		
Geneva Co	5						Licensed but no sites	
Greene Co	6						No request	
Hale Co	1	05/01/99	01/01/00					
Henry Co	5						Licensed but no sites	
Houston Co	3	05/10/01		YES			Trunks held due to Verizon Agreement	Verizon
Jackson Co	1	11/01/99	02/14/02					
Jefferson Co	1	01/01/00	06/29/01					
Jefferson Co - Birmingham	1	04/01/01	07/01/01			YES		

Cingular Wireless Phase I Implementation Status - Alabama

as of 6/30/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Jefferson Co - Fairfield City	1	01/01/00	01/01/01					
Jefferson Co - Gardendale City	1	10/01/00	12/31/00			YES		
Jefferson Co - Homewood City	1	06/01/97	01/01/00					
Jefferson Co - Hoover City	1	01/31/02	02/01/02			YES		
Jefferson Co - Hueytown	1	04/30/01	06/01/01			YES		
Jefferson Co - Leeds City	1	12/01/99	12/31/00					
Jefferson Co - Mountain Brook City	1	04/24/01	07/01/01			YES		
Jefferson Co - Pleasant Grove	1	09/01/00	12/31/00			YES		
Jefferson Co - Tarrant	1	11/01/99	12/31/00					
Jefferson Co - Vestavia City	1	11/01/99	12/31/00					
Lamar Co	1	11/01/97	01/11/01					
Lauderdale Co	1	09/01/00	12/31/00			YES		
Lawrence Co	6						No request	
Lee Co	1	09/01/98	01/01/00					
Limestone Co	1	03/01/97	01/01/00					
Lowndes Co	1	05/14/01	12/02/01					
Macon Co	6						No request	
Madison Co	1	11/01/97	01/01/00					
Marengo Co	5						Licensed but no sites	
Marion Co	1	11/01/00	01/11/01			YES		
Marshall Co	3	02/01/97			YES		PSAP waiting for CPE upgrade	Jursidiction
Mobile Co	1	06/01/99	12/31/00					
Monroe Co	6						No request	
Montgomery Co	1	07/01/99	12/31/00					
Montgomery Co - City of Montgomery	1	07/01/99	12/31/00					
Morgan Co	1	12/01/99	12/31/00					
Okaloosa Co, FL	3	06/22/01			YES		County needs CPE upgrade to interface with NCAS solution, Decided to put request on hold	Jursidiction

Cingular Wireless Phase I Implementation Status - Alabama

as of 6/30/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Perry Co	5						Licensed but no sites	
Pickens Co	1	09/01/00	02/15/02					
Randolph Co	1	10/01/00	04/10/01			YES		
Russell Co	6						No request	
Santa Rosa Co, FL	1	10/08/97	03/16/01					
Shelby Co	1	10/01/00	12/31/00			YES		
St Clair Co	1	02/01/00	12/31/00					
Sumpter Co	1	07/01/00	12/31/00			YES		
Talladega Co	1	03/01/00	12/31/00					
Tallapoosa Co	5						Licensed but no sites	
Tuscaloosa Co	1	11/01/97	12/31/00					
Walker Co	1	06/01/99	12/31/00					
Walton Co, FL	6						No request	
Washington Co	6						No request	
Wilcox Co	5						Licensed but no sites	
Winston Co	1	04/01/00	01/11/01					
Totals	79	49	46	1	2	13		

Cingular Wireless Phase I Implementation Status - Arizona

as of 6/30/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Mohave Co	6						No request	
Totals	1	0	0	0	0	0		

Cingular Wireless Phase I Implementation Status - Arkansas

as of 6/30/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Arkansas Co	6						No request	
Ashley Co	6						No request	
Baxter Co	2	04/23/01		YES			LEC issue resolved. Working with Lucent with technical TCAP signaling problems with switch. On-going resolution efforts with Cingular and Lucent. 6/25/02 Continued TCAP issues. Cingular/Lucent/TCS on going resolution in progress	Cingular/Lucent/TCS
Benton Co	1	03/01/01	11/30/01					
Boone Co	2	06/04/01		YES			LEC issue resolved. Working with Lucent with technical TCAP signaling problems with switch. On-going resolution efforts with Cingular and Lucent. 6/25/02 Continued TCAP issues. Cingular/Lucent/TCS on going resolution in progress	Cingular/Lucent/TCS
Bradley Co	6						No request	
Calhoun Co	6						No request	
Carroll Co	2	07/09/01		YES			LEC issue resolved. Working with Lucent with technical TCAP signaling problems with switch. On-going resolution efforts with Cingular and Lucent. 6/25/02 Continued TCAP issues. Cingular/Lucent/TCS on going resolution in progress	Cingular/Lucent/TCS

Cingular Wireless Phase I Implementation Status - Arkansas

as of 6/30/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Chicot Co	3	06/15/01		YES			LEC issue resolved. Working with Lucent with technical TCAP signaling problems with switch. On-going resolution efforts with Cingular and Lucent. 6/25/02 Continued TCAP issues. Cingular/Lucent/TCS on going resolution in progress	Cingular/Lucent/TCS
Clark Co	2	03/22/01		YES			LEC issue resolved. Working with Lucent with technical TCAP signaling problems with switch. On-going resolution efforts with Cingular and Lucent. 6/25/02 Continued TCAP issues. Cingular/Lucent/TCS on going resolution in progress	Cingular/Lucent/TCS
Clay Co	6						No request	
Cleburne Co	6						No request	
Cleveland Co	6						No request	
Conway Co	2	06/13/01		YES			LEC issue resolved. Working with Lucent with technical TCAP signaling problems with switch. On-going resolution efforts with Cingular and Lucent. 6/25/02 Continued TCAP issues. Cingular/Lucent/TCS on going resolution in progress	Cingular/Lucent/TCS

Cingular Wireless Phase I Implementation Status - Arkansas

as of 6/30/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Craighead Co	2	06/15/01		YES			LEC issue resolved. Working with Lucent with technical TCAP signaling problems with switch. On-going resolution efforts with Cingular and Lucent. 6/25/02 Continued TCAP issues. Cingular/Lucent/TCS on going resolution in progress	Cingular/Lucent/TCS
Crawford Co	2	04/16/01		YES			LEC issue resolved. Working with Lucent with technical TCAP signaling problems with switch. On-going resolution efforts with Cingular and Lucent. 6/25/02 Continued TCAP issues. Cingular/Lucent/TCS on going resolution in progress	Cingular/Lucent/TCS
Cross Co	2	06/15/01		YES			LEC issue resolved. Working with Lucent with technical TCAP signaling problems with switch. On-going resolution efforts with Cingular and Lucent. 6/25/02 Continued TCAP issues. Cingular/Lucent/TCS on going resolution in progress	Cingular/Lucent/TCS
Dallas Co	2	09/24/01		YES			LEC issue resolved. Working with Lucent with technical TCAP signaling problems with switch. On-going resolution efforts with Cingular and Lucent. 6/25/02 Continued TCAP issues. Cingular/Lucent/TCS on going resolution in progress	Cingular/Lucent/TCS

Cingular Wireless Phase I Implementation Status - Arkansas

as of 6/30/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Desha Co	2	10/03/01		YES			LEC issue resolved. Working with Lucent with technical TCAP signaling problems with switch. On-going resolution efforts with Cingular and Lucent. 6/25/02 Continued TCAP issues. Cingular/Lucent/TCS on going resolution in progress	Cingular/Lucent/TCS
Drew Co	6						No request	
Faulkner Co	6						No request	
Franklin Co	6						No request	
Fulton Co	6						No request	
Garland Co	2	04/19/01		YES			LEC issue resolved. Working with Lucent with technical TCAP signaling problems with switch. On-going resolution efforts with Cingular and Lucent. 6/25/02 Continued TCAP issues. Cingular/Lucent/TCS on going resolution in progress	Cingular/Lucent/TCS
Grant Co	6						No request	
Greene Co	2	06/15/01		YES			LEC issue resolved. Working with Lucent with technical TCAP signaling problems with switch. On-going resolution efforts with Cingular and Lucent. 6/25/02 Continued TCAP issues. Cingular/Lucent/TCS on going resolution in progress	Cingular/Lucent/TCS

Cingular Wireless Phase I Implementation Status - Arkansas

as of 6/30/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Hot Springs Co	2	02/14/01		YES			LEC issue resolved. Working with Lucent with technical TCAP signaling problems with switch. On-going resolution efforts with Cingular and Lucent. 6/25/02 Continued TCAP issues. Cingular/Lucent/TCS on going resolution in progress	Cingular/Lucent/TCS
Independence Co	1	03/10/01	05/15/01			YES		
Izard Co	6						No request	
Jackson Co	6						No request	
Jefferson Co	2	04/20/01		YES			LEC issue resolved. Working with Lucent with technical TCAP signaling problems with switch. On-going resolution efforts with Cingular and Lucent. 6/25/02 Continued TCAP issues. Cingular/Lucent/TCS on going resolution in progress	Cingular/Lucent/TCS
Johnson Co	5						Licensed but no sites	
Lawrence Co	6						No request	
Lee Co	4	04/24/02		YES			Request within 6 month window	
Lincoln Co	6						No request	
Logan Co	6						No request	
Lonoke Co	1	03/10/01	07/21/01			YES		
Madison Co	6						No request	
Marion Co	2	10/04/01		YES			LEC issue resolved. Working with Lucent with technical TCAP signaling problems with switch. On-going resolution efforts with Cingular and Lucent. 6/25/02 Continued TCAP issues. Cingular/Lucent/TCS on going resolution in progress	Cingular/Lucent/TCS

Cingular Wireless Phase I Implementation Status - Arkansas

as of 6/30/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Mississippi Co	2	04/06/01		YES			LEC issue resolved. Working with Lucent with technical TCAP signaling problems with switch. On-going resolution efforts with Cingular and Lucent. 6/25/02 Continued TCAP issues. Cingular/Lucent/TCS on going resolution in progress	Cingular/Lucent/TCS
Monroe Co	2	07/20/01		YES			LEC issue resolved. Working with Lucent with technical TCAP signaling problems with switch. On-going resolution efforts with Cingular and Lucent. 6/25/02 Continued TCAP issues. Cingular/Lucent/TCS on going resolution in progress	Cingular/Lucent/TCS
Montgomery Co	6						No request	
Nevada Co	6						No request	
Newton Co	6						No request	
Ouachita Co	6						No request	
Perry Co	6						No request	
Phillips Co	2	03/29/01		YES			LEC issue resolved. Working with Lucent with technical TCAP signaling problems with switch. On-going resolution efforts with Cingular and Lucent. 6/25/02 Continued TCAP issues. Cingular/Lucent/TCS on going resolution in progress	Cingular/Lucent/TCS

Cingular Wireless Phase I Implementation Status - Arkansas

as of 6/30/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Pike Co	2	03/13/01		YES			LEC issue resolved. Working with Lucent with technical TCAP signaling problems with switch. On-going resolution efforts with Cingular and Lucent. 6/25/02 Continued TCAP issues. Cingular/Lucent/TCS on going resolution in progress	Cingular/Lucent/TCS
Poinsett Co	6						No request	
Polk Co	2	08/17/01		YES			LEC issue resolved. Working with Lucent with technical TCAP signaling problems with switch. On-going resolution efforts with Cingular and Lucent. 6/25/02 Continued TCAP issues. Cingular/Lucent/TCS on going resolution in progress	Cingular/Lucent/TCS
Pope Co	1	03/10/01	07/21/01			YES		
Praire Co	6						No request	
Pulaski Co	1	03/10/01	07/21/01			YES		
Randolph Co	6						No request	
Saline Co	2	06/19/01		YES			LEC issue resolved. Working with Lucent with technical TCAP signaling problems with switch. On-going resolution efforts with Cingular and Lucent. 6/25/02 Continued TCAP issues. Cingular/Lucent/TCS on going resolution in progress	Cingular/Lucent/TCS
Scott Co	6						No request	
Searcy Co	6						No request	

Cingular Wireless Phase I Implementation Status - Arkansas

as of 6/30/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Sebastian Co	2	06/26/01		YES			LEC issue resolved. Working with Lucent with technical TCAP signaling problems with switch. On-going resolution efforts with Cingular and Lucent. 6/25/02 Continued TCAP issues. Cingular/Lucent/TCS on going resolution in progress	Cingular/Lucent/TCS
Sevier Co	2	08/14/01		YES			LEC issue resolved. Working with Lucent with technical TCAP signaling problems with switch. On-going resolution efforts with Cingular and Lucent. 6/25/02 Continued TCAP issues. Cingular/Lucent/TCS on going resolution in progress	Cingular/Lucent/TCS
Sharp Co	6						No request	
St Francis Co	4	01/02/02		YES			LEC issue resolved. Working with Lucent with technical TCAP signaling problems with switch. On-going resolution efforts with Cingular and Lucent. 6/25/02 Continued TCAP issues. Cingular/Lucent/TCS on going resolution in progress	Cingular/Lucent/TCS
Stone Co	6						No request	
Union Co	4	01/28/02		YES			LEC issue resolved. Working with Lucent with technical TCAP signaling problems with switch. On-going resolution efforts with Cingular and Lucent. 6/25/02 Continued TCAP issues. Cingular/Lucent/TCS on going resolution in progress	Cingular/Lucent/TCS

Cingular Wireless Phase I Implementation Status - Arkansas

as of 6/30/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Van Buren Co	2	08/07/01		YES			LEC issue resolved. Working with Lucent with technical TCAP signaling problems with switch. On-going resolution efforts with Cingular and Lucent. 6/25/02 Continued TCAP issues. Cingular/Lucent/TCS on going resolution in progress	Cingular/Lucent/TCS
Washington Co	1	03/10/00	12/31/00					
White Co	6						No request	
Woodruff Co	2	09/19/01		YES			LEC issue resolved. Working with Lucent with technical TCAP signaling problems with switch. On-going resolution efforts with Cingular and Lucent. 6/25/02 Continued TCAP issues. Cingular/Lucent/TCS on going resolution in progress	Cingular/Lucent/TCS
Yell Co	6						No request	
Totals	68	35	6	29	0	4		

Cingular Wireless Phase I Implementation Status - California

as of 6/30/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Alameda Co	6						No request, DGS target begin date in 2002	DGS
Alpine Co	5						Licensed but no sites, No request, DGS target begin date in 2003/2004	DGS
Amador Co	5						Licensed but no sites, No request, DGS target begin date in 2002/2003	DGS
Butte Co	6						No request, DGS target begin date in 2003/2004	DGS
Calaveras Co	5						Licensed but no sites, No Request, DGS Target begin date in 2002/2003	DGS
Colusa Co	6						No request, DGS target begin date in 2003/2004	DGS
Contra Costa Co	6						No request, DGS target begin date in 2002	DGS
Del Norte Co	5						Licensed but no sites, No Request, DGS Target begin date in 2004/2005	DGS
El Dorado Co	6						No request, DGS target begin date in 2002/2003	DGS
Fresno Co	6						No request, DGS target begin date in 2002/2003	DGS
Glenn Co	6						No request, DGS target begin date in 2003/2004	DGS
Humboldt Co	5						Licensed but no sites, No Request, DGS Target begin date in 2004/2005	DGS
Imperial Co	6						No request, DGS target begin date in 2004/2005	DGS
Inyo Co	6						No request, DGS target begin date in 2004/2005	DGS
Kern Co	6						No request, DGS target begin date in 2002	DGS
Kings Co	6						No request, DGS target begin date in 2002/2003	DGS

Cingular Wireless Phase I Implementation Status - California

as of 6/30/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Lake Co	5						Licensed but no sites, No Request, DGS Target begin date in 2003/2004	DGS
Lassen Co	5						Licensed but no sites, No Request, DGS Target begin date in 2004/2005	DGS
Los Angeles Co	3	03/30/01		YES			1st deployment area;1st set of trunks to Pac Bell s.r. complete, trunks to Verizon s.r. pending due to incomplete interconnect agmt.	Cingular, TCS, SBC, Verizon
Madera Co	6						No request, DGS target begin date in 2003/2004	DGS
Marin Co	6						No request, DGS target begin date in 2002	DGS
Mariposa Co	5						Licensed but no sites, No Request, DGS Target begin date in 2003/2004	DGS
Mendocino Co	5						Licensed but no sites, No Request, DGS Target begin date in 2003/2004	DGS
Merced Co	6						No request, DGS target begin date in 2003/2004	DGS
Mono Co	6						No request, DGS target begin date in 2004/2005	DGS
Monterey Co	6						No request, DGS target begin date in 2003/2004	DGS
Napa Co	6						No request, DGS target begin date in 2002	DGS
Nevada Co	6						No request, DGS target begin date in 2003/2004	DGS
Orange Co	6						No request, DGS target begin date in 2002/2003	DGS
Placer Co	6						No request, DGS target begin date in 2002/2003	DGS

Cingular Wireless Phase I Implementation Status - California

as of 6/30/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Plumas Co	5						Licensed but no sites, No Request, DGS Target begin date in 2004/2005	DGS
Riverside Co	6						No request, DGS target begin date in 2002/2003	DGS
Sacramento Co	6						No request, DGS target begin date in 2002/2003	DGS
San Benito Co	6						No request, DGS target begin date in 2003/2004	DGS
San Bernardino Co	6						No request, DGS target begin date in 2002/2003	DGS
San Diego Co	6						No request, DGS target begin date in 2002/2003	DGS
San Francisco Co - CHP	6						No request	DGS
San Francisco Co - ECD	1	03/30/01	06/05/02					
San Joaquin Co	6						No request, DGS target begin date in 2002/2003	DGS
San Luis Obispo Co	6						No request, DGS target begin date in 2004/2005	DGS
San Mateo Co	6						No request, DGS target begin date in 2002	DGS
Santa Barbara Co	6						No request, DGS target begin date in 2002/2003	DGS
Santa Clara Co	6						No request, DGS target begin date in 2002	DGS
Santa Cruz Co	6						No request, DGS target begin date in 2003/2004	DGS
Shasta Co	6						No request, DGS target begin date in 2003/2004	DGS
Sierra Co	5						Licensed but no sites, No Request, DGS Target begin date in 2003/2004	DGS
Siskiyou Co	5						Licensed but no sites, No Request, DGS Target begin date in 2004/2005	DGS
Solano Co	6						No request, DGS target begin date in 2002	DGS

Cingular Wireless Phase I Implementation Status - California

as of 6/30/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Sonoma Co	6						No request, DGS target begin date in 2002	DGS
Stanislaus Co	6						No request, DGS target begin date in 2002/2003	DGS
Sutter Co	6						No request, DGS target begin date in 2003/2004	DGS
Tehama Co	6						No request, DGS target begin date in 2003/2004	DGS
Trinity Co	5						Licensed but no sites, No Request, DGS Target begin date in 2003/2004	DGS
Tulare Co	6						No request, DGS target begin date in 2002/2003	DGS
Tuolumne Co	5						Licensed but no sites, No Request, DGS Target begin date in 2003/2004	DGS
Ventura Co	6						No request, DGS target begin date in 2002	DGS
Yolo Co	6						No request, DGS target begin date in 2002/2003	DGS
Yuba Co	6						No request, DGS target begin date in 2003/2004	DGS
Totals	58	2	1	1	0	0		

Cingular Wireless Phase I Implementation Status - Connecticut

as of 6/30/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Fairfield Co (GSM)	1	01/01/01	12/20/01					
Fairfield Co (TDMA)	1	12/01/98	03/14/02					
Hartford Co	1	12/01/98	03/14/02					
Litchfield Co	1	12/01/98	03/14/02					
Middlesex Co	1	12/01/98	03/14/02					
New Haven Co	1	12/01/98	03/14/02					
New London Co	1	12/01/98	03/14/02					
Tolland Co	1	12/01/98	03/14/02					
Windham Co	1	12/01/98	03/14/02					
Totals	9	9	9	0	0	0		

Cingular Wireless Phase I Implementation Status - DCS GA

As of 6/30/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Appling Co	5						Licensed but no sites	
Bryan Co	6						No request	
Bulloch Co	3	01/04/99			YES		Frontier LEC switch cannot process 20 digits and does not plan to upgrade	LEC
Burke Co	6						No request	
Candler Co	6						No request	
Chatham Co	3	10/31/01		YES			Jurisdiction reviewing costs	Jurisdiction
Chatham Co - City of Savannah	6						No request	
Columbia Co	6						No request	
Effingham Co	1	07/07/98	03/28/02					
Emanuel Co	6						No request	
Evans Co	6						No request	
Franklin Co	6						No request	
Glascoock Co	5						Licensed but no sites	
Glynn Co	6						No request	
Jeff Davis Co	5						Licensed but no sites	
Jefferson Co	5						Licensed but no sites	
Jenkins Co	6						No request	
Liberty Co	3	06/21/99			YES		Coastal LEC cannot process 20 digits and does not plan to upgrade	LEC
Lincoln Co	5						Licensed but no sites	
Long Co	6						No request	
McDuffie Co	1	12/07/98	02/07/02					
Montgomery Co	5						Licensed but no sites	
Richmond Co	1	12/11/00	07/17/01					
Screven Co	6						No request	
Taliaferro Co	5						Licensed but no sites	
Tattnall Co	6						No request-original request rescinded 02/28/02	
Toombs Co	6						No request	
Warren Co	6						No request	
Wayne Co	1	07/10/01	03/28/02					
Wilkes Co	5						Licensed but no sites	

Cingular Wireless Phase I Implementation Status - DCS GA

As of 6/30/02

Totals	30	7	4	1	2	0		
--------	----	---	---	---	---	---	--	--

Cingular Wireless Phase I Implementation Status - DCS NC

As of 6/30/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Alamance Co	1	12/07/00	03/05/02					
Alexander Co	1	08/31/99	03/01/00					
Anson Co	3	12/13/00			YES		Jurisdiction has no trunks from LEC to PSAP	Jurisdiction, LEC
Ashe Co	6						No request	
Avery Co	1	05/03/02	05/03/02					
Beaufort Co	1	06/03/99	07/11/00					
Brunswick Co	1	03/14/00	03/14/00			YES		
Brunswick Co - Oak Island PD	1	08/14/99	03/14/00					
Buncombe Co	1	04/15/00	04/24/00			YES		
Burke Co	1	08/15/99	03/15/00					
Cabarrus Co	1	06/24/99	12/17/99			YES		
Caldwell Co	1	10/22/99	03/14/00			YES		
Carteret Co	1	09/15/00	11/20/00			YES		
Carteret Co - City of Atlantic Beach	1	06/25/00	01/25/01					
Carteret Co - City of Emerald Isle	1	06/25/00	01/25/01					
Carteret Co - City of Morehead City	1	06/25/00	01/25/01					
Catawba Co	1	06/12/97	12/17/99					
Chatham Co	1	11/24/98	02/14/01					
Cleveland Co	1	02/04/00	04/15/00			YES		
Cleveland Co - City of Shelby PD	1	02/04/00	04/15/00			YES		
Columbus Co	1	12/10/99	09/25/00					
Craven Co - City of New Bern	1	02/21/01	08/14/01			YES		
Cumberland Co	1	09/05/00	10/26/00			YES		
Cumberland Co - City of Fayetteville	1	06/01/00	06/02/00			YES		
Davidson Co	1	04/23/97	12/06/99					
Davie Co	1	08/04/00	04/10/01					

Cingular Wireless Phase I Implementation Status - DCS NC

As of 6/30/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Duplin Co	1	11/17/99	11/30/00					
Durham Co	3	10/17/00			YES		Cingular has trunks in place and could cut anytime, but Verizon wants NC state agreement. Also, county has not signed agreement	Jurisdiction and LEC
Edgecombe Co	1	09/12/01	03/26/02					
Edgecombe Co - Tarboro Police Dept.	1	01/31/01	03/07/01			YES		
Forsyth Co	1	07/23/99	12/06/99			YES		
Franklin Co	1	07/21/00	10/04/00			YES		
Gaston Co	1	08/09/99	03/09/00					
Gaston Co - Mount Holly Police Dept.	1	12/10/00	03/09/00			YES		
Granville Co - Butner Public Safety	6						No request	
Granville Co - Oxford	1	01/24/00	08/16/01					
Greene Co	1	05/07/99	12/07/00					
Guilford Co	1	12/10/98	10/15/99					
Halifax Co	1	02/21/01	11/01/01					
Harnett Co	1	12/03/99	01/10/01					
Harnett Co - City of Dunn	1	12/03/99	03/08/01					
Haywood Co	1	04/15/00	04/24/00			YES		
Henderson Co	1	04/15/00	05/09/00			YES		
Hoke Co	1	08/25/00	11/27/00			YES		
Iredell Co	1	04/28/99	03/09/00					
Jackson Co	3	11/04/97			YES		Verizon needs contract with county to deploy (given to Finance Officer 3/02) and state agreement with Cingular	Jurisdiction
Johnston Co	1	11/01/99	02/10/00			YES		
Jones Co	3	12/07/00			YES		Jurisdiction has no E911 Addressing established	Jurisdiction

Cingular Wireless Phase I Implementation Status - DCS NC

As of 6/30/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Lee Co	1	04/15/00	12/15/00					
Lenior Co	1	07/19/00	02/15/01					
Lincoln Co	1	11/28/00	03/09/00			YES		
Macon Co	3	11/17/00			YES		Verizon needs contract with jurisdiction to deploy and state agreement with Cingular	LEC
Madison Co	6						No request	
McDowell Co	1	10/06/99	10/18/00					
Mecklenburg Co - Pineville Police Dept.	1	07/29/97	06/01/99					
Mecklenburg Co - Charlotte Mecklenburg PD	1	07/29/97	06/01/99					
Mecklenburg Co - Town of Cornelius PD	1	07/29/97	06/01/99					
Montgomery Co	1	10/30/00	02/07/02					
Moore Co	1	12/03/98	09/22/00					
Nash Co	1	07/24/00	09/22/00			YES		
New Hanover Co - Wilmington Sherrif's Office	1	10/24/97	03/10/00					
Northampton Co	6						No request	
Onslow Co	1	01/06/99	11/28/00					
Orange Co	1	07/21/99	08/09/00					
Orange Co - UNC-Chapel Hill	1	08/09/00	08/09/00			YES		
Pender Co	1	03/09/00	03/09/00			YES		
Person Co	1	08/14/00	02/07/02					
Pitt Co	1	03/09/01	04/05/01			YES		
Polk Co	6						No request	
Randolph Co	1	11/23/99	06/19/00					
Randolph Co - City of Highpoint	6						No request	
Richmond Co	1	11/23/99	03/09/00			YES		
Robeson Co	1	01/18/00	01/18/00			YES		

Cingular Wireless Phase I Implementation Status - DCS NC

As of 6/30/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Robeson Co - City of Lumberton	1	01/18/00	01/18/00			YES		
Rockingham Co - City of Reidsville Police Dept.	1	03/23/99	01/18/00					
Rowan Co	1	11/21/99	03/09/00			YES		
Rutherford Co	1	11/14/00	04/15/00			YES		
Sampson Co	1	08/25/00	06/20/01					
Scotland Co	1	09/27/00	09/27/00			YES		
Stanly Co	1	10/15/97	12/17/99					
Stokes Co	1	08/25/00	02/07/02					
Surry Co	1	02/08/02	02/12/02			YES		
Transylvania Co	3	10/12/00			YES		Cingular deployed 7/12/01, but PSAP has equipment issues and not receiving callback number and address	Jurisdiction
Union Co	3	08/29/00			YES		Trunks not ordered with Verizon, and jurisdiction has not decided who will do the selective routing of calls. Also jurisdiction has not sent S/A letter back	LEC, Jurisdiction
Vance Co	1	05/02/99	11/17/00					
Wake Co	1	02/07/00	06/09/00			YES		
Wake Co - Town of Cary	1	06/09/00	06/09/00					
Warren Co	6						No request	
Watauga Co	1	12/03/99	10/10/01					
Wayne Co	1	12/07/99	03/10/00			YES		
Wilkes Co	1	02/08/02	02/12/02			YES		
Wilson Co	1	03/21/97	08/10/00					
Yadkin Co	1	08/25/00	02/07/02					
Totals	93	86	79	0	7	33		

Status: 1- Deployed; 2-Cingular Past 6 Mo. Window; 3-PSAP or LEC Past 6 Mo. Window; 4-Request within 6 Mo. Window 5-Lic, no sites: 6- No Request

8/1/2002

Cingular Wireless Phase I Implementation Status - DCS SC

As of 6/30/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Abbeville Co	1	07/14/99	08/10/00					
Aiken Co	1	07/26/99	05/30/00					
Anderson Co	1	07/26/99	12/06/99			YES		
Barnwell Co	1	07/13/99	05/30/00					
Beaufort Co	3	07/13/99			YES		Sprint / Hargray LEC not ready	LEC
Berkeley Co	1	05/27/99	05/11/00					
Berkeley Co - City of Goose Creek	1	07/13/99	05/11/00					
Berkeley Co - City of Hanahan	1	07/21/99	05/11/00					
Calhoun Co	6						No request	
Charleston Co	1	08/02/99	07/18/00					
Cherokee Co	1	07/13/99	09/14/99			YES		
Chester Co	1	07/19/99	09/20/99			YES		
Chesterfield Co	6						No request	
Clarendon Co	6						No request	
Colleton Co	1	07/26/99	12/03/99			YES		
Darlington Co	1	07/14/99	12/13/99			YES		
Dillon Co	1	07/21/99	12/13/99			YES		
Dorchester Co	1	07/23/99	05/11/00					
Dorchester Co -City of Summerville	1	07/23/99	05/11/00					
Edgefield Co	1	02/15/99	07/18/00					
Fairfield Co	3	07/19/99			YES		CPE Upgrade necessary, VZ not ready	Jurisdiction & LEC
Florence Co	1	07/20/99	12/13/99			YES		
Georgetown Co	3	07/27/99			YES		VZ not ready - tarriff issues. VZ trying to get a flat rate on some eqpt to eliminate counties needing to purchase 2 T1s for each wireless carrier to the local CO	Jurisdiction & LEC

Cingular Wireless Phase I Implementation Status - DCS SC

As of 6/30/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Greenville Co	1	07/14/99	12/06/99			YES		
Greenwood Co	3	07/31/99		YES			Sprint LEC finally upgraded their switch but did not inform Cingular, Trunks ordered 3/28/02	LEC
Hampton Co	6						No request	
Horry Co	3	07/12/99			YES		Verizon / Horry LEC not ready	LEC
Jasper Co	6						No request	
Kershaw Co	1	07/20/99	05/24/00					
Lancaster Co	1	07/21/99	09/20/99			YES		
Laurens Co	3	07/23/99			YES		PSAP will not connect to ALI database	Jurisdiction
Lee Co	3	06/06/01			YES		VZ not ready - tariff issues. VZ trying to get a flat rate on some eqpt to eliminate counties needing to purchase 2 T1s for each wireless carrier to the local CO	Jurisdiction & LEC
Lexington Co	1	11/17/98	05/22/00					
Marion Co	1	08/02/99	12/13/99			YES		
Marlboro Co	1	07/19/99	10/18/00					
Newberry Co	1	09/01/99	07/17/00					
Oconee Co	1	07/23/99	10/15/99			YES		
Orangeburg Co	1	12/09/98	07/17/00					
Pickens Co	1	07/28/99	10/15/99			YES		
Richland Co	1	07/21/99	08/09/00					
Spartanburg Co	1	12/01/98	11/01/99					

Cingular Wireless Phase I Implementation Status - DCS SC

As of 6/30/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Sumter Co	3	08/02/01			YES		VZ not ready - tariff issues. VZ trying to get a flat rate on some eqpt to eliminate jurisdiction's needing to purchase 2 T1s for each wireless carrier to the local CO	Jurisdiction & LEC
Union Co	1	07/16/99	02/26/01					
York Co	1	07/15/99	10/31/99			YES		
Totals	44	39	31	1	7	13		

Cingular Wireless Phase I Implementation Status - DCS TN

As of 6/30/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Anderson Co	1	10/30/00	01/03/01			YES		
Blount Co	1	10/30/00	01/03/01			YES		
Campbell Co	1	10/30/00	01/03/01			YES		
Carter Co	1	10/30/00	08/21/01					
Cocke Co	1	10/30/00	01/12/01			YES		
Cumberland Co	3	10/30/00			YES		PSAP to load software to their equipment and call when ready to test. Tried unsuccessfully to get in touch with Director to verify if ready	LEC
Dyer Co	4	02/13/02		YES			Within 6 Month window. New sites went live 2/13/02. Ops to accept trunks	
Grainger Co	3	10/30/00			YES		Citizens Telco not capable of delivering E911	Jurisdiction
Greene Co	1	10/30/00	08/10/01					
Hamblen Co	1	10/30/00	01/03/01			YES		
Hawkins Co	1	10/30/00	01/03/01			YES		
Jefferson Co	1	10/30/00	01/09/01			YES		
Knox Co	1	10/30/00	01/03/01			YES		
Loudon Co	1	10/30/00	01/10/01			YES		
McMinn Co	1	10/30/00	01/10/01			YES		
Monroe Co	1	10/30/00	01/12/01			YES		
Morgan Co	1	10/30/00	01/12/01			YES		
Obion Co	4	02/13/02		YES			Within 6 Month window. New sites went live 2/13/02. Ops to accept trunks	
Roane Co	1	10/30/00	01/10/01			YES		
Sevier Co	1	10/30/00	01/10/01			YES		
Sullivan Co	1	10/30/00	08/15/01					
Unicoi Co	1	10/30/00	08/21/01					
Union Co	1	10/30/00	01/09/01			YES		
Washington Co	1	10/30/00	08/13/01					

Cingular Wireless Phase I Implementation Status - DCS TN

As of 6/30/02

Weakley Co	4	02/13/02		YES			Within 6 Month window. New sites went live 2/13/02. Ops to accept trunks	
Totals	25	25	20	3	2	15		

Cingular Wireless Phase I Implementation Status - DCS VA

As of 6/30/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Scott Co	6						No request	
Smyth Co	4	04/18/02		YES			Within 6 Month Window	
Washington Co	1	05/28/97	04/10/02					
Washington Co - Bristol City	1	02/26/01	08/27/01					
Totals	4	3	2	1	0	0		

Cingular Wireless Phase I Implementation Status - Delaware

As of 6/30/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Kent Co	3	05/08/01		YES			State is forming CMRS Board, Atty General will not approve service agreements	State
New Castle Co	3	05/08/01		YES			State is forming CMRS Board, Atty General will not approve service agreements	State
Sussex Co	3	05/08/01		YES			State is forming CMRS Board, Atty General will not approve service agreements	State
Totals	3	3	0	3	0	0		

Cingular Wireless Phase I Implementation Status - Florida

As of 6/30/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Alachua Co	1	05/31/00	11/28/01					
Baker Co	6						No request	
Bay Co	2	03/31/01		YES			DSOs cannot be accepted until TCS and signaling sequence competed for NCAS	Cingular
Bradford Co	6						No request	
Brevard Co	1	04/27/00	03/29/01					
Broward Co	3	02/01/00		YES			DS1 and trunks accepted week of 6/14. Drive test audit successfully completed on 6/30. Scheduled to turn up by 7/8/02.	Cingular
Calhoun Co	6						No request	
Charlotte Co	1	10/30/00	09/06/01					
Citrus Co	6						No request	
Clay Co	1	01/14/02	02/05/02			YES		
Collier Co	1	06/26/00	10/16/01					
Dade Co	1	08/26/99	11/09/00					
DeSoto Co	6						No request	
Dixie Co	6						No request	
Duval Co	1	04/17/00	07/10/01					
Flagler Co	1	02/25/00	03/29/01					
Franklin Co	6						No request	
Gadsden Co	6						No request	
Gilchrist Co	6						No request	
Glades Co	6						No request	
Gulf Co	6						No request	
Hendry Co	1	07/13/00	01/15/02					
Hernando Co	1	10/24/00	09/17/01					
Highlands Co	6						No request	
Hillsborough Co	3	09/27/00		YES			Trunk orders being processed by LEC	Verizon LEC
Holmes Co	6						No request	

Cingular Wireless Phase I Implementation Status - Florida

As of 6/30/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Indian River Co	3	10/10/00		YES			Waiting for county to finish site validations	Jursidiction
Jackson Co	6						No request	
Jefferson Co	6						No request	
Lake Co	1	08/23/00	08/03/01					
Lee Co	6						No request	
Leon Co	6						No request	
Levy Co	6						No request	
Liberty Co	6						No request	
Madison Co	6						No request	
Manatee Co	3	11/29/00		YES			Trunk orders being processed by LEC	Verizon LEC
Marion Co	1	07/25/00	07/10/01					
Martin Co	1	03/07/02	03/07/02			YES		
Monroe Co	1	10/07/00	07/03/01					
Nassau Co	1	04/19/00	12/14/00					
Okeechobee Co	6						No request. Translations completed using same DS1 as Hendry Jursidiction. DSOs not tested as Jursidiction not ready yet.	
Orange Co	1	09/27/99	06/13/00					
Osceola Co	3	11/01/00			YES		Trunks have been accepted. Waiting on PSAP to update CPE. 4 Month delay by Sprint	Sprint
Palm Beach Co	1	11/04/99	02/12/01					
Pasco Co	3	10/02/00		YES			Trunk orders being processed by LEC	Verizon LEC
Pinellas Co	3	06/28/00		YES			Trunk orders being processed by LEC	Verizon LEC
Polk Co	3	08/14/00		YES			Trunk order being processed by Verizon	Verizon LEC
Putnam Co	6						No request	

Cingular Wireless Phase I Implementation Status - Florida

As of 6/30/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Sarasota Co	3	12/03/99		YES			Trunk orders being processed by LEC	Verizon LEC
Seminole Co	1	05/01/00	01/29/01					
St Johns Co	1	05/07/01	02/18/02					
St Lucie Co	4	05/06/02		YES			DS1 and trunk accepted on 6/28. Drive testing complete 06/29/02, turn up scheduled for 07/1/02	
Sumpter Co	6						No request	
Taylor Co	6						No request	
Union Co	6						No request	
Volusia Co	1	06/28/00	12/11/01					
Wakulla Co	6						No request	
Washington Co	6						No request	
Totals	58	31	20	10	1	2		

Cingular Wireless Phase I Implementation Status - Georgia

As of 6/30/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Atkinson Co	6						No request	
Bacon Co	5						Licensed but no sites	
Baker Co	5						Licensed but no sites	
Baldwin Co	6						Original request 08/11/98, rescinded request 9/29/99 due to CPE limitations	
Banks Co	1	09/01/99	03/23/00					
Barrow Co	6						No request	
Bartow Co	6						No request	
Berrien Co	6						No request	
Bibb Co	1	11/28/00	04/19/01			YES		
Brantley Co	5						Licensed but no sites	
Brooks Co	5						Licensed but no sites	
Butts Co	6						No request	
Calhoun Co	5						Licensed but no sites	
Carroll Co	6						No request	
Chattahoochee Co	6						No request	
Chattooga Co	6						No request	
Cherokee Co	1	03/08/99	04/09/00					
Clarke Co	1	10/12/98	12/05/00					
Clay Co	5						Licensed but no sites	
Clayton - City of Forest Park	1	07/20/00	09/12/00			YES		
Clayton Co	1	06/12/98	08/02/00					
Clayton Co - Morrow	1	10/03/00	10/24/00			YES		
Clayton Co - Riverdale	3	02/09/99			YES		City delayed decision to implement	Jurisdiction
Clinch Co	6						No request	
Cobb Co	1	11/30/98	08/21/00					
Cobb Co - City of Austell	6						No request	
Cobb Co - City of Kennesaw	6						No request	
Cobb Co - City of Powder Springs	6						No request	

Cingular Wireless Phase I Implementation Status - Georgia

As of 6/30/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Cobb Co - City of Smyrna	6						Jurisdiction rescinded request from 2/21/02	
Coffee Co	5						Licensed but no sites	
Colquitt Co	5						Licensed but no sites	
Cook Co	6						No request	
Coweta Co	1	07/08/98	05/16/00					
Crawford Co	5						Licensed but no sites	
Crisp Co	6						No request	
Dawson Co	6						No request	
Decatur Co	5						Licensed but no sites	
Dekalb - City of Chamblee	1	05/04/00	08/17/00					
Dekalb - City of Decatur	6						No request	
Dekalb Co	1	06/18/99	08/24/00					
Dougherty Co/Albany	1	08/17/00	06/19/01					
Douglas Co	1	01/19/99	02/22/00					
Early Co	5						Licensed but no sites	
Echols Co	5						Licensed but no sites	
Elbert Co	1	06/12/00	08/15/00			YES		
Fannin Co	1	04/12/00	08/15/00			YES		
Fayette Co	6						No request	
Floyd Co	1	02/12/01	08/27/01					
Forsyth Co	1	04/10/00	09/12/00			YES		
Fulton Co	1	01/15/99	08/30/00					
Fulton Co - City of Alpharetta	1	05/09/00	12/06/00					
Fulton Co - City of Atlanta	1	10/25/99	12/05/00					
Fulton Co - City of College Park	1	10/23/00	11/03/00			YES		
Fulton Co - City of East Point	6						No request	
Fulton Co - City of Hapeville	6						No request	
Fulton Co - City of Roswell	1	10/03/00	10/26/00			YES		
Fulton Co - Fairburn	6						No request	

Cingular Wireless Phase I Implementation Status - Georgia

As of 6/30/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Fulton Co - Union City	1	08/21/00	09/14/00			YES	Terminating Phase I service on 9/1/2002	
Gilmer Co	6						No request	
Gordon Co	6						No request	
Grady Co	5						Licensed but no sites	
Greene Co	1	02/11/99	08/09/00					
Gwinnett Co	1	09/20/99	08/14/00					
Habersham Co	6						No request	
Hall Co	1	06/15/98	05/23/00					
Hancock Co	6						No request	
Haralson Co	6						No request	
Harris Co	6						No request	
Hart Co	1	05/15/00	08/17/00			YES		
Heard Co	5						Licensed but no sites	
Henry Co	1	01/05/01	08/02/01					
Houston Co	1	11/01/99	04/20/00					
Irwin Co	5						Licensed but no sites	
Jackson Co	1	08/19/98	06/09/00					
Jasper Co	1	08/10/98	04/21/00					
Johnson Co	5						Licensed but no sites	
Jones Co	6						No request	
Lamar Co	1	02/09/00	05/05/00			YES		
Lanier Co	6						No request	
Laurens Co	5						Licensed but no sites	
Lee Co	6						No request	
Lowndes Co	1	09/19/00	08/06/01					
Lumpkin Co	6						No request	
Macon Co	6						No request	
Madison Co	6						No request	
McIntosh Co	6						No request	
Meriwether Co	6						No request	
Miller Co	5						Licensed but no sites	
Mitchell Co	5						Licensed but no sites	
Monroe Co	6						No request	

Cingular Wireless Phase I Implementation Status - Georgia

As of 6/30/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Morgan Co	1	05/09/00	08/02/00			YES		
Murray Co	1	06/09/99	09/14/00					
Muscogee Co	1	08/25/00	06/13/01				County has not returned signed agreement	Jurisdiction
Newton Co	1	01/22/99	09/22/00					
Oconee Co	1	02/22/00	12/05/00					
Oglethorpe Co	6						No request	
Paulding Co	1	10/13/97	02/07/00					
Peach Co	1	08/24/98	04/20/00					
Pickens Co	6						No request	
Pierce Co	5						Licensed but no sites	
Pike Co	6						No request	
Polk Co	1	04/03/01	10/09/01					
Putnam Co	1	05/18/01	10/24/01			YES		
Quitman Co	5						Licensed but no sites	
Rabun Co	6						No request	
Randolph Co	6						No request	
Rockdale Co	1	07/30/98	05/05/00					
Rockdale Co - Conyers	1	10/29/99	03/23/00					
Schley Co	5						Licensed but no sites	
Seminole Co	5						Licensed but no sites	
Spalding Co	1	04/05/00	06/26/00			YES		
Stephens Co	6						No request	
Stewart Co	6						No request	
Sumter Co	5						Licensed but no sites	
Talbot Co	5						Licensed but no sites	
Taylor Co	6						No request	
Terrell Co	6						No request	
Thomas Co	5						Licensed but no sites	
Tift Co	6						No request	
Towns Co	6						No request	
Troup Co	6						No request	
Turner Co	6						No request	
Twiggs Co	6						No request	

Cingular Wireless Phase I Implementation Status - Georgia

As of 6/30/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Union Co	5						Licensed but no sites	
Upson Co	5						Licensed but no sites	
Walton Co	1	07/01/98	04/17/00					
Ware Co	6						No request	
Washington Co	5						Licensed but no sites	
Webster Co	6						No request	
White Co	1	08/24/98	01/10/01					
Wilkinson Co	5						Licensed but no sites	
Worth Co	6						No request	
Totals	132	48	47	0	1	14		

Cingular Wireless Phase I Implementation Status - Hawaii

As of 6/30/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Kauai Co	6						PSAP not planning to request service	PSAP
Totals	1	0	0	0	0	0		

Cingular Wireless Phase I Implementation Status - Idaho

As of 6/30/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Ada Co	5						Licensed but no sites	
Adams Co	5						Licensed but no sites	
Benewah Co	5						Licensed but no sites	
Boise Co	5						Licensed but no sites	
Bonner Co	6						No request	
Boundary Co	5						Licensed but no sites	
Canyon Co	5						Licensed but no sites	
Clearwater Co	5						Licensed but no sites	
Elmore Co	5						Licensed but no sites	
Gem Co	5						Licensed but no sites	
Idaho Co	5						Licensed but no sites	
Kootenai Co	6						No request	
Latah Co	5						Licensed but no sites	
Lewis Co	5						Licensed but no sites	
Nez Perce Co	5						Licensed but no sites	
Owyhee Co	5						Licensed but no sites	
Payette Co	5						Licensed but no sites	
Shoshone Co	5						Licensed but no sites	
Valley Co	5						Licensed but no sites	
Washington Co	5						Licensed but no sites	
Totals	20	0	0	0	0	0		

Cingular Wireless Phase I Implementation Status - Southern Indiana

As of 6/30/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Clark Co	1	01/26/00	08/16/01					
Crawford Co	1	04/09/01	08/27/01			YES		
Dubois Co	1	02/25/99	08/27/01					
Floyd Co	1	09/29/97	08/16/01					
Gibson Co	1	02/14/00	08/27/01					
Harrison Co	1	08/27/01	08/27/01			YES		
New Albany Co	1	09/29/97	08/16/01					
Perry Co	1	02/08/00	04/12/01					
Pike Co	1	02/17/99	08/27/01					
Posey Co	1	03/12/99	04/12/01					
Spencer Co	1	06/27/00	04/12/01					
Vanderburgh Co	1	06/01/00	09/21/01					
Warrick Co	1	02/10/99	04/12/01					
Totals	13	13	13	0	0	2		

Cingular Wireless Phase I Implementation Status - Northern Indiana

As of 6/30/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Bartholomew Co	1	04/23/99	10/27/99			YES		
Benton Co	1	11/28/00	08/22/01					
Blackford Co	6						No request	
Boone Co	1	06/18/99	08/20/99			YES		
Brown Co	1	06/09/99	10/27/99			YES		
Carroll Co	5						Licensed but no sites	
Cass Co	6						No request	
Clark Co, IL	4	01/15/02		YES			Within 6 Month Window	
Clay Co	1	06/17/99	11/19/99			YES		
Clinton Co	1	06/18/99	03/20/02			YES		
Crawford Co, IL	6						No request	
Daviess Co	1	12/15/99	03/06/00			YES		
Decatur Co	1	02/01/99	09/07/00					
Delaware Co	1	08/14/98	03/03/99					
Edgar Co, IL	6						No request	
Fayette Co	6						No request	
Fountain Co	1	06/02/98	03/04/99					
Grant Co	1	06/03/98	03/01/02					
Greene Co	1	09/10/99	05/05/00					
Hamilton Co	1	02/03/99	08/26/99					
Hancock Co	1	01/25/99	01/25/99			YES		
Hendricks Co	1	05/27/98	03/11/99					
Henry Co	1	09/21/01	11/19/01			YES		
Howard Co	1	09/25/01	02/07/02			YES		
Jackson Co	1	05/15/98	07/13/00					
Jay Co	6						No request	
Jefferson Co	1	08/25/98	06/09/00					
Jennings Co	1	07/07/98	09/07/00					
Johnson Co	1	09/16/98	03/17/99			YES		
Knox Co	1	07/20/98	03/06/00					
Lawrence Co	1	06/06/00	08/11/00			YES		
Lawrence Co, IL	5						Licensed but no sites	
Madison Co	1	04/23/01	07/17/01			YES		
Marion Co	1	06/13/97	11/09/98					

Cingular Wireless Phase I Implementation Status - Northern Indiana

As of 6/30/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Martin Co	6						No request, No 911 within Jursidiction	
Miami Co	6						No request	
Monroe Co	1	09/28/98	12/09/99					
Montgomery Co	1	03/27/00	05/15/00			YES		
Morgan Co	1	12/21/98	12/21/98			YES		
Ohio Co	1	08/14/98	08/13/01					
Orange Co	1	01/17/00	08/22/01					
Owen Co	1	07/20/98	07/16/99					
Parke Co	6						Request rescinded 3/19/02	
Pulaski Co	6						No request	
Putnam Co	1	04/29/98	06/25/99					
Randolph Co	6						No request	
Ripley Co	1	04/11/01	08/17/01			YES		
Rush Co	6						No request	
Scott Co	1	02/04/99	10/17/01					
Shelby Co	1	06/26/98	01/26/99					
Sullivan Co	1	05/07/99	11/19/99					
Switzerland Co	1	01/11/01	08/14/01					
Tippecanoe Co	1	04/27/98	10/18/99					
Tipton Co	1	09/25/01	02/07/02			YES		
Union Co	5						Licensed but no sites	
Vermillion Co	1	03/29/00	05/03/00			YES		
Vigo Co	1	04/29/99	11/04/99					
Wabash Co	6						No request	
Warren Co	1	06/02/98	03/04/99					
Washington Co	1	07/27/00	08/11/00			YES		
Wayne Co	1	09/24/01	11/26/01			YES		
White Co	1	03/28/02	03/28/02			YES		
Totals	62	46	45	1	0	20		

Status: 1- Deployed; 2-Cingular Past 6 Mo. Window; 3-PSAP or LEC Past 6 Mo. Window; 4-Request within 6 Mo. Window 5-Lic, no sites: 6- No Request

8/1/2002

Cingular Wireless Phase I Implementation Status - Illinois

As of 6/30/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Adams Co	6						No Request. Basic 911 System	
Bond Co	1	03/14/01	11/28/01					
Brown Co	6						No request, No 911 within Jursidiction	
Bureau Co	3	05/30/00		YES			PSAP migrating to Regional ALI	Jurisdiction
Calhoun Co	6						No request, No 911 within Jursidiction	
Cass Co	1	08/07/01	01/21/02			YES		
Champaign Co	6						No request - notice to ICC	
Christian Co	3	07/02/01		YES			Waiting on LEC to process Trunk orders, TCS working ALI link and Router install	LEC
Cook Co - City of Chicago	1	01/27/00	07/11/00			YES		
Cook Co - City of Evanston	1	11/28/00	09/20/01					
Cook Co - ETSB	1	07/19/00	09/07/01					
Cook Co - NW Central Dptch.	1	07/11/00	08/16/01					
Cook Co - SouthCom	1	09/14/01	03/14/02			YES		
Cook Co - SW Central Dptch.	1	09/06/00	10/09/01					
Cook Co -V. Alsip	1	11/15/00	11/29/01					
Cook Co -V. Barrington Hills	1	02/02/00	09/14/00					
Cook Co -V. Bedford Park	1	06/15/00	09/12/01					
Cook Co -V. Bellwood	1	03/29/01	02/28/02					
Cook Co -V. Berkeley	1	07/18/01	11/29/01			YES		
Cook Co -V. Berwyn	1	01/05/01	01/22/02					
Cook Co -V. Blue Island	1	08/16/01	02/21/02					
Cook Co -V. Broadview	1	11/10/00	09/10/01					
Cook Co -V. Chicago Hts.&S.	1	01/31/01	10/15/01					
Cook Co -V. Cicero	1	02/01/01	11/08/01					

Cingular Wireless Phase I Implementation Status - Illinois

As of 6/30/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Cook Co -V. City of Elgin	1	05/26/00	09/10/01					
Cook Co -V. Country Club H.	1	11/27/00	09/21/01					
Cook Co -V. Countryside	1	03/22/01	12/13/01					
Cook Co -V. DesPlns./Prk R.	1	10/28/00	08/30/01					
Cook Co -V. Elmwood Park	1	08/09/01	10/25/01			YES		
Cook Co -V. Forest Park	1	11/01/01	02/08/02			YES		
Cook Co -V. Franklin Park	1	10/23/01	02/08/02			YES		
Cook Co -V. Glencoe	1	04/06/01	11/15/01					
Cook Co -V. Glenview & Wheeling	1	09/26/00	08/27/01					
Cook Co -V. Harwood Hts.	1	10/18/00	10/04/01					
Cook Co -V. Hazel Crest	1	11/28/00	09/12/01					
Cook Co -V. Hickory Hills	1	10/26/00	12/13/01					
Cook Co -V. Homewood	1	11/19/00	10/04/01					
Cook Co -V. La Grange	1	11/02/00	11/29/01					
Cook Co -V. La Grange Park	4	05/29/02		YES			Within 6 Month Window	
Cook Co -V. Lansing	1	11/27/00	09/12/01					
Cook Co -V. Lincolnwood	1	10/30/00	09/26/01					
Cook Co -V. Lynwood/Thornton	1	11/17/00	11/01/01					
Cook Co -V. Maywood	1	10/10/00	02/13/02					
Cook Co -V. McCook	1	01/10/01	09/27/01					
Cook Co -V. Morton Grove	1	01/09/01	10/11/01					
Cook Co -V. Niles	1	04/18/01	11/12/01					
Cook Co -V. Norridge	1	01/02/01	10/11/01					
Cook Co -V. Northbrook	1	04/04/01	12/13/01					
Cook Co -V. Northfield	1	10/31/00	09/25/01					
Cook Co -V. Oak Forest	1	10/31/00	10/23/01					

Cingular Wireless Phase I Implementation Status - Illinois

As of 6/30/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Cook Co -V. Oak Lawn(Burbank, Evergreen Park, Bridgeview)	1	11/01/00	10/31/01					
Cook Co -V. Orland Park	1	10/10/00	10/23/01					
Cook Co -V. River Grove	1	06/15/00	09/27/01					
Cook Co -V. Riverdale	3	10/16/00			YES		Not Phase One Ready until early 2002 - extended another 6 weeks late June to mid August	Jurisdiction
Cook Co -V. Roll. Meadows	1	08/31/00	08/30/01					
Cook Co -V. Rosemont	1	05/25/00	08/28/01					
Cook Co -V. S. Holland	1	11/28/00	10/04/01					
Cook Co -V. Schaumburg	1	11/13/00	08/30/01					
Cook Co -V. Schiller Park	1	10/17/00	01/08/02					
Cook Co -V. Skokie	1	06/01/01	11/15/01			YES		
Cook Co -V. So.Barrington	1	05/19/00	08/31/01					
Cook Co -V. Tinley Park	1	11/27/00	09/25/01					
Cook Co -V. Westchester	1	12/11/00	09/12/01					
Cook Co -V. Western Sprgs.	1	06/26/01	02/12/02					
Cook Co -V. Wilmette	1	10/30/00	01/08/02					
Cook Co -V. Winnetka	1	04/05/01	03/29/02					
Cook -WSCDC	1	10/19/00	06/25/02					
De Witt Co	3	09/19/01		YES			Voice Facilities order, Jurisdiction deciding on Regional ALI	Jurisdiction
DuPage Co - V. Naperville	1	05/11/01	11/12/01					
DuPage Co. ETSB	1	08/01/00	09/21/01					
Effingham Co	3	10/31/00		YES			TCS working with Intrado on ALI links, Voice trunks in	LEC
Fayette Co	6						No request, No 911 within Jurisdiction	

Cingular Wireless Phase I Implementation Status - Illinois

As of 6/30/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Ford Co	3	10/30/00		YES			Facilities ordered, migrating 3rd party vendor	LEC
Greene Co	6						No request, No 911 within Jurisdiction	
Grundy Co	1	03/15/02	03/15/02			YES		
Iriquois Co	6						Rescinded original request, no landline 911 available	
Kane Co	1	05/19/00	09/10/01					
Kankakee Co	1	07/28/00	09/13/01					
Kendall Co	1	05/25/00	12/14/01					
Lake Co - CenCom	1	05/31/00	01/21/02					
Lake Co - Cty. of Waukegan	1	06/09/00	08/20/01					
Lake Co - ETSB	1	03/06/01	12/12/01					
Lake Co - Highland Park	1	03/17/01	01/30/02					
Lake Co - Lake Bluff	1	05/07/01	01/30/02					
Lake Co - Lake Forest	1	05/07/01	01/30/02					
Lake Co - V. Deerfield	1	03/06/01	01/15/02					
Lake Co - V. Fox Lake	1	06/14/00	10/26/01					
Lake Co - V. Gurnee	1	10/02/00	11/28/01					
Lake Co - V. Libertyville	1	09/05/01	02/12/02			YES		
Lake Co - V. Lincolnshire	1	03/23/01	12/13/01					
Lake Co - V. Mundelein	1	11/03/00	11/19/01					
Lake Co - V. Vernon Hills	1	10/30/00	02/07/02					
Lake Co - V. Winthrop Hbr.	1	03/14/01	11/16/01					
Lake Co - V. Zion	1	02/16/01	11/30/01					
Lake Co, IN	1	03/30/99	01/24/00					
LaSalle -V. Mendota	6						No request, Stand alone database	
LaSalle -V. Ottawa	3	02/21/01			YES		Ph 1 tested good, CPE display issues	Jurisdiction
LaSalle -V. Peru	3	11/01/01			YES		No sites to route to jurisdiction	Jurisdiction

Cingular Wireless Phase I Implementation Status - Illinois

As of 6/30/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
LaSalle -V. Streator	3	09/25/00			YES		CPE/SALI restrictions, PSAP to decide course	Jurisdiction
Livingston Co	3	08/11/00		YES			Voice circuits in, ALI links in.Waiting on LEC for testing	LEC
Logan Co	6						No request - notice to ICC	
Macon Co	6						No request	
Macoupin Co	6						No request, No 911 within Jursidiction	
Marion Co	1	06/12/00	08/24/01					
Marshall Co	3	04/12/01			YES		Jurisdiction needs upgrade to CPE	Jurisdiction
Mason Co	3	05/11/00		YES			Voice Circuits in, ALI links and router processing. Waiting on LEC to test	LEC
McHenry Co	1	04/07/00	09/05/01					
McLean Co	6						No request - notice to ICC	
Menard Co	1	08/07/01	01/21/02			YES		
Montgomery Co	3	11/27/00		YES			3rd pty vendor circuits ordered (SALI) and Router, Voice Facilities ordered, Waiting on LEC to test	LEC
Morgan Co	3	02/26/01		YES			LEC would not work trunk orders, ALI and Voice circuits ordered	LEC
Moultrie Co	6						No request, No 911 within Jursidiction	
Piatt Co	3	07/25/00			YES		PSAP will not upgrade until new center (18-24 mths) forecasted for Jan04	Jurisdiction
Pike Co	6						No request, No 911 within Jursidiction	
Porter Co, IN	1	09/14/98	11/06/01					
Putnam Co	6						No request, No 911 within Jursidiction	

Cingular Wireless Phase I Implementation Status - Illinois

As of 6/30/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Sangamon Co	1	09/05/00	12/06/01					
Scott Co	3	11/29/01		YES			LEC would not work trunk orders, ALI and Voice circuits ordered	LEC
Shelby Co	6						No request, No 911 within Jursidiction	
Stark Co	6						No request, No 911 within Jursidiction	
Will Co - City of Bolingbrook	1	11/17/00	10/24/01					
Will Co - ETSB	1	07/06/00	09/26/01					
Totals	122	105	88	11	6	11		

Cingular Wireless Phase I Implementation Status - Kansas

As of 6/30/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Allen Co	5						Licensed but no sites	
Atchison Co	6						No request	
Brown Co	5						Licensed but no sites	
Butler Co	6						No request	
Chautauqua Co	6						No request	
Cherokee Co	6						No request	
Crawford Co	6						No request	
Doniphan Co	5						Licensed but no sites	
Douglas Co	6						No request	
Jackson Co	5						Licensed but no sites	
Jefferson Co	6						No request	
Labette Co	6						No request	
MARC - 6 counties	3	08/02/01		YES			Decided to deploy with self-maintained ALI/SR. Not ready until October 2002	Jurisdiction
Montgomery Co	6						No request	
Neosho Co	5						Licensed but no sites	
Osage Co	6						No request	
Sedgewick Co	1	07/25/01	06/25/02					
Shawnee Co	6						No request	
Wilson Co	6						No request	
Totals	19	2	1	1	0	0		

Cingular Wireless Phase I Implementation Status - Northern Kentucky

As of 6/30/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Boone Co - ETSB	1	06/28/00	03/15/01					
Boone Co - Grtr. Cin. Airport	1	11/06/00	03/15/01			YES		
Campbell Co - City of Newport	1	09/14/00	03/15/01			YES		
Campbell Co - PD	1	08/28/00	03/15/01					
Gallatin Co	6						No request	
Grant Co	1	11/16/00	03/15/01			YES		
Kenton Co	1	09/25/00	03/28/01					
Kenton Co - City of Covington	1	11/09/00	03/15/01			YES		
Kenton Co - City of Covington PD	1	11/10/00	03/15/01			YES		
Kenton Co - City of Erlanger	1	08/29/00	03/15/01					
Kenton Co - City of Ft Thomas	1	11/16/00	03/15/01			YES		
Pendleton Co	1	11/25/00	10/09/01					
Totals	12	11	11	0	0	6		

Cingular Wireless Phase I Implementation Status - Kentucky

As of 6/30/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Allen Co	3	12/10/01		YES			Waiting for software from Ericsson to be loaded to switch	Ericsson
Bourbon Co	1	11/13/00	08/29/01					
Boyle Co	1	06/14/00	08/29/01					
Carroll Co	1	06/26/00	08/16/01					
Christian Co	1	10/04/00	10/11/01					
Clark Co	1	07/03/00	08/29/01					
Daviess Co	1	02/02/01	09/21/01					
Daviess Co - City of Owensboro	1	02/02/01	09/21/01					
Estill Co	1	08/28/98	04/02/02					
Fayette Co	1	11/14/00	04/05/02					
Garrard Co	4	04/18/02		YES			Within 6 Month Window	
Hancock Co	5						Licensed but no sites	
Harrison Co	1	11/13/00	10/04/01					
Henderson Co	1	09/06/00	09/21/01					
Jefferson Co	1	12/17/98	09/17/00					
Johnson Co	1	01/13/00	08/27/01					
Kentucky State Police 1 serving Ballard, Hickman, Graves, Calloway, Fulton, Carlisle, Livingston, Lyon	1	10/21/97	09/28/01					
Kentucky State Police 10 serving Harlan, Knox and Bell	1	02/10/99	08/29/01					
Kentucky State Police 11 serving Clay and Rockcastle	1	05/05/00	09/25/01					
Kentucky State Police 12 serving Scott and Franklin	1	05/05/00	08/16/01					
Kentucky State Police 13 serving Breathitt, Leslie, Letcher, Knott	1	05/05/00	08/29/01					

Cingular Wireless Phase I Implementation Status - Kentucky

As of 6/30/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Kentucky State Police 15 serving Casey	1	05/05/00	08/29/01					
Kentucky State Police 16 serving Union and Ohio	1	05/05/00	09/21/01					
Kentucky State Police 2 serving Caldwell, Hopkins, Crittenden, Todd and Muhlenberg	1	11/11/97	09/28/01					
Kentucky State Police 3 Edmonson, Simpson, Butler	1	05/08/00	09/28/01					
Kentucky State Police 4 serving Grayson, Breckinridge, Meade and Bullitt	1	05/05/00	08/16/01					
Kentucky State Police 5 serving Owen, Trimble, Henry	1	10/24/97	08/16/01					
Kentucky State Police 6 serving Nicholas and Bracken	1	05/05/00	04/25/02					
Kentucky State Police 7 serving Jackson, Lee, Jessamine, Lincoln	1	05/05/00	08/27/01					
Kentucky State Police 8 serving Elliott, Wolfe, Menifee, Fleming Lewis, Bath, Montgomery	1	05/05/00	08/29/01					
Kentucky State Police 9 serving Pike, Floyd, Martin and Magoffin	1	02/10/99	10/05/01					
Laurel Co	5						Licensed but no sites	
Lawrence Co	1	09/13/00	01/21/02					
Lee Co - City of Beatyville	4	02/23/02		YES			Within 6 Month Window	

Cingular Wireless Phase I Implementation Status - Kentucky

As of 6/30/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Logan Co	1	11/27/98	09/28/01					
Madison Co	1	10/05/98	08/29/01					
Marshall Co	1	08/01/00	09/28/01					
Mason Co	1	11/13/00	08/29/01					
McCracken Co	1	09/17/00	09/28/01					
McLean Co	1	07/19/00	09/21/01					
Morgan Co	1	11/13/00	03/28/02					
Oldham Co	1	11/13/00	08/16/01					
Owsley Co	5						Licensed but no sites	
Perry Co	1	06/28/00	04/02/02					
Powell Co	1	09/05/00	08/29/01					
Pulaski Co	5						Licensed but no sites	
Robertson Co	5						Licensed but no sites	
Rowan Co	1	06/14/00	03/28/02					
Shelby Co	1	12/04/00	08/16/01					
Trigg Co	1	08/08/00	09/28/01					
Warren Co	1	07/05/00	09/28/01					
Webster Co	1	08/21/00	09/28/01					
Whitley Co	1	08/14/00	08/29/01					
Woodford Co	1	11/13/00	03/29/02					
Totals	54	49	46	3	0	0		

Cingular Wireless Phase I Implementation Status - Louisiana

As of 6/30/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Acadia	1	06/13/02	06/13/02			YES		
Allen	4	03/04/02		YES			Within 6 Month Window	
Ascension	1	09/08/00	05/24/01					
Assumption	1	05/19/00	08/20/01					
Avoyelles	6						No request	
Beauregard	5						Licensed but no sites	
Bienville	1	07/12/00	01/08/02					
Bossier	3	09/15/99			YES		Ready to turn up, Parish considering cost recovery issues	Parish
Caddo	3	02/23/00		YES			Ready to turn up, Parish is validating site addresses	Parish
Calcasieu	1	11/30/99	05/03/01					
Caldwell	6						No request	
Cameron	5						Licensed but no sites	
Catahoula	5						Licensed but no sites	
Claiborne	5						Licensed but no sites	
Concordia	5						Licensed but no sites	
DeSoto	6						No request	
East Baton Rouge	1	04/21/00	07/17/01					
East Carroll	5						Licensed but no sites	
East Feliciana	1	02/09/01	08/03/01			YES		
Evangeline	6						No request	
Franklin	5						Licensed but no sites	
Iberia	1	03/06/01	07/03/01			YES		
Iberville	1	03/23/00	12/27/00					
Jackson	1	02/26/02	04/30/02			YES		
Jefferson	1	05/22/00	04/18/01					
Jefferson Davis	1	11/14/01	02/11/02			YES		
Lafayette	1	10/20/98	04/01/99			YES		
LaFourche	1	05/22/00	06/14/01					
LaSalle	5						Licensed but no sites	
Lincoln	1	10/05/00	11/20/01					
Livingston	6						No request	

Cingular Wireless Phase I Implementation Status - Louisiana

As of 6/30/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Madison	6						No request	
Morehouse	1	11/20/01	11/20/01			YES		
Natchitoches	4	02/20/02		YES			Within 6 month window	
Orleans	1	05/22/00	01/09/01					
Ouachita	1	06/13/00	11/05/01					
Plaquemines	3	05/16/00		YES			Ready to turn up, Parish is validating site addresses	Parish
Pointe Coupee	6						No request	
Rapides	3	09/30/99		YES			Ready to turn up, Parish is validating site addresses	Parish
Red River	5						Licensed but no sites	
Richland	6						No request	
Sabine	5						Licensed but no sites	
St Bernard	6						No request	
St Charles	1	05/16/00	01/09/01					
St Helena	5						Licensed but no sites	
St James	6						No request	
St John the Baptist	1	02/12/01	03/11/02					
St Landry	1	10/26/00	06/19/01					
St Martin	3	11/08/99		YES			Ready to turn up, Parish is validating site addresses	Parish
St Mary	1	05/22/00	01/08/02					
St Tammany	1	05/22/00	02/07/01					
Tangipahoa	1	05/22/00	12/27/00					
Tensas	5						Licensed but no sites	
Terrebonne	1	05/22/00	06/12/01					
Union	5						Licensed but no sites	
Vermilion	1	02/16/01	04/24/02					
Vernon	5						Licensed but no sites	
Washington	1	05/22/00	02/09/01					
Webster	1	02/08/01	02/05/02					
West Baton Rouge	6						No request	
West Carroll	5						Licensed but no sites	
West Feliciana	1	01/18/01	08/16/01					

Cingular Wireless Phase I Implementation Status - Louisiana

As of 6/30/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Winn	5						Licensed but no sites	
Totals	63	36	29	6	1	7		

Cingular Wireless Phase I Implementation Status - Maryland

As of 6/30/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Baltimore Co	6						No request	
Caroline Co	5						Licensed but no sites	
Carroll Co	6						No request	
Cecil Co	6						No request	
Charles Co	6						No request	
Harford Co	6						No request	
Howard Co	6						No request	
Montgomery Co	4	04/14/02		YES			Within 6 Month Window	
Prince George's Co	6						No request	
Totals	9	1	0	1	0	0		

Cingular Wireless Phase I Implementation Status - Massachusetts

As of 6/30/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Barnstable Co	2	09/28/01		YES			Compliance and cutover expected by the end of July 02	
Berkshire Co	2	09/28/01		YES			Compliance and cutover expected by the end of Aug 02	
Bristol Co	2	09/28/01		YES			Compliance and cutover expected by the end of July 02	
Dukes Co	2	09/28/01		YES			Compliance and cutover expected by the end of July 02	
Essex Co	2	09/28/01		YES			Compliance and cutover expected by the end of July 02	
Franklin Co	2	09/28/01		YES			Compliance and cutover expected by the end of Aug 02	
Hampden Co	2	09/28/01		YES			Compliance and cutover expected by the end of Aug 02	
Hampshire Co	2	09/28/01		YES			Compliance and cutover expected by the end of Aug 02	
Middlesex Co	2	09/28/01		YES			Compliance and cutover expected by the end of July 02	
Nantucket Co	2	09/28/01		YES			Compliance and cutover expected by the end of July 02	
Norfolk Co	2	09/28/01		YES			Compliance and cutover expected by the end of July 02	

Cingular Wireless Phase I Implementation Status - Massachusetts

As of 6/30/02

Plymouth Co	2	09/28/01		YES			Compliance and cutover expected by the end of July 02	
Suffolk Co	2	09/28/01		YES			Compliance and cutover expected by the end of July 02	
Worcester Co	2	09/28/01		YES			Compliance and cutover expected by the end of July 02	
Totals	14	14	0	14	0	0		

Cingular Wireless Phase I Implementation Status - Michigan

As of 6/30/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Benzie Co	1	06/27/00	04/09/02				(Switched by Dobson Communications)	
Genesee Co - City of Flint	1	12/06/00	07/19/01					
Genesee Co - ETSB	1	09/01/00	03/01/01			YES		
Lake Co	1	07/25/00	04/09/02				(Switched by Dobson Communications)	
Lapeer Co	1	09/01/00	04/26/01					
Leelanau Co	1	12/04/00	03/19/02				(Switched by Dobson Communications)	
Livingston Co	1	11/17/00	02/08/02					
Macomb Co	1	09/01/00	10/17/01					
Manistee Co	1	07/24/00	03/19/02				(Switched by Dobson Communications)	
Mason Co	6						No request	
Missaukee Co	1	11/08/00	03/19/02				(Switched by Dobson Communications)	
Monroe Co	1	04/10/02	05/22/02			YES		
Oakland Co	3	07/19/00			YES		PSAP CPE issues - Put on HOLD	Jurisdiction
Osceola Co	1	09/01/00	04/25/02				(Switched by Dobson Communications)	
Shiawassee Co	1	06/21/00	07/12/01					
St Clair Co	1	03/06/01	01/04/02					
Washtenaw Co	1	09/01/00	02/09/01			YES		
Wayne Co - City of Detroit	1	11/02/00	11/30/01					
Wayne Co - Conference of Western Wayne	3	09/11/00		YES			7 PSAPs live , Pending approval of routing plan for remainder	PSAPs
Wayne Co - Downriver Mutual Aid	1	04/10/01	06/12/02				10 of 13 PSAPs live on 6/12/02	
Wayne Co -Conference of Eastern Wayne	3	04/10/01		YES			Waiting on Call Routing	Jurisdiction
Wexford Co	1	07/13/00	03/19/02				(Switched by Dobson Communications)	
Totals	22	21	18	2	1	3		

Status: 1- Deployed; 2-Cingular Past 6 Mo. Window; 3-PSAP or LEC Past 6 Mo. Window; 4-Request within 6 Mo. Window 5-Lic, no sites: 6- No Request

8/1/2002

Cingular Wireless Phase I Implementation Status - Mississippi

As of 6/30/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Adams Co	1	12/16/99	11/19/01					
Alcorn Co	6						No request	
Amite Co	5						Licensed but no sites	
Attala Co	1	02/20/02	04/24/02			YES		
Benton Co	6						No request	
Bolivar Co	1	07/13/00	11/12/01					
Calhoun Co	6						No request	
Carroll Co	5						Licensed but no sites	
Chickasaw Co	6						No request	
Choctaw Co	6						No request	
Claiborne Co	6						No request	
Clarke Co	1	11/16/00	11/19/01					
Clay Co	5						Licensed but no sites	
Copiah Co	1	08/22/00	04/20/01					
Covington Co	4	05/22/02		YES			Within 6 Month Window	
Forrest Co	3	07/22/99			YES		Waiting on site validations	PSAP
Franklin Co	6						No request	
George Co	1	05/04/01	12/18/01					
Greene Co	6						No request	
Grenada Co	1	03/05/01	11/19/01					
Hancock Co	1	05/10/00	12/10/01					
Harrison Co	1	12/15/00	12/10/01					
Hinds Co	1	09/09/99	03/13/01					
Holmes Co	1	04/26/00	11/19/01					
Humphreys Co	5						Licensed but no sites	
Issaquena Co	6						No request	
Itawamba Co	3	11/02/00			YES		County needs ALI data links	Jurisdiction
Jackson Co	1	10/26/99	12/10/01					
Jasper Co	6						No request	
Jefferson Co	6						No request	
Jefferson Davis Co	6						No request	
Jones Co	5						Licensed but no sites	
Kemper Co	6						No request	
Lamar Co	1	04/10/00	12/18/01					
Lauderdale Co	1	07/06/00	11/19/01					

Status: 1- Deployed; 2-Cingular Past 6 Mo. Window; 3-PSAP or LEC Past 6 Mo. Window; 4-Request within 6 Mo. Window 5-Lic, no sites: 6- No Request

8/1/2002

Cingular Wireless Phase I Implementation Status - Mississippi

As of 6/30/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Lawrence Co	5						Licensed but no sites	
Leake Co	1	11/06/00	11/19/01					
Lee Co	1	08/25/00	10/11/01					
Leflore Co	1	03/29/00	11/12/01					
Lincoln Co	1	02/14/01	11/19/01					
Lowndes Co	1	02/07/01	12/12/01					
Madison Co	1	04/04/00	04/10/01					
Marion Co	6						No request	
Monroe Co	1	01/15/02	02/22/02			YES		
Montgomery Co	1	03/12/01	11/19/01					
Neshoba Co	6						No request	
Newton Co	1	11/06/00	11/19/01					
Noxubee Co	6						No request	
Oktibbeha Co	6						No request	
Perry Co	6						No request	
Pike Co	1	03/07/00	11/19/01					
Pontotoc Co	1	10/29/01	02/18/02					
Prentiss Co	1	07/25/00	10/11/01					
Rankin Co	1	05/02/00	04/20/01					
Scott Co	3	02/12/01			YES		CPE Equipment needs Phase 1 features turned on	PSAP
Sharkey Co	6						No request	
Simpson Co	1	08/25/00	04/10/01					
Smith Co	6						No request	
Stone Co	1	02/26/01	12/18/01					
Sunflower Co	1	07/11/00	11/12/01					
Tallahatchie Co	5						Licensed but no sites	
Tippah Co	6						No request	
Tishomingo Co	6						No request	
Union Co	1	04/10/00	10/11/01					
Walthall Co	6						No request	
Warren Co	1	11/19/99	03/14/01					
Washington Co	1	02/12/01	11/12/01					
Wayne Co	5						Licensed but no sites	
Webster Co	6						No request	

Cingular Wireless Phase I Implementation Status - Mississippi

As of 6/30/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Wilkinson Co	5						Licensed but no sites	
Winston Co	5						Licensed but no sites	
Yalobusha Co	6						No request	
Yazoo Co	5						Licensed but no sites	
Totals	73	37	33	1	3	2		

Cingular Wireless Phase I Implementation Status - Missouri

As of 6/30/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Andrew Co	6						No request	
Atchison Co	6						No request	
Barry Co	6						No request	
Barton Co	6						No request	
Bates Co	6						No request	
Benton Co	6						No request	
Bollinger Co	6						No request	
Boone Co	4	03/15/02		YES			Within 6 Month Window	
Boone Co - Booneville PD	1	07/18/01	05/10/02					
Buchanan Co	6						No request	
Butler Co	6						No request	
Callaway Co	6						No request	
Camden Co	6						No request	
Cape Girardeau Co	6						No request	
Carter Co	5						Licensed but no sites	
Cedar Co	5						Licensed but no sites	
Christian Co	1	07/18/01	01/22/02					
Christian Co - Nixa Police Department	3	07/18/01		YES			PSAP not PH1 capable until 6/02 - Interim Christian Co rec'g PH1 calls, Map and traffic plan at PSAP 3/27, PSAP claims to have not rec'd calls or emails, 6/27 resent map & traffic plan via FedEx	Jurisdiction
Clinton Co, IL	1	01/01/00	12/07/00					
Cole Co	6						No request	
Cooper Co - EMA	1	10/29/00	05/10/02					
Crawford Co	6						No request	
Dade Co	5						Licensed but no sites	
Dallas Co	4	04/17/02		YES			Within 6 month window	
Dent Co	6						No request	
Douglas Co	5						Licensed but no sites	

Cingular Wireless Phase I Implementation Status - Missouri

As of 6/30/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Dunklin Co	6						No request	
Franklin Co	4	02/07/02		YES			Within 6 Month Window	
Gasconade Co	6						No request	
Gentry Co	6						No request	
Greene Co	1	07/18/01	05/21/02					
Henry Co	6						No request	
Hickory Co	6						No request	
Holt Co	6						No request	
Howard Co	6						No request	
Iron Co	6						No request	
Jasper Co	1	10/30/00	06/20/01					
Jefferson Co	6						No request	
Jersey Co, IL	6						No request	
Johnson Co	6						No request	
Laclede Co	6						No request	
Lafayette Co	6						No request	
Lawrence Co	6						No request	
Lincoln Co	6						No request	
Madison Co	6						No request	
Madison Co, IL	3	09/13/00		YES			PSAP to hire outside contractor to administer Phase I deployment. TCS to takeover MPC services that were previously handled by TSI, 5/31 map and traffic plan @ PSAP, 6/19 left msg w/PSAP re: map & traffic plan	Jurisdiction
Maries Co	6						No request	
McDonald Co	6						No request	
Miller Co	6						No request	
Mississippi Co	6						No request	
Moniteau Co	6						No request	

Cingular Wireless Phase I Implementation Status - Missouri

As of 6/30/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Monroe Co, IL	3	07/25/01		YES			5/23/02 ALI connectivity in, Issues with TCAP signaling translations caused delay, Remote call testing scheduled for 7/2	LEC
Montgomery Co	6						No request	
Morgan Co	6						No request	
New Madrid Co	6						No request	
Newton Co - Central Dispatch	1	07/18/01	05/22/02					
Nodaway Co	6						No request	
Oregon Co	6						No request	
Osage Co	6						No request	
Pemiscott Co	6						No request	
Perry Co	6						No request	
Pettis Co	6						No request	
Phelps Co	6						No request	
Polk Co	6						Jursidiction has rescinded request dated 7/18/01	
Pulaski Co	6						No request	
Randolph Co, IL	5						Licensed but no sites, Requested 2/20/02	
Reynolds Co	6						No request	
Ripley Co	6						No request	
Saline Co	6						No request	
Scott Co	3	05/25/01		YES			Trunks between PSAP and 911 router must be converted to Enhanced Multi Freq.	LEC
Scott Co - Miner PD	3	07/18/01		YES			Trunks between PSAP and 911 router must be converted to Enhanced Multi Freq.	LEC

Cingular Wireless Phase I Implementation Status - Missouri

As of 6/30/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Scott Co - Scott City PD	3	07/18/01		YES			Trunks between PSAP and 911 router must be converted to Enhanced Multi Freq.	LEC
Scott Co - Sikesron Public Safety	3	07/18/01		YES			Trunks between PSAP and 911 router must be converted to Enhanced Multi Freq.	LEC
Shannon Co	6						No request	
St Charles Co	6						No request	
St Clair Co	5						Licensed but no sites	
St Clair Co, IL	1	12/03/99	09/06/00					
St Francois Co	6						No request	
St Louis Co	3	07/18/01		YES			Trunks between PSAP and 911 router must be converted to Enhanced Multi Freq.	LEC
St Louis Co - St Louis City	6						No request	
Ste Genevieve Co	6						No request	
Stoddard Co	6						No request	
Stone Co	1	07/18/01	01/16/02			YES		
Taney Co - 911	1	07/18/01	01/22/02					
Taney Co - Branton PD	1	07/18/01	01/22/02					
Texas Co	5						Licensed but no sites	
Vernon Co	6						No request	
Warren Co	1	07/19/01	05/02/02					
Washington Co	6						No request	
Wayne Co	6						No request	
Webster Co	1	07/18/01	01/15/02					
Wright Co	5						Licensed but no sites	
Totals	92	24	13	11	0	1		

Cingular Wireless Phase I Implementation Status - Montana

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Lincoln Co	5						Licensed but no sites	
Totals	1	0	0	0	0	0		

Cingular Wireless Phase I Implementation Status - Nevada

As of 6/30/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Carson City	6						No request	
Churchill Co	5						Licensed but no sites	
Clark Co	6						No request	
Clark Co - City of Henderson	6						No request	
Douglas Co	6						No request	
Elko Co	5						Licensed but no sites	
Esmeralda Co	5						Licensed but no sites	
Eureka Co	5						Licensed but no sites	
Humboldt Co	5						Licensed but no sites	
Lander Co	5						Licensed but no sites	
Lincoln Co	5						Licensed but no sites	
Lyon Co	5						Licensed but no sites	
Mineral Co	5						Licensed but no sites	
Nye Co	6						No request	
Pershing Co	5						Licensed but no sites	
Storey Co	5						Licensed but no sites	
Washoe Co	3	11/03/99			YES		Jursidiction has verbally withdrawn their Phase I request	Jursidiction
White Pine Co	5						Licensed but no sites	
Totals	18	1	0	0	1	0		

Cingular Wireless Phase I Implementation Status - New Hampshire

As of 6/30/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Rockingham Co	3	03/20/97			YES		Waiting for Verizon to load MSAG Data	Verizon
Totals	1	1	0	0	1	0		

Cingular Wireless Phase I Implementation Status - New Jersey

As of 6/30/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Atlantic Co	1	07/09/97	12/22/00					
Bergen Co (GSM)	1	07/09/97	04/01/99					
Burlington Co	1	07/09/97	12/22/00					
Camden Co	1	07/09/97	12/22/00					
Cape Mary Co	1	07/09/97	12/22/00					
Cumberland Co	1	07/09/97	12/22/00					
Essex Co (GSM)	1	07/09/97	04/01/99					
Gloucester Co	1	07/09/97	12/22/00					
Hudson Co (GSM)	1	07/09/97	04/01/99					
Hunterdon Co (GSM)	1	07/09/97	04/01/99					
Mercer Co	1	07/09/97	12/22/00					
Middlesex Co	1	07/09/97	12/22/00					
Middlesex Co (GSM)	1	07/09/97	04/01/99					
Monmouth Co	1	07/09/97	12/22/00					
Monmouth Co (GSM)	1	07/09/97	04/01/99					
Morris Co (GSM)	1	07/09/97	04/01/99					
Ocean Co	1	07/09/97	12/22/00					
Ocean Co (GSM)	1	07/09/97	04/01/99					
Passaic Co (GSM)	1	07/09/97	04/01/99					
Salem Co	1	07/09/97	12/22/00					
Somerset Co (GSM)	1	07/09/97	04/01/99					
Sussex Co (GSM)	1	07/09/97	04/01/99					
Union Co (GSM)	1	07/09/97	04/01/99					
Warren Co	5						Licensed but no sites	
Totals	24	23	23	0	0	0		

Cingular Wireless Phase I Implementation Status - New York

As of 6/30/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Albany Co	6						No request	
Bronx Co (GSM)	2	07/01/01		YES			6/20/02 Half trunks are in and accepted. Testing scheduled to begin 7/8/02.	VoiceStream
Cayuga Co	6						No request	
Chenango Co	6						No request	
Cortland Co	4	06/20/02		YES			Within 6 Month window. County issued new Phase I request	
Erie Co	1	08/23/00	06/26/02					
Herkimer Co	6						No request	
Jefferson Co	6						No request	
Kings Co (GSM)	6						No request	
Lewis Co	6						No request	
Livingston Co	3	02/07/01		YES			Signaling links between TCS and LEC's ALI complete. TCS/Ericsson Phase I TCAP signaling issues resolved. J-Standard software loaded in MSC. TCS database requires repopulation using ICIDs.	Cingular
Madison Co	6						No request	
Monroe Co	6						No request	
Montgomery Co	3	05/22/01		YES			LEC ALI not ready. Deployed "Phase 0" call delivery at PSAP's request on 4/3/02	LEC
Nassau Co (GSM)	6						No request	
New York Co (GSM)	2	07/01/01		YES			6/20/02 Half trunks are in and accepted. Testing scheduled to begin 7/8/02.	VoiceStream
Niagara Co	4	04/25/02		YES			Within 6 Month Window	
Oneida Co	6						No request	

Cingular Wireless Phase I Implementation Status - New York

As of 6/30/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Onondaga Co	3	04/03/01		YES			Jursidiction's CPE equipment upgrade complete. Waiting on signaling issues to be resolved with TCS	Jursidiction
Ontario Co	3	03/28/97		YES			Signalling links between TCS and LEC's ALI complete. TCS/Ericsson Phase I TCAP signaling issues resolved. J-Standard software loaded in MSC. TCS database requires repopulation using ICIDs.	Cingular
Orange Co (GSM)	6						No request	
Orleans Co	6						No request	
Oswego Co	6						No request	
Putnam Co (GSM)	6						No request	
Queens Co (GSM)	2	07/01/01		YES			6/20/02 Half trunks are in and accepted. Testing scheduled to begin 7/8/02.	VoiceStream
Rensselaer Co	6						No request	
Richmond Co (GSM)	6						No request	
Rockland Co (GSM)	6						No request	
Saratoga Co	6						No request	
Schenectady Co	3	11/19/01		YES			PSAP delayed implementation on their end. Redesigned their system. Their trunks not ready until July	PSAP
Schuyler Co	6						No request	
Seneca Co	6						No request	
St Lawrence Co	6						No request	
Suffolk Co (GSM)	2	03/13/01		YES			Gathering data to order facilities. TCS Coordinating deployment	VoiceStream
Sullivan Co (GSM)	6						No request	
Tompkins Co	6						No request	

Cingular Wireless Phase I Implementation Status - New York

As of 6/30/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Warren Co	4	03/18/02		YES			Within 6 Month Window	
Washington Co	6						No request	
Wayne Co	6						No request	
Westchester Co (GSM)	6						No request	
Yates Co	4	05/24/02		YES			Within 6 Month Window	
Totals	41	14	1	13	0	0		

Cingular Wireless Phase I Implementation Status - Ohio

As of 6/30/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Adams Co	6						No request	
Ashland Co	5						Licensed but no sites	
Ashtabula Co	5						Licensed but no sites	
Athens Co	5						Licensed but no sites	
Brown Co	6						No request	
Butler Co	1	08/06/97	05/21/02					
Butler Co - City of Fairfield	1	08/06/97	05/21/02					
Butler Co - City of Hamilton	1	08/31/00	05/21/02					
Butler Co - City of Middletown	1	08/06/97	06/17/02					
Butler Co - City of Oxford	5						No Sectors to route to PSAP. Phase I requested 8/6/97	
Butler Co - Sheriff	1	08/06/97	05/21/02					
Butler Co - Westchester Township	1	08/06/97	05/21/02					
Carroll Co	6						No request	
Champaign Co	6						No request	
Clark Co	6						No request	
Clermont Co	3	07/11/00		YES			Circuits in place, Jurisdiction to provide their own NDA. Dir out of ofc.	Jurisdiction
Clermont Co - Union Township	3	08/06/97		YES			Waiting on return of NDA	Jurisdiction
Clinton Co	6						No request	
Columbiana Co	6						No request	
Coshocton Co	5						Licensed but no sites	
Crawford Co	5						Licensed but no sites	
Crawford Co, PA	5						Licensed but no sites	
Cuyahoga Co	3	03/27/97		YES			Lft msg w/ contact. Circuits on order	Jurisdiction

Cingular Wireless Phase I Implementation Status - Ohio

As of 6/30/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Darke Co	3	03/29/97			YES		Wrking w/Jurisdiction and Sprint, will suspend or rescind request	Jurisdiction
Dearborn Co, IN	1	08/06/97	12/11/01					
Delaware Co	3	07/12/01		YES			Waiting on return of NDA and Data, LEC Agreement	Jurisdiction
Erie Co	6						No request	
Erie Co, PA	5						Licensed but no sites	
Fairfield Co - Lancaster PD	3	06/11/99		YES			Waiting on PSAP Data	Jurisdiction
Fairfield Co - Pickerington PD	3	01/07/99		YES			Wrking w/ contact. Not sure of direction	Jurisdiction
Fayette Co	6						No request	
Franklin Co - Ohio State Hwy Patrol	3	04/10/97		YES			Waiting on return of NDA	Jurisdiction
Geauga Co	6						No request	
Greene Co	6						No request	
Guernsey Co	5						Licensed but no sites	
Hamilton Co - Amberley Village	1	08/06/97	05/23/02					
Hamilton Co - City of Cincinnati PD	1	04/19/01	03/28/02					
Hamilton Co - City of Norwood	1	08/06/97	05/23/02					
Hamilton Co - City of Wyoming	5						No sectors to route to PSAP. Requested Phase I on 8/6/97	
Hamilton Co - Comm	1	02/13/97	05/23/02					
Harrison Co	5						Licensed but no sites	
Highland Co	6						No request	
Hocking Co	1	03/01/01	06/17/02					
Holmes Co	5						Licensed but no sites	
Huron Co	5						Licensed but no sites	

Cingular Wireless Phase I Implementation Status - Ohio

As of 6/30/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Lake Co - Cencom	5						Licensed but no sites to route. Requested Phase I on 7/9/97	
Lake Co - Mentor On the Lake	3	07/15/97		YES			Spoke w/ Contact, sent Docs for review. Need PSAP data	Jurisdiction
Lake Co - Wickliffe	3	07/16/97		YES			Spoke w/ Contact, sent Docs for review. Need PSAP data	Jurisdiction
Lake Co - Willoughby	3	07/09/97		YES			Spoke w/ Contact, sent Docs for review. Need PSAP data	Jurisdiction
Lake Co - Willowick	3	07/28/97		YES			Spoke w/ Contact, sent Docs for review. Need PSAP data	Jurisdiction
Logan Co	6						No request	
Lorain Co	6						No request	
Madison Co	6						No request	
Mahoning Co	6						No request	
Medina Co	6						No request	
Meigs Co	5						Licensed but no sites	
Mercer Co	6						No request	
Mercer Co, PA	5						Licensed but no sites	
Miami Co	3	03/21/97		YES			Waiting on Direction from PSAP to decide on trunk issues, Pricing from LEC	Jurisdiction
Monroe Co	5						Licensed but no sites	
Montgomery Co	3	03/13/97		YES			Need PSAP data to order circuits.	Jurisdiction
Muskingum Co	6						No request	
Noble Co	5						Licensed but no sites	
Perry Co	6						No request	
Pickaway Co	6						No request	
Portage Co	6						No request	

Cingular Wireless Phase I Implementation Status - Ohio

As of 6/30/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Preble Co	6						No request	
Richland Co	5						Licensed but no sites	
Shelby Co	6						No request	
Stark Co	6						No request	
Summit Co - Copley	3	09/22/97			YES		PSAP indicated waiting on outcome of State Legislation	Jurisdiction
Summit Co - Cuyahoga Falls	3	09/22/97			YES		PSAP indicated waiting on outcome of State Legislation	Jurisdiction
Summit Co - Fairlawn	3	09/22/97			YES		PSAP indicated waiting on outcome of State Legislation	Jurisdiction
Summit Co - Hudson	3	09/22/97			YES		PSAP indicated waiting on outcome of State Legislation	Jurisdiction
Summit Co - Norton	3	09/22/97			YES		PSAP indicated waiting on outcome of State Legislation	Jurisdiction
Summit Co - Tallmadge	3	09/22/97			YES		PSAP indicated waiting on outcome of State Legislation	Jurisdiction
Trumbull Co	6						No request	
Tuscarawas Co	5						Licensed but no sites	
Union Co	6						No request	
Vinton Co	5						Licensed but no sites	
Warren Co	6						Jurisdiction not interested, didn't issue request Ltr from Regional authority	
Wayne Co	6						No request	
Totals	82	32	12	13	7	0		

Cingular Wireless Phase I Implementation Status - Oklahoma

As of 6/30/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Adair Co	6						No request	
Atoka Co	6						No request	
Blaine Co	6						No request	
Bryan Co	6						No request	
Canadian Co	6						No request	
Canadian Co - Yukon	6						No request	
Carter Co	6						No request	
Cherokee Co	4	02/07/02		YES			Within 6 Month Window - 6/26 PSAP expressed desire to deploy HCAS and not NCAS - negotiations pending	
Choctaw Co	6						No request	
Cleveland Co	6						No request	
Coal Co	6						No request	
Craig Co	6						No request	
Creek Co	6						No request	
Creek Co - Bristow	6						No request	
Creek Co - Sapulpa	6						No request	
Delaware Co	6						No request	
Delaware Co - Grove	6						No request	
Garvin Co	6						No request	
Grant Co	5						Licensed but no sites	
Haskell Co	5						Licensed but no sites	
Johnston Co	6						No request	
Kay Co	6						No request	
Latimer Co	6						No request	
LeFlore Co	6						No request	
Lincoln Co	6						No request	
Logan Co	6						No request	
Love Co	6						No request	
Marshall Co	6						No request	
Mayes Co	6						No request	
Mayes Co - Langley	6						No request	
McClain Co	6						No request	

Cingular Wireless Phase I Implementation Status - Oklahoma

As of 6/30/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
McCurtain Co	6						No request	
McIntosh Co	6						No request	
Murray Co	6						No request	
Muskogee Co	6						No request	
Noble Co	6						No request	
Nowata Co	6						No request	
Oklahoma Co	6						No request	
Okmulgee Co	6						No request	
Okmulgee Co - Henryetta	6						No request	
Osage Co	6						No request	
Osage Co - Bartlesville	6						No request	
Ottawa Co	6						No request	
Ottawa Co - Miami	6						No request	
Pawnee Co	6						No request	
Payne Co	6						No request	
Pittsburg Co	6						No request	
Pittsburg Co - McAlester	6						No request	
Pontotoc Co	6						No request	
Pottawatomie Co	6						No request	
Pottawatomie Co - Shawnee	6						No request	
Pushmataha Co	6						No request	
Rogers Co	6						No request	
Rogers Co - Claremore	6						No request	
Sequoyah Co	6						No request	
Tulsa Co	6						No request	
Tulsa Co - Bixby	6						No request	
Tulsa Co - Broken Arrow	6						No request	
Tulsa Co - Collinsville	6						No request	
Tulsa Co - Mannford	6						No request	
Tulsa Co - Sand Springs	6						No request	
Tulsa Co - Skiatok	6						No request	
Wagoner Co	6						No request	
Wagoner Co - Coweta	6						No request	

Cingular Wireless Phase I Implementation Status - Oklahoma

As of 6/30/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Washington Co	5						Licensed but no sites	
Totals	65	1	0	1	0	0		

Cingular Wireless Phase I Implementation Status - Oregon

As of 6/30/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Baker Co	5						Licensed but no sites	
Clackamas Co	5						Licensed but no sites	
Clatsop Co	5						Licensed but no sites	
Columbia Co	5						Licensed but no sites	
Douglas Co	5						Licensed but no sites	
Grant Co	5						Licensed but no sites	
Harney Co	5						Licensed but no sites	
Hood River Co	5						Licensed but no sites	
Jackson Co	5						Licensed but no sites	
Josephine Co	5						Licensed but no sites	
Lincoln Co	5						Licensed but no sites	
Malheur Co	5						Licensed but no sites	
Multnomah Co	5						Licensed but no sites	
Sherman Co	5						Licensed but no sites	
Tillamook Co	5						Licensed but no sites	
Wasco Co	5						Licensed but no sites	
Washington Co	5						Licensed but no sites	
Wheeler Co	5						Licensed but no sites	
Yamhill Co	5						Licensed but no sites	
Totals	19	0	0	0	0	0		

Cingular Wireless Phase I Implementation Status - Pennsylvania

As of 6/30/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Adams Co	5						Licensed but no sites	
Berks Co	4	02/06/02		YES			Within 6 month window	
Bucks Co	6						Pending state legislation	
Carbon Co	5						Licensed but no sites	
Centre Co	6						No request	
Chester Co	6						Pending state legislation	
Clinton Co	5						Licensed but no sites	
Cumberland Co	6						Pending state legislation	
Dauphin Co	6						Pending state legislation	
Delaware Co	3	05/26/97			YES		Pending state legislation	State
Juniata Co	5						Licensed but no sites	
Lancaster Co	3	11/16/01		YES			Pending state legislation	State
Lebanon Co	6						Pending state legislation	
Lehigh Co	6						Pending state legislation	
Lycoming Co	6						No request	
Mifflin Co	5						Licensed but no sites	
Montgomery Co	6						Pending state legislation	
Montour Co	5						Licensed but no sites	
Northampton Co	6						Pending state legislation	
Northumberland Co	6						No request	
Perry Co	5						Licensed but no sites	
Philadelphia Co	6						Pending state legislation	
Pike Co (GSM)	2	06/22/01		YES			Trunks in. Waiting on router from TCS	VoiceStream
Schuylkill Co	5						Licensed but no sites	
Snyder Co	5						Licensed but no sites	
Sullivan Co	5						Licensed but no sites	
Union Co	6						No request	
York Co	3	06/01/01		YES			Pending state legislation	State
Totals	28	5	0	4	1	0		

Cingular Wireless Phase I Implementation Status - Rhode Island

As of 6/30/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
E911 Uniform Emergency Telephone System serving Bristol, Kent, Newport, Providence, Washington	1	05/26/98	03/01/00					
Totals	1	1	1	0	0	0		

Cingular Wireless Phase I Implementation Status - Tennessee

As of 6/30/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Bedford Co	1	05/04/00	11/01/00			YES		
Benton Co	1	05/04/00	11/01/00			YES		
Bledsoe Co	3	05/04/00			YES		Not enhanced 911	Jurisdiction
Bradley Co	1	05/04/00	11/01/00			YES		
Carroll Co	1	05/04/00	11/01/00			YES		
Catoosa Co, GA	1	10/19/99	12/07/01					
Cheatham Co	1	05/04/00	11/01/00			YES		
Chester Co	1	05/04/00	11/01/00			YES		
Coahoma Co, MS	6						No request	
Crittenden Co, AR	3	11/30/00			YES		AR Board wants all carriers to ride same T1 provided by competitor to IXC POP	Board
Crockett Co	1	05/04/00	11/01/00			YES		
Dade Co, GA	6						No request	
Davidson Co	1	05/04/00	11/01/00			YES		
Decatur Co	3	05/04/00			YES		PSAP CPE equipment not ready	PSAP
DeSoto Co, MS	1	04/03/00	01/21/02					
Dickson Co	1	05/04/00	11/01/00			YES		
Fayette Co	1	05/04/00	11/01/00			YES		
Franklin Co	1	05/04/00	11/01/00			YES		
Gibson Co	1	05/04/00	11/01/00			YES		
Giles Co	1	05/04/00	11/01/00			YES		
Hamilton Co	1	05/04/00	11/01/00			YES		
Hardeman Co	1	05/04/00	11/01/00			YES		
Hardin Co	1	05/04/00	11/01/00			YES		
Haywood Co	1	05/04/00	11/01/00			YES		
Henderson Co	1	05/04/00	11/01/00			YES		
Henry Co	5						Licensed but no sites	
Hickman Co	1	05/04/00	11/01/00			YES		
Houston Co	1	05/04/00	11/01/00			YES		
Humphreys Co	1	05/04/00	11/01/00			YES		
Lafayette Co, MS	5						Licensed but no sites	

Cingular Wireless Phase I Implementation Status - Tennessee

As of 6/30/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Lake Co	5						Licensed but no sites	
Lauderdale Co	1	05/04/00	11/01/00			YES		
Lawrence Co	1	05/04/00	11/01/00			YES		
Lewis Co	1	05/04/00	11/01/00			YES		
Lincoln Co	1	05/04/00	11/01/00			YES		
Madison Co	1	05/04/00	11/01/00			YES		
Marion Co	1	05/04/00	11/01/00			YES		
Marshall Co	1	05/04/00	11/01/00			YES		
Marshall Co, MS	6						No request	
Mauzy Co	1	05/04/00	11/01/00			YES		
McNairy Co	1	05/04/00	11/01/00			YES		
Montgomery Co	1	05/04/00	11/01/00			YES		
Moore Co	5						Licensed but no sites	
Panola Co, MS	5						Licensed but no sites	
Perry Co	3	05/04/00			YES		Not enhanced 911	Jurisdiction
Polk Co	5						Licensed but no sites	
Quitman Co, MS	5						Licensed but no sites	
Rhea Co	1	05/04/00	11/01/00			YES		
Robertson Co	1	05/04/00	11/01/00			YES		
Rutherford Co	1	05/04/00	11/01/00			YES		
Sequatchie Co	3	05/04/00			YES		Not enhanced 911	Jurisdiction
Shelby Co	1	05/04/00	11/01/00			YES		
Stewart Co	1	05/04/00	11/01/00			YES		
Sumner Co	1	05/04/00	11/01/00			YES		
Tate Co, MS	6						No request, Sent SA and NDA 8/30	
Tipton Co	1	05/04/00	11/01/00			YES		
Tunica Co, MS	1	03/05/01	01/21/02					
Walker Co, GA	6						No request	
Wayne Co	6						No request	
Whitfield Co, GA	6						No request	
Williamson Co	1	05/04/00	11/01/00			YES		
Wilson Co	1	05/04/00	11/01/00			YES		

Cingular Wireless Phase I Implementation Status - Tennessee

As of 6/30/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Totals	62	48	43	0	5	40		

Cingular Wireless Phase I Implementation Status - Texas

As of 6/30/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Anderson Co - ETCOG	5						Licensed but no sites	
Angelina Co - DETCOG	1	10/12/99	08/31/00					
Aransas Co - CBCOG	1	10/12/99	01/30/01					
Atascosa Co - AACOG	1	10/12/99	09/01/00					
Austin Co - Austin ECD	2	09/10/00		YES			Exhibits completed, 911 trunks pending order, deployment in progress, 4/25-traffic plans are being completed by TCS	Cingular
Bandera Co - AACOG	1	10/12/99	09/01/00					
Bastrop Co - CAPCO	1	10/12/99	08/01/00					
Bee Co - CBCOG	1	10/12/99	01/30/01					
Bell Co - CTCOG	4	05/09/02		YES			Within 6 Month Window - Deployment in progress. Cell info to TCS to begin building traffic plans.	
Bexar Co - Bexar Metro 911	1	05/01/00	05/17/02					
Bosque Co - HOTCOG	1	10/12/99	09/01/00					
Brazoria Co - HGAC	1	10/12/99	08/31/00					
Brazos Co - 911 Emergency Comm. Dist	2	10/12/99			YES		PSAP Issue resolved. Intrado to load database. 6/3/02 - PANIs load not correct. Intrado to resolve and reload.	Cingular
Brewster Co - RGCOG	2	10/12/99		YES			Former Plateau Wireless region. Deployment in progress, 4/25 911 Exhibits are being completed by TCS, traffic plans are being completed by TCS. 5/31/02 Trunks on order with SWBT	Cingular/LEC
Brooks Co - CBCOG	1	10/12/99	01/30/01					
Brown Co - WCTCOG	5						Licensed but no sites	

Cingular Wireless Phase I Implementation Status - Texas

As of 6/30/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Burleson Co - BVCOG	5						Licensed but no sites	
Caldwell Co - CAPCO	1	10/12/99	08/01/00					
Calhoun Co - Calhoun ECD	2	10/12/99			YES		PSAP able to accept Phase I - traffic plans sent to PSAP. Exhibit sent to PSAP. Left message for PSAP coordinator on 6/17/02 and 6/25/02	Jurisdiction
Callahan Co - WCTCOG	1	10/12/99	09/25/00					
Cameron Co - Cameron ECD	6						No request	
Camp Co - ETCOG	5						Licensed but no sites	
Cass Co - ETCOG	5						Licensed but no sites	
Chambers Co - HGAC	1	10/12/99	08/31/00					
Cherokee Co - ETCOG	5						Licensed but no sites	
Coleman Co - WCTCOG	5						Licensed but no sites	
Collin Co - City of Plano	2	03/20/00		YES			Exhibits completed, 911 trunks pending order, 4/25 Traffic plans are being completed by TCS, trunks due 5/2/02. 6/3/02 MSAG not correct. Problem loading pANIs 6/25/02 PSAP Coordinator is unavailable until August	LEC
Collin Co - NCTCOG	1	10/12/99	09/01/00					
Colorado Co - HGAC	1	10/12/99	08/31/00					
Comal Co - Bexar Metro 911	1	05/01/00	05/21/02					
Comanche Co - WTCOG	5						Licensed but no sites	
Cooke Co - TEXOMA	1	10/12/99	09/30/00					

Cingular Wireless Phase I Implementation Status - Texas

As of 6/30/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Coryell Co - CTCOG	4	05/09/02		YES			Within 6 Month Window - Deployment in progress. Cell info to TCS to begin building traffic plans	
Crane Co - PBRPC	2	10/12/99		YES			Former Plateau Wireless region. Deployment in progress, 4/25 Exhibits are being completed by TCS, traffic plans are being completed by TCS. 5/31/02 Trunks on order with SWBT	Cingular/LEC
Crockett Co - CVCOG	2	10/12/99		YES			Former Plateau Wireless region. Data gathering form pending, 911 trunks pending order, Deployment in progress. Must utilize Verizon tandem	Cingular
Culberson Co - RGCOG	2	10/12/99		YES			Former Plateau Wireless region. Deployment in progress, 4/25 Exhibits are being completed by TCS, traffic plans are being completed by TCS 5/31/02-Trunks on order with SWBT	Cingular/LEC
Dallas Co - City of Addison	2	01/08/00		YES			Exhibits sent to city for trunks order. 4/25 City will not sign Exhibits until the City Atty has approved contract 6/3 PSAP has not approved traffic plans 6/25/02 - City atty hasn't ret contract. PSAP cant approve Exh or traf pln until contract signed	Jursidiction

Cingular Wireless Phase I Implementation Status - Texas

As of 6/30/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Dallas Co - City of Dallas	1	01/12/00	05/31/02					
Dallas Co - Farmers Branch PD	2	01/08/00		YES			Exhibits have been sent to city for trunks order, awaiting response. 4/25 City will not sign Exhibits until the City Attorney has approved contact 6/17/02 Left message for PSAP Coord., in training until 7/5	Jursidiction
Dallas Co - Garland PD	2	06/23/00		YES			Exhibits have been sent to city for trunks orders, awaiting response. 4/25 No response from city on Exhibits. Trunks cannot be ordered without their approval. 5/23/02 - Made contact with PSAP, resent Exhibit for approval	Jursidiction
Dallas Co - Mesquite PD	2	01/10/00		YES			Deployment in progress. 4/25/02 Exhibits complete, traffic plans complete, trunks due 5/6/02 6/3/02 - PSAP has not approved traffic plans 6/25/02 Trunks are in, traffic plan returned to TCS for db load. Testing will begin once load is complete	LEC
Dallas Co - NCTCOG	1	10/12/99	09/01/00					
Dallas Co - Richardson PD	1	03/20/00	06/11/02					
Delta Co - ARK-TEX	1	10/12/99	10/02/00					
Denton Co - DENCO	1	08/01/99	08/23/01					
DeWitt Co - GCRPC	1	10/12/99	09/15/00					
Dimmit Co - MRGDC	1	10/12/99	09/01/00					

Cingular Wireless Phase I Implementation Status - Texas

As of 6/30/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Duval Co - CBCOG	1	10/12/99	01/30/01					
Eastland Co - WCTCOG	1	10/12/99	09/25/00					
Ector Co - PBRPC	1	10/12/99	02/02/01					
Edwards Co - MRGDC	1	10/12/99	09/01/00					
Ellis Co - NCTCOG	1	10/12/99	09/01/00					
Erath Co - NCTCOG	1	10/12/99	09/01/00					
Falls Co - HOTCOG	5						Licensed but no sites	
Fannin Co - TEXOMA	1	10/12/99	09/01/00					
Fayette Co - CAPCO	1	05/20/97	08/31/00					
Fort Bend Co - GHC	1	10/12/99	08/31/00					
Franklin Co - ARKTEX	5						Licensed but no sites	
Freestone Co - HOTCOG	1	10/12/99	11/08/00					
Frio Co - AACOG	1	10/12/99	09/01/00					
Galveston Co - 911 Dist	1	10/12/99	07/13/01					
Goliad Co - GCRPC	1	10/12/99	09/15/01					
Gonzales Co - GCRPC	1	10/12/99	09/15/01					
Grayson Co - TEXOMA	1	10/12/99	09/30/00					
Gregg Co - ETCOG	2	06/06/00		YES			Deployment in progress, 4/25 Exhibits complete from TCS. Waiting approval from 911 Agency. Traffic plans are being completed by TCS. 5/22/02 - Trunk order to SWBT	LEC
Grimes Co - BVCOG	1	10/12/99	05/25/00					
Guadalupe Co - Bexar-Metro 911	1	05/01/00	05/21/02				Oversight agency is Bexar-Metro, deployment complete 5/21/02	
Hamilton Co - CTCOG	5						Licensed but no sites	
Harris Co - GHC	1	10/12/99	08/31/00					
Harrison Co - TX Eastern 911 NTK	6						No request	
Hays Co - CAPCO	1	10/12/99	08/01/00					

Cingular Wireless Phase I Implementation Status - Texas

As of 6/30/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Henderson Co - 911 Communications	4	03/01/02		YES			6/25/02 - PSAP will utilize Sprint-Athens tandem. Working with TCS on trunk orders and traffic plans	
Hidalgo Co - LRGVDC	1	10/12/99	09/01/00					
Hill Co - HOTCOG	1	10/12/99	09/01/00					
Hood Co - NCTCOG	1	10/12/99	09/01/00					
Hopkins Co - ARKTEX	1	10/12/99	10/02/00					
Houston Co - DETCOG	1	10/12/99	09/01/00					
Hudspeth Co - RGCOG	2	10/12/99		YES			Former Plateau Wireless region. Deployment in progress, 4/25 Exhibits are being completed by TCS, Traffic plans are being completed by TCS. 5/31/02 - Trunks on order with SWBT	Cingular/LEC
Hunt Co - NCTCOG	1	10/12/99	09/01/00					
Irion Co - CVCOG	2	10/12/99		YES			Data gathering form pending, 911 trunks pending order, Deployment in progress. Must utilize Verizon tandem	Cingular
Jack Co - NORTEX	6						No request	
Jackson Co - GCRPC	1	10/12/99	09/15/00					
Jasper Co - DETCOG	1	10/12/99	08/31/00					
Jeff Davis Co - RGCOG	2	10/12/99		YES			Deployment in progress, 4/25 Exhibits are being completed by TCS, Traffic plans are being completed by TCS, 5/31/02 - Trunks on order with SWBT	Cingular/LEC
Jefferson Co - HGAC	1	10/12/99	08/31/00					
Jim Hogg Co - STDC	1	10/12/99	09/01/00					
Jim Wells Co - CBCOG	1	10/12/99	01/30/01					

Cingular Wireless Phase I Implementation Status - Texas

As of 6/30/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Johnson Co - NCTCOG	1	10/12/99	09/01/00					
Jones Co - WCTCOG	1	10/12/99	09/01/00					
Karnes Co - AACOG	1	10/12/99	09/01/00					
Kaufman Co - NCTCOG	1	10/12/99	09/01/00					
Kenedy Co - CBCOG	1	10/12/99	01/30/01					
Kinney Co - MRGDC	1	10/12/99	09/01/00					
Kleberg Co - CBCOG	1	10/12/99	01/30/01					
La Salle Co - MRGDC	1	10/12/99	09/01/00					
Lamar Co - ARKTEX	5						Licensed but no sites	
Lampasas Co - CTCOG	5						Licensed but no sites, Requested 5/9/02	
Lavaca Co - GCRPC	1	10/12/99	09/15/00					
Lee Co - CAPCO	1	10/12/99	08/15/00					
Leon Co - BVCOG	1	10/12/99	08/30/00					
Liberty Co - HGAC	1	10/12/99	08/31/00					
Limestone Co - HOTCOG	6						No request	
Live Oak Co - CBCOG	1	10/12/99	01/30/01					
Loving Co - PBRPC	5						Licensed but no sites	
Lubbock Co - Lubbock 911 ECD	1	10/12/99	02/01/01					
Madison Co - BVCOG	1	10/12/99	08/31/00					
Marion Co - ETCOG	5						Licensed but no sites	
Matagorda Co - HGAC	1	10/12/99	08/31/00					
Maverick Co - MRGDC	1	10/12/99	09/01/00					

Cingular Wireless Phase I Implementation Status - Texas

As of 6/30/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
McLennan Co - McLennan County ECD	2	11/27/00		YES			Deployment in progress, 4/25 911 Exhibits complete, Trunks are ordered, traffic plans are being completed by TCS. 6/5/02 New T1 required for trunks 6/25/02 CTX switch isn't integrated with ISUP signaling. Cing/Lucent/TCS trouble shooting TCAP sign.issues	Cingular/Lucent/TCS
McMullen Co - CBCOG	1	10/12/99	01/30/01					
Medina Co - Medina 911 District	6						No request	
Midland Co - Midland 911 District	1	04/12/00	02/01/01					
Montague Co - NORTEX	1	10/12/99	10/18/00					
Montgomery Co - ECD	1	06/06/00	06/07/01					
Nacogdoches Co - DETCOG	1	10/12/99	08/31/00					
Navarro Co - NCTCOG	1	10/12/99	09/01/00					
Newton Co - DETCOG	1	10/12/99	08/31/00					
Nueces Co - CBCOG	1	10/12/99	01/26/01					
Palo Pinto Co - NCTCOG	1	10/12/99	09/01/00					
Panola Co - ETCOG	5						Licensed but no sites	
Parker Co - NCTCOG	1	10/12/99	09/01/00					
Pecos Co - PBRPC	2	10/12/99		YES			Former Plateau Wireless region. Deployment in progress, 4/25 911 Exhibits are being completed by TCS, traffic plans are being completed by TCS. 5/31/02 - Trunks on order with SWBT	Cingular/LEC
Polk Co - DETCOG	1	10/12/99	05/21/02					

Cingular Wireless Phase I Implementation Status - Texas

As of 6/30/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Potter Co - Potter Randall Co - 911 Dist	1	10/12/99	02/01/01					
Presidio Co - RGCOG	2	10/12/99		YES			Former Plateau Wireless region. Deployment in progress, 4/25 911 Exhibits are being completed by TCS, traffic plans are being completed by TCS. 5/31/02 - Trunks on order with SWBT	Cingular
Rains Co - ETCOG	5						Licensed but no sites	
Randall Co - Potter Randall 911 Dist	1	10/12/99	02/01/01					
Reagan Co - CVCOG	2	10/12/99		YES			Former Plateau Wireless region. Data gathering form pending, 911 trunks pending order, Deployment in progress. Must utilize Verizon tandem	Cingular/LEC
Real Co - MRGDC	1	10/12/99	09/01/00					
Red River Co - ARKTEX	5						Licensed but no sites	
Reeves Co - PBRPC	2	10/12/99		YES			Former Plateau Wireless region. Deployment in progress, 4/25 911 Exhibits are being completed by TCS, traffic plans are being completed by TCS. 5/31/02 - Trunks on order with SWBT	Cingular/LEC
Refugio Co - CBCOG	1	10/12/99	01/30/01					
Robertson Co - BVCOG	5						Licensed but no sites	
Rockwall Co - NCTCOG	1	10/12/99	09/01/00					
Runnels Co - WCTCOG	5						Licensed but no sites	
Rusk Co - Texas Eastern 911 Network	6						No request	

Cingular Wireless Phase I Implementation Status - Texas

As of 6/30/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Sabine Co - DETCOG	2	10/12/99		YES			Former GTE Wireless. Exhibits pending, 911 trunk order pending, Deployment in progress. 6/25-CTX switch is not integrated w/ISUP sign. Cing/Lucent/TCS trouble shooting TCAP sign. Issues	Cingular/Lucent/TCS
San Augustine Co - DETCOG	2	10/12/99		YES			Former GTE Wireless. Exhibits pending, 911 trunk order pending, Deployment in progress. 6/25-CTX switch is not integrated w/ISUP sign. Cing/Lucent/TCS trouble shooting TCAP sign. Issues	Cingular/Lucent/TCS
San Jacinto Co - DETCOG	1	10/12/99	05/21/02					
San Patricio Co - CBCOG	1	10/12/99	01/30/01					
Schleicher Co - CVCOG	2	10/12/99		YES			Former Plateau Wireless region. Data gathering forms pending, 911 trunks pending order, Deployment in progress. Must utilize Verizon tandem.	Cingular
Shelby Co - DETCOG	2	10/12/99		YES			Previous PSAP ALI issues, PSAP recently able to accept Phase I. Deployment in progress, 4/25 911 Exhibits are being completed by TCS, 6/25 CTX switch is not integrated w/ISUP sign. Cingular/Lucent/TCS trouble shooting sing. Issues	Cingular/Lucent/TCS

Cingular Wireless Phase I Implementation Status - Texas

As of 6/30/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Smith Co - 911 Network	2	03/30/01		YES			Exhibits pending, 911 trunks pending order, Deployment in progress, Waiting on trunks due 5/9/02. 6/5/02 New T1 required for trunks 6/25 CTX switch is not integrated w/ISUP sign. Cingular/Lucent/TCS trouble shooting sing. Issues	Cingular/Lucent/TCS
Somervell Co - NCTCOG	1	10/12/99	09/01/00					
Starr Co - STDC	1	10/12/99	09/01/00					
Sutton Co - CVCOG	2	10/12/99		YES			Former Platueau Wireless region. Data gathering forms pending, 911 trunks pending order, Deployment in progress. Must utilize Verizon tandem.	Cingular
Tarrant Co - Tarrant Co 911 ECD	1	12/04/97	01/21/02					
Taylor Co - E911 ECD	1	10/12/99	02/01/01					
Terrell Co - PBRPC	2	10/12/99		YES			Deployment in progress, 4/25 911 Exhibits are being completed by TCS, traffic plans are being completed by TCS. 5/31/02-Trunks on order with SWBT	Cingular/LEC
Titus Co - ARKTEX	5						Licensed but no sites	
Travis Co - CAPCO	1	10/12/99	08/01/00					
Trinity Co - DETCOG	3	10/12/99			YES		PSAP not able to accept Phase I	Jurisdiction
Tyler Co - DETCOG	1	10/12/99	08/31/00					
Upshur Co - ETCOG	5						Licensed but no sites	

Cingular Wireless Phase I Implementation Status - Texas

As of 6/30/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Upton Co - PBRPC	2	10/12/99		YES			Former Plateau Wireless region. Deployment in progress, 4/25 Exhibits and traffic plans are being completed by TCS. 5/31/02 Trunks on order with SWBT	Cingular/LEC
Uvalde Co - MRGDC	1	10/12/99	09/01/00					
Val Verde Co - MRGDC	1	10/12/99	09/01/00					
Van Zandt Co - ETCOG	2	10/12/99		YES			Verizon trunks previously ordered. Deployment in progress. TCS working on traffic plans	Cingular/TCS
Victoria Co - GCRPC	1	05/11/98	09/15/00					
Walker Co - HGAC	1	10/12/99	08/31/00					
Waller Co - HGAC	1	10/12/99	08/31/00					
Ward Co - PBRPC	2	10/12/99		YES			Former Plateau Wireless region. Deployment in progress, 4/25 911 Exhibits are being completed by TCS, traffic plans are being completed by TCS. 5/31/02 - Trunks on order with SWBT	Cingular
Washington Co - BVCOG	1	10/12/99	12/20/00					
Webb Co - STDC	1	10/12/99	09/01/00					
Wharton Co - HGAC	1	10/12/99	08/31/00					
Willacy Co - LRGDC	1	10/12/99	09/01/00					
Williamson Co - CAPCO	1	10/12/99	08/01/00					
Wilson Co - AACOG	1	10/12/99	09/01/00					

Cingular Wireless Phase I Implementation Status - Texas

As of 6/30/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Winkler Co - PBRPC	2	10/12/99		YES			Deployment in progress, 4/25 911 Exhibits are being completed by TCS, traffic plans are being completed by TCS. 5/31/02 - Trunks on order with SWBT	Cingular/LEC
Wise Co - NCTCOG	1	10/12/99	09/01/00					
Wood Co - ETCOG	5						Licensed but no sites	
Zapata Co - STDC	1	10/12/99	09/01/00					
Zavala Co - MRGDC	1	10/12/99	09/01/00					
Totals	174	145	109	33	3	0		

Cingular Wireless Phase I Implementation Status - Utah

As of 6/30/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Box Elder Co	5						Licensed but no sites	
Carson Co	5						Licensed but no sites	
Davis Co	5						Licensed but no sites	
Duchesne Co	5						Licensed but no sites	
Emery Co	5						Licensed but no sites	
Juab Co	5						Licensed but no sites	
Millard Co	5						Licensed but no sites	
Morgan Co	5						Licensed but no sites	
Piute Co	5						Licensed but no sites	
Rich Co	5						Licensed but no sites	
Salt Lake Co	5						Licensed but no sites	
Sanpete Co	5						Licensed but no sites	
Sevier Co	5						Licensed but no sites	
Summit Co	5						Licensed but no sites	
Tooele Co	5						Licensed but no sites	
Uintah Co	5						Licensed but no sites	
Utah Co	5						Licensed but no sites	
Wasatch Co	5						Licensed but no sites	
Wayne Co	5						Licensed but no sites	
Weber Co	5						Licensed but no sites	
Totals	20	0	0	0	0	0		

Cingular Wireless Phase I Implementation Status - Washington, DC

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Washington, D.C.	6						Rescined 8/31/01 original request on 10/30/01.	
Totals	1	0	0	0	0	0		

Cingular Wireless Phase I Implementation Status - Virginia

As of 6/30/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Accomack Co / Northampton Co	1	06/28/99	03/07/02					
Alexandria City	1	04/14/99	03/27/02					
Anne Arundel Co, MD	1	12/09/99	03/15/02					
Arlington Co	1	04/14/99	04/15/02					
Caroline Co	4	06/28/02		YES			Within 6 Month Window	
Clarke Co	1	11/22/99	02/14/02					
Culpeper Co	1	11/22/99	02/14/02					
Essex Co	6						No request	
Fairfax Co	1	04/14/99	11/14/01					
Fauquier Co	1	11/22/99	02/14/02					
Frederick Co	1	11/22/99	03/14/02					
Frederick Co - City of Winchester	6						No request	
Fredericksburg City	4	03/29/02		YES			Within 6 Month Window	
King and Queen Co	6						No request	
King George Co	3	12/01/00		YES			Jursidiction has not ordered required trunks from LEC	Jursidiction
King William Co	6						No request	
Lancaster Co	3	11/05/01		YES			County's trunks not ready.	LEC
Loudon Co	1	04/14/99	02/21/02					
Louisa Co	3	11/22/99		YES			CPE upgrades in progress	Jursidiction
Madison Co	6						No request	
Mathews Co	6						No request	
Middlesex Co	6						No request	
Northumberland Co	6						No request	
Orange Co	1	11/22/99	02/14/02					
Page Co	4	02/06/02		YES			Within 6 Month Window	
Prince William Co	1	04/14/99	01/09/02					
Rappahannock Co	6						No request	
Richmond Co	6						No request	
Shenandoah Co	3	06/25/99		YES			Working with ILEC to establish connectivity	ILEC

Cingular Wireless Phase I Implementation Status - Virginia

As of 6/30/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Spotsylvania Co	3	11/22/99		YES			Jursidiction has not requested 911 trunks from LEC	Jursidiction
Stafford Co	3	10/22/01			YES		Trunks on order from LEC, Expected due date of 7/10/02	Jursidiction
Warren Co	3	11/19/01		YES			LEC testing scheduled for June	
Westmoreland Co	3	12/27/00		YES			LEC moving 911 tandems	LEC
Totals	33	23	12	10	1	0		

Cingular Wireless Phase I Implementation Status - Washington

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Adams Co	3	10/19/01		YES			Establishing Service Agreement, required by state. Finalized SA, working on Cost recovery Exhibit	Jursidiction
Asotin Co	5						Licensed but no sites	
Benton Co	6						No request	
Chelan Co	2	07/12/00		YES			Establishing service agreement (joint with Douglas Jursidiction)	Cingular
Clallam Co	5						Licensed but no sites	
Clark Co	5						Licensed but no sites, Requested 6/14/01	
Columbia Co	5						Licensed but no sites	
Cowlitz Co	5						Licensed but no sites	
Douglas Co	2	07/12/00		YES			Establishing service agreement (joint with Chelan)	
Ferry Co	5						Licensed but no sites	
Franklin Co	4	04/16/02		YES			Within 6 Month Window	
Garfield Co	5						Licensed but no sites	
Grant Co	6						No request	
Grays Harbor Co	5						Licensed but no sites	
Island Co	3	04/11/00		YES			Establishing Service Agreement, required by state. Finalized SA, working on Cost recovery Exhibit	Jursidiction
Jefferson Co	5						Licensed but no sites. Requested 3/27/00	
King Co	3	02/17/00		YES			Jursidiction working with TCS on deployment plan, Working on State Cost recovery plan for agreement.	TCS/Jursidiction
Kitsap Co	6						No request	
Kittitas Co	6						No request	

Cingular Wireless Phase I Implementation Status - Washington

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Klickitat Co	5						Licensed but no sites	
Lewis Co	6						No request	
Lincoln Co	6						No request	
Mason Co	6						No request	
Okanogan Co	5						Licensed but no sites	
Pacific Co	5						Licensed but no sites	
Pend Oreille Co	5						Licensed but no sites	
Perry Co	5						Licensed but no sites	
Pierce Co	3	06/19/00		YES			Jursidiction currently negotiating service agreement; currently routing according to Phase I plan, but not receiving Phase I data	Jursidiction
San Juan Co	6						Jursidiction has suspended deployment plans due to high tariff fees from Qwest, 5/30, state working with Qwest to revise	
Skagit Co	3	02/24/00		YES			Establishing Service Agreement	
Skamania Co	5						Licensed but no sites	
Snohomish Co	3	02/22/00		YES			Establishing Service Agreement	
Spokane Co	2	04/19/00		YES			Deadline extension to 9/04/01 granted with 10/11/00 letter; waiting for service agreement	TCS
Stevens Co	3	07/17/00		YES			Establishing Service Agreement	

Cingular Wireless Phase I Implementation Status - Washington

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Thurston Co	3	08/23/01			YES		Jursidiction has suspended request dated 8/23/01 due to high tariff fees from Qwest, 5/30, state working with Qwest to revise	Jursidiction
Wahkiakum Co	5						Licensed but no sites	
Walla Walla Co	5						Licensed but no sites	
Whatcom Co	3	03/22/00		YES			Establishing Service Agreement, required by state. Finalized SA, working on Cost recovery Exhibit	
Whitman Co	5						Licensed but no sites	
Yakima Co	4	04/17/02		YES			Within 6 month window, Awaiting receipt of Service Agreement from Jursidiction	Jursidiction
Totals	40	14	0	13	1	0		

Cingular Wireless Phase I Implementation Status - West Virginia

As of 6/30/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Berkeley Co	6						No request	
Grant Co	6						No request	
Hampshire Co	3	09/26/01			YES		PSAP must establish trunking to 911 tandem	
Hardy Co	6						No request	
Jefferson Co	6						No request	
Morgan Co	4	05/10/02		YES			Within 6 Month Window	
Pendleton Co	6						No request	
Totals	7	2	0	1	1	0		

Cingular Wireless Phase I Implementation Status - Wisconsin

As of 6/30/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Columbia Co	6						No request	
Dane Co	6						No request	
Dodge Co	6						No request	
Fond du Lac Co	6						No request	
Jefferson Co	6						No request	
Kenosha Co	6						No request	
Milwaukee Co	6						No request	
Ozaukee Co	6						No request	
Racine Co	6						No request	
Rock Co	6						Original request rescinded on 10/5/01	
Sheboygan Co	6						No request	
Walworth Co	6						No request	
Washington Co	6						Original request rescinded on 10/5/01	
Waukesha Co	6						No request	
Totals	14	0	0	0	0	0		

Cingular Wireless Phase I Implementation Status - Wyoming

As of 6/30/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Uinta Co	5						Licensed but no sites	
Totals	1	0	0	0	0	0		

TDMA PHASE II PSAP REQUESTS

TDMA PSAP Requests Before 6/30/2001 - Section 1

State*	County	Jurisdiction	Phase II Service Requested	Phase II Request Qualified	Comments	04/01/03 100% Coverage
AL	Baldwin Co	Baldwin	6/29/2001	PENDING		
AL	Limestone Co	Limestone	5/22/2001	YES		
AL	Madison Co	Hunstville-Madison County 911 Center	6/1/2001	YES		
AL	Mobile Co	Mobile	3/30/2001	YES		
AL	Montgomery Co - City of Montgomery	Montgomery Co - City of Montgomery	6/20/2001	PENDING		
AL	Dale Co	Dale Co	6/7/2001	PENDING	Cingular licensed, no sites	
AL	Cullman Co	Cullman Co 911	6/7/2001	NO	Not in service area	
AR	Washington Co	Washington County	4/11/2001	PENDING		
AR	Washington Co	Washington Co - Fayetteville E911	4/11/2001	PENDING		
AR	Washington Co	Washington Co - Washington County Sheriff	4/11/2001	PENDING		
AR	Washington Co	Washington Co - Springdale Police Department	4/11/2001	PENDING		
FL	Marion Co	Marion	6/20/2001	YES		
FL	Nassau Co	Nassau	5/4/2001	YES		
FL	Orange Co	Orange Co - Ocoee Police & Fire	1/12/2001	YES		
FL	Orange Co	Orange Co - Orlando Int'l Airport	1/12/2001	YES		
FL	Orange Co	Orange Co SO 911	1/12/2001	YES		
FL	Orange Co	Orange Co - Orlando PD	1/12/2001	YES		
FL	Orange Co	Orange Co - Winter Garden PD	1/12/2001	YES		
FL	Orange Co	Orange Co - Winter Park Police & Fire	1/12/2001	YES		
FL	Orange Co	Orange Co - Univ Central FL PD	1/12/2001	YES		

*Indicates the location of Cingular's serving switch

TDMA PSAP Requests Before 6/30/2001 - Section 1

State*	County	Jurisdiction	Phase II Service Requested	Phase II Request Qualified	Comments	04/01/03 100% Coverage
FL	Orange Co	Orange Co - Apopka 911	1/12/2001	YES		
FL	Palm Beach Co	Palm Beach Co - Jupiter Police Department	4/6/2001	YES		
FL	Palm Beach Co	Palm Beach Co - Juno Beach PD	4/6/2001	YES		
FL	Palm Beach Co	Palm Beach Co - No Palm Beach Dept of Pub Saf.	4/6/2001	YES		
FL	Palm Beach Co	Palm Beach Co - Cty of Atlantis PD	4/6/2001	YES		
FL	Palm Beach Co	Palm Beach Co - Palm Beach Co Sheriff Office	4/6/2001	YES		
FL	Palm Beach Co	Palm Beach Co - Town of Palm Beach	4/6/2001	YES		
FL	Palm Beach Co	Palm Beach Co - Royal Palm Beach PD	4/6/2001	YES		
FL	Palm Beach Co	Palm Beach Co - Palm Beach Gardens PD	4/6/2001	YES		
FL	Palm Beach Co	Palm Beach Co - Lantana Police Department	4/6/2001	YES		
FL	Palm Beach Co	Palm Beach Co - Cty of Boynton Beach	4/6/2001	YES		
FL	Volusia Co	Volusia	6/20/2001	YES		
GA	Rockdale Co	Rockdale Co	4/4/2001	YES		
IL	Cook Co - City of Chicago	Cook - City of Chicago	3/31/2001	YES		
IL	Cook Co -V. Barrington Hills	Cook -V. Barrington Hills	4/2/2001	YES		
IL	Cook Co -V. Morton Grove	Cook -V. Morton Grove	1/11/2001	PENDING		

*Indicates the location of Cingular's serving switch

TDMA PSAP Requests Before 6/30/2001 - Section 1

State*	County	Jurisdiction	Phase II Service Requested	Phase II Request Qualified	Comments	04/01/03 100% Coverage
IL	Lake Co - V. Vernon Hills	Lake Co - V. Vernon Hills	6/12/2001	YES		
IL	Lake Co, IN	Lake Co., IN	4/16/2001	YES		
IL	Marshall Co	Marshall County	4/12/2001	PENDING	CPE upgrade in progress, stand alone database, software must be written	
IN	Carroll Co	Carroll	4/9/2001	PENDING	Cingular licensed, no sites	
IN	Delaware Co	Delaware	6/21/2001	Yes		
IN	Jefferson Co	Jefferson	4/20/2001	YES		
IN	Johnson Co	Johnson	3/13/2001	YES		
IN	Lawrence Co	Lawrence	4/23/2001	YES		
IN	Madison Co	Madison	4/30/2001	YES		
IN	Orange Co	Orange	4/20/2001	YES		
IN	Ripley Co	Ripley	4/23/2001	YES		
IN	Allen Co	Allen Co	2/2/2001	NO	Not in service area	
IN	Franklin Co	Franklin Co	4/13/2001	NO	Not in service area	
IN	Huntington Co	Huntington Co	1/23/2001	NO	Not in service area	
LA	Lafayette	Lafayette Parish Communications District	5/17/2001	YES		
LA	St Tammany	St. Tammany	4/4/2001	YES		
MO	Jasper Co	Jasper County Emergency Services	4/4/2001	YES		
MO	St Louis Co	St Louis Co	3/30/2001	YES		
MO	Scott Co	Scott County E911	5/25/2001	PENDING		
MO	St Clair Co, IL	St Clair Co, IL	9/13/2000	YES		
MO	Stone Co	Stone County	6/13/2001	YES		
MS	Jackson Co	Jackson	4/4/2001	PENDING		
NJ	Atlantic Co	Atlantic	3/5/2001	PENDING		
NJ	Burlington Co	Burlington	3/5/2001	PENDING		
NJ	Camden Co	Camden	3/5/2001	PENDING		
NJ	Cape Mary Co	Cape Mary	3/5/2001	PENDING		
NJ	Cumberland Co	Cumberland	3/5/2001	PENDING		
NJ	Gloucester Co	Gloucester	3/5/2001	PENDING		
NJ	Mercer Co	Mercer	3/5/2001	PENDING		
NJ	Middlesex Co	Middlesex	3/5/2001	PENDING		
NJ	Monmouth Co	Monmouth	3/5/2001	PENDING		

*Indicates the location of Cingular's serving switch

TDMA PSAP Requests Before 6/30/2001 - Section 1

State*	County	Jurisdiction	Phase II Service Requested	Phase II Request Qualified	Comments	04/01/03 100% Coverage
NJ	Ocean Co	Ocean	3/5/2001	PENDING		
NJ	Salem Co	Salem	3/5/2001	PENDING		
NO KY	Boone Co - ETSB	Boone Co.ETSB	6/28/2000	YES		
NO KY	Campbell Co - PD	Campbell Co. PD	8/28/2000	YES		
NO KY	Kenton Co - City of Covington	Kenton Co - Cty. Covington	11/9/2000	PENDING		
NO KY	Kenton Co - City of Erlanger	Kenton Co - Cty. Erlanger	8/29/2000	YES		
NO KY	Grant Co	Grant County	12/1/2000	YES		
NO KY	Kenton Co	Kenton County	9/25/2000	YES		
NY	Onondaga Co	Onondaga	4/3/2001	YES		
OH	Butler Co - City of Hamilton	Butler - Cty. Hamilton	8/31/2000	PENDING		
OH	Butler Co - City of Middletown	Butler - Cty. Middletown	8/6/1997	PENDING		
OH	Butler Co - City of Fairfield	Butler - Cty Fairfield	8/6/1997	YES		
OH	Butler Co - Sheriff	Butler Co Sheriff	7/17/2000	YES		
OH	Clermont Co	Clermont County	7/11/2000	YES		
OH	Clinton Co	Clinton County	8/6/1997	PENDING		
OH	Dearborn Co, IN	Dearborn County, IN	8/6/1997	YES		
OH	Hamilton Co - City of Cincinnati PD	Hamilton - Cincinnati PD	11/6/2000	PENDING		
OH	Hamilton Co - City of Norwood	Hamilton - Cty. Norwood	8/6/1997	PENDING		
OH	Hamilton Co - City of Wyoming	Hamilton - Cty. Wyoming	8/6/1997	PENDING		
OH	Hamilton Co - Amberley Village	Hamilton - Amberley Village	8/6/1997	YES		
OH	Hamilton Co - Comm	Hamilton Co. Comm	8/6/1997	YES		
OH	Warren Co	Warren County	8/6/1997	PENDING	County does not want service, it was requested by Regional Authority, attempting to get rescission letter	
PA	Delaware Co	Delaware	5/11/2001	YES		
PA	Montgomery Co	Montgomery	4/10/2001	NO	PSAP rescinded request	
PA	York Co	York	4/10/2001	YES		

*Indicates the location of Cingular's serving switch

TDMA PSAP Requests Before 6/30/2001 - Section 1

State*	County	Jurisdiction	Phase II Service Requested	Phase II Request Qualified	Comments	04/01/03 100% Coverage
RI	E911 Uniform Emergency Telephone System serving Bristol, Kent, Newport, Providence, Washington	E911 Uniform Emergency Telephone System serving Bristol, Kent, Newport, Providence, Washington	5/9/2001	YES		
SO IN	Perry Co	Perry County	4/9/2001	YES		
TX	Comal Co - Bexar Metro 911		4/20/2001			
TX	Dallas Co - City of Dallas	Dallas Neutral	1/12/2001	YES		
TX	Dallas Co - Richardson PD	Dallas - Richardson PD	3/20/2000	YES		
TX	Denton Co - DENCO	Denton - DENCO	1/3/2001	YES		
TX	Bexar Co	Bexar-Guadalupe Metro 911	4/20/2001	YES		
TX	Bexar Co	Bexar-Comal Metro 911	4/20/2001	YES		
TX	Bexar Co	Bexar Co Sheriff	4/20/2001	YES		
TX	Harris Co - GHC	Harris County - GHC	12/5/2000	YES		
TX	Tarrant Co - Tarrant Co 911 ECD	Tarrant County - Tarrant Co 911 ECD	4/19/2001	YES		
VA	Anne Arundel Co, MD	Anne Arundel, MD	4/6/2001	YES		
VA	Frederick Co - City of Winchester	Frederick Co - Winchester Fire and Rescue	6/22/2001	YES		
VA	Chesapeake Co	Chesapeake Co	3/28/2001	NO	Not in service area	
VA	Newport News	Newport News	3/27/2001	NO	Not in service area	

*Indicates the location of Cingular's serving switch

TDMA PSAP Requests 7/1/2001 to 2/28/2002 Section 2

State*	County	Jurisdiction	Phase II Service Requested	Phase II Request Qualified	Comments	04/01/03 100% Coverage
AL	Jefferson Co - Hoover City	Jefferson Co - Hoover City	1/31/2002	PENDING		
AR	Hot Springs Co	Hot Springs Co.	10/29/2001	YES		
CT	Fairfield Co (TDMA)	Fairfield (TDMA)	7/19/2001	YES		
CT	Hartford Co	Hartford	7/19/2001	YES		
CT	Litchfield Co	Litchfield	7/19/2001	YES		
CT	Middlesex Co	Middlesex	7/19/2001	YES		
CT	New Haven Co	New Haven	7/19/2001	YES		
CT	New London Co	New London	7/19/2001	YES		
CT	Tolland Co	Tolland	7/19/2001	YES		
CT	Windham Co	Windham	7/19/2001	YES		
FL	Brevard Co	Brevard Co - Titusville PD	10/8/2001	YES		
FL	Brevard Co	Brevard Co - Cocoa Beach PD	10/8/2001	YES		
FL	Brevard Co	Brevard Co - Cocoa PD	10/8/2001	YES		
FL	Brevard Co	Brevard	10/8/2001	YES		
FL	Brevard Co	Brevard Co - Satellite Beach PD	10/8/2001	YES		
FL	Brevard Co	Brevard Co - Indian Harbor Beach PD	10/8/2001	YES		
FL	Brevard Co	Brevard Co - Indiatlantic PD	10/8/2001	YES		
FL	Brevard Co	Brevard Co - Rockledge PD	10/8/2001	YES		
FL	Brevard Co	Brevard Co - Melbourne PD	10/8/2001	YES		
FL	Brevard Co	Brevard Co - Palm Bay PD	10/8/2001	YES		
FL	Brevard Co	Brevard Co - Rockledge EOC	10/8/2001	YES		
FL	Lee Co	Lee County Emergency Dispatch	9/28/2001	YES		
FL	Lee Co	Lee Co - Cape Coral PD	9/28/2001	YES		
FL	Lee Co	Lee Co - Fort Myers PD	9/28/2001	YES		

*Indicates the location of Cingular's serving switch

TDMA PSAP Requests 7/1/2001 to 2/28/2002 Section 2

State*	County	Jurisdiction	Phase II Service Requested	Phase II Request Qualified	Comments	04/01/03 100% Coverage
FL	Lee Co	Lee Co - Lee County SO	9/28/2001	YES		
FL	Lee Co	Lee Co - Sanibel PD	9/28/2001	YES		
FL	Monroe Co	Monroe - Marathon Sheriff's Office	2/8/2002	PENDING		
FL	Monroe Co	Monroe - Key West	2/8/2002	PENDING		
FL	Pinellas Co	Pinellas	1/22/2002	YES		
FL	Seminole Co	Seminole Co - Seminole County Sheriff's Office	12/5/2001	YES		
FL	Seminole Co	Seminole County Fire Rescue	12/5/2001	YES		
FL	Seminole Co	Seminole Co - Casselberry Police Department	12/5/2001	YES		
FL	Seminole Co	Seminole Co - Lake Mary Police Department	12/5/2001	YES		
FL	Seminole Co	Seminole Co - Winter Springs PD	12/5/2001	YES		
FL	Seminole Co	Seminole Co - Oruado Police Department	12/5/2001	YES		
FL	Seminole Co	Seminole Co - Albamonte Springs Police Department	12/5/2001	YES		
GA	Colquitt Co	Colquitt	2/18/2002	PENDING	Licensed, no sites	
GA	Rockdale Co - Conyers	Rockdale Co - Conyers	7/20/2001	YES		
GA	Clayton Co - Morrow	Clayton - Morrow	9/21/2001	YES		
IL	Bond Co	Bond County	12/10/2001	YES		
IL	Cook Co - City of Evanston	Cook - City of Evanston	2/6/2002	YES		
IL	Cook Co - ETSB	Cook Co. ETSB	2/28/2002	YES		
IL	Cook Co -V. Northbrook	Cook -V. Northbrook	2/6/2002	YES		
IL	Cook Co -V. Orland Park	Cook -V. Orland Park	2/14/2002	YES		
IL	Cook Co -V. Rosemont	Cook -V. Rosemont	9/17/2001	YES		

*Indicates the location of Cingular's serving switch

TDMA PSAP Requests 7/1/2001 to 2/28/2002 Section 2

State*	County	Jurisdiction	Phase II Service Requested	Phase II Request Qualified	Comments	04/01/03 100% Coverage
IL	Cook Co -V. Skokie	Cook -V. Skokie	1/2/2002	YES		
IL	Lake Co - Cty. of Waukegan	Lake Co - Cty. of Waukegan	11/19/2001	YES		
IL	Lake Co - V. Deerfield	Lake Co - V. Deerfield	12/6/2001	YES		
IN	Daviess Co	Daviess	1/4/2002	YES		
IN	Greene Co	Greene	11/16/2001	YES		
IN	Jennings Co	Jennings	11/2/2001	YES		
IN	Monroe Co	Bloomington / Monroe Co	8/23/2001	YES		
IN	Putnam Co	Putnam	11/17/2001	YES		
IN	Scott Co	Scott	11/5/2001	YES		
IN	Shelby Co	Shelby	1/2/2002	YES		
KS	MARC - 6 counties	MARC - Olathe PD	11/9/2001	YES		
KS	MARC - 6 counties	MARC - Unified Gov't of Wyandotte Co	11/9/2001	YES		
KS	MARC - 6 counties	MARC - Shawnee PD	11/9/2001	YES		
KS	MARC - 6 counties	MARC - Prairie Village PD	11/9/2001	YES		
KS	MARC - 6 counties	MARC - Overland Park PD	11/9/2001	YES		
KS	MARC - 6 counties	MARC - Lenexa PD	11/9/2001	YES		
KS	MARC - 6 counties	MARC - Leawood PD	11/9/2001	YES		
KS	MARC - 6 counties	MARC - Leavenworth Co Sheriff's Office	11/9/2001	YES		
KS	MARC - 6 counties	MARC - Johnson Co Sheriff's Office	11/9/2001	YES		
KS	MARC - 6 counties	MARC - Independence PD	11/9/2001	YES		
KS	MARC - 6 counties	MARC - Grandview PD	11/9/2001	YES		
KS	MARC - 6 counties	MARC - Ft Leavenworth Provost Marshall	11/9/2001	YES		

*Indicates the location of Cingular's serving switch

TDMA PSAP Requests 7/1/2001 to 2/28/2002 Section 2

State*	County	Jurisdiction	Phase II Service Requested	Phase II Request Qualified	Comments	04/01/03 100% Coverage
KY	Allen Co	Allen County	12/10/2001	PENDING		
KY	Fayette Co	Lexington-Fayette	11/20/2001	YES		
KY	Henderson Co	Henderson County	1/31/2002	YES		
KY	Jefferson Co	Louisville-Jefferson	11/6/2001	YES		
KY	Trigg Co	Trigg County	2/1/2002	YES		
MO	Randolph Co, IL	Randolph County, IL	2/20/2002	YES		
MO	Clinton Co, IL	Clinton Co, IL	10/31/2001	YES		
MO	Franklin Co	Franklin County	1/31/2002	NO	Rescinded request 05/03/02	
MO	Warren Co	Warren County	7/19/2001	PENDING		
MO	MARC-6 counties	MARC - Riverside Dept of Public Safety	11/9/2001	YES		
MO	MARC-6 counties	MARC - Pleasant Hill PD	11/9/2001	YES		
MO	MARC-6 counties	MARC - Belton PD	11/9/2001	YES		
MO	MARC-6 counties	MARC - Harrisonville PD	11/9/2001	YES		
MO	MARC-6 counties	MARC - Raymore PD	11/9/2001	YES		
MO	MARC-6 counties	MARC - Ray Co 911	11/9/2001	YES		
MO	MARC-6 counties	MARC - Blue Springs PD	11/9/2001	YES		
MO	MARC-6 counties	MARC - North Kansas City PD	11/9/2001	YES		
MO	MARC-6 counties	MARC - Pleasant Valley PD	11/9/2001	YES		
MO	MARC-6 counties	MARC - Sugar Creek PD	11/9/2001	YES		
MO	MARC-6 counties	MARC - Raytown PD	11/9/2001	YES		
MO	MARC-6 counties	MARC - Platte Co Sheriff's Office	11/9/2001	YES		
MO	MARC-6 counties	MARC - Jackson Co Sheriff's Office	11/9/2001	YES		
MO	MARC-6 counties	MARC - Cass Co Sheriff's Office	11/9/2001	YES		

*Indicates the location of Cingular's serving switch

TDMA PSAP Requests 7/1/2001 to 2/28/2002 Section 2

State*	County	Jurisdiction	Phase II Service Requested	Phase II Request Qualified	Comments	04/01/03 100% Coverage
MO	MARC-6 counties	MARC - Gladstone Public Safety	11/9/2001	YES		
MO	MARC-6 counties	MARC - Kansas City MO PD	11/9/2001	YES		
MO	MARC-6 counties	MARC - Liberty PD	11/9/2001	YES		
MO	MARC-6 counties	MARC - Lee's Summit PD	11/9/2001	YES		
MO	MARC-6 counties	MARC - Clay Co Sheriff's Office	11/9/2001	YES		
NO KY	Pendleton Co	Pendleton	2/6/2002	YES		
NY	Schenectady Co	Schenectady	11/21/2001	YES		
OH	Delaware Co	Delaware County	7/12/2001	YES		
OH	Miami Co	Miami County	7/23/2001	PENDING		
SO IN	Clark Co	Clark County	11/6/2001	PENDING		
SO IN	Gibson Co	Gibson County	11/12/2001	YES		
TN	Bedford Co	Bedford	12/28/2001	PENDING		
TN	Benton Co	Benton Co - Camden PD	12/28/2001	PENDING		
TN	Benton Co	Benton Co	12/28/2001	PENDING		
TN	Bledsoe Co	Bledsoe Co	12/28/2001	NO	PSAP lacks E911 capability	
TN	Bradley Co	Bradley	12/28/2001	PENDING		
TN	Carroll Co	Carroll	12/28/2001	PENDING		
TN	Cheatham Co	Cheatham	12/28/2001	PENDING		
TN	Chester Co	Chester Co	12/28/2001	PENDING		
TN	Crockett Co	Crockett Co	12/28/2001	PENDING		
TN	Davidson Co	Davidson	12/28/2001	PENDING		
TN	Davidson Co	Davidson Co - Nashville PD	12/28/2001	PENDING		
TN	Dickson Co	Dickson Co	12/28/2001	PENDING		
TN	Fayette Co	Fayette	12/28/2001	PENDING		
TN	Franklin Co	Franklin Co - Winchester PD 911	12/28/2001	PENDING		
TN	Franklin Co	Franklin	12/28/2001	PENDING		
TN	Gibson Co	Gibson Co	12/28/2001	PENDING		
TN	Giles Co	Giles	12/28/2001	PENDING		
TN	Hamilton Co	Hamilton Co - Collegedale	12/28/2001	PENDING		
TN	Hamilton Co	Hamilton Co - Chattanooga PD	12/28/2001	PENDING		

*Indicates the location of Cingular's serving switch

TDMA PSAP Requests 7/1/2001 to 2/28/2002 Section 2

State*	County	Jurisdiction	Phase II Service Requested	Phase II Request Qualified	Comments	04/01/03 100% Coverage
TN	Hamilton Co	Hamilton Co - East Ridge	12/28/2001	PENDING		
TN	Hamilton Co	Hamilton	12/28/2001	PENDING		
TN	Hamilton Co	Hamilton Co - Lookout Mountain	12/28/2001	PENDING		
TN	Hamilton Co	Hamilton Co - Soddy Daisy	12/28/2001	PENDING		
TN	Hamilton Co	Hamilton Co - Signal Mountain	12/28/2001	PENDING		
TN	Hamilton Co	Hamilton Co - Red Bank	12/28/2001	PENDING		
TN	Hardeman Co	Hardeman	12/28/2001	PENDING		
TN	Hardin Co	Hardin Co	12/28/2001	PENDING		
TN	Haywood Co	Haywood	12/28/2001	PENDING		
TN	Henderson Co	Henderson	12/28/2001	PENDING		
TN	Hickman Co	Hickman	12/28/2001	PENDING		
TN	Houston Co	Houston	12/28/2001	PENDING		
TN	Humphreys Co	Humphreys	12/28/2001	PENDING		
TN	Lauderdale Co	Lauderdale Co	12/28/2001	PENDING		
TN	Lawrence Co	Lawrence	12/28/2001	PENDING		
TN	Lewis Co	Lewis Co	12/28/2001	PENDING		
TN	Lincoln Co	Lincoln Co - Fayetteville 911	12/28/2001	PENDING		
TN	Lincoln Co	Lincoln	12/28/2001	PENDING		
TN	Madison Co	Madison Co	12/28/2001	PENDING		
TN	Madison Co	Madison Co - Central Dispatch	12/28/2001	PENDING		
TN	Marion Co	Marion Co	12/28/2001	PENDING		
TN	Marshall Co	Marshall	12/28/2001	PENDING		
TN	Maury Co	Maury	12/28/2001	PENDING		
TN	McNairy Co	McNairy Co	12/28/2001	PENDING		
TN	Montgomery Co	Montgomery	12/28/2001	PENDING		
TN	Rhea Co	Rhea Co	12/28/2001	PENDING		
TN	Robertson Co	Robertson Co - Springfield PD	12/28/2001	PENDING		
TN	Robertson Co	Robertson	12/28/2001	PENDING		
TN	Rutherford Co	Rutherford Co - Lavergne PD	12/28/2001	PENDING		
TN	Rutherford Co	Rutherford	12/28/2001	PENDING		
TN	Rutherford Co	Rutherford Co - Smyrna PD	12/28/2001	PENDING		

*Indicates the location of Cingular's serving switch

TDMA PSAP Requests 7/1/2001 to 2/28/2002 Section 2

State*	County	Jurisdiction	Phase II Service Requested	Phase II Request Qualified	Comments	04/01/03 100% Coverage
TN	Rutherford Co	Rutherford Co - Murfreesboro PD	12/28/2001	PENDING		
TN	Shelby Co	Shelby Co - Bartlett PD	12/28/2001	PENDING		
TN	Shelby Co	Shelby	12/28/2001	PENDING		
TN	Shelby Co	Shelby Co - Collierville PD	12/28/2001	PENDING		
TN	Shelby Co	Shelby Co - Millington PD	12/28/2001	PENDING		
TN	Shelby Co	Shelby Co - Naval Air Station	12/28/2001	PENDING		
TN	Shelby Co	Shelby Co - Germantown PD	12/28/2001	PENDING		
TN	Shelby Co	Shelby Co - Memphis PD	12/28/2001	PENDING		
TN	Stewart Co	Stewart Co	12/28/2001	PENDING		
TN	Sumner Co	Sumner	12/28/2001	PENDING		
TN	Tipton Co	Tipton Co	12/28/2001	PENDING		
TN	Williamson Co	Williamson Co - Brentwood PD	12/28/2001	PENDING		
TN	Williamson Co	Williamson	12/28/2001	PENDING		
TN	Wilson Co	Wilson	12/28/2001	PENDING		
TN	Wayne Co	Wayne Co	12/28/2001	PENDING		
TN	Decatur Co	Decatur Co	12/28/2001	PENDING		
TN	Christian Co	Christian Co	12/28/2001	PENDING		
TX	Taylor Co - E911 ECD	Abilene / Taylor Co 911 Dist	8/28/2001	YES		
VA	Accomack Co / Northampton Co	Accomack / Northampton	9/25/2001	YES		
VA	Alexandria City	Alexandria City	7/12/2001	YES		
VA	Arlington Co	Arlington	7/12/2001	YES		
VA	Fairfax Co	Fairfax	7/12/2001	YES		
VA	Loudon Co	Loudon	7/12/2001	YES		
VA	Prince William Co	Prince William	7/12/2001	YES		
WA	King Co	King Co	10/24/2001	YES		

*Indicates the location of Cingular's serving switch

TDMA PSAP Request 3/1/2002 to 9/30/2002 - Section 3

State*	County	Jurisdiction	Phase II Service Requested	Phase II Request Qualified	Comments	04/01/03 50% Coverage	11/30/03 100% Coverage
FL	Dade Co	Dade Co - Pinecrest PD	3/11/2002	YES			
FL	Dade Co	Dade Co - Miami/Dade PD	3/11/2002	YES			
FL	Dade Co	Dade Co - Hialeah PD 911	3/11/2002	YES			
FL	Dade Co	Dade Co - Miami Beach PD	3/11/2002	YES			
FL	Dade Co	Dade Co - Coral Gables PD	3/11/2002	YES			
GA	Cherokee Co	Cherokee	5/16/2002	PENDING			
GA	Douglas Co	Douglas Co	3/19/2002	PENDING			
IL	Cook Co -V. Glenview & Wheeling	Cook -V. Glenview & Wheeling	4/17/2002	YES			
IL	Cook Co -V. Northfield		6/6/2002	YES			
IN	Marion Co	Marion	3/29/2002	YES			
IN	Tippecanoe Co	Tippecanoe	3/28/2002	YES			
IN	Vigo Co	Vigo Co	6/7/2002	YES			
KY	Daviess Co	Daviess Co - Daviess County E-911	6/10/2002	PENDING			
KY	Rowan Co	Rowan Co - Morehead Police	5/15/2002	PENDING			
LA	Iberville	Iberville Parish Communications District	6/3/2002	YES			
MI	Genesee Co - ETSB	Genesee Co. - ETSB	3/8/2002	YES			
MO	Dallas Co	Dallas County	4/30/2002	PENDING			
MO	Lawrence Co		5/15/2002	PENDING			
MO	Lincoln Co	Lincoln Co	4/25/2002	YES			
MS	Covington Co	Covington Co	5/22/2002	PENDING			
NY	Yates Co	Yates Co	5/24/2002	PENDING			
OH	Hocking Co	Hocking County	3/11/2002	YES			
TX	McLennan Co	McLennan Co 9-1-1	6/13/2002	YES			

*Indicates the location of Cingular's serving switch

TDMA PSAP Request 3/1/2002 to 9/30/2002 - Section 3

State*	County	Jurisdiction	Phase II Service Requested	Phase II Request Qualified	Comments	04/01/03 50% Coverage	11/30/03 100% Coverage
TX	Midland Co - Midland 911 District	Midland - Midland 911 District	3/11/2002	YES			
TX	Smith Co	Smith Co 9-1-1	6/20/2002	YES			
VA	Stafford Co	Stafford	4/1/2002	PENDING	Does not want installed until April, 2003. Gave a year notice.		
VA	Pittsylvania Co	Pittsylvania Co	4/9/2002	NO	Not in service area		
WV	Morgan Co	Morgan Co	5/22/2002	PENDING			

*Indicates the location of Cingular's serving switch

DECLARATION OF EDGAR REYNOLDS

I, Edgar Reynolds, President of Network Operations for Cingular Wireless LLC ("Cingular"), make this declaration in support of the First Quarterly E911 Implementation Report for TDMA, AMPS and TDMA/AMPS Networks filed by Cingular pursuant to the Federal Communications Commission's *Order* (released May 9, 2002) regarding Cingular's E911 Phase II implementation. In my role as President of Network Operations, I oversee Cingular's efforts to provide Phase I location information in response to valid PSAP requests. I have reviewed the Report and declare under penalty of perjury that the information contained therein concerning Phase I deployment is accurate to the best of my knowledge, information and belief.

Executed July 30, 2002



Edgar Reynolds
President of Network Operations
Cingular Wireless LLC

DECLARATION OF WILLIAM E. CLIFT

I, William E. Clift, Chief Technical Officer of Cingular Wireless LLC ("Cingular"), make this declaration in support of the First Quarterly E911 Implementation Report for TDMA, AMPS and TDMA/AMPS Networks filed by Cingular pursuant to the Federal Communications Commission's *Order* (released May 9, 2002) regarding Cingular's E911 Phase II implementation. In my role as Chief Technical Officer, I oversee Cingular's efforts to implement Phase II location technologies. I have reviewed the Report and declare under penalty of perjury that the information contained therein concerning Phase II deployment is accurate to the best of my knowledge, information and belief.

Executed 8/1, 2002



William E. Clift
Chief Technical Officer
Cingular Wireless LLC

CERTIFICATE OF SERVICE

I, Paula Lewis, do hereby certify that on this 1st day of August, 2002, a copy of the foregoing **First Quarterly E911 Implementation Report for TDMA, AMPS and TDMS/AMPS Networks** was served by U.S. mail, first-class postage prepaid to the following:

W. Mark Adams
Executive Director
NENA
422 Beecher Road
Gahanna, OH 43230-1797

Evelyn Bailey, President
NASNA
Vermont Enhanced 9-1-1 Board
94 State Street
Drawer 20
Montpelier, VT 05620-6501

Robert M. Gruss
Shook Hardy Bacon
600 14th Street, N.W., Suite 800
Washington, DC 20005

John Ramsey
Executive Director
APCO
351 N. Williamson Boulevard
Daytona Beach, FL 32114-1112

James R. Hobson
Miller & Van Eaton, P.L.L.C.
1155 Connecticut Avenue, N.W., Suite 1000
Washington, DC 20036


Paula Lewis