

Before the
Federal Communications Commission
Washington, DC 20554

In the Matter of)
)
Revision of the Commission's Rules to Ensure) File No. EB-02-TS-003
Compatibility with Enhanced 911 Emergency) NAL/Acct. No. 200232100001
Calling Systems) FRN 0004-9792-33

To: Chief, Enforcement Bureau
Chief, Wireless Telecommunications Bureau

**CINGULAR WIRELESS LLC THIRD QUARTERLY
E911 IMPLEMENTATION REPORT
FOR TDMA, AMPS AND TDMA/AMPS NETWORKS**

Cingular Wireless LLC ("Cingular"), by its attorneys and pursuant to the May 9, 2002 *Order* in this proceeding,¹ hereby submits its Third Quarterly E911 Implementation Report concerning the status of its Phase I and Phase II E911 implementation efforts associated with its TDMA, AMPS and TDMA/AMPS networks.

INTRODUCTION

In order to satisfy the Commission's Phase II E911 requirements for its TDMA, AMPS and TDMA/AMPS networks (hereinafter collectively referred to as "TDMA/AMPS networks"), Cingular is deploying TruePosition, Inc.'s network-based Uplink Time Difference of Arrival ("U-TDOA") solution. Cingular and TruePosition have entered into a multi-year agreement for TruePosition to provide technical support, installation, operation, and maintenance of this technology. Cingular has completed accuracy testing and switch upgrades necessary to deploy

¹ *In the Matter of Cingular Wireless LLC*, File No. EB-02-TS-003, NAL/Acct. No. 200232100001, *Order*, 2002 FCC LEXIS 2280, FCC 02-132 (rel. May 9, 2002) ("*Order*").

this solution, and satisfied the November 15, 2002 deadline for deploying a Phase II compliant technology at 1,000 cell sites. Thereafter, Cingular deployed this technology and is now capable of providing Phase II service at *more than* 2,400 cell sites in accordance with the December 31, 2002 deadline for deploying Phase II compliant technology at 2,000 cell sites. As discussed in Section II.C, *infra.*, Cingular has requested that the Commission clarify the terms of the Consent Decree.²

I. PHASE I AND PHASE II PSAP REQUESTS

Cingular has worked with the public safety community, including APCO, NENA and NASNA, regarding the deployment of Phase I and Phase II services throughout Cingular's TDMA/AMPS networks. In this regard, Cingular has developed a form to assist in determining PSAP readiness and facilitate Phase II planning.³ As discussed below, Cingular has taken

² See Cingular Wireless LLC Second Supplement to Second Quarterly E911 Implementation Report for TDMA, AMPS, and TDMA/AMPS Networks and Request for Clarification and Modification of Consent Decree, filed December 23, 2002 ("Second Supplement to Second Quarterly E911 Implementation Report").

³ See Attachment A. This form requests the information deemed relevant by the City of Richardson Order for determining the validity of a request for Phase II service. See *Petition of City of Richardson, Texas*, CC Docket No. 94-102, *Order*, 16 F.C.C.R. 18982 (2001). Item 11 asks if a funding mechanism is in place for the PSAP to recover its Phase II costs. Item 8 asks which equipment the PSAP will use to translate latitude and longitude coordinates into location and address and Item 9 asks if the mapping equipment and software have been installed and tested, along with copies of the applicable order or correspondence. Item 10 asks if the PSAP has requested the necessary facilities from the LEC to enable the PSAP to receive the Phase II data including upgrade to the ALI database and PAM interface with re-query capability, plus a copy of such request. See *id.* at 18982, 18986-87. In many instances, PSAPs have failed to complete and return this form, returned it incomplete (see Attachment B), or the responses indicate that a PSAP will not be able to receive and utilize the Phase II data (see Attachment C). Despite these deficiencies, the PSAPs generally refuse to withdraw their Phase II requests as premature. In a number of other cases, the forms indicate that the PSAP request is valid but, in fact, the PSAP was unable to receive and utilize the Phase II data (see Attachment D). Although these PSAPs may withdraw their requests, the withdrawal often occurs after Cingular has completed deployment in the PSAP service area.

significant steps toward deployment.⁴

A. Phase I E911 Service

Cingular continues to make substantial progress in its efforts to deploy Phase I location capability services in response to PSAP requests. To date, Cingular has received 1,043 PSAP requests for Phase I service. Of those requests, 1008 (96.6%) are in service/in progress⁵ and 35 (3.4%) are on hold. Cingular notes that the number of requests on hold has remained essentially the same. Reasons for placing requests on hold include, *inter alia*, the ongoing negotiation of service agreements and miscellaneous reasons for delay attributable to the particular PSAP. While 13 “on hold” requests were resolved during the fourth quarter of 2002, it is unlikely that any of the remaining 35 will be resolved in the foreseeable future. As noted in Cingular’s Second Report, most of the “on hold” requests were received over two years ago, and some were received as many as five years ago. Rather than challenge the validity of these requests, Cingular is working with the PSAPs to resolve outstanding issues. Specific details regarding these requests for Cingular’s GSM and TDMA/AMPS markets, including the specific reasons underlying each request that has been pending for more than six months, is included in Attachment E to this Report.

B. Phase II E911 Service

To date, Cingular has received a total of 344 requests for Phase II service associated with its TDMA/AMPS networks identified in Attachment F (“Phase II Report”). By carefully reviewing the information included in the responses returned by some PSAPs, Cingular has

⁴ Cingular Wireless LLC E911 Certification and Third Supplement to Second Quarterly E911 Implementation Report for TDMA, AMPS and TDMA/AMPS Networks, filed January 15, 2003.

⁵ Of the 1008 requests that are in service/in progress, 880 (84.4%) are in service and 128 (12.3%) are in progress.

classified each request for Phase II service as valid, invalid, or pending. The pending category includes those requests which require follow-up because the “PSAP Profile” form has not been completed and returned, or to verify the readiness of the PSAP.⁶ Moreover, several PSAPs have rescinded their requests.

Cingular has entered into an agreement with TruePosition for the deployment of Phase II technology on Cingular’s networks which will permit it to meet the deployment benchmarks described in its Consent Decree.

II. STATUS OF PHASE II IMPLEMENTATION AND DEPLOYMENT PLAN

In accordance with the December 31, 2002 deadline for Phase II deployment, Cingular has deployed a Phase II compliant technology at *more than* 2,000 cell sites.⁷ Moreover, Cingular has completed end-to-end testing and has begun providing location information to PSAPs from 1,683 of these cell sites.⁸

⁶ Cingular is discovering that many of the PSAPs may be unable to utilize Phase II information within six months of their request, often due to factors outside of the PSAP’s control. *See supra* note 3.

⁷ At each of these sites (hereinafter “commissioned sites”), Cingular has installed a location monitoring unit which, in turn, has been successfully integrated with the controlling position determining entity (“PDE”) to which it contributes measurement information. This integration is facilitated by the connection of a DS0 circuit between the LMU and the PDE as well as database configuration files entered for that LMU at the PDE. This then allows the PDE to utilize the commissioned sites to participate in the location of wireless callers. The output of the PDE is a set of x,y coordinates, *i.e.*, latitude and longitude, that the PDE then transmits to the Mobile Positioning Center (“MPC”) over an E5 interface, which is an Internet Protocol data link. All of the foregoing occurs on Cingular’s side of the PSAP’s (proprietary or contracted for) Automatic Location Information (“ALI”) database. The connection to pass the set of x,y coordinates between Cingular’s MPC and the PSAP’s ALI database is an E2 or equivalent interface. The PSAP’s ALI database then transmits the information to the PSAP’s customer premises equipment.

⁸ *See supra* note 2. Cingular also requested clarification and modification of the terms of the Consent Decree under which it agreed to deploy a Phase II compliant technology at a minimum of 2,000 cell sites and provide Phase II service at all of those sites by December 31, 2002. Cingular requests clarification that, under the terms of the Consent Decree and consistent (continued on next page)

Because of PSAP readiness issues, however, a number of PSAPs were unable to receive this location information. To date, many of these PSAPs are unable to successfully complete end-to-end testing of the Phase II solution because of readiness problems including a lack of upgraded PSAP customer premises equipment (“CPE”) and improper connectivity between the PSAP’s ALI database and its CPE. Thus, although Cingular is capable of supplying Phase II location information within the coverage area of commissioned sites, these PSAPs are unable to receive the information. Once the PSAP readiness issues are resolved, Cingular can conduct end-to-end testing of its Phase II solution and the PSAP will be able to receive and utilize the data elements associated with the E911 Phase II service.

Although Cingular was unable to provide Phase II service at a minimum of 2,000 sites prior to December 31, 2002, it has completed all steps necessary – independent of PSAP readiness – to begin providing service.⁹ Unfortunately, PSAPs serving 784 sites were unable to engage in end-to-end testing of the Phase II solution prior to the December 31st deadline. As demonstrated in the third supplement to its Second Quarterly E911 Implementation Report, some of these PSAPs, which had previously agreed to complete end-to-end testing prior to December 31st, were unable to do so because they were not ready. Once they are ready and end-to-end testing is completed, these PSAPs will be able to receive and utilize the Phase II location information Cingular is currently capable of delivering.

with the *City of Richardson Reconsideration Order*, it will not be deemed in violation of the decree because (i) it is capable of providing location information to the ALI database and (ii) it has “completed all necessary steps toward E911 implementation that are not dependent on PSAP readiness” for more than 2,000 cell sites prior to December 31, 2002. *See Revision of the Commission’s Rules to Ensure Compatibility with Enhanced 911 Emergency Calling Systems*, CC Docket No. 94-102, *Order on Reconsideration*, FCC 02-318, ¶¶14-15, 20 (rel. Nov. 26, 2002) (“*Reconsideration Order*”).

⁹ See Second Supplement to Second Quarterly E911 Implementation Report.

Attachment A

E911 PHASE II PSAP PROFILE



WIRELESS E911 PHASE II PSAP PROFILE

Please complete one profile for each PSAP included in the Phase II request under this 911 authority

1. Name of 911 Authority (ex: Orleans Parish Comm. District or Fulton County 911)		2. Number of PSAPs under this Authority	
3. Contact Information for 911 Authority Name/Title:		Phone:	
Street:		Fax:	
City, State, Zip:		E-mail:	
4. Name of PSAP (ex: Fulton County 911 or Hall County Sheriff's Office)			
5. Contact Information for PSAP Director/Manager Name/Title:		Phone:	
Street:		Fax:	
City, State, Zip:		E-mail:	
6. Is PSAP currently receiving Phase I service (call back number and address of cell tower)?			
Yes		No	
If YES, then via NCAS?			
7. Type of customer premise equipment or phone system (ex: Positron Lifeline or Motorola Centralink 2000)			
8. What equipment will PSAP use to translate lat/long coordinates into location / address?			
9. Has the mapping equipment / software been installed and tested?			
Yes		No	If no, order date:
			Due date:
Please provide copy of order or correspondence			
10. Has PSAP requested necessary facilities from the LEC to enable the PSAP to receive Phase II data including upgrade to ALL database and PAM interface with re-query capability?			
Yes		No	
If yes, then provide copy of request			
11. Is a funding mechanism in place for the PSAP to recover costs associated with Phase II implementation?			
Yes		No	
If YES, please attach description of funding mechanism.			
12. Comments / Notes:			
Signature:		Date:	

Attachment B

11 PSAPs

BREVARD County

BOARD OF COUNTY COMMISSIONERS

FLORIDA'S SPACE COAST



INFORMATION AND COMMUNICATION SYSTEMS
2725 Judge Fran Jamieson Way, Room C204
Viera, FL 32940

C202 Building

Phone: (407) 617-7033
Fax: (407) 617-7394

(34)
(407) 633-2681

October 8, 2001

Mr. Mario M. Jardon
BellSouth Mobility,
5201 Congress Avenue
Boca Raton, FL 33487

Dear Mr. Jardon:

As the coordinator of 9-1-1 services for Brevard County, Florida located in one of BellSouth Mobility areas of operation, I am pleased to issue this formal request for information on how BellSouth Mobility will comply with the Phase II obligations of the Federal Communications Commission (FCC) E 9-1-1 Report and Order, Number 94-102.

As you know, the FCC's Wireless E 9-1-1 Report requires that BellSouth Mobility provide the designated PSAP with the call back number, cell site/sector and the location of the 9-1-1 caller by longitude and latitude (XY coordinates) within the parameters established by the FCC. This is Brevard County's 9-1-1 Administrations first step in that direction and this letter will serve as that request for the PSAP's where wireless 9-1-1 calls are to be received in Brevard County.

The Brevard County E 9-1-1 Communications Division has been implemented numerous infrastructure upgrades to accommodate the enhanced features of Phase II. Upgrades have included the installation of new mapping software that will display the longitude and latitude of a caller, and map overlays displaying new and existing streets. These and other enhancements will make Brevard County public safety agencies compliant with the current regulations.


It is my understanding that all network and associated cost will be covered under the Wireless Board approved cost recovery program that will be distributed to the wireless carriers. I would appreciate an analysis and overview of the changes required to provide selective routing of your towers to the PSAP's of the County's choosing. In addition, I would like to understand your network implementation plans for Phase II.

Brevard County looks forward to working with BellSouth Mobility to improve the quality of wireless E9-1-1 services for your customers and the citizens of this area. I encourage you to contact my office immediately with the name of the person we may contact to discuss logistics and other technical and non-technical concerns.

My hope is that we can develop a productive and positive working relationship in the coming months and years, and that we can continue to work together to improve the quality, reliability and the effectiveness of wireless E9-1-1 services.

Please contact me at 321-637-5431 to discuss these issues in more depth.

Thank you for your assistance.

A handwritten signature in black ink, appearing to read "N Dwarka". The signature is fluid and cursive, with the first letter "N" being particularly large and stylized.

Naren Dwarka,
Wireless Implementation Specialist

Cc: Terri Jones, Assistant County Attorney
Jim Martin, Statewide 911 Coordinator

WIRELESS E911 PHASE II PSAP PROFILE

Please complete one profile for each PSAP included in the Phase II request under this 911 authority

1. Name of 911 Authority (ex: Orleans Parish Comm. District or Fulton County 911) Brevard County		2. Number of PSAPs under this Authority 11	
3. Contact Information for 911 Authority Name/Title: 911 Coordinator		Phone: 321-690-6846	
Street: 2725 Judge Fran Jamieson Way, Bldg C		Fax: 321-690-6842	
City, State, Zip: Room 202 Viera, Florida 32940-6602		E-mail:	
4. Name of PSAP (ex: Fulton County 911 or Hall County Sheriff's Office) Melbourne PD			
5. Contact Information for PSAP Director/Manager Name/Title:		Phone:	
Street:		Fax:	
City, State, Zip:		E-mail:	
6. Is PSAP currently receiving Phase I service (call back number and address of cell tower)? Yes <input checked="" type="checkbox"/> No <input type="checkbox"/> If YES, then via NCAS? NCAS and HCAS			
7. Type of customer premise equipment or phone system (ex: Positron Lifeline or Motorola Centralink 2000) INTERACT			
8. What equipment will PSAP use to translate lat/long coordinates into location / address? INTERACT			
9. Has the mapping equipment / software been installed and tested? Yes <input checked="" type="checkbox"/> No <input type="checkbox"/> If no, order date: Due date:			
<i>Please provide copy of order or correspondence</i>			
10. Has PSAP requested necessary facilities from the LEC to enable the PSAP to receive Phase II data including upgrade to ALI database and PAM interface with re-query capability? Yes <input checked="" type="checkbox"/> No <input type="checkbox"/> If yes, then provide copy of request			
11. Is a funding mechanism in place for the PSAP to recover costs associated with Phase II implementation? Yes <input checked="" type="checkbox"/> No <input type="checkbox"/> If YES, please attach description of funding mechanism.			
12. Comments / Notes: Copies of correspondence being requested by questions 9, 10 and 11 is not being provided nor is relevant to your PSAP profile.			
Signature: [Signature]		Date: 05/mar/02	

*Ad. 9185102
Saved to Rob
dearney + Laura Hill.
Copied for monthly
report*

Village of



754 Lakeview Parkway • Vernon Hills, IL 60061-1834 • AC/847-362-4449 • Fax/847-367-3734

Police Department

Mark G. Fleischhauer
Chief of Police

*Rec'd
09/16/02 JJ*

September 12, 2002

Pete Long
Manager of Regulatory Affairs
Southwestern Bell Mobile Systems
2000 Ameritech Drive 3H82
Hoffman Estates, IL 60195

Dear Pete:

The intent of this letter is to formally request Phase II wireless 9-1-1 service from your company. Per the FCC, HB 1383 of the State of Illinois, as well as part 728, the Administrative Code of the of the Illinois Commerce Commission, the Village of Vernon Hills is now ready to accept Phase II wireless 9-1-1 calls. The ICC has accepted our system's plan and earlier this year we completed the process of accepting Phase I wireless 9-1-1 calls from the active providers in our service area.

Please contact me if there is anything else we need to do. We expect to begin receiving Phase II wireless calls from your company on or before the six-month requirement.

Sincerely,
Linda Storer
Linda Storer
Communications Supervisor

Cc: Mr. Gene Valentins
E9-1-1 Area Manager
Ameritech
4918 W. 95th Street
Oak Lawn, IL 60453



WIRELESS E911 PHASE II PSAP PROFILE



Please complete one profile for each PSAP included in the Phase II request under this 911 authority

1. Name of 911 Authority (ex: Orleans Parish Comm. District or Fulton County 911)		2. Number of PSAPs under this Authority	
Vernon Hills PD ETSB		1	
3. Contact Information for 911 Authority			
Name/Title: LINDA STORER - SUPV		Phone: 847-362-4449	
Street: 751 LAKEVIEW PKWY		Fax: 847-367-3734	
City, State, Zip: VERNON HILLS IL 60061		E-mail: lstorer@vhills.org	
4. Name of PSAP (ex: Fulton County 911 or Hall County Sheriff's Office)			
VERNON HILLS PD			
5. Contact Information for PSAP Director/Manager			
Name/Title:		Phone:	
Street: S/A/A		Fax:	
City, State, Zip:		E-mail:	
6. Is PSAP currently receiving Phase I service (cell back number and address of cell tower)?			
Yes <input checked="" type="radio"/> No <input type="radio"/>			
If YES, then via NCAS? <input checked="" type="radio"/>			
7. Type of customer premise equipment or phone system (ex: Postnet Lifeline or Motorola Centurion 2000)			
POWTRON LIFELINE 1000			
8. What equipment will PSAP use to translate lat/long coordinates into location / address?			
UNKNOWN AT THIS TIME			
9. Has the mapping equipment / software been installed and tested?			
Yes <input type="radio"/> No <input checked="" type="radio"/> If no, order date: Currently Researching date:			
Please provide copy of order or correspondence			
10. Has PSAP requested necessary facilities from the LEC to enable the PSAP to receive Phase II data including upgrade to A.I. database and PAM interface with re-query capability?			
Yes <input type="radio"/> No <input checked="" type="radio"/>			
If yes, then provide copy of request			
11. Is a funding mechanism in place for the PSAP to recover costs associated with Phase II implementation?			
Yes <input type="radio"/> No <input type="radio"/>			
If Yes, please attach description of funding mechanism.			
12. Comments / Notes:			
Signature: Linda Storer		Date: 2/21/2002	

JUN-05-2002 WED 03:56 PM PD

no letter record



WIRELESS E911 PHASE II PSAP PROFILE

Please complete one profile for each PSAP included in the Phase II request under this 911 authority

1. Name of 911 Authority (ex: Orleans Parish Comm. District or Fulton County 911)		2. Number of PSAPs under this Authority	
City of Fairfield, LA		1	
3. Contact Information for 911 Authority Name/Title: Tanya Phalon/Network Analyst Michael Dickey/Chief of Police		Phone: Tanya 513-896-8227 Chief 513-867-6015	Fax: 513-867-6007
Street: 4454 Dixie Hwy		E-mail: tphalon@fairfield-city.org mdickey@ " " "	
City, State, Zip: Metairie, LA 70001			
4. Name of PSAP (ex: Fulton County 911 or Hall County Sheriff's Office)			
City of Fairfield			
5. Contact Information for PSAP Director/Manager Name/Title: Tanya Phalon/Network Analyst Lt. Linda Stroud/TAC Officer		Phone: Tanya 513-896-8227	Fax: same as above
Street: same as above		E-mail: lstroud@fairfield-city.org	
City, State, Zip: same as above			
6. Is PSAP currently receiving Phase I service (call back number and address of cell tower)?			
<input checked="" type="radio"/> Yes		<input type="radio"/> No	
If YES, then via NCAS?			
CAS			
7. Type of customer premise equipment or phone system (ex: Positron Lifeline or Motorola Centralink 2000)			
Lucent Ballroom			
8. What equipment will PSAP use to translate lat/long coordinates into location / address?			
working on it currently			
9. Has the mapping equipment / software been installed and tested?			
Yes		<input checked="" type="radio"/> No	
		If no, order date:	
		Due date: 1st quarter 2002	
10. Has PSAP requested necessary facilities from the LEC to enable the PSAP to receive Phase II data including upgrade to ALI database and PAM interface with re-query capability?			
Yes		<input type="radio"/> No	
If yes, then provide copy of request			
11. Is a funding mechanism in place for the PSAP to recover costs associated with Phase II implementation?			
Yes		<input checked="" type="radio"/> No	
If YES, please attach description of funding mechanism.			
12. Comments / Notes: Phase II compliant? Can't seem to get a date. (for budget purposes)			
Signature: Tanya Phalon		Date: 6/3/02	



WIRELESS E911 PHASE II PSAP PROFILE

Please complete one profile for each PSAP included in the Phase II request under this 911 authority

1. Name of 911 Authority (ex: Orleans Parish Comm. District or Fulton County 911) JACKSON COUNTY EMERGENCY COMMUNICATIONS DISTRICT		2. Number of PSAPs under this Authority 6	
3. Contact Information for 911 Authority Name/Title: GEORGE W. SHOLL, DIRECTOR Phone: 228-769-3240 Street: 706 WATTS AV. Fax: 228-769-2578 City, State, Zip: PASCAGOULA MS 39567 E-mail: jcecd@DATASYNK.com			
4. Name of PSAP (ex: Fulton County 911 or Hall County Sheriff's Office) JACKSON COUNTY SHERIFF'S OFFICE, (MAIN & WEST), PASCAGOULA, GAULTIER, OCEAN SPRINGS & GARTNER POLICE DEPTS			
5. Contact Information for PSAP Director/Manager Name/Title: SAME Phone: _____ Street: _____ Fax: _____ City, State, Zip: _____ E-mail: _____			
6. Is PSAP currently receiving Phase I service (cell back number and address of cell tower)? Yes <input checked="" type="checkbox"/> No <input type="checkbox"/> If YES, then via NCAS? <input checked="" type="checkbox"/>			
7. Type of customer premise equipment or phone system (ex: Positron Lifeline or Motorola Centralink 2000) POSITRON LIFELINE, VETRON			
8. What equipment will PSAP use to translate lat/long coordinates into location / address? VARIES			
9. Has the mapping equipment / software been installed and tested? Yes REVIEW <input checked="" type="checkbox"/> No <input type="checkbox"/> NOT REQUIRED FOR PHASE II IMPLEMENTATION! If no, order date: _____ Due date: _____ Please provide copy of order or correspondence			
10. Has PSAP requested necessary facilities from the LEC to enable the PSAP to receive Phase II data including upgrade to ALI database and PAM interface with re-query capability? Yes <input checked="" type="checkbox"/> No <input type="checkbox"/> THIS IS CORRESPONDENCE BETWEEN BELL SOUTH AND THIS OFFICE. If yes, then provide copy of request			
11. Is a funding mechanism in place for the PSAP to recover costs associated with Phase II implementation? Yes <input checked="" type="checkbox"/> No <input type="checkbox"/> REQUEST THRU STATE WIRELESS COMMISSION If YES, please attach description of funding mechanism.			
12. Comments / Notes: I DON'T PARTICULARLY LIKE THE TONE/ATTITUDE OF YOUR SURVEY. PHASE II DELAY IS YOUR PROBLEM, DON'T PASS IT OFF ON LOCAL!			
Signature: _____		Date: _____	

MEMO

Lawrence Co. Sheriff's Office

To: *Stephen King*

Date: *10/16/2002*


From: *Duane George*

Subject: *Cell Phone - Phase I and Phase II*

Lawrence County 911 is officially canceling all Phase I and Phase II requests.

At this time Lawrence County 911 is not financially able to pay for the numerous PANI lines requested by all the Wireless Cell Phone Companies.

Thank you.



Duane George

Attachment C

OKI Ohio • Kentucky • Indiana
Regional Council of Governments

Larry Crisenbery, President
James Q. Duane, Executive Director

August 6, 1997

Mr. Rick Elston
Ameritech Cellular Services
655 Metro Place South, Ste. 500
Dublin, Ohio 43017

Re: OKI Regional 9-1-1 Coordinating Committee

Dear Mr. Elston:

I am writing to you and to the other wireless providers in the OKI Region on behalf of the 9-1-1 Regional Coordinating Committee. This committee was organized in 1988 to provide a forum for the managers of Public Safety Answering Points (PSAPs) to come together on a regular basis, to share information, and to resolve regional 9-1-1 issues. This committee includes 23 PSAPs from five counties in Ohio (Butler, Clermont, Clinton, Hamilton, and Warren), three counties in Kentucky (Boone, Campbell, and Kenton), and Dearborn, Indiana.

The 9-1-1 Coordinating Committee is requesting all wireless service providers within the jurisdiction of this Committee to conform to the Federal Communications Commission mandate that all wireless carriers forward the ALI (Automatic Location Information) and ANI (Automatic Number Information) to the Public Safety Answering Point (PSAP). We realize that this will require additional hardware and software both by you and by Cincinnati Bell Telephone to provide the increase in data character to the 9-1-1 call data stream. As PSAPs, we are aware that additional hardware is necessary at our local 9-1-1 centers to process the new characters in the data stream.

The FCC order states that the PSAPs must notify the wireless carriers of their intention to provide wireless enhanced 9-1-1 service. The PSAPs within the OKI region desire to receive ANI and ALI information as soon as you can provide it to us. The PSAPs of the OKI Regional Coordinating Committee will participate in Phase 1 and Phase 2 of the FCC order.

We would appreciate it if you would share with us the time frame in which you plan to offer wireless ANI and ALI information to the PSAPs. We are also interested in any costs or technical information you could share with us.

Enclosed is a list that represents all the PSAP members of the OKI Regional Coordinating Committee. If you have questions regarding this letter, please contact Ann Gordon at OKI.

Sincerely,

William H. Gates

Dr. William Gates
OKI Regional Coordinating Committee Chair

Enclosure
(EVERYONE)!CELLP.ALG

Serving the Counties of

Boone • Butler • Campbell • Clermont • Dearborn • Hamilton • Kenton • Warren

801-B West Eighth Street • Suite 400, Cincinnati, Ohio 45203-1607 Phone: (513) 621-6300 Fax: (513) 621-9325
Web Site: <http://www.oki.org>

OKI REGIONAL 9-1-1 COORDINATING COMMITTEE PUBLIC SAFETY ANSWERING POINTS (PSAPs)

- Boone County (Kentucky)
- Butler County (Ohio)
- Campbell County (Kentucky)
- City of Cincinnati (Ohio)
- City of Covington (Kentucky)
- City of Erlanger (Kentucky)
- City of Fairfield (Ohio) - Butler
- City of Fort Thomas (Kentucky)
- City of Hamilton (Ohio) - Butler
- City of Middletown (Ohio) - Butler
- City of Newport (Kentucky)
- City of Norwood (Ohio) - Hamilton
- City of Oxford (Ohio) - Butler
- City of Wyoming (Ohio) - Hamilton
- Clermont County (Ohio)
- Dearborn County (Indiana)
- Grant County (Kentucky)
- Greater Cincinnati/Northern Kentucky International Airport (Kentucky)
- Hamilton County (Ohio)
- Kenton County (Kentucky)
- Union Township (Butler County, Ohio)
- Union Township (Clermont County, Ohio)
- Village of Amberley - Ham. OH.

/everyone/psaps.911

Post-It™ brand fax transmittal memo 7571 # of pages 1

To: BRANDI	From: RON SCHUSTER
Co: CINGULAR	Co: CINCINNATI 911
Dept:	Phone: 513-352-2942
Fax: 770-701-0093	Fax: 513-352-1428



OFFICE

...ed in the Phase II request under this 911 authority

1. Name of 911 Authority (ex: Orleans Parish Comm. District or Fulton County 911) CINCINNATI, OHIO 911	2. Number of PSAPs under this Authority 1
3. Contact Information for 911 Authority Name/Title: EDS RONALD SCHUSTER Street: 310 EZZARD CHARLES DR. City, State, Zip: CINCINNATI OH 45233 Phone: 513-352-2942 Fax: 513-352-1428 E-mail: RON.SCHUSTER@REC.ORG	
4. Name of PSAP (ex: Fulton County 911 or Hall County Sheriff's Office) CINCINNATI 911	
5. Contact Information for PSAP Director/Manager Name/Title: Street: SAME AS ABOVE City, State, Zip: Phone: Fax: E-mail:	
6. Is PSAP currently receiving Phase I service (call back number and address of cell tower)? Yes <input type="radio"/> No <input checked="" type="radio"/> If YES, then via NCAS?	
7. Type of customer premise equipment or phone system (ex: Posttron Lifeline or Motorola Centralink 2000) LUCENT CALLSTALKER	
8. What equipment will PSAP use to translate lat/long coordinates into location / address? NOT YET DETERMINED / WE'LL PURCHASE SYSTEM BY DEC '02	
9. Has the mapping equipment / software been installed and tested? Yes <input type="radio"/> No <input checked="" type="radio"/> If no, order date: Due date: <i>Please provide copy of order or correspondence</i>	
10. Has PSAP requested necessary facilities from the LEC to enable the PSAP to receive Phase II data including upgrade to ALL database and PAM interface with re-query capability? Yes <input type="radio"/> No <input checked="" type="radio"/> If yes, then provide copy of request	
11. Is a funding mechanism in place for the PSAP to recover costs associated with Phase II implementation? Yes <input type="radio"/> No <input checked="" type="radio"/> If YES, please attach description of funding mechanism.	
12. Comments / Notes:	
Signature:	Date: 2/27/02



WIRELESS E911 PHASE II PSAP PROFILE

Please complete one profile for each PSAP included in the Phase II request under this 911 authority

1. Name of 911 Authority (ex: Cingular Parish Comm. District or Fulton County 911) Department of Public Safety Services Clermont County Communications	2. Number of PSAPs under this Authority 1
--	--

3. Contact Information for 911 Authority
 Name/Title: Beth Nevel, Director Phone: 513-732-7777
 Street: 2279 Clermont Center Dr Fax: 513-735-8546
 City, State, Zip: Batavia, OH 45103 E-mail: bnevel@co.clermont.oh.us

4. Name of PSAP (ex: Fulton County 911 or Hall County Sheriff's Office)
 SAN

5. Contact Information for PSAP Director/Manager contact
 Name/Title: Pam Hauck, Systems Coordinator Phone: 513-735-8623
 Street: 2279 Clermont Center Dr Fax: 513-735-8690
 City, State, Zip: Batavia, OH 45703 E-mail: phauck@co.clermont.oh.us

6. Is PSAP currently receiving Phase I service (call back number and address of call tower)?
 Yes No
 If YES, then via NCAS?

7. Type of customer premise equipment or phone system (ex: Positron Lifeline or Motorola Centralink 2000)
 Palladium

8. What equipment will PSAP use to translate lat/long coordinates into location / address?
 Internal GIS (ESRI based)


9. Has the mapping equipment / software been installed and tested?
 Yes No If no, order date: in progress Due date:

10. Has PSAP requested necessary facilities from the LEC to enable the PSAP to receive Phase II data including upgrade to ALI database and PAM interface with re-query capability?
 Yes No

11. Is a funding mechanism in place for the PSAP to recover costs associated with Phase II implementation?
 Yes No

12. Conditions / Notes:
 If YES, please attach description of funding mechanism.

Signature: *Ronald S. Nevel* Date: 3/8/2002



BOARD OF COUNTY COMMISSIONERS
CLERMONT COUNTY, OHIO

MARY C. WALKER

MARTHA DORSEY

ROBERT L. PROUD

Julie Ogle
911 Project Manager
Cingular Wireless
1800 Parkway Pl, Suite 820
Marietta, GA 30067

Clermont County Department
Public Safety Services
2279 Clermont Center Dr
Batavia, OH 45103

November 1, 2002.

Dear Julie:

Please rescind the request for Wireless E911 Phase II until further notice. Although the county's equipment is upgraded, we are not prepared financially to begin paying fees. The county is still working on implementation of Phase I and would prefer to complete the first project before starting the second.

Should cost recovery become a reality or at least imminent through the State of Ohio, the County will review its position. At it stands now that will not be possible until after the first of the year, when new legislation is planned to be approved at the State level.

Clermont County is still moving forward towards implementation of Wireless E911 Phase I and looks forward to the benefits of Phase II as a future improvement.

Thank you for your assistance and patience.

Sincerely,

Beth Nevel

Beth Nevel
Director, DPSS

cc: Pam Hauck, OTSC

OFFICE OF TECHNOLOGY, COMMUNICATIONS AND SECURITY
DEPARTMENT OF PUBLIC SAFETY SERVICES
2279 CLERMONT CENTER DRIVE BATAVIA, OH 45103
OFFICE TELEPHONE: 513-732-7661 OFFICE FAX: 513-735-8546

Attachment D



City of Chicago
Richard M. Daley, Mayor

Office of Emergency
Communications (9-1-1/3-1-1)

Gregory B. Bishop
Executive Director

1411 West Madison Street
Chicago, Illinois 60607
(312) 746-9111
(312) 746-9120 (FAX)
(312) 746-9911 (TTY)

<http://www.ci.chi.il.us>

Carl 8-4
Bob
Lora
FBI
PL

July 31, 2000

Mr. Pete Long
SBC Cell One Wireless
Legal Department
2000 W. Ameritech Center Drive
Hoffman Estates, IL 60195

Dear Mr. Long:

The Office of Emergency Communications commends SBC Cellular One for their timely and effective implementation of Phase I wireless location service in Chicago. Your efforts coupled with Chicago's 9-1-1 call processing system have ensured that the most advanced 9-1-1 wireless call location technology is available to your subscribers 24 hours a day.

Our tests with Phase I location technology have also confirmed that our 9-1-1 call handling system is designed in a manner that will readily accept the Phase II wireless location data when it becomes available.

Therefore, the City of Chicago respectfully requests that SBC Cellular One implement Phase II wireless 9-1-1 location service in the City of Chicago as soon as possible, and in accordance with FCC docket CC 94-102, and the Second Memorandum Opinion and Order (FCC 99-352).

Please coordinate your response to this request with Acting Managing Deputy Director, Ken Schneider at (312) 746-9116.

Sincerely,

GREGORY B. BISHOP
Executive Director
Chicago Office of Emergency Communications

GBB:mrp

cc: W. Gainer
K. Schneider





WIRELESS E911 PHASE II PSAP PROFILE

Please complete one profile for each PSAP included in the Phase II request under this 911 authority

1. Name of 911 Authority (ex: Orleans Parish Comm. District or Fulton County 911) City of Chicago, Office of Emergency Communications	2. Number of PSAPs under this Authority 1
3. Contact Information for 911 Authority Name/Title: Cortez X. Trotter Phone: 312-746-9111 Street: 1411 West Madison Street Fax: 312-746-9120 City, State, Zip: Chicago, IL 60607 E-mail: ctrotter@cityofchicago.org	
4. Name of PSAP (ex: Fulton County 911 or Hall County Sheriff's Office) Office of Emergency Communications, City of Chicago	
5. Contact Information for PSAP Director/Manager Name/Title: Cortez X. Trotter Phone: 312-746-9111 Street: 1411 West Madison Street Fax: 312-746-9120 City, State, Zip: Chicago, IL 60607 E-mail: ctrotter@cityofchicago.org	
6. Is PSAP currently receiving Phase I service (call back number and address of cell tower)? Yes <input checked="" type="checkbox"/> No If YES, then via NCAS? NCAS	
7. Type of customer premise equipment or phone system (ex: Position Lifeline or Motorola Centralink 2000) Lucent Pinnacle ISDN ACD	
8. What equipment will PSAP use to translate lat/long coordinates into location / address? Reverse GEO to CAD	
9. Has the mapping equipment / software been installed and tested? Yes <input checked="" type="checkbox"/> No If no, order date: Due date: <i>Please provide copy of order or correspondence</i>	
10. Has PSAP requested necessary facilities from the LEC to enable the PSAP to receive Phase II data including upgrade to ALI database and PAM interface with re-query capability? Yes <input checked="" type="checkbox"/> No (Re-query is manual only at this time.) <i>If yes, then provide copy of request</i>	
11. Is a funding mechanism in place for the PSAP to recover costs associated with Phase II implementation? Yes No <i>If YES, please attach description of funding mechanism.</i>	
12. Comments / Notes:	
Signature:	Date: 3-6-02



STATE OF CONNECTICUT
DEPARTMENT OF PUBLIC SAFETY
DIVISION OF FIRE, EMERGENCY AND BUILDING SERVICES
Office of Statewide Emergency Telecommunications

July 19, 2001

Andrew Clegg
Sr. Manager of Strategic Technology
Cingular Wireless
1100 Peachtree St., NE Ste 803
Atlanta, GA 30309

Dear Mr. Clegg:

In compliance with the FCC Rules and orders regarding Phase II for Wireless 9-1-1 service
within six months of a request, the State of Connecticut, by this letter is requesting Phase II service.

As you know, the State of Connecticut has previously requested Phase I compliance and will have Phase I service in place early this fall. Additionally, all Connecticut PSAPs are ready to receive data related to call back numbers and pseudo ANI. The requirements set forth under the FCC report and order, for capabilities for receiving and using data, for location purposes, are in place today at numerous PSAPs and will be in place at all 108 PSAPs in Connecticut in the summer/fall 2002 time frame. Cost recovery for PSAP equipment is in place.

I am requesting that your 9-1-1 Manager, for the State of Connecticut, contact this office to arrange for a meeting to discuss your companies Phase II implementation plan. Representatives for our 9-1-1 network provider will also attend.

We are looking forward to the implementation of this vital public safety service. If you have any questions, please call me at (860) 685-8108 or e-mail me at george.pohorilak@po.state.ct.us.

Sincerely,

A handwritten signature in black ink, appearing to read 'George J. Pohorilak', written over a printed name and title.

George J. Pohorilak
Director

Lawrence Cole, SNET
Jay Cannon, SNET
Frank Aiudi, DOIT
Augustus I. Cavallari, Jr., DOIT
Peter Pescosolido, DPUC
Donald Richardson, Cingular

Phone (860) 685-8080
1111 County Club Road
P.O. Box 2794
Middletown, CT 06457-9294
An Equal Opportunity Employer



STATE OF CONNECTICUT
DEPARTMENT OF PUBLIC SAFETY
DIVISION OF FIRE, EMERGENCY AND BUILDING SERVICES
Office of Statewide Emergency Telecommunications

July 8, 2002

Mr. Donald Richardson
Director - Engineering
Cingular Wireless
500 Enterprise Drive
Rocky Hill, CT 06067

Dear Mr. Richardson:

In response to your request for information of February 15, 2002 we are submitting the following information:

The Connecticut E9-1-1 system is supported by a funding mechanism established by CGS Sec. 28-30a. The Enhanced 9-1-1 Telecommunication Fund provides an ongoing funding source for the E9-1-1 network and state provided CPE at PSAPs through a surcharge on telephone service.

The State of Connecticut E9-1-1 system is configured in a Call Associated Signaling (CAS) Hybrid solution. The SS7/ISDN network is capable of passing 20 digits to the PSAPs. It is configured in a dual tandem arrangement and has been operational since 1999. SBC SNET has provided us with the assurance that Wireless Phase II Software will be installed in the E9-1-1 ALI DBMS and ALISA and that the E2 Interface for receipt of latitude and longitude data from MPC Data Bases will be operational by July/August of this year (SBC letter attached).

The 108 PSAPs in the State of Connecticut are equipped with Lucent Palladium workstations capable of displaying the ESRD, MDN, and Latitude and Longitude data for a Phase II wireless 9-1-1 call. We look forward to providing this valuable public safety service in the State of Connecticut.

Please contact me if I can be of further assistance.

Sincerely,

A handwritten signature in black ink, appearing to read "George Pohorilak".

George Pohorilak
Director

Phone(860)685-8080
1111 Country Club Road
P.O. Box 2794
Middletown, CT 06457-9294
An Equal Opportunity Employer

E8d

02-N67426



NEW YORK STATE POLICE
 BUILDING 22
 1220 WASHINGTON AVE.
 ALBANY, N. Y. 12226-2252

JAMES W. MCMAHON
 SUPERINTENDENT

November 19, 2001

Cingular Wireless
 Andrew W. Clegg
 Senior Manager of Strategic Technology
 BellSouth Cellular Corp,
 1100 Peachtree St., NE, Suite 803
 Atlanta, GA 30309

Re: Phase I and Phase II Wireless 9-1-1- Service Request

Dear Mr. Clegg:

In compliance with the FCC Rules and Orders the wireless carriers are to provide Phase I and Phase II of Wireless 9-1-1 Service within six months of a request from a 9-1-1 authority. This letter is our official request for you to implement Phase I and Phase II Service in Schenectady County, our service area.

I suggest that we schedule a meeting with your 9-1-1 manager within the next three weeks at my office to begin the implementation process. Please ask that your 9-1-1 manager contact me within a week to set up a meeting date and provide me information about your staff members that will be attending.

This meeting is important to assist us in understanding your Phase I and Phase II plans and to be certain that we are doing our part to assist your implementation. We expect to discuss such issues as time lines for deployment, responsibilities, and discussion about the characteristics of the location technology that you have selected.

We plan to also request representatives of our local exchange carrier and equipment vendors to attend the meeting to discuss important network issues and technical issues.

We are looking forward to working with you in this project. If you have questions please call me at 518-457-946 or e-mail me at ccarlton@troopers.state.ny.us.

Sincerely,

Captain Carl Carlton
 Director of Communications

I:\WIRELESS\CINGULAR.WPD
 re: APCO Project 38
 FCC
 Rick Knipper, Verizon
 Col. Christie
 Lt. Col. Candeloni
 Mr. Callahan
 Mr. Dimeo, Sch'ny Co. Dir. Comm.
 Phase I & II 61c
 Tickle



WIRELESS E911 PHASE II PSAP PROFILE

What do you have to say?

rec'd 09/30/02

Please complete one profile for each PSAP included in the Phase II request under this 911 Authority. Fax to 770-701-2501 or mail to Cingular Wireless 911 Coordinator, 1800 Parkway Place, Suite 820, Marietta, GA 30067

Name of 911 Authority (ex: Orleans Parish Communications District or Fulton County 911)	
NEW YORK STATE POLICE Number of PSAPs under this Authority	
Contact name, title, address, phone of 911 Authority SGT. MICHAEL TERSMETTE 518-485-8474 BLDG 22 1220 WASHINGTON AVE. ALBANY, NY 12226-2252	
Name of PSAP (ex: Fulton County 911 or Hall County Sheriff's Office)	
NEW YORK STATE POLICE - COMMUNICATIONS SECTION	
Contact name, address, phone, email of PSAP Director / Manager	
SGT. MICHAEL P. TERSMETTE 518-485-8474 BLDG. 22, 1220 WASHINGTON AVE. MTERSMETP@TROOPER.STATE. ALBANY, NY 12226-2252 NY, US	
Is PSAP currently receiving Phase I service? (call back number and address of cell tower)	
Yes <input checked="" type="radio"/> ANTICIPATED WEEK OF SEPT. 23RD.	
Type of customer premise equipment or phone system (ex: Positron Lifeline or Motorola Centralink 2000)	
CML ECS 1000	
What equipment / software will PSAP use to translate lat/long coordinates into location / address?	
MAPPING SOFTWARE PROVIDED BY MICRODATAS ALI TRAKKER SOFTWARE INTEGRATED WITH CML.	
Has the equipment / software been installed and tested?	
Yes <input checked="" type="radio"/> If no, order date 9/15/02 Due date 9/14/02 provide copy of order / correspondence	
Has PSAP requested necessary facilities from LEC including upgrade to ALI database so it will be able to query the Mobile Positioning Center for lat/long data?	
Yes <input checked="" type="radio"/> provide copy of request No	
Comments / Notes	
Signature: <i>M.P. Termette</i> Date: 09/09/02	

CITY OF EVANSTON
EVANSTON POLICE DEPARTMENT
FRANK KAMINSKI, CHIEF OF POLICE
1454 ELMWOOD AVENUE
EVANSTON, ILLINOIS 60201-4360
TEL 847-866-5000 FAX 847-864-6090



January 31, 2002

Mr. Pete Long
Manager of Regulatory Affairs
Southwestern Bell Mobile Systems, Inc.
2000 Ameritech Drive 3H82
Hoffman Estates, Illinois 60195

Dear Mr. Long:

As the Communications Coordinator for the City of Evanston 9-1-1 Center, I am issuing this formal request for Phase II Wireless E9-1-1 Service. This request is being made as outlined in the Federal Communications Commission (FCC) E9-1-1 Report and Order, Number 94-102 and HB 1383 as passed by the 91st General Assembly of the State of Illinois.

As you know, this means that your company must deliver the wireless end user's physical location, according to the requirements of the FCC Order, when a wireless end user has made a 9-1-1 call."

As a part of this request I must know all costs associated with Phase II Wireless E9-1-1 Service and what impact it will have on our current system configuration. As you also know, your company started providing Automatic Number Identification (ANI) of the caller as well as the Automatic Location Identification of the wireless tower sector receiving the call (Phase I) in September, 2001. I would appreciate an analysis and overview of all costs associated with the provision of Phase II Wireless E9-1-1 Service. In addition, I would like to understand your network implementation plans for this Phase II Wireless E9-1-1 Service.

I look forward to working with your company to improve the quality, reliability and effectiveness of wireless E9-1-1 services for your customers and the citizens of Evanston. My hope is that we can continue with the productive working relationship that we have already established. I encourage you to contact my office so that we can discuss logistics, funding and other technical and non-technical concerns.

Thank you for your cooperation.


Perry J. Polinski
Communications Coordinator

AN INTERNATIONALLY ACCREDITED LAW ENFORCEMENT AGENCY



APR 11 2002 CTS



WIRELESS E911 PHASE II PSAP PROFILE

Please complete one profile for each PSAP included in the Phase II request under this 911 authority

1. Name of 911 Authority (ex: Orleans Parish Comm. District or Fulton County 911) City of Evanston - Emergency Telephone System Board		2. Number of PSAPs under this Authority one (1)	
3. Contact Information for 911 Authority			
Name/Title:	Patrick Casey/Director of Management & Budget	Phone:	847-448-8076
Street:	2100 Ridge Avenue	Fax:	847-448-8006
City, State, Zip:	Evanston, Illinois 60201-2798	E-mail:	pcasey@cityofevanston.org
4. Name of PSAP (ex: Fulton County 911 or Hall County Sheriff's Office) Evanston			
5. Contact Information for PSAP Director/Manager			
Name/Title:	Perry J. Polinski	Phone:	847-866-5070
Street:	1454 Elmwood Avenue	Fax:	847-866-5904
City, State, Zip:	Evanston, Illinois 60201-4360	E-mail:	ppolinski@cityofevanston.org
6. Is PSAP currently receiving Phase I service (cell back number and address of cell tower)?			
<input checked="" type="radio"/> Yes		<input type="radio"/> No	
If YES, then via NCAS? Yes			
7. Type of customer premise equipment or phone system (ex: Posttron Lifeline or Motorola Centralink 2000) Motorola Centralink 911			
8. What equipment will PSAP use to translate lat/long coordinates into location / address? Not Yet Determined			
9. Has the mapping equipment / software been installed and tested?			
<input type="radio"/> Yes		<input checked="" type="radio"/> No	
If no, order date:		Unknown at this time	
Due date:		Unknown at this time	
Please provide copy of order or correspondence			
10. Has PSAP requested necessary facilities from the LEC to enable the PSAP to receive Phase II data including upgrade to AII database and PAM interface with re-query capability?			
<input checked="" type="radio"/> Yes		<input type="radio"/> No	
If yes, then provide copy of request			
11. Is a funding mechanism in place for the PSAP to recover costs associated with Phase II implementation?			
<input checked="" type="radio"/> Yes		<input type="radio"/> No	
If YES, please attach description of funding mechanism.			
12. Comments / Notes:			
Signature:		Date: April 5, 2002	



Attachment E

PHASE I IMPLEMENTATION STATUS

Cingular Wireless Phase I Implementation Status - Alabama

as of 12/31/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Autuga Co	6						No request	
Baldwin Co	1	05/01/99	01/01/00					
Barbour Co	5						Licensed but no sites	
Bulloch Co	5						Licensed but no sites	
Butler Co	6						No request	
Calhoun Co	1	05/01/99	01/01/00					
Chambers Co	5						Licensed but no sites	
Cherokee Co	5						Licensed but no sites	
Clarke Co	6						No request	
Clay Co	1	07/01/00	12/31/00			YES		
Cleburne Co	1	02/01/00	12/31/00					
Coffee Co	5						Licensed but no sites	
Colbert Co	6						No request	
Conecuh Co	6						No request	
Covington Co	5						Licensed but no sites	
Crenshaw Co	5						Licensed but no sites	
Dale Co	5						Licensed but no sites	
Dallas Co	1	05/15/01	12/01/01					
Dekalb Co	5						Licensed but no sites	
Elmore Co	1	04/01/99	01/01/01					
Escambia Co	1	07/01/99	01/01/01					
Escambia Co, FL	1	04/24/00	03/16/01					
Etowah Co	1	03/01/99	01/01/01					
Fayette Co	1	01/01/00	05/22/01					
Franklin Co	1	01/01/01	05/31/01			YES		
Geneva Co	5						Licensed but no sites	
Greene Co	6						No request	
Hale Co	1	05/01/99	01/01/00					
Henry Co	5						Licensed but no sites	
Houston Co	1	05/10/01	12/10/02					
Jackson Co	1	11/01/99	02/14/02					
Jefferson Co	1	01/01/00	06/29/01					
Jefferson Co - Birmingham	1	04/01/01	07/01/01			YES		
Jefferson Co - Fairfield City	1	01/01/00	01/01/01					
Jefferson Co - Gardendale City	1	10/01/00	12/31/00			YES		

Cingular Wireless Phase I Implementation Status - Alabama

as of 12/31/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Jefferson Co - Homewood City	1	06/01/97	01/01/00					
Jefferson Co - Hoover City	1	01/31/02	02/01/02			YES		
Jefferson Co - Hueytown	1	04/30/01	06/01/01			YES		
Jefferson Co - Leeds City	1	12/01/99	12/31/00					
Jefferson Co - Mountain Brook City	1	04/24/01	07/01/01			YES		
Jefferson Co - Pleasant Grove	1	09/01/00	12/31/00			YES		
Jefferson Co - Tarrant	1	11/01/99	12/31/00					
Jefferson Co - Vestavia City	1	11/01/99	12/31/00					
Lamar Co	1	11/01/97	01/11/01					
Lauderdale Co	1	09/01/00	12/31/00			YES		
Lawrence Co	6						No request	
Lee Co	1	09/01/98	01/01/00					
Limestone Co	1	03/01/97	01/01/00					
Lowndes Co	1	05/14/01	12/02/01					
Macon Co	6						No request	
Madison Co	1	11/01/97	01/01/00					
Marion Co	1	11/01/00	01/11/01			YES		
Marshall Co	3	02/01/97			YES		PSAP waiting for CPE upgrade	Jursidiction
Mobile Co	1	06/01/99	12/31/00					
Monroe Co	6						No request	
Montgomery Co	1	07/01/99	12/31/00					
Montgomery Co - City of Montgomery	1	07/01/99	12/31/00					
Morgan Co	1	12/01/99	12/31/00					
Okaloosa Co, FL	3	06/22/01			YES		County needs CPE upgrade to interface with NCAS solution, Decided to put request on hold	Jursidiction
Perry Co	5						Licensed but no sites	
Pickens Co	1	09/01/00	02/15/02					
Pike Co	5						Licensed but no sites	
Randolph Co	1	10/01/00	04/10/01			YES		

Cingular Wireless Phase I Implementation Status - Alabama

as of 12/31/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Russell Co	6						No request	
Santa Rosa Co, FL	1	10/08/97	03/16/01					
Shelby Co	1	10/01/00	12/31/00			YES		
St Clair Co	1	02/01/00	12/31/00					
Sumpter Co	1	07/01/00	12/31/00					
Talladega Co	1	03/01/00	12/31/00					
Tallapoosa Co	5						Licensed but no sites	
Tuscaloosa Co	1	11/01/97	12/31/00					
Walker Co	1	06/01/99	12/31/00					
Walton Co, FL	6						No request	
Washington Co	6						No request	
Wilcox Co	5						Licensed but no sites	
Winston Co	1	04/01/00	01/11/01					
Totals	76	49	47	0	2	12		

Cingular Wireless Phase I Implementation Status - Arizona

as of 12/31/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Mohave Co	6						No request	
Totals	1	0	0	0	0	0		

Cingular Wireless Phase I Implementation Status - Arkansas

as of 12/31/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Arkansas Co	6						No request	
Ashley Co	6						No request	
Baxter Co	1	04/23/01	11/04/02					
Benton Co	1	03/01/01	11/30/01					
Boone Co	1	06/04/01	09/24/02					
Bradley Co	6						No request	
Calhoun Co	6						No request	
Carroll Co	1	07/09/01	10/28/02					
Chicot Co	1	06/15/01	11/01/02					
Clark Co	1	03/22/01	11/15/02					
Clay Co	6						No request	
Cleburne Co	6						No request	
Cleveland Co	6						No request	
Conway Co	1	06/13/01	10/29/02					
Craighead Co	1	06/15/01	09/17/02					
Crawford Co	1	04/16/01	10/09/02					
Cross Co	1	06/15/01	11/21/02					
Dallas Co	1	09/24/01	12/18/02					
							LEC issue resolved. TCAP issue resolved. Trunks are in. 9/27-Signaling sequence received. Forwarded to DT 11/25 - Problems with TG working with SBC. Drive testing scheduled week of 12/10/02. Problems with SBC PANIs loaded incorrectly.	
Desha Co	2	10/03/01		YES				LEC
Drew Co	6						No request	
Faulkner Co	6						No request	
Franklin Co	6						No request	
Fulton Co	6						No request	
Garland Co	1	04/19/01	09/26/02					
Grant Co	4	09/18/02		YES			Within 6 month window	

Cingular Wireless Phase I Implementation Status - Arkansas

as of 12/31/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Greene Co	2	06/15/01		YES			LEC issue resolved. Working with Lucent with technical TCAP signaling problems with switch. Drive testing scheduled for 1/7/02	Cingular
Hot Springs Co	1	02/14/01	07/29/02					
Howard Co	5						Licensed but no sites	
Independence Co	1	03/10/01	05/15/01			YES		
Izard Co	6						No request	
Jackson Co	6						No request	
Jefferson Co	1	04/20/01	08/23/02					
Johnson Co	5						Licensed but no sites	
Lawrence Co	6						No request	
Lee Co	3	04/24/02		YES			Deployment in Progress. 12/6/02 - Trunks on order with SBC. Trunks are in. Waiting on signaling sequence from TCS	TCS
Lincoln Co	6						No request	
Logan Co	6						No request	
Lonoke Co	1	03/10/01	07/21/01			YES		
Madison Co	6						No request	
Marion Co	1	10/04/01	12/13/02					
Mississippi Co	1	04/06/01	08/05/02					
Monroe Co	1	07/20/01	09/06/02					
Montgomery Co	4	09/24/02		YES			Within 6 month window	
Newton Co	6						No request	
Ouachita Co	6						No request	
Perry Co	6						No request	
Phillips Co	1	03/29/01	10/03/02					
Pike Co	1	03/13/01	09/11/02					
Poinsett Co	6						No request	
Polk Co	1	08/17/01	12/20/02					
Pope Co	1	03/10/01	07/21/01			YES		
Praire Co	6						No request	
Pulaski Co	1	03/10/01	07/21/01			YES		
Randolph Co	6						No request	

Cingular Wireless Phase I Implementation Status - Arkansas

as of 12/31/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Saline Co	2	06/19/01		YES			LEC issue resolved. Working with Lucent with technical TCAP signaling problems with switch. On-going resolution efforts with Cingular and Lucent. 6/25/02 Continued TCAP issues. 7/29-TCAP issue resolved, moving forward with deployment	Cingular/TCS
Scott Co	6						No request	
Searcy Co	6						No request	
Sebastian Co	1	06/26/01	10/07/02					
Sevier Co	2	08/14/01		YES			LEC issue resolved. 6/25/02 Continued TCAP issues. 7/29-TCAP issues resolved. Trunks in. TCS to provide signaling sequence 9/27 Drive testing scheduled 1st week of Oct. Problems with SS7 links	Cingular/TCS
Sharp Co	6						No request	
St Francis Co	1	01/02/02	09/19/02					
Stone Co	4	11/15/02		YES			Within 6 month window	
Union Co	1	01/28/02	10/18/02					
Van Buren Co	1	08/07/01	09/05/02					
Washington Co	1	03/10/00	12/31/00					
White Co	4	08/16/02		YES			Within 6 month window	
Woodruff Co	1	09/19/01	09/27/02					
Yell Co	6						No request	
Totals	68	39	30	9	0	4		

Cingular Wireless Phase I Implementation Status - California

as of 12/31/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Alameda Co	6						No request, DGS target begin date in 2002	DGS
Alpine Co	5						Licensed but no sites, No request, DGS target begin date in 2003/2004	DGS
Amador Co	5						Licensed but no sites, No request, DGS target begin date in 2002/2003	DGS
Butte Co	6						No request, DGS target begin date in 2003/2004	DGS
Calaveras Co	5						Licensed but no sites, No Request, DGS Target begin date in 2002/2003	DGS
Colusa Co	6						No request, DGS target begin date in 2003/2004	DGS
Contra Costa Co	6						No request, DGS target begin date in 2002	DGS
Del Norte Co	5						Licensed but no sites, No Request, DGS Target begin date in 2004/2005	DGS
El Dorado Co	6						No request, DGS target begin date in 2002/2003	DGS
Fresno Co	6						No request, DGS target begin date in 2002/2003	DGS
Glenn Co	6						No request, DGS target begin date in 2003/2004	DGS
Humboldt Co	5						Licensed but no sites, No Request, DGS Target begin date in 2004/2005	DGS
Imperial Co	6						No request, DGS target begin date in 2004/2005	DGS
Inyo Co	6						No request, DGS target begin date in 2004/2005	DGS
Kern Co	6						No request, DGS target begin date in 2002	DGS
Kings Co	6						No request, DGS target begin date in 2002/2003	DGS

Cingular Wireless Phase I Implementation Status - California

as of 12/31/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Lake Co	5						Licensed but no sites, No Request, DGS Target begin date in 2003/2004	DGS
Lassen Co	5						Licensed but no sites, No Request, DGS Target begin date in 2004/2005	DGS
Los Angeles Co	3	03/30/01		YES			Phase I/II testing successful; waiting for DGS to give final list of PSAPs involved	Cingular, TCS, DGS
Los Angeles Co - City of Arcadia	4	09/30/02		YES			Within 6 month window	
Los Angeles Co - City of Azusa	4	09/30/02		YES			Within 6 month window	
Los Angeles Co - City of Beverly Hills	4	09/30/02		YES			Within 6 month window	
Los Angeles Co - City of Burbank	4	09/30/02		YES			Within 6 month window	
Los Angeles Co - City of Covina	4	10/31/02		YES			Within 6 month window	
Los Angeles Co - City of Downey	4	09/30/02		YES			Within 6 month window	
Los Angeles Co - City of Glendale	4	09/30/02		YES			Within 6 month window	
Los Angeles Co - City of Glendora	4	09/30/02		YES			Within 6 month window	
Los Angeles Co - City of Long Beach	4	10/28/02		YES			Within 6 month window	
Los Angeles Co - City of Montebello	4	09/30/02		YES			Within 6 month window	
Los Angeles Co - City of Pasadena	4	11/06/02		YES			Within 6 month window	
Los Angeles Co - City of Redondo Beach	4	12/19/02		YES			Within 6 Month Window	
Los Angeles Co - City of San Gabriel	4	09/30/02		YES			Within 6 month window	
Los Angeles Co - City of Sierra Madre	4	09/30/02		YES			Within 6 month window	

Cingular Wireless Phase I Implementation Status - California

as of 12/31/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Los Angeles Co - City of Torrance	4	09/30/02		YES			Within 6 month window	
Los Angeles Co - City of Vernon	4	09/30/02		YES			Within 6 month window	
Los Angeles Co - City of Whittier	4	09/30/02		YES			Within 6 month window	
Madera Co	6						No request, DGS target begin date in 2003/2004	DGS
Marin Co	6						No request, DGS target begin date in 2002	DGS
Mariposa Co	5						Licensed but no sites, No Request, DGS Target begin date in 2003/2004	DGS
Mendocino Co	5						Licensed but no sites, No Request, DGS Target begin date in 2003/2004	DGS
Merced Co	6						No request, DGS target begin date in 2003/2004	DGS
Mono Co	6						No request, DGS target begin date in 2004/2005	DGS
Monterey Co	6						No request, DGS target begin date in 2003/2004	DGS
Napa Co	6						No request, DGS target begin date in 2002	DGS
Nevada Co	6						No request, DGS target begin date in 2003/2004	DGS
Orange Co	6						No request, DGS target begin date in 2002/2003	DGS
Placer Co	6						No request, DGS target begin date in 2002/2003	DGS
Plumas Co	5						Licensed but no sites, No Request, DGS Target begin date in 2004/2005	DGS
Riverside Co	6						No request, DGS target begin date in 2002/2003	DGS
Sacramento Co	6						No request, DGS target begin date in 2002/2003	DGS

Cingular Wireless Phase I Implementation Status - California

as of 12/31/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
San Benito Co	6						No request, DGS target begin date in 2003/2004	DGS
San Bernardino Co	6						No request, DGS target begin date in 2002/2003	DGS
San Diego Co	6						No request, DGS target begin date in 2002/2003	DGS
San Francisco Co - CHP	6						No request, DGS target begin date in 2002	DGS
San Francisco Co - ECD	1	03/30/01	06/05/02					
San Joaquin Co	6						No request, DGS target begin date in 2002/2003	DGS
San Luis Obispo Co	6						No request, DGS target begin date in 2004/2005	DGS
San Mateo Co	6						No request, DGS target begin date in 2002	DGS
Santa Barbara Co	6						No request, DGS target begin date in 2002/2003	DGS
Santa Clara Co	6						No request, DGS target begin date in 2002	DGS
Santa Cruz Co	6						No request, DGS target begin date in 2003/2004	DGS
Shasta Co	6						No request, DGS target begin date in 2003/2004	DGS
Sierra Co	5						Licensed but no sites, No Request, DGS Target begin date in 2003/2004	DGS
Siskiyou Co	6						No Request, DGS Target begin date in 2004/2005	DGS
Solano Co	6						No request, DGS target begin date in 2002	DGS
Sonoma Co	6						No request, DGS target begin date in 2002	DGS
Stanislaus Co	6						No request, DGS target begin date in 2002/2003	DGS
Sutter Co	6						No request, DGS target begin date in 2003/2004	DGS

Cingular Wireless Phase I Implementation Status - California

as of 12/31/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Tehama Co	6						No request, DGS target begin date in 2003/2004	DGS
Trinity Co	5						Licensed but no sites, No Request, DGS Target begin date in 2003/2004	DGS
Tulare Co	6						No request, DGS target begin date in 2002/2003	DGS
Tuolumne Co	5						Licensed but no sites, No Request, DGS Target begin date in 2003/2004	DGS
Ventura Co	6						No request, DGS target begin date in 2002	DGS
Yolo Co	6						No request, DGS target begin date in 2002/2003	DGS
Yuba Co	6						No request, DGS target begin date in 2003/2004	DGS
Totals	75	19	1	18	0	0		

Cingular Wireless Phase I Implementation Status - Connecticut

as of 12/31/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Fairfield Co (GSM)	1	01/01/01	12/20/01					
State of Connecticut	1	12/01/98	03/14/02					
Totals	2	2	2	0	0	0		

Cingular Wireless Phase I Implementation Status - DCS GA

As of 12/31/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Appling Co	5						Licensed but no sites	
Bryan Co	6						No request	
Bulloch Co	3	01/04/99			YES		Frontier LEC switch cannot process 20 digits and does not plan to upgrade	LEC
Burke Co	6						No request	
Candler Co	6						No request	
Chatham Co	3	10/31/01		YES			Jurisdiction reviewing costs	Jurisdiction
Chatham Co - City of Savannah	6						No request	
Columbia Co	6						No request	
Effingham Co	1	07/07/98	03/28/02					
Emanuel Co	1	12/18/02	12/18/02					
Evans Co	6						No request	
Franklin Co	6						No request	
Glascoock Co	5						Licensed but no sites	
Glynn Co	6						No request	
Jeff Davis Co	5						Licensed but no sites	
Jefferson Co	3	01/21/98			YES		First sites turned up in 2002, but PSAP will not be ready until 2/03	Jurisdiction
Jenkins Co	6						No request	
Liberty Co	3	06/21/99			YES		Coastal LEC cannot process 20 digits and does not plan to upgrade	LEC
Lincoln Co	5						Licensed but no sites	
Long Co	6						No request	
McDuffie Co	1	12/07/98	02/07/02					
Montgomery Co	5						Licensed but no sites	
Richmond Co	1	12/11/00	07/17/01					
Screven Co	6						No request	
Taliaferro Co	5						Licensed but no sites	
Tattnall Co	6						No request-original request rescinded 02/28/02	
Toombs Co	6						No request	
Warren Co	6						No request	
Wayne Co	1	07/10/01	03/28/02					

Status: 1- Deployed; 2-Cingular Past 6 Mo. Window; 3-PSAP or LEC Past 6 Mo. Window; 4-Request within 6 Mo. Window 5-Lic, no sites: 6- No Request

1/29/2003

Cingular Wireless Phase I Implementation Status - DCS GA

As of 12/31/02

Wilkes Co	5						Licensed but no sites	
Totals	30	9	5	1	3	0		

Cingular Wireless Phase I Implementation Status - DCS NC

As of 12/30/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Alamance Co	1	12/07/00	03/05/02					
Alexander Co	1	08/31/99	03/01/00					
Alleghany Co	5						Licensed but no sites	
Anson Co	3	12/13/00			YES		Jurisdiction has no trunks from LEC to PSAP	Jurisdiction, LEC
Ashe Co	6						No request	
Avery Co	1	05/03/02	05/03/02					
Beaufort Co	1	06/03/99	07/11/00					
Bertiebladen Co	5						Licensed but no sites	
Bladen Co	1	10/01/02	10/01/02			YES		
Brunswick Co	1	07/07/00	03/14/00			YES		
Brunswick Co - Oak Island PD	1	08/14/99	03/14/00					
Buncombe Co	1	04/15/00	04/24/00			YES		
Burke Co	1	08/15/99	03/15/00					
Cabarrus Co	1	06/24/99	12/17/99			YES		
Caldwell Co	1	10/22/99	03/14/00			YES		
Carteret Co	1	09/15/00	11/20/00			YES		
Carteret Co - City of Atlantic Beach	1	06/25/00	01/25/01					
Carteret Co - City of Emerald Isle	1	06/25/00	01/25/01					
Carteret Co - City of Morehead City	1	06/25/00	01/25/01					
Catawba Co	1	06/12/97	12/17/99					
Chatham Co	1	11/24/98	02/14/01					
Cherokee Co	5						Licensed but no sites, Requested 10/31/00	
Clay Co	5						Licensed but no sites, Requested 8/28/00	
Cleveland Co	1	02/04/00	04/15/00			YES		
Cleveland Co - City of Shelby PD	1	02/04/00	04/15/00			YES		
Columbus Co	1	12/10/99	09/25/00					

Cingular Wireless Phase I Implementation Status - DCS NC

As of 12/30/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Craven Co - City of New Bern	1	02/21/01	08/14/01			YES		
Cumberland Co	1	09/05/00	10/26/00			YES		
Cumberland Co - City of Fayetteville	1	06/01/00	06/02/00			YES		
Davidson Co	1	04/23/97	12/06/99					
Davie Co	1	08/04/00	04/10/01					
Duplin Co	1	11/17/99	11/30/00					
Durham Co	3	10/17/00		YES			Cingular ready to cut. Verizon rebuilt PSAP trunks. Cingular will retest once agmts are signed and VZ loads PANIs. Durham City Council to review all contracts first of year	Jursidiction and LEC
Edgecombe Co	1	09/12/01	03/26/02					
Edgecombe Co - Tarboro Police Dept.	1	01/31/01	03/07/01			YES		
Forsyth Co	1	07/23/99	12/06/99			YES		
Franklin Co	1	07/21/00	10/04/00			YES		
Gaston Co	1	08/09/99	03/09/00					
Gaston Co - Mount Holly Police Dept.	1	12/10/00	03/09/00			YES		
Graham Co	5						Licensed but no sites, requested 4/12/01	
Granville Co	6						No request	
Granville Co - Butner Public Safety	6						No request	
Granville Co - Oxford	1	01/24/00	08/16/01					
Greene Co	1	05/07/99	12/07/00					
Guilford Co	1	12/10/98	10/15/99					
Halifax Co	1	02/21/01	11/01/01					
Harnett Co	1	12/03/99	01/10/01					
Harnett Co - City of Dunn	1	12/03/99	03/08/01					

Cingular Wireless Phase I Implementation Status - DCS NC

As of 12/30/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Haywood Co	1	04/15/00	04/24/00			YES		
Henderson Co	1	04/15/00	05/09/00			YES		
Hoke Co	1	08/25/00	11/27/00			YES		
Hyde Co	5						Licensed but no sites, Requested 12/1/00	
Iredell Co	1	04/28/99	03/09/00					
Jackson Co	3	11/04/97			YES		Cingular has ordered trunks to tandem, but PSAP is not ready. Jurisdiction has CPE and network issues	Jurisdiction
Johnston Co	1	11/01/99	02/10/00			YES		
Jones Co	1	12/07/00	11/05/02					
Lee Co	1	04/15/00	12/15/00					
Lenior Co	1	07/19/00	02/15/01					
Lincoln Co	1	11/28/00	03/09/00			YES		
Macon Co	3	11/17/00		YES			11/02 PSAP connected to router. Cingular has ordered trunks now that PSAP supplied routing info	LEC
Madison Co	6						No request	
Martin Co	1	05/29/02	05/29/02			YES		
McDowell Co	1	10/06/99	10/18/00					
Mecklenburg Co - Pineville Police Dept.	1	07/29/97	06/01/99					
Mecklenburg Co - Charlotte Mecklenburg PD	1	07/29/97	06/01/99					
Mecklenburg Co - Town of Cornelius PD	1	07/29/97	06/01/99					
Mitchell Co	5						Licensed but no sites, Requested 8/22/01	
Montgomery Co	1	10/30/00	02/07/02					
Moore Co	1	12/03/98	09/22/00					
Nash Co	1	07/24/00	09/22/00			YES		

Cingular Wireless Phase I Implementation Status - DCS NC

As of 12/30/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
New Hanover Co - Wilmington Sherrif's Office	1	10/24/97	03/10/00					
Northampton Co	6						No request	
Onslow Co	1	01/06/99	11/28/00					
Orange Co	1	07/21/99	08/09/00					
Orange Co - UNC-Chapel Hill	1	09/14/00	08/09/00			YES		
Palmico Co	5						Licensed but no sites, Requested 3/17/00	
Pender Co	1	09/25/00	03/09/00			YES		
Person Co	1	08/14/00	02/07/02					
Pitt Co	1	03/09/01	04/05/01			YES		
Polk Co	6						No request	
Randolph Co	1	11/23/99	06/19/00					
Randolph Co - City of Highpoint	6						No request	
Richmond Co	1	11/23/99	03/09/00			YES		
Robeson Co	1	04/09/01	01/18/00			YES		
Robeson Co - City of Lumberton	1	02/28/01	01/18/00			YES		
Rockingham Co	1	03/23/99	01/18/00					
Rockingham Co - City of Eden	1	09/12/00	01/18/00					
Rockingham Co - City of Reidsville Police Dept.	1	03/23/99	01/18/00					
Rowan Co	1	11/21/99	03/09/00			YES		
Rutherford Co	1	11/14/00	04/15/00			YES		
Sampson Co	1	08/25/00	06/20/01					
Scotland Co	1	09/27/00	09/27/00			YES		
Stanly Co	1	10/15/97	12/17/99					
Stokes Co	1	08/25/00	02/07/02					
Surry Co	1	02/08/02	02/12/02			YES		
Swain Co	5						Licensed but no sites, Requested 10/22/98	

Cingular Wireless Phase I Implementation Status - DCS NC

As of 12/30/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Transylvania Co	3	10/12/00			YES		Cingular deployed 7/12/01, but PSAP has equipment issues and not receiving callback number and address	Jurisdiction
Tyrrell Co	5						Licensed but no sites, Requested 12/1/00	
Union Co	3	08/29/00		YES			No router in the area. Now that PSAP has trunks to TCS to received Ph1 info, we ordered direct trunks to PSAP	LEC
Vance Co	1	05/02/99	11/17/00					
Wake Co	1	02/07/00	06/09/00			YES		
Wake Co - Town of Cary	1	11/08/00	06/09/00					
Warren Co	4	11/04/02		YES			Within 6 mo window	
Washington Co	5						Licensed but no sites, Requested 4/10/01	
Watauga Co	1	12/03/99	10/10/01					
Wayne Co	1	12/07/99	03/10/00			YES		
Wilkes Co	1	02/08/02	02/12/02			YES		
Wilson Co	1	03/21/97	08/10/00					
Yadkin Co	1	08/25/00	02/07/02					
Yancey Co	5						Licensed but no sites	
Totals	110	91	84	4	3	35		

Cingular Wireless Phase I Implementation Status - DCS SC

As of 12/31/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Abbeville Co	1	07/14/99	08/10/00					
Aiken Co	1	07/26/99	05/30/00					
Allendale Co	5						Licensed but no sites	
Anderson Co	1	07/26/99	12/06/99			YES		
Bamberg Co	5						Licensed but no sites, Requested 9/30/02	
Barnwell Co	1	07/13/99	05/30/00					
Beaufort Co	3	07/13/99			YES		Sprint / Hargray LEC not ready	LEC
Berkeley Co	1	05/27/99	05/11/00					
Berkeley Co - City of Goose Creek	1	07/13/99	05/11/00					
Berkeley Co - City of Hanahan	1	07/21/99	05/11/00					
Calhoun Co	6						No request	
Charleston Co	1	08/02/99	07/18/00					
Cherokee Co	1	07/13/99	09/14/99			YES		
Chester Co	1	07/19/99	09/20/99			YES		
Chesterfield Co	6						No request	
Clarendon Co	6						No request	
Colleton Co	1	07/26/99	12/03/99			YES		
Darlington Co	1	07/14/99	12/13/99			YES		
Dillon Co	1	07/21/99	12/13/99			YES		
Dorchester Co	1	07/23/99	05/11/00					
Dorchester Co -City of Summerville	1	07/23/99	05/11/00					
Edgefield Co	1	02/15/99	07/18/00					

Cingular Wireless Phase I Implementation Status - DCS SC

As of 12/31/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Fairfield Co	3	07/19/99			YES		CPE Upgrade necessary & Tariff issues. PSAP not connected to LEC. VZ trying to get a flat rate on some eqpt to eliminate counties need to purchase 2 T1s for each wireless carrier to the local CO	Jurisdiction & LEC
Florence Co	1	07/20/99	12/13/99			YES		
Georgetown Co	3	07/27/99			YES		Connected to LEC but no addressing established	Jurisdiction
Greenville Co	1	07/14/99	12/06/99			YES		
Greenwood Co	1	07/31/99	08/12/02					
Hampton Co	6						No request	
Horry Co	3	07/12/99			YES		Connected to LEC but no addressing established	LEC
Jasper Co	6						No request	
Kershaw Co	1	07/20/99	05/24/00					
Lancaster Co	1	07/21/99	09/20/99			YES		
Laurens Co	3	07/23/99			YES		PSAP will not connect to ALI database	Jurisdiction
Lee Co	3	06/06/01			YES		Tarriff issues. PSAP not connected to LEC. VZ trying to get a flat rate on some eqpt to eliminate counties need to purchase 2 T1s for each wireless carrier to the local CO	Jurisdiction & LEC
Lexington Co	1	11/17/98	05/22/00					
Marion Co	1	08/02/99	12/13/99			YES		
Marlboro Co	1	07/19/99	10/18/00					
McCormick Co	5						Licensed but no sites	
Newberry Co	1	09/01/99	07/17/00					
Oconee Co	1	07/23/99	10/15/99			YES		

Cingular Wireless Phase I Implementation Status - DCS SC

As of 12/31/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Orangeburg Co	1	12/09/98	07/17/00					
Pickens Co	1	07/28/99	10/15/99			YES		
Richland Co	1	07/21/99	08/09/00					
Saluda Co	5						Licensed but no sites	
Spartanburg Co	1	12/01/98	11/01/99					
Sumter Co	3	08/02/01			YES		Tarriff issues. PSAP not connected to LEC. VZ trying to get a flat rate on some eqpt to eliminate counties need to purchase 2 T1s for each wireless carrier to the local CO	Jurisdiction & LEC
Union Co	1	07/16/99	02/26/01					
Williamsburg Co	4	08/07/02		YES			Within 6 Month Window	
York Co	1	07/15/99	10/31/99			YES		
Totals	49	40	32	1	7	13		

Cingular Wireless Phase I Implementation Status - DCS TN

As of 12/31/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Anderson Co	1	10/30/00	01/03/01			YES		
Blount Co	1	10/30/00	01/03/01			YES		
Campbell Co	1	10/30/00	01/03/01			YES		
Carter Co	1	10/30/00	08/21/01					
Claiborne Co	5						Licensed but no sites	
Cocke Co	1	10/30/00	01/12/01			YES		
Cumberland Co	1	10/30/00	07/17/02					
Dyer Co	1	02/13/02	08/07/02					
Grainger Co	3	10/30/00			YES		Citizens Telco not capable of delivering E911	LEC
Greene Co	1	10/30/00	08/10/01					
Hamblen Co	1	10/30/00	01/03/01			YES		
Hancock Co	5						Licensed but no sites	
Hawkins Co	1	10/30/00	01/03/01			YES		
Jefferson Co	1	10/30/00	01/09/01			YES		
Knox Co	1	10/30/00	01/03/01			YES		
Lake Co	5						Licensed but no sites	
Loudon Co	1	10/30/00	01/10/01			YES		
McMinn Co	1	10/30/00	01/10/01			YES		
Monroe Co	1	10/30/00	01/12/01			YES		
Morgan Co	1	10/30/00	01/12/01			YES		
Obion Co	1	02/13/02	08/07/02			YES		
Roane Co	1	10/30/00	01/10/01			YES		
Scott Co	5						Licensed but no sites	
Sevier Co	1	10/30/00	01/10/01			YES		
Sullivan Co	1	10/30/00	08/15/01					
Unicoi Co	1	10/30/00	08/21/01					
Union Co	1	10/30/00	01/09/01			YES		

Cingular Wireless Phase I Implementation Status - DCS TN

As of 12/31/02

Washington Co	1	10/30/00	08/13/01					
Weakley Co	3	02/13/02		YES			Tried to turn up 8/7/02 but discovered PSAP is upgrading their equipment and are not ready	Jurisdiction
Totals	29	25	23	1	1	16		

Cingular Wireless Phase I Implementation Status - DCS VA

As of 12/31/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Scott Co	6						No request	
Smyth Co	3	04/18/02		YES			Ready to test, Jurisdiction to return service agreement	Jurisdiction
Washington Co	1	05/28/97	04/10/02					
Washington Co - Bristol City	1	02/26/01	08/27/01					
Totals	4	3	2	1	0	0		

Cingular Wireless Phase I Implementation Status - Delaware

As of 12/31/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Kent Co	1	05/08/01	12/27/02					
New Castle Co	1	05/08/01	12/27/02					
Sussex Co	1	05/08/01	12/27/02					
Totals	3	3	3	0	0	0		

Cingular Wireless Phase I Implementation Status - Florida

As of 12/31/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Alachua Co	1	05/31/00	11/28/01					
Baker Co	6						No request	
Bay Co	2	03/31/01		YES			Scheduled for trunk acceptance retest week of 11/4/02	Cingular
Bradford Co	6						No request	
Brevard Co	1	04/27/00	03/29/01					
Broward Co	1	02/01/00	07/08/02					
Calhoun Co	6						No request	
Charlotte Co	1	10/30/00	09/06/01					
Citrus Co	6						No request	
Clay Co	1	01/14/02	02/05/02			YES		
Collier Co	1	06/26/00	10/16/01					
Dade Co	1	08/26/99	11/09/00					
DeSoto Co	6						No request	
Dixie Co	6						No request	
Duval Co	1	04/17/00	07/10/01					
Flagler Co	1	02/25/00	03/29/01					
Franklin Co	6						No request	
Gadsden Co	6						No request	
Gilchrist Co	6						No request	
Glades Co	6						No request	
Gulf Co	6						No request	
Hardee Co	5						Licensed but no sites	
Hendry Co	1	07/13/00	01/15/02					
Hernando Co	1	10/24/00	09/17/01					
Highlands Co	6						No request	
Hillsborough Co	3	09/27/00		YES			testing 90% complete 12/02, will complete 1/03	Verizon LEC
Holmes Co	6						No request	
Indian River Co	3	10/10/00		YES			Waiting for county to finish site validations	Jursidiction
Jackson Co	6						No request	
Jefferson Co	6						No request	

Cingular Wireless Phase I Implementation Status - Florida

As of 12/31/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Lake Co	1	08/23/00	08/03/01					
Lee Co	6						No request	
Leon Co	6						No request	
Levy Co	6						No request	
Liberty Co	6						No request	
Madison Co	6						No request	
Manatee Co	1	11/29/00	12/13/02					
Marion Co	1	07/25/00	07/10/01					
Martin Co	1	03/07/02	03/07/02			YES		
Monroe Co	1	10/07/00	07/03/01					
Nassau Co	1	04/19/00	12/14/00					
Okeechobee Co	4	10/21/02		YES			Within 6 Month Window. Translations completed using same DS1 as Hendry Jursidiction. DSOs not tested as Jursidiction not ready yet.	
Orange Co	1	09/27/99	06/13/00					
Osceola Co	3	11/01/00			YES		Trunks ready, waiting for TCS/MSC integration to schedule drive through testing	Sprint
Palm Beach Co	1	11/04/99	02/12/01					
Pasco Co	3	10/02/00	12/12/02	YES			testing complete 12/02, waiting for PSAP approval	Verizon LEC
Pinellas Co	1	06/28/00	12/12/02					
Polk Co	3	08/14/00		YES			testing 75% complete 12/02, will complete 1/03	Verizon LEC
Putnam Co	6						No request	
Sarasota Co	3	12/03/99	12/12/02	YES			testing complete 12/02, waiting for PSAP approval	Verizon LEC
Seminole Co	1	05/01/00	01/29/01					
St Johns Co	1	05/07/01	02/18/02					
St Lucie Co	1	05/06/02	07/01/02			YES		

Cingular Wireless Phase I Implementation Status - Florida

As of 12/31/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Sumpter Co	6						No request	
Taylor Co	6						No request	
Union Co	6						No request	
Volusia Co	1	06/28/00	12/11/01					
Wakulla Co	6						No request	
Washington Co	6						No request	

Totals	59	32	26	7	1	3		
---------------	-----------	-----------	-----------	----------	----------	----------	--	--

Cingular Wireless Phase I Implementation Status - Georgia

As of 12/31/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Atkinson Co	6						No request	
Bacon Co	5						Licensed but no sites	
Baker Co	5						Licensed but no sites	
Baldwin Co	6						Original request 08/11/98, rescinded request 9/29/99 due to CPE limitations	
Banks Co	1	09/01/99	03/23/00					
Barrow Co	6						No request	
Bartow Co	6						No request	
Berrien Co	6						No request	
Bibb Co	1	11/28/00	04/19/01			YES		
Brantley Co	5						Licensed but no sites	
Brooks Co	5						Licensed but no sites	
Butts Co	6						No request	
Calhoun Co	5						Licensed but no sites	
Carroll Co	6						No request	
Chattahoochee Co	6						No request	
Chattooga Co	6						No request	
Cherokee Co	1	03/08/99	04/09/00					
Clarke Co	1	10/12/98	12/05/00					
Clay Co	5						Licensed but no sites	
Clayton - City of Forest Park	1	07/20/00	09/12/00			YES		
Clayton Co	1	06/12/98	08/02/00					
Clayton Co - Morrow	1	10/03/00	10/24/00			YES		
Clayton Co - Riverdale	3	02/09/99			YES		City delayed decision to implement	Jurisdiction
Clinch Co	6						No request	
Cobb Co	1	11/30/98	08/21/00					
Cobb Co - City of Austell	6						No request	
Cobb Co - City of Kennesaw	6						No request	
Cobb Co - City of Powder Springs	6						No request	

Cingular Wireless Phase I Implementation Status - Georgia

As of 12/31/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Cobb Co - City of Smyrna	1	04/29/02		YES			Within 6 month window	
Coffee Co	5						Licensed but no sites	
Colquitt Co	5						Licensed but no sites	
Cook Co	6						No request	
Coweta Co	1	07/08/98	05/16/00					
Dawson Co	6						No request	
Decatur Co	5						Licensed but no sites	
Dekalb - City of Chamblee	1	05/04/00	08/17/00					
Dekalb - City of Decatur	6						No request	
Dekalb Co	1	06/18/99	08/24/00					
Dougherty Co/Albany	1	08/17/00	06/19/01					
Douglas Co	1	01/19/99	02/22/00					
Early Co	5						Licensed but no sites	
Echols Co	5						Licensed but no sites	
Elbert Co	1	06/12/00	08/15/00			YES		
Fannin Co	1	04/12/00	08/15/00			YES		
Fayette Co	6						No request	
Floyd Co	1	02/12/01	08/27/01					
Forsyth Co	1	04/10/00	09/12/00			YES		
Fulton Co	1	01/15/99	08/30/00					
Fulton Co - City of Alpharetta	1	05/09/00	12/06/00					
Fulton Co - City of Atlanta	1	10/25/99	12/05/00					
Fulton Co - City of College Park	1	10/23/00	11/03/00			YES		
Fulton Co - City of East Point	6						No request	
Fulton Co - City of Hapeville	6						No request	
Fulton Co - City of Roswell	1	10/03/00	10/26/00			YES		
Fulton Co - Fairburn	6						No request	

Cingular Wireless Phase I Implementation Status - Georgia

As of 12/31/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Fulton Co - Union City	1	08/21/00	09/14/00			YES	Requested termination of Phase I service by 9/1/2002. HQ discussing with PSAP to rescind request.	
Gilmer Co	6						No request	
Gordon Co	6						No request	
Grady Co	5						Licensed but no sites	
Greene Co	1	02/11/99	08/09/00					
Gwinnett Co	1	09/20/99	08/14/00					
Habersham Co	6						No request	
Hall Co	1	06/15/98	05/23/00					
Hancock Co	6						No request	
Haralson Co	6						No request	
Harris Co	6						No request	
Hart Co	1	05/15/00	08/17/00			YES		
Heard Co	5						Licensed but no sites	
Henry Co	1	01/05/01	08/02/01					
Houston Co	1	11/01/99	04/20/00					
Irwin Co	5						Licensed but no sites	
Jackson Co	1	08/19/98	06/09/00					
Jasper Co	1	08/10/98	04/21/00					
Jones Co	6						No request	
Lamar Co	1	02/09/00	05/05/00			YES		
Lanier Co	6						No request	
Lee Co	6						No request	
Lowndes Co	1	09/19/00	08/06/01					
Lumpkin Co	6						No request	
Madison Co	6						No request	
Marion Co	5						Licensed but no sites	
McIntosh Co	6						No request	
Miller Co	5						Licensed but no sites	
Mitchell Co	5						Licensed but no sites	
Monroe Co	6						No request	
Morgan Co	1	05/09/00	08/02/00			YES		

Cingular Wireless Phase I Implementation Status - Georgia

As of 12/31/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Murray Co	1	06/09/99	09/14/00					
Muscogee Co	1	08/25/00	06/13/01				County has not returned signed agreement	Jurisdiction
Newton Co	1	01/22/99	09/22/00					
Oconee Co	1	02/22/00	12/05/00					
Oglethorpe Co	6						No request	
Paulding Co	1	10/13/97	02/07/00					
Peach Co	1	08/24/98	04/20/00					
Pickens Co	6						No request	
Pierce Co	5						Licensed but no sites	
Pike Co	6						No request	
Polk Co	1	04/03/01	10/09/01					
Putnam Co	1	05/18/01	10/24/01			YES		
Quitman Co	5						Licensed but no sites	
Rabun Co	6						No request	
Randolph Co	6						No request	
Rockdale Co	1	07/30/98	05/05/00					
Rockdale Co - Conyers	1	10/29/99	03/23/00					
Schley Co	5						Licensed but no sites	
Seminole Co	5						Licensed but no sites	
Spalding Co	1	04/05/00	06/26/00			YES		
Stephens Co	6						No request	
Stewart Co	6						No request	
Sumter Co	5						Licensed but no sites	
Talbot Co	5						Licensed but no sites	
Terrell Co	6						No request	
Thomas Co	5						Licensed but no sites	
Tift Co	6						No request	
Towns Co	6						No request	
Troup Co	6						No request	
Turner Co	6						No request	
Twiggs Co	6						No request	
Union Co	5						Licensed but no sites	
Walton Co	1	07/01/98	04/17/00					

Cingular Wireless Phase I Implementation Status - Georgia

As of 12/31/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Ware Co	6						No request	
Webster Co	6						No request	
White Co	1	08/24/98	01/10/01					
Worth Co	6						No request	
Totals	123	49	47	1	1	14		

Cingular Wireless Phase I Implementation Status - Hawaii

As of 12/31/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Kauai Co	6						PSAP not planning to request service	
Totals	1	0	0	0	0	0		

Cingular Wireless Phase I Implementation Status - Idaho

As of 12/31/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Benewah Co	5						Licensed but no sites	
Bonner Co	6						No request	
Boundary Co	5						Licensed but no sites	
Clearwater Co	5						Licensed but no sites	
Idaho Co	5						Licensed but no sites	
Kootenai Co	6						No request	
Latah Co	6						No request	
Lewis Co	5						Licensed but no sites	
Nez Perce Co	6						No request	
Shoshone Co	5						Licensed but no sites	
Totals	10	0	0	0	0	0		

Cingular Wireless Phase I Implementation Status - Illinois

As of 12/31/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Adams Co	6						No Request. Basic 911 System	
Bond Co	1	03/14/01	11/28/01					
Brown Co	6						No request, No 911 within Jursidiction	
Bureau Co	1	05/30/00	08/27/02					
Calhoun Co	6						No request, No 911 within Jursidiction	
Cass Co	1	08/07/01	01/21/02			YES		
Champaign Co	6						No request - notice to ICC	
Christian Co	1	07/02/01	12/13/02					
Cook Co - City of Chicago	1	01/27/00	07/11/00			YES		
Cook Co - City of Evanston	1	11/28/00	09/20/01					
Cook Co - ETSB	1	07/19/00	09/07/01					
Cook Co - NW Central Dptch.	1	07/11/00	08/16/01					
Cook Co - SouthCom	1	09/14/01	03/14/02			YES		
Cook Co - SW Central Dptch.	1	09/06/00	10/09/01					
Cook Co -V. Alsip	1	11/15/00	11/29/01					
Cook Co -V. Barrington Hills	1	02/02/00	09/14/00					
Cook Co -V. Bedford Park	1	06/15/00	09/12/01					
Cook Co -V. Bellwood	1	03/29/01	02/28/02					
Cook Co -V. Berkeley	1	07/18/01	11/29/01			YES		
Cook Co -V. Berwyn	1	01/05/01	01/22/02					
Cook Co -V. Blue Island	1	08/16/01	02/21/02					
Cook Co -V. Broadview	1	11/10/00	09/10/01					
Cook Co -V. Chicago Hts.&S.	1	01/31/01	10/15/01					
Cook Co -V. Cicero	1	02/01/01	11/08/01					
Cook Co -V. City of Elgin	1	05/26/00	09/10/01					
Cook Co -V. Country Club H.	1	11/27/00	09/21/01					

Cingular Wireless Phase I Implementation Status - Illinois

As of 12/31/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Cook Co -V. Countryside	1	03/22/01	12/13/01					
Cook Co -V. DesPlns./Prk R.	1	10/28/00	08/30/01					
Cook Co -V. Elmwood Park	1	08/09/01	10/25/01			YES		
Cook Co -V. Forest Park	1	11/01/01	02/08/02			YES		
Cook Co -V. Franklin Park	1	10/23/01	02/08/02			YES		
Cook Co -V. Glencoe	1	04/06/01	11/15/01					
Cook Co -V. Glenview & Wheeling	1	09/26/00	08/27/01					
Cook Co -V. Harwood Hts.	1	10/18/00	10/04/01					
Cook Co -V. Hazel Crest	1	11/28/00	09/12/01					
Cook Co -V. Hickory Hills	1	10/26/00	12/13/01					
Cook Co -V. Homewood	1	11/19/00	10/04/01					
Cook Co -V. La Grange	1	11/02/00	11/29/01					
Cook Co -V. La Grange Park	1	05/29/02	10/14/02			YES		
Cook Co -V. Lansing	1	11/27/00	09/12/01					
Cook Co -V. Lincolnwood	1	10/30/00	09/26/01					
Cook Co -V. Lynwood/Thornton	1	11/17/00	11/01/01					
Cook Co -V. Maywood	1	10/10/00	02/13/02					
Cook Co -V. McCook	1	01/10/01	09/27/01					
Cook Co -V. Morton Grove	1	01/09/01	10/11/01					
Cook Co -V. Niles	1	04/18/01	11/12/01					
Cook Co -V. Norridge	1	01/02/01	10/11/01					
Cook Co -V. Northbrook	1	04/04/01	12/13/01					
Cook Co -V. Northfield	1	10/31/00	09/25/01					
Cook Co -V. Oak Forest	1	10/31/00	10/23/01					
Cook Co -V. Oak Lawn(Burbank, Evergreen Park, Bridgeview)	1	11/01/00	10/31/01					
Cook Co -V. Orland Park	1	10/10/00	10/23/01					
Cook Co -V. River Grove	1	06/15/00	09/27/01					

Cingular Wireless Phase I Implementation Status - Illinois

As of 12/31/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Cook Co -V. Riverdale	1	10/16/00	11/06/02					
Cook Co -V. Roll. Meadows	1	08/31/00	08/30/01					
Cook Co -V. Rosemont	1	05/25/00	08/28/01					
Cook Co -V. S. Holland	1	11/28/00	10/04/01					
Cook Co -V. Schaumburg	1	11/13/00	08/30/01					
Cook Co -V. Schiller Park	1	10/17/00	01/08/02					
Cook Co -V. Skokie	1	06/01/01	11/15/01			YES		
Cook Co -V. So.Barrington	1	05/19/00	08/31/01					
Cook Co -V. Tinley Park	1	11/27/00	09/25/01					
Cook Co -V. Westchester	1	12/11/00	09/12/01					
Cook Co -V. Western Sprgs.	1	06/26/01	02/12/02					
Cook Co -V. Wilmette	1	10/30/00	01/08/02					
Cook Co -V. Winnetka	1	04/05/01	03/29/02					
Cook -WSCDC	1	10/19/00	06/25/02					
De Witt Co	6						Jurisdiction rescinded request dated 9/19/01	Jurisdiction
DuPage Co - V. Naperville	1	05/11/01	11/12/01					
DuPage Co. ET SB	1	08/01/00	09/21/01					
Effingham Co	3	10/31/00		YES			Port availability issues with PSAP	Jurisdiction
Fayette Co	6						No request, No 911 within Jurisdiction	
Ford Co	1	10/30/00	08/27/02					
Greene Co	6						No request, No 911 within Jurisdiction	
Grundy Co	1	03/15/02	03/15/02			YES		
Iriquois Co	6						Rescinded original request, no landline 911 available	
Kane Co	1	05/19/00	09/10/01					
Kankakee Co	1	07/28/00	09/13/01					
Kendall Co	1	05/25/00	12/14/01					
Lake Co - CenCom	1	05/31/00	01/21/02					

Cingular Wireless Phase I Implementation Status - Illinois

As of 12/31/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Lake Co - Cty. of Waukegan	1	06/09/00	08/20/01					
Lake Co - ETSB	1	03/06/01	12/12/01					
Lake Co - Highland Park	1	03/17/01	01/30/02					
Lake Co - Lake Bluff	1	05/07/01	01/30/02					
Lake Co - Lake Forest	1	05/07/01	01/30/02					
Lake Co - V. Deerfield	1	03/06/01	01/15/02					
Lake Co - V. Fox Lake	1	06/14/00	10/26/01					
Lake Co - V. Gurnee	1	10/02/00	11/28/01					
Lake Co - V. Libertyville	1	09/05/01	02/12/02			YES		
Lake Co - V. Lincolnshire	1	03/23/01	12/13/01					
Lake Co - V. Mundelein	1	11/03/00	11/19/01					
Lake Co - V. Vernon Hills	1	10/30/00	02/07/02					
Lake Co - V. Winthrop Hbr.	1	03/14/01	11/16/01					
Lake Co - V. Zion	1	02/16/01	11/30/01					
Lake Co, IN	1	03/30/99	01/24/00					
LaSalle -V. Mendota	6						No request, Stand alone database	
LaSalle -V. Ottawa	1	02/21/01	10/29/02					
LaSalle -V. Peru	5						No sites to route to jurisdiction, Requested 11/1/01	
LaSalle -V. Streator	3	09/25/00			YES		Tested successful on our end, PSAP does not have trunks in from selective router	Jurisdiction
Livingston Co	1	08/11/00	09/05/02					
Logan Co	6						No request - notice to ICC	
Macon Co	6						No request	
Macoupin Co	6						No request, No 911 within Jurisdiction	
Marion Co	1	06/12/00	08/24/01					

Cingular Wireless Phase I Implementation Status - Illinois

As of 12/31/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Marshall Co	3	04/12/01			YES		Tested good on our end, PSAP having display issues to work out with vendor	Jurisdiction
Mason Co	3	05/11/00		YES			Voice Circuits in, ALI links and router processing. Waiting on LEC to test	LEC
McHenry Co	1	04/07/00	09/05/01					
McLean Co	1	10/14/02	12/18/02			YES		
Menard Co	1	08/07/01	01/21/02			YES		
Montgomery Co	1	11/27/00	10/25/02					
Morgan Co	1	02/26/01	08/22/02					
Moultrie Co	6						No request, No 911 within Jursidiction	
Piatt Co	6						PSAP resinded request dated 7/25/00	Jurisdiction
Pike Co	6						No request, No 911 within Jursidiction	
Porter Co, IN	1	09/14/98	11/06/01					
Putnam Co	6						No request, No 911 within Jursidiction	
Sangamon Co	1	09/05/00	12/06/01					
Scott Co	1	11/29/01	08/22/02					
Shelby Co	6						No request, No 911 within Jursidiction	
Stark Co	6						No request, No 911 within Jursidiction	
Will Co - City of Bolingbrook	1	11/17/00	10/24/01					
Will Co - ETSB	1	07/06/00	09/26/01					
Totals	122	103	99	2	2	13		

Cingular Wireless Phase I Implementation Status - Southern Indiana

As of 12/31/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Clark Co	1	01/26/00	08/16/01					
Crawford Co	1	04/09/01	08/27/01			YES		
Dubois Co	1	02/25/99	08/27/01					
Floyd Co	1	09/29/97	08/16/01					
Floyd Co - New Albany	1	09/29/97	08/16/01					
Gibson Co	1	02/14/00	08/27/01					
Harrison Co	1	08/27/01	08/27/01			YES		
Perry Co	1	02/08/00	04/12/01					
Pike Co	1	02/17/99	08/27/01					
Posey Co	1	03/12/99	04/12/01					
Spencer Co	1	06/27/00	04/12/01					
Vanderburgh Co	1	06/01/00	09/21/01					
Warrick Co	1	02/10/99	04/12/01					
Totals	13	13	13	0	0	2		

Cingular Wireless Phase I Implementation Status - Northern Indiana

As of 12/31/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Bartholomew Co	1	04/23/99	10/27/99			YES		
Benton Co	1	11/28/00	08/22/01					
Blackford Co	5						Licensed but no sites, Requested 8/22/01	
Boone Co	1	06/18/99	08/20/99			YES		
Brown Co	1	06/09/99	10/27/99			YES		
Carroll Co	5						Licensed but no sites	
Cass Co	5						Licensed but no sites	
Clark Co, IL	1	01/15/02	08/15/02					
Clay Co	1	06/17/99	11/19/99			YES		
Clinton Co	1	06/18/99	03/20/02			YES		
Crawford Co, IL	5						Licensed but no sites	
Daviess Co	1	12/15/99	03/06/00			YES		
Decatur Co	1	02/01/99	09/07/00					
Delaware Co	1	08/14/98	03/03/99					
Edgar Co, IL	5						Licensed but no sites	
Fayette Co	5						Licensed but no sites	
Fountain Co	1	06/02/98	03/04/99					
Grant Co	1	06/03/98	03/01/02					
Greene Co	1	09/10/99	05/05/00					
Hamilton Co	1	02/03/99	08/26/99					
Hancock Co	1	09/24/01	11/26/01			YES		
Hendricks Co	1	05/27/98	03/11/99					
Henry Co	1	09/21/01	11/19/01			YES		
Howard Co	1	09/25/01	02/07/02			YES		
Jackson Co	1	05/15/98	07/13/00					
Jay Co	5						Licensed but no sites	
Jefferson Co	1	08/25/98	06/09/00					
Jennings Co	1	07/07/98	09/07/00					
Johnson Co	1	09/16/98	03/17/99			YES		
Knox Co	1	07/20/98	03/06/00					
Lawrence Co	1	06/06/00	08/11/00			YES		
Lawrence Co, IL	5						Licensed but no sites	
Madison Co	1	04/23/01	07/17/01			YES		

Cingular Wireless Phase I Implementation Status - Northern Indiana

As of 12/31/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Marion Co	1	06/13/97	11/09/98					
Martin Co	6						No request, No 911 within Jursidiction	
Miami Co	6						No request	
Monroe Co	1	09/28/98	12/09/99					
Montgomery Co	1	03/27/00	05/15/00			YES		
Morgan Co	1	02/26/01	12/21/98			YES		
Ohio Co	1	08/14/98	08/13/01					
Orange Co	1	01/17/00	08/22/01					
Owen Co	1	07/20/98	07/16/99					
Parke Co	6						Request rescinded 3/19/02	
Pulaski Co	5						Licensed but no sites, Requested 7/16/01	
Putnam Co	1	04/29/98	06/25/99					
Randolph Co	5						Licensed but no sites	
Ripley Co	1	04/11/01	08/17/01			YES		
Rush Co	5						Licensed but not sites	
Scott Co	1	02/04/99	10/17/01					
Shelby Co	1	06/26/98	01/26/99					
Sullivan Co	1	05/07/99	11/19/99					
Switzerland Co	1	01/11/01	08/14/01					
Tippecanoe Co	1	04/27/98	10/18/99					
Tipton Co	1	09/25/01	02/07/02			YES		
Union Co	5						Licensed but no sites	
Vermillion Co	1	03/29/00	05/03/00			YES		
Vigo Co	1	04/29/99	11/04/99					
Wabash Co	5						Licensed but no sites	
Warren Co	1	06/02/98	03/04/99					
Washington Co	1	07/27/00	08/11/00			YES		
Wayne Co	1	09/24/01	11/26/01					
White Co	1	03/28/02	03/28/02			YES		
Totals	62	46	46	0	0	19		

Cingular Wireless Phase I Implementation Status - Kansas

As of 12/31/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Allen Co	5						Licensed but no sites	
Atchison Co	6						No request	
Butler Co	6						No request	
Chautauqua Co	6						No request	
Cherokee Co	6						No request	
Crawford Co	6						No request	
Doniphan Co	5						Licensed but no sites	
Douglas Co	6						No request	
Jackson Co	5						Licensed but no sites	
Jefferson Co	6						No request	
Labette Co	6						No request	
MARC - 6 counties	1	08/02/01	12/31/02				Live where PSAP is ready	Jurisdiction, LEC
Montgomery Co	6						No request	
Neosho Co	5						Licensed but no sites	
Osage Co	6						No request	
Sedgewick Co	1	07/25/01	06/25/02					
Shawnee Co	6						No request	
Wilson Co	6						No request	
Totals	18	2	2	0	0	0		

Cingular Wireless Phase I Implementation Status - Northern Kentucky

As of 12/31/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Boone Co - ETSB	1	06/28/00	03/15/01					
Boone Co - Grtr. Cin. Airport	1	11/06/00	03/15/01			YES		
Campbell Co	1	08/28/00	03/15/01					
Campbell Co - City of Newport	1	09/14/00	03/15/01					
Gallatin Co	4	10/04/02		YES			Within 6 month window	
Grant Co	1	11/16/00	03/15/01			YES		
Kenton Co	1	09/25/00	03/28/01					
Kenton Co - City of Covington	1	11/09/00	03/15/01			YES		
Kenton Co - City of Covington PD	1	11/10/00	03/15/01			YES		
Kenton Co - City of Erlanger	1	08/29/00	03/15/01					
Kenton Co - City of Fort Thomas	1	09/14/00	03/15/01					
Pendleton Co	1	11/25/00	10/09/01					
Totals	12	12	11	1	0	4		

Cingular Wireless Phase I Implementation Status - Kentucky

As of 12/31/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Allen Co	3	12/10/01		YES			Waiting for software from Ericsson to be loaded to switch	Ericsson
Bourbon Co	1	11/13/00	08/29/01					
Boyle Co	1	06/14/00	08/29/01					
Caldwell Co	4	12/06/02		YES			Within 6 Month Window	
Carroll Co	1	06/26/00	08/16/01					
Clark Co	1	07/03/00	08/29/01					
Daviess Co	1	02/02/01	09/21/01					
Daviess Co - City of Owensboro	1	02/02/01	09/21/01					
Estill Co	1	08/28/98	04/02/02					
Fayette Co	1	11/14/00	04/05/02					
Franklin Co	4	09/23/02		YES			Within 6 Month Window	
Garrard Co	3	04/18/02		YES			Jurisdiction working on NDA and service agreement and site addressing, Facilities in place	Jurisdiction
Hancock Co	5						Licensed but no sites	
Harrison Co	1	11/13/00	10/04/01					
Henderson Co	1	09/06/00	09/21/01					
Jefferson Co	1	12/17/98	09/17/00					
Johnson Co	1	01/13/00	08/27/01					
Kentucky State Police 1 serving Ballard, Hickman, Graves, Calloway, Fulton, Carlisle, Livingston, Lyon	1	10/21/97	09/28/01					
Kentucky State Police 10 serving Harlan, Knox and Bell	1	02/10/99	08/29/01					
Kentucky State Police 11 serving Clay	1	05/05/00	09/25/01					
Kentucky State Police 12 serving Scott	1	05/05/00	08/16/01					

Cingular Wireless Phase I Implementation Status - Kentucky

As of 12/31/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Kentucky State Police 13 serving Breathitt, Leslie, Letcher, Knott	1	05/05/00	08/29/01					
Kentucky State Police 15 serving Casey	1	05/05/00	08/29/01					
Kentucky State Police 16 serving Union and Ohio	1	05/05/00	09/21/01					
Kentucky State Police 2 serving Hopkins, Crittenden, Todd and Muhlenberg	1	11/11/97	09/28/01					
Kentucky State Police 3 Edmonson, Simpson, Butler	1	05/08/00	09/28/01					
Kentucky State Police 4 serving Grayson, Breckinridge, Meade and Bullitt	1	05/05/00	08/16/01					
Kentucky State Police 5 serving Owen, Trimble, Henry	1	10/24/97	08/16/01					
Kentucky State Police 6 serving Nicholas and Bracken	1	05/05/00	04/25/02					
Kentucky State Police 7 serving Jackson, Lee, Jessamine, Lincoln	1	05/05/00	08/27/01					
Kentucky State Police 8 serving Elliott, Wolfe, Menifee, Fleming Lewis, Bath, Montgomery	1	05/05/00	08/29/01					
Kentucky State Police 9 serving Pike, Floyd, Martin and Magoffin	1	02/10/99	10/05/01					

Cingular Wireless Phase I Implementation Status - Kentucky

As of 12/31/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Lawrence Co	1	09/13/00	01/21/02					
Lee Co - City of Beatyville	1	02/23/02	07/23/02			YES		
Logan Co	1	11/27/98	09/28/01					
Madison Co	1	10/05/98	08/29/01					
Marshall Co	1	08/01/00	09/28/01					
Mason Co	1	11/13/00	08/29/01					
McCracken Co	1	09/17/00	09/28/01					
McLean Co	1	07/19/00	09/21/01					
Morgan Co	1	11/13/00	03/28/02					
Oldham Co	1	11/13/00	08/16/01					
Owsley Co	5						Licensed but no sites	
Perry Co	1	06/28/00	04/02/02					
Powell Co	1	09/05/00	08/29/01					
Robertson Co	5						Licensed but no sites	
Rowan Co	1	06/14/00	03/28/02					
Shelby Co	1	12/04/00	08/16/01					
Trigg Co	1	08/08/00	09/28/01					
Warren Co	1	07/05/00	09/28/01					
Webster Co	1	08/21/00	09/28/01					
Whitley Co	1	08/14/00	08/29/01					
Woodford Co	1	11/13/00	03/29/02					
Totals	53	50	46	4	0	1		

Cingular Wireless Phase I Implementation Status - Louisiana

As of 12/31/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Acadia	1	06/13/02	06/13/02			YES		
Allen	3	03/04/02		YES			CPE upgrade due November 2002	Jurisdiction
Ascension	1	09/08/00	05/24/01					
Assumption	1	05/19/00	08/20/01					
Avoyelles	6						No request	
Beauregard	5						Licensed but no sites	
Bienville	1	07/12/00	01/08/02					
Bossier	1	09/15/99	09/11/02					
Caddo	1	02/23/00	08/23/02					
Calcasieu	1	11/30/99	05/03/01					
Caldwell	6						No request	
Cameron	5						Licensed but no sites	
Catahoula	5						Licensed but no sites	
Claiborne	5						Licensed but no sites	
Concordia	5						Licensed but no sites	
DeSoto	6						No request	
East Baton Rouge	1	04/21/00	07/17/01					
East Carroll	5						Licensed but no sites	
East Feliciana	1	02/09/01	08/03/01			YES		
Evangeline	6						No request	
Franklin	5						Licensed but no sites	
Grant	5						Licensed but no sites	
Iberia	1	03/06/01	07/03/01			YES		
Iberville	1	03/23/00	12/27/00					
Jackson	1	02/26/02	04/30/02			YES		
Jefferson	1	05/22/00	04/18/01					
Jefferson Davis	1	11/14/01	02/11/02			YES		
Lafayette	1	10/20/98	04/01/99			YES		
LaFourche	1	05/22/00	06/14/01					
LaSalle	5						Licensed but no sites	
Lincoln	1	10/05/00	11/20/01					
Livingston	6						No request	
Madison	6						No request	
Morehouse	1	11/20/01	11/20/01			YES		

Cingular Wireless Phase I Implementation Status - Louisiana

As of 12/31/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Natchitoches	3	02/20/02		YES			CPE upgrade is due October 2002	Jurisdiction
Orleans	1	05/22/00	01/09/01					
Ouachita	1	06/13/00	11/05/01					
Plaquemines	3	05/16/00		YES			Ready to turn up, Parish is validating site addresses	Parish
Pointe Coupee	6						No request	
Rapides	1	09/30/99	07/16/02					
Red River	5						Licensed but no sites	
Richland	6						No request	
Sabine	5						Licensed but no sites	
St Bernard	1	10/14/02	10/14/02			YES		
St Charles	1	05/16/00	01/09/01					
St Helena	6						No request	
St James	6						No request	
St John the Baptist	1	02/12/01	03/11/02					
St Landry	1	10/26/00	06/19/01					
St Martin	1	11/08/99	10/24/02					
St Mary	1	05/22/00	01/08/02					
St Tammany	1	05/22/00	02/07/01					
Tangipahoa	1	05/22/00	12/27/00					
Tensas	5						Licensed but no sites	
Terrebonne	1	05/22/00	06/12/01					
Union	5						Licensed but no sites	
Vermilion	1	02/16/01	04/24/02					
Vernon	5						Licensed but no sites	
Washington	1	05/22/00	02/09/01					
Webster	1	02/08/01	02/05/02					
West Baton Rouge	6						No request	
West Carroll	5						Licensed but no sites	
West Feliciana	1	01/18/01	08/16/01					
Winn	5						Licensed but no sites	
Totals	64	37	34	3	0	8		

Cingular Wireless Phase I Implementation Status - Maryland

As of 12/31/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Anne Arundel Co	1	12/09/99	03/15/02					
Baltimore Co	4	12/12/02		YES			Within 6 month window	
Caroline Co	5						Licensed but no sites	
Carroll Co	6						No request	
Cecil Co	6						No request	
Charles Co	6						No request	
Harford Co	6	09/27/02		YES			Within 6 Month Window	
Howard Co	6						No request	
Montgomery Co	1	04/14/02	12/16/02					
Prince George's Co	6						No request	
Totals	10	4	2	2	0	0		

Cingular Wireless Phase I Implementation Status - Massachusetts

As of 12/31/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Barnstable Co	1	09/28/01	07/16/02					
Berkshire Co	1	09/28/01	07/16/02					
Bristol Co	1	09/28/01	07/23/02					
Dukes Co	1	09/28/01	07/23/02					
Essex Co	1	09/28/01	07/16/02					
Franklin Co	1	09/28/01	07/16/02					
Hampden Co	1	09/28/01	07/16/02					
Hampshire Co	1	09/28/01	07/16/02					
Middlesex Co	1	09/28/01	07/16/02					
Nantucket Co	1	09/28/01	07/16/02					
Norfolk Co	1	09/28/01	07/16/02					
Plymouth Co	1	09/28/01	07/16/02					
Suffolk Co	1	09/28/01	07/16/02					
Worcester Co	1	09/28/01	07/16/02					
Totals	14	14	14	0	0	0		

Cingular Wireless Phase I Implementation Status - Michigan

As of 12/31/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Benzie Co	1	06/27/00	04/09/02				(Switched by Dobson Communications)	
Genesee Co - City of Flint	1	12/06/00	07/19/01					
Genesee Co - ETSB	1	09/01/00	03/01/01			YES		
Lake Co	1	07/25/00	04/09/02				(Switched by Dobson Communications)	
Lapeer Co	1	09/01/00	04/26/01					
Leelanau Co	1	12/04/00	03/19/02				(Switched by Dobson Communications)	
Livingston Co	1	11/17/00	02/08/02					
Macomb Co	1	09/01/00	10/17/01					
Manistee Co	1	07/24/00	03/19/02				(Switched by Dobson Communications)	
Mason Co	1	08/19/02	08/19/02			YES	(Switched by Dobson Communications)	
Missaukee Co	1	11/08/00	03/19/02				(Switched by Dobson Communications)	
Monroe Co	1	04/10/02	05/22/02			YES		
Oakland Co	1	07/19/00	12/10/02					
Osceola Co	1	09/01/00	04/25/02				(Switched by Dobson Communications)	
Sanilac Co	5						Licensed but no sites	
Shiawassee Co	1	06/21/00	07/12/01					
St Clair Co	1	03/06/01	01/04/02					
Washtenaw Co	1	09/01/00	02/09/01			YES		
Wayne Co - City of Detroit	1	11/02/00	11/30/01					
Wayne Co - Conference of Western Wayne	1	09/11/00	07/17/02					
Wayne Co - Downriver Mutual Aid	1	04/10/01	06/12/02					
Wayne Co -Conference of Eastern Wayne	1	04/10/01	08/21/02					
Wexford Co	1	07/13/00	03/19/02				(Switched by Dobson Communications)	
Totals	23	22	22	0	0	4		

Cingular Wireless Phase I Implementation Status - Mississippi

As of 12/31/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Adams Co	1	12/16/99	11/19/01					
Alcorn Co	6						No request	
Amite Co	5						Licensed but no sites	
Attala Co	1	02/20/02	04/24/02			YES		
Benton Co	6						No request	
Bolivar Co	1	07/13/00	11/12/01					
Calhoun Co	4	08/07/02		YES			Within 6 month window	
Carroll Co	5						Licensed but no sites	
Chickasaw Co	6						No request	
Choctaw Co	6						No request	
Claiborne Co	6						No request	
Clarke Co	1	11/16/00	11/19/01					
Clay Co	5						Licensed but no sites	
Copiah Co	1	08/22/00	04/20/01					
Covington Co	1	05/22/02	07/10/02			YES		
Forrest Co	1	07/22/99	07/10/02					
Franklin Co	6						No request	
George Co	1	05/04/01	12/18/01					
Greene Co	6						No request	
Grenada Co	1	03/05/01	11/19/01					
Hancock Co	1	05/10/00	12/10/01					
Harrison Co	1	12/15/00	12/10/01					
Hinds Co	1	09/09/99	03/13/01					
Holmes Co	1	04/26/00	11/19/01					
Issaquena Co	6						No request	
Itawamba Co	3	11/02/00			YES		LEC has installed data circuits but county needs modems	Jurisdiction
Jackson Co	1	10/26/99	12/10/01					
Jasper Co	6						No request	
Jefferson Co	6						No request	
Jefferson Davis Co	6						No request	
Kemper Co	6						No request	
Lamar Co	1	04/10/00	12/18/01					
Lauderdale Co	1	07/06/00	11/19/01					

Cingular Wireless Phase I Implementation Status - Mississippi

As of 12/31/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Lawrence Co	5						Licensed but no sites	
Leake Co	1	11/06/00	11/19/01					
Lee Co	1	08/25/00	10/11/01					
Leflore Co	1	03/29/00	11/12/01					
Lincoln Co	1	02/14/01	11/19/01					
Lowndes Co	1	02/07/01	12/12/01					
Madison Co	1	04/04/00	04/10/01					
Marion Co	6						No request	
Marshall Co	4	09/04/02		YES			Within 6 month window	
Monroe Co	1	01/15/02	02/22/02			YES		
Montgomery Co	1	03/12/01	11/19/01					
Neshoba Co	6						No request	
Newton Co	1	11/06/00	11/19/01					
Noxubee Co	6						No request	
Oktibbeha Co	6						No request	
Perry Co	6						No request	
Pike Co	1	03/07/00	11/19/01					
Pontotoc Co	1	10/29/01	02/18/02					
Prentiss Co	1	07/25/00	10/11/01					
Rankin Co	1	05/02/00	04/20/01					
Scott Co	1	02/12/01	07/10/02					
Sharkey Co	6						No request	
Simpson Co	1	08/25/00	04/10/01					
Smith Co	6						No request	
Stone Co	1	02/26/01	12/18/01					
Sunflower Co	1	07/11/00	11/12/01					
Tippah Co	6						No request	
Tishomingo Co	4	10/10/02		YES			Within 6 mo window	
Union Co	1	04/10/00	10/11/01					
Walthall Co	6						No request	
Warren Co	1	11/19/99	03/14/01					
Washington Co	1	02/12/01	11/12/01					
Webster Co	6						No request	
Yalobusha Co	6						No request	

Cingular Wireless Phase I Implementation Status - Mississippi

As of 12/31/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Totals	67	40	36	3	1	3		

Cingular Wireless Phase I Implementation Status - Missouri

As of 12/31/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Andrew Co - ACCD 911 BD	4	07/05/02		YES			Within 6 Month Window	
Barry Co	6						No request	
Barton Co	6						No request	
Bates Co	6						No request	
Benton Co	6						No request	
Bollinger Co	6						No request	
Boone Co	3	03/15/02		YES			Waiting for Trunks, Waiting for PANI load into Router	LEC
Boone Co - Booneville PD	1	07/18/01	05/10/02					
Buchanan Co	6						No request	
Butler Co	6						No request	
Callaway Co	6						No request	
Camden Co	6						No request	
Cape Girardeau Co	6						No request	
Carter Co	5						Licensed but no sites	
Cedar Co	5						Licensed but no sites	
Christian Co	1	07/18/01	01/22/02					
Christian Co - Nixa Police Department	1	07/18/01	12/03/02					
Clinton Co, IL	1	01/01/00	12/07/00					
Cole Co	6						No request	
Cole Co - City of Jefferson PD	2	06/12/02		YES				
Cooper Co - EMA	1	10/29/00	05/10/02					
Crawford Co	6						No request	
Dade Co	5						Licensed but no sites	
Dallas Co	2	04/17/02		YES			Need feature loaded into serving MSC, then can test	Cingular
Dent Co	6						No request	
Douglas Co	5						Licensed but no sites	
Dunklin Co	6						No request	
Franklin Co	1	02/07/02	09/06/02					

Cingular Wireless Phase I Implementation Status - Missouri

As of 12/31/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Gasconade Co	6						No request	
Greene Co	1	07/18/01	05/21/02					
Henry Co	6						No request	
Hickory Co	6						No request	
Howard Co	6						No request	
Iron Co	6						No request	
Jasper Co	1	10/30/00	06/20/01					
Jefferson Co	6						No request	
Jersey Co, IL	6						No request	
Johnson Co	6						No request	
Laclede Co	6						No request	
Lafayette Co	6						No request	
Lawrence Co	6						PSAP rescinded requested dated 5/15/02	
Lincoln Co	3	04/25/02		YES			Waiting for Trunks & LEC hardware install at CO	LEC
Madison Co	6						No request	
Madison Co, IL	3	09/13/00		YES			Geocomm now handling deployment mgmt, new maps requested by PSAP, waiting for routing info from PSAP	Jurisdiction
Maries Co	6						No request	
McDonald Co	6						No request	
Miller Co	6						No request	
Mississippi Co	6						No request	
Moniteau Co	6						No request	
Monroe Co, IL	3	07/25/01		YES			ALI Link completed 12/11/02, can now move forward with testing	Jurisdiction/TCS
Montgomery Co	6						No request	
Morgan Co	6						No request	
New Madrid Co	6						No request	

Cingular Wireless Phase I Implementation Status - Missouri

As of 12/31/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Newton Co - Central Dispatch	1	07/18/01	05/22/02					
Oregon Co	6						No request	
Osage Co	6						No request	
Pemiscott Co	6						No request	
Perry Co	6						No request	
Pettis Co	6						No request	
Phelps Co	6						No request	
Polk Co	6						Jursidiction has rescinded request dated 7/18/01	
Pulaski Co	6						No request	
Randolph Co, IL	5						Licensed but no sites, Requested 2/20/02	
Reynolds Co	6						No request	
Ripley Co	6						No request	
Saline Co	6						No request	
Scott Co	1	05/25/01	07/29/02					
Scott Co - Miner PD	1	07/18/01	07/29/02					
Scott Co - Scott City PD	1	07/18/01	07/29/02					
Scott Co - Sikesron Public Safety	1	07/18/01	07/29/02					
Shannon Co	6						No request	
St Charles Co	6						No request	
St Clair Co, IL	1	12/03/99	09/06/00					
St Francois Co	4	10/16/02					Within 6 Month Window	
St Louis Co	1	07/18/01	09/06/02					
St Louis Co - St Louis City	6						No request	
Ste Genevieve Co	6						No request	
Stoddard Co	6						No request	
Stone Co	1	07/18/01	01/16/02			YES		
Taney Co - 911	1	07/18/01	01/22/02					
Taney Co - Branson PD	1	07/18/01	01/22/02					
Texas Co	5						Licensed but no sites	

Cingular Wireless Phase I Implementation Status - Missouri

As of 12/31/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Vernon Co	6						No request	
Warren Co	1	07/19/01	05/02/02					
Washington Co	6						No request	
Wayne Co	6						No request	
Webster Co	1	07/18/01	01/15/02					
Wright Co	5						Licensed but no sites	
Totals	88	28	20	7	0	1		

Cingular Wireless Phase I Implementation Status - Montana

As of 12/31/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Lincoln Co	5						Licensed but no sites	
Totals	1	0	0	0	0	0		

Cingular Wireless Phase I Implementation Status - Nevada

As of 12/31/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Carson City	6						No request	
Churchill Co	5						Licensed but no sites	
Clark Co	6						No request	
Clark Co - City of Henderson	3	04/11/01		YES			No formal request, but assumed due to Phase II request	
Douglas Co	6						No request	
Elko Co	5						Licensed but no sites	
Esmeralda Co	5						Licensed but no sites	
Eureka Co	5						Licensed but no sites	
Humboldt Co	5						Licensed but no sites	
Lander Co	5						Licensed but no sites	
Lincoln Co	5						Licensed but no sites	
Lyon Co	6						No request	
Mineral Co	5						Licensed but no sites	
Nye Co	6						No request	
Pershing Co	5						Licensed but no sites	
Storey Co	6						No request	
Washoe Co	3	11/03/99		YES			Jursidiction has verbally withdrawn their Phase I request, Reinstated request verbally on 8/30	Jursidiction
White Pine Co	5						Licensed but no sites	
Totals	18	2	0	2	0	0		

Cingular Wireless Phase I Implementation Status - New Hampshire

As of 12/31/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Rockingham Co	1	03/20/97	07/16/02					
Totals	1	1	1	0	0	0		

Cingular Wireless Phase I Implementation Status - New Jersey

As of 12/31/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Atlantic Co	1	07/09/97	12/22/00					
Bergen Co (GSM)	1	07/09/97	04/01/99					
Burlington Co	1	07/09/97	12/22/00					
Camden Co	1	07/09/97	12/22/00					
Cape Mary Co	1	07/09/97	12/22/00					
Cumberland Co	1	07/09/97	12/22/00					
Essex Co (GSM)	1	07/09/97	04/01/99					
Gloucester Co	1	07/09/97	12/22/00					
Hudson Co (GSM)	1	07/09/97	04/01/99					
Hunterdon Co (GSM)	1	07/09/97	04/01/99					
Mercer Co	1	07/09/97	12/22/00					
Middlesex Co	1	07/09/97	12/22/00					
Middlesex Co (GSM)	1	07/09/97	04/01/99					
Monmouth Co	1	07/09/97	12/22/00					
Monmouth Co (GSM)	1	07/09/97	04/01/99					
Morris Co (GSM)	1	07/09/97	04/01/99					
Ocean Co	1	07/09/97	12/22/00					
Ocean Co (GSM)	1	07/09/97	04/01/99					
Passaic Co (GSM)	1	07/09/97	04/01/99					
Salem Co	1	07/09/97	12/22/00					
Somerset Co (GSM)	1	07/09/97	04/01/99					
Sussex Co (GSM)	1	07/09/97	04/01/99					
Union Co (GSM)	1	07/09/97	04/01/99					
Warren Co	5						Licensed but no sites	
Totals	24	23	23	0	0	0		

Cingular Wireless Phase I Implementation Status - New York

As of 12/31/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Albany Co	4	10/18/02		YES			Within 6 Month Window, Sent requested site information to PSAP on 12/5/02. Ordered trunks 12/4/02	
Bronx Co (GSM)	2	07/01/01		YES			In process of testing	VoiceStream
Broome Co	5						Licensed but no sites	
Cayuga Co	6						No request	
Chemung Co	5						Licensed but no sites	
Chenango Co	6						No request	
Clinton Co	5						Licensed but no sites	
Columbia Co	5						Licensed but no sites	
Cortland Co	4	06/20/02		YES			Within 6 Month window. County issued new Phase I request	
Delaware Co	5						Licensed but no sites	
Dutchess Co	5						Licensed but no sites	
Erie Co	1	08/23/00	06/26/02					
Essex Co	5						Licensed but no sites	
Franklin Co	5						Licensed but no sites	
Fulton Co	5						Licensed but no sites	
Greene Co	5						Licensed but no sites	
Hamilton Co	5						Licensed but no sites	
Herkimer Co	3	05/17/02		YES			Received Request 8/28/02. Working to deploy Phase 0 at the county's request	
Jefferson Co	6						No request	
Kings Co (GSM)	4	07/01/02		YES			Within 6 Month Window, In process of testing	
Lewis Co	6						No request	
Livingston Co	3	02/07/01		YES			Awaiting testing of datalink between TCS and LEC	MPC/LEC
Madison Co	6						No request	
Monroe Co	4	09/27/02		YES			Within 6 Month Window	

Cingular Wireless Phase I Implementation Status - New York

As of 12/31/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Montgomery Co	3	05/22/01		YES			LEC ALI not ready. Deployed "Phase 0" call delivery at PSAP's request on 4/3/02	LEC
Nassau Co (GSM)	2	10/10/98		YES				
New York Co (GSM)	2	07/01/02		YES			In process of testing	VoiceStream
Niagara Co	2	04/25/02		YES			Tentatively scheduled to deploy week of 2/3/03	
Oneida Co	6						No request	
Onondaga Co	1	04/03/01	12/05/02					
Ontario Co	3	03/28/97		YES			Awaiting testing of datalink between TCS and LEC	MPC/LEC
Orange Co (GSM)	6						No request	
Orleans Co	4	09/05/02		YES			Within 6 Month Window. Awaiting testing of datalink between TCS and LEC	MPC/LEC
Ostego Co	5						Licensed but no sites	
Oswego Co	6						No request	
Putnam Co (GSM)	6						No request	
Queens Co (GSM)	2	07/01/02		YES			In process of testing	VoiceStream
Rensselaer Co	4	10/18/02		YES			Within 6 Month Window. Sent requested site information to PSAP on 12/5/02. Ordered trunks 12/4/02	
Richmond Co (GSM)	6						No request	
Rockland Co (GSM)	6						No request	
Saratoga Co	6						No request	
Schenectady Co	3	11/19/01		YES			Sent requested site information to PSAP on 12/5/02. Phase I testing sheduled for 12/11/02. Waiting for MPC to PSAP connection to be completed	MPC/PSAP
Schohlaire Co	5						Licensed but no sites	
Schuyler Co	6						No request	

Cingular Wireless Phase I Implementation Status - New York

As of 12/31/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Seneca Co	6						No request	
St Lawrence Co	6						No request	
Steuben Co	5						Licensed but no sites	
Suffolk Co (GSM)	3	03/13/01		YES			PSAP will be ready to implement 12/15/02	Jurisdiction
Sullivan Co (GSM)	6						No request	
Tioga Co	5						Licensed but no sites	
Tompkins Co	6						No request	
Ulster Co	5						Licensed but no sites	
Warren Co	3	03/18/02		YES			Ordered trunks 12/4/02. Trunks due 1/3/03. Tentatively scheduled to deploy week of 1/13/03	LEC
Washington Co	6						No request	
Wayne Co	6						No request	
Westchester Co (GSM)	6						No request	
Yates Co	3	05/24/02		YES			Ordered trunks 12/4/02. Trunks due 1/6/03	LEC
Totals	57	21	2	7	0	0		

Cingular Wireless Phase I Implementation Status - Ohio

As of 12/31/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Adams Co	6						No request	
Ashland Co	5						Licensed but no sites	
Ashtabula Co	5						Licensed but no sites	
Brown Co	6						No request	
Butler Co - City of Fairfield	1	08/06/97	05/21/02					
Butler Co - City of Hamilton	1	08/31/01	05/21/02					
Butler Co - City of Middletown	1	08/06/97	06/17/02					
Butler Co - City of Oxford	5						No Sectors to route to PSAP. Phase I requested 8/6/97	
Butler Co - Sheriff	1	08/06/97	05/21/02					
Butler Co - Westchester Township	1	08/06/97	05/21/02					
Carroll Co	6						No request	
Champaign Co	6						No request	
Clark Co	6						No request	
Clermont Co	3	07/11/00			YES		Circuits in place, waiting on jurisdiction to decide if moving fwd w/ Phase 1	Jurisdiction
Clermont Co - Union Township	3	08/06/97			YES		PSAP non responsive	Jurisdiction
Clinton Co	3	08/06/97			YES		Waiting on return of NDA and PSAP data request form	Jurisdiction
Columbiana Co	6						No request	
Coshocton Co	5						Licensed but no sites	
Crawford Co	5						Licensed but no sites	
Crawford Co, PA	5						Licensed but no sites	
Cuyahoga Co	3	03/27/97			YES		PSAP waiting on LEC cost	Jurisdiction
Darke Co	6						Request dated 3/29/97 was rescinded	
Dearborn Co, IN	1	08/06/97	12/11/01					

Cingular Wireless Phase I Implementation Status - Ohio

As of 12/31/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Delaware Co	3	07/12/01		YES			NDA returned 12/9/02. Trunks on order.	LEC
Erie Co	6						No request	
Erie Co, PA	5						Licensed but no sites	
Fairfield Co - Lancaster PD	6						Rescinded orginal request dated 6/11/99 on 11/20/02	
Fairfield Co - Pickerington PD	3	01/07/99			YES		Wrking w/ contact. Not sure of direction	Jurisdiction
Fayette Co	6						No request	
Franklin Co - Ohio State Hwy Patrol	6						Rescinded orginal request dated 4/10/97 on 10/23/02	
Geauga Co	6						No request	
Greene Co	6						No request	
Hamilton Co - Amberley Village	1	08/06/97	05/23/02					
Hamilton Co - City of Cincinnati PD	1	04/19/01	03/28/02					
Hamilton Co - City of Norwood	1	08/06/97	05/23/02					
Hamilton Co - City of Wyoming	5						No sectors to route to PSAP. Requested Phase I on 8/6/97	
Hamilton Co - Comm	1	02/13/97	05/23/02					
Highland Co	6						No request	
Hocking Co	1	03/01/01	06/17/02					
Holmes Co	5						Licensed but no sites	
Huron Co	5						Licensed but no sites	
Lake Co - Cencom	5						Licensed but no sites to route. Requested Phase I on 7/9/97	
Lake Co - Mentor On the Lake	6						Sheriff's Office put all requests on hold, Requested 7/15/97	Jurisdiction

Cingular Wireless Phase I Implementation Status - Ohio

As of 12/31/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Lake Co - Wickliffe	6						Sheriff's Office put all requests on hold, Requested 7/16/97	Jurisdiction
Lake Co - Willoughby	6						Sheriff's Office put all requests on hold, Requested 7/9/97	Jurisdiction
Lake Co - Willowick	6						Sheriff's Office put all requests on hold, Requested 7/28/97	Jurisdiction
Logan Co	6						No request	
Lorain Co	6						No request	
Madison Co	6						No request	
Mahoning Co	6						PSAP rescinded request dated 8/29/02	
Medina Co	6						No request	
Mercer Co	6						No request	
Mercer Co, PA	5						Licensed but no sites	
Miami Co	3	03/21/97			YES		Waiting on Direction from PSAP to decide on trunk issues, Pricing from LEC	Jurisdiction
Montgomery Co	6						Original request dated 3/13/97 was rescinded on 10/25/02	
Muskingum Co	6						No request	
Perry Co	6						No request	
Pickaway Co	6						No request	
Portage Co	6						No request	
Preble Co	6						No request	
Richland Co	5						Licensed but no sites	
Shelby Co	6						No request	
Stark Co	6						No request	
Summit Co - Copley	6						PSAP rescinded request dated 9/22/97	Jurisdiction

Cingular Wireless Phase I Implementation Status - Ohio

As of 12/31/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Summit Co - Cuyahoga Falls	6						PSAP rescinded request dated 9/22/97	Jurisdiction
Summit Co - Fairlawn	6						PSAP rescinded request dated 9/22/97	Jurisdiction
Summit Co - Hudson	6						PSAP rescinded request dated 9/22/97	Jurisdiction
Summit Co - Norton	6						PSAP rescinded request dated 9/22/97	Jurisdiction
Summit Co - Tallmadge	6						PSAP rescinded request dated 9/22/97	Jurisdiction
Trumbull Co	6						No request	
Tuscarawas Co	5						Licensed but no sites	
Union Co	6						No request	
Warren Co	6						Jurisdiction not interested, didn't issue request Ltr from Regional authority 8/29 Issued letter to rescind request	
Wayne Co	6						No request	
Totals	74	18	11	1	6	0		

Cingular Wireless Phase I Implementation Status - Oklahoma

As of 12/31/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Adair Co	6						No request	
Atoka Co	6						No request	
Blaine Co	6						No request	
Bryan Co	6						No request	
Canadian Co	6						No request	
Canadian Co - Yukon	6						No request	
Carter Co	6						No request	
Cherokee Co	2	02/07/02		YES			MSC integration, then test	Cingular
Choctaw Co	6						No request	
Cleveland Co	6						No request	
Coal Co	6						No request	
Craig Co	6						No request	
Creek Co	6						No request	
Creek Co - Bristow	6						No request	
Creek Co - Sapulpa	6						No request	
Delaware Co	6						No request	
Delaware Co - Grove	6						No request	
Garvin Co	6						No request	
Grant Co	6						No request	
Haskell Co	5						Licensed but no sites	
Johnston Co	6						No request	
Kay Co	6						No request	
Latimer Co	6						No request	
LeFlore Co	6						No request	
Lincoln Co	6						No request	
Logan Co	6						No request	
Love Co	6						No request	
Marshall Co	6						No request	
Mayes Co	6						No request	
Mayes Co - Langley	6						No request	
McClain Co	6						No request	
McCurtain Co	6						No request	
McIntosh Co	6						No request	
Murray Co	6						No request	
Muskogee Co	6						No request	

Cingular Wireless Phase I Implementation Status - Oklahoma

As of 12/31/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Noble Co	6						No request	
Nowata Co	6						No request	
Oklahoma Co	6						No request	
Okmulgee Co	6						No request	
Okmulgee Co - Henryetta	6						No request	
Osage Co	6						No request	
Osage Co - Bartlesville	6						No request	
Ottawa Co	6						No request	
Ottawa Co - Miami	6						No request	
Pawnee Co	6						No request	
Payne Co	6						No request	
Pittsburg Co	6						No request	
Pittsburg Co - McAlester	6						No request	
Pontotoc Co	6						No request	
Pottawatomie Co	6						No request	
Pottawatomie Co - Shawnee	6						No request	
Pushmataha Co	6						No request	
Rogers Co	6						No request	
Rogers Co - Claremore	6						No request	
Sequoyah Co	6						No request	
Tulsa Co	4	08/08/02		YES			Within 6 Month Window	
Tulsa Co - Bixby	6						No request	
Tulsa Co - Broken Arrow	6						No request	
Tulsa Co - Collinsville	6						No request	
Tulsa Co - Mannford	6						No request	
Tulsa Co - Sand Springs	6						No request	
Tulsa Co - Skiatok	6						No request	
Wagoner Co	6						No request	
Wagoner Co - Coweta	6						No request	
Washington Co	5						Licensed but no sites	
Totals	65	2	0	2	0	0		

Cingular Wireless Phase I Implementation Status - Oregon

As of 12/31/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Baker Co	5						Licensed but no sites	
Clackamas Co	5						Licensed but no sites	
Clatsop Co	5						Licensed but no sites	
Columbia Co	5						Licensed but no sites	
Douglas Co	5						Licensed but no sites	
Gilliam Co	5						Licensed but no sites	
Grant Co	5						Licensed but no sites	
Harney Co	5						Licensed but no sites	
Hood River Co	5						Licensed but no sites	
Jackson Co	5						Licensed but no sites	
Josephine Co	5						Licensed but no sites	
Lincoln Co	5						Licensed but no sites	
Malheur Co	5						Licensed but no sites	
Morrow Co	5						Licensed but no sites	
Multnomah Co	5						Licensed but no sites	
Sherman Co	5						Licensed but no sites	
Tillamook Co	5						Licensed but no sites	
Umatilla Co	5						Licensed but no sites	
Union Co	5						Licensed but no sites	
Wallowa Co	5						Licensed but no sites	
Wasco Co	5						Licensed but no sites	
Washington Co	5						Licensed but no sites	
Wheeler Co	5						Licensed but no sites	
Yamhill Co	5						Licensed but no sites	
Totals	24	0	0	0	0	0		

Cingular Wireless Phase I Implementation Status - Pennsylvania

As of 12/31/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Adams Co	5						Licensed but no sites	
Berks Co	1	02/06/02	11/26/02					
Bradford Co	5						Licensed but no sites	
Bucks Co	6						Pending state legislation	
Carbon Co	5						Licensed but no sites	
Centre Co	6						No request	
Chester Co	6						Pending state legislation	
Clinton Co	5						Licensed but no sites	
Columbia Co	5						Licensed but no sites	
Cumberland Co	6						Pending state legislation	
Dauphin Co	4	11/18/02		YES			Within 6 Month Window	
Delaware Co	1	05/26/97	11/26/02					
Juniata Co	5						Licensed but no sites	
Lackawanna Co	5						Licensed but no sites	
Lancaster Co	1	11/16/01	12/27/02					
Lebanon Co	6						Pending state legislation	
Lehigh Co	6						Pending state legislation	
Luzerne Co	5						Licensed but no sites	
Lycoming Co	6						No request	
Mifflin Co	5						Licensed but no sites	
Monroe Co	5						Licensed but no sites	
Montgomery Co	6						Pending state legislation	
Montour Co	5						Licensed but no sites	
Northampton Co	6						Pending state legislation	
Northumberland co	6						No request	
Perry Co	5						Licensed but no sites	
Philadelphia Co	6						Pending state legislation	
Pike Co (GSM)	1	06/22/01	10/14/02					
Schuylkill Co	5						Licensed but no sites	
Snyder Co	5						Licensed but no sites	
Sullivan Co	5						Licensed but no sites	
Susquehanna Co	5						Licensed but no sites	
Tioga Co	5						Licensed but no sites	
Union Co	6						No request	

Cingular Wireless Phase I Implementation Status - Pennsylvania

As of 12/31/02

Wayne Co	5						Licensed but no sites	
Wyoming Co	5						Licensed but no sites	
York Co	1	06/01/01	12/27/02					
Totals	37	6	5	1	0	0		

Cingular Wireless Phase I Implementation Status - Rhode Island

As of 12/31/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
E911 Uniform Emergency Telephone System serving Bristol, Kent, Newport, Providence, Washington	1	05/26/98	03/01/00					
Totals	1	1	1	0	0	0		

Cingular Wireless Phase I Implementation Status - Tennessee

As of 12/31/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Bedford Co	1	05/04/00	11/01/00			YES		
Benton Co	1	05/04/00	11/01/00			YES		
Bledsoe Co	3	05/04/00			YES		Not enhanced 911	Jurisdiction
Bradley Co	1	05/04/00	11/01/00			YES		
Carroll Co	1	05/04/00	11/01/00			YES		
Catoosa Co, GA	1	10/19/99	12/07/01					
Cheatham Co	1	05/04/00	11/01/00			YES		
Chester Co	1	05/04/00	11/01/00			YES		
Christian Co, KY	1	10/04/00	10/11/01					
Crittenden Co, AR	3	11/30/00			YES		Facilities ordered and ready, Waiting for Ericsson to turn on features in switch	Ericsson
Crockett Co	1	05/04/00	11/01/00			YES		
Dade Co, GA	6						No request	
Davidson Co	1	05/04/00	11/01/00			YES		
Decatur Co	3	05/04/00			YES		PSAP CPE equipment not ready	PSAP
DeSoto Co, MS	1	04/03/00	01/21/02					
Dickson Co	1	05/04/00	11/01/00			YES		
Fayette Co	1	05/04/00	11/01/00			YES		
Franklin Co	1	05/04/00	11/01/00			YES		
Gibson Co	1	05/04/00	11/01/00			YES		
Giles Co	1	05/04/00	11/01/00			YES		
Hamilton Co	1	05/04/00	11/01/00			YES		
Hardeman Co	1	05/04/00	11/01/00			YES		
Hardin Co	1	05/04/00	11/01/00			YES		
Haywood Co	1	05/04/00	11/01/00			YES		
Henderson Co	1	05/04/00	11/01/00			YES		
Hickman Co	1	05/04/00	11/01/00			YES		
Houston Co	1	05/04/00	11/01/00			YES		
Humphreys Co	1	05/04/00	11/01/00			YES		
Lauderdale Co	1	05/04/00	11/01/00			YES		
Lawrence Co	1	05/04/00	11/01/00			YES		

Cingular Wireless Phase I Implementation Status - Tennessee

As of 12/31/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Lewis Co	1	05/04/00	11/01/00			YES		
Lincoln Co	1	05/04/00	11/01/00			YES		
Macon Co, GA	6						No request	
Madison Co	1	05/04/00	11/01/00			YES		
Marion Co	1	05/04/00	11/01/00			YES		
Marshall Co	1	05/04/00	11/01/00			YES		
Marshall Co, MS	6						No request	
Maury Co	1	05/04/00	11/01/00			YES		
McNairy Co	1	05/04/00	11/01/00			YES		
Meigs Co	6						No request	
Montgomery Co	1	05/04/00	11/01/00			YES		
Moore Co	5						Licensed but no sites	
Perry Co	3	05/04/00			YES		Not enhanced 911	Jurisdiction
Polk Co	5						Licensed but no sites	
Quitman Co, MS	5						Licensed but no sites	
Rhea Co	1	05/04/00	11/01/00			YES		
Robertson Co	1	05/04/00	11/01/00			YES		
Rutherford Co	1	05/04/00	11/01/00			YES		
Sequatchie Co	3	05/04/00			YES		Not enhanced 911	Jurisdiction
Shelby Co	1	05/04/00	11/01/00			YES		
Stewart Co	1	05/04/00	11/01/00			YES		
Sumner Co	1	05/04/00	11/01/00			YES		
Tate Co, MS	6						No request, Sent SA and NDA 8/30	
Tipton Co	1	05/04/00	11/01/00			YES		
Tunica Co, MS	1	03/05/01	01/21/02					
Walker Co, GA	6						No request	
Wayne Co	6						No request	
Whitfield Co, GA	6						No request	
Williamson Co	1	05/04/00	11/01/00			YES		
Wilson Co	1	05/04/00	11/01/00			YES		
Totals	60	49	44	0	5	40		

Cingular Wireless Phase I Implementation Status - Texas

As of 12/31/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Anderson Co - ETCOG	5						Licensed but no sites	
Angelina Co - DETCOG	1	10/12/99	08/31/00					
Aransas Co - CBCOG	1	10/12/99	01/30/01					
Atascosa Co - AACOG	1	10/12/99	09/01/00					
Austin Co - Austin ECD	1	09/10/00	07/23/02					
Bandera Co - AACOG	1	10/12/99	09/01/00					
Bastrop Co - CAPCO	1	10/12/99	08/01/00					
Bee Co - CBCOG	1	10/12/99	01/30/01					
Bell Co - CTCOG	2	05/09/02		YES			Deployment in progress. Cell info to TCS to begin building traffic plans.	
Bexar Co - Bexar-Comal Metro 911	1	05/01/00	05/17/02					
Bosque Co - HOTCOG	1	10/12/99	09/01/00					
Brazoria Co - HGAC	1	10/12/99	08/31/00					
Brazos Co - 911 Emergency Comm. Dist	1	10/12/99	10/03/02					
Brewster Co - RGCOG	1	10/12/99	12/18/02					
Brooks Co - CBCOG	1	10/12/99	01/30/01					
Burleson Co - BVCOG	3	10/12/99		YES			Two sites located, working with COG to determine official request date. 11/25 - Trunks on order with Verizon. Will have to backhaul	LEC
Caldwell Co - CAPCO	1	10/12/99	08/01/00					

Cingular Wireless Phase I Implementation Status - Texas

As of 12/31/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Calhoun Co - Calhoun ECD	3	10/12/99		YES			PSAP able to accept Phase I-traffic plans & exhibit sent to PSAP. Exhibit ret & sent to SBC for approval 8/23 Trunk order app by SBC, sent to switched access for orders, 11/25-PSAP hasn't returned traffic plan. TCS and Cing have repeatedly contacted	Jurisdiction
Callahan Co - WCTCOG	1	10/12/99	09/25/00					
Cameron Co - Cameron ECD	6						No request	
Camp Co - ETCOG	5						Licensed but no sites	
Chambers Co - HGAC	1	10/12/99	08/31/00					
Cherokee Co - ETCOG	5						Licensed but no sites	
Collin Co - City of Plano	1	03/20/00	10/07/02					
Collin Co - NCTCOG	1	10/12/99	09/01/00					
Colorado Co - HGAC	1	10/12/99	08/31/00					
Comal Co - Bexar Metro 911	1	05/01/00	05/21/02					
Cooke Co - TEXOMA	1	10/12/99	09/30/00					
Coryell Co - CTCOG	2	05/09/02		YES			Deployment in progress. Cell info to TCS to begin building traffic plans	
Crane Co - PBRPC	1	10/12/99	12/18/02					

Cingular Wireless Phase I Implementation Status - Texas

As of 12/31/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Crockett Co - CVCOG	3	10/12/99		YES			PSAP Issue resolved. Intrado to load database. 6/3/02 - PANIs load not correct. Intrado to resolve and reload. 7/29- Verizon requires an Interconnect Agmt in addition to Nat. Agmt. Discovered in early July. 8/26 - issue resolved with VZ, trunks on order	LEC
Culberson Co - RGCOG	1	10/12/99	12/18/02					
Dallas Co - City of Addison	3	01/08/00		YES			Exhibits sent to city for trunks order. 4/25 City will not sign Exhibits until the City Atty has approved contract 6/3 PSAP has not approved traffic plans 6/25/02 - City atty hasn't ret contract. PSAP cant approve Exh or traf pln until contract signed	Jursidiction
Dallas Co - City of Dallas	1	01/12/00	05/31/02					
Dallas Co - Farmers Branch PD	3	01/08/00		YES			Exhibits have been sent to city for trunks order, awaiting response. 4/25 City will not sign Exhibits until the City Atty has approved contact 7/11- PSAP could not answer when Exhibit will be signed. Has not been taken to Council	Jursidiction

Cingular Wireless Phase I Implementation Status - Texas

As of 12/31/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Dallas Co - Garland PD	2	06/23/00		YES			Exhibits have been sent to city for trunks orders. 4/25 No response from city on Exhibits. Trunks cannot be ordered without their approval. 5/23/02 - Made contact with PSAP, resent Exhibit for approval 7/29 Can use SBC instead of VZ, Exhibits resent	Jursidiction
Dallas Co - Highland Park	4	07/09/02		YES			Within 6 Month Window	
Dallas Co - Mesquite PD	1	01/10/00	07/08/02					
Dallas Co - NCTCOG	1	10/12/99	09/01/00					
Dallas Co - Richardson PD	1	03/20/00	06/11/02					
Delta Co - ARK-TEX	1	10/12/99	10/02/00					
Denton Co - DENCO	1	08/01/99	08/23/01					
DeWitt Co - GCRPC	1	10/12/99	09/15/00				This county is a former GTEW market. It is deployed via TCS	
Dimmit Co - MRGDC	1	10/12/99	09/01/00					
Duval Co - CBCOG	1	10/12/99	01/30/01					
Eastland Co - WCTCOG	1	10/12/99	09/25/00					
Ector Co - PBRPC	1	10/12/99	02/02/01					
Edwards Co - MRGDC	1	10/12/99	09/01/00					
Ellis Co - NCTCOG	1	10/12/99	09/01/00					
Erath Co - NCTCOG	1	10/12/99	09/01/00					
Falls Co - HOTCOG	5						Licensed but no sites	
Fannin Co - TEXOMA	1	10/12/99	09/01/00					
Fayette Co - CAPCO	1	05/20/97	08/31/00					
Fort Bend Co - GHC	1	10/12/99	08/31/00					
Freestone Co - HOTCOG	1	10/12/99	11/08/00					
Frio Co - AACOG	1	10/12/99	09/01/00					
Galveston Co - 911 Dist	1	10/12/99	07/13/01					

Cingular Wireless Phase I Implementation Status - Texas

As of 12/31/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Goliad Co - GCRPC	1	10/12/99	09/15/01				This county is a former GTEW market. It is deployed via TCS	
Gonzales Co - GCRPC	1	10/12/99	09/15/01					
Grayson Co - TEXOMA	1	10/12/99	09/30/00					
Gregg Co - ETCOG	1	06/06/00	11/13/02					
Grimes Co - BVCOG	1	10/12/99	05/25/00					
Guadalupe Co - Bexar-Metro 911	1	05/01/00	05/21/02				Oversight agency is Bexar-Metro, deployment complete 5/21/02	
Harris Co - GHC	1	10/12/99	08/31/00					
Harrison Co - TX Eastern 911 NTK	4	07/10/02		YES			Within 6 Month Window	
Hays Co - CAPCO	1	10/12/99	08/01/00					
Henderson Co - 911 Communications	2	03/01/02		YES			6/25/02 - PSAP will utilize Sprint-Athens tandem. Working with TCS on trunk orders and traffic plans. Working with Sprint on trunks	Cingular/LEC
Hidalgo Co - LRGVDC	1	10/12/99	09/01/00					
Hill Co - HOTCOG	1	10/12/99	09/01/00					
Hood Co - NCTCOG	1	10/12/99	09/01/00					
Hopkins Co - ARKTEX	1	10/12/99	10/02/00					
Houston Co - DETCOG	1	10/12/99	09/01/00					
Hudspeth Co - RGCOG	1	10/12/99	12/18/02					
Hunt Co - NCTCOG	1	10/12/99	09/01/00					

Cingular Wireless Phase I Implementation Status - Texas

As of 12/31/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Irion Co - CVCOG	3	10/12/99		YES			Data gathering form pending, 911 trunks pending order, Deployment in progress. Must utilize Verizon tandem. 7/9-VZ requires interconnect agmt in addition to Nat. Agmt Discovered early July 8/26 - issue with VZ resolved. Trunks on order	LEC
Jack Co - NORTEX	6						No request	
Jackson Co - GCRPC	1	10/12/99	09/15/00					
Jasper Co - DETCOG	1	10/12/99	08/31/00					
Jeff Davis Co - RGCOG	1	10/12/99	12/18/02					
Jim Hogg Co - STDC	1	10/12/99	09/01/00					
Jim Wells Co - CBCOG	1	10/12/99	01/30/01					
Johnson Co - NCTCOG	1	10/12/99	09/01/00					
Jones Co - WCTCOG	1	10/12/99	09/01/00					
Karnes Co - AACOG	1	10/12/99	09/01/00					
Kaufman Co - NCTCOG	1	10/12/99	09/01/00					
Kenedy Co - CBCOG	1	10/12/99	01/30/01					
Kinney Co - MRGDC	1	10/12/99	09/01/00					
Kleberg Co - CBCOG	1	10/12/99	01/30/01					
La Salle Co - MRGDC	1	10/12/99	09/01/00					
Lampasas Co - CTCOG	5						Licensed but no sites, Requested 5/9/02	
Lavaca Co - GCRPC	1	10/12/99	09/15/00					
Lee Co - CAPCO	1	10/12/99	08/15/00					
Leon Co - BVCOG	1	10/12/99	08/30/00					
Liberty Co - HGAC	1	10/12/99	08/31/00					
Limestone Co - HOTCOG	6						No request	
Live Oak Co - CBCOG	1	10/12/99	01/30/01					
Loving Co - PBRPC	5						Licensed but no sites	

Cingular Wireless Phase I Implementation Status - Texas

As of 12/31/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Lubbock Co - Lubbock 911 ECD	1	10/12/99	02/01/01					
Madison Co - BVCOG	1	10/12/99	08/31/00					
Marion Co - ETCOG	5						Licensed but no sites	
Matagorda Co - HGAC	1	10/12/99	08/31/00					
Maverick Co - MRGDC	1	10/12/99	09/01/00					
McLennan Co	1	11/27/00	08/06/02					
McMullen Co - CBCOG	1	10/12/99	01/30/01					
Medina Co - Medina 911 District	4	10/07/02		YES			Within 6 month window	
Midland Co - Midland 911 District	1	04/12/00	02/01/01					
Milam Co	5						Licensed but no sites	
Montague Co - NORTEX	1	10/12/99	10/18/00					
Montgomery Co - ECD	1	06/06/00	06/07/01					
Morris Co	5						Licensed but no sites	
Nacogdoches Co - DETCOG	1	10/12/99	08/31/00					
Navarro Co - NCTCOG	1	10/12/99	09/01/00					
Newton Co - DETCOG	1	10/12/99	10/18/02					
Nueces Co - CBCOG	1	10/12/99	01/26/01					
Palo Pinto Co - NCTCOG	1	10/12/99	09/01/00					
Panola Co - ETCOG	5						Licensed but no sites	
Parker Co - NCTCOG	1	10/12/99	09/01/00					
Pecos Co - PBRPC	1	10/12/99	12/18/02					
Polk Co - DETCOG	1	10/12/99	05/21/02					
Potter Co - Potter Randall Co - 911 Dist	1	10/12/99	02/01/01					
Presidio Co - RGCOG	3	10/12/99		YES			Deployment in progress. Jurisdiction needs to reload MSAG shell record at Intrado	Jurisdiction
Randall Co - Potter Randall 911 Dist	1	10/12/99	02/01/01					

Cingular Wireless Phase I Implementation Status - Texas

As of 12/31/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Reagan Co - CVCOG	2	10/12/99		YES			Data gathering form pending, 911 trunks pending order, Must utilize Verizon tandem.7/29-VZ requires an Interconnect Agmt in additon to Nat. Agmt. Discovered in early July 8/26-issue resolved with VZ,Trunks on order	Cingular/LEC
Real Co - MRGDC	1	10/12/99	09/01/00					
Reeves Co - PBRPC	1	10/12/99	12/18/02					
Refugio Co - CBCOG	1	10/12/99	01/30/01					
Robertson Co - BVCOG	5						Licensed but no sites	
Rockwall Co - NCTCOG	1	10/12/99	09/01/00					
Rusk Co - Texas Eastern 911 Network	4	07/10/02		YES			Within 6 Month Window. TCS sent packet to PSAP. Exhibit to PSAP	
Sabine Co - DETCOG	3	10/12/99		YES			Exhibits pending, 911 trunk order pending, Deployment in progress. 11/25-Currently drive testing. Problems with PANI NPA. SBC to issue new ones, Working with SBC to resolve discrepancies with PANI range	LEC
San Augustine Co - DETCOG	1	10/12/99	12/15/02					
San Jacinto Co - DETCOG	1	10/12/99	05/21/02					
San Patricio Co - CBCOG	1	10/12/99	01/30/01					
San Patricio Co - City of Corpus Christi	1	10/12/99	01/30/01					

Cingular Wireless Phase I Implementation Status - Texas

As of 12/31/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Schleicher Co - CVCOG	3	10/12/99		YES			Former Plateau Wireless region. Data gathering forms pending, Must utilize Verizon tandem.7/29-VZ requires an Interconnect Agmt in additon to Nat. Agmt. Discovered in early July 8/26 issues with VZ resolved, Trunks on order	LEC
Shelby Co - DETCOG	1	10/12/99	11/22/02					
Smith Co - 911 Network	1	03/30/01	07/24/02					
Somervell Co - NCTCOG	1	10/12/99	09/01/00					
Starr Co - STDC	1	10/12/99	09/01/00					
Sutton Co - CVCOG	3	10/12/99		YES			Former Platueau Wireless region. Data gathering forms pending,Deployment in progress. Must utilize VZ tandem.7/29-VZ requires an Interconnect Agmt in additon to Nat. Agmt. Discovered in early July 8/26-issue with VZ resolved, trunks on order	LEC
Tarrant Co - Tarrant Co 911 ECD	1	12/04/97	01/21/02					
Taylor Co - E911 ECD	1	10/12/99	02/01/01					
Terrell Co - PBRPC	1	10/12/99	12/18/02					
Travis Co - CAPCO	1	10/12/99	08/01/00					
Trinity Co - DETCOG	1	10/12/99	08/31/02					
Tyler Co - DETCOG	1	10/12/99	08/31/00					
Upton Co - PBRPC	1	10/12/99	12/18/02					
Uvalde Co - MRGDC	1	10/12/99	09/01/00					
Val Verde Co - MRGDC	1	10/12/99	09/01/00					

Cingular Wireless Phase I Implementation Status - Texas

As of 12/31/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Van Zandt Co - ETCOG	2	10/12/99		YES			Verizon trunks previously ordered. Deployment in progress. TCS working on traffic plans 11/25 - Traffic plans to PSAP. 12/18 TCS attempting to upload PANI range to Intrado ALI DB. Range rejected. TCS trouble-shoot	Cingular/TCS
Victoria Co - GCRPC	1	05/11/98	09/15/00					
Walker Co - HGAC	1	10/12/99	08/31/00					
Waller Co - HGAC	1	10/12/99	08/31/00					
Ward Co - PBRPC	1	10/12/99	12/18/02					
Washington Co - BVCOG	1	10/12/99	12/20/00					
Webb Co - STDC	1	10/12/99	09/01/00					
Wharton Co - HGAC	1	10/12/99	08/31/00					
Willacy Co - LRGDC	1	10/12/99	09/01/00					
Williamson Co - CAPCO	1	10/12/99	08/01/00					
Wilson Co - AACOG	1	10/12/99	09/01/00					
Winkler Co - PBRPC	1	10/12/99	12/18/02					
Wise Co - NCTCOG	1	10/12/99	09/01/00					
Wood Co - ETCOG	5						Licensed but no sites	
Zapata Co - STDC	1	10/12/99	09/01/00					
Zavala Co - MRGDC	1	10/12/99	09/01/00					
Totals	165	150	130	20	0	0		

Cingular Wireless Phase I Implementation Status - Utah

As of 12/31/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Box Elder Co	5						Licensed but no sites	
Carson Co	5						Licensed but no sites	
Davis Co	5						Licensed but no sites	
Duchesne Co	5						Licensed but no sites	
Emery Co	5						Licensed but no sites	
Juab Co	5						Licensed but no sites	
Millard Co	5						Licensed but no sites	
Morgan Co	5						Licensed but no sites	
Piute Co	5						Licensed but no sites	
Rich Co	5						Licensed but no sites	
Salt Lake Co	5						Licensed but no sites	
Sanpete Co	5						Licensed but no sites	
Sevier Co	5						Licensed but no sites	
Summit Co	5						Licensed but no sites	
Tooele Co	5						Licensed but no sites	
Uintah Co	5						Licensed but no sites	
Utah Co	5						Licensed but no sites	
Wasatch Co	5						Licensed but no sites	
Wayne Co	5						Licensed but no sites	
Weber Co	5						Licensed but no sites	
Totals	20	0	0	0	0	0		

Cingular Wireless Phase I Implementation Status - Vermont

As of 12/31/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Addison Co	5						Licensed but no sites	
Bennington Co	5						Licensed but no sites	
Caledonia Co	5						Licensed but no sites	
Chittenden Co	5						Licensed but no sites	
Essex Co	5						Licensed but no sites	
Franklin Co	5						Licensed but no sites	
Grand Isle Co	5						Licensed but no sites	
Lamoille Co	5						Licensed but no sites	
Orange Co	5						Licensed but no sites	
Orleans Co	5						Licensed but no sites	
Rutland Co	5						Licensed but no sites	
Washington Co	5						Licensed but no sites	
Totals	12	0	0	0	0	0		

Cingular Wireless Phase I Implementation Status - Virginia

As of 12/31/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Accomack Co / Northampton Co	1	06/28/99	03/07/02					
Alexandria City	1	04/14/99	03/27/02					
Arlington Co	1	04/14/99	04/15/02					
Caroline Co	4	06/28/02		YES			Within 6 Month Window	
Clarke Co	1	11/22/99	02/14/02					
Culpeper Co	1	11/22/99	02/14/02					
Dickenson Co	5						Licensed but no sites	
Essex Co	6						No request	
Fairfax City	5						Licensed but no sites	
Fairfax Co	1	04/14/99	11/14/01					
Falls Church City	5						Licensed but no sites	
Fauquier Co	1	11/22/99	02/14/02					
Frederick Co	1	11/22/99	03/14/02					
Frederick Co - City of Winchester	6						No request	
Fredericksburg City	1	03/29/02	10/15/02					
King and Queen Co	6						No request	
King George Co	3	12/01/00		YES			Jursidiction has not ordered required trunks from LEC	Jursidiction
King William Co	6						No request	
Lancaster Co	3	11/05/01		YES			County's trunks not ready.	LEC
Lee Co	5						Licensed but no sites	
Loudon Co	1	04/14/99	02/21/02					
Louisa Co	1	11/22/99	10/01/02					
Madison Co	6						Jurisdiction rescinded request dated 9/5/02	
Manassas City	5						Licensed but no sites	
Manassas City Park	5						Licensed but no sites	
Mathews Co	6						No request	
Middlesex Co	6						No request	
Northumberland Co	6						No request	
Norton City	5						Licensed but no sites	

Cingular Wireless Phase I Implementation Status - Virginia

As of 12/31/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Orange Co	1	11/22/99	02/14/02					
Page Co	3	02/06/02		YES			Jurisdiction's trunks and new CPE eqpt not installed, Cutover to new eqpt and trunks scheduled for 9/30	Jurisdiction
Prince William Co	1	04/14/99	01/09/02					
Rappahannock Co	4	11/05/02		YES			Within 6 month window	
Richmond Co	6						No request	
Russell Co	5						Licensed but no sites	
Shenandoah Co	3	06/25/99		YES			Working with ILEC to establish connectivity	ILEC
Spotsylvania Co	1	11/22/99	07/02/02					
Stafford Co	1	10/22/01	08/14/02					
Warren Co	3	11/19/01		YES			LEC processing trunk orders	LEC
Westmoreland Co	1	12/27/00	10/15/02					
Wise Co	5						Licensed but no sites	
Totals	41	23	16	7	0	0		

Cingular Wireless Phase I Implementation Status - Washington, DC

As of 12/31/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Washington, D.C.	6						Rescined 8/31/01 original request on 10/30/01.	
Totals	1	0	0	0	0	0		

Cingular Wireless Phase I Implementation Status - Washington

As of 12/31/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Adams Co	4	10/24/02		YES			Establishing Service Agreement, required by state. Finalized SA, working on Cost recovery Exhibit. Initial request 10/19/01, rerequested 10/24/02	Jurisdiction
Asotin Co	5						Licensed but no sites	
Benton Co	4	12/20/02		YES			Establishing service agreement	
Chelan Co	3	07/12/00			YES		Establishing service agreement (joint with Douglas Jurisdiction), 8/14 - PSAP asked for delay until new comm center is complete	Jurisdiction
Clallam Co	4	09/30/02		YES			Within 6 month window	
Clark Co	5						Licensed but no sites, Requested 6/14/01	
Columbia Co	5						Licensed but no sites	
Cowlitz Co	5						Licensed but no sites, Requested 11/19/02	
Douglas Co	3	07/12/00			YES		Establishing service agreement (joint with Chelan) 8/14 - PSAP requested delay until new communications center is complete	Jurisdiction
Ferry Co	5						Licensed but no sites	
Franklin Co	2	04/16/02		YES				
Garfield Co	5						Licensed but no sites	
Grant Co	2	05/17/02		YES			Establishing Service Agreement	
Grays Harbor Co	4	09/10/02		YES			Within 6 Month Window	

Cingular Wireless Phase I Implementation Status - Washington

As of 12/31/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Island Co	4	09/10/02		YES			Establishing Service Agreement, required by state. Finalized SA, working on Cost recovery Exhibit. Implementation postponed 8/5/02, restarted 9/10/02	Jursidiction
Jefferson Co	5						Licensed but no sites. Requested 3/27/00, rerequested 11/15/02	
King Co	3	02/17/00		YES			Jursidiction working with TCS on deployment plan, Working on State Cost recovery plan for agreement. Trunks to router activated	TCS/Jursidiction
Kitsap Co	6						No request	
Kittitas Co	4	10/30/02		YES			Within 6 month window	
Klickitat Co	5						Licensed but no sites, Requested 7/19/02	
Lewis Co	4	10/04/02		YES			Within 6 month window	
Lincoln Co	4	10/24/02		YES			Within 6 month window	
Mason Co	4	09/12/02		YES			Within 6 month window	
Okanogan Co	5						Licensed but no sites	
Pacific Co	5						Licensed but no sites	
Pend Oreille Co	5						Licensed but no sites, Requested 11/8/02	
Pierce Co	3	06/19/00		YES			Jursidiction currently negotiating service agreement; currently routing according to Phase I plan, but not receiving Phase I data	Jursidiction

Cingular Wireless Phase I Implementation Status - Washington

As of 12/31/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
San Juan Co	4	09/13/02		YES			Jursidiction has suspended deployment plans on 5/30/02, Restarted on 9/13/02	
Skagit Co	3	02/24/00		YES			Establishing Service Agreement	
Skamania Co	5						Licensed but no sites	
Snohomish Co	4	07/20/01		YES			Establishing Service Agreement. Requested 2/22/00, postponed, restarted 7/20/01	
Spokane Co	2	04/19/00		YES			Deadline extension to 9/04/01 granted with 10/11/00 letter; waiting for service agreement	TCS
Stevens Co	3	07/17/00		YES			Establishing Service Agreement	
Thurston Co	3	08/23/01		YES			Jurisdiction has suspended request dated 8/23/01, restarted 8/28/02	Jurisdiction
Walla Walla Co	5						Licensed but no sites, requested 09/11/02, resubmitted 12/24/02	
Whatcom Co	2	05/14/02		YES			Establishing Service Agreement, required by state. Finalized SA, working on Cost recovery Exhibit, Initial request to GTE Mobilnet 3/22/00, superseded 5/14/02	
Whitman Co	4	12/23/02		YES			Establishing Service Agreement	
Whkiakum Co	5						Licensed but no sites	

Cingular Wireless Phase I Implementation Status - Washington

As of 12/31/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Yakima Co	4	10/29/02		YES			Within 6 month window, Jurisdiction suspended request 7/19/02, reordered 10/29/02	Jursidiction
Totals	39	24	0	22	2	0		

Cingular Wireless Phase I Implementation Status - West Virginia

As of 12/31/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Berkeley Co	6						No request	
Grant Co	6						No request	
Hampshire Co	3	09/26/01			YES		PSAP must establish trunking to 911 tandem, Procedure being determined by PSC	PSC
Hardy Co	6						No request	
Jefferson Co	6						No request	
Morgan Co	3	05/10/02		YES			Waiting on trunks to be installed	LEC
Pendleton Co	6						No request	
Totals	7	2	0	1	1	0		

Cingular Wireless Phase I Implementation Status - Wisconsin

As of 12/31/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Columbia Co	6						No request	
Dane Co	6						No request	
Dodge Co	6						No request	
Fond du Lac Co	6						No request	
Jefferson Co	6						No request	
Kenosha Co	6						No request	
Milwaukee Co	6						No request	
Ozaukee Co	6						No request	
Racine Co	6						No request	
Rock Co	6						Original request rescinded on 10/5/01	
Sheboygan Co	6						No request	
Walworth Co	6						No request	
Washington Co	6						Original request rescinded on 10/5/01	
Waukesha Co	6						No request	
Totals	14	0	0	0	0	0		

Cingular Wireless Phase I Implementation Status - Wyoming

As of 12/31/02

Jurisdiction	Phase I Code	Phase I Service Requested	Phase I Turn up date	Phase I Request WIP	Phase I Request on hold	Phase I Request completed in 6 mo window	Phase I Status	Phase I Responsible Party
Uinta Co	5						Licensed but no sites	
Totals	1	0	0	0	0	0		

TDMA PHASE II PSAP REQUESTS

TDMA PSAP Requests Before 6/30/2001 - Section 1

State*	County	Jurisdiction	Phase II Service Requested	Phase II Request Qualified	Comments	04/01/03 100% Coverage
AL	Baldwin Co	Baldwin	6/29/2001	PENDING		
AL	Limestone Co	Limestone	5/22/2001	YES		
AL	Madison Co	Hunstville-Madison County 911 Center	6/1/2001	YES		
AL	Mobile Co	Mobile	3/30/2001	YES		
AL	Montgomery Co - City of Montgomery	Montgomery Co - City of Montgomery	6/20/2001	PENDING		
AL	Dale Co	Dale Co	6/7/2001	PENDING	Cingular licensed, no sites	
AL	Cullman Co	Cullman Co 911	6/7/2001	NO	Not in service area	
AR	Washington Co	Washington County	4/11/2001	PENDING		
AR	Washington Co	Washington Co - Fayetteville E911	4/11/2001	PENDING		
AR	Washington Co	Washington Co - Washington County Sheriff	4/11/2001	PENDING		
AR	Washington Co	Washington Co - Springdale Police Department	4/11/2001	PENDING		
FL	Marion Co	Marion	6/20/2001	YES	Phase II 12/20/2002	
FL	Nassau Co	Nassau	5/4/2001	YES		
FL	Orange Co	Orange Co - Ocoee Police & Fire	1/12/2001	PENDING	Cingular ready 12/20/2002 PSAP needs extended ALI	
FL	Orange Co	Orange Co - Orlando Int'l Airport	1/12/2001	PENDING	Cingular ready 12/20/2002 PSAP needs extended ALI	
FL	Orange Co	Orange Co SO 911	1/12/2001	PENDING	Cingular ready 12/20/2002 PSAP needs extended ALI	
FL	Orange Co	Orange Co - Orlando PD	1/12/2001	PENDING	Cingular ready 12/20/2002 PSAP needs extended ALI	
FL	Orange Co	Orange Co - Winter Garden PD	1/12/2001	PENDING	Cingular ready 12/20/2002 PSAP needs extended ALI	
FL	Orange Co	Orange Co - Winter Park Police & Fire	1/12/2001	PENDING	Cingular ready 12/20/2002 PSAP needs extended ALI	
FL	Orange Co	Orange Co - Univ Central FL PD	1/12/2001	PENDING	Cingular ready 12/20/2002 PSAP needs extended ALI	
FL	Orange Co	Orange Co - Apopka 911	1/12/2001	PENDING	Cingular ready 12/20/2002 PSAP needs extended ALI	

*Indicates the location of Cingular's serving switch

TDMA PSAP Requests Before 6/30/2001 - Section 1

State*	County	Jurisdiction	Phase II Service Requested	Phase II Request Qualified	Comments	04/01/03 100% Coverage
FL	Palm Beach Co	Palm Beach Co - Jupiter Police Department	4/6/2001	PENDING	Cingular ready 12/20/2002 PSAP needs extended ALI	
FL	Palm Beach Co	Palm Beach Co - Juno Beach PD	4/6/2001	PENDING	Cingular ready 12/20/2002 PSAP needs extended ALI	
FL	Palm Beach Co	Palm Beach Co - No Palm Beach Dept of Pub Saf.	4/6/2001	PENDING	Cingular ready 12/20/2002 PSAP needs extended ALI	
FL	Palm Beach Co	Palm Beach Co - Cty of Atlantis PD	4/6/2001	PENDING	Cingular ready 12/20/2002 PSAP needs extended ALI	
FL	Palm Beach Co	Palm Beach Co - Palm Beach Co Sheriff Office	4/6/2001	PENDING	Cingular ready 12/20/2002 PSAP needs extended ALI	
FL	Palm Beach Co	Palm Beach Co - Town of Palm Beach	4/6/2001	PENDING	Cingular ready 12/20/2002 PSAP needs extended ALI	
FL	Palm Beach Co	Palm Beach Co - Royal Palm Beach PD	4/6/2001	PENDING	Cingular ready 12/20/2002 PSAP needs extended ALI	
FL	Palm Beach Co	Palm Beach Co - Palm Beach Gardens PD	4/6/2001	PENDING	Cingular ready 12/20/2002 PSAP needs extended ALI	
FL	Palm Beach Co	Palm Beach Co - Lantana Police Department	4/6/2001	PENDING	Cingular ready 12/20/2002 PSAP needs extended ALI	
FL	Palm Beach Co	Palm Beach Co - Belle Glade PD	4/6/2001	PENDING	Cingular ready 12/20/2002 PSAP needs extended ALI	
FL	Palm Beach Co	Palm Beach Co - Boca Raton PD	4/6/2001	PENDING	Cingular ready 12/20/2002 PSAP needs extended ALI	
FL	Palm Beach Co	Palm Beach Co - Delray Beach PD	4/6/2001	PENDING	Cingular ready 12/20/2002 PSAP needs extended ALI	
FL	Palm Beach Co	Palm Beach Co - Greenacres PD	4/6/2001	PENDING	Cingular ready 12/20/2002 PSAP needs extended ALI	
FL	Palm Beach Co	Palm Beach Co - Manalapan PD	4/6/2001	PENDING	Cingular ready 12/20/2002 PSAP needs extended ALI	
FL	Palm Beach Co	Palm Beach Co - Palm Beach PD	4/6/2001	PENDING	Cingular ready 12/20/2002 PSAP needs extended ALI	

*Indicates the location of Cingular's serving switch

TDMA PSAP Requests Before 6/30/2001 - Section 1

State*	County	Jurisdiction	Phase II Service Requested	Phase II Request Qualified	Comments	04/01/03 100% Coverage
FL	Palm Beach Co	Palm Beach Co - Palm Beach SO	4/6/2001	PENDING	Cingular ready 12/20/2002 PSAP needs extended ALI	
FL	Palm Beach Co	Palm Beach Co - Palm Beach Shores PD	4/6/2001	PENDING	Cingular ready 12/20/2002 PSAP needs extended ALI	
FL	Palm Beach Co	Palm Beach Co - Palm Beach SO Glades	4/6/2001	PENDING	Cingular ready 12/20/2002 PSAP needs extended ALI	
FL	Palm Beach Co	Palm Beach Co - Palm Springs PD	4/6/2001	PENDING	Cingular ready 12/20/2002 PSAP needs extended ALI	
FL	Palm Beach Co	Palm Beach Co - North Palm Beach	4/6/2001	PENDING	Cingular ready 12/20/2002 PSAP needs extended ALI	
FL	Palm Beach Co	Palm Beach Co - West Palm Beach	4/6/2001	PENDING	Cingular ready 12/20/2002 PSAP needs extended ALI	
FL	Palm Beach Co	Palm Beach Co - Royal Palm Beach	4/6/2001	PENDING	Cingular ready 12/20/2002 PSAP needs extended ALI	
FL	Palm Beach Co	Palm Beach Co - Riveria Beach PD	4/6/2001	PENDING	Cingular ready 12/20/2002 PSAP needs extended ALI	
FL	Palm Beach Co	Palm Beach Co - Lake Worth PD	4/6/2001	PENDING	Cingular ready 12/20/2002 PSAP needs extended ALI	
FL	Palm Beach Co	Palm Beach Co - Ocean Ridge PD	4/6/2001	PENDING	Cingular Licensed - No Sites	
FL	Palm Beach Co	Palm Beach Co - Tequesta PD	4/6/2001	PENDING	Cingular Licensed - No Sites	
FL	Palm Beach Co	Palm Beach Co - Cty of Boynton Beach	4/6/2001	PENDING	Cingular ready 12/20/2002 PSAP needs extended ALI	
FL	Volusia Co	Volusia	6/20/2001	YES		
GA	Rockdale Co	Rockdale Co	4/4/2001	YES		
IL	Cook Co - City of Chicago	Cook - City of Chicago	3/31/2001	YES	Cingular ready 12/19/2002 PSAP needs CPE upgrade	
IL	Cook Co -V. Barrington Hills	Cook -V. Barrington Hills	4/2/2001	YES	Phase II 12/19/2002	
IL	Cook Co -V. Morton Grove	Cook -V. Morton Grove	1/11/2001	PENDING	Cingular ready 12/24/2002 PSAP needs CPE upgrade	
IL	Lake Co - V. Vernon Hills	Lake Co - V. Vernon Hills	6/12/2001	PENDING	Cingular ready 12/19/2002 PSAP needs CPE upgrade	

*Indicates the location of Cingular's serving switch

TDMA PSAP Requests Before 6/30/2001 - Section 1

State*	County	Jurisdiction	Phase II Service Requested	Phase II Request Qualified	Comments	04/01/03 100% Coverage
IL	Lake Co, IN	Lake Co., IN	4/16/2001	YES	Phase II 12/23/2002	
IL	Marshall Co	Marshall County	4/12/2001	PENDING	CPE upgrade in progress, stand alone database, software must be written	
IN	Carroll Co	Carroll	4/9/2001	PENDING	Cingular licensed, no sites	
IN	Delaware Co	Delaware	6/21/2001	Yes		
IN	Jefferson Co	Jefferson	4/20/2001	YES		
IN	Johnson Co	Johnson	3/13/2001	YES		
IN	Lawrence Co	Lawrence	4/23/2001	YES		
IN	Madison Co	Madison	4/30/2001	YES		
IN	Orange Co	Orange	4/20/2001	YES		
IN	Ripley Co	Ripley	4/23/2001	YES		
IN	Allen Co	Allen Co	2/2/2001	NO	Not in service area	
IN	Franklin Co	Franklin Co	4/13/2001	NO	Not in service area	
IN	Huntington Co	Huntington Co	1/23/2001	NO	Not in service area	
LA	Lafayette	Lafayette Parish Communications District	5/17/2001	YES		
LA	St Tammany	St. Tammany	4/4/2001	YES		
MO	Jasper Co	Jasper County Emergency Services	4/4/2001	YES		
MO	St Louis Co	St Louis Co	3/30/2001	YES		
MO	Scott Co	Scott County E911	5/25/2001	PENDING		
MO	St Clair Co, IL	St Clair Co, IL	9/13/2000	YES	Phase II 11/18/2002	
MO	Stone Co	Stone County	6/13/2001	YES		
MS	Jackson Co	Jackson	4/4/2001	PENDING		
NJ	Atlantic Co	Atlantic	3/5/2001	PENDING	PSAP requests delay until 6/03	
NJ	Burlington Co	Burlington	3/5/2001	PENDING	PSAP requests delay until 6/03	
NJ	Camden Co	Camden	3/5/2001	PENDING	PSAP requests delay until 6/03	
NJ	Cape Mary Co	Cape Mary	3/5/2001	PENDING	PSAP requests delay until 6/03	
NJ	Cumberland Co	Cumberland	3/5/2001	PENDING	PSAP requests delay until 6/03	
NJ	Gloucester Co	Gloucester	3/5/2001	PENDING	PSAP requests delay until 6/03	
NJ	Mercer Co	Mercer	3/5/2001	PENDING	PSAP requests delay until 6/03	
NJ	Middlesex Co	Middlesex	3/5/2001	PENDING	PSAP requests delay until 6/03	
NJ	Monmouth Co	Monmouth	3/5/2001	PENDING	PSAP requests delay until 6/03	
NJ	Ocean Co	Ocean	3/5/2001	PENDING	PSAP requests delay until 6/03	
NJ	Salem Co	Salem	3/5/2001	PENDING	PSAP requests delay until 6/03	

*Indicates the location of Cingular's serving switch

TDMA PSAP Requests Before 6/30/2001 - Section 1

State*	County	Jurisdiction	Phase II Service Requested	Phase II Request Qualified	Comments	04/01/03 100% Coverage
NO KY	Boone Co - ETSB	Boone Co.ETSB	6/28/2000	PENDING	Cingular ready 12/16/2002 PSAP needs LEC upgrade	
NO KY	Campbell Co - PD	Campbell Co. PD	8/28/2000	PENDING	Cingular ready 12/16/2002 PSAP needs LEC upgrade	
NO KY	Kenton Co - City of Covington	Kenton Co - Cty. Covington	11/9/2000	PENDING	Cingular ready 12/16/2002 PSAP needs LEC upgrade	
NO KY	Kenton Co - City of Erlanger	Kenton Co - Cty. Erlanger	8/29/2000	PENDING	Cingular ready 12/16/2002 PSAP needs LEC upgrade	
NO KY	Grant Co	Grant County	12/1/2000	PENDING	Cingular ready 12/16/2002 PSAP needs LEC upgrade	
NO KY	Kenton Co	Kenton County	9/25/2000	PENDING	Cingular ready 12/16/2002 PSAP needs LEC upgrade	
NY	Onondaga Co	Onondaga	4/3/2001	YES	Phase II 12/20/2002	
OH	Butler Co - City of Hamilton	Butler - Cty. Hamilton	8/31/2000	PENDING	Cingular ready 12/16/2002 PSAP needs LEC upgrade	
OH	Butler Co - City of Middletown	Butler - Cty. Middletown	8/6/1997	PENDING	Cingular ready 12/16/2002 PSAP needs LEC upgrade	
OH	Butler Co - City of Fairfield	Butler - Cty Fairfield	8/6/1997	PENDING	Cingular ready 12/16/2002 PSAP needs LEC upgrade	
OH	Butler Co - Sheriff	Butler Co Sheriff	7/17/2000	PENDING	Cingular ready 12/16/2002 PSAP needs LEC upgrade	
OH	Clermont Co	Clermont County	7/11/2000	NO	PSAP rescinded request	
OH	Clinton Co	Clinton County	8/6/1997	PENDING	Cingular ready 12/16/2002 PSAP needs LEC upgrade	
OH	Dearborn Co, IN	Dearborn County, IN	8/6/1997	YES	Phase II 12/16/2002	
OH	Hamilton Co - City of Cincinnati PD	Hamilton - Cincinnati PD	11/6/2000	PENDING	Cingular ready 12/16/2002 PSAP needs LEC upgrade	
OH	Hamilton Co - City of Norwood	Hamilton - Cty. Norwood	8/6/1997	PENDING	Cingular ready 12/16/2002 PSAP needs LEC upgrade	
OH	Hamilton Co - City of Wyoming	Hamilton - Cty. Wyoming	8/6/1997	PENDING	Cingular ready 12/16/2002 PSAP needs LEC upgrade	
OH	Hamilton Co - Amberley Village	Hamilton - Amberley Village	8/6/1997	PENDING	Cingular ready 12/16/2002 PSAP needs LEC upgrade	
OH	Hamilton Co - Comm	Hamilton Co. Comm	8/6/1997	PENDING	Cingular ready 12/16/2002 PSAP needs LEC upgrade	
OH	Warren Co	Warren County	8/6/1997	PENDING	County does not want service, it was requested by Regional Authority, attempting to get rescission letter	

*Indicates the location of Cingular's serving switch

TDMA PSAP Requests Before 6/30/2001 - Section 1

State*	County	Jurisdiction	Phase II Service Requested	Phase II Request Qualified	Comments	04/01/03 100% Coverage
PA	Delaware Co	Delaware	5/11/2001	YES	Phase II 12/20/2002	
PA	Montgomery Co	Montgomery	4/10/2001	NO	PSAP rescinded request	
PA	York Co	York	4/10/2001	YES		
RI	E911 Uniform Emergency Telephone System serving Bristol, Kent, Newport, Providence, Washington	E911 Uniform Emergency Telephone System serving Bristol, Kent, Newport, Providence, Washington	5/9/2001	YES	Phase II 12/20/2002	
SO IN	Perry Co	Perry County	4/9/2001	YES		
TX	Comal Co - Bexar Metro 911		4/20/2001		Phase II 12/23/2002	
TX	Dallas Co - City of Dallas	Dallas Neutral	1/12/2001	YES	Phase II 12/30/2002	
TX	Dallas Co - Richardson PD	Dallas - Richardson PD	3/20/2000	YES	Phase II 12/30/2002	
TX	Denton Co - DENCO	Denton - DENCO	1/3/2001	YES	Phase II 12/30/2002	
TX	Bexar Co	Bexar-Guadalupe Metro 911	4/20/2001	YES	Phase II 12/23/2002	
TX	Bexar Co	Bexar-Comal Metro 911	4/20/2001	YES	Phase II 12/23/2002	
TX	Bexar Co	Bexar Co Sheriff	4/20/2001	YES	Phase II 12/23/2002	
TX	Harris Co - GHC	Harris County - GHC	12/5/2000	YES	Phase II 12/13/2002	
TX	Tarrant Co - Tarrant Co 911 ECD	Tarrant County - Tarrant Co 911 ECD	4/19/2001	YES	Phase II 12/23/2002	
VA	Anne Arundel Co, MD	Anne Arundel, MD	4/6/2001	YES		
VA	Frederick Co - City of Winchester	Frederick Co - Winchester Fire and Rescue	6/22/2001	YES		
VA	Chesapeake Co	Chesapeake Co	3/28/2001	NO	Not in service area	
VA	Newport News	Newport News	3/27/2001	NO	Not in service area	

*Indicates the location of Cingular's serving switch

TDMA PSAP Requests 7/1/2001 to 2/28/2002 Section 2

	County	Jurisdiction	Phase II Service Requested	Phase II Request Qualified	Comments	04/01/03 100% Coverage
AL	Jefferson Co - Hoover City	Jefferson Co - Hoover City	1/31/2002	PENDING		
AR	Hot Springs Co	Hot Springs Co.	10/29/2001	YES		
CT	Fairfield Co (TDMA)	Fairfield (TDMA)	7/19/2001	YES	Cingular ready 12/20/2002 PSAP needs ALI upgrade	
CT	Hartford Co	Hartford	7/19/2001	PENDING	Cingular ready 12/20/2002 PSAP needs ALI upgrade	
CT	Litchfield Co	Litchfield	7/19/2001	PENDING	Cingular ready 12/20/2002 PSAP needs ALI upgrade	
CT	Middlesex Co	Middlesex	7/19/2001	PENDING	Cingular ready 12/20/2002 PSAP needs ALI upgrade	
CT	New Haven Co	New Haven	7/19/2001	PENDING	Cingular ready 12/20/2002 PSAP needs ALI upgrade	
CT	New London Co	New London	7/19/2001	PENDING	Cingular ready 12/20/2002 PSAP needs ALI upgrade	
CT	Tolland Co	Tolland	7/19/2001	PENDING	Cingular ready 12/20/2002 PSAP needs ALI upgrade	
CT	Windham Co	Windham	7/19/2001	PENDING	Cingular ready 12/20/2002 PSAP needs ALI upgrade	
FL	Brevard Co	Brevard Co - Titusville PD	10/8/2001	PENDING	Cingular ready 12/20/2002 PSAP needs extended ALI	
FL	Brevard Co	Brevard Co - Cocoa Beach PD	10/8/2001	PENDING	Cingular ready 12/20/2002 PSAP needs extended ALI	
FL	Brevard Co	Brevard Co - Cocoa PD	10/8/2001	PENDING	Cingular ready 12/20/2002 PSAP needs extended ALI	
FL	Brevard Co	Brevard	10/8/2001	PENDING	Cingular ready 12/20/2002 PSAP needs extended ALI	
FL	Brevard Co	Brevard Co - Satellite Beach PD	10/8/2001	PENDING	Cingular ready 12/20/2002 PSAP needs extended ALI	
FL	Brevard Co	Brevard Co - Indian Harbor Beach PD	10/8/2001	PENDING	Cingular ready 12/20/2002 PSAP needs extended ALI	
FL	Brevard Co	Brevard Co - Indiatlantic PD	10/8/2001	PENDING	Cingular ready 12/20/2002 PSAP needs extended ALI	
FL	Brevard Co	Brevard Co - Rockledge PD	10/8/2001	PENDING	Cingular ready 12/20/2002 PSAP needs extended ALI	
FL	Brevard Co	Brevard Co - Melbourne PD	10/8/2001	PENDING	Cingular ready 12/20/2002 PSAP needs extended ALI	

*Indicates the location of Cingular's serving switch

TDMA PSAP Requests 7/1/2001 to 2/28/2002 Section 2

	County	Jurisdiction	Phase II Service Requested	Phase II Request Qualified	Comments	04/01/03 100% Coverage
FL	Brevard Co	Brevard Co - Palm Bay PD	10/8/2001	PENDING	Cingular ready 12/20/2002 PSAP needs extended ALI	
FL	Brevard Co	Brevard Co - Rockledge EOC	10/8/2001	PENDING	Cingular ready 12/20/2002 PSAP needs extended ALI	
FL	Lee Co	Lee County Emergency Dispatch	9/28/2001	YES		
FL	Lee Co	Lee Co - Cape Coral PD	9/28/2001	YES		
FL	Lee Co	Lee Co - Fort Myers PD	9/28/2001	YES		
FL	Lee Co	Lee Co - Lee County SO	9/28/2001	YES		
FL	Lee Co	Lee Co - Sanibel PD	9/28/2001	YES		
FL	Monroe Co	Monroe - Marathon Sheriff's Office	2/8/2002	PENDING		
FL	Monroe Co	Monroe - Key West	2/8/2002	PENDING		
FL	Pinellas Co	Pinellas	1/22/2002	YES		
FL	Seminole Co	Seminole Co - Seminole County Sheriff's Office	12/5/2001	PENDING	Cingular ready 12/20/2002 PSAP needs extended ALI	
FL	Seminole Co	Seminole County Fire Rescue	12/5/2001	PENDING	Cingular ready 12/20/2002 PSAP needs extended ALI	
FL	Seminole Co	Seminole Co - Casselberry Police Department	12/5/2001	PENDING	Cingular ready 12/20/2002 PSAP needs extended ALI	
FL	Seminole Co	Seminole Co - Lake Mary Police Department	12/5/2001	PENDING	Cingular ready 12/20/2002 PSAP needs extended ALI	
FL	Seminole Co	Seminole Co - Winter Springs PD	12/5/2001	PENDING	Cingular ready 12/20/2002 PSAP needs extended ALI	
FL	Seminole Co	Seminole Co - Oruado Police Department	12/5/2001	PENDING	Cingular ready 12/20/2002 PSAP needs extended ALI	
FL	Seminole Co	Seminole Co - Albamonte Springs Police Department	12/5/2001	PENDING	Cingular ready 12/20/2002 PSAP needs extended ALI	

*Indicates the location of Cingular's serving switch

TDMA PSAP Requests 7/1/2001 to 2/28/2002 Section 2

	County	Jurisdiction	Phase II Service Requested	Phase II Request Qualified	Comments	04/01/03 100% Coverage
GA	Colquitt Co	Colquitt	2/18/2002	PENDING	Licensed, no sites	
GA	Rockdale Co - Conyers	Rockdale Co - Conyers	7/20/2001	YES		
GA	Clayton Co - Morrow	Clayton - Morrow	9/21/2001	YES		
IL	Bond Co	Bond County	12/10/2001	YES		
IL	Cook Co - City of Evanston	Cook - City of Evanston	2/6/2002	PENDING	Cingular ready 12/19/2002 PSAP needs CPE upgrade	
IL	Cook Co - ETSB	Cook Co. ETSB	2/28/2002	YES	Phase II 12/23/2002	
IL	Cook Co -V. Northbrook	Cook -V. Northbrook	2/6/2002	PENDING	Cingular ready 12/19/2002 PSAP needs CPE upgrade	
IL	Cook Co -V. Orland Park	Cook -V. Orland Park	2/14/2002	PENDING	Cingular ready 12/24/2002 PSAP needs CPE upgrade	
IL	Cook Co -V. Rosemont	Cook -V. Rosemont	9/17/2001	YES	Phase II 12/24/2002	
IL	Cook Co -V. Skokie	Cook -V. Skokie	1/2/2002	YES	Phase II 12/20/2002	
IL	Lake Co - Cty. of Waukegan	Lake Co - Cty. of Waukegan	11/19/2001	YES	Phase II 12/19/2002	
IL	Lake Co - V. Deerfield	Lake Co - V. Deerfield	12/6/2001	PENDING	Cingular ready 12/19/2002 PSAP needs CPE upgrade	
IN	Daviess Co	Daviess	1/4/2002	YES		
IN	Greene Co	Greene	11/16/2001	YES		
IN	Jennings Co	Jennings	11/2/2001	YES		
IN	Monroe Co	Bloomington / Monroe Co	8/23/2001	YES		
IN	Putnam Co	Putnam	11/17/2001	YES		
IN	Scott Co	Scott	11/5/2001	YES		
IN	Shelby Co	Shelby	1/2/2002	YES		
KS	MARC - 6 counties	MARC - Olathe PD	11/9/2001	YES	Phase II 12/31/2002	
KS	MARC - 6 counties	MARC - Unified Gov't of Wyandotte Co	11/9/2001	YES	Phase II 12/31/2002	
KS	MARC - 6 counties	MARC - Shawnee PD	11/9/2001	YES	Phase II 12/31/2002	
KS	MARC - 6 counties	MARC - Prairie Village PD	11/9/2001	YES	Phase II 12/31/2002	
KS	MARC - 6 counties	MARC - Overland Park PD	11/9/2001	YES	Phase II 12/31/2002	

*Indicates the location of Cingular's serving switch

TDMA PSAP Requests 7/1/2001 to 2/28/2002 Section 2

	County	Jurisdiction	Phase II Service Requested	Phase II Request Qualified	Comments	04/01/03 100% Coverage
KS	MARC - 6 counties	MARC - Lenexa PD	11/9/2001	YES	Phase II 12/31/2002	
KS	MARC - 6 counties	MARC - Leawood PD	11/9/2001	YES	Phase II 12/31/2002	
KS	MARC - 6 counties	MARC - Leavenworth Co Sheriff's Office	11/9/2001	YES	Phase II 12/31/2002	
KS	MARC - 6 counties	MARC - Johnson Co Sheriff's Office	11/9/2001	YES	Phase II 12/31/2002	
KS	MARC - 6 counties	MARC - Independence PD	11/9/2001	YES	Phase II 12/31/2002	
KS	MARC - 6 counties	MARC - Grandview PD	11/9/2001	YES	Phase II 12/31/2002	
KS	MARC - 6 counties	MARC - Ft Leavenworth Provost Marshall	11/9/2001	PENDING	Cingular licensed, no sites	
KY	Allen Co	Allen County	12/10/2001	PENDING		
KY	Fayette Co	Lexington-Fayette	11/20/2001	YES		
KY	Henderson Co	Henderson County	1/31/2002	YES		
KY	Jefferson Co	Louisville-Jefferson	11/6/2001	YES		
KY	Trigg Co	Trigg County	2/1/2002	YES		
MO	Randolph Co, IL	Randolph County, IL	2/20/2002	YES		
MO	Clinton Co, IL	Clinton Co, IL	10/31/2001	YES	Phase II 12/26/2002	
MO	Franklin Co	Franklin County	1/31/2002	NO	Rescinded request 05/03/02	
MO	Warren Co	Warren County	7/19/2001	PENDING		
MO	MARC-6 counties	MARC - Riverside Dept of Public Safety	11/9/2001	YES	Phase dII 12/31/2002	
MO	MARC-6 counties	MARC - Pleasant Hill PD	11/9/2001	YES	Phase dII 12/31/2002	
MO	MARC-6 counties	MARC - Belton PD	11/9/2001	YES	Phase dII 12/31/2002	
MO	MARC-6 counties	MARC - Harrisonville PD	11/9/2001	PENDING	Cingular ready 12/31/02 PSAP needs circuits	
MO	MARC-6 counties	MARC - Raymore PD	11/9/2001	YES	Phase II 12/31/2002	
MO	MARC-6 counties	MARC - Ray Co 911	11/9/2001	YES	Phase II 12/31/2002	

*Indicates the location of Cingular's serving switch

TDMA PSAP Requests 7/1/2001 to 2/28/2002 Section 2

	County	Jurisdiction	Phase II Service Requested	Phase II Request Qualified	Comments	04/01/03 100% Coverage
MO	MARC-6 counties	MARC - Blue Springs PD	11/9/2001	YES	Phase II 12/31/2002	
MO	MARC-6 counties	MARC - North Kansas City PD	11/9/2001	YES	Phase II 12/31/2002	
MO	MARC-6 counties	MARC - Pleasant Valley PD	11/9/2001	YES	Phase II 12/31/2002	
MO	MARC-6 counties	MARC - Sugar Creek PD	11/9/2001	YES	Phase II 12/31/2002	
MO	MARC-6 counties	MARC - Raytown PD	11/9/2001	YES	Phase II 12/31/2002	
MO	MARC-6 counties	MARC - Platte Co Sheriff's Office	11/9/2001	YES	Phase II 12/31/2002	
MO	MARC-6 counties	MARC - Jackson Co Sheriff's Office	11/9/2001	YES	Phase II 12/31/2002	
MO	MARC-6 counties	MARC - Cass Co Sheriff's Office	11/9/2001	PENDING	Cingular ready 12/31/02 PSAP needs circuits	
MO	MARC-6 counties	MARC - Gladstone Public Safety	11/9/2001	YES	Phase II 12/31/2002	
MO	MARC-6 counties	MARC - Kansas City MO PD	11/9/2001	YES		
MO	MARC-6 counties	MARC - Liberty PD	11/9/2001	YES	Phase II 12/31/2002	
MO	MARC-6 counties	MARC - Lee's Summit PD	11/9/2001	PENDING	Cingular ready 12/31/02	
MO	MARC-6 counties	MARC - Clay Co Sheriff's Office	11/9/2001	YES	Phase II 12/31/2002	
NO KY	Pendleton Co	Pendleton	2/6/2002	PENDING	Cingular ready 12/16/2002 PSAP needs CPE upgrade	
NY	Schenectady Co	Schenectady	11/21/2001	PENDING	Cingular ready 12/20/2002 PSAP needs circuits	
OH	Delaware Co	Delaware County	7/12/2001	YES		
OH	Miami Co	Miami County	7/23/2001	PENDING		
SO IN	Clark Co	Clark County	11/6/2001	PENDING		
SO IN	Gibson Co	Gibson County	11/12/2001	YES		
TN	Bedford Co	Bedford	12/28/2001	PENDING		
TN	Benton Co	Benton Co - Camden PD	12/28/2001	PENDING		
TN	Benton Co	Benton Co	12/28/2001	PENDING		
TN	Bledsoe Co	Bledsoe Co	12/28/2001	NO	PSAP lacks E911 capability	
TN	Bradley Co	Bradley	12/28/2001	PENDING		
TN	Carroll Co	Carroll	12/28/2001	PENDING		
TN	Cheatham Co	Cheatham	12/28/2001	PENDING		

*Indicates the location of Cingular's serving switch

TDMA PSAP Requests 7/1/2001 to 2/28/2002 Section 2

	County	Jurisdiction	Phase II Service Requested	Phase II Request Qualified	Comments	04/01/03 100% Coverage
TN	Chester Co	Chester Co	12/28/2001	PENDING		
TN	Crockett Co	Crockett Co	12/28/2001	PENDING		
TN	Davidson Co	Davidson	12/28/2001	PENDING		
TN	Davidson Co	Davidson Co - Nashville PD	12/28/2001	PENDING		
TN	Dickson Co	Dickson Co	12/28/2001	PENDING		
TN	Fayette Co	Fayette	12/28/2001	PENDING		
TN	Franklin Co	Franklin Co - Winchester PD 911	12/28/2001	PENDING		
TN	Franklin Co	Franklin	12/28/2001	PENDING		
TN	Gibson Co	Gibson Co	12/28/2001	PENDING		
TN	Giles Co	Giles	12/28/2001	PENDING		
TN	Hamilton Co	Hamilton Co - Collegedale	12/28/2001	PENDING		
TN	Hamilton Co	Hamilton Co - Chattanooga PD	12/28/2001	PENDING		
TN	Hamilton Co	Hamilton Co - East Ridge	12/28/2001	PENDING		
TN	Hamilton Co	Hamilton	12/28/2001	PENDING		
TN	Hamilton Co	Hamilton Co - Lookout Mountain	12/28/2001	PENDING		
TN	Hamilton Co	Hamilton Co - Soddy Daisy	12/28/2001	PENDING		
TN	Hamilton Co	Hamilton Co - Signal Mountain	12/28/2001	PENDING		
TN	Hamilton Co	Hamilton Co - Red Bank	12/28/2001	PENDING		
TN	Hardeman Co	Hardeman	12/28/2001	PENDING		
TN	Hardin Co	Hardin Co	12/28/2001	PENDING		
TN	Haywood Co	Haywood	12/28/2001	PENDING		
TN	Henderson Co	Henderson	12/28/2001	PENDING		
TN	Hickman Co	Hickman	12/28/2001	PENDING		
TN	Houston Co	Houston	12/28/2001	PENDING		
TN	Humphreys Co	Humphreys	12/28/2001	PENDING		
TN	Lauderdale Co	Lauderdale Co	12/28/2001	PENDING		
TN	Lawrence Co	Lawrence	12/28/2001	PENDING		
TN	Lewis Co	Lewis Co	12/28/2001	PENDING		
TN	Lincoln Co	Lincoln Co - Fayetteville 911	12/28/2001	PENDING		
TN	Lincoln Co	Lincoln	12/28/2001	PENDING		
TN	Madison Co	Madison Co	12/28/2001	PENDING		

*Indicates the location of Cingular's serving switch

TDMA PSAP Requests 7/1/2001 to 2/28/2002 Section 2

	County	Jurisdiction	Phase II Service Requested	Phase II Request Qualified	Comments	04/01/03 100% Coverage
TN	Madison Co	Madison Co - Central Dispatch	12/28/2001	PENDING		
TN	Marion Co	Marion Co	12/28/2001	PENDING		
TN	Marshall Co	Marshall	12/28/2001	PENDING		
TN	Maury Co	Maury	12/28/2001	PENDING		
TN	McNairy Co	McNairy Co	12/28/2001	PENDING		
TN	Montgomery Co	Montgomery	12/28/2001	PENDING		
TN	Rhea Co	Rhea Co	12/28/2001	PENDING		
TN	Robertson Co	Robertson Co - Springfield PD	12/28/2001	PENDING		
TN	Robertson Co	Robertson	12/28/2001	PENDING		
TN	Rutherford Co	Rutherford Co - Lavergne PD	12/28/2001	PENDING		
TN	Rutherford Co	Rutherford	12/28/2001	PENDING		
TN	Rutherford Co	Rutherford Co - Smyrna PD	12/28/2001	PENDING		
TN	Rutherford Co	Rutherford Co - Murfreesboro PD	12/28/2001	PENDING		
TN	Shelby Co	Shelby Co - Bartlett PD	12/28/2001	PENDING		
TN	Shelby Co	Shelby	12/28/2001	PENDING		
TN	Shelby Co	Shelby Co - Collierville PD	12/28/2001	PENDING		
TN	Shelby Co	Shelby Co - Millington PD	12/28/2001	PENDING		
TN	Shelby Co	Shelby Co - Naval Air Station	12/28/2001	PENDING		
TN	Shelby Co	Shelby Co - Germantown PD	12/28/2001	PENDING		
TN	Shelby Co	Shelby Co - Memphis PD	12/28/2001	PENDING		
TN	Stewart Co	Stewart Co	12/28/2001	PENDING		
TN	Sumner Co	Sumner	12/28/2001	PENDING		
TN	Tipton Co	Tipton Co	12/28/2001	PENDING		
TN	Williamson Co	Williamson Co - Brentwood PD	12/28/2001	PENDING		
TN	Williamson Co	Williamson	12/28/2001	PENDING		
TN	Wilson Co	Wilson	12/28/2001	PENDING		
TN	Wayne Co	Wayne Co	12/28/2001	PENDING		
TN	Decatur Co	Decatur Co	12/28/2001	PENDING		
TN	Christian Co	Christian Co	12/28/2001	PENDING		
TX	Taylor Co - E911 ECD	Abilene / Taylor Co 911 Dist	8/28/2001	YES		
VA	Accomack Co / Northampton Co	Accomack / Northampton	9/25/2001	YES		

*Indicates the location of the singular's serving switch

TDMA PSAP Requests 7/1/2001 to 2/28/2002 Section 2

	County	Jurisdiction	Phase II Service Requested	Phase II Request Qualified	Comments	04/01/03 100% Coverage
VA	Alexandria City	Alexandria City	7/12/2001	YES		
VA	Arlington Co	Arlington	7/12/2001	YES		
VA	Fairfax Co	Fairfax	7/12/2001	YES		
VA	Loudon Co	Loudon	7/12/2001	YES		
VA	Prince William Co	Prince William	7/12/2001	YES		
WA	King Co	King Co	10/24/2001	YES		

*Indicates the location of Cingular's serving switch

TDMA PSAP Request 3/1/2002 to 9/30/2002 - Section 3

State*	County	Jurisdiction	Phase II Service Requested	Phase II Request Qualified	Comments	04/01/03 50% Coverage	11/30/03 100% Coverage
FL	Dade Co	Dade Co - Pinecrest PD	3/11/2002	PENDING	Cingular ready 12/20/2002 PSAP needs extended ALI		
FL	Dade Co	Dade Co - City of Miami	3/11/2002	PENDING	Cingular ready 12/20/2002 PSAP needs extended ALI		
FL	Dade Co	Dade Co - Miami/Dade PD	3/11/2002	YES	Phase II 12/20/2002		
FL	Dade Co	Dade Co - Hialeah PD 911	3/11/2002	YES	Phase II 12/20/2002		
FL	Dade Co	Dade Co - Miami Beach PD	3/11/2002	YES	Phase II 12/20/2002		
FL	Dade Co	Dade Co - Coral Gables PD	3/11/2002	YES	Phase II 12/20/2002		
GA	Cherokee Co	Cherokee	5/16/2002	PENDING			
GA	Douglas Co	Douglas Co	3/19/2002	PENDING			
IL	Cook Co -V. Glenview & Wheeling	Cook -V. Glenview & Wheeling	4/17/2002	YES	Phase II 12/19/2002		
IL	Cook Co-V.Lansing	Cook Co-V.Lansing	9/30/2002	PENDING	Cingular ready 12/19/2002 PSAP needs CPE upgrade		
IL	Cook Co -V. Northfield	Cook Co -V. Northfield	6/6/2002	YES			
IL	Will Co - ETSB	Will Co - ETSB	9/30/2002	YES			
IN	Jackson Co	Jackson Co	9/30/2002	YES			
IN	Marion Co	Marion	3/29/2002	YES			
IN	Tippecanoe Co	Tippecanoe	3/28/2002	YES			
IN	Vigo Co	Vigo Co	6/7/2002	YES			
KY	Daviess Co	Daviess Co - Daviess County E-911	6/10/2002	PENDING			
KY	Rowan Co	Rowan Co - Morehead Police	5/15/2002	PENDING			
LA	Iberville	Iberville Parish Communications District	6/3/2002	YES			

*Indicates the location of Cingular's serving switch

TDMA PSAP Request 3/1/2002 to 9/30/2002 - Section 3

State*	County	Jurisdiction	Phase II Service Requested	Phase II Request Qualified	Comments	04/01/03 50% Coverage	11/30/03 100% Coverage
MI	Genesee Co - ETSB	Genesee Co. - ETSB	3/8/2002	YES			
MO	Dallas Co	Dallas County	4/30/2002	PENDING			
MO	Lawrence Co		5/15/2002	PENDING			
MO	Lincoln Co	Lincoln Co	4/25/2002	YES			
MS	Covington Co	Covington Co	5/22/2002	PENDING			
NY	Yates Co	Yates Co	5/24/2002	PENDING			
OH	Hocking Co	Hocking County	3/11/2002	YES			
TX	McLennan Co	McLennan Co 9-1-1	6/13/2002	YES			
TX	Midland Co - Midland 911 District	Midland - Midland 911 District	3/11/2002	YES			
TX	Smith Co	Smith Co 9-1-1	6/20/2002	YES			
VA	Stafford Co	Stafford	4/1/2002	PENDING	Does not want installed until April, 2003. Gave a year notice.		
VA	Pittsylvania Co	Pittsylvania Co	4/9/2002	NO	Not in service area		
WV	Morgan Co	Morgan Co	5/22/2002	PENDING			

*Indicates the location of Cingular's serving switch

TDMA PSAP Request 10/1/2002 to 12/31/02 Section 4

State*	County	Jurisdiction	Phase II Service Requested	Phase II Request Qualified	Comments	04/01/03 50% Coverage	11/30/03 100% Coverage
AL	Marion Co	Marion Co	10/22/2002	PENDING			
AL	Shelby Co	Shelby Co	11/2/2002	PENDING			
FL	Okeechobee Co	Okeechobee Co	10/21/2002	PENDING			
IL	Bureau Co	Bureau Co	12/18/2002	PENDING			
IN	Hamilton Co	Hamilton Co	10/1/2002	PENDING			
IN	Sullivan Co	Sullivan Co	10/3/2002	PENDING			
LA	Jackson	Jackson	10/24/2002	PENDING			
MI	Livingston Co	Livingston Co	12/30/2002	PENDING			
NY	Albany Co	Albany Co	10/18/2002	PENDING			
NY	Rensselaer Co	Rensselaer Co	10/18/2002	PENDING			
SO IN	Pike Co	Pike Co	11/12/2002	PENDING			
TX	Collin Co	Collin Co - City of Plano	10/9/2000	PENDING			

*Indicates the location of Cingular's serving switch

DECLARATION OF EDGAR REYNOLDS

I, Edgar Reynolds, President of Network Operations for Cingular Wireless LLC ("Cingular"), make this declaration in support of the "Third Quarterly E911 Implementation Report for TDMA, AMPS and TDMA/AMPS Networks" filed by Cingular pursuant to the Federal Communications Commission's *Order* (released May 9, 2002) regarding Cingular's E911 Phase II implementation. In my role as President of Network Operations, I oversee Cingular's efforts to provide Phase I location information in response to valid PSAP requests. I have reviewed the Report and declare under penalty of perjury that the information contained therein concerning Phase I deployment is accurate to the best of my knowledge, information and belief.


Executed 1/31, 2003


Edgar Reynolds
President of Network Operations
Cingular Wireless LLC

DECLARATION OF WILLIAM E. CLIFT

I, William E. Clift, Chief Technical Officer of Cingular Wireless LLC ("Cingular"), make this declaration in support of the "Third Quarterly E911 Implementation Report for TDMA, AMPS and TDMA/AMPS Networks" filed by Cingular pursuant to the Federal Communications Commission's *Order* (released May 9, 2002) regarding Cingular's E911 Phase II implementation. In my role as Chief Technical Officer, I oversee Cingular's efforts to implement Phase II location technologies. I have reviewed the Report and declare under penalty of perjury that the information contained therein concerning Phase II deployment is accurate to the best of my knowledge, information and belief.

Executed 2/3, 2003



William E. Clift
Chief Technical Officer
Cingular Wireless LLC

CERTIFICATE OF SERVICE

I, Karen Freeman, do hereby certify that on this 3rd day of February, 2003, a copy of the foregoing **Third Quarterly E911 Implementation Report for TDMA Networks** was served by U.S. mail, first-class postage prepaid on the following:

Terry Peters
Executive Director
NENA
422 Beecher Road
Gahanna, OH 43230-1797

Evelyn Bailey, President
NASNA
Vermont Enhanced 9-1-1 Board
94 State Street
Drawer 20
Montpelier, VT 05620-6501

Robert M. Gurss
Shook Hardy Bacon
600 14th Street, N.W., Suite 800
Washington, DC 20005

John Ramsey
Executive Director
APCO
351 N. Williamson Boulevard
Daytona Beach, FL 32114-1112

James R. Hobson
Miller & Van Eaton, P.L.L.C.
1155 Connecticut Avenue, N.W., Suite 1000
Washington, DC 20036


Karen Freeman