

**Before the
FEDERAL COMMUNICATIONS COMMISSION
Washington, D.C. 20554**

In the Matter of)	
)	
Revision of the Commission's Rules)	CC Docket No. 94-102
To Ensure Compatibility with)	
Enhanced 911 Emergency Calling Systems)	
)	
Phase II Compliance Deadlines for Non-)	
Nationwide CMRS Carriers)	

To: Chief, Wireless Telecommunications Bureau
Chief, Enforcement Bureau

**TRITON PCS LICENSE COMPANY L.L.C.
PHASE II E911 IMPLEMENTATION REPORT
AUGUST 1, 2003**

Triton PCS License Company L.L.C. ("Triton"), by its attorneys, hereby submits its fourth quarterly enhanced 911 ("E911") report to the Federal Communications Commission ("Commission") pursuant to the Commission's decision to afford Tier II carriers additional time to meet their Phase II E911 obligations.¹ In this report, as required by the *Order to Stay*, Triton updates the status of its E911 Phase I and Phase II deployment progress.²

I. STATUS OF PENDING E911 PHASE I AND PHASE II REQUESTS.

Triton operates a wireless network that covers approximately 13.6 million people in Virginia, North and South Carolina, northeastern Tennessee and northern Georgia. This service area covers six major trading areas ("MTAs") and thirty-six basic trading areas ("BTAs"), primarily in rural and secondary markets. The Triton network currently utilizes TDMA

¹ Revisions to the Commission's Rules to Ensure Compatibility with Enhanced 911 Emergency Calling Systems, Phase II Compliance Deadline for Non-Nationwide CMRS Carriers, *Order to Stay*, 17 FCC Rcd 14841 (2002) at ¶¶ 28-31 (hereinafter "*Order to Stay*"). Tier II carriers are defined as non-nationwide carriers that had over 500,000 subscribers as of year-end 2001.

technology. Within the next year, Triton plans to overlay GSM technology for the majority of its network.

Triton continues to make significant progress in its efforts to deploy Phase I location capability services. To date, Triton has received 186 requests for Phase I service. Of those requests, 151 are in service and 35 are pending. For these 35 outstanding requests, the following summary outlines their status:

Current Status	Count
PSAP and Triton mutually agree that the PSAP is not ready for various reasons, including LEC, CPE, selective router and database issues or a PSAP is simply not ready to integrate at this time or PSAP has withdrawn its request.	15
Ready to deploy, mutually agreed-upon schedule in place	13
Less than six months old – in planning stages	7
Total	35

For specific details regarding outstanding requests, including details applicable to each request that has been pending for more than six months, please refer to the Appendix to this report.

Triton also is making significant progress towards fulfilling requests for Phase II service. To date, Triton has received 88 Phase II requests. (Note: several of these requests encompass more than one PSAP entity. In previous reports, these PSAPs were not counted as separate entities. However, to comply with the new reporting requirements, these combined PSAPs have been listed separately for tracking purposes.) For all of the requests that came due during the preceding quarter, either Phase II service has been deployed or a mutually agreed upon schedule for deployment has been arranged between Triton and the PSAP entity. Accordingly, Triton has met its deployment benchmark for the period preceding this Quarterly Report.³

² As required in the *Order to Stay*, Triton is providing this quarterly report to the Executive Directors of APCO, NENA and NASNA and their counsel.

³ See Revision of the Commission's Rules to Ensure Compatibility with Enhanced 911 Emergency Calling Systems, Petition of City of Richardson, Texas, *Order on Reconsideration*, 17 FCC Rcd 24282 (2002) at ¶ 2 ("Finally, we

The attached Appendix includes information on all pending requests for Phase I and Phase II service received from individual PSAPs in the format required by the Commission.⁴ This Appendix lists the name of the PSAP, the date the request was received, whether or not the request is valid, and the status of the request.⁵ To the extent any request has been pending for more than six months, the appendices list specific reasons for the delay, steps taken to resolve the problem, and anticipated date of full completion of the necessary work.⁶

As Triton is still fine-tuning its E911 Phase II systems, Triton continues to work with all requesting PSAPs to adjust and enhance the location information received. Triton anticipates that it will continue to refine its Phase II deployment in response to real-world experiences and changes in customer usage patterns and technology. For example, issues with timing and capacity on the E2 interface between Sprint (LEC) and Intrado (MPC) over the past few weeks have affected the Phase II integration of certain PSAPs. Additionally as mentioned in the previous report, Triton continues to work with Polaris Wireless on an alternate location technology to augment its TDOA deployment. Triton also has enlisted the expertise of TechnoCom to assist its efforts.

II. GSM OVERLAY NETWORK

As outlined in its previous quarterly report, Triton intends to utilize the network-based TDOA/AOA location solution for its GSM network. Triton continues working with its network-based location vendor, Grayson Wireless, to implement GSM capability within its TDOA/AOA

clarify that nothing in our rules precludes wireless carriers and PSAPs from mutually agreeing to an implementation schedule different from that prescribed by our rules.”).

⁴ Wireless Telecommunications Bureau Standardizes Carrier Reporting On Wireless E911 Implementation, *Public Notice*, CC Dkt. 94-102, DA 03-1902 (rel. Jun. 6, 2003).

⁵ *Order to Stay* at ¶ 29.

⁶ *Id.*

network-based location equipment. Grayson recently has rectified the issues surrounding the monitoring of the Abis interface in an Ericsson access environment. Triton will be deploying Abis Monitoring Unit hardware within its BSC locations to support the location of 911 calls on its GSM network. Triton anticipates that installation, integration and testing of the AMU will be complete by the end of August 2003.


Triton offers GSM service to Triton subscribers only in selected markets and thus far has a very limited number of GSM customers. While Triton expected to have a Phase II GSM solution available sooner, Triton is coordinating GSM Phase II implementation with affected PSAPs based upon Grayson's timeline for the hardware installation.

III. ADDITIONAL QUESTIONS

Should there be any questions or if any additional information is required, contact the undersigned.

Respectfully submitted,

TRITON PCS LICENSE COMPANY, LLC



J.G. Harrington
Christina H. Burrow

Its Attorneys

DOW LOHNES AND ALBERTSON, PLLC
1200 New Hampshire Ave., NW
Suite 800
Washington, DC 20036
(202) 776-2000

August 1, 2003

AFFIDAVIT

I, Michael E. Kalogris, an officer of TRITON PCS LICENSE CO. L.L.C. ("Triton"), declare under penalty of perjury pursuant to 47 C.F.R. § 1.16 of the Federal Communications Commission's rules that to the best of my knowledge and belief the foregoing is true and correct.

M.E. Kalogris
Signature

Michael E. Kalogris
Name

Chairman and CEO
Title

Triton PCS License Co. L.L.C.

August 1, 2003

CERTIFICATE OF SERVICE

I, Constance Randolph, do hereby certify that on this 1st day of August, 2003, a copy of the foregoing TRITON PCS LICENSE CO. L.L.C. Quarterly E911 Report was served by U.S. Mail, first-class postage prepaid to the following:

Terry Peters
Executive Director
NENA
422 Beecher Rd.
Gahanna, OH 43230-1797

Evelyn Bailey
President
NASNA
Vermont Enhanced 9-1-1- Board
94 State Street
Drawer 20
Montpelier, VT 05620-6501

Robert M. Gurs
Counsel for APCO
Fletcher, Heald & Hildredth
1300 N. 17th Street, 11th Floor
Arlington, VA 22209

David Solomon
Chief
Enforcement Bureau
Federal Communications Commission
445 12th Street, SW, Room 7-C485
Washington, DC 20554

John Ramsey
Executive Director
APCO
351 N. Williamson Boulevard
Daytona Beach, FL 32114-1112

James R. Hobson
Counsel for NENA
Miller & Van Eaton, P.L.L.C.
1155 Connecticut Avenue, NW
Suite 100
Washington, DC 20036

John Muleta
Chief
Wireless Telecommunications Bureau
Federal Communications Commission
445 12th Street, SW, Room 3-C252
Washington, DC 20554



Constance Randolph

PSAP ID	PSAP Name	PSAP State	PSAP County	Implementation Phase	Air Interface	Date PSAP Request Made	Date PSAP Request Withdrawn	Invalid Request	Deployed	Date Deployed	Date Projected	Reasons	Comment
1695	Athens-Clarke County	GA	CLARKE	1	TDMA	7/12/2000			Y	3/29/2001			
1699	Augusta-Richmond County 9-1-1	GA	RICHMOND	1	TDMA	12/13/2000			Y	3/12/2001			
1713	Bulloch County Public Safety	GA	BULLOCH	1	TDMA	7/15/2003			N				Request less than six months old at this time
1722	Chatham County E9-1-1	GA	CHATHAM	1	TDMA/GSM	1/10/2002			Y	7/2/2002			
1734	Columbia County	GA	COLUMBIA	1	TDMA	1/23/2001			Y	3/21/2001			
1752	Effingham County Sheriff	GA	EFFINGHAM	1	TDMA	11/22/2000			Y	7/30/2001			
1782	Hart County E9-1-1	GA	HART	1	TDMA	7/11/2002			Y	1/27/2003			
1782	Hart County E9-1-1	GA	HART	2	TDMA	7/11/2002			N/A		Future	6	This PSAP is currently only being served with one cell site that actually physically does not reside within the PSAP area (calls from two of the three sectors on the site are routed to this PSAP). In addition, the site in question is on the edge of Triton's network. The PSAP that handles the adjoining county to Hart County has yet to request Phase II. The parties have agreed to defer implementation until such time as provision of location information is practical.
1787	Jackson County E9-1-1	GA	JACKSON	1	TDMA	9/1/2000			Y	5/4/2001			
1799	Liberty County 9-1-1	GA	LIBERTY	1	TDMA/GSM	9/7/2001	7/25/2003		N/A				PSAP has rescinded its request - May be ready in 2004.
1809	McDuffie County	GA	MCDUFFIE	1	TDMA	7/20/2000			Y	3/14/2001			
1824	Oconee County 9-1-1	GA	OCONEE	1	TDMA	6/14/2000			Y	11/15/2001			
1843	Savannah Police Communications Center	GA	CHATHAM	1	TDMA/GSM	11/13/2002			Y	1/10/2003			
4186	Beaufort County Communications Center	NC	BEAUFORT	1	TDMA	4/20/2000			Y	10/10/2001			
4193	Bladen County Sheriffs Department	NC	BLADEN	1	TDMA	1/20/2001			Y	10/10/2001			
4197	Brunswick Emergency Services	NC	BRUNSWICK	1	TDMA	7/7/2000			Y	10/11/2001			
4198	Buncombe County Emergency Communications	NC	BUNCOMBE	1	TDMA	6/2/2000			Y	11/8/2000			
4199	Buncombe County Sheriffs Communications	NC	BUNCOMBE	2	TDMA	2/3/2003			N		8/26/2003		Greenville MSC deployment area - Mutually agreed upon PSAP Integration scheduled for August 26th
4200	Burke County Emergency Communications	NC	BURKE	1	TDMA	4/27/2000			Y	11/21/2000			
4205	Caldwell County Sheriffs Communications	NC	CALDWELL	1	TDMA	4/30/2000			Y	11/20/2000			
4205	Caldwell County Sheriffs Communications	NC	CALDWELL	2	TDMA	2/11/2003			N		8/20/2003		Greenville MSC deployment area - Mutually agreed upon PSAP Integration scheduled for August 20th
4211	Carteret County Sheriffs Communications	NC	CARTERET	1	TDMA	9/27/2000			Y	8/30/2001			
4214	Catawba County E9-1-1 Center	NC	CATAWBA	1	TDMA	6/26/2000			Y	11/27/2000			
4214	Catawba County E9-1-1 Center	NC	CATAWBA	2	TDMA	5/24/2002			Y	7/16/2003			Greenville MSC deployment area - Integration date was mutually agreed upon - PSAP integration is complete-Phase II locations are being delivered to the PSAP
4231	Columbus Central Communications	NC	COLUMBUS	1	TDMA	5/7/2001			Y	9/19/2001			
4231	Columbus Central Communications	NC	COLUMBUS	2	TDMA	9/10/2002			N		9/1/2003	1,6	Tri-Cities MSC deployment area - Part of Tennessee state-wide Phase II request - Issues with timing on the E2 Interface between the LEC (Sprint) and the MPS (Intrado) have impacted integration of Phase II at this time with this PSAP. Intrado and Sprint continue to work to resolve these issues.
4237	Cumberland County Emergency Communications	NC	CUMBERLAND	1	TDMA/GSM	9/7/2000			Y	8/30/2001			
4239	Cumtuck County Central Communications	NC	CURRITUCK	1	TDMA/GSM	11/9/1999			Y	11/13/2000			
4240	Cumtuck County Communications	NC	CURRITUCK	2	TDMA/GSM	7/16/2003			N				Norfolk MSC deployment area - in planning stages at this time
4243	Dare County Sheriffs Office - Communications Division	NC	DARE	1	TDMA/GSM	9/11/2000			Y	6/12/2001			
4251	Dunn Police Communications	NC	HARNETT	1	TDMA/GSM	3/4/2002			Y	6/16/2003			
4251	Dunn Police Communications	NC	HARNETT	2	TDMA/GSM	3/24/2003			Y	6/16/2003			Fayetteville MSC deployment area - Integration completed when Harnett County was completed - PSAP integration is complete-Phase II locations are being delivered to the PSAP
4252	Duplin County Communications	NC	DUPLIN	1	TDMA	12/6/2000			Y	9/18/2001			
4252	Duplin County Communications	NC	DUPLIN	2	TDMA	6/5/2002			Y	5/14/2003			Fayetteville MSC deployment area - Integration date was mutually agreed upon - PSAP integration is complete-Phase II locations are being delivered to the PSAP
4257	Edgecombe Central Communications	NC	EDGECOMBE	1	TDMA	9/12/2001			Y	9/30/2002			
4267	Fayetteville City Communications	NC	CUMBERLAND	1	TDMA/GSM	8/30/1999			Y	12/11/2000			
4267	Fayetteville City Communications	NC	CUMBERLAND	2	TDMA/GSM	10/19/2001			Y	4/18/2003			Fayetteville MSC deployment area - Integration date was mutually agreed upon - PSAP integration is complete-Phase II locations are being delivered to the PSAP
4286	Greene County Sheriffs Communications	NC	GREENE	1	TDMA	9/10/2001			Y	10/16/2001			
4286	Greene County Sheriffs Communications	NC	GREENE	2	TDMA	4/3/2003	4/14/2003		N/A				Fayetteville MSC deployment area - PSAP has rescinded its Phase II request - will reissue when they are ready.
4290	Halifax County Central Communications	NC	HALIFAX	1	TDMA/GSM	9/1/2000			Y	2/12/2001			
4294	Harnett County Sheriffs Communications	NC	HARNETT	1	TDMA/GSM	8/26/2002			Y	5/21/2003			
4294	Harnett County Sheriffs Communications	NC	HARNETT	2	TDMA/GSM	8/26/2002			Y	5/21/2003			Fayetteville MSC deployment area - Integration date was mutually agreed upon - PSAP integration is complete-Phase II locations are being delivered to the PSAP
4296	Haywood County Emergency Operations Center	NC	HAYWOOD	1	TDMA	10/27/2000			Y	1/11/2001			
4296	Haywood County Emergency Operations Center	NC	HAYWOOD	2	TDMA	10/23/2002			Y	5/22/2003			Greenville MSC deployment area - Integration date was mutually agreed upon - PSAP integration is complete-Phase II locations are being delivered to the PSAP
4297	Henderson County Sheriffs Communications	NC	HENDERSON	1	TDMA	9/29/2000			Y	1/17/2001			
4303	Hoke County Emergency Communications	NC	HOKE	1	TDMA/GSM	10/26/2000			Y	8/8/2001			
4303	Hoke County Emergency Communications	NC	HOKE	2	TDMA/GSM	8/19/2002			Y	5/12/2003			Fayetteville MSC deployment area - Integration date was mutually agreed upon - PSAP integration is complete-Phase II locations are being delivered to the PSAP
4309	Johnston County E9-1-1 Communications	NC	JOHNSTON	1	TDMA/GSM	1/23/2002			Y	5/20/2003			
4309	Johnston County E9-1-1 Communications	NC	JOHNSTON	2	TDMA/GSM	1/23/2002			N		9/1/2003	1,6	Tri-Cities MSC deployment area - Part of Tennessee state-wide Phase II request - Issues with timing on the E2 Interface between the LEC (Sprint) and the MPC (Intrado) have impacted integration of Phase II at this time with this PSAP. Intrado and Sprint continue to work to resolve these issues.
4311	Jones County Sheriffs Office	NC	JONES	1	TDMA	12/8/2000			Y	10/17/2002			
4323	Lenoir County Central Communications	NC	LENOIR	1	TDMA	9/7/2000			Y	3/6/2001			
4325	Lenoir Police Department	NC	CALDWELL	1	TDMA	4/30/2000			Y	11/20/2000			
4325	Lenoir Police Department	NC	CALDWELL	2	TDMA	10/18/2002			N		8/20/2003	6	Greenville MSC deployment area - City of Lenoir and Triton have agreed to deploy Phase II in conjunction with Caldwell County (see below) - Revised schedule date is August 15, 2003
4329	Lumberton Emergency Communications	NC	ROBESON	1	TDMA	9/11/2000			Y	10/15/2001			

PSAP ID	PSAP Name	PSAP State	PSAP County	Implementation Phase	Air Interface	Date PSAP Request Made	Date PSAP Request Withdrawn	Invalid Request	Deployed	Date Deployed	Date Projected	Reasons	Comment
4331	Madison County EOC	NC	MADISON	1	TDMA	1/8/2002		Y	N/A			1,2	As of 4/29/03 - PSAP indicated that they will notify Triton when they are ready - still waiting on LEC (Verizon)
4338	McDowell County Emergency Services	NC	MCDOWELL	1	TDMA	5/30/2000			Y	8/29/2001			
4338	McDowell County Emergency Services	NC	MCDOWELL	2	TDMA	8/22/2002			N			Pending - technical issues with integration	Greenville MSC deployment area - PSAP is served with direct trunking at this time. Integration has been attempted on three separate occasions with no success. CPE issues are being investigated by the PSAP. Possible solution may be to have Triton connect to the Sylva selective router instead of direct trunking. Both parties working diligently to correct issues.
4349	Moore County Emergency Services	NC	MOORE	1	TDMA	5/12/2000			Y	9/21/2001		2	
4358	Nash County Central Communication	NC	NASH	1	TDMA/GSM	9/5/2000			Y	2/19/2001			
4358	Nash County Central Communication	NC	NASH	2	TDMA/GSM	9/19/2002			Y	5/20/2003			Fayetteville MSC deployment area - Integration date was mutually agreed upon - PSAP integration is complete-Phase II locations are being delivered to the PSAP
4359	New Bern Police Department	NC	CRAVEN	1	TDMA	10/8/2001			Y	10/23/2001			
4359	New Bern Police Department	NC	CRAVEN	2	TDMA	8/27/2002			N		9/1/2003	1,6	New Bern and Craven County PSAPs requested Phase II on a combined letter - Tri-Cities MSC deployment area - Part of Tennessee state-wide Phase II request - Issues with timing on the E2 Interface between the LEC (Sprint) and the MPS (Intrado) have impacted integration of Phase II at this time with this PSAP. Intrado and Sprint continue to work to resolve these issues.
4360	New Hanover County Public Safety Communications	NC	NEW HANOVER	1	TDMA	12/28/2000			Y	3/29/2001			Fayetteville MSC deployment area - Integration date was mutually agreed upon - PSAP integration is complete-Phase II locations are being delivered to the PSAP
4360	New Hanover County Public Safety Communications	NC	NEW HANOVER	2	TDMA	2/26/2002			Y	4/10/2003			
4384	Oak Island Police Communications	NC	BRUNSWICK	1	TDMA	10/24/2000			Y	10/10/2001			
4386	Onslow County 9-1-1 Communications	NC	ONSLow	1	TDMA	11/20/2000			Y	10/10/2001			
4386	Onslow County 9-1-1 Communications	NC	ONSLow	2	TDMA	5/5/2003			N				Fayetteville MSC deployment area - in planning stages at this time
4392	Pasquotank-Camden-Elizabeth City Central Communications Center	NC	PASQUOTANK	1	TDMA/GSM	3/10/2000			Y	2/27/2001			
4395	Pender County Sheriffs Office	NC	PENDER	1	TDMA	12/8/2000			Y	6/22/2001			
4404	Pitt County 9-1-1 Communications	NC	PITT	1	TDMA	11/27/2000			Y	4/5/2001			
4419	Robeson County E9-1-1 Center	NC	ROBESON	1	TDMA	9/11/2000			Y	12/31/2001			
4430	Sampson County 9-1-1 Center	NC	SAMPSON	1	TDMA	1/5/2001			Y	8/8/2001			
4432	Scotland County Emergency Communications	NC	SCOTLAND	1	TDMA	4/27/2000			Y	12/21/2000			
4455	Tarboro Police-Fire Communications	NC	EDGEcombe	1	TDMA	4/19/2001			Y	10/16/2001			
4475	Wayne County Communications	NC	WAYNE	1	TDMA	12/7/1999			Y	1/2/2001			
4485	Wilson County Emergency Communications	NC	WILSON	1	TDMA	11/27/2000			Y	2/12/2001			
4485	Wilson County Emergency Communications	NC	WILSON	2	TDMA	4/30/2003			N				Fayetteville MSC deployment area - in planning stages at this time
6015	Aiken County Sheriff	SC	AIKEN	1	TDMA	7/26/1999			Y	5/1/2000			
6020	Anderson County 9-1-1	SC	ANDERSON	1	TDMA	7/26/1999			Y	4/12/2000			
6020	Anderson County 9-1-1	SC	ANDERSON	2	TDMA	3/6/2003			N		8/13/2003		Greenville MSC deployment area - PSAP integration scheduled for August 13th
6026	Beaufort County E9-1-1	SC	BEAUFORT	1	TDMA	Original request date: 7/12/1999 - PSAP has reissued 7/30/03	7/28/2003 - rescinded original request		N/A			2	As of 4/15/03 the PSAP is getting equipment on 5/12/03 and connecting to the Beaufort router - As of 7/25/03 PSAP still not ready - now projecting the end of 2003. As of 7/28/03 the PSAP has rescinded its original request and as of 7/30/03 they have reissued their Phase I request in addition to a phase II request. Beaufort and Hilton Head are separate PSAPs working together to implement Phase I.
6026	Beaufort County E9-1-1	SC	BEAUFORT	2	TDMA/GSM	7/30/2003			N				Myrtle Beach MSC deployment area - in planning stages at this time
6028	Berkeley County Communications E9-1-1	SC	BERKELEY	1	TDMA/GSM	7/13/1999			Y	1/26/2000			
6032	Charleston City Police Department and Fire Department	SC	CHARLESTON	1	TDMA/GSM	8/2/1999			Y	6/23/2000			
6032	Charleston City Police Department and Fire Department	SC	CHARLESTON	2	TDMA/GSM	5/15/2003			N				Myrtle Beach MSC deployment area - in planning stages at this time
6033	Charleston County Communications Center	SC	CHARLESTON	1	TDMA/GSM	8/2/1999			Y	6/23/2000			
6033	Charleston County Communications Center	SC	CHARLESTON	2	TDMA/GSM	5/15/2003			N				Myrtle Beach MSC deployment area - in planning stages at this time
6034	Charleston County Sheriffs Office	SC	CHARLESTON	1	TDMA/GSM	8/2/1999			Y	6/23/2000			
6034	Charleston County Sheriffs Office	SC	CHARLESTON	2	TDMA/GSM	5/15/2003			N				Myrtle Beach MSC deployment area - in planning stages at this time
6035	Charleston EMS	SC	CHARLESTON	1	TDMA/GSM	8/2/1999			Y	6/23/2000			
6035	Charleston EMS	SC	CHARLESTON	2	TDMA/GSM	5/15/2003			N				Myrtle Beach MSC deployment area - in planning stages at this time
6037	Cherokee County Department of Communications	SC	CHEROKEE	1	TDMA/GSM	11/4/1998			Y	3/30/2000			
6044	Colleton County Sheriffs Office	SC	COLLETON	1	TDMA	7/26/1999		Y	N/A			2	As of 7/25/03 the PSAP is still not ready. Will continue to contact occasionally for updates.
6046	Darlington County Central Communications	SC	DARLINGTON	1	TDMA	7/14/1999			Y	6/26/2000			
6047	Dillon County E9-1-1	SC	DILLON	1	TDMA	5/31/2000			Y	1/4/2001			
6048	Dorchester County E9-1-1	SC	DORCHESTER	1	TDMA/GSM	7/23/1999			Y	5/15/2000			
6050	Edgefield County Sheriff	SC	EDGEFIELD	1	TDMA	7/14/1999			Y	3/24/2000			
6052	Fairfield County Emergency Management	SC	FAIRFIELD	1	TDMA	7/19/1999			Partial	10/15/2000			PSAP cannot receive 20 digits - partially implemented - Can receive PANI and Tower Address - PSAP equipment cannot receive call back number - 3/18/03 Meeting was held with Verizon in 2/03. PSAP is looking at solutions to resolve the problem. No estimated date for resolution from the PSAP at this time.
6054	Florence County Central Dispatch	SC	FLORENCE	1	TDMA/GSM	7/20/1999			Y	11/16/1999			
6057	Fountain Inn Police	SC	GREENVILLE	1	TDMA/GSM	9/23/1998			Y	11/15/2000			
6057	Fountain Inn Police	SC	GREENVILLE	2	TDMA/GSM	11/14/2001			Y	4/1/2003			Greenville MSC deployment area - Integration date was mutually agreed upon - PSAP integration is complete-Phase II locations are being delivered to the PSAP
6058	Georgetown County Communications E9-1-1	SC	GEORGETOWN	1	TDMA	7/27/1999			Y	5/4/2001			
6060	Greenville County Emergency Medical Services	SC	GREENVILLE	1	TDMA/GSM	9/23/1998			Y	11/15/2000			
6060	Greenville County Emergency Medical Services	SC	GREENVILLE	2	TDMA/GSM	11/14/2001			Y	4/1/2003			Greenville MSC deployment area - Integration date was mutually agreed upon - PSAP integration is complete-Phase II locations are being delivered to the PSAP
6061	Greenville County Sheriffs Office	SC	GREENVILLE	1	TDMA/GSM	9/23/1998			Y	11/15/2000			
6061	Greenville County Sheriffs Office	SC	GREENVILLE	2	TDMA/GSM	11/14/2001			Y	4/1/2003			Greenville MSC deployment area - Integration date was mutually agreed upon - PSAP integration is complete-Phase II locations are being delivered to the PSAP
6062	Greenville Police Department	SC	GREENVILLE	1	TDMA/GSM	9/23/1998			Y	11/15/2000			
6062	Greenville Police Department	SC	GREENVILLE	2	TDMA/GSM	11/14/2001			Y	4/1/2003			Greenville MSC deployment area - Integration date was mutually agreed upon - PSAP integration is complete-Phase II locations are being delivered to the PSAP
6063	Greenwood County 9-1-1	SC	GREENWOOD	1	TDMA	7/31/1999			Y	10/2/2002			

PSAP ID	PSAP Name	PSAP State	PSAP County	Implementation Phase	Air Interface	Date PSAP Request Made	Date PSAP Request Withdrawn	Invalid Request	Deployed	Date Deployed	Date Projected	Reasons	Comment
6064	Greer Police Department	SC	GREENVILLE	1	TDMA/GSM	9/23/1998			Y	11/15/2000			
6064	Greer Police Department	SC	GREENVILLE	2	TDMA/GSM	11/14/2001			Y	4/1/2003			Greenville MSC deployment area - Integration date was mutually agreed upon - PSAP integration is complete-Phase II locations are being delivered to the PSAP
6067	Hilton Head Dispatch Center	SC	BEAUFORT	1	TDMA/GSM	Original request date: 7/12/1999 - PSAP has reissued 7/30/03	7/28/2003 - rescinded original request		N/A			2	As of 4/15/03 the PSAP is getting equipment on 5/12/03 and connecting to the Beaufort router - As of 7/25/03 PSAP still not ready - now projecting the end of 2003. As of 7/28/03 the PSAP has rescinded its original request and as of 7/30/03 they have reissued their Phase I request in addition to a phase II request. Beaufort and Hilton Head are separate PSAPs working together to implement Phase I.
6067	Hilton Head Dispatch Center	SC	BEAUFORT	2	TDMA/GSM	7/30/2003			N				
6068	Horry County 9-1-1 Communications	SC	HORRY	1	TDMA/GSM	7/2/1999			Y	7/24/2001			Myrtle Beach MSC deployment area - in planning stages at this time
6069	Isle of Palms Police Department	SC	CHARLESTON	1	TDMA/GSM	8/2/1999			Y	6/23/2000			
6069	Isle of Palms Police Department	SC	CHARLESTON	2	TDMA/GSM	5/15/2003			N				Myrtle Beach MSC deployment area - in planning stages at this time
6071	Kershaw County Public Safety	SC	KERSHAW	1	TDMA	7/20/1999			Y	3/30/2000			
6074	Laurens County 9-1-1	SC	LAURENS	1	TDMA	7/23/1999			Partial	10/15/2000			PSAP cannot receive 20 digits - partially implemented - Can receive PANI and Tower Address - PSAP equipment cannot receive call back number - 3/18/03 Meeting was held with Verizon in 2/03. PSAP is looking at solutions to resolve the problem. No estimated date for resolution from the PSAP at this time.
6075	Lee County E9-1-1 Communication Center	SC	LEE	1	TDMA	4/16/2001	7/30/2003		N/A			1,2	Initially the LEC (Verizon) was not ready to support Phase I for this county - No Selective Router in this area - 4/30/03 PSAP manager spoke with Verizon rep on 4/29 regarding connectivity to Georgetown router. Rep will get back to them about pricing, etc. - As of 7/25/03 - PSAP is still waiting on Verizon - As of 7/30/03, PSAP has rescinded if phase I request.
6076	Lexington County Public Safety	SC	LEXINGTON	1	TDMA	11/9/1998			Y	6/13/2000			
6078	Marion County 9-1-1	SC	MARION	1	TDMA	8/2/1999			Y	6/26/2000			
6081	Mauldin Police Department	SC	GREENVILLE	1	TDMA/GSM	9/23/1998			Y	11/15/2000			
6081	Mauldin Police Department	SC	GREENVILLE	2	TDMA/GSM	11/14/2001			Y	4/1/2003			Greenville MSC deployment area - Integration date was mutually agreed upon - PSAP integration is complete-Phase II locations are being delivered to the PSAP
6083	Mt Pleasant Police	SC	CHARLESTON	1	TDMA/GSM	8/2/1999			Y	6/23/2000			
6083	Mt Pleasant Police	SC	CHARLESTON	2	TDMA/GSM	5/15/2003			N				Myrtle Beach MSC deployment area - in planning stages at this time
6084	Newberry County E9-1-1	SC	NEWBERRY	1	TDMA	7/26/1999			Y	5/4/2000			
6087	North Charleston Police Department	SC	CHARLESTON	1	TDMA/GSM	8/2/1999			Y	6/23/2000			
6087	North Charleston Police Department	SC	CHARLESTON	2	TDMA/GSM	5/15/2003			N				Myrtle Beach MSC deployment area - in planning stages at this time
6088	Oconee County Sheriff	SC	OCONEE	1	TDMA	7/19/1999			Y	4/20/2000			
6089	Orangeburg County 9-1-1	SC	ORANGEBURG	1	TDMA/GSM	7/22/1999			Y	3/30/2000			
6091	Pickens County Sheriff	SC	PICKENS	1	TDMA	7/28/1999			Y	3/31/2000			
6091	Pickens County Sheriff	SC	PICKENS	2	TDMA	7/6/2003			N				Greenville MSC deployment area - in planning stages at this time
6092	Richland County EOC	SC	RICHLAND	1	TDMA	7/21/1999			Y	8/14/2000			
6096	Simpsonville Police	SC	GREENVILLE	1	TDMA/GSM	9/23/1998			Y	11/15/2000			
6096	Simpsonville Police	SC	GREENVILLE	2	TDMA/GSM	11/14/2001			Y	4/1/2003			Greenville MSC deployment area - Integration date was mutually agreed upon - PSAP integration is complete-Phase II locations are being delivered to the PSAP
6097	Spartanburg Communications 9-1-1 Department	SC	SPARTANBURG	1	TDMA/GSM	7/30/1998			Y	4/6/2000			
6097	Spartanburg Communications 9-1-1 Department	SC	SPARTANBURG	2	TDMA/GSM	3/20/2001			Y	2/28/2003			Greenville MSC deployment area - PSAP integration is complete-Phase II locations are being delivered to the PSAP
6100	Sumter County Police	SC	SUMTER	1	TDMA	9/12/2000	7/31/2003		N/A			1,2	Initially the LEC (Verizon) was not ready to support Phase I for this county - No Selective Router in this area - 4/30/03 PSAP manager spoke with Verizon rep on 4/29 regarding connectivity to Georgetown router. Rep will get back to them about pricing, etc. - As of 7/25/03 - PSAP is still waiting on Verizon - As of 7/31/03, the PSAP has rescinded its request and will re-issue when Verizon is ready.
6101	Travelers Rest Police Department	SC	GREENVILLE	1	TDMA/GSM	9/23/1998			Y	11/15/2000			
6101	Travelers Rest Police Department	SC	GREENVILLE	2	TDMA/GSM	11/14/2001			Y	4/1/2003			Greenville MSC deployment area - Integration date was mutually agreed upon - PSAP integration is complete-Phase II locations are being delivered to the PSAP
6215	Bristol Emergency Communications District	TN	SULLIVAN	1	TDMA	1/1/2001			Y	3/21/2002			
6215	Bristol Emergency Communications District	TN	SULLIVAN	2	TDMA	12/28/2001			Y	7/24/2003			Tri-Cities MSC deployment area - Integration date was mutually agreed upon - PSAP integration is complete-Phase II locations are being delivered to the PSAP
6220	Carter County 9-1-1	TN	CARTER	1	TDMA	1/1/2001			Y	3/26/2002			
6220	Carter County 9-1-1	TN	CARTER	2	TDMA	12/28/2001			N		8/5/2003	1,6	Tri-Cities MSC deployment area - Part of Tennessee state-wide Phase II request - Issues with timing on the E2 Interface between the LEC (Sprint) and the MPC (Intrado) have impacted integration of Phase II at this time with this PSAP. Intrado and Sprint continue to work to resolve these issues.
6259	Greene County Emergency Communications	TN	GREENE	1	TDMA	1/1/2001			Y	3/25/2002			
6259	Greene County Emergency Communications	TN	GREENE	2	TDMA	12/28/2001			N		7/28/2003	1,6	Tri-Cities MSC deployment area - Part of Tennessee state-wide Phase II request - Issues with timing on the E2 Interface between the LEC (Sprint) and the MPC (Intrado) have impacted integration of Phase II at this time with this PSAP. Intrado and Sprint continue to work to resolve these issues.
6267	Hawkins County 9-1-1	TN	HAWKINS	1	TDMA	1/1/2001			Y	5/24/2002			
6267	Hawkins County 9-1-1	TN	HAWKINS	2	TDMA	12/28/2001			Y	7/15/2003			Tri-Cities MSC deployment area - Integration date was mutually agreed upon - PSAP integration is complete-Phase II locations are being delivered to the PSAP (This PSAP served by Bellsouth and is not impacted by the Sprint/Intrado timing issue.
6284	Kingsport 9-1-1	TN	SULLIVAN	1	TDMA	1/1/2001			Y	3/28/2002			
6284	Kingsport 9-1-1	TN	SULLIVAN	2	TDMA	12/28/2001			Y	7/24/2003			Tri-Cities MSC deployment area - Integration date was mutually agreed upon - PSAP integration is complete-Phase II locations are being delivered to the PSAP
6364	Sullivan County 9-1-1	TN	SULLIVAN	1	TDMA	1/1/2001			Y	4/12/2002			
6364	Sullivan County 9-1-1	TN	SULLIVAN	2	TDMA	12/28/2001			N		9/1/2003	1,6	Tri-Cities MSC deployment area - Part of Tennessee state-wide Phase II request - Issues with timing on the E2 Interface between the LEC (Sprint) and the MPC (Intrado) have impacted integration of Phase II at this time with this PSAP. Intrado and Sprint continue to work to resolve these issues.
6376	Washington County Emergency Communications	TN	WASHINGTON	1	TDMA	1/1/2001			Y	3/27/2002			

PSAP ID	PSAP Name	PSAP State	PSAP County	Implementation Phase	Air Interface	Date PSAP Request Made	Date PSAP Request Withdrawn	Invalid Request	Deployed	Date Deployed	Date Projected	Reasons	Comment
6376	Washington County Emergency Communications	TN	WASHINGTON	2	TDMA	12/28/2001			N		7/30/2003	1,6	Tri-Cities MSC deployment area - Part of Tennessee state-wide Phase II request - Issues with timing on the E2 Interface between the LEC (Sprint) and the MPC (Intrado) have impacted integration of Phase II at this time with this PSAP. Intrado and Sprint continue to work to resolve these issues.
7081	Amelia County Sheriffs Office	VA	AMELIA	1	TDMA	1/13/2003			Y	7/7/2003			
7082	Amherst County Communications	VA	AMHERST	1	TDMA/GSM	1/16/2003			N		10/31/2003	1,2	Trunks on order - LEC delayed trunks (possible Verizon work stoppage) - now due in mid September - In addition PSAP is not ready - They are moving into a new facility and will not be ready until late October 2003.
7082	Amherst County Communications	VA	AMHERST	2	TDMA/GSM	6/27/2003			N				Richmond MSC deployment area - in planning stages at this time
7085	Augusta County Emergency Operations Center	VA	AUGUSTA	1	TDMA/GSM	12/9/2002			N		9/1/2003		Trunks on order - due end of August - Tentative deployment date mutually agreed upon between parties.
7087	Bedford Communications	VA	BEDFORD	1	TDMA/GSM	6/14/2000			Y	9/9/2002			
7087	Bedford Communications	VA	BEDFORD	2	TDMA/GSM	5/15/2003			N				Tri-Cities MSC deployment area - in planning stages at this time
7088	Blacksburg Police Department	VA	MONTGOMERY	1	TDMA/GSM	12/18/2002			Y	7/21/2003			
7088	Blacksburg Police Department	VA	MONTGOMERY	2	TDMA/GSM	6/30/2003			N				Tri-Cities MSC deployment area - in planning stages at this time
7090	Botetourt County Emergency Communications Center	VA	BOTETOURT	1	TDMA/GSM	1/17/2002			Y	7/17/2003			
7090	Botetourt County Emergency Communications Center	VA	BOTETOURT	2	TDMA/GSM	6/17/2003			N				Tri-Cities MSC deployment area - in planning stages at this time
7091	Bristol 9-1-1 Communications	VA	BRISTOL CITY	1	TDMA/GSM	1/29/2002			Y	6/18/2003			
7091	Bristol 9-1-1 Communications	VA	BRISTOL CITY	2	TDMA/GSM	2/1/2003			N		8/20/2003		Tri-Cities MSC deployment area - PSAP Integration scheduled for August 20th at PSAPs request
7095	Campbell County Communications	VA	CAMPBELL	1	TDMA/GSM	1/21/2003			N		9/15/2003		Trunks on order - LEC delayed trunks (possible Verizon work stoppage) due in mid September - Deployment date mutually agreed upon between parties.
7096	Caroline County 9-1-1	VA	CAROLINE	1	TDMA/GSM	6/25/2002			N		8/11/2003		Trunks on order - due end of August - Tentative deployment date mutually agreed upon between parties.
7101	Charlottesville-UVA-Albemarle County-City of Charlottesville	VA	CHARLOTTESVILLE C	1	TDMA/GSM	7/13/1999			Y	2/5/2002			
7101	Charlottesville-UVA-Albemarle County-City of Charlottesville	VA	CHARLOTTESVILLE C	2	TDMA/GSM	6/21/2001			Y	4/24/2003			Richmond* MSC deployment area ("incorrect area listed on last report)- Integration date was mutually agreed upon - PSAP integration is complete-Phase II locations are being delivered to the PSAP
7102	Chesapeake Police Communications	VA	CHESAPEAKE CITY	1	TDMA/GSM	6/22/1999			Y	8/1/2001			
7102	Chesapeake Police Communications	VA	CHESAPEAKE CITY	2	TDMA/GSM	3/28/2001		Y	N/A		Unknown- waiting on PSAP	2	Norfolk MSC deployment area - PSAP integration testing revealed PSAP unable to Bid/Re-Bid for Phase II latitude-longitude data - PSAP CPE equipment is not ready for Phase II at this time. As of July 14, PSAP is working on the re-bid capability, but no projected completion date available - Deployment on hold.
7103	Chesterfield County 9-1-1 Communications Center	VA	CHESTERFIELD	1	TDMA/GSM	2/22/2001			Y	4/10/2002			
7103	Chesterfield County 9-1-1 Communications Center	VA	CHESTERFIELD	2	TDMA/GSM	2/8/2001			Y	3/12/2003			Richmond MSC deployment area - Integration date was mutually agreed upon - PSAP integration is complete-Phase II locations are being delivered to the PSAP
7105	Christiansburg Police Department	VA	MONTGOMERY	1	TDMA/GSM	12/27/2002			Y	2/14/2003			
7105	Christiansburg Police Department	VA	MONTGOMERY	2	TDMA/GSM	6/30/2003			N				Tri-Cities MSC deployment area - in planning stages at this time
7106	City of Suffolk Police Department	VA	SUFFOLK CITY	1	TDMA/GSM	12/31/1999			Y	8/1/2001			
7106	City of Suffolk Police Department	VA	SUFFOLK CITY	2	TDMA/GSM	3/26/2001			Y	5/20/2003			Norfolk MSC deployment area - Deployment Date reflects latest integration effort to resolve ALI Record Presentation. During initial PSAP integration testing, it was discovered that there are issues with ALI record presentation. Lat-Lon data was being delivered, but not being coded/displayed properly. Issues since resolved.
7107	Clarke County 9-1-1	VA	CLARKE	1	TDMA	8/1/2001			Y	4/29/2002			
7107	Clarke County 9-1-1	VA	CLARKE	2	TDMA	2/10/2003			N		8/8/2003		Richmond MSC deployment area - PSAP Integration scheduled for August 8th - PSAP requested to be deployed with the City of Winchester.
7110	Colonial Heights 9-1-1 Communications	VA	COLONIAL HEIGHTS C	1	TDMA/GSM	3/4/2002			Y	7/3/2003			
7116	Danville Emergency Services	VA	DANVILLE CITY	1	TDMA/GSM	2/22/2001			Y	9/10/2002			
7116	Danville Emergency Services	VA	DANVILLE CITY	2	TDMA/GSM	5/14/2003			N				Tri-Cities MSC deployment area - in planning stages at this time
7118	Dinwiddie County Sheriff	VA	DINWIDDIE	1	TDMA/GSM	8/8/2002	3/17/2003		N/A				PSAP has rescinded its Phase I and Phase II requests - They are not ready to deploy until Q1 2004 - Will reissue Phase I and Phase II requests at that time.
7118	Dinwiddie County Sheriff	VA	DINWIDDIE	2	TDMA/GSM	8/8/2002	3/17/2003		N/A				Richmond MSC deployment area - PSAP has rescinded its Phase I and Phase II requests - They are not ready to deploy until Q1 2004 - Will reissue Phase I and Phase II requests at that time.
7119	Eastern Shore VA 9-1-1 Communications Center	VA	ACCOMACK	1	TDMA/GSM	11/27/2000			Y	3/14/2002			
7119	Eastern Shore VA 9-1-1 Communications Center	VA	ACCOMACK	2	TDMA/GSM	9/25/2001			Y	4/25/2003			Norfolk MSC deployment area - Integration date was mutually agreed upon - PSAP integration is complete-Phase II locations are being delivered to the PSAP
7120	Emporia Police Department	VA	EMPORIA CITY	1	TDMA/GSM	9/17/2001			Y	6/24/2002			
7120	Emporia Police Department	VA	EMPORIA CITY	2	TDMA/GSM	1/27/2003			N		8/4/2003	6	Richmond MSC deployment area - PSAP Integration tentatively scheduled for August 8th - needs confirmation.
7128	Fluvanna County Sheriff	VA	FLUVANNA	1	TDMA	9/16/2002			N			1	Trunks were ordered and due for end of July delivery - However, Sprint Selective Router is out of ports. Sprint is projecting expansion of the Selective Router in November 2003. Deployment on hold.
7129	Franklin County Communications Center	VA	FRANKLIN	1	TDMA	11/20/2002			N		8/6/2003		Trunks are due on July 29th - PSAP tentatively scheduled.
7130	Franklin Police Department	VA	FRANKLIN CITY	1	TDMA/GSM	8/30/2001			Y	12/19/2002			
7130	Franklin Police Department	VA	FRANKLIN CITY	2	TDMA/GSM	4/8/2003			N				Norfolk MSC deployment area - in planning stages at this time
7131	Frederick County Department of Public Safety Communications	VA	FREDERICK	1	TDMA/GSM	7/12/2001			Y	4/26/2002			
7131	Frederick County Department of Public Safety Communications	VA	FREDERICK	2	TDMA/GSM	9/17/2002			N		8/30/2003		Richmond MSC deployment area - Triton was not aware of this PSAP Phase II request until June 30th, 2003. Although PSAP has a letter dated September 17, 2002, there is no record of receiving the letter, and the PSAP has no record showing it was sent. Triton and PSAP have mutually agreed to a future deployment schedule. We anticipate this date to be August 30, 2003.
7132	Fredericksburg City Police Department	VA	FREDERICKSBURG C	1	TDMA/GSM	3/29/2002			Y	10/30/2002			
7135	Gloucester County Sheriff	VA	GLOUCESTER	1	TDMA	10/3/2001			N		8/28/2003	1	LEC delayed trunks (possible Verizon work stoppage) - Trunks are now due on August 25th - Integration tentatively schedule for August 28th.
7136	Goochland County Sheriffs Office	VA	GOOCHLAND	1	TDMA/GSM	3/20/2002			Y	7/3/2003			
7139	Greene Emergency Communications Center	VA	GREENE	1	TDMA/GSM	5/28/2002			N		8/7/2003		Trunks are due on July 29th - PSAP tentatively scheduled.
7142	Hampton Police Communications	VA	HAMPTON CITY	1	TDMA/GSM	6/16/1999			Y	8/1/2001			

PSAP ID	PSAP Name	PSAP State	PSAP County	Implementation Phase	Air Interface	Date PSAP Request Made	Date PSAP Request Withdrawn	Invalid Request	Deployed	Date Deployed	Date Projected	Reasons	Comment
7142	Hampton Police Communications	VA	HAMPTON CITY	2	TDMA/GSM	3/21/2001			Y	6/17/2003			Norfolk MSC deployment area - Deployment Date reflects latest integration effort to resolve ALI Record Presentation. During initial PSAP integration testing, it was discovered that there are issues with ALI record presentation. Lat-Lon data was being delivered, but not being coded/displayed properly. Issues since resolved.
7143	Hanover County Emergency Communications Center	VA	HANOVER	1	TDMA/GSM	2/7/2001			Y	3/26/2002			
7144	Harrisonburg Rockingham Emergency Operations Center	VA	ROCKINGHAM	1	TDMA/GSM	5/1/1999			Y	2/5/2002			
7144	Harrisonburg Rockingham Emergency Operations Center	VA	ROCKINGHAM	2	TDMA/GSM	1/23/2003			N		8/18/2003	6	Tri-Cities MSC deployment area - PSAP is migrating to a new selective router - requested date after this is complete.
7145	Henrico County Police Department	VA	HENRICO	1	TDMA/GSM	7/1/2000			Y	3/20/2002			
7145	Henrico County Police Department	VA	HENRICO	2	TDMA/GSM	10/18/2001			Y	4/29/2003			Richmond MSC deployment area - Integration date was mutually agreed upon - PSAP integration is complete-Phase II locations are being delivered to the PSAP
7147	Hopewell Police Communications	VA	HOPEWELL CITY	1	TDMA/GSM	7/26/2001			Y	6/20/2002			
7147	Hopewell Police Communications	VA	HOPEWELL CITY	2	TDMA/GSM	6/6/2003			N				Richmond MSC deployment area - in planning stages at this time
7148	Isle of Wight County Sheriffs Office	VA	ISLE OF WIGHT	1	TDMA/GSM	12/8/2000			Y	3/21/2002			
7150	James City Emergency Communications	VA	JAMES CITY	1	TDMA/GSM	11/21/2000			Y	2/13/2002			
7150	James City Emergency Communications	VA	JAMES CITY	2	TDMA/GSM	4/4/2001			Y	4/25/2003			Norfolk MSC deployment area - Integration date was mutually agreed upon - PSAP integration is complete-Phase II locations are being delivered to the PSAP
7152	King George County Sheriff	VA	KING GEORGE	1	TDMA	3/13/2003			N		9/13/2003		Request less than six months old at this time - Trunks on order - due in September
7153	King William County Sheriff	VA	KING WILLIAM	1	TDMA	10/16/2002			N		8/12/2003		Initial trunk order inadvertently cancelled with LEC - Trunks were re-ordered in June - Due on July 29th - PSAP Testing is mutually scheduled for August 12th.
7158	Louisa County Sheriff	VA	LOUISA	1	TDMA/GSM	12/4/2001			Y	10/2/2002			
7158	Louisa County Sheriff	VA	LOUISA	2	TDMA/GSM	6/17/2003			N				Richmond MSC deployment area - in planning stages at this time
7160	Lynchburg Emergency Communications Center	VA	LYNCHBURG CITY	1	TDMA/GSM	2/8/2000			Y	10/17/2002			
7160	Lynchburg Emergency Communications Center	VA	LYNCHBURG CITY	2	TDMA/GSM	9/24/2001			Y	7/10/2003			Tri-Cities MSC deployment area - Initial integration attempt unsuccessful - PDE database issues - retesting completed 7/10/03 with PSAP integration now complete-Phase II locations are being delivered to the PSAP
7161	Madison County E911	VA	MADISON	1	TDMA/GSM	7/5/2003			N		9/15/2003	1,2	As of 4/29/03 - PSAP indicated that they will notify Triton when they are ready - still waiting on LEC (Verizon) - PSAP rescinded original request and has since re-issued a new request on July 5, 2003. As of 7/15/03 PSAP is now ready - Triton has ordered trunks - Anticipated date for integration is mid September.
7164	Martinsville-Henry County 9-1-1	VA	HENRY	1	TDMA/GSM	9/1/2000			Y	6/25/2002			
7164	Martinsville-Henry County 9-1-1	VA	HENRY	2	TDMA/GSM	9/17/2001			Y	3/28/2003			Tri-Cities MSC deployment area - Integration date was mutually agreed upon - PSAP integration is complete-Phase II locations are being delivered to the PSAP
7166	Mecklenburg E9-1-1 Communication	VA	MECKLENBURG	1	TDMA	1/22/2003	5/7/2003		N/A				PSAP rescinded its phase I request - unable to proceed until August 31, 2003. They will notify Triton when they are ready.
7167	Middlesex County Sheriffs Office	VA	MIDDLESEX	1	TDMA	9/18/2002		Y	N/A			2	PSAP is getting new CPE equipment - still not ready - PSAP is anticipating readiness in November 2003.
7168	Montgomery County Sheriffs Office	VA	MONTGOMERY	1	TDMA/GSM	12/17/2002			Y	7/21/2003			
7168	Montgomery County Sheriffs Office	VA	MONTGOMERY	2	TDMA/GSM	6/30/2003			N				Tri-Cities MSC deployment area - in planning stages at this time
7169	Nelson County Emergency Communications	VA	NELSON	1	TDMA	3/17/2003			N		9/15/2003		Request less than six months old at this time - Trunks on order - due in mid September.
7170	New Kent County Sheriffs Office	VA	NEW KENT	1	TDMA/GSM	9/17/2001			Y	11/25/2002			
7171	Newport News Police	VA	NEWPORT NEWS CITY	1	TDMA/GSM	6/25/1999			Y	8/1/2001			
7171	Newport News Police	VA	NEWPORT NEWS CITY	2	TDMA/GSM	3/27/2001			Y	6/25/2003			Norfolk MSC deployment area - Deployment Date reflects latest integration effort to resolve ALI Record Presentation. During initial PSAP integration testing, it was discovered that there are issues with ALI record presentation. Lat-Lon data was being delivered, but not being coded/displayed properly. Issues since resolved.
7172	Norfolk City Emergency Services	VA	NORFOLK CITY	1	TDMA/GSM	6/28/1999			Y	8/1/2001			
7172	Norfolk City Emergency Services	VA	NORFOLK CITY	2	TDMA/GSM	4/1/2001			Y	4/10/2003			Norfolk MSC deployment area - Integration date was mutually agreed upon - PSAP integration is complete-Phase II locations are being delivered to the PSAP
7173	Northumberland County Sheriffs Office	VA	NORTHUMBERLAND	1	TDMA	9/19/2002			N/A			6	Triton does not have any coverage in this PSAP area at this time. Will deploy Phase I if coverage is ever expanded into this area.
7175	Nottoway County Sheriff	VA	NOTTOWAY	1	TDMA	2/25/2002	4/29/2003		N/A				As of 7/25/03 - PSAP is still not ready - Anticipating upgrading to NCAS in November 2003. Will contact then.
7176	Orange County Emergency Communications Center	VA	ORANGE	1	TDMA	8/17/2001			Y	6/11/2002			
7176	Orange County Emergency Communications Center	VA	ORANGE	2	TDMA	3/18/2003			N				Richmond MSC deployment area - in planning stages at this time
7180	Petersburg Police Communications	VA	PETERSBURG CITY	1	TDMA/GSM	10/10/2001			Y	10/30/2002			
7181	Pittsylvania County Emergency Operations Center	VA	PITTSYLVANIA	1	TDMA/GSM	2/6/2001			Y	9/10/2002			
7181	Pittsylvania County Emergency Operations Center	VA	PITTSYLVANIA	2	TDMA/GSM	4/4/2002			Y	5/7/2003			Tri-Cities MSC deployment area - Integration date was mutually agreed upon - PSAP integration is complete-Phase II locations are being delivered to the PSAP
7182	Poquoson Police Communications	VA	POQUOSON CITY	1	TDMA/GSM	2/5/2003			N		9/2/2003		Trunks are on order - due date is August 25 - Tentative integration date is September 2nd.
7183	Portsmouth Police Communications	VA	PORTSMOUTH CITY	1	TDMA/GSM	6/16/1999			Y	8/1/2001			
7183	Portsmouth Police Communications	VA	PORTSMOUTH CITY	2	TDMA/GSM	3/20/2001			Y	4/25/2003			Norfolk MSC deployment area - Integration date was mutually agreed upon - PSAP integration is complete-Phase II locations are being delivered to the PSAP
7184	Powhatan County Emergency Services	VA	POWHATAN	1	TDMA	4/9/2001			Y	4/11/2002			
7185	Prince George County Police Department	VA	PRINCE GEORGE	1	TDMA	12/10/2001			Y	10/24/2002			
7187	Pulaski County Sheriff	VA	PULASKI	1	TDMA/GSM	7/3/2001			Y	12/6/2002			
7187	Pulaski County Sheriff	VA	PULASKI	2	TDMA/GSM	6/30/2003			N				Tri-Cities MSC deployment area - in planning stages at this time
7188	Radford City Police Department	VA	RADFORD CITY	1	TDMA/GSM	12/18/2002			Y	2/19/2002			
7188	Radford City Police Department	VA	RADFORD CITY	2	TDMA/GSM	6/30/2003			N				Tri-Cities MSC deployment area - in planning stages at this time
7191	Richmond Department of Emergency Communications	VA	RICHMOND CITY	1	TDMA/GSM	7/1/2000			Y	3/19/2002			
7191	Richmond Department of Emergency Communications	VA	RICHMOND CITY	2	TDMA/GSM	9/6/2001			Y	3/12/2003			Richmond MSC deployment area - Integration date was mutually agreed upon - PSAP integration is complete-Phase II locations are being delivered to the PSAP
7192	Roanoke City Communications	VA	ROANOKE CITY	1	TDMA/GSM	1/16/2002			Y	7/12/2002			
7193	Roanoke County Police Department	VA	ROANOKE	1	TDMA/GSM	1/2/2002			Y	6/24/2002			
7194	Rockbridge Regional Public Safety Communications Center	VA	ROCKBRIDGE	1	TDMA/GSM	3/29/2000			Y	7/16/2002			
7194	Rockbridge Regional Public Safety Communications Center	VA	ROCKBRIDGE	2	TDMA/GSM	5/23/2002			N		9/1/2003	1,6	Tri-Cities MSC deployment area - Part of Tennessee state-wide Phase II request - Issues with timing on the SS7 links between the LEC (Sprint) and the MPS (Intrado) have impacted integration of Phase II at this time with this PSAP. Intrado and Sprint continue to work to resolve these issues.

PSAP ID	PSAP Name	PSAP State	PSAP County	Implementation Phase	Air Interface	Date PSAP Request Made	Date PSAP Request Withdrawn	Invalid Request	Deployed	Date Deployed	Date Projected	Reasons	Comment
7196	Salem Police Communications	VA	SALEM CITY	1	TDMA/GSM	12/17/2001			Y	7/12/2002			
7196	Salem Police Communications	VA	SALEM CITY	2	TDMA/GSM	3/6/2002			Y	5/27/2003			Tri-Cities MSC deployment area - Integration date was mutually agreed upon - PSAP integration is complete-Phase II locations are being delivered to the PSAP
7200	Smyth County 9-1-1	VA	SMYTH	1		4/18/2002			Y	6/26/2003			
7202	Southampton County Sheriff	VA	SOUTHAMPTON	1	TDMA/GSM	11/15/2001			N		8/26/2003	6	Trunks order was delayed previously- Trunks to PSAP now installed - mutually agreed upon deployment date.
7202	Southampton County Sheriff	VA	SOUTHAMPTON	2	TDMA/GSM	2/11/2003			N		8/26/2003		Norfolk MSC deployment area - Trunks order was delayed previously- Trunks to PSAP now installed - mutually agreed upon deployment date.
7203	Spotsylvania Emergency Communications	VA	SPOTSYLVANIA	1	TDMA/GSM	6/5/2002			N		8/7/2003		Trunks are due on 7/31 - tentative integration date is scheduled for August 7th
7204	Stafford County Sheriffs Communications	VA	STAFFORD	1	TDMA	9/21/2001			N/A			6	This PSAP is not in Triton's coverage area - They want sectors that reside in the neighboring county (Fredericksburg) routed to them - MPC provider, Intrado is negotiating between Fredericksburg and Stafford for this. Anticipate resolution by August 20th.
7211	Staunton 9-1-1 Communications	VA	AUGUSTA	1	TDMA/GSM	12/17/2002			N		9/30/2003	1	Trunks on order - due in September - PSAP and Triton working to schedule implementation date.
7213	Sussex County Sheriffs Office	VA	SUSSEX	1	TDMA	12/3/2001		Y	N/A			2	As of 7/24/03 PSAP is still not ready - they anticipate being ready in mid October
7217	Vinton 9-1-1 Communications	VA	ROANOKE	1	TDMA/GSM	5/23/2002			N		8/31/2003	6	As of 7/14/03 the request is now considered valid. Intrado is working to build the routes to this PSAP. Anticipate implementation late August.
7218	Virginia Beach Police Department	VA	VIRGINIA BEACH CITY	1	TDMA/GSM	12/31/1999			Y	8/1/2001			Norfolk MSC deployment area - PSAP integration testing revealed PSAP unable to Bid/Re-Bid for Phase II latitude-longitude data - PSAP CPE equipment is not ready for Phase II at this time. As of July 14, PSAP is working on the re-bid capability, but no projected completion date available - Deployment on hold.
7218	Virginia Beach Police Department	VA	VIRGINIA BEACH CITY	2	TDMA/GSM	3/13/2001		Y	N/A			2	Unknown-waiting on PSAP
7220	Warren County Sheriffs Office	VA	WARREN	1	TDMA/GSM	11/19/2001			Y	8/9/2002			
7220	Warren County Sheriffs Office	VA	WARREN	2	TDMA/GSM	11/19/2001			N		8/6/2003	2	Richmond MSC deployment area - PSAP was not ready until recently- waiting on CPE equipment to be installed - Integration scheduled for 8/6/03
7222	Washington County Communications	VA	WASHINGTON	1	TDMA/GSM	1/4/2002			Y	6/18/2003			
7222	Washington County Communications	VA	WASHINGTON	2	TDMA/GSM	3/29/2003			N		8/20/2003		Tri-Cities MSC deployment area - PSAP Integration scheduled for August 20th at PSAPs request (coincides with the City of Bristol, VA)
7223	Waynesboro Emergency Operations Center	VA	WAYNESBORO CITY	1	TDMA/GSM	3/31/2003			N		9/15/2003		Request less than six months old at this time - Trunks on order - due in mid September
7224	West Point 9-1-1 Communications	VA	KING WILLIAM	1	TDMA	11/21/2002			N/A			6	Triton does not have any coverage in this PSAP area at this time. Will deploy Phase I if coverage is ever expanded into this area.
7226	Williamsburg Public Safety Communications Center	VA	WILLIAMSBURG CITY	1	TDMA/GSM	12/1/2000			Y	2/13/2002			
7228	Winchester Fire-Rescue Communications Center	VA	WINCHESTER CITY	1	TDMA/GSM	9/13/2001			Y	8/1/2002			
7228	Winchester Fire-Rescue Communications Center	VA	WINCHESTER CITY	2	TDMA/GSM	9/13/2001			N		8/8/2003	2	Richmond MSC deployment area - Triton is ready to deploy and waiting on PSAP to finalize integration schedule - PSAP project manager has notified Triton they should be ready on August 8th.
7230	Wythe County Sheriffs Office	VA	WYTHE	1	TDMA/GSM	7/22/2003			N				Request less than six months old at this time
7230	Wythe County Sheriffs Office	VA	WYTHE	2	TDMA/GSM	7/22/2003			N				Tri-Cities MSC deployment area - in planning stages at this time
7232	York County Fire Communications	VA	YORK	1	TDMA/GSM	12/31/1999			Y	8/1/2001			
7232	York County Fire Communications	VA	YORK	2	TDMA/GSM	3/14/2001			Y	2/5/2003			Norfolk MSC deployment area - PSAP integration is complete-Phase II locations are being delivered to the PSAP