



Pillsbury
Winthrop
Shaw
Pittman^{LLP}

2300 N Street, N.W.
Washington, D.C. 20037-1128

Tel 202.663.8000
Fax 202.663.8007
www.pillsburylaw.com

Kimberly A. Lacey
(202) 663-8558
kimberly.lacey@pillsburylaw.com

June 28, 2006

VIA HAND DELIVERY AND ELECTRONIC FILING

Marlene H. Dortch, Secretary
Federal Communications Commission
445 Twelfth Street, SW
Room TW-A325
Washington, DC 20554

**Re: Request for Waiver of Replication/Maximization Interference
Protection Deadline, MB Docket No. 03-15
KIDK-DT, Idaho Falls, Idaho (FIN: 56028)**

Dear Ms. Dortch:

On behalf of Fisher Broadcasting – S.E. Idaho TV, L.L.C. (“Fisher”), permittee of digital television station KIDK-DT, Idaho Falls, Idaho, this letter hereby requests a temporary six-month extension and waiver of the July 1, 2006 replication/maximization interference protection deadline. *See* Public Notice, DA 06-1255 (rel. June 14, 2006). As discussed below, a waiver is warranted because the commencement of full-power operations has been delayed by factors beyond the licensee’s control and would be in the public interest. The station is currently operating its digital facility pursuant to Special Temporary Authority (“STA”), which expires on July 1, 2006, and on June 16, 2006, Fisher filed a request to extend the STA for another six months so that the station may continue to serve the public until completion of final construction.

KIDK-DT is unable to complete construction of its digital facilities because it has not yet received its digital antenna from the manufacturer. On April 5, 2006, Fisher placed a order with Dielectric for the manufacture of the station’s antenna, which is necessary for completion of its full-power operation. On June 13, 2006, Dielectric confirmed that could not complete construction of the antenna and deliver it until August 3. *See* Attachment A. As a result of the manufacturer’s delay, KIDK-DT is unable to complete construction of the digital facilities prior to the July 1, 2006 replication/maximization deadline. Upon receipt of the antenna, Fisher will complete the installation expeditiously and will file the necessary digital license application.

For the above reasons, Fisher submits that good cause exists for the grant this waiver request. Fisher has diligently pursued the construction of its full-power facilities, but has been delayed by factors beyond its control. *See, e.g.*, Instructions, Application for Extension of Time to Construction Digital Television Broadcast Station, FCC Form 337,

June 28, 2006
Page 2

2 (“equipment delivery delays, unavailability of work or tower crews, and tower safety and other construction delays” are technical obstacles warranting the extension of DTV construction deadlines); *see also, Requests For Further Extension of the November 1, 2000, Digital Television Construction Deadline*, 16 FCC Rcd 8122, at ¶ 11 (2001) (delays of equipment delivery and lack of available construction crews are circumstances beyond the licensee’s control warranting the extension of DTV construction deadlines). Therefore, given the licensee’s good faith efforts to deploy a digital facility, and the importance of ensuring that viewers continue to receive digital signals, the public interest would be served by the grant of this waiver request and allowing KIDK-DT the additional time to comply with the replication/maximization deadline.

Should there be any questions regarding this matter, please contact the undersigned.

Respectfully submitted,


Kimberly A. Lacey

cc: (w/attachments)
Shaun Maher (via electronic mail)

535000-0000830

Attachment A

Broadcast Equipment Quotation

Date: April 5, 2006

Proposal #: 42260/003

Prepared For: KIDK-DT, Idaho Falls, Idaho
Fisher Broadcasting Inc.
1255 East 17th Street
Idaho Falls, Idaho

Phone: 208 522 5100

Fax: 208 535 0946

Attention: Mr. Kelly Alford
kiford@FSCI.com

Mr. Gary Smith
engineer@kida.com

For: KIDK-DT, D36, TFU22DSC-R-C170, Idaho Falls. ID

Submitted By: Mr. Warren Bottorff
640 Briaridge Road
Southlake, TX 76092

Phone: (817) 421-6670

Fax: (817) 421-8619

Email: warren.bottorff@dielectric.spx.com

We propose to furnish the equipment and services described in this quotation,
subject to the terms and conditions of sale contained herein

The logo for Dielectric, featuring the word "Dielectric" in a stylized serif font. The letter "i" has a unique design with a horizontal line extending from its top and a curved line above it, resembling a signal or a stylized "i".

A Unit of SPX Corporation
22 Tower Road, Raymond, Maine 04071
Voice: 207 655-4555, 800 341-9678
Fax: 207 655-7120, Email: dcsales@dielectric.spx.com



DATE April 5, 2006

Acceptance of Proposal

PROPOSAL No 42260/003

ACCEPTANCE:

By execution below, or by sending a Purchase Order referencing this proposal, the undersigned accepts this proposal to furnish equipment and services on this schedule subject to the Terms and Conditions of Sale for Broadcast, Tower, and Lighting Products, and Services (Rev M 9-08-05) ("Dielectric Terms") attached hereto and/or incorporated by reference herein, and authorizes Dielectric to proceed with the procurement and fabrication of this equipment. Your acceptance of this proposal is conditioned upon your acceptance of the Dielectric Terms and your agreement to be bound by and comply with the Dielectric Terms. Dielectric's failure to object to provisions contained in any Purchase Order or other document from you shall not be construed as a waiver by Dielectric of the Dielectric Terms or an acceptance of any such provisions. Any conflicting or additional terms or conditions set forth in a Purchase Order or other document from you are not binding upon Dielectric, and Dielectric hereby expressly objects thereto.

Option	Description	Acceptance
1	TFU 22DSC-R-C170	•
2	Antenna Input Elbow Complex, D36	•
3	100' Vertical x 50' Horizontal 3-1/8" Flexible Coax	•
4	Antenna Mounting Brackets	•
	Net Package Price	

Our down payment check # _____ in the

Amount of _____ is attached.

Company Name
Signature
Typed Signature
Title
Date

Note: This equipment list is intended to be responsive to your requirements as described by your organization to the Dielectric representative. You should review the equipment list carefully with your technical consultant to assure that the list meets your needs.

22 Tower Road, Raymond, Maine 04071
Voice: 207 655-4555, 800 341-9678
Fax: 207 655-7120, Email: desales@dielectric.spix.com

V2R5M1

From: Warren.Bottorff@dielectric.spx.com
Sent: Tuesday, June 13, 2006 12:53 PM
To: Alford, Kelly
Cc: Tamara.White@dielectric.spx.com; Mary.Morelli@dielectric.spx.com;
Jay.Martin@Dielectric.spx.com; Thelma.Sibley@dielectric.spx.com
Subject: Re: Hello?

Kelly,

Sorry for the confusion- Customer Service should have contacted you with an Order Acknowledgement by now.

We received the KEPR order and an engineering kick off is scheduled for 1:00 PM Central today. I'll have a delivery date after the meeting and email to you.

KIDK Idaho Falls is currently scheduled for August 3 shipment.

Sorry for the delay in confirming these orders.

For information or order status you may contact Tammy White, Customer Support Specialist at 207 655 8124 or contact me directly.

Thanks,
Warren Bottorff
Regional Sales Manager, Western Region
Dielectric Communications
Phone: 817 421 6670, Fax:817 421 8619
email: warren.bottorff@dielectric.spx.com

"Alford, Kelly" <KAlford@FSCI.com>

06/13/2006 10:07 AM

To <Warren.Bottorff@dielectric.spx.com>
cc
Subject Hello?

Warren,

I've made several requests regarding the delivery schedules for the DTV antennas at KIDK, and KEPR, but have received no response back from you. The last I heard there was some sort of mix-up related to the KEPR order, to which I forwarded confirmation of a signed order and down payment.

So what is the status? Our Washington DC attorneys must file extension requests soon if delivery and installation isn't possible, but I need some form of delivery schedule and confirmation that our orders are confirmed as an exhibit. Please respond back ASAP.

6/28/2006