



1776 K STREET NW
WASHINGTON, DC 20006
PHONE 202.719.7000
FAX 202.719.7049

Virginia Office
7925 JONES BRANCH DRIVE
SUITE 6200
McLEAN, VA 22102
PHONE 703.905.2800
FAX 703.905.2820

www.wrf.com

June 29, 2006

John M. Burgett
202-719-4239
jburgett@wrf.com

VIA ELECTRONIC FILING

Marlene H. Dortch, Secretary
Federal Communications Commission
445 Twelfth Street, S.W.
Washington, DC 20554

**Re: MB Docket No. 03-15
WLFG-DT, Grundy, VA (Facility Id. No. 37808)
Request for Waiver of Replication/Maximization Interference
Protection Deadline**

Dear Ms. Dortch:

On behalf of Living Faith Ministries, Inc. ("Living Faith"), the permittee of digital television ("DTV") station WLFG-DT, Grundy, Virginia, we hereby request a waiver of the July 1, 2006 replication/maximization interference protection deadline applicable to WLFG-DT.

Living Faith understands that, in order to meet the requirements of the interference protection deadline, WLFG-DT must be operating with the facilities specified in its DTV construction permit by July 1, 2006. *See Second Periodic Review of the Commission's Rules and Regulations Concerning the Transition to Digital Television*, MB Docket No. 03-15, FCC 04-192, ¶ 78 (rel. Sept. 7, 2004). As explained below, however, due to circumstances beyond its control, WLFG-DT requires a brief extension of time within which to commence operations with the digital facilities specified in its construction permit.

The DTV construction permit for station WLFG-DT specifies operation of a 32-bay antenna at an ERP of 1000 kW and an antenna height above average terrain ("HAAT") of 662 meters. *See FCC File No. BPCDT-19991029AGK*. Pursuant to special temporary authority, WLFG-DT has been operating at an ERP of 250 kW and a HAAT of 658 meters by using 16 bays of its antenna. *See FCC File No. BDSTA-20030321ACY*, as extended through *BEDSTA-20060308AAM*. In late April 2006, a contractor went to the WLFG-DT antenna site to inspect the site in anticipation of commencing installation of the remaining 16 bays and bringing the station to full-power operation. The contractor discovered that the mounting hardware required to complete installation of the WLFG-DT antenna had been stolen, along with the copper parts of the antenna's transmission system.

Marlene H. Dortch, Secretary

June 29, 2006

Page 2

Upon this discovery, Living Faith quickly ordered new mounting hardware and a new transmission system for the WLFG-DT antenna. The equipment is expected to arrive at the antenna site on or before July 7. Once the equipment arrives, Living Faith will work expeditiously to complete installation of its full-power antenna. Living Faith anticipates that the installation process will take approximately four weeks and that, barring any unforeseen circumstances, WLFG-DT will be operating at full power by early August.

Accordingly, Living Faith respectfully requests a brief waiver of the July 1, 2006 interference protection deadline to allow it to complete installation of the full-power digital facilities of WLFG-DT. Concurrent with this waiver request, Living Faith also is filing through CDBS a request for an extension of WLFG-DT's reduced power STA and an FCC Form 337 application for extension of time to construct the facilities specified in the station's construction permit. Upon completing construction of WLFG-DT's full-power facilities, Living Faith will file an FCC Form 302-DTV application for a DTV broadcast station license.

If there are any questions concerning this matter, please contact the undersigned.

Sincerely,

/s/ John M. Burgett

John M. Burgett

cc: Shaun Maher (via e-mail)