



**800 MHz TRANSITION ADMINISTRATOR, LLC
QUARTERLY PROGRESS REPORT
FOR THE QUARTER ENDED JUNE 30, 2008**

SEPTEMBER 19, 2008

Brett Haan, Managing Director

BearingPoint, Inc.

1676 International Drive

McLean, VA 22102

T: 703.747.4968

Brett.Haan@BearingPoint.com**Kamesh Mullapudi, Senior Manager**

BearingPoint, Inc.

1676 International Drive

McLean, VA 22102

T: 703.747.6820

Kamesh.Mullapudi@BearingPoint.com**Robert B. Kelly, Partner**

Squire, Sanders & Dempsey L.L.P.

1201 Pennsylvania Ave., NW

Washington, DC 20004

T: 202.626.6216

F: 202.626.6780

rkelly@ssd.com**Douglas L. Povich, Partner**

Squire, Sanders & Dempsey L.L.P.

8000 Towers Crescent Dr. 14th Floor

Tysons Corner, VA 22182

T: 703.720.7888

F: 703.720.7801

dpovich@ssd.com**Alan J. (Joe) Boyer, President**

Baseline Wireless Services, LLC

2770 Arapahoe Road, Suite 132-133

Lafayette, CO 80026

T: 303.444.1480

F: 888.361.0603

JBoyer@BaselineTelecom.com

TABLE OF CONTENTS

| | |
|---|--|
| OVERVIEW | 1 |
| I. PROGRAM-WIDE SNAPSHOT AND RECENT DEVELOPMENTS | 4 |
| A. Program Wide Snapshot | 4 |
| 1. Frequency Reconfiguration Agreement (“FRA”) Negotiations | 4 |
| 2. Reconfiguration Implementation | 5 |
| B. Recent Developments | 7 |
| 1. Requests for Waiver of June 26, 2008 Deadline..... | 7 |
| 2. Puerto Rico Band Plan..... | 8 |
| 3. Sprint Nextel’s Access to Channels in the Old NPSPAC Band..... | 8 |
| 4. Sprint Nextel’s Monthly Reports | 9 |
| 5. Border Areas | 10 |
| II. QUARTERLY UPDATE..... | 12 |
| A. Wave Update..... | 12 |
| 1. Stage 1 (Channels 1-120)..... | 12 |
| 2. Stage 2 (NPSPAC and Public Safety Expansion Band)..... | 14 |
| B. Program Financial Information..... | 20 |
| 1. Reconfiguration Expenditures | 20 |
| 2. Letters of Credit..... | 22 |
| 3. 800 MHz Incumbent Licensee Reviews | 22 |
| 4. External Audit..... | 23 |
| 5. Transition Administrator..... | 23 |
| 6. Status of Reconfiguration Completion Certifications (Closing)..... | 23 |
| C. Specialized Support Functions..... | 25 |
| 1. Stakeholder Inquiries | 26 |
| 2. TA-Produced Materials and the TA’s Website | 26 |
| 3. Outreach Events and TA-Sponsored Education and Training | 27 |
| 4. Frequency Reconfiguration Agreement Review..... | 27 |
| III. APPENDICES | 28 |
| APPENDIX 1 | Status of Negotiations for Licensees in Channels 1-120: Milestones Completed by Number of Frequency Reconfiguration Agreements, Per Wave, Per Region, as of June 30, 2008 |

| | |
|-------------------|--|
| APPENDIX 2 | Status of Reconfiguration for Licensees in Channels 1-120, the Expansion Band, NPSPAC Channels, and the Southeast ESMR Band: Milestones Completed by Number of Call Signs, Per Wave, Per Region, as of June 30, 2008 and Maps of Channels 1-120 Clearing, Expansion Band Reconfiguration Status, and Southeast ESMR Band Reconfiguration Status |
| APPENDIX 3 | Status of Negotiations for Licensees in NPSPAC Channels: Milestones Completed by Number of Frequency Reconfiguration Agreements, Per Wave, Per Region, as of June 30, 2008 |
| APPENDIX 4 | Entities Filing Expansion Band Elections, as of June 30, 2008 |
| APPENDIX 5 | Call Sign-Related Reconfiguration Information, as of June 30, 2008 |
| APPENDIX 6 | Status of Frequency Reconfiguration Agreement Review for Channels 1-120, Per Wave, Per Region, as of June 30, 2008 |
| APPENDIX 7 | Status of Frequency Reconfiguration Agreement Review for NPSPAC Channels, Per Wave, Per Region, as of June 30, 2008 |
| APPENDIX 8 | Summary of FRAs and PFAs that have Closed, as of June 30, 2008 |
| APPENDIX 9 | 800 MHz Transition Administrator, LLC Fees and Expenses through June 30, 2008 |

OVERVIEW

The 800 MHz Transition Administrator, LLC (“TA”) provides its Quarterly Progress Report to the Federal Communications Commission (“FCC”) regarding the progress of the reconfiguration of the 800 MHz band for the quarter ended June 30, 2008. Pursuant to the FCC’s *Reconfiguration Orders*,¹ the TA, as the manager of the reconfiguration effort, is required to report on a quarterly basis the progress of band reconfiguration.²

The band reconfiguration program generally consists of two broad stages of activity: the clearing of 806-809 MHz/851-854 MHz (Channels 1-120) and the relocation of Public Safety’s NPSPAC channel users to this vacated spectrum. At the beginning of the program, the FCC’s *Report and Order* envisioned two phases of reconfiguration for each of these stages – the negotiation phase that results in a Frequency Reconfiguration Agreement (“FRA”) between the licensee and Sprint Nextel and the implementation phase that consists of the physical reconfiguration of the radio systems.

Section I.A. of this report provides a program-wide “snapshot” summarizing the status of the band reconfiguration program. That section describes the foregoing two measures of program progress: FRA negotiations and reconfiguration implementation. Section I.A also describes major developments in the program that occurred during the period covered by this report.

In addition, based on developments occurring during the second quarter, the TA makes the following general observations and recommendations that it believes will assist licensees participating in the program.

First, with respect to implementation, a majority of Stage 2 (NPSPAC and Public Safety Expansion Band) licensees are in the implementation phase. The TA encourages licensees to attend Implementation Planning Sessions (“IPS”) in their regions, during which the TA works with licensees, their equipment vendors, technical consultants, and Sprint Nextel to develop consolidated implementation schedules for the region that identify key milestones and

¹ Improving Public Safety Communications in the 800 MHz Band, *Report and Order*, *Fifth Report and Order*, *Fourth Memorandum Opinion and Order*, and *Order*, 19 FCC Rcd 14969 (2004) (“*Report and Order*”); as amended by *Erratum*, WT Docket No. 02-55 (rel. Sept. 10, 2005); *Second Erratum*, 19 FCC Rcd 19651 (2004); “Commission Seeks Comment on *Ex Parte* Presentations and Extends Certain Deadlines Regarding the 800 MHz Public Safety Interference Proceeding,” *Public Notice*, 19 FCC Rcd 21492 (2004); *Third Erratum*, 19 FCC Rcd 21818 (2004); *Supplemental Order and Order on Reconsideration*, 19 FCC Rcd 25120 (2004) (“*Supplemental Order*”); *Erratum*, WT Docket No. 02-55 (rel. Jan. 19, 2005); *Memorandum Opinion and Order*, 20 FCC Rcd 16015 (2005) (“*Memorandum Opinion and Order*”); *Second Memorandum Opinion and Order*, 22 FCC Rcd 10467 (2007); *Erratum*, WT Docket No. 02-55 (rel. July 26, 2007); *Third Memorandum Opinion and Order*, 22 FCC Rcd 17209 (2007) (“*Third Memorandum Opinion and Order*”); “FCC Announces Supplemental Procedures and Provides Guidance for Completion of 800 MHz Rebanding,” *Public Notice*, 22 FCC Rcd 17227 (2007) (“*September 12, 2007 Public Notice*”); “Federal Communications Commission Provides Guidance for Submission of Requests for Waiver of June 26, 2008 Deadline for Completion of 800 MHz Rebanding,” *Public Notice*, 23 FCC Rcd 664 (2008) (“*January 17, 2008 Public Notice*”); *Second Report and Order*, 23 FCC Rcd 7605 (2008) (“*Second Report and Order*”); *Erratum*, WT Docket No. 02-55 (rel. May 28, 2008) (collectively “*Reconfiguration Orders*”).

² 47 C.F.R. § 90.676(b)(3).

dependencies associated with reconfiguration implementation activities. The FCC has stated that NPSPAC licensees “are expected to participate” in IPS.³ Licensees should continue to move forward expeditiously with and complete their implementation activities in accordance with this regional schedule and should provide progress reports to the TA. The FCC has directed licensees that were granted waivers of the June 26, 2008 deadline “to provide progress reports to the TA on a quarterly basis unless the TA determines that more frequent reports are required.”⁴ If a licensee encounters a delay in its individual implementation schedule, it should inform the TA.

Second, licensees are expected to complete their reconfiguration activities in accordance with the implementation schedule proposed in the request for waiver of the June 26, 2008 deadline that they filed with the FCC. Any changes to a licensee’s implementation schedule, as set forth in the licensee’s request for waiver, should be communicated to the FCC and the TA. In addition, licensees that were directed by the FCC to file a “supplemental” request for waiver should use the “standard” request for waiver template available on the TA’s website.⁵ In the supplemental request for waiver, licensees should provide all of the information requested in the template, including a proposed implementation timetable setting forth dates for completion of various implementation milestones.

Third, several licensees have proposed system upgrades during the course of reconfiguration. The TA’s upgrade policy provides guidance to licensees regarding upgrades during reconfiguration.⁶ The TA discourages upgrades during reconfiguration, but recognizes that it is possible that some licensees may have already planned for the implementation of certain system upgrades prior to adoption of the *Report and Order*. The TA therefore reviews such plans on an individual basis, subject to certain considerations set forth in the policy. With regard to costs, the policy states that licensees are responsible for any upgrade costs that exceed the costs of reconfiguring the licensee’s existing system and limits funding from Sprint Nextel to the lesser of the cost of reconfiguring the existing system or the cost of the upgrade. The policy also requires that the licensee demonstrate to the TA’s satisfaction that the proposed upgrade would not lengthen the licensee’s implementation schedule past that which it would have been if an upgrade were not implemented. In addition, the proposed upgrade cannot delay the reconfigurations of neighboring licensees.

At this stage of the reconfiguration program, with the June 26, 2008 program completion deadline passed and non-border licensees currently conducting reconfiguration pursuant to an FCC waiver of that deadline, the TA will presume that additionally proposed upgrades for non-border licensees that were not incorporated in the implementation timeline in the licensee’s request for waiver filed with the FCC would contribute to a delay in the licensee’s

³ See *September 12, 2007 Public Notice* at 4.

⁴ See e.g., *Improving Public Safety Communications in the 800 MHz Band*, WT Docket 02-55, *Order*, DA 08-1428, at 4-5 (rel. June 17, 2008).

⁵ The template is available at http://www.800TA.org/content/documents/rebanding_deadline_extension_process.asp.

⁶ See TA’s *Reconfiguration Handbook* (release 2.5) at 78-79, available at http://www.800TA.org/content/PDF/reconfiguration_materials/handbook.pdf.

reconfiguration. The licensee would have a heavy burden to overcome to demonstrate to the TA's satisfaction that the proposed upgrade would not lengthen its implementation schedule. Even if a licensee has incorporated the proposed upgrade into the timeline in its request for waiver, the TA will still need to evaluate the impact of the proposed upgrade on the licensee's schedule and on the timeline of adjacent licensees. For border area licensees, the TA again discourages upgrades, but will review them on an individual basis. Border area licensees should provide their upgrade proposal when they submit their initial cost estimate to begin FRA negotiations. As with non-border licensees, the TA still needs to evaluate the effect of the proposed upgrade on the licensee's implementation schedule as well as on the region's implementation timeline.

Fourth, the TA has observed that there have been significant delays between the time when licensees complete reconfiguration implementation and have the closing for their FRAs and submit a Completion Certification to the TA. These delays include time spent to complete the Actual Cost Reconciliation Process, filings with the FCC, and Completion Certifications. The length of the delays can range from a few months to more than a year. Additional information is available in Section II.B.6 of this report. The TA encourages licensees and Sprint Nextel to strive to complete these activities in a more timely manner.

Fifth, for licensees in the Canadian border area, the FCC released the *Second Report and Order* on May 9, 2008, which provided the revised band plan for the U.S.-Canada border regions and specified a 30 month reconfiguration period. It is important that affected licensees get started on planning and negotiating their reconfigurations. Such licensees may proceed with planning or negotiation activities to the extent that they are not frequency-dependent and would not result in unnecessary duplication of costs. Licensees that are seeking planning funding should note that the deadline for submitting a Request for Planning Funding ("RFPF") is October 14, 2008, as set forth in the FCC's *Second Report and Order*. The TA encourages licensees to submit RFPFs as soon as possible. Those submitting RFPFs that do not have a Planning Funding Agreement by October 14, 2008 will be placed into an expedited negotiation and mediation process. The licensee and Sprint Nextel will have an additional 30 days to continue PFA negotiations under the monitoring of a TA mediator. If, at the end of the 30 day period, there is no agreement on a PFA, the licensee and Sprint Nextel will participate in active mediation for 20 days. These procedures are set forth in the FCC's *Second Report and Order* and in the TA's recently revised Alternative Dispute Resolution ("ADR") Plan.⁷ For those licensees that will not seek planning funding, the TA, as directed by the Commission,⁸ will announce applicable negotiation schedules in the implementation plan and timetable that it will file with the FCC by October 14, 2008.

⁷ See *Second Report and Order* at ¶ 40; see also 800 MHz Transition Administrator, LLC, Alternative Dispute Resolution Plan (version 1.6), WT Docket No. 02-55, at 20-21 (filed June 23, 2008) ("*ADR Plan*").

⁸ See *Second Report and Order* at ¶ 42.

I. PROGRAM-WIDE SNAPSHOT AND RECENT DEVELOPMENTS


This section of the Quarterly Progress Report provides a program-wide snapshot that summarizes the status of the 800 MHz band reconfiguration program, discusses recent developments, identifies program-wide issues, and describes specific actions that the FCC and the TA have taken to address issues identified to date.

A. Program Wide Snapshot

1. Frequency Reconfiguration Agreement (“FRA”) Negotiations

An important measure of progress for the reconfiguration program is the number of contracts, or Frequency Reconfiguration Agreements (“FRAs”), that have been negotiated and agreed to between incumbent licensees and Sprint Nextel and submitted to the TA. An FRA specifies the reconfiguration activities and related costs for each licensee as well as the frequencies to be cleared. The bar chart below depicts the number of non-border FRAs that have been negotiated and submitted to the TA for Stage 1 (Channels 1-120 and Southeast ESMR channels) licensees and Stage 2 (NPSAC and Public Safety Expansion Band) licensees.

Chart 1: Non-border FRAs Submitted to the TA as of June 30, 2008⁹




- Stage 1: 99 percent of non-border FRAs have been submitted to the TA
- Stage 2: 72 percent of non-border FRAs have been submitted to the TA

⁹ Sprint Nextel is the data source for the number of expected FRAs. The estimate of total FRAs does not currently include all FRAs for licensees affected by the international border areas where revised border area band plans are still being analyzed for the Canadian border area and developed for the Mexican border area.

For the program as a whole, 1,532 FRAs have been submitted to the TA out of a total of 1,783 FRAs expected for non-border licensees in Stages 1 and 2. This equates to approximately 86 percent of all expected FRAs.

Another indication of progress is the number of FCC licenses (each license has a unique call sign) included in FRAs. The chart below shows the number of call signs with frequencies in the Channels 1-120 and NPSPAC bands included in FRAs submitted to the TA.

Chart 2: Call Signs in Submitted FRAs by Band¹⁰



The relatively greater number of outstanding Channels 1-120 call signs not in FRAs shown in this chart, as compared to the number of outstanding FRAs, reflects the significant number of call signs to be reconfigured that are located in, or affected by, the Canadian and Mexican border areas. For NPSPAC, the difference is again the border factor (both Canadian and Mexican) as well as an indication that a number of the remaining non-border FRAs relate to large systems with multiple call signs.

2. Reconfiguration Implementation


The TA generally measures the status of reconfiguration implementation (physical reconfiguration) progress in two ways: (1) the number of *FRAs* for which reconfiguration implementation is complete; and (2) the number of *call signs* that Sprint Nextel reports as being cleared by licensees.¹¹

¹⁰ This chart includes call signs within the Canadian and Mexican border regions. Data is based on the FCC's Universal Licensing System ("ULS") database. This chart does not include Expansion Band call signs.

¹¹ Cleared means that the licensee has retuned its base stations to its new channel assignments and commenced system operations on the new channels.

The bar chart below depicts the number of non-border FRAs for Stages 1 and 2 licensees that have completed reconfiguration implementation.

Chart 3: Non-border FRAs with Reconfiguration Implementation Complete



With Sprint Nextel reporting that physical reconfiguration is complete for 94 percent of non-border Channels 1-120 FRAs, Stage 1 is nearing completion, except for the border areas. In terms of call signs, approximately 63.4 percent of the Stage 1 site-specific call signs were reported by Sprint Nextel as being cleared by licensees as of June 30, 2008. The difference between the numbers by percentages of *call signs* compared to the numbers by percentages of *FRAs* is because the FRA statistics do not include agreements in border areas, while the call sign statistics do include call signs in border areas.¹²

NPSPAC reconfiguration implementations often involve complex system designs and interoperability requirements among numerous licensees in a region and generally require more time and coordination than was needed for Stage 1. Stage 2 implementation continues to see steady progress. During the second quarter, the licensees in 62 Stage 2 FRAs completed the transition to their new channels, bringing the total complete to 198 FRAs, including 118 FRAs for NPSPAC licensees. As of June 30, 2008, the licensees in 23 percent of non-border Stage 2 FRAs had completed the transition to their new channels. In terms of call signs, approximately 5.2 percent of Stage 2 call signs were reported by Sprint Nextel as being cleared by licensees as of June 30, 2008, which includes call signs in the border areas. The retuning of base stations to the licensee's new channel assignments and commencement of system operations on the new channels is a significant milestone because it means that the main goal of the reconfiguration process – separating Public Safety and commercial cellular operations – has been achieved.

¹² There are also a small number of call signs in Wave 1 and 2 that are in the FCC-defined border areas that are not included in FRA data.

B. Recent Developments

1. Requests for Waiver of June 26, 2008 Deadline

In response to the FCC's January 17, 2008 Public Notice¹³ directing non-border licensee that require additional time past June 26, 2008 to complete rebanding to request a waiver of the deadline, 596 licensees filed requests for waiver with the FCC's Public Safety and Homeland Security Bureau ("PSHSB") as of June 30, 2008. The filing deadline for Waves 3 and 4 licensees was April 15, 2008. As of the end of the second quarter, 47 percent of the total filings were from licensees that were unable to propose a specific implementation timetable because they had not completed FRA negotiations as of the filing deadlines and therefore filed requests for "interim" waiver. The remaining licensees have an executed FRA and filed "standard" requests for waiver requesting various dates for completing their reconfiguration implementation, ranging from a few months to a few years beyond June 2008.

The TA has created a webpage that provides information on the requests for waiver received by the TA. The link to this page can be found on the TA's website at http://www.800TA.org/content/documents/waiver_requests.asp. The table below contains statistics about the requests for waiver.

Table 1: Requests for Waiver of the June 26, 2008 Deadline, as of June 30, 2008

| Wave | Total Number of Requests | Interim | Standard |
|-----------------------|--------------------------|---------|----------|
| 1 | 207 | 75 | 132 |
| 2 | 137 | 65 | 72 |
| 3 | 214 | 122 | 92 |
| 4 | 38 | 21 | 17 |
| Total Requests | 596 | | |

On June 17, 2008, the PSHSB issued orders addressing the requests for waiver. There were two orders for each wave: (1) one order that addresses requests for interim waiver, and (2) one order that addresses "standard" requests for waiver. An appendix was attached to each order that specifies the extension date granted to each licensee. For the requests for interim waiver, the PSHSB generally granted the interim requests, conditioned on the licensee filing a supplemental waiver request by no later than July 18, 2008.¹⁴ Many licensees filed supplemental requests for waiver in July 2008. For the "standard" requests for waiver, the PSHSB generally granted waivers until July 1, 2009. The PSHSB instructed such licensees to focus on and exercise particular diligence in completing their implementation milestones and directed licensees to attempt to accelerate their schedules wherever possible. Licensees are expected to complete their

¹³ See January 17, 2008 Public Notice.

¹⁴ The PSHSB recommended that licensees use the "standard" request for waiver template developed by the TA when they submit supplemental requests for waiver and provide the information requested on the form to the extent available. The template is available on the TA's website at http://www.800TA.org/content/documents/rebanding_deadline_extension_process.asp.

reconfiguration activities in accordance with the schedule proposed in their request for waiver, and any changes to this schedule should be communicated to the FCC.

The PSHSB also clarified that licensees do not need to request waivers for continued operation on the five nationwide mutual aid channels in the old NPSPAC band after they have completed their own rebanding. The PSHSB stated, “Licensees may continue to operate and maintain infrastructure that supports the five mutual aid channels until all NPSPAC licensees in the region have completed rebanding of their own systems, provided that they notify the TA of such continued mutual aid operations.”¹⁵

On June 19, 2008, the PSHSB granted, subject to certain limitations and conditions, Sprint Nextel’s May 1, 2008 request for waiver to maintain continued access to Channels 1-120 until NPSPAC licensees are ready to retune their systems.¹⁶ With regard to Sprint Nextel’s June 17, 2008 Petition for Relief seeking to remain on its interleaved, expansion band, and guard band channels beyond June 26, 2008, the PSHSB has granted several 30 day extensions of the deadline in order to provide the FCC with additional time to consider the issues raised by Sprint Nextel’s petition. On August 25, 2008, the PSHSB issued an order waiving that deadline until September 24, 2008.¹⁷

2. Puerto Rico Band Plan

On June 30, 2008, the PSHSB adopted a “Second Further Notice of Proposed Rule Making” that sought comment on proposals for establishing a reconfigured 800 MHz band plan in Puerto Rico.¹⁸ The PSHSB sought comment on the alternative band plan and negotiation timetable that the TA proposed in an October 19, 2007 filing and on potential alternatives. Comments were filed on August 8, 2008 and reply comments were filed on August 22, 2008.

3. Sprint Nextel’s Access to Channels in the Old NPSPAC Band

On March 25, 2008 Sprint Nextel formally requested that the FCC update certain of its Economic Area (“EA”) licenses to add authority to operate in the old NPSPAC band (821-824 and 866 to 869 MHz) in NPSPAC Region 7 (Colorado). The grant of its request would allow Sprint Nextel to start a significant step in the reconfiguration of its iDEN network by enabling it to begin operations on spectrum vacated by Public Safety licensees that relocated to the new NPSPAC band.

¹⁵ *Id.*

¹⁶ Improving Public Safety Communications in the 800 MHz Band, WT Docket 02-55, *Order*, DA 08-1444 (rel. June 19, 2008).

¹⁷ Improving Public Safety Communications in the 800 MHz Band, WT Docket 02-55, *Order*, DA 08-1963 (rel. Aug. 25, 2008).

¹⁸ Improving Public Safety Communications in the 800 MHz Band, WT Docket 02-55, *Second Further Notice of Proposed Rule Making*, DA 08-1530 (rel. June 30, 2008).

On May 6, 2008, the FCC granted Sprint Nextel's request and stated that it would update those licenses to authorize operations in the old NPSPAC band in Colorado, subject to certain conditions designed to protect NPSPAC licensees in the area that had yet to complete reconfiguration.¹⁹ The FCC also set forth a procedure under which Sprint Nextel may request similar updates of its EA licenses covering other NPSPAC regions.

In accordance with that procedure, Sprint Nextel has subsequently filed requests to update its EA licenses in other NPSPAC regions. On May 23, 2008 Sprint Nextel filed a request to similarly modify EA licenses covering New England, Minnesota, Chicago – Metro, Northern California and Florida. On June 12, 2008, Sprint Nextel filed a request to similarly modify EA licenses covering Hawaii, Alaska, Missouri, Utah, Iowa, Kentucky, Tennessee, Michigan, Louisiana and Mississippi. On July 3, 2008, Sprint Nextel filed a request to similarly modify EA licenses covering Eastern Pennsylvania (Region 28), North Carolina, South Carolina, Virginia, West Virginia, Oregon, Washington, DC area (Region 20) and Upstate New York (Region 30) NPSPAC regions. On July 9, 2008, Sprint Nextel filed a request to similarly modify EA licenses covering Idaho, Wyoming, Montana, North Dakota, South Dakota, Nebraska, Kansas, Arkansas, Oklahoma and Texas – Lubbock, Texas – Austin, Texas – Dallas, and Texas - Houston.

A review of records in the FCC's Universal Licensing System ("ULS") database on August 12, 2008 indicated the FCC had modified those EA licenses.

4. Sprint Nextel's Monthly Reports

The FCC's *Third Memorandum Opinion and Order* required Sprint Nextel to file monthly reports with the FCC and the TA on its clearing of Channels 1-120 spectrum.²⁰ During the second quarter, Sprint Nextel filed reports on April 1, May 1, and June 2, 2008. Sprint Nextel also filed a report on July 1, 2008, in which it reported that it has cleared all non-Sprint Nextel, non-SouthernLINC incumbent licensees from Channels 1-120 in 47 NPSPAC regions (an increase of five regions since April 1, 2008) and that more than 96 percent of Stage 1 licensees have been retuned.²¹ Sprint Nextel reported that of the nine remaining NPSPAC regions or U.S. Territories, seven of these regions have three or fewer Channels 1-120 licensees that remain to be retuned. For Stage 2, Sprint Nextel's July report provided a list of 234 NPSPAC licensees (up from 167 licensees as of April 1, 2008) that have agreed upon a date with Sprint Nextel by which Sprint Nextel will clear Channels 1-120 and have established with Sprint

¹⁹ Letter from David Furth, FCC, and Joel Taubenblatt, FCC, to Lawrence Krevor, Sprint Nextel, and James Goldstein, Sprint Nextel, "Sprint Nextel Request for Amendment of 800 MHz EA Licenses to Include 821-824/866-869 MHz," WT Docket No. 02-55, DA 08-1074 (May 6, 2008).

²⁰ See *Third Memorandum Opinion and Order* at ¶¶ 29-31. The reports must include the following information: (1) the number of licensees that have been cleared from Channels 1-120 and the number that remain to be cleared; (2) the number of Channels 1-120 frequencies being used by Sprint Nextel in its own network and the number it has vacated; and (3) information regarding requests by NPSPAC licensees for Sprint Nextel to vacate Channels 1-120 frequencies.

²¹ See Sprint Nextel Corporation, "Sprint Nextel's Status Report on 800 MHz Band Reconfiguration," WT Docket No. 02-55, at 2 (filed July 1, 2008).

Nextel a firm date for starting and completing their physical retuning work and noted that many have finished their retunes.

5. Border Areas

a. Canada

On May 9, 2008, the FCC released a *Second Report and Order* that established a reconfigured 800 MHz band plan in the U.S.-Canada border regions. The FCC established a 30-month transition period that begins on October 11, 2008, of which the planning and negotiation process is expected to take approximately seven to eight months and implementation would take approximately 22 to 23 months.

The *Second Report and Order* also established timelines for planning, negotiations, and implementation in the border areas. The FCC adopted timelines for planning, negotiations, and mediation that are consistent with the expedited timelines in the FCC's *September 12, 2007 Public Notice*. A Canadian border region licensee that intends to negotiate a Planning Funding Agreement ("PFA") with Sprint Nextel must submit Request for Planning Funding ("RFPF") within 60 days of the effective date of the *Second Report and Order* (i.e., by October 14, 2008). The TA encourages licensees to submit RFPFs as soon as possible. The licensee and Sprint Nextel will engage in PFA negotiations. If they have not reached an agreement by October 14, 2008, the parties will have an additional 30 days to continue PFA negotiations under the monitoring of a TA mediator. If, at the end of the 30 day period, there is no agreement on a PFA, the licensee and Sprint Nextel will participate in active mediation for 20 days. Once the PFA is approved by the TA, a licensee will have 90 to 110 days for planning, depending on number of radios in its system. Once planning is complete and a cost estimate is submitted to Sprint Nextel, the parties have 30 days for FRA negotiations. If they are unable to negotiate an FRA within 30 days, the parties will participate in mediation for 20 days. The TA made corresponding changes to the Alternative Dispute Resolution ("ADR") Plan.²²

The FCC directed the TA to develop, by October 14, 2008, a more detailed region-by-region timetable with sequential milestones for completion of each stage of the implementation process. The TA is currently developing the timetable.

In the meantime, licensees in the Canadian border regions may proceed with planning or negotiation activities to the extent that they are not frequency-dependent and would not result in unnecessary duplication of costs. In the coming months, such licensees will receive a Frequency Proposal Report ("FPR") from the TA that will detail their proposed replacement frequencies.

The number of licensees with frequencies subject to reconfiguration that are affected by the *Second Report and Order* is 334 based on an evaluation of FCC Registration Numbers ("FRNs") in the FCC's ULS data. This will generally translate to fewer FRAs as several licensees have multiple FRNs and multiple licensees may join into a single FRA. Of the 334 identified FRNs, 174 are related to Public Safety licensees and 160 are non-Public Safety. As

²² See ADR Plan at 20-21.

frequency planning for affected licensees the data in the Quarterly Progress Report will be adjusted regarding call sign and licensee counts.

b. **Mexico**

The band plan for the U.S.-Mexico border area is still under development. Accordingly, the FCC issued a Public Notice on June 30, 2008 modifying the schedule for border area non-NPSPAC (Stage 1) and NPSPAC (Stage 2) licensees in the U.S.-Mexico border area.²³ The FCC postponed the start of the mediation period until October 2, 2008 for such licensees. The FCC also extended the filing freeze on new applications in Wave 4 border areas until November 12, 2008.

During the extended negotiation periods, the FCC has encouraged Wave 4 licensees affected by the Mexican border area to engage in planning and negotiation activities to the extent that they are not frequency-dependent and would not result in unnecessary duplication of costs.²⁴ If planning funding is required, licensees will need to submit a Request for Planning Funding to the TA and negotiate a PFA with Sprint Nextel.²⁵ Licensees may submit an RFPP prior to receiving replacement frequencies.

²³ See "Public Safety and Homeland Security Bureau Extends 800 MHz Rebanding Negotiation Periods for Wave 4 Border Area NPSPAC and Non-NPSPAC Licensees Along the U.S.-Mexico Border," *Public Notice*, WT Docket No. 02-55, DA 08-1529 (rel. June 30, 2008) ("*Wave 4 Extension Public Notice*").

²⁴ See *Wave 4 Extension Public Notice*.

²⁵ For Wave 4, Stages 1 and 2 licensees in the U.S.-Mexico border area that did not receive Frequency Proposal Reports by August 1, 2006, RFPP submissions (if necessary) will be due 45 days from the date of an FPR mailing to the licensee. The RFPP deadline will be noted in the FPR cover letter.

II. QUARTERLY UPDATE

This section highlights the key areas within each wave and provides financial and support information about the program.

A. Wave Update

This section presents further detail about the status of negotiations and reconfiguration implementation for licensees. The pace of progress in implementing reconfiguration of Stage 1 networks has a direct effect on the pace of reconfiguration for Stage 2 networks. Stage 1 licensees must be relocated off their frequencies in the lower 1-120 channel portion of the 800 MHz band, before Stage 2 NPSPAC licensees can move to their new frequencies in the lower portion of the 800 MHz band. This interdependency of reconfiguration progress between Stages 1 and 2 is consistent across all four waves.

1. Stage 1 (Channels 1-120)

a. Planning and Negotiations

Most Stage 1 licensees included planning costs (if any) in their FRAs, but some negotiated Planning Funding Agreements (“PFAs”) with Sprint Nextel. As of June 30, 2008, 62 PFAs, with a total contract value, including amendments, of \$10.2 million, were submitted to the TA for Stage 1 licensees.

The negotiation of Stage 1 Frequency Reconfiguration Agreements is virtually completed with the exception of border area licensees. As of June 30, 2008, 907 FRAs (98 percent) have been submitted to the TA out of the 920 FRAs anticipated for Stage 1 licensees in all waves. The contract value of these FRAs, including amendments, totals \$74.5 million.

In all of Stage 1, there were a total of seven mediation dockets (or “cases”) pending as of June 30, 2008 out of the 487 mediation dockets opened for Stage 1 licensees. This includes two mediations in Wave 3 and five in Wave 4.²⁶ Three Stage 1 mediations were resolved during the second quarter. The pending mediation dockets fall into one of the following categories: (1) the mediation resulted in a PFA with an FRA still to be negotiated upon the completion of the planning contemplated by the PFA; or (2) the parties reached agreement, but had not yet executed an FRA. As of June 30, 2008, only 17 Stage 1 mediations (3.5 percent) had been referred to the FCC for *de novo* review, of which eight were settled by the parties prior to a decision by the FCC.

b. Reconfiguration Implementation

As of June 30, 2008, Sprint Nextel is reporting that physical reconfiguration is complete for 868 Stage 1 FRAs out of the 920 FRAs anticipated for Stage 1, which is 94 percent of non-

²⁶ The remaining mediation dockets in Wave 4 include several Wave 3, Stage 1 licensees whose Gulf Coast Wave Change Requests were granted in June 2006, resulting in the licensee’s negotiations and reconfiguration implementation being moved to Wave 4, Stage 1.


border Channels 1-120 FRAs (an increase from 93 percent as of March 31, 2008). Of the 920 non-border FRAs expected for Stage 1, only 52 FRAs (6 percent) have not completed physical reconfiguration.

As of June 30, 2008, approximately 63.4 percent (up from 62.9 percent as of March 31, 2008) of the Stage 1 site-specific call signs were reported by Sprint Nextel as being cleared by licensees. The difference between the numbers by percentages of call signs compared to the numbers by percentages of FRAs is because the FRA statistics do not include agreements in border areas, while the call sign statistics do include call signs in border areas.²⁷ Progress during the second quarter included one additional NPSPAC region – Region 31: North Carolina reaching 100 percent reporting clear. As of June 30, 2008, there were 30 NPSPAC regions that reported that 100 percent of the call signs were cleared.

Map 1 below shows the progress of clearing Channels 1-120 to allow relocation of the NPSPAC band, with significant progress in all areas of the country outside the areas affected by international borders.

²⁷ There are also a small number of call signs in Wave 1 and 2 that are in the FCC-defined border areas that are not included in FRA data.

Map 1: Channels 1-120 Locations and Reconfiguration Status, by NPSPAC Region as of June 30, 2008²⁸



2. Stage 2 (NPSPAC and Public Safety Expansion Band)

a. Planning and Negotiations

In Stage 2, nearly half of the licensees sought planning funding and negotiated PFAs. As of June 30, 2008, 436 PFAs, with a total contract value, including amendments, of \$75.6 million, were submitted to the TA for Stage 2 licensees.

Progress continues to be made in the negotiation of FRAs for Stage 2 licensees. During the second quarter of 2008, parties completed negotiations on and submitted to the TA an additional 66 Stage 2 FRAs. As shown in the table below, as of June 30, 2008, 625 FRAs (72 percent) have been submitted to the TA out of the 863 FRAs anticipated for non-border Stage 2

²⁸ The licensee clearing information is provided by Sprint Nextel. Some regions adjacent to international borders will not reach 100 percent until revised border area band plans are available. Locations noted on the map are based upon ULS data regarding Channels 1-120 licensing as of November 2004.

licensees in all waves. The contract value of these FRAs, including amendments, totals \$310.4 million.

Table 2: Status of Reconfiguration for Stage 2 (NPSPAC and Public Safety Expansion Band) Licensees as of June 30, 2008 (milestones achieved by number of FRAs)²⁹

| Wave | Stage 2 Anticipated FRAs** | FRA Negotiations and Approval | | | Reconfiguration Implementation | | | | |
|---------------|----------------------------|-------------------------------|---------------------|--------------------------------------|---|--|---|--|---|
| | | FRAs Submitted to TA | FRAs Approved by TA | % of Anticipated FRAs Approved by TA | # of FRAs with Physical Retunes Reported as Completed | % of Anticipated FRAs with Physical Retune Reported as Completed | Completion Certifications Submitted to TA | Completion Certifications Verified by TA | % of Anticipated FRAs with Completion Certifications Verified by TA |
| Wave 1 | 347 | 276 | 270 | 78% | 91 | 26% | 17 | 16 | 5% |
| Wave 2 | 231 | 187 | 179 | 77% | 78 | 34% | 16 | 16 | 7% |
| Wave 3 | 231 | 133 | 128 | 55% | 20 | 9% | 5 | 5 | 2% |
| Wave 4 | 54 | 29 | 29 | 53% | 9 | 16% | 1 | 1 | 2% |
| Total | 863 | 625 | 606 | 70% | 198 | 23% | 39 | 38 | 4% |

* This table does not include any estimate of deals that will include call signs in or affected by the FCC-defined border areas.

²⁹ Sprint Nextel is the data source for the estimated number of anticipated FRAs in column 2. The figures have not been verified by the TA. Any changes to the number of anticipated FRAs from previous Quarterly Progress Reports are the result of how Sprint Nextel structures deals with licensees (*i.e.*, deals cancelled or consolidated). For Wave 3, Stage 2, the number of expected FRAs will increase as additional FRAs are reached with Wave 3 Southeast ESMR Band licensees who were deferred from Wave 3, Stage 1 to Wave 3, Stage 2 and those deals are added to the count. Given that some FRAs noted in the table are for licensees with mobile-only systems, there will be a difference between the number of FRAs and the number of FRAs reporting frequencies cleared.

Table 3: Status of Reconfiguration for Licensees in Stage 2 (NPSPAC and Public Safety Expansion Band) as of June 30, 2008 (milestones achieved by number of call signs)

| Wave | Stage 2 Call Signs * | FRA Negotiations and Approval | | | Reconfiguration Implementation | | | | |
|---------------|----------------------|-------------------------------|--------------------------|--------------------------|-----------------------------------|-----------------------------------|---|--|---|
| | | # in FRAs Submitted to TA | # in FRAs Approved by TA | % in FRAs Approved by TA | # Reported as Cleared by Licensee | % Reported as Cleared by Licensee | Completion Certifications Submitted to TA | Completion Certifications Verified by TA | % with Completion Certifications Verified by TA |
| Wave 1 | 2190 | 1598 | 1532 | 70% | 136 | 6% | 27 | 25 | 1% |
| Wave 2 | 920 | 432 | 396 | 43% | 114 | 12% | 18 | 18 | 2% |
| Wave 3 | 1127 | 435 | 289 | 26% | 45 | 4% | 12 | 12 | 1% |
| Wave 4 | 1826 | 220 | 193 | 11% | 18 | 1% | 8 | 8 | 0.4% |
| Total | 6063 | 2685 | 2410 | 40% | 313 | 5% | 65 | 63 | 1% |

* Includes call signs in the FCC-defined international border areas.

The mediation process has proven successful in aiding licensees and Sprint Nextel in reaching agreements. As of June 30, 2008, only 47 Stage 2 mediations (5.2 percent) had been referred to the FCC for *de novo* review, of which thirteen were settled by the parties prior to a decision by the FCC.

(i) **Wave 1**

Wave 1, Stage 2 is the largest of the NPSPAC channel reconfiguration waves, with 347 FRAs expected to be negotiated between Sprint Nextel and Public Safety agencies. As shown in Table 2 above, as of June 30, 2008, approximately 78 percent of the FRAs expected for Wave 1, Stage 2 have been approved by the TA. There are a small number of Wave 1 licensees located in the U.S.-Canada border area – in northern New England (NPSPAC Region 19) – that will begin FRA negotiations, based on a schedule to be published by the TA pursuant to the *Second Report and Order*, to complete the remaining FRAs for this Wave.

The Wave 1, Stage 2 mediation period began on November 1, 2006. As of June 30, 2008, of the 333 mediation dockets opened for Wave 1, Stage 2 licensees, 259 mediation dockets had been resolved (an increase from 250 resolved as of March 31, 2008). The parties in 60 mediations had negotiated PFAs and were in various stages of planning; 13 of these had reached agreement but had not yet executed FRAs. The parties in two other mediations in which the licensee did not have a PFA had also reached agreement but had not yet executed FRAs. Six mediation dockets were the subject of Recommended Resolutions pending before the FCC for *de novo* review. Three mediation dockets were the subject of orders issued by the PSHSB and were being reviewed by the full Commission.

(ii) **Wave 2**

As shown in Table 2 above, as of June 30, 2008, approximately 77 percent of the FRAs expected for Wave 2, Stage 2 have been approved by the TA. There are a number of Wave 2 licensees located in the U.S.-Canada border who will begin FRA negotiations based on a schedule to be published by the TA pursuant to the *Second Report and Order* to complete the remaining FRAs for this Wave.

The Wave 2, Stage 2 mediation period began on February 1, 2007. As of June 30, 2008, of the 233 mediation dockets opened for Wave 2, Stage 2 licensees, 190 mediation dockets had been resolved (an increase from 172 resolved as of March 31, 2008). The parties in 38 mediations had negotiated PFAs and were in various stages of planning; 15 of these had reached agreement but had not yet executed FRAs. The parties in two other mediations in which the licensees did not have PFAs had also reached agreement but had not yet executed FRAs. Two mediation dockets were the subject of Recommended Resolutions pending before the FCC for *de novo* review. The parties in one mediation docket were in the process of negotiating an FRA following *de novo* review by the FCC.

(iii) **Wave 3**

Besides NPSPAC licensees, Wave 3, Stage 2 includes certain licensees with Southeast ESMR Band frequencies that were deferred from Wave 3, Stage 1 at the licensee's request.³⁰ As shown in Table 2 above, as of June 30, 2008, approximately 55 percent of the FRAs expected for Wave 3, Stage 2 have been approved by the TA.

The Wave 3, Stage 2 mediation period began on May 1, 2007. As of June 30, 2008, of the 265 mediation dockets opened for Wave 3, Stage 2 licensees, 158 mediation dockets had been resolved (an increase from 123 resolved as of March 31, 2008).³¹ The parties in 103 mediations had negotiated PFAs and were in various stages of planning; 31 had reached agreement but had not yet executed FRAs. One mediation docket was the subject of a Recommended Resolution pending before the FCC for *de novo* review.

(iv) **Wave 4**

As shown in Table 2 above, as of June 30, 2008, approximately 53 percent of the non-border area FRAs expected for Wave 4, Stage 2 have been approved by the TA.

The Wave 4, Stage 2 mediation period for non-border area licensees began on August 1, 2007. As of June 30, 2008, of the 66 mediation dockets opened for Wave 4, Stage 2 licensees,

³⁰ Wave 3, Stage 1 licensees whose Wave 3 ESMR Negotiation Deferral Requests were granted in June 2006 had their negotiations and reconfiguration implementation deferred to Wave 3, Stage 2.

³¹ The difference between the number of mediation dockets and the number of expected FRAs for Wave 3, Stage 2 is largely due to certain deals with Wave 3 Southeast ESMR Band licensees who were deferred from Wave 3, Stage 1 to Wave 3, Stage 2 not being included in the number of expected FRAs. The number of expected FRAs for Wave 3, Stage 2 will increase as additional FRAs are reached with such licensees and those deals are added to the count.

40 mediation dockets had been resolved (an increase from 36 resolved as of March 31, 2008). The parties in 20 mediations had negotiated PFAs and were in various stages of planning; two had reached agreement but had not yet executed FRAs. In addition, the parties in three mediation dockets had reached agreement on terms but not yet executed their PFAs or FRAs. No mediations were referred to the FCC for *de novo* review.

Wave 4, Stage 2 licensees with systems located in, or affected by, the international border areas with Mexico and Canada have not yet received replacement frequency proposals from the TA and the expected FRAs for such licensees are not included in the FRA statistics for Wave 4.

b. **Reconfiguration Implementation**

There continues to be steady progress in reconfiguration implementation by Stage 2 licensees. A number of NPSPAC licensees are moving forward with and completing their implementation activities and are helping to define an implementation framework that can serve as a model for other NPSPAC licensees.

(i) **Implementation Planning Sessions**

One of the TA's most effective methods for facilitating implementation activities has been to conduct regional Implementation Planning Sessions ("IPS" or "sessions"). These sessions bring together NPSPAC and interoperable Expansion Band licensees, their equipment vendors, technical consultants, and Sprint Nextel to develop consolidated implementation schedules.

During the meetings, the TA works with licensees to develop implementation schedules for the regions that identify key milestones and dependencies associated with reconfiguration implementation activities. This is particularly important because many FRAs for NPSPAC licensees do not contain firm implementation dates. The sessions help licensees adjust implementation schedules to deal with complicated interconnections and interdependencies of shared networks – particularly regarding setting dates for retuning mutual aid channels used by neighboring municipalities. The IPS have also been successful in enabling parties to reach an understanding on the timing of clearing and surrendering frequencies for those licensees that are ready to transition to the new channels.

During the second quarter, the TA conducted sessions in Region 51: Texas – East (Houston Area) and Region 10: Georgia. As of June 30, 2008, the TA had conducted 25 IPS in 21 NPSPAC regions that were attended by 331 licensees operating more than 695,000 radios.³² The TA will continue to hold sessions for all waves and follow-up sessions when needed. The TA encourages licensees to attend and participate in IPS in their region.

³² The TA had conducted 15 IPS in Wave 1 NPSPAC regions attended by 162 licensees, 8 IPS in Wave 2 NPSPAC regions attended by 121 licensees, and 2 IPS in Wave 3 NPSPAC regions attended by 48 licensees. The TA is currently gathering and analyzing information to assess future IPS for Wave 4.

(ii) **Reconfiguration of Subscriber Equipment**

A key component of reconfiguration implementation is the retuning, reflashing, and/or replacement of subscriber equipment. As of June 30, 2008, Stage 2 licensees had retuned, reflashed, or replaced 174,675 radios.


(iii) **Infrastructure Retuning and System Cutover**

Another significant milestone in the implementation process is the retuning of base stations to the licensee's new channel assignments and commencement of system operations on the new channels. Of the 863 FRAs expected for Stage 2, there were 198 FRAs (an increase from 136 FRAs as of March 31, 2008) where Stage 2 licensees had completed the transition to their new channels as of June 30, 2008, including 118 FRAs for NPSPAC licensees. As of June 30, 2008, physical reconfiguration was complete for 23 percent of non-border Stage 2 FRAs (an increase from 16 percent as of March 31, 2008).

As of June 30, 2008, approximately 5.2 percent (up from 3.6 percent as of March 31, 2008) of the Stage 2 call signs were reported by Sprint Nextel as being cleared by licensees, which includes call signs in the border areas.

Map 2 graphically depicts a geographic perspective of NPSPAC reconfiguration progress, as of June 30, 2008, by licensed NPSPAC locations. Progress on Expansion Band clearing is detailed in Appendix 2.

Map 2: NPSPAC Locations and Reconfiguration Status, by NPSPAC Region as of June 30, 2008



B. Program Financial Information

This section provides information for the second quarter of 2008 regarding reconfiguration expenditures, letters of credit, 800 MHz incumbent licensee reviews, the external audit, and the TA's fees and expenses.

1. Reconfiguration Expenditures

a. 800 MHz Incumbent Licensee Reconfiguration Costs

As of June 30, 2008, Sprint Nextel and incumbent licensees had executed FRAs and PFAs pursuant to TA-approved cost estimates totaling approximately \$417.2 million and Sprint Nextel had paid approximately \$173.9 million of this amount as advance payments and for work completed to date. This compares to \$337.6 million in executed FRAs and PFAs and \$144.6 million paid, as of March 31, 2008.

Sprint Nextel has reported to the TA that it had incurred, on a cash basis, approximately \$493.6 million (through June 30, 2008) in costs for (a) payments made to incumbent licensees or their vendors in accordance with TA-approved agreements executed by incumbent licensees and Sprint Nextel; and (b) replacement equipment costs, including costs related to the development of software for certain incumbent licensee subscriber equipment that enables such subscriber equipment to be retuned rather than replaced and costs related to replacement equipment to be provided to incumbent licensees by Sprint Nextel (collectively “800 MHz Incumbent Licensee Reconfiguration Costs”). To date, Sprint Nextel had requested that the TA assess approximately \$207.4 million of the 800 MHz Incumbent Licensee Reconfiguration Costs (submitted as of March 31, 2008) for the purpose of determining whether those costs are creditable against the payment Sprint Nextel will make to the United States Treasury at the completion of reconfiguration (“Creditable Costs”). The TA has performed a review of approximately \$207.4 million in costs (submitted as of March 31, 2008). The status of these costs is as follows:

- \$162.5 million was determined by the TA to be Creditable Costs pending the Final Accounting to be performed at completion of reconfiguration and the results of the external audit.
- The remaining \$44.9 million requires additional information from Sprint Nextel or incumbents to determine whether these costs are creditable.

Sprint Nextel has not submitted the remaining \$286.2 million of the 800 MHz Incumbent Licensee Reconfiguration Costs to the TA for credit assessment or for external audit.

b. Sprint Nextel Costs

Sprint Nextel has reported to the TA that it had incurred, on a cash basis, approximately \$306.6 million (through June 30, 2008) in costs to support (a) incumbent licensee negotiations, (b) systems development costs for tracking and reporting of program activity, (c) Sprint Nextel’s program and financial management activities, (d) other program costs, and (e) reconfiguration of Sprint Nextel’s systems in the 800 MHz band (collectively “Sprint Nextel Costs”). The Sprint Nextel Costs exclude certain amounts incurred related to Sprint Nextel’s internal network costs that Sprint Nextel may submit for credit at a later date (“To Be Determined Sprint Nextel Costs”). To date, Sprint Nextel has requested that the TA assess approximately \$196.4 million of the Sprint Nextel Costs (submitted as of March 31, 2008) for the purpose of determining whether those costs are Creditable Costs. The TA has performed a review of approximately \$187.7 million in costs (submitted as of December 31, 2007). The status of these costs is as follows:

- \$27.5 million was determined by the TA to be Creditable Costs pending the Final Accounting to be performed at completion of reconfiguration and the results of the external audit.
- The remaining \$160.2 million requires additional information from Sprint Nextel to determine whether these costs are creditable.

Sprint Nextel has not submitted the remaining \$110.2 million of the Sprint Nextel Costs or any of the To Be Determined Sprint Nextel Costs to the TA for credit assessment or for external audit.

c. **1.9 GHz Clearing Costs**

Sprint Nextel has reported to the TA that it has incurred approximately \$481.2 million in costs (through June 30, 2008) associated with reconfiguration of the 1.9 GHz band. These costs are reported for informational purposes only. The TA does not conduct a review of these costs.

d. **Estimated Total Reconfiguration Expenditures**

On August 6, 2008, Sprint Nextel filed its Form 10-Q filing for the quarterly period ended June 30, 2008 with the Securities and Exchange Commission ("SEC") and disclosed that from the inception of the program through June 30, 2008, Sprint Nextel has incurred approximately \$1.4 billion of costs directly attributable to the spectrum reconfiguration program.³³

2. **Letters of Credit**

For the quarter ended June 30, 2008, Sprint Nextel made all its required payments to licensees and vendors. Accordingly, there has been no need to draw on the Letters of Credit through June 30, 2008. Sprint Nextel has reported to the TA that it had incurred, on a cash basis, approximately \$43.3 million (through June 30, 2008) in Letter of Credit Fees.

The TA reviewed the \$2.163 billion Letters of Credit in view of the programmatic obligations satisfied through March 31, 2008 by Sprint Nextel. On July 17, 2008, the TA recommended that the Letters of Credit be reduced by \$85 million based on costs paid through March 31, 2008. The FCC concurred with the TA's request on August 25, 2008, and the Letters of Credit were reduced from \$2.163 billion to \$2.078 billion.

3. **800 MHz Incumbent Licensee Reviews**

As of June 30, 2008, the TA received completion certifications for 84 PFAs and 742 FRAs. These completion certifications were filed as part of the closing process once all planning or reconfiguration implementation activities were completed. The TA has reviewed the amounts expended on planning activities and reconfiguration implementation activities covered by these PFAs and FRAs and concurs with the identified remaining payments due incumbent licensees or refunds due Sprint Nextel, pending any results of the TA's post-close review rights or external audit.

³³ See Sprint Nextel Corporation, Quarterly Report on Form 10-Q for the quarterly period ended June 30, 2008, at 22 (filed Aug. 6, 2008), available at <http://www.sec.gov/Archives/edgar/data/101830/000119312508167955/d10q.htm>.

4. External Audit

In the second quarter of 2008, Reznick Group, the external auditors selected by the TA, completed the annual audit of program expenditures for the year ended December 31, 2007 and for the period from inception (August 6, 2004) through December 31, 2007 (“the 2007 Audit”) and the Statement of Program Expenditures was issued on June 30, 2008. As discussed previously, certain 800 MHz Incumbent Licensee Reconfiguration Costs and Sprint Nextel Costs have not been submitted by Sprint Nextel to the TA for credit assessment or for external audit. Accordingly, these costs will be included in a subsequent period audit.

During the 2007 Audit, incumbent licensees that had executed closing documents that had been reviewed and approved by the TA were subject to audit. As part of the 2007 Audit, Reznick Group selected incumbent licensee’s closing documents to audit the actual costs reimbursed. As part of the process, Reznick Group reviewed the documentation provided to Sprint Nextel by the incumbent licensee as part of the Actual Cost Reconciliation process and determined what additional records and supporting documentation were required, if any.

5. Transition Administrator

a. Fees, Expenses, and Staffing

The TA’s fees and expenses for the quarter ended June 30, 2008 were \$8.9 million in fees and \$0.1 million in expenses, for a total of \$9.0 million, which is approximately \$0.1 million lower than the forecast for the first quarter. Additional details are provided in Appendix 9. TA staffing as of June 30, 2008 consisted of 69 Full Time Equivalents (“FTEs”).

The TA’s fees and expenses for the quarter ending September 30, 2008 are estimated at \$9.6 million in fees and \$0.2 million in expenses, for a total of \$9.8 million.

b. Disclosure of Non-Reconfiguration Fees

In accordance with the TA’s Independence Management Plan, the TA reports that BearingPoint received \$1,310,269 from Sprint Nextel in non-TA fees and costs for the quarter ended June 30, 2008.³⁴

6. Status of Reconfiguration Completion Certifications (Closing)

During the second quarter of 2008, an additional 62 PFA Completion Certifications were submitted to the TA, raising the total number received by the TA to 84.³⁵ Of these, the TA had reviewed and certified 75 PFAs as complete, with the remaining nine under review as of June 30, 2008. Appendix 8 contains a summary of deals that have closed as of June 30, 2008.

³⁴ See Independence Management Plan for the 800 MHz Transition Administrator Team Members (Version 1.1), WT Docket No. 02-55, at 4 (filed May 9, 2005).

³⁵ Of these, 16 were for Stage 1 licensees and 68 were for Stage 2 licensees

During the second quarter of 2008, an additional 51 FRA Completion Certifications³⁶ were submitted to the TA, raising the total number received by the TA to 742.³⁷ Of these, the TA had reviewed and certified 730 FRAs as complete, with the remaining 12 under review as of June 30, 2008. Appendix 8 contains a summary of deals that have closed as of June 30, 2008.

Sprint Nextel has provided the TA with the following data which describes the status of deals, in terms of numbers of FRAs in each stage of the contract closing process as of June 30, 2008.

Table 4: Status of FRAs in the Closing Process (after completion of physical reconfiguration)³⁸

| Status of FRAs | Number |
|---|-------------|
| Closed FRAs | 730 |
| FRAs Pending TA Completion Certification Review | 12 |
| FRAs Pending in the Sprint Nextel Closing Process: | |
| Sprint Nextel Execution of the Completion Certificates | 18 |
| Sprint Nextel Receipt of Signed Completion Certificates from Incumbent Licensees | 22 |
| Sprint Nextel Preparation of Completion Certificates | 13 |
| Total FRAs in the Sprint Nextel Closing Process | 53 |
| FRAs Pending in the Actual Cost Reconciliation Process: | |
| Sprint Nextel Pending Receipt of Signed Reconciliation Statement | 28 |
| Sprint Nextel Waiting for Receipts and Preparing Actual Cost Reconciliation Statement | 109 |
| Sprint Nextel Preparing Request for Receipt Letter | 22 |
| Total FRAs in the Actual Cost Reconciliation Process | 159 |
| FRAs not in the above Closing or Actual Cost Reconciliation Processes: | |
| Finalization of either certain Reconfiguration Project Management activities or Requisite Regulatory Filings | 23 |
| Completion of the Actual Cost Reconciliation and either Finalization of certain Reconfiguration Project Management activities or Requisite Regulatory Filings | 68 |
| Completion of the Actual Cost Reconciliation, Requisite Regulatory Filings, and certain Reconfiguration Project Management activities | 21 |
| Total FRAs not in the above Closing or Actual Cost Reconciliation Processes | 112 |
| Total FRAs for which physical reconfiguration is complete | 1066 |

The TA has observed significant lags between completing physical reconfiguration and completing all necessary filings with the FCC and processing Completion Certifications through Sprint Nextel and the TA. For the closed FRAs (including those pending TA review), the average elapsed time between the completion of the physical reconfiguration and completion of the closing process was 7.5 months as of June 30, 2008 (compared to 6.8 months for the period ending March 31, 2008). For FRAs that have not yet closed, the average outstanding elapsed time from completion of the physical reconfiguration as of June 30, 2008 is 11.5 months (compared to 11.7 months as of March 31, 2008).

³⁶ From this point forward all subsequent information is related to FRA Completion Certifications only.

³⁷ Of these, 703 were for Stage 1 licensees and 39 were for Stage 2 licensees.

³⁸ Sprint Nextel is the data source for this table.

As of June 30, 2008, the major area of delay was the Actual Cost Reconciliation Process which accounts for 49 percent of the FRAs that have completed the physical reconfiguration but are not yet closed. Of the 159 FRAs in the Actual Cost Reconciliation Process, 122 (77 percent) of the FRAs have been in this same stage for three months or longer. The status of deals, in terms of numbers and percentage of FRAs outstanding in the Actual Cost Reconciliation Stage is listed in the table below.

Table 5: Status of Outstanding FRAs in the Actual Cost Reconciliation Stage (after completion of physical reconfiguration but prior to closing)³⁹

| Outstanding for | Number of FRAs | Percentage of the Total FRAs in the Actual Cost Reconciliation Process |
|---------------------|----------------|--|
| Less than 3 Months | 37 | 23% |
| 3 to 6 Months | 15 | 9% |
| 6 to 9 Months | 7 | 5% |
| 9 to 12 Months | 18 | 11% |
| 12 Months or Longer | 82 | 52% |

The average time to complete the Actual Cost Reconciliation under an FRA once the physical reconfiguration was completed continues to be influenced by delays in processing Change Notices by the incumbent licensee and Sprint Nextel and delays in incumbent licensees submitting to Sprint Nextel complete, accurate, and/or timely information required for the Actual Cost Reconciliation to substantiate Actual Costs incurred as well as Sprint Nextel delays in administering the Actual Cost Reconciliation Process. To minimize the effort and times associated with the closing process, incumbent licensees are strongly encouraged to review the following TA guidance, *Change Notice Process Fact Sheet*, *Actual Cost Reconciliation Fact Sheet*, and *Incumbent Labor Reimbursement Policy*, which are available on the TA's website at www.800TA.org. The TA will continue to monitor the closing process.

C. Specialized Support Functions

This section outlines additional information about TA activities that support the program, such as the Contact Center, the website, training, outreach, and FRA review.

To facilitate successful 800 MHz band reconfiguration, licensees and other stakeholders must have rapid and consistent access to accurate reconfiguration information, processes, and procedures. As such, the TA executes an approach that is intended to engage, educate, and equip the impacted stakeholders with the knowledge necessary to plan and implement reconfiguration activities. The TA employs a multi-pronged approach, including direct calling campaigns,

³⁹ Sprint Nextel is the data source for this table.

conference and event attendance (“Stakeholder Outreach”), Webinars (online training seminars), and interaction with industry press to accomplish these goals.

1. Stakeholder Inquiries

The TA maintains a “Contact Center” to receive and process questions and requests for information regarding reconfiguration and the TA’s activities. The TA receives inquiries from a variety of stakeholders: licensees, vendors, consultants, associations, and the trade press. During the second quarter, the TA received a total of 5,451 inquiries to the Contact Center (2,198 in April 2008; 1,588 in May 2008; 1,665 in June 2008). Access to the Contact Center is critically important to ensure that licensees and other stakeholders are able to obtain information to prepare for and implement the reconfiguration of their systems.

2. TA-Produced Materials and the TA’s Website

During the second quarter, the TA continued to distribute informational materials to stakeholders relating to the reconfiguration process, including fact sheets, licensee forms, direct mailings, and other materials as listed below. Many of these items are posted on the TA’s website (www.800TA.org).

- Canadian Border Region – Developed a dedicated section on the TA’s website containing information about reconfiguration in the Canadian border region.
- Requests for Waiver of the June 26, 2008 Deadline – Posted Requests for Waiver and Requests for Interim Waiver that licensees filed with the FCC.
- Webinars – Posted presentation slides and recordings from the Webinar sessions held in May and June 2008.
- Forms and Fact Sheets – Created and updated several forms and fact sheets to conform to FCC guidelines.
- Mail campaigns – Sent letters to Canadian Border Region licensees to verify point of contact information and assist them with their reconfiguration effort.

These new or modified materials, in addition to materials previously published, are intended to provide stakeholders with sufficient information to effectively plan, negotiate, and implement reconfiguration.

During the second quarter, the TA also submitted written articles to various Public Safety communications publications as another medium to communicate with licensees and to educate those involved in the rebanding process.

The TA’s website is a significant component of the Stakeholder Outreach efforts. The TA’s listserv feature – TA Alerts – allows website visitors to sign up to receive emails from the TA with the latest updates and news and has 304 active subscribers to date. During the second quarter, updates were made to the TA’s website to post and advertise new and updated TA-

produced materials and to post copies of FCC Public Notices and Orders. The TA's website received an estimated 7,312 visits during the second quarter.⁴⁰

3. Outreach Events and TA-Sponsored Education and Training

a. Webinars

The TA has continued to conduct Webinars that provide information on all facets of reconfiguration. The Webinar series to date has totaled 50 sessions with 1,065 attendees across stakeholder groups. During the second quarter of 2008, the TA offered a Webinar on the topic of "Preparing for an Implementation Planning Session."

Webinars have proven to be an effective, low-cost method for reaching wide audiences and providing interactive and just-in-time guidance. The TA solicited feedback following each delivery. According to participant surveys, reaction to the Webinars has been overwhelmingly positive, with participants indicating that the opportunity for live discussion is the most helpful aspect.

b. Licensee Outreach Campaigns

In an effort to further the progress of reconfiguration, the TA continued its communication and outreach efforts this quarter. Specifically, the TA utilized a two-phase targeted outbound campaign relating to request for waiver submissions during the second quarter. This entailed both telephone and email outreach to licensees that had not filed a request for waiver, but that should have done so based on their apparent rebanding status. Additionally, there was targeted outreach via email to licensees that were anticipated to attend the Implementation Planning Sessions that were held in Georgia and Florida.

4. Frequency Reconfiguration Agreement Review

The TA continues to meet its service level goals for reviewing FRAs.⁴¹ Detailed information about the time required by the TA to review and approve Stages 1 and 2 FRAs submitted to the TA is available in Appendices 6 and 7.

⁴⁰ The TA has adopted "visits" instead of "hits" as a more accurate metric to utilize in identifying website traffic.

⁴¹ The TA's service level targets for FRA review are to review 80 percent of FRAs within 5 business days, 95 percent within 10 business days, and 100 percent within 15 business days.

III. APPENDICES

Appendix 1

Status of Negotiations for Licensees in Channels 1-120: Milestones Completed by Number of Frequency Reconfiguration Agreements, Per Wave, Per Region, as of June 30, 2008

| Public Safety Region (PSR) | Number of Channels 1-120 FRAs* | Sprint Nextel Initiated Contact with Licensee* | Sprint Nextel and Licensee Reach Pre-Contract Agreement* | FRAs Submitted to TA | FRAs Approved by TA | FRAs with Physical Retunes Reported as Completed* |
|---|--------------------------------|--|--|----------------------|---------------------|---|
| Number of Frequency Reconfiguration Agreements (FRAs) | | | | | | |
| Wave 1 | 357 | 354 | 354 | 354 | 354 | 347 |
| Multiregion | 97 | 94 | 94 | 94 | 94 | 92 |
| 6 | 36 | 36 | 36 | 36 | 36 | 36 |
| 7 | 12 | 12 | 12 | 12 | 12 | 12 |
| 8 | 34 | 34 | 34 | 34 | 34 | 34 |
| 11 | 9 | 9 | 9 | 9 | 9 | 9 |
| 13 | 18 | 18 | 18 | 18 | 18 | 18 |
| 14 | 9 | 9 | 9 | 9 | 9 | 9 |
| 19 | 15 | 15 | 15 | 15 | 15 | 15 |
| 20 | 18 | 18 | 18 | 18 | 18 | 14 |
| 27 | 22 | 22 | 22 | 22 | 22 | 22 |
| 28 | 24 | 24 | 24 | 24 | 24 | 24 |
| 35 | 14 | 14 | 14 | 14 | 14 | 14 |
| 41 | 7 | 7 | 7 | 7 | 7 | 7 |
| 42 | 16 | 16 | 16 | 16 | 16 | 15 |
| 45 | 7 | 7 | 7 | 7 | 7 | 7 |
| 54 | 19 | 19 | 19 | 19 | 19 | 19 |
| Wave 2 | 205 | 205 | 205 | 205 | 205 | 203 |
| Multiregion | 63 | 63 | 63 | 63 | 63 | 63 |
| 4 | 8 | 8 | 8 | 8 | 8 | 8 |
| 12 | 4 | 4 | 4 | 4 | 4 | 4 |
| 15 | 5 | 5 | 5 | 5 | 5 | 5 |
| 16 | 9 | 9 | 9 | 9 | 9 | 9 |
| 17 | 10 | 10 | 10 | 10 | 10 | 10 |
| 22 | 26 | 26 | 26 | 26 | 26 | 26 |
| 24 | 13 | 13 | 13 | 13 | 13 | 13 |
| 25 | 5 | 5 | 5 | 5 | 5 | 5 |
| 26 | 4 | 4 | 4 | 4 | 4 | 4 |
| 32 | 0 | 0 | 0 | 0 | 0 | 0 |
| 34 | 2 | 2 | 2 | 2 | 2 | 2 |
| 38 | 1 | 1 | 1 | 1 | 1 | 1 |
| 39 | 24 | 24 | 24 | 24 | 24 | 22 |
| 40 | 12 | 12 | 12 | 12 | 12 | 12 |
| 44 | 1 | 1 | 1 | 1 | 1 | 1 |
| 46 | 0 | 0 | 0 | 0 | 0 | 0 |
| 49 | 2 | 2 | 2 | 2 | 2 | 2 |
| 51 | 8 | 8 | 8 | 8 | 8 | 8 |
| 52 | 8 | 8 | 8 | 8 | 8 | 8 |

Appendix 1

Status of Negotiations for Licensees in Channels 1-120: Milestones Completed by Number of Frequency Reconfiguration Agreements, Per Wave, Per Region, as of June 30, 2008

| Public Safety Region (PSR) | Number of Channels 1-120 FRAs* | Sprint Nextel Initiated Contact with Licensee* | Sprint Nextel and Licensee Reach Pre-Contract Agreement* | FRAs Submitted to TA | FRAs Approved by TA | FRAs with Physical Retunes Reported as Completed* |
|---|--------------------------------|--|--|----------------------|---------------------|---|
| Number of Frequency Reconfiguration Agreements (FRAs) | | | | | | |
| Wave 3 | 244 | 243 | 241 | 238 | 238 | 217 |
| Multiregion | 73 | 73 | 72 | 71 | 71 | 62 |
| 1 | 13 | 13 | 13 | 13 | 13 | 13 |
| 9 | 58 | 58 | 56 | 56 | 56 | 47 |
| 10 | 35 | 35 | 35 | 35 | 35 | 33 |
| 18 | 14 | 14 | 14 | 14 | 14 | 14 |
| 23 | 14 | 14 | 14 | 14 | 14 | 13 |
| 31 | 22 | 21 | 22 | 22 | 22 | 22 |
| 37 | 5 | 5 | 5 | 5 | 5 | 5 |
| 47 | 7 | 7 | 7 | 5 | 5 | 5 |
| 48 | 3 | 3 | 3 | 3 | 3 | 3 |
| Wave 4 | 114 | 112 | 111 | 110 | 109 | 101 |
| Multiregion | 23 | 23 | 23 | 23 | 23 | 21 |
| 2 | 4 | 4 | 4 | 4 | 4 | 4 |
| 3 | 23 | 23 | 22 | 22 | 22 | 22 |
| 5 | 2 | 2 | 2 | 2 | 2 | 2 |
| 10 | 1 | 1 | 1 | 1 | 1 | 1 |
| 18 | 12 | 12 | 12 | 11 | 10 | 5 |
| 21 | 2 | 1 | 1 | 1 | 1 | 1 |
| 23 | 1 | 1 | 1 | 1 | 1 | 0 |
| 29 | 7 | 7 | 7 | 7 | 7 | 7 |
| 30 | 5 | 5 | 5 | 5 | 5 | 5 |
| 33 | 8 | 7 | 7 | 7 | 7 | 7 |
| 36 | 4 | 4 | 4 | 4 | 4 | 4 |
| 43 | 5 | 5 | 5 | 5 | 5 | 5 |
| 50 | 6 | 6 | 6 | 6 | 6 | 6 |
| 53 | 6 | 6 | 6 | 6 | 6 | 6 |
| 54 | 4 | 4 | 4 | 4 | 4 | 4 |
| 55 | 0 | 0 | 0 | 0 | 0 | 0 |
| 63 | 1 | 1 | 1 | 1 | 1 | 1 |
| TOTAL | 920 | 914 | 911 | 907 | 906 | 868 |

* Sprint Nextel is the data source for this column. The figures have not been verified by the TA.

Appendix 2
Status of Reconfiguration for Licensees in Channels 1-120:
Milestones Completed by Number of Call Signs, Per Wave, Per Region, as of June 30, 2008


| Public Safety Region (PSR) | PSR Name | Updated Call Sign Population as of 06/30/08 | Sprint Nextel Initiated Contact with Licensee | Sprint Nextel and Licensee Reach Pre-Contract Agreement | Sprint Nextel Submits Frequency Reconfiguration Agreement to TA | TA Approves Frequency Reconfiguration Agreement | Through 06/30/08 Call Signs with Reconfiguration Applications Submitted to FCC | Through 06/30/08 Call Signs with Reconfiguration Applications Granted | Sprint Nextel Clears Frequencies | Incumbent Clears Frequencies | Through 06/30/08 Call Signs with Surrender Applications Submitted to FCC | Through 06/30/08 Call signs with Surrender Applications Granted |
|----------------------------|-----------------------------|---|---|---|---|---|--|---|----------------------------------|------------------------------|--|---|
| | | Number of Call Signs | | | | | | | | | | |
| Wave 1 | Subtotal | 801 | 775 | 775 | 773 | 775 | 750 | 750 | 744 | 754 | 744 | 693 |
| 6 | CA - North | 109 | 107 | 107 | 106 | 107 | 106 | 106 | 96 | 107 | 97 | 90 |
| 7 | Colorado | 27 | 27 | 27 | 27 | 27 | 27 | 27 | 27 | 27 | 27 | 20 |
| 8 | NY - Metro (CT, NJ, NY, PA) | 96 | 96 | 96 | 96 | 96 | 96 | 96 | 95 | 96 | 96 | 93 |
| 11 | Hawaii | 55 | 55 | 55 | 55 | 55 | 55 | 55 | 55 | 55 | 55 | 55 |
| 13 | Illinois | 40 | 40 | 40 | 40 | 40 | 37 | 37 | 39 | 40 | 37 | 37 |
| 14 | Indiana | 27 | 27 | 27 | 27 | 27 | 27 | 27 | 27 | 27 | 27 | 27 |
| 19 | ME, NH, VT, MA, RI, CT* | 81 | 57 | 57 | 56 | 57 | 49 | 49 | 49 | 49 | 49 | 49 |
| 20 | MD; DC; VA - Northern | 66 | 66 | 66 | 66 | 66 | 61 | 61 | 58 | 56 | 58 | 51 |
| 27 | Nevada | 63 | 63 | 63 | 63 | 63 | 63 | 63 | 63 | 63 | 63 | 62 |
| 28 | NJ, PA, DE | 67 | 67 | 67 | 67 | 67 | 67 | 67 | 65 | 67 | 67 | 63 |
| 35 | Oregon | 48 | 48 | 48 | 48 | 48 | 48 | 48 | 48 | 48 | 48 | 43 |
| 41 | Utah | 21 | 21 | 21 | 21 | 21 | 21 | 21 | 21 | 21 | 21 | 21 |
| 42 | Virginia | 52 | 52 | 52 | 52 | 52 | 44 | 44 | 52 | 49 | 50 | 33 |
| 45 | Wisconsin | 13 | 13 | 13 | 13 | 13 | 13 | 13 | 13 | 13 | 13 | 13 |
| 54 | Chicago | 36 | 36 | 36 | 36 | 36 | 36 | 36 | 36 | 36 | 36 | 36 |
| Wave 2 | Subtotal | 483 | 459 | 457 | 458 | 458 | 435 | 435 | 453 | 458 | 452 | 440 |
| 4 | Arkansas | 39 | 38 | 38 | 39 | 39 | 38 | 38 | 39 | 39 | 39 | 38 |
| 12 | Idaho* | 15 | 14 | 14 | 14 | 14 | 14 | 14 | 14 | 14 | 14 | 14 |
| 15 | Iowa | 16 | 16 | 16 | 16 | 16 | 16 | 16 | 16 | 16 | 16 | 16 |
| 16 | Kansas | 33 | 33 | 33 | 33 | 33 | 32 | 32 | 33 | 33 | 33 | 33 |
| 17 | Kentucky | 16 | 16 | 16 | 16 | 16 | 15 | 15 | 15 | 16 | 16 | 15 |
| 22 | Minnesota* | 80 | 70 | 70 | 70 | 70 | 68 | 68 | 68 | 70 | 70 | 70 |
| 24 | Missouri | 37 | 37 | 37 | 37 | 37 | 37 | 37 | 37 | 37 | 37 | 37 |
| 25 | Montana* | 19 | 16 | 16 | 16 | 16 | 11 | 11 | 15 | 16 | 16 | 14 |
| 26 | Nebraska | 10 | 10 | 10 | 10 | 10 | 9 | 9 | 9 | 10 | 10 | 10 |
| 32 | North Dakota* | 12 | 3 | 1 | 1 | 1 | 1 | 1 | 1 | 1 | 1 | 1 |
| 34 | Oklahoma | 25 | 25 | 25 | 25 | 25 | 25 | 25 | 25 | 25 | 25 | 24 |
| 38 | South Dakota | 1 | 1 | 1 | 1 | 1 | 1 | 1 | 1 | 1 | 1 | 1 |
| 39 | Tennessee | 43 | 43 | 43 | 43 | 43 | 43 | 43 | 43 | 43 | 41 | 37 |
| 40 | TX - Dallas | 38 | 38 | 38 | 38 | 38 | 38 | 38 | 38 | 38 | 38 | 38 |
| 44 | West Virginia | 3 | 3 | 3 | 3 | 3 | 3 | 3 | 3 | 3 | 3 | 3 |
| 46 | Wyoming | 1 | 1 | 1 | 1 | 1 | 1 | 1 | 1 | 1 | 1 | 1 |
| 49 | TX - Austin | 11 | 11 | 11 | 11 | 11 | 11 | 11 | 11 | 11 | 8 | 7 |
| 51 | TX - Houston | 42 | 42 | 42 | 42 | 42 | 39 | 39 | 42 | 42 | 41 | 40 |
| 52 | TX - Lubbock | 42 | 42 | 42 | 42 | 42 | 33 | 33 | 42 | 42 | 42 | 41 |

Appendix 2
Status of Reconfiguration for Licensees in Channels 1-120:
Milestones Completed by Number of Call Signs, Per Wave, Per Region, as of June 30, 2008

| Public Safety Region (PSR) | PSR Name | Updated Call Sign Population as of 06/30/08 | Sprint Nextel Initiated Contact with Licensee | Sprint Nextel and Licensee Reach Pre-Contract Agreement | Sprint Nextel Submits Frequency Reconfiguration Agreement to TA | TA Approves Frequency Reconfiguration Agreement | Through 06/30/08 Call Signs with Reconfiguration Applications Submitted to FCC | Through 06/30/08 Call Signs with Reconfiguration Applications Granted | Sprint Nextel Clears Frequencies | Incumbent Clears Frequencies | Through 06/30/08 Call Signs with Surrender Applications Submitted to FCC | Through 06/30/08 Call signs with Surrender Applications Granted |
|----------------------------|------------------------|---|---|---|---|---|--|---|----------------------------------|------------------------------|--|---|
| | | Number of Call Signs | | | | | | | | | | |
| Wave 3 | Subtotal | 573 | 568 | 511 | 505 | 494 | 422 | 422 | 463 | 371 | 388 | 315 |
| 1 | Alabama | 9 | 9 | 9 | 9 | 9 | 9 | 9 | 9 | 9 | 6 | 6 |
| 9 | Florida | 221 | 219 | 218 | 219 | 219 | 198 | 198 | 199 | 110 | 134 | 113 |
| 10 | Georgia | 49 | 48 | 49 | 49 | 49 | 40 | 40 | 45 | 45 | 45 | 31 |
| 18 | Louisiana | 79 | 79 | 76 | 72 | 60 | 52 | 52 | 54 | 53 | 53 | 52 |
| 23 | Mississippi | 22 | 22 | 22 | 22 | 22 | 20 | 20 | 21 | 19 | 21 | 19 |
| 31 | North Carolina | 67 | 65 | 67 | 66 | 67 | 50 | 50 | 67 | 67 | 63 | 46 |
| 37 | South Carolina | 37 | 37 | 37 | 37 | 37 | 22 | 22 | 37 | 37 | 35 | 20 |
| 47 | Puerto Rico | 66 | 66 | 20 | 18 | 18 | 18 | 18 | 18 | 18 | 18 | 17 |
| 48 | US Virgin Islands | 23 | 23 | 13 | 13 | 13 | 13 | 13 | 13 | 13 | 13 | 11 |
| Wave 4 | Subtotal | 899 | 253 | 176 | 176 | 176 | 170 | 170 | 170 | 171 | 163 | 152 |
| 2 | Alaska* | 23 | 6 | 6 | 6 | 6 | 3 | 3 | 0 | 6 | 6 | 6 |
| 3 | Arizona* | 74 | 53 | 51 | 51 | 51 | 51 | 51 | 51 | 51 | 51 | 48 |
| 5 | CA - South* | 138 | 20 | 5 | 5 | 5 | 5 | 5 | 5 | 5 | 4 | 4 |
| 21 | Michigan* | 62 | 4 | 1 | 1 | 1 | 1 | 1 | 1 | 1 | 1 | 1 |
| 29 | New Mexico* | 25 | 22 | 22 | 22 | 22 | 21 | 21 | 22 | 22 | 22 | 21 |
| 30 | NY - Albany* | 93 | 17 | 17 | 17 | 17 | 17 | 17 | 17 | 13 | 13 | 13 |
| 33 | Ohio* | 108 | 35 | 17 | 17 | 17 | 17 | 17 | 17 | 17 | 17 | 14 |
| 36 | Pennsylvania* | 12 | 7 | 7 | 7 | 7 | 7 | 7 | 7 | 7 | 7 | 6 |
| 43 | Washington* | 155 | 58 | 20 | 20 | 20 | 18 | 18 | 20 | 20 | 20 | 17 |
| 50 | TX - El Paso* | 10 | 10 | 10 | 10 | 10 | 10 | 10 | 10 | 10 | 10 | 10 |
| 53 | TX - San Antonio* | 16 | 16 | 16 | 16 | 16 | 16 | 16 | 16 | 15 | 8 | 8 |
| 54 | MI portion of Chicago* | 8 | 5 | 4 | 4 | 4 | 4 | 4 | 4 | 4 | 4 | 4 |
| 55 | New York - Buffalo* | 175 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| 61 | Gulf of Mexico | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| 62 | Marianas | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| 63 | Guam | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| Total for Waves 1-4 | | 2756 | 2055 | 1919 | 1912 | 1903 | 1777 | 1777 | 1830 | 1754 | 1747 | 1600 |

Notes:

- Data for Channels 1-120 call signs does not include call signs that were under contract with Sprint Nextel prior to the start of reconfiguration and for which contracts will not be submitted to the TA for review and approval for Sprint Nextel credit.
- Data includes call signs in the international border area. Data may change depending upon border area band plans.
- The current population of call signs has been adjusted for call signs cancelled without a Frequency Reconfiguration Agreement (FRA), and incremented for any call signs added through pending applications. Licensees may cancel licenses or let them expire without entering into an FRA.
- Data includes call signs with fixed locations authorized for frequencies in the 851-854 MHz range with adequate geographic data to determine a Public Safety Region.
- Data for the call sign population and applications may not match data for Sprint Nextel milestones due to call signs expiring or being cancelled without contracts. In addition, certain FRAs may include call signs undergoing reconfiguration that may be cancelled or assigned without frequencies being changed on that particular call sign. Call signs with old frequencies being deleted via a partial assignment are not included in the delete application data.
- Data between Incumbent Clear and Notify and Surrender Applications Submitted to FCC do not always match due to partial assignment applications filed in advance of frequency clearing to expedite the process and occasional time lags in the reporting on licensee frequency clearing.
- Incumbent Clear and Notify counts may exceed Sprint Nextel Cleared counts in certain PSRs due to Sprint Nextel data entry delays; incumbents clearing by cancelling licenses for which Sprint Nextel would not need to clear frequencies; or the replacement channels were not currently in operation in Sprint Nextel's network.



The licensee clearing information is provided by Sprint Nextel. Regions adjacent to international borders will not reach 100 percent until revised border area band plans are available.

Appendix 2
Status of Reconfiguration for Licensees in the Expansion Band:
Milestones Completed by Number of Call Signs, Per Wave, Per Region, as of June 30, 2008


| Public Safety Region (PSR) | PSR Name | Updated Call Sign Population as of 06/30/08 | Sprint Nextel Initiated Contact with Licensee | Sprint Nextel and Licensee Reach Pre-Contract Agreement | Sprint Nextel Submits Frequency Reconfiguration Agreement to TA | TA Approves Frequency Reconfiguration Agreement | Through 06/30/08 Call Signs with Reconfiguration Applications Submitted to FCC | Through 06/30/08 Call Signs with Reconfiguration Applications Granted | Sprint Nextel Clears Frequencies | Incumbent Clears Frequencies | Through 06/30/08 Call Signs with Surrender Applications Submitted to FCC | Through 06/30/08 Call signs with Surrender Applications Granted |
|----------------------------|-----------------------------|---|---|---|---|---|--|---|----------------------------------|------------------------------|--|---|
| Number of Call Signs | | | | | | | | | | | | |
| Wave 1 | Subtotal | 317 | 313 | 222 | 217 | 216 | 86 | 84 | 73 | 56 | 41 | 24 |
| 6 | CA - North | 88 | 87 | 87 | 87 | 86 | 21 | 19 | 10 | 9 | 7 | 2 |
| 7 | Colorado | 14 | 14 | 14 | 14 | 14 | 13 | 13 | 13 | 11 | 0 | 0 |
| 8 | NY - Metro (CT, NJ, NY, PA) | 26 | 26 | 26 | 26 | 26 | 5 | 5 | 5 | 3 | 2 | 1 |
| 11 | Hawaii | 5 | 5 | 5 | 5 | 5 | 5 | 5 | 5 | 5 | 4 | 4 |
| 13 | Illinois | 12 | 12 | 11 | 11 | 11 | 1 | 1 | 1 | 1 | 0 | 0 |
| 14 | Indiana | 34 | 34 | 13 | 13 | 13 | 8 | 8 | 8 | 6 | 6 | 5 |
| 19 | ME, NH, VT, MA, RI, CT* | 24 | 24 | 11 | 10 | 10 | 4 | 4 | 4 | 4 | 4 | 3 |
| 20 | MD; DC; VA - Northern | 14 | 14 | 4 | 4 | 4 | 1 | 1 | 1 | 1 | 1 | 0 |
| 27 | Nevada | 5 | 5 | 5 | 5 | 5 | 2 | 2 | 1 | | 2 | 0 |
| 28 | NJ, PA, DE | 28 | 28 | 8 | 8 | 8 | 2 | 2 | 2 | 2 | 2 | 2 |
| 35 | Oregon | 1 | 1 | 1 | 1 | 1 | 1 | 1 | 1 | | 0 | 0 |
| 41 | Utah | 3 | 3 | 3 | 3 | 3 | 2 | 2 | 1 | 1 | 1 | 1 |
| 42 | Virginia | 23 | 20 | 12 | 11 | 11 | 6 | 6 | 6 | 3 | 3 | 1 |
| 45 | Wisconsin | 9 | 9 | 4 | 2 | 2 | 0 | 0 | 1 | | 0 | 0 |
| 54 | Chicago | 31 | 31 | 18 | 17 | 17 | 15 | 15 | 14 | 10 | 9 | 5 |
| Wave 2 | Subtotal | 176 | 175 | 118 | 115 | 105 | 56 | 56 | 57 | 42 | 31 | 18 |
| 4 | Arkansas | 44 | 44 | 6 | 6 | 6 | 5 | 5 | 5 | 5 | 5 | 5 |
| 12 | Idaho* | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| 15 | Iowa | 16 | 16 | 16 | 16 | 16 | 6 | 6 | 12 | 4 | 2 | 1 |
| 16 | Kansas | 6 | 6 | 1 | 1 | 1 | 1 | 1 | 1 | 0 | 0 | 0 |
| 17 | Kentucky | 13 | 13 | 12 | 12 | 12 | 12 | 12 | 11 | 11 | 8 | 5 |
| 22 | Minnesota* | 10 | 10 | 10 | 10 | 10 | 9 | 9 | 10 | 8 | 4 | 4 |
| 24 | Missouri | 11 | 11 | 10 | 10 | 10 | 4 | 4 | 5 | 3 | 3 | 0 |
| 25 | Montana* | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| 26 | Nebraska | 4 | 4 | 4 | 4 | 3 | 3 | 3 | 3 | 2 | 2 | 0 |
| 32 | North Dakota* | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| 34 | Oklahoma | 3 | 3 | 1 | 1 | 1 | 1 | 1 | 1 | 1 | 1 | 0 |
| 38 | South Dakota | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| 39 | Tennessee | 30 | 29 | 23 | 23 | 16 | 6 | 6 | 4 | 4 | 3 | 3 |
| 40 | TX - Dallas | 21 | 21 | 19 | 19 | 17 | 2 | 2 | 0 | 0 | 0 | 0 |
| 44 | West Virginia | 1 | 1 | 1 | 1 | 1 | 1 | 1 | 1 | 1 | 1 | 0 |
| 46 | Wyoming | 2 | 2 | 2 | 2 | 2 | 2 | 2 | 2 | 2 | 2 | 0 |
| 49 | TX - Austin | 9 | 9 | 9 | 7 | 7 | 4 | 4 | 2 | 1 | 0 | 0 |
| 51 | TX - Houston | 5 | 5 | 3 | 3 | 3 | 0 | 0 | 0 | 0 | 0 | 0 |
| 52 | TX - Lubbock | 1 | 1 | 1 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |

Appendix 2
Status of Reconfiguration for Licensees in the Expansion Band:
Milestones Completed by Number of Call Signs, Per Wave, Per Region, as of June 30, 2008

| Public Safety Region (PSR) | PSR Name | Updated Call Sign Population as of 06/30/08 | Sprint Nextel Initiated Contact with Licensee | Sprint Nextel and Licensee Reach Pre-Contract Agreement | Sprint Nextel Submits Frequency Reconfiguration Agreement to TA | TA Approves Frequency Reconfiguration Agreement | Through 06/30/08 Call Signs with Reconfiguration Applications Submitted to FCC | Through 06/30/08 Call Signs with Reconfiguration Applications Granted | Sprint Nextel Clears Frequencies | Incumbent Clears Frequencies | Through 06/30/08 Call Signs with Surrender Applications Submitted to FCC | Through 06/30/08 Call signs with Surrender Applications Granted |
|----------------------------|------------------------|---|---|---|---|---|--|---|----------------------------------|------------------------------|--|---|
| Number of Call Signs | | | | | | | | | | | | |
| Wave 3 | Subtotal | 202 | 171 | 115 | 99 | 93 | 49 | 49 | 41 | 35 | 21 | 12 |
| 1 | Alabama | 28 | 23 | 11 | 11 | 11 | 8 | 8 | 8 | 8 | 5 | 4 |
| 9 | Florida | 61 | 40 | 28 | 24 | 23 | 16 | 16 | 12 | 8 | 5 | 1 |
| 10 | Georgia | 28 | 26 | 19 | 18 | 16 | 9 | 9 | 9 | 9 | 5 | 3 |
| 18 | Louisiana | 15 | 15 | 9 | 5 | 5 | 1 | 1 | 0 | 0 | 0 | 0 |
| 23 | Mississippi | 16 | 16 | 14 | 14 | 14 | 8 | 8 | 8 | 6 | 5 | 3 |
| 31 | North Carolina | 29 | 29 | 14 | 9 | 8 | 4 | 4 | 2 | 2 | 1 | 1 |
| 37 | South Carolina | 23 | 20 | 18 | 17 | 15 | 3 | 3 | 2 | 2 | 0 | 0 |
| 47 | Puerto Rico | 2 | 2 | 2 | 1 | 1 | 0 | 0 | 0 | 0 | 0 | 0 |
| 48 | US Virgin Islands | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| Wave 4 | Subtotal | 292 | 182 | 119 | 118 | 118 | 87 | 72 | 13 | 9 | 11 | 8 |
| 2 | Alaska* | 1 | 1 | 1 | 1 | 1 | 1 | 1 | 1 | 0 | 0 | 0 |
| 3 | Arizona* | 20 | 3 | 2 | 2 | 2 | 1 | 1 | 0 | 0 | 1 | 0 |
| 5 | CA - South* | 98 | 39 | 23 | 23 | 23 | 0 | 0 | 0 | 0 | 0 | 0 |
| 21 | Michigan* | 2 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| 29 | New Mexico* | 3 | 1 | 1 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| 30 | NY - Albany* | 63 | 62 | 62 | 62 | 62 | 61 | 51 | 0 | 0 | 1 | 0 |
| 33 | Ohio* | 36 | 32 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| 36 | Pennsylvania* | 9 | 8 | 7 | 7 | 7 | 5 | 5 | 5 | 5 | 5 | 5 |
| 43 | Washington* | 20 | 12 | 4 | 4 | 4 | 2 | 2 | 3 | 1 | 2 | 1 |
| 50 | TX - El Paso* | 5 | 2 | 2 | 2 | 2 | 0 | 0 | 1 | 0 | 0 | 0 |
| 53 | TX - San Antonio* | 16 | 5 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| 54 | MI portion of Chicago* | 4 | 3 | 3 | 3 | 3 | 3 | 3 | 3 | 3 | 2 | 2 |
| 55 | New York - Buffalo* | 15 | 14 | 14 | 14 | 14 | 14 | 9 | 0 | 0 | 0 | 0 |
| 61 | Gulf of Mexico | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| 62 | Marianas | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| 63 | Guam | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| Total for Waves 1-4 | | 987 | 841 | 574 | 549 | 532 | 278 | 261 | 184 | 142 | 104 | 62 |

Notes:

- Data does not include call signs that were under contract with Sprint Nextel prior to the start of reconfiguration and for which contracts will not be submitted to the TA for review and approval for Sprint Nextel credit.
- Data includes call signs in the international border area. Data may change depending upon border area band plans.
- The current population of call signs has been adjusted for call signs cancelled without a Frequency Reconfiguration Agreement (FRA), and incremented for any call signs added through pending applications. Licensees may cancel licenses or let them expire without entering into an FRA.
- Data includes call signs with fixed locations authorized for frequencies in the Expansion Band with adequate geographic data to determine a Public Safety Region.
- Data for the call sign population and applications may not match data for Sprint Nextel milestones due to call signs expiring or being cancelled without contracts. In addition, certain FRAs may include call signs undergoing reconfiguration that may be cancelled or assigned without frequencies being changed on that particular call sign. Call signs with old frequencies being deleted via a partial assignment are not included in the delete application data.
- Data between Incumbent Clear and Notify and Surrender Applications Submitted to FCC do not always match due to partial assignment applications filed in advance of frequency clearing to expedite the process and occasional time lags in the reporting on licensee frequency clearing.
- Incumbent Clear and Notify counts may exceed Sprint Nextel Cleared counts in certain PSRs due to Sprint Nextel data entry delays; incumbents clearing by cancelling licenses for which Sprint Nextel would not need to clear frequencies; or the replacement channels were not currently in operation in Sprint Nextel's network.



Appendix 2
Status of Reconfiguration for Licensees in NPSPAC Channels:
Milestones Completed by Number of Call Signs, Per Wave, Per Region, as of June 30, 2008

| Public Safety Region (PSR) | PSR Name | Updated Call Sign Population as of 06/30/08 | Sprint Nextel Initiated Contact with Licensee | Sprint Nextel and Licensee Reach Pre-Contract Agreement | Sprint Nextel Submits Frequency Reconfiguration Agreement to TA | TA Approves Frequency Reconfiguration Agreement | Through 06/30/08 Call Signs with Reconfiguration Applications Submitted to FCC | Through 06/30/08 Call Signs with Reconfiguration Applications Granted | Sprint Nextel Clears Frequencies | Incumbent Clears Frequencies | Through 06/30/08 Call Signs with Surrender Applications Submitted to FCC | Through 06/30/08 Call signs with Surrender Applications Granted |
|----------------------------|-----------------------------|---|---|---|---|---|--|---|----------------------------------|------------------------------|--|---|
| | | Number of Call Signs | | | | | | | | | | |
| Wave 1 | Subtotal | 1873 | 1748 | 1398 | 1381 | 1316 | 523 | 523 | 514 | 80 | 157 | 129 |
| 6 | CA - North | 138 | 119 | 104 | 104 | 98 | 25 | 25 | 26 | 16 | 11 | 7 |
| 7 | Colorado | 226 | 210 | 210 | 210 | 223 | 213 | 213 | 207 | 7 | 118 | 97 |
| 8 | NY - Metro (CT, NJ, NY, PA) | 391 | 384 | 348 | 347 | 328 | 38 | 38 | 45 | 17 | 11 | 10 |
| 11 | Hawaii | 28 | 23 | 23 | 23 | 13 | 12 | 12 | 3 | 0 | 0 | 0 |
| 13 | Illinois | 137 | 131 | 130 | 130 | 117 | 7 | 7 | 1 | 1 | 0 | 0 |
| 14 | Indiana | 131 | 116 | 16 | 16 | 16 | 8 | 8 | 11 | 7 | 2 | 1 |
| 19 | ME, NH, VT, MA, RI, CT* | 125 | 114 | 51 | 50 | 48 | 18 | 18 | 23 | 15 | 6 | 6 |
| 20 | MD; DC; VA - Northern | 90 | 82 | 41 | 40 | 33 | 0 | 0 | 1 | 0 | 0 | 0 |
| 27 | Nevada | 41 | 36 | 31 | 31 | 31 | 1 | 1 | 1 | 0 | 0 | 0 |
| 28 | NJ, PA, DE | 200 | 183 | 151 | 143 | 135 | 15 | 15 | 17 | 2 | 0 | 0 |
| 35 | Oregon | 39 | 38 | 38 | 38 | 37 | 14 | 14 | 8 | 4 | 0 | 0 |
| 41 | Utah | 147 | 146 | 146 | 146 | 146 | 142 | 142 | 145 | 0 | 1 | 0 |
| 42 | Virginia | 47 | 42 | 23 | 23 | 21 | 8 | 8 | 7 | 3 | 0 | 0 |
| 45 | Wisconsin | 3 | 2 | 2 | 2 | 2 | 2 | 2 | 2 | 0 | 1 | 1 |
| 54 | Chicago | 130 | 122 | 84 | 78 | 68 | 20 | 20 | 17 | 8 | 7 | 7 |
| Wave 2 | Subtotal | 744 | 619 | 322 | 317 | 291 | 135 | 135 | 152 | 72 | 46 | 42 |
| 4 | Arkansas | 94 | 76 | 2 | 2 | 2 | 1 | 1 | 1 | 1 | 0 | 0 |
| 12 | Idaho* | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| 15 | Iowa | 6 | 6 | 6 | 6 | 6 | 3 | 3 | 4 | 1 | 0 | 0 |
| 16 | Kansas | 272 | 196 | 17 | 17 | 17 | 14 | 14 | 14 | 10 | 1 | 1 |
| 17 | Kentucky | 16 | 14 | 9 | 9 | 9 | 7 | 7 | 8 | 7 | 2 | 2 |
| 22 | Minnesota* | 50 | 50 | 50 | 48 | 48 | 39 | 39 | 48 | 13 | 26 | 23 |
| 24 | Missouri | 19 | 19 | 17 | 17 | 16 | 12 | 12 | 11 | 7 | 4 | 3 |
| 25 | Montana* | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| 26 | Nebraska | 30 | 30 | 30 | 30 | 29 | 21 | 21 | 21 | 10 | 5 | 5 |
| 32 | North Dakota* | 1 | 1 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| 34 | Oklahoma | 35 | 31 | 13 | 13 | 13 | 3 | 3 | 3 | 2 | 0 | 0 |
| 38 | South Dakota | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| 39 | Tennessee | 56 | 39 | 32 | 31 | 13 | 10 | 10 | 9 | 5 | 2 | 2 |
| 40 | TX - Dallas | 45 | 41 | 37 | 37 | 34 | 9 | 9 | 10 | 7 | 2 | 2 |
| 44 | West Virginia | 9 | 9 | 8 | 8 | 5 | 2 | 2 | 4 | 0 | 0 | 0 |
| 46 | Wyoming | 7 | 7 | 7 | 7 | 7 | 6 | 6 | 7 | 5 | 4 | 4 |
| 49 | TX - Austin | 65 | 64 | 64 | 63 | 63 | 2 | 2 | 3 | | 0 | 0 |
| 51 | TX - Houston | 37 | 34 | 28 | 28 | 28 | 6 | 6 | 9 | 4 | 0 | 0 |
| 52 | TX - Lubbock | 2 | 2 | 2 | 1 | 1 | 0 | 0 | 0 | 0 | 0 | 0 |

Appendix 2
Status of Reconfiguration for Licensees in NPSPAC Channels:
Milestones Completed by Number of Call Signs, Per Wave, Per Region, as of June 30, 2008

| Public Safety Region (PSR) | PSR Name | Updated Call Sign Population as of 06/30/08 | Sprint Nextel Initiated Contact with Licensee | Sprint Nextel and Licensee Reach Pre-Contract Agreement | Sprint Nextel Submits Frequency Reconfiguration Agreement to TA | TA Approves Frequency Reconfiguration Agreement | Through 06/30/08 Call Signs with Reconfiguration Applications Submitted to FCC | Through 06/30/08 Call Signs with Reconfiguration Applications Granted | Sprint Nextel Clears Frequencies | Incumbent Clears Frequencies | Through 06/30/08 Call Signs with Surrender Applications Submitted to FCC | Through 06/30/08 Call signs with Surrender Applications Granted |
|----------------------------|------------------------|---|---|---|---|---|--|---|----------------------------------|------------------------------|--|---|
| Number of Call Signs | | | | | | | | | | | | |
| Wave 3 | Subtotal | 925 | 639 | 379 | 336 | 196 | 35 | 34 | 29 | 10 | 6 | 5 |
| 1 | Alabama | 35 | 29 | 13 | 13 | 13 | 4 | 4 | 4 | 3 | 4 | 4 |
| 9 | Florida | 320 | 126 | 84 | 60 | 57 | 10 | 10 | 9 | 3 | 0 | 0 |
| 10 | Georgia | 79 | 68 | 45 | 45 | 45 | 17 | 16 | 11 | 3 | 2 | 1 |
| 18 | Louisiana | 61 | 56 | 45 | 35 | 19 | 0 | 0 | 0 | 0 | 0 | 0 |
| 23 | Mississippi | 21 | 21 | 13 | 13 | 13 | 2 | 2 | 2 | 1 | 0 | 0 |
| 31 | North Carolina | 237 | 187 | 33 | 28 | 26 | 2 | 2 | 3 | 0 | 0 | 0 |
| 37 | South Carolina | 162 | 143 | 136 | 136 | 18 | 0 | 0 | 0 | 0 | 0 | 0 |
| 47 | Puerto Rico | 10 | 9 | 10 | 6 | 5 | 0 | 0 | 0 | 0 | 0 | 0 |
| 48 | US Virgin Islands | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| Wave 4 | Subtotal | 1534 | 440 | 107 | 102 | 75 | 18 | 18 | 21 | 9 | 5 | 5 |
| 2 | Alaska* | 1 | 1 | 1 | 1 | 1 | 1 | 1 | 1 | 0 | 0 | 0 |
| 3 | Arizona* | 99 | 4 | 2 | 2 | 2 | 0 | 0 | 0 | 0 | 0 | 0 |
| 5 | CA - South* | 368 | 204 | 58 | 58 | 33 | 1 | 1 | 1 | 0 | 1 | 1 |
| 21 | Michigan* | 285 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| 29 | New Mexico* | 9 | 5 | 4 | 3 | 3 | 3 | 3 | 3 | 2 | 3 | 3 |
| 30 | NY - Albany* | 187 | 9 | 6 | 6 | 6 | 1 | 1 | 2 | 1 | 0 | 0 |
| 33 | Ohio* | 136 | 102 | 16 | 15 | 15 | 5 | 5 | 8 | 2 | 1 | 1 |
| 36 | Pennsylvania* | 225 | 8 | 7 | 6 | 4 | 3 | 3 | 3 | 3 | 0 | 0 |
| 43 | Washington* | 147 | 90 | 4 | 4 | 4 | 3 | 3 | 1 | 0 | 0 | 0 |
| 50 | TX - El Paso* | 3 | 2 | 2 | 2 | 2 | 0 | 0 | 1 | 0 | 0 | 0 |
| 53 | TX - San Antonio* | 27 | 14 | 6 | 4 | 4 | 1 | 1 | 1 | 1 | 0 | 0 |
| 54 | MI portion of Chicago* | 20 | 1 | 1 | 1 | 1 | 0 | 0 | 0 | 0 | 0 | 0 |
| 55 | New York - Buffalo* | 27 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| 61 | Gulf of Mexico | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| 62 | Marianas | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| 63 | Guam | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| Total for Waves 1-4 | | 5076 | 3446 | 2206 | 2136 | 1878 | 711 | 710 | 716 | 171 | 214 | 181 |

Notes:

- a. Data does not include call signs that were under contract with Sprint Nextel prior to the start of reconfiguration and for which contracts will not be submitted to the TA for review and approval for Sprint Nextel credit.
- b. Data includes call signs in the international border area. Data may change depending upon border area band plans.
- c. The current population of call signs has been adjusted for call signs cancelled without a Frequency Reconfiguration Agreement (FRA), and incremented for any call signs added through pending applications. Licensees may cancel licenses or let them expire without entering into an FRA.
- d. Data includes call signs with fixed locations authorized for frequencies in the 866-869 MHz range, and those with adequate geographic data to determine a Public Safety Region.
- e. Data for the call sign population and applications may not match data for Sprint Nextel milestones due to call signs expiring or being cancelled without contracts. In addition, certain FRAs may include call signs undergoing reconfiguration that may be cancelled or assigned without frequencies being changed on that particular call sign. Call signs with old frequencies being deleted via a partial assignment are not included in the delete application data.
- f. Data between Incumbent Clear and Notify and Surrender Applications Submitted to FCC do not always match due to partial assignment applications filed in advance of frequency clearing to expedite the process and occasional time lags in the reporting on licensee frequency clearing.
- g. As of the second quarter of 2007, the NPSPAC call sign data includes STA NPSPAC call signs and call signs without fixed locations (e.g., mobile-only authorizations).
- h. Incumbent Clear and Notify counts may exceed Sprint Nextel Cleared counts in certain PSRs due to Sprint Nextel data entry delays; incumbents clearing by cancelling licenses for which Sprint Nextel would not need to clear frequencies; or the replacement channels were not currently in operation in Sprint Nextel's network.

Appendix 2
Status of Reconfiguration for Licensees in the Southeast ESMR Band:
Milestones Completed by Number of Call Signs, Per Wave, Per Region, as of June 30, 2008


| Public Safety Region (PSR) | PSR Name | Updated Call Sign Population as of 06/30/08 | Sprint Nextel Initiated Contact with Licensee | Sprint Nextel and Licensee Reach Pre-Contract Agreement | Sprint Nextel Submits Frequency Reconfiguration Agreement to TA | TA Approves Frequency Reconfiguration Agreement | Through 06/30/08 Call Signs with Reconfiguration Applications Submitted to FCC | Through 06/30/08 Call Signs with Reconfiguration Applications Granted | Sprint Nextel Clears Frequencies | Incumbent Clears Frequencies | Through 06/30/08 Call Signs with Surrender Applications Submitted to FCC | Through 06/30/08 Call signs with Surrender Applications Granted |
|----------------------------|-----------------------------|---|---|---|---|---|--|---|----------------------------------|------------------------------|--|---|
| | | Number of Call Signs | | | | | | | | | | |
| Wave 1 | Subtotal | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| 6 | CA - North | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| 7 | Colorado | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| 8 | NY - Metro (CT, NJ, NY, PA) | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| 11 | Hawaii | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| 13 | Illinois | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| 14 | Indiana | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| 19 | ME, NH, VT, MA, RI, CT* | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| 20 | MD; DC; VA - Northern | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| 27 | Nevada | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| 28 | NJ, PA, DE | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| 35 | Oregon | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| 41 | Utah | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| 42 | Virginia | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| 45 | Wisconsin | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| 54 | Chicago | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| Wave 2 | Subtotal | 7 | 7 | 7 | 7 | 7 | 4 | 4 | 4 | 4 | 4 | 4 |
| 4 | Arkansas | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| 12 | Idaho* | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| 15 | Iowa | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| 16 | Kansas | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| 17 | Kentucky | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| 22 | Minnesota* | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| 24 | Missouri | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| 25 | Montana* | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| 26 | Nebraska | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| 32 | North Dakota* | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| 34 | Oklahoma | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| 38 | South Dakota | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| 39 | Tennessee | 7 | 7 | 7 | 7 | 7 | 4 | 4 | 4 | 4 | 4 | 4 |
| 40 | TX - Dallas | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| 44 | West Virginia | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| 46 | Wyoming | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| 49 | TX - Austin | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| 51 | TX - Houston | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| 52 | TX - Lubbock | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |

Appendix 2
Status of Reconfiguration for Licensees in the Southeast ESMR Band:
Milestones Completed by Number of Call Signs, Per Wave, Per Region, as of June 30, 2008

| Public Safety Region (PSR) | PSR Name | Updated Call Sign Population as of 06/30/08 | Sprint Nextel Initiated Contact with Licensee | Sprint Nextel and Licensee Reach Pre-Contract Agreement | Sprint Nextel Submits Frequency Reconfiguration Agreement to TA | TA Approves Frequency Reconfiguration Agreement | Through 06/30/08 Call Signs with Reconfiguration Applications Submitted to FCC | Through 06/30/08 Call Signs with Reconfiguration Applications Granted | Sprint Nextel Clears Frequencies | Incumbent Clears Frequencies | Through 06/30/08 Call Signs with Surrender Applications Submitted to FCC | Through 06/30/08 Call signs with Surrender Applications Granted |
|----------------------------|------------------------|---|---|---|---|---|--|---|----------------------------------|------------------------------|--|---|
| Number of Call Signs | | | | | | | | | | | | |
| Wave 3 | Subtotal | 240 | 214 | 179 | 178 | 176 | 144 | 144 | 141 | 133 | 120 | 101 |
| 1 | Alabama | 59 | 54 | 36 | 36 | 36 | 26 | 26 | 27 | 27 | 24 | 21 |
| 9 | Florida | 32 | 16 | 12 | 12 | 12 | 12 | 12 | 11 | 5 | 4 | 4 |
| 10 | Georgia | 75 | 73 | 68 | 67 | 65 | 55 | 55 | 52 | 52 | 47 | 37 |
| 18 | Louisiana | 5 | 5 | 5 | 5 | 5 | 4 | 4 | 4 | 4 | 4 | 4 |
| 23 | Mississippi | 50 | 50 | 46 | 46 | 46 | 39 | 39 | 39 | 37 | 36 | 32 |
| 31 | North Carolina | 7 | 6 | 2 | 2 | 2 | 2 | 2 | 2 | 2 | 1 | 1 |
| 37 | South Carolina | 12 | 10 | 10 | 10 | 10 | 6 | 6 | 6 | 6 | 4 | 2 |
| 47 | Puerto Rico | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| 48 | US Virgin Islands | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| Wave 4 | Subtotal | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| 2 | Alaska* | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| 3 | Arizona* | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| 5 | CA - South* | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| 21 | Michigan* | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| 29 | New Mexico* | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| 30 | NY - Albany* | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| 33 | Ohio* | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| 36 | Pennsylvania* | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| 43 | Washington* | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| 50 | TX - El Paso* | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| 53 | TX - San Antonio* | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| 54 | MI portion of Chicago* | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| 55 | New York - Buffalo* | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| 61 | Gulf of Mexico | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| 62 | Marianas | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| 63 | Guam | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| Total for Waves 1-4 | | 247 | 221 | 186 | 185 | 183 | 148 | 148 | 145 | 137 | 124 | 105 |

Notes:

- a. Data for the Southeast ESMR Band call signs does not include call signs that were under contract with Sprint Nextel prior to the start of reconfiguration and for which contracts will not be submitted to the TA for review and approval for Sprint Nextel credit.
- b. The current population of call signs has been adjusted for call signs cancelled without a Frequency Reconfiguration Agreement (FRA), and incremented for any call signs added through pending applications. Licensees may cancel licenses or let them expire without entering into an FRA.
- c. Data includes call signs with fixed locations authorized for frequencies in the Southeast ESMR Band with adequate geographic data to determine a Public Safety Region.
- d. Data for the call sign population and applications may not match data for Sprint Nextel milestones due to call signs expiring or being cancelled without contracts. In addition, certain FRAs may include call signs undergoing reconfiguration that may be cancelled or assigned without frequencies being changed on that particular call sign. Call signs with old frequencies being deleted via a partial assignment are not included in the delete application data.
- e. Data between Incumbent Clear and Notify and Surrender Applications Submitted to FCC do not always match due to partial assignment applications filed in advance of frequency clearing to expedite the process and occasional time lags in the reporting on licensee frequency clearing.
- f. Incumbent Clear and Notify counts may exceed Sprint Nextel Cleared counts in certain PSRs due to Sprint Nextel data entry delays; incumbents clearing by cancelling licenses for which Sprint Nextel would not need to clear frequencies; or the replacement channels were not currently in operation in Sprint Nextel's network.



Appendix 3

Status of Negotiations for Licensees in NPSPAC Channels: Milestones Completed by Number of Frequency Reconfiguration Agreements, Per Wave, Per Region, as of June 30, 2008

| Public Safety Region (PSR) | Number of Stage 2 FRAs* | Sprint Nextel Initiated Contact with Licensee* | Sprint Nextel and Licensee Reach Pre-Contract Agreement* | FRAs Submitted to TA | FRAs Approved by TA | FRAs with Physical Retunes Reported as Completed* |
|---|-------------------------|--|--|----------------------|---------------------|---|
| Number of Frequency Reconfiguration Agreements (FRAs) | | | | | | |
| Wave 1 | 347 | 341 | 286 | 276 | 270 | 91 |
| Multiregion | 53 | 52 | 43 | 42 | 39 | 9 |
| 6 | 34 | 34 | 30 | 30 | 28 | 14 |
| 7 | 8 | 8 | 8 | 8 | 8 | 4 |
| 8 | 42 | 42 | 39 | 38 | 38 | 15 |
| 11 | 3 | 3 | 3 | 3 | 2 | 0 |
| 13 | 7 | 6 | 6 | 5 | 5 | 1 |
| 14 | 19 | 19 | 19 | 19 | 19 | 11 |
| 19 | 50 | 49 | 43 | 42 | 42 | 15 |
| 20 | 28 | 26 | 15 | 14 | 14 | 0 |
| 27 | 4 | 4 | 2 | 2 | 2 | 0 |
| 28 | 20 | 20 | 15 | 15 | 15 | 1 |
| 35 | 5 | 5 | 5 | 5 | 5 | 2 |
| 41 | 9 | 9 | 9 | 9 | 9 | 0 |
| 42 | 22 | 22 | 13 | 12 | 12 | 3 |
| 45 | 4 | 4 | 4 | 3 | 3 | 0 |
| 54 | 39 | 38 | 32 | 29 | 29 | 16 |
| Wave 2 | 231 | 224 | 192 | 187 | 179 | 78 |
| Multiregion | 24 | 22 | 17 | 17 | 17 | 2 |
| 4 | 8 | 8 | 6 | 6 | 6 | 6 |
| 12 | 0 | 0 | 0 | 0 | 0 | 0 |
| 15 | 16 | 16 | 16 | 16 | 16 | 4 |
| 16 | 21 | 20 | 11 | 11 | 11 | 6 |
| 17 | 17 | 16 | 15 | 15 | 15 | 12 |
| 22 | 15 | 15 | 15 | 14 | 14 | 12 |
| 24 | 13 | 13 | 12 | 12 | 12 | 5 |
| 25 | 0 | 0 | 0 | 0 | 0 | 0 |
| 26 | 17 | 17 | 17 | 17 | 16 | 12 |
| 32 | 0 | 0 | 0 | 0 | 0 | 0 |
| 34 | 11 | 11 | 7 | 7 | 7 | 2 |
| 38 | 0 | 0 | 0 | 0 | 0 | 0 |
| 39 | 25 | 22 | 19 | 18 | 14 | 5 |
| 40 | 32 | 32 | 30 | 30 | 27 | 6 |
| 44 | 1 | 1 | 1 | 1 | 1 | 1 |
| 46 | 2 | 2 | 2 | 2 | 2 | 2 |
| 49 | 17 | 17 | 17 | 15 | 15 | 1 |
| 51 | 10 | 10 | 5 | 5 | 5 | 2 |
| 52 | 2 | 2 | 2 | 1 | 1 | 0 |

Appendix 3

Status of Negotiations for Licensees in NPSPAC Channels: Milestones Completed by Number of Frequency Reconfiguration Agreements, Per Wave, Per Region, as of June 30, 2008

| Public Safety Region (PSR) | Number of Stage 2 FRAs* | Sprint Nextel Initiated Contact with Licensee* | Sprint Nextel and Licensee Reach Pre-Contract Agreement* | FRAs Submitted to TA | FRAs Approved by TA | FRAs with Physical Retunes Reported as Completed* |
|---|-------------------------|--|--|----------------------|---------------------|---|
| Number of Frequency Reconfiguration Agreements (FRAs) | | | | | | |
| Wave 3 | 231 | 221 | 156 | 133 | 128 | 20 |
| Multiregion | 16 | 15 | 13 | 12 | 12 | 1 |
| 1 | 21 | 19 | 11 | 11 | 11 | 3 |
| 9 | 60 | 58 | 39 | 32 | 31 | 6 |
| 10 | 39 | 37 | 26 | 25 | 24 | 3 |
| 18 | 29 | 28 | 21 | 15 | 15 | 0 |
| 23 | 15 | 15 | 11 | 11 | 11 | 3 |
| 31 | 30 | 30 | 18 | 12 | 11 | 1 |
| 37 | 15 | 13 | 11 | 10 | 9 | 3 |
| 47 | 6 | 6 | 6 | 5 | 4 | 0 |
| 48 | 0 | 0 | 0 | 0 | 0 | 0 |
| Wave 4 | 54 | 51 | 33 | 29 | 29 | 9 |
| Multiregion | 9 | 9 | 7 | 7 | 7 | 1 |
| 2 | 1 | 1 | 1 | 1 | 1 | 0 |
| 3 | 1 | 1 | 1 | 1 | 1 | 0 |
| 5 | 4 | 4 | 3 | 3 | 3 | 0 |
| 18 | 1 | 0 | 0 | 0 | 0 | 0 |
| 21 | 1 | 1 | 1 | 1 | 1 | 0 |
| 29 | 7 | 5 | 3 | 2 | 2 | 2 |
| 30 | 2 | 2 | 2 | 2 | 2 | 0 |
| 33 | 9 | 9 | 6 | 5 | 5 | 2 |
| 36 | 3 | 3 | 1 | 1 | 1 | 1 |
| 43 | 2 | 2 | 1 | 1 | 1 | 1 |
| 50 | 2 | 2 | 2 | 2 | 2 | 0 |
| 53 | 9 | 9 | 4 | 2 | 2 | 1 |
| 54 | 1 | 1 | 1 | 1 | 1 | 1 |
| 55 | 0 | 0 | 0 | 0 | 0 | 0 |
| 62 | 0 | 0 | 0 | 0 | 0 | 0 |
| 63 | 2 | 2 | 0 | 0 | 0 | 0 |
| TOTAL | 863 | 837 | 667 | 625 | 606 | 198 |

* Sprint Nextel is the data source for this column. The figures have not been verified by the TA.

Appendix 4
Entities Filing Expansion Band Elections, as of June 30, 2008

| Licensee | ST | Call Sign | Frequencies |
|---|----|-----------|--|
| Anchorage, Municipality of | AK | KNNQ425 | 860.9875 |
| Anchorage, Municipality of | AK | WNQL400 | 860.4875, 860.7125, 860.9875 |
| Anchorage, Municipality of | AK | WPRG698 | 860.7125 |
| Anchorage, Municipality of | AK | WPRR956 | 860.7375 |
| North Slope, Borough of | AK | WNDX449 | 860.7375 |
| North Slope, Borough of | AK | WPZW513 | 860.7375 |
| North Slope, Borough of | AK | WPZW653 | 860.7375 |
| Dothan, City of | AL | WPQD755 | 858.4875 |
| Houston, County of | AL | WPQH284 | 857.7625, 858.2625 |
| Mobile, County of | AL | WNUX634 | 857.7625, 857.9875, 858.2375, 858.2625, 858.4375, 858.4625 |
| Northport, City of | AL | WNJD323 | 857.7125 |
| Bentonville, City of | AR | WPPH830 | 860.2625 |
| Fayetteville, City of | AR | WPJI661 | 860.2375, 860.7375 |
| Hot Springs, City of | AR | WPHP482 | 860.2625 |
| Jefferson, County of | AR | WNVN873 | 860.2375, 860.2625, 860.7375, 860.9625 |
| Jefferson, County of | AR | WPLY444 | 860.2125 |
| Paragould, City of | AR | WPFN317 | 860.2875 |
| Arizona, State of | AZ | WNMY720 | 860.2125, 860.9375 |
| Flagstaff, City of | AZ | WPWK889 | 860.4375 |
| Lake Havasu City, City of | AZ | WPXB342 | 860.4375, 860.9625 |
| Paradise Valley, Town of | AZ | WNMW364 | 860.2375 |
| Phoenix, City of | AZ | WNMT600 | 860.9875 |
| Phoenix, City of | AZ | WPXD838 | 860.9875 |
| City of Palm Springs | CA | WNZH770 | 860.7125 |
| Contra Costa Community College District | CA | WNMM865 | 860.2375 |
| Contra Costa Community College District | CA | WNMM866 | 860.2375 |
| Elk Grove Unified School District | CA | WPJY405 | 860.7875, 860.8125 |
| Lassen Union School District | CA | WPEF987 | 860.7875 |
| Lodi, City of | CA | WNLH967 | 860.2125 |
| Long Beach, City of | CA | KNCR530 | 860.2375 |
| Los Angeles, County of | CA | KNER447 | 860.2625 |
| Los Angeles, County of | CA | WPDV636 | 860.2625 |
| Marin, County of | CA | KNJH407 | 860.9375 |
| Marin, County of | CA | WPFQ266 | 860.4625 |
| Merced, City of | CA | WPPX706 | 860.4375 |
| Monterey Salinas Transit Authority | CA | WPRI866 | 860.2125 |
| Mountain Valley Emergency Medical Services Agency (Stanislaus County) | CA | WNVJ731 | 860.9375 |
| Orange, County of, CA | CA | WNIB734 | 860.2125, 860.4625, 860.7125, 860.9625 |
| Orange, County of, CA | CA | WPMX476 | 860.2125, 860.4625, 860.7125, 860.9625 |
| Orange, County of, CA | CA | WPMX750 | 860.2125, 860.4625, 860.7125, 860.9625 |
| Orange, County of, CA | CA | WPMX751 | 860.2125, 860.4625, 860.7125, 860.9625 |
| Orange, County of, CA | CA | WPMX752 | 860.2125, 860.4625, 860.7125, 860.9625 |
| Orange, County of, CA | CA | WPMY325 | 860.2125, 860.4625, 860.7125, 860.9625 |
| Orange, County of, CA | CA | WPMY330 | 815.2125, 815.4625, 815.7125, 815.9625 |
| Orange, County of, CA | CA | WPMY335 | 815.2125, 815.4625, 815.7125, 815.9625 |
| Orange, County of, CA | CA | WPMY394 | 860.2125, 860.4625, 860.7125, 860.9625 |
| Orange, County of, CA | CA | WPMZ774 | 860.2125, 860.4625, 860.7125, 860.9625 |
| Orange, County of, CA | CA | WPMZ776 | 860.2125, 860.4625, 860.7125, 860.9625 |
| Orange, County of, CA | CA | WPNP991 | 860.2125, 860.4625, 860.7125, 860.9625 |
| Orange, County of, CA | CA | WQZ938 | 860.2125, 860.4625, 860.7125, 860.9625 |
| Palo Alto, City of | CA | WNFI750 | 860.7125 |
| Placer, County of | CA | WPIE742 | 860.9375 |
| Pleasant Hill, City of | CA | WNMP521 | 860.4375 |
| Sacramento City Unified School District | CA | WNHX890 | 860.4625 |
| Sacramento, County of | CA | WNBQ990 | 860.7125 |
| Sacramento, County of | CA | WPDD467 | 860.2125, 860.4375 |
| Sacramento, County of | CA | WPVV729 | 860.4875 |
| Sacramento, County of | CA | WPXL514 | 860.4875 |
| Sacramento, County of | CA | WQDK496 | 860.4875 |
| Sacramento, County of | CA | WQDK705 | 860.4875 |
| San Bernardino, County of | CA | WNNB563 | 860.2500, 860.4750 |
| San Bernardino, County of | CA | WNNB565 | 860.2500 |
| San Bernardino, County of | CA | WNNB566 | 860.4500 |
| San Bernardino, County of | CA | WNNB567 | 860.2500 |
| San Bernardino, County of | CA | WNNB568 | 860.2500 |
| San Bernardino, County of | CA | WNNB575 | 860.2500 |
| San Bernardino, County of | CA | WNNB576 | 860.4500 |
| San Bernardino, County of | CA | WNNB578 | 860.2250, 860.9500 |
| San Bernardino, County of | CA | WPMC676 | 860.2500, 860.4250 |

Appendix 4
Entities Filing Expansion Band Elections, as of June 30, 2008

| Licensee | ST | Call Sign | Frequencies |
|--|----|-----------|--|
| San Bernardino, County of | CA | WPNW306 | 860.2875, 860.8125, 860.8375 |
| San Bernardino, County of | CA | WPNZ337 | 860.2875, 860.8375 |
| San Bernardino, County of | CA | WPYQ990 | 860.8125 |
| San Bernardino, County of | CA | WQCW497 | 860.8125 |
| San Francisco, City and County of | CA | KNGD851 | 860.4875 |
| San Francisco, City and County of | CA | WNMP411 | n/a* |
| San Francisco, City and County of | CA | WNMP522 | 860.4625 |
| San Francisco, City and County of | CA | WNNF327 | 860.4375 |
| San Francisco, City and County of | CA | WPQA782 | 860.4875 |
| San Francisco, City and County of | CA | WPQF830 | 860.2125 |
| San Rafael, City of | CA | WNSS412 | 860.9625 |
| Sierra Community College District | CA | WPIE754 | 860.9625 |
| Ventura, County of | CA | WPGV544 | 860.4625 |
| Ventura, County of | CA | WPHY525 | 860.4625, 860.9625 |
| Watsonville, City of | CA | WPKI847 | 860.2375 |
| Arapahoe, County of | CO | WNIJ887 | 860.3125 |
| Aurora, City of | CO | WNAU532 | 860.7625, 860.9375, 860.9625, 860.9875 |
| Pueblo, City of | CO | WQAL936 | 860.7125 |
| Cromwell, Town of | CT | WNKR770 | 860.9625 |
| District of Columbia | DC | KNJU834 | 860.9875 |
| District of Columbia | DC | WPXT459 | 860.9875 |
| City of West Palm Beach | FL | KNER586 | 860.7125 |
| City of West Palm Beach | FL | WNKD520 | 860.2125 |
| Clay, County of | FL | WPDC613 | 860.4375, 860.9625 |
| Collier, County of | FL | WNLK955 | 860.2625, 860.4375, 860.4875, 860.7625, 860.9375, 860.9625 |
| Collier, County of | FL | WNSK615 | 860.4375, 860.4875, 860.7625, 860.9625 |
| Indian River, County of | FL | WNMZ770 | 860.4875, 860.9875 |
| Indian River, County of | FL | WQHR977 | 860.9875 |
| Jacksonville, City of | FL | WNFP698 | 860.2125, 860.2625, 860.4625, 860.4875, 860.9375 |
| Jacksonville, City of | FL | WNRE843 | 860.9375 |
| Jacksonville, City of | FL | WNSC913 | 860.2375, 860.7375 |
| Jacksonville, City of | FL | WPGY728 | 860.9875 |
| Jacksonville, City of | FL | WPTF860 | 860.4625, 860.7125, 860.9375 |
| Miami, City of | FL | KNGR376 | 860.2125, 860.4625, 860.7125 |
| Miami, City of | FL | WNCE612 | 860.2125, 860.4625, 860.7125 |
| Palm Beach, County of | FL | WNHE888 | 860.3125, 860.3375 |
| Palm Beach, County of | FL | WPRS827 | 860.3125, 860.3375 |
| Saint Lucie, County of | FL | WPDV207 | 860.2375, 860.4625 |
| The School Board of Broward County, Florida | FL | KNJJ560 | 860.9375, 860.9625 |
| Volusia, County of | FL | WNHE867 | 860.2625, 860.4875, 860.7125, 860.7375, 860.7625 |
| Volusia, County of | FL | WPFQ272 | 860.2625, 860.4875, 860.7125, 860.7375, 860.7625, 860.9375 |
| Volusia, County of | FL | WPPW666 | 860.2125 |
| DeKalb County Police Department | GA | KNAN828 | 858.2625 |
| Guam, Government of | GU | WPDA554 | 860.2125, 860.2375, 860.2625, 860.4625, 860.7125, 860.7375, 860.7625, 860.9875 |
| Northern Mariana Islands, Commonwealth of | GU | WPCG201 | 860.2625 |
| Northern Mariana Islands, Commonwealth of | GU | WPTY944 | 860.9875 |
| Honolulu, City and County of | HI | WPQZ565 | 860.4625 |
| Honolulu, City and County of | HI | WPRG484 | 860.4625 |
| Iowa City, City of | IA | WNXG714 | 860.2625 |
| Iowa City, City of | IA | WNXG746 | 860.9875 |
| Story, County of | IA | WPQI296 | 860.4375 |
| The University of Iowa Hospital & Clinics | IA | WPKN529 | 860.2125 |
| Boise, City of | ID | WPJ857 | 860.9375 |
| Emmett Independent School District | ID | WPYY420 | 860.8875 |
| Idaho, State of | ID | WPIP622 | 860.7625 |
| Idaho, State of | ID | WPIP626 | 860.7625 |
| Idaho, State of | ID | WPIS652 | 860.7625 |
| Nampa & Meridian Irrigation District | ID | WPUD400 | 860.7875 |
| City Colleges of Chicago | IL | WNMA681 | 860.2375 |
| Decatur, City of | IL | WNKZ536 | 860.2625, 860.4625 |
| Deerfield, Village of (Police Department) | IL | WNGC398 | 860.7375 |
| Effingham, County of | IL | WPNY754 | 860.4875 |
| Illinois, State of | IL | WQCT712 | 860.9375 |
| Illinois, State of (Department of Corrections) | IL | WPLR422 | 860.2625 |
| Illinois, State of (Department of Corrections) | IL | WPMR362 | 860.7375 |
| Illinois, State of (Department of Corrections) | IL | WPPD278 | 860.9375 |
| Jefferson, County of | IL | WPTX994 | 860.4375 |
| La Salle County of | IL | WPUK993 | 860.4875 |

Appendix 4
Entities Filing Expansion Band Elections, as of June 30, 2008

| Licensee | ST | Call Sign | Frequencies |
|---|----|-----------|------------------------------|
| Lansing, Village of | IL | WNNS478 | 860.7375 |
| Marion County ET&S | IL | KNNT505 | 860.9875 |
| Normal, Town of | IL | WPIX239 | 860.4875 |
| Ogle County Sheriff's Office | IL | WQCV211 | 860.7125 |
| Peoria County Sheriffs Department | IL | WQAB235 | 860.2625, 860.9625, 860.9875 |
| Rolling Meadows, City of | IL | KNJU694 | 860.2125 |
| Springfield, City of | IL | WQAZ465 | 860.4875 |
| Tazewell, County of | IL | WPNW387 | 860.7125 |
| Tazewell, County of | IL | WQCX272 | n/a* |
| Williamson, County of | IL | WPKM918 | 860.7625 |
| Floyd, County of | IN | WPNQ948 | 860.4875 |
| Indiana University | IN | WPCW647 | 860.8875 |
| Steuben, County of | IN | WPDU229 | 860.2125 |
| Tippecanoe, County of | IN | WNQH693 | 860.7375 |
| Garden City, City of | KS | WPMI551 | 860.4375 |
| Kansas City, City of | KS | WNWF608 | 860.7625, 860.9375 |
| Kansas City, City of | KS | WPGP232 | 860.3125 |
| Kentucky, Commonwealth of | KY | WQCP214 | 860.2625 |
| Madison, County of | KY | WNVN963 | 860.4875, 860.7375 |
| Powderly, City of | KY | WQCD705 | 860.4375 |
| Richmond, City of | KY | WQDE403 | 860.2625 |
| Caddo Parish Communications District No 1 | LA | WPM&320 | 860.7125 |
| Caddo Parish Communications District No 1 | LA | WPSQ740 | 860.7125 |
| East Baton Rouge, Parish of | LA | KNJU727 | 860.7125 |
| Iberia, Parish of | LA | WPQY650 | 860.7625 |
| Lafourche, Parish of | LA | WPRX834 | 860.9375 |
| Louisiana, State of | LA | WNII532 | 860.2375 |
| Louisiana, State of | LA | WNII533 | 860.2375, 860.7625 |
| Louisiana, State of | LA | WNII534 | 860.7625 |
| Louisiana, State of | LA | WNII535 | 860.4625, 860.9625 |
| Louisiana, State of | LA | WNII536 | 860.4375, 860.9875 |
| Louisiana, State of | LA | WNMA687 | 860.2625 |
| Louisiana, State of | LA | WPHE601 | 860.7625 |
| Louisiana, State of | LA | WPHE605 | 860.2375 |
| Louisiana, State of | LA | WPHE609 | 860.9625 |
| Louisiana, State of | LA | WPHE617 | 860.9875 |
| Louisiana, State of | LA | WPHE629 | 860.9625 |
| Louisiana, State of | LA | WPHE633 | 860.4375 |
| Louisiana, State of | LA | WPHE641 | 860.7625 |
| Louisiana, State of | LA | WPHE657 | 860.2375, 860.4375 |
| Louisiana, State of | LA | WPHE661 | 860.4875 |
| Louisiana, State of | LA | WPHF287 | 860.9625 |
| Louisiana, State of | LA | WPHG955 | 860.4625 |
| Louisiana, State of | LA | WPIB392 | 860.7125 |
| Louisiana, State of | LA | WPIR915 | 860.4625 |
| Louisiana, State of | LA | WPIR919 | 860.7125 |
| Louisiana, State of | LA | WPIR923 | 860.7625 |
| Louisiana, State of | LA | WPJ1711 | 860.4625 |
| Louisiana, State of | LA | WPKD955 | 860.4625, 860.9625 |
| Louisiana, State of | LA | WPMI999 | 860.2625 |
| Louisiana, State of | LA | WPMQ475 | 860.4875 |
| Louisiana, State of | LA | WPNS672 | 860.9875 |
| Louisiana, State of | LA | WPPE847 | 860.2125 |
| Louisiana, State of | LA | WPPE848 | 860.9375 |
| Madison, Parish of | LA | WPM&348 | 857.9625 |
| Minden, City of | LA | WPWJ531 | 860.4875 |
| New Orleans Convention Center | LA | WPJS469 | 860.2375 |
| New Orleans Regional Transit Authority | LA | WPAP726 | 860.2125, 860.4375 |
| New Orleans, City of | LA | WNCD880 | 860.7875, 860.8125 |
| Orleans Levee District | LA | WNQC758 | 860.2625 |
| Orleans Parish School Board | LA | KNJU690 | 860.7125 |
| Sterlington, Town of | LA | WPNZ848 | 860.7375 |
| Allegany, County of | MD | WPRS598 | 860.4875 |
| Garrett, County of (Board of Education) | MD | WPRU936 | 860.7375 |
| Howard, County of | MD | WPLU397 | 860.2375, 860.7375 |
| Howard, County of | MD | WPQX905 | 860.2375, 860.7375 |
| Howard, County of | MD | WPXJ396 | 860.7375 |
| Salisbury, City of | MD | WPHQ675 | 860.7625 |
| Somerset, County of | MD | WPWR884 | 860.9625 |
| Worcester, County of | MD | WPNW557 | 860.4625, 860.7125 |
| Forest Hills Public Schools | MI | WPUA724 | 860.7625 |

Appendix 4
Entities Filing Expansion Band Elections, as of June 30, 2008

| Licensee | ST | Call Sign | Frequencies |
|---|----|-----------|--|
| Grand Rapids Public Schools | MI | WPIP999 | 860.2125, 860.9875 |
| Walker, City of | MI | WPVP312 | 860.4375 |
| Clay, County of | MN | WPLS888 | 860.7125 |
| Dakota, County of | MN | WPEP246 | 860.7375 |
| Metropolitan Council/Metro Transit | MN | WPQH695 | 860.4375 |
| Minnesota, State of | MN | WPKG265 | 815.2375, 815.2625, 815.4375, 815.9375, 815.9875 |
| Minnesota, State of | MN | WPKG266 | 815.2625, 815.4375, 815.9375, 815.9875 |
| Minnesota, State of | MN | WPYS897 | 860.2125, 860.2375, 860.4375, 860.7125, 860.7375, 860.9375, 860.9625 |
| Minnesota, State of | MN | WPYY636 | 815.2125, 815.2375, 815.4375, 815.7125, 815.7375, 815.9375, 815.9625 |
| Minnesota, State of | MN | WPYY637 | 860.2375, 860.7375, 860.9375, 860.9625 |
| Minnesota, State of | MN | WQDF219 | 815.9375 |
| Minnesota, State of | MN | WQDF220 | 860.9375 |
| Minnesota, State of | MN | WQDG878 | 860.4375, 860.9375, 860.9875 |
| Minnesota, State of | MN | WQDJ490 | 860.2375, 860.2625, 860.7625, 860.9625 |
| Minnesota, State of | MN | WQDJ508 | 860.2375, 860.4625, 860.4875, 860.7375, 860.7625 |
| Minnesota, State of | MN | WQDR523 | 815.2375, 815.2625, 815.4375, 815.4625, 815.4875, 815.7375, 815.7625, 815.9375, 815.9625, 815.9875 |
| Minnesota, State of | MN | WQHF462 | 860.2375, 860.7125, 860.9625 |
| Minnesota, State of | MN | WQHK535 | 860.2375, 860.4375, 860.7125, 860.9625 |
| Minnesota, State of | MN | WPER943 | 860.2375, 860.2625, 860.4375, 860.9375, 860.9875 |
| Minnesota, State of | MN | WPKG359 | 860.9375 |
| Minnesota, State of | MN | WPKG360 | 860.2625 |
| Minnesota, State of | MN | WPYM573 | 860.9875 |
| Moorhead, City of | MN | WPHY859 | 860.4625 |
| Blue Springs, City of | MO | WNDG561 | 860.4875 |
| Curators of the University of Missouri | MO | WPJI572 | 860.2125 |
| Saint Joseph, City of | MO | WPDC582 | 860.4875 |
| State of Missouri, Department of Corrections | MO | WPUK277 | 860.9375 |
| Bolivar County E911 | MS | WPXA863 | 860.2375 |
| City of Columbus | MS | WPNS534 | 858.2125 |
| De Soto, County of | MS | WPCC361 | 860.4875, 860.7625 |
| Jackson-Evers International Airport Authority | MS | WQDD668 | 857.9875 |
| Meridian, City of | MS | WQAP232 | 858.2125 |
| Mississippi, University of | MS | WPJQ621 | 860.7375 |
| Smith, County of | MS | WPKG621 | 858.4375 |
| South Mississippi State Hospital | MS | WPQJ606 | 857.9875 |
| Vicksburg, City of | MS | KNNH519 | 857.7125, 858.2625 |
| Asheville, City of | NC | WNXR226 | 860.7625, 860.9875 |
| McDowell, County of | NC | KNNP950 | 860.9625 |
| Mecklenburg, County of | NC | WNGU623 | 860.2375, 860.4875, 860.7375, 860.7625, 860.9875 |
| Mecklenburg, County of | NC | WQGP564 | 860.2375, 860.4875, 860.7375, 860.7625, 860.9875 |
| North Carolina State Highway Patrol | NC | WNRU500 | 860.4625, 860.4875 |
| North Carolina State Highway Patrol | NC | WPHM257 | 860.7125 |
| North Carolina State Highway Patrol | NC | WPHM264 | 860.4375 |
| North Carolina State Highway Patrol | NC | WPKN591 | 860.7375 |
| North Carolina State Highway Patrol | NC | WPOX341 | 860.4375 |
| North Carolina State Highway Patrol | NC | WPOX343 | 860.4375 |
| North Carolina State Highway Patrol | NC | WPOZ292 | 860.7125 |
| North Carolina State Highway Patrol | NC | WPPB719 | 860.7125 |
| North Carolina State Highway Patrol | NC | WPRJ405 | 860.4375 |
| North Carolina State Highway Patrol | NC | WPSM605 | n/a* |
| North Carolina State Highway Patrol | NC | WPHY603 | 860.4375 |
| Fargo, City of | ND | KNNT448 | 860.2125 |
| Omaha Public Power District | NE | KNER503 | 860.4375, 860.4875, 860.9375 |
| Omaha Public Power District | NE | KNER504 | 860.4375, 860.4875, 860.9375 |
| Omaha Public Power District | NE | WPPY921 | 860.9375 |
| Omaha Public Power District | NE | WPSZ331 | 860.3375 |
| Omaha Public Power District | NE | WPTA210 | 860.3375 |
| Scotts Bluff, County of | NE | WPKU672 | 860.2125, 860.2375, 860.2625, 860.4875, 860.7375 |
| Manchester, City of | NH | WPDK444 | 860.4875 |
| Atlantic City, City of | NJ | WPRS952 | 860.7625 |
| Camden, City of | NJ | WNWG655 | 860.9875 |
| Camden, City of | NJ | WQAF461 | 860.9875 |
| Delaware River Port Authority | NJ | WPXY839 | 860.9875 |
| New Jersey Department of Correction | NJ | KNJH415 | 860.2625 |
| New Jersey Department of Correction | NJ | KNJH416 | 860.2625 |
| New Jersey, State of | NJ | WNDD570 | 860.4625, 860.9625 |
| New Jersey, State of | NJ | WNDD571 | 860.4625, 860.9625 |
| New Jersey, State of | NJ | WNDD572 | 860.4625, 860.9625 |

Appendix 4
Entities Filing Expansion Band Elections, as of June 30, 2008

| Licensee | ST | Call Sign | Frequencies |
|--|----|-----------|--|
| New Jersey, State of | NJ | WNDD573 | 860.4625, 860.9625 |
| New Jersey, State of | NJ | WNDD574 | 860.4625, 860.9625 |
| New Jersey, State of | NJ | WNDD575 | 860.2125, 860.7125 |
| New Jersey, State of | NJ | WNDD576 | 860.2125, 860.7125 |
| New Jersey, State of | NJ | WNDD577 | 860.9375 |
| New Jersey, State of | NJ | WNDD578 | 860.9375 |
| New Jersey, State of | NJ | WNDD579 | 860.9375 |
| New Jersey, State of | NJ | WNDD580 | 860.2125, 860.7125 |
| New Jersey, State of | NJ | WNHS409 | 860.9375 |
| New Jersey, State of | NJ | WNHS410 | 860.2125, 860.4625, 860.7125, 860.9625 |
| New Jersey, State of | NJ | WNII538 | 860.9375 |
| New Jersey, State of | NJ | WNJI598 | 860.9375 |
| New Jersey, State of | NJ | WNPS351 | 860.4625, 860.9625 |
| New Jersey, State of | NJ | WNXC890 | 860.4625, 860.9625 |
| New Jersey, State of | NJ | WNXC891 | 860.2125, 860.7125 |
| New Jersey, State of | NJ | WNXZ718 | 860.9625 |
| New Jersey, State of | NJ | WNZZ317 | 860.7125 |
| New Jersey, State of | NJ | WPSE858 | 860.2125, 860.7125 |
| New Jersey, State of | NJ | WPUH543 | 860.9375 |
| New Jersey, State of | NJ | WPYQ725 | 860.4625, 860.9625 |
| New Jersey, State of | NJ | WQBY316 | 860.4625, 860.9625 |
| Vineland, City of | NJ | WNXZ709 | 860.4625, 860.9625 |
| Bernalillo, County of | NM | WNZW684 | n/a* |
| Bernalillo, County of | NM | WPUW259 | 860.4375, 860.9625 |
| State of Nevada | NV | WNZB252 | 860.7375 |
| State of Nevada | NV | WPKB391 | 860.7375 |
| State of Nevada | NV | WPKJ524 | 860.2125, 860.7125, 860.9625 |
| State of Nevada | NV | WPKJ526 | 860.4625, 860.7375, 860.9625 |
| State of Nevada | NV | WPQD805 | 860.2125, 860.9875 |
| State of Nevada | NV | WPQD806 | 860.2125, 860.9875 |
| State of Nevada | NV | WPQZ376 | 860.2125, 860.4375 |
| State of Nevada | NV | WPRY226 | 860.2125, 860.9875 |
| State of Nevada | NV | WPRY297 | 860.2375, 860.7375 |
| State of Nevada | NV | WPST690 | 860.7375 |
| State of Nevada | NV | WPTR307 | 860.2125 |
| State of Nevada | NV | WPZZ385 | 860.2375 |
| State of Nevada | NV | WQAV628 | 860.2125 |
| State of Nevada | NV | WQAV634 | 860.2125 |
| University and Community College System | NV | WPWK236 | 860.4625 |
| Washoe, County of | NV | WPRX312 | 860.2125, 860.2375, 860.2625, 860.4375, 860.4625, 860.4875, 860.7625, 860.9375, 860.9875 |
| Washoe, County of | NV | WPRX313 | 860.7625 |
| Albany County Airport Authority | NY | WPBD381 | 860.7625 |
| Albany, County of | NY | WPTC680 | 860.7375 |
| Chemung, County of | NY | WPDT243 | 860.2625 |
| City of New York DoITT FCC Licensing Support | NY | KNBX914 | 860.7375, 860.9875 |
| City of New York DoITT FCC Licensing Support | NY | KNER623 | 860.4375, 860.7625, 860.9375 |
| City of New York DoITT FCC Licensing Support | NY | WPML463 | 860.7625 |
| City of New York DoITT FCC Licensing Support | NY | WPML524 | 860.7625 |
| City of New York DoITT FCC Licensing Support | NY | WPML525 | 860.7625 |
| City of New York DoITT FCC Licensing Support | NY | WPML526 | 860.7625 |
| City of New York DoITT FCC Licensing Support | NY | WQCI937 | 860.4375 |
| Colonie, Town of | NY | WNRN976 | 860.2625 |
| Colonie, Town of | NY | WPJS475 | 860.2375 |
| New York City Transit Authority | NY | KB23096 | 815.3875, 815.4125 |
| New York City Transit Authority | NY | KNEH690 | 860.3875, 860.4125 |
| New York City Transit Authority | NY | KNEH691 | 815.3875, 815.4125 |
| New York City Transit Authority | NY | WNUB684 | 860.3875, 860.4125 |
| New York City Transit Authority | NY | WNUB732 | 860.3875, 860.4125 |
| Niskayuna, Town of | NY | WPKY419 | 860.9875 |
| Rockland, County of | NY | WPED556 | 860.7250 |
| Troy, City of | NY | WPPC682 | 860.9375 |
| Columbus, City of | OH | WNRJ541 | 860.2125, 860.4875, 860.9375, 860.9875 |
| Forest Park, City of | OH | WNJH360 | 860.9875 |
| Southwest Ohio Regional Transit Authority | OH | WPGY687 | 860.4875, 860.9375 |
| City of Norman | OK | WPPC871 | 860.7625, 860.9625 |
| Edmond, City of | OK | WPJT968 | 860.9375 |
| Lincoln, County of | OK | WPVM206 | 860.7375 |
| Oklahoma, State of | OK | KNBU457 | 860.2375, 860.2625, 860.4375, 860.4875 |
| Oklahoma, State of | OK | WPIP614 | 860.7125, 860.7375, 860.7625, 860.9875 |
| Oklahoma, State of | OK | WPIP618 | 860.2375, 860.4375, 860.4875, 860.7125 |

Appendix 4
Entities Filing Expansion Band Elections, as of June 30, 2008

| Licensee | ST | Call Sign | Frequencies |
|---|----|-----------|--|
| Oklahoma, State of | OK | WQCQ850 | 860.9875 |
| Oklahoma, State of | OK | WQCQ878 | 860.7125 |
| Oklahoma, State of | OK | WQFN465 | 860.7125 |
| Oklahoma, State of | OK | WQFN466 | 860.7375 |
| Oklahoma, State of | OK | WQFN467 | 860.2625 |
| Oklahoma, State of | OK | WQFR618 | 860.2125 |
| Oklahoma, State of | OK | WQFR886 | 860.4875 |
| Oklahoma, State of | OK | WQFR887 | 860.7625 |
| Oklahoma, State of | OK | WQFR889 | 860.9375 |
| Oklahoma, State of | OK | WQFR890 | 860.2375 |
| Oklahoma, State of | OK | WQFZ462 | 860.7125 |
| Oklahoma, State of | OK | WQGF211 | 860.4375 |
| Shawnee, City of | OK | WNWV280 | 860.4625 |
| Bend, City of | OR | WNVN568 | 860.9625 |
| City of Portland | OR | WNVL283 | 860.2625, 860.4375, 860.4625, 860.7125 |
| City of Portland | OR | WNZY850 | 860.2625, 860.4375, 860.4625, 860.7125 |
| City of Portland | OR | WPFQ300 | 860.8125, 860.8625 |
| Deschutes, County of | OR | WPHE354 | 860.7375, 860.9875 |
| Deschutes, County of | OR | WPJR649 | 860.2125, 860.9375 |
| Jackson County Juvenile Department | OR | WQCC874 | 860.2375 |
| Redmond, City of | OR | WQAY688 | 860.7625 |
| Salem, City of | OR | WPKB609 | 860.4875 |
| Washington County Consolidated Communications Agency | OR | WNSK475 | 860.2375, 860.7375 |
| Washington County Consolidated Communications Agency | OR | WQES432 | 860.2375, 860.7375 |
| Washington County Consolidated Communications Agency | OR | WQES436 | 860.2375, 860.7375 |
| Allegheny County Emergency Services | PA | KNJH332 | 860.2625, 860.4375, 860.7625 |
| Allegheny County Emergency Services | PA | WNWC473 | 860.2125, 860.4875 |
| Allegheny County Emergency Services | PA | WPJG234 | 860.2125, 860.4875 |
| Allentown, City of | PA | WPJK416 | 860.9375 |
| Carlisle, Borough of | PA | KNNK871 | 860.2375, 860.4875 |
| Commonwealth of Penna Bloomsburg University | PA | WPGD607 | 860.8375 |
| Cumberland County, Pennsylvania Department of Emergency Preparedness | PA | WQAB589 | 860.4375 |
| Fayette, County of | PA | WPDS263 | 860.2375 |
| Fayette, County of | PA | WPDS263 | 860.4625 |
| Fayette, County of | PA | WPDS263 | 860.9875 |
| Lower Allen, Township of | PA | WPAP650 | 860.9875 |
| Luzerne, County of | PA | WPMZ512 | 860.7375 |
| Luzerne, County of | PA | WPQD915 | 860.9875 |
| Luzerne, County of | PA | WPYT624 | 860.7125, 860.9625 |
| School District of Philadelphia | PA | WNKV367 | 860.8125, 860.8375, 860.9125 |
| Westmoreland, County of | PA | WPPG220 | 860.9375 |
| Westmoreland, County of | PA | WPWE776 | 860.9375 |
| Westmoreland, County of | PA | WPZS814 | 860.9375 |
| Westmoreland, County of | PA | WPZU942 | 860.9375 |
| Whitehall, Borough of | PA | WPRF753 | 860.7125 |
| Rhode Island, State of | RI | WNCX326 | 860.3125 |
| Charleston, County of | SC | WNVH447 | 860.2375, 860.4875, 860.7375, 860.9375 |
| Charleston, County of | SC | WPRR560 | 860.4625 |
| Clemson, City of | SC | WPKU649 | 860.7375 |
| Greenville, County of | SC | WPDK619 | 860.7125 |
| Greenwood, County of | SC | WPOX642 | 857.7375 |
| South Carolina State Ports Authority | SC | WPLU704 | 860.7125 |
| South Carolina, State of | SC | WPWM262 | 860.9875 |
| Spartanburg, County of | SC | WPGR361 | 860.4625, 860.9375 |
| Spartanburg, County of | SC | WPKZ275 | 860.2125 |
| Spartanburg, County of | SC | WPLZ536 | 860.2375, 860.2625 |
| Athens Utilities Board | TN | WQDM490 | 857.7375 |
| Bartlett, City of | TN | WNVF991 | 860.7375 |
| Clarksville, City of | TN | WQCL650 | 860.2375 |
| Jackson Energy Authority | TN | WQBJ748 | 860.7375 |
| Jackson Energy Authority | TN | WQBJ748 | 860.7375 |
| Jackson, City of | TN | WPEU965 | 860.2625, 860.7625 |
| Jackson, City of | TN | WQBB501 | 860.9875 |
| Memphis Shelby County Airport Authority | TN | WPUQ392 | 860.2625 |
| Memphis, City of | TN | WPAB818 | 860.3375, 860.3875 |
| Tennessee, State of | TN | WPKH401 | 860.9375 |
| Tennessee, State of | TN | WPZB947 | 858.4875 |
| Tennessee, State of | TN | WQBY860 | 857.9875, 860.2375 |
| Anderson County, Texas | TX | WPYA801 | 860.2375, 860.9875 |
| Austin, City of | TX | WNBZ704 | 860.2625, 860.4375 |

Appendix 4
Entities Filing Expansion Band Elections, as of June 30, 2008

| Licensee | ST | Call Sign | Frequencies |
|---|----|-----------|--|
| Austin, City of | TX | WPYE613 | 860.2125, 860.2625, 860.4375 |
| Austin, City of | TX | WPYU318 | 860.4375 |
| City Public Service | TX | WNLI313 | 860.2875, 860.3375 |
| Dallas, City of | TX | WNBG573 | 860.7375, 860.9875 |
| Harris, County of | TX | WNBZ674 | 860.2125, 860.2375, 860.4625, 860.4875, 860.7125 |
| Harris, County of | TX | WPPF214 | 860.2125, 860.2375, 860.4625, 860.4875, 860.7125 |
| Harris, County of | TX | WQBM285 | 860.7125 |
| Houston, City of (Dept. of Aviation) | TX | KNDH570 | 860.2875, 860.3125 |
| Houston, City of (Dept. of Aviation) | TX | WPNW558 | 860.7375 |
| Metropolitan Transit Authority of Harris County | TX | KRX666 | 860.3875 |
| Metropolitan Transit Authority of Harris County | TX | WPTD745 | 860.3875 |
| Missouri City | TX | WNAS493 | 860.9625 |
| Texas Tech University | TX | KNNJ876 | 860.9625 |
| Travis County Emergency Service Dist #9 | TX | KSP328 | 860.9375 |
| Travis, County of | TX | WPYE612 | 860.2125, 860.2625 |
| Travis, County of | TX | WPZR511 | 860.4375 |
| Wichita Falls, City of | TX | WQAW913 | 860.4625, 860.9625 |
| League City, City of | TX | WNNL329 | 860.9875 |
| Murray, City of | UT | WPSK554 | 860.4375 |
| Murray, City of | UT | WPWH838 | 860.4375 |
| Murray, City of | UT | WPXK838 | 860.4375 |
| Salt Lake City, City of | UT | KNJU695 | 860.7625, 860.9625 |
| Salt Lake Department of Airports | UT | WNYR765 | 860.2375, 860.2625, 860.4875 |
| Salt Lake Department of Airports | UT | WQBM266 | 860.2625 |
| Salt Lake, County of | UT | WPGJ689 | 860.4625, 860.7125, 860.7375 |
| Utah Communications Agency Network | UT | KNIV722 | 860.2125, 860.2375, 860.2625, 860.4375, 860.4625, 860.4875, 860.7125, 860.7375, 860.7625, 860.9625, 860.9875 |
| Utah Communications Agency Network | UT | WQCE706 | 860.7125 |
| Utah, County of | UT | WPZV887 | 860.2125, 860.9375 |
| Arlington, County of | VA | KNIQ704 | 860.4375, 860.7625, 860.9375 |
| Fairfax, County of | VA | KNIH412 | 860.2625 |
| Fairfax, County of | VA | WNAJ365 | 860.2625 |
| Virginia Beach, City of | VA | WNAU439 | 860.4625, 860.4875, 860.7125, 860.7375 |
| Virginia Beach, City of | VA | WNSS359 | 860.4875, 860.7375 |
| Virginia, Commonwealth of (Department of Corrections) | VA | WPIZ624 | 860.4875 |
| Virginia, Commonwealth of (NVCC) | VA | WPRR746 | 860.4875 |
| Clark, County of | WA | WPJY899 | 860.9875 |
| Clark, County of | WA | WPLR403 | 860.9625 |
| Clark, County of | WA | WPLX749 | 860.7625, 860.9375 |
| Clark, County of | WA | WQEQ542 | 860.9875 |
| King, County of | WA | WQBZ725 | 860.4625, 860.9625 |
| Public Utility District #2 of Grant County, WA | WA | KNNJ860 | 860.2375, 860.2625, 860.4375 |
| Public Utility District #2 of Grant County, WA | WA | KNNJ862 | 860.2375 |
| Public Utility District #2 of Grant County, WA | WA | KNNJ865 | 860.2625 |
| Public Utility District #2 of Grant County, WA | WA | KNNJ866 | 860.2625 |
| Public Utility District #2 of Grant County, WA | WA | KNNJ867 | 860.4375 |
| Valley Communications Center | WA | WQBD600 | 860.2625, 860.7125 |
| East Troy, Town of | WI | WNMD420 | 860.4375 |
| Oregon Schools | WI | WPMV532 | 860.8875 |
| Ozaukee, County of | WI | WNWS961 | 860.7125, 860.7625 |
| Sheboygan, County of | WI | WPST436 | 860.2625 |
| Watertown Water, City of | WI | WPFD727 | 860.2375 |
| Wisconsin, University of | WI | WPJH396 | 860.7875 |
| Morgan, County of | WV | WPSD704 | 860.2125 |
| Morgan, County of | WV | WPTA421 | 860.2125 |
| Morgan, County of | WV | WPTA470 | 860.2125 |

* Licensee listed a Call Sign on their Expansion Band Election Form that does not have any frequencies within the Expansion Band located at 860-861 MHz (857.5-858.5 MHz in the Southeastern U.S, except within a seventy-mile radius of Atlanta where it is located at 858-858.5 MHz).

Appendix 5
Call Sign-Related Reconfiguration Information, as of June 30, 2008

| Current Population of Call Signs, Per Wave, Per Region, as of June 30, 2008 | | | | | | |
|---|-----------------------------|----------------|------------------------------|-------------|-------------------|-------------|
| Public Safety Region (PSR) | PSR Name | Channels 1-120 | Public Safety Expansion Band | NPSPAC Band | SE-ESMR ESMR Band | Total |
| Number of Call Signs | | | | | | |
| Wave 1 | Subtotal | 801 | 317 | 1873 | 0 | 2991 |
| 6 | CA - North | 109 | 88 | 138 | 0 | 335 |
| 7 | Colorado | 27 | 14 | 226 | 0 | 267 |
| 8 | NY - Metro (CT, NJ, NY, PA) | 96 | 26 | 391 | 0 | 513 |
| 11 | Hawaii | 55 | 5 | 28 | 0 | 88 |
| 13 | Illinois | 40 | 12 | 137 | 0 | 189 |
| 14 | Indiana | 27 | 34 | 131 | 0 | 192 |
| 19 | ME, NH, VT, MA, RI, CT* | 81 | 24 | 125 | 0 | 230 |
| 20 | MD; DC; VA - Northern | 66 | 14 | 90 | 0 | 170 |
| 27 | Nevada | 63 | 5 | 41 | 0 | 109 |
| 28 | NJ, PA, DE | 67 | 28 | 200 | 0 | 295 |
| 35 | Oregon | 48 | 1 | 39 | 0 | 88 |
| 41 | Utah | 21 | 3 | 147 | 0 | 171 |
| 42 | Virginia | 52 | 23 | 47 | 0 | 122 |
| 45 | Wisconsin | 13 | 9 | 3 | 0 | 25 |
| 54 | Chicago | 36 | 31 | 130 | 0 | 197 |
| Wave 2 | Subtotal | 483 | 176 | 744 | 7 | 1410 |
| 4 | Arkansas | 39 | 44 | 94 | 0 | 177 |
| 12 | Idaho* | 15 | 0 | 0 | 0 | 15 |
| 15 | Iowa | 16 | 16 | 6 | 0 | 38 |
| 16 | Kansas | 33 | 6 | 272 | 0 | 311 |
| 17 | Kentucky | 16 | 13 | 16 | 0 | 45 |
| 22 | Minnesota* | 80 | 10 | 50 | 0 | 140 |
| 24 | Missouri | 37 | 11 | 19 | 0 | 67 |
| 25 | Montana* | 19 | 0 | 0 | 0 | 19 |
| 26 | Nebraska | 10 | 4 | 30 | 0 | 44 |
| 32 | North Dakota* | 12 | 0 | 1 | 0 | 13 |
| 34 | Oklahoma | 25 | 3 | 35 | 0 | 63 |
| 38 | South Dakota | 1 | 0 | 0 | 0 | 1 |
| 39 | Tennessee | 43 | 30 | 56 | 7 | 136 |
| 40 | TX - Dallas | 38 | 21 | 45 | 0 | 104 |
| 44 | West Virginia | 3 | 1 | 9 | 0 | 13 |
| 46 | Wyoming | 1 | 2 | 7 | 0 | 10 |
| 49 | TX - Austin | 11 | 9 | 65 | 0 | 85 |
| 51 | TX - Houston | 42 | 5 | 37 | 0 | 84 |
| 52 | TX - Lubbock | 42 | 1 | 2 | 0 | 45 |
| Wave 3 | Subtotal | 573 | 202 | 925 | 240 | 1940 |
| 1 | Alabama | 9 | 28 | 35 | 59 | 131 |
| 9 | Florida | 221 | 61 | 320 | 32 | 634 |
| 10 | Georgia | 49 | 28 | 79 | 75 | 231 |
| 18 | Louisiana | 79 | 15 | 61 | 5 | 160 |
| 23 | Mississippi | 22 | 16 | 21 | 50 | 109 |
| 31 | North Carolina | 67 | 29 | 237 | 7 | 340 |
| 37 | South Carolina | 37 | 23 | 162 | 12 | 234 |
| 47 | Puerto Rico | 66 | 2 | 10 | 0 | 78 |
| 48 | US Virgin Islands | 23 | 0 | 0 | 0 | 23 |

Appendix 5
Call Sign-Related Reconfiguration Information, as of June 30, 2008

| Current Population of Call Signs, Per Wave, Per Region, as of June 30, 2008 | | | | | | |
|---|------------------------|-------------|------------|-------------|------------|-------------|
| Wave 4 | Subtotal | 899 | 292 | 1534 | 0 | 2725 |
| 2 | Alaska* | 23 | 1 | 1 | 0 | 25 |
| 3 | Arizona* | 74 | 20 | 99 | 0 | 193 |
| 5 | CA - South* | 138 | 98 | 368 | 0 | 604 |
| 21 | Michigan* | 62 | 2 | 285 | 0 | 349 |
| 29 | New Mexico* | 25 | 3 | 9 | 0 | 37 |
| 30 | NY - Albany* | 93 | 63 | 187 | 0 | 343 |
| 33 | Ohio* | 108 | 36 | 136 | 0 | 280 |
| 36 | Pennsylvania* | 12 | 9 | 225 | 0 | 246 |
| 43 | Washington* | 155 | 20 | 147 | 0 | 322 |
| 50 | TX - El Paso* | 10 | 5 | 3 | 0 | 18 |
| 53 | TX - San Antonio* | 16 | 16 | 27 | 0 | 59 |
| 54 | MI portion of Chicago* | 8 | 4 | 20 | 0 | 32 |
| 55 | New York - Buffalo* | 175 | 15 | 27 | 0 | 217 |
| 61 | Gulf of Mexico | 0 | 0 | 0 | 0 | 0 |
| 62 | Marianas | 0 | 0 | 0 | 0 | 0 |
| 63 | Guam | 0 | 0 | 0 | 0 | 0 |
| Total for Waves 1-4 | | 2756 | 987 | 5076 | 247 | 9066 |

Appendix 5
Call Sign-Related Reconfiguration Information, as of June 30, 2008

| Frequency Proposal Reports for Waves 1-4, as of June 30, 2008 | | | | | | | | | | | | | | |
|---|--------|----------|--------|--------|---------|----------|--------|--------|---------|----------|--------|--------|----------|--------|
| Status | Wave 1 | | | Wave 2 | | | | Wave 3 | | | | Wave 4 | | |
| | 1-120 | Exp Band | NPSPAC | 1-120 | SE-ESMR | Exp Band | NPSPAC | 1-120 | SE-ESMR | Exp Band | NPSPAC | 1-120 | Exp Band | NPSPAC |
| FPR Sent | 84.1% | 98.2% | 100.0% | 88.6% | 100.0% | 99.6% | 99.8% | 87.0% | 97.6% | 90.2% | 100.0% | 16.2% | 42.8% | 5.9% |
| Under Prior Contract | 12.7% | 0.0% | 0.0% | 7.0% | 0.0% | 0.0% | 0.0% | 2.3% | 2.0% | 0.0% | 0.0% | 2.3% | 0.0% | 0.0% |
| Affected by Border Zone | 2.8% | 0.0% | 0.0% | 3.8% | 0.0% | 0.0% | 0.2% | 0.0% | 0.0% | 0.0% | 0.0% | 80.5% | 42.5% | 93.9% |
| EA/ESMR Related Call Signs | 0.0% | 0.0% | 0.0% | 0.6% | 0.0% | 0.0% | 0.0% | 10.6% | 0.4% | 0.0% | 0.0% | 0.0% | 0.0% | 0.0% |
| Recent grants, revised or pending proposals | 0.4% | 1.8% | 0.0% | 0.0% | 0.0% | 0.4% | 0.0% | 0.2% | 0.0% | 9.8% | 0.0% | 1.0% | 14.7% | 0.2% |
| FPRs in process (03/31/2008) | 0.0% | 0.0% | 0.0% | 0.0% | 0.0% | 0.0% | 0.0% | 0.0% | 0.0% | 0.0% | 0.0% | 0.0% | 0.0% | 0.0% |
| Total | 100.0% | 100.0% | 100.0% | 100.0% | 100.0% | 100.0% | 100.0% | 100.0% | 100.0% | 100.0% | 100.0% | 100.0% | 100.0% | 100.0% |

Notes:

- * Public Safety Region (PSR) includes call signs in the international border area. Data may change depending upon border area band plans.
- a. Data for Channels 1-120 call signs excludes call signs that were under contract with Sprint Nextel prior to the start of reconfiguration and for which contracts are not going to be submitted to the TA for review and approval for Sprint Nextel credit. Data for Expansion Band call signs excludes call signs under prior contract and call signs for which licensees have elected not to reconfigure.
- b. The current population of call signs has been adjusted for call signs cancelled without a Frequency Reconfiguration Agreement (FRA), and incremented for any call signs added through pending applications. Licensees may cancel licenses or let them expire without entering into an FRA.
- c. Data for Channels 1-120 call signs includes call signs with at least one primary fixed location authorized for frequencies the 851-854 MHz range with adequate geographic data to determine a PSR. Expansion Band data includes call signs with at least one primary fixed location in the Expansion Band, as the Expansion Band may be defined inside and outside the Southeast ESMR region, with adequate geographic data to determine a PSR. NPSPAC data includes call signs with fixed locations in the 866-869 MHz range with adequate geographic data to determine a PSR. Southeast ESMR Band data includes call signs with fixed locations in the 858.5-862 MHz range within the Southeast ESMR region and with adequate geographic data to determine a PSR. Call signs with locations in multiple PSRs are counted for each PSR. Call signs are counted within every PSR for which they have a fixed primary location.
- d. Data has been adjusted to reflect the change in the band plan in the Atlanta area pursuant to the FCC's October 5, 2005 Memorandum Opinion and Order.
- e. STA call signs are excluded from this analysis. The TA does not generally send FPRs for STA call signs unless requested by the licensee for the purposes of planning funding or contract negotiation.
- f. No additional Frequency Proposal Reports were sent during the second quarter of 2008. As a result, the numbers in this table are unchanged from the previous quarter.

Appendix 6
Status of Frequency Reconfiguration Agreement Review for Channels 1-120, Per Wave, Per Region,
as of June 30, 2008

| Public Safety Region (PSR) | PSR Name | 1-5 Days from Receipt | 6-10 Days from Receipt | 11-15 Days from Receipt | 16-20 Days from Receipt | 21 Days or More from Receipt | Total |
|-------------------------------|-------------------------------------|---|------------------------------|-------------------------------|-------------------------------|------------------------------------|------------|
| | | Number of Frequency Reconfiguration Agreements (FRAs) | | | | | |
| Wave 1 | Subtotal | 294 | 47 | 13 | 0 | 0 | 354 |
| | Multiregion | 73 | 17 | 4 | 0 | 0 | 94 |
| 6 | Northern California | 31 | 3 | 2 | 0 | 0 | 36 |
| 7 | Colorado | 11 | 0 | 1 | 0 | 0 | 12 |
| 8 | Metropolitan NYC Area (NY, NJ, CT) | 29 | 5 | 0 | 0 | 0 | 34 |
| 11 | Hawaii | 7 | 0 | 2 | 0 | 0 | 9 |
| 13 | Illinois | 16 | 2 | 0 | 0 | 0 | 18 |
| 14 | Indiana | 7 | 1 | 1 | 0 | 0 | 9 |
| 19 | New England | 15 | 0 | 0 | 0 | 0 | 15 |
| 20 | MD; DC; VA - Northern | 12 | 6 | 0 | 0 | 0 | 18 |
| 27 | Nevada | 18 | 3 | 1 | 0 | 0 | 22 |
| 28 | Eastern Pennsylvania | 23 | 0 | 1 | 0 | 0 | 24 |
| 35 | Oregon | 13 | 1 | 0 | 0 | 0 | 14 |
| 41 | Utah | 5 | 2 | 0 | 0 | 0 | 7 |
| 42 | Virginia | 14 | 2 | 0 | 0 | 0 | 16 |
| 45 | Wisconsin | 6 | 1 | 0 | 0 | 0 | 7 |
| 54 | Southern Lake Michigan | 14 | 4 | 1 | 0 | 0 | 19 |
| Wave 2 | Subtotal | 167 | 35 | 2 | 1 | 0 | 205 |
| | Multiregion | 48 | 14 | 1 | 0 | 0 | 63 |
| 4 | Arkansas | 5 | 3 | 0 | 0 | 0 | 8 |
| 12 | Idaho* | 4 | 0 | 0 | 0 | 0 | 4 |
| 15 | Iowa | 3 | 2 | 0 | 0 | 0 | 5 |
| 16 | Kansas | 8 | 0 | 0 | 1 | 0 | 9 |
| 17 | Kentucky | 9 | 1 | 0 | 0 | 0 | 10 |
| 22 | Minnesota | 23 | 3 | 0 | 0 | 0 | 26 |
| 24 | Missouri | 10 | 3 | 0 | 0 | 0 | 13 |
| 25 | Montana | 4 | 0 | 1 | 0 | 0 | 5 |
| 26 | Nebraska | 3 | 1 | 0 | 0 | 0 | 4 |
| 32 | North Dakota* | 0 | 0 | 0 | 0 | 0 | 0 |
| 34 | Oklahoma | 0 | 2 | 0 | 0 | 0 | 2 |
| 38 | South Dakota | 1 | 0 | 0 | 0 | 0 | 1 |
| 39 | Tennessee | 21 | 3 | 0 | 0 | 0 | 24 |
| 40 | Texas (Central & Northeast) | 10 | 2 | 0 | 0 | 0 | 12 |
| 44 | West Virginia | 1 | 0 | 0 | 0 | 0 | 1 |
| 46 | Wyoming | 0 | 0 | 0 | 0 | 0 | 0 |
| 47 | Puerto Rico | 0 | 0 | 0 | 0 | 0 | 0 |
| 49 | Texas - Central (Austin Area) | 1 | 1 | 0 | 0 | 0 | 2 |
| 51 | Texas - East (Houston Area) | 8 | 0 | 0 | 0 | 0 | 8 |
| 52 | Texas - Panhandle, High Plains & NW | 8 | 0 | 0 | 0 | 0 | 8 |

Appendix 6
Status of Frequency Reconfiguration Agreement Review for Channels 1-120, Per Wave, Per Region,
as of June 30, 2008

| Public Safety Region (PSR) | PSR Name | 1-5 Days from Receipt | 6-10 Days from Receipt | 11-15 Days from Receipt | 16-20 Days from Receipt | 21 Days or More from Receipt | Total |
|-------------------------------|------------------------|---|------------------------------|-------------------------------|-------------------------------|------------------------------------|------------|
| | | Number of Frequency Reconfiguration Agreements (FRAs) | | | | | |
| Wave 3 | Subtotal | 216 | 18 | 4 | 0 | 0 | 238 |
| | Multiregion | 65 | 5 | 1 | 0 | 0 | 71 |
| 1 | Alabama | 12 | 1 | 0 | 0 | 0 | 13 |
| 9 | Florida | 49 | 5 | 2 | 0 | 0 | 56 |
| 10 | Georgia | 32 | 3 | 0 | 0 | 0 | 35 |
| 18 | Louisiana | 13 | 1 | 0 | 0 | 0 | 14 |
| 23 | Mississippi | 13 | 1 | 0 | 0 | 0 | 14 |
| 31 | North Carolina | 20 | 1 | 1 | 0 | 0 | 22 |
| 37 | South Carolina | 4 | 1 | 0 | 0 | 0 | 5 |
| 47 | Puerto Rico | 5 | 0 | 0 | 0 | 0 | 5 |
| 48 | US Virgin Islands | 3 | 0 | 0 | 0 | 0 | 3 |
| Wave 4 | Subtotal | 104 | 4 | 1 | 0 | 0 | 109 |
| | Multiregion | 23 | 0 | 1 | 0 | 0 | 24 |
| 2 | Alaska | 4 | 0 | 0 | 0 | 0 | 4 |
| 3 | Arizona* | 22 | 0 | 0 | 0 | 0 | 22 |
| 5 | CA - South* | 2 | 0 | 0 | 0 | 0 | 2 |
| 10 | Georgia | 1 | 0 | 0 | 0 | 0 | 1 |
| 18 | Louisiana | 9 | 1 | 0 | 0 | 0 | 10 |
| 21 | Michigan* | 1 | 0 | 0 | 0 | 0 | 1 |
| 23 | Mississippi | 1 | 0 | 0 | 0 | 0 | 1 |
| 29 | New Mexico* | 7 | 0 | 0 | 0 | 0 | 7 |
| 30 | Eastern Upstate NY* | 4 | 1 | 0 | 0 | 0 | 5 |
| 33 | Ohio* | 7 | 0 | 0 | 0 | 0 | 7 |
| 36 | Pennsylvania* | 4 | 0 | 0 | 0 | 0 | 4 |
| 43 | Washington* | 5 | 0 | 0 | 0 | 0 | 5 |
| 50 | TX - El Paso* | 6 | 0 | 0 | 0 | 0 | 6 |
| 53 | TX - San Antonio* | 4 | 2 | 0 | 0 | 0 | 6 |
| 54 | MI portion of Chicago* | 4 | 0 | 0 | 0 | 0 | 4 |
| 55 | New York - Buffalo* | 0 | 0 | 0 | 0 | 0 | 0 |
| 63 | Guam* | 1 | 0 | 0 | 0 | 0 | 0 |
| Totals for Waves 1-4 | | 781 | 104 | 20 | 1 | 0 | 906 |

* Public Safety Region includes international border area. Data may change depending upon border area band plans.

Appendix 7
Status of Frequency Reconfiguration Agreement Review for NPSPAC Channels, Per Wave, Per Region,
as of June 30, 2008

| Public Safety Region (PSR) | PSR Name | 1-5 Days from Receipt | 6-10 Days from Receipt | 11-15 Days from Receipt | 16-20 Days from Receipt | 21 Days or More from Receipt | Total |
|-------------------------------|-------------------------------------|---|------------------------------|-------------------------------|-------------------------------|------------------------------------|------------|
| | | Number of Frequency Reconfiguration Agreements (FRAs) | | | | | |
| Wave 1 | Subtotal | 231 | 32 | 7 | 0 | 0 | 270 |
| | Multiregion | 28 | 8 | 3 | 0 | 0 | 39 |
| 6 | Northern California | 25 | 3 | 0 | 0 | 0 | 28 |
| 7 | Colorado | 7 | 0 | 1 | 0 | 0 | 8 |
| 8 | Metropolitan NYC Area (NY, NJ, CT) | 35 | 2 | 1 | 0 | 0 | 38 |
| 11 | Hawaii | 1 | 0 | 1 | 0 | 0 | 2 |
| 13 | Illinois | 5 | 0 | 0 | 0 | 0 | 5 |
| 14 | Indiana | 15 | 4 | 0 | 0 | 0 | 19 |
| 19 | New England | 35 | 7 | 0 | 0 | 0 | 42 |
| 20 | MD; DC; VA - Northern | 11 | 3 | 0 | 0 | 0 | 14 |
| 27 | Nevada | 2 | 0 | 0 | 0 | 0 | 2 |
| 28 | Eastern Pennsylvania | 14 | 1 | 0 | 0 | 0 | 15 |
| 35 | Oregon | 5 | 0 | 0 | 0 | 0 | 5 |
| 41 | Utah | 8 | 1 | 0 | 0 | 0 | 9 |
| 42 | Virginia | 11 | 0 | 1 | 0 | 0 | 12 |
| 45 | Wisconsin | 2 | 1 | 0 | 0 | 0 | 3 |
| 54 | Southern Lake Michigan | 27 | 2 | 0 | 0 | 0 | 29 |
| Wave 2 | Subtotal | 160 | 16 | 3 | 0 | 0 | 179 |
| | Multiregion | 14 | 3 | 0 | 0 | 0 | 17 |
| 4 | Arkansas | 6 | 0 | 0 | 0 | 0 | 6 |
| 12 | Idaho* | 0 | 0 | 0 | 0 | 0 | 0 |
| 15 | Iowa | 15 | 1 | 0 | 0 | 0 | 16 |
| 16 | Kansas | 10 | 1 | 0 | 0 | 0 | 11 |
| 17 | Kentucky | 14 | 1 | 0 | 0 | 0 | 15 |
| 22 | Minnesota | 14 | 0 | 0 | 0 | 0 | 14 |
| 24 | Missouri | 12 | 0 | 0 | 0 | 0 | 12 |
| 25 | Montana | 0 | 0 | 0 | 0 | 0 | 0 |
| 26 | Nebraska | 14 | 2 | 0 | 0 | 0 | 16 |
| 32 | North Dakota* | 0 | 0 | 0 | 0 | 0 | 0 |
| 34 | Oklahoma | 6 | 1 | 0 | 0 | 0 | 7 |
| 38 | South Dakota | 0 | 0 | 0 | 0 | 0 | 0 |
| 39 | Tennessee | 14 | 0 | 0 | 0 | 0 | 14 |
| 40 | Texas (Central & Northeast) | 23 | 4 | 0 | 0 | 0 | 27 |
| 44 | West Virginia | 1 | 0 | 0 | 0 | 0 | 1 |
| 46 | Wyoming | 1 | 0 | 1 | 0 | 0 | 2 |
| 47 | Puerto Rico | 0 | 0 | 0 | 0 | 0 | 0 |
| 49 | Texas - Central (Austin Area) | 11 | 3 | 1 | 0 | 0 | 15 |
| 51 | Texas - East (Houston Area) | 4 | 0 | 1 | 0 | 0 | 5 |
| 52 | Texas - Panhandle, High Plains & NW | 1 | 0 | 0 | 0 | 0 | 1 |

Appendix 7
Status of Frequency Reconfiguration Agreement Review for NPSPAC Channels, Per Wave, Per Region,
as of June 30, 2008

| Public Safety Region (PSR) | PSR Name | 1-5 Days from Receipt | 6-10 Days from Receipt | 11-15 Days from Receipt | 16-20 Days from Receipt | 21 Days or More from Receipt | Total |
|-------------------------------|------------------------|---|------------------------------|-------------------------------|-------------------------------|------------------------------------|------------|
| | | Number of Frequency Reconfiguration Agreements (FRAs) | | | | | |
| Wave 3 | Subtotal | 108 | 20 | 0 | 0 | 0 | 128 |
| | Multiregion | 10 | 2 | 0 | 0 | 0 | 12 |
| 1 | Alabama | 9 | 2 | 0 | 0 | 0 | 11 |
| 9 | Florida | 25 | 6 | 0 | 0 | 0 | 31 |
| 10 | Georgia | 22 | 2 | 0 | 0 | 0 | 24 |
| 18 | Louisiana | 10 | 5 | 0 | 0 | 0 | 15 |
| 23 | Mississippi | 11 | 0 | 0 | 0 | 0 | 11 |
| 31 | North Carolina | 10 | 1 | 0 | 0 | 0 | 11 |
| 37 | South Carolina | 7 | 2 | 0 | 0 | 0 | 9 |
| 47 | Puerto Rico | 4 | 0 | 0 | 0 | 0 | 4 |
| 48 | US Virgin Islands | 0 | 0 | 0 | 0 | 0 | 0 |
| Wave 4 | Subtotal | 27 | 2 | 0 | 0 | 0 | 29 |
| | Multiregion | 7 | 0 | 0 | 0 | 0 | 7 |
| 2 | Alaska | 0 | 1 | 0 | 0 | 0 | 1 |
| 3 | Arizona* | 1 | 0 | 0 | 0 | 0 | 1 |
| 5 | CA - South* | 3 | 0 | 0 | 0 | 0 | 3 |
| 18 | Louisiana | 0 | 0 | 0 | 0 | 0 | 0 |
| 21 | Michigan* | 1 | 0 | 0 | 0 | 0 | 1 |
| 29 | New Mexico* | 1 | 1 | 0 | 0 | 0 | 2 |
| 30 | Eastern Upstate NY* | 2 | 0 | 0 | 0 | 0 | 2 |
| 33 | Ohio* | 5 | 0 | 0 | 0 | 0 | 5 |
| 36 | Pennsylvania* | 1 | 0 | 0 | 0 | 0 | 1 |
| 43 | Washington* | 1 | 0 | 0 | 0 | 0 | 1 |
| 50 | TX - El Paso* | 2 | 0 | 0 | 0 | 0 | 2 |
| 53 | TX - San Antonio* | 2 | 0 | 0 | 0 | 0 | 2 |
| 54 | MI portion of Chicago* | 1 | 0 | 0 | 0 | 0 | 1 |
| 55 | New York - Buffalo* | 0 | 0 | 0 | 0 | 0 | 0 |
| Totals for Waves 1-4 | | 526 | 70 | 10 | 0 | 0 | 606 |

* Public Safety Region includes international border area. Data may change depending upon border area band plans.

Appendix 8
Summary of Stage 1 FRAs that have Closed, as of June 30, 2008

| Stage 1 Completed FRAs* | | | |
|-------------------------|---|---|---------------|
| Deal Name | | TA Completion Certification Receipt Date | Deal Count |
| Wave 1 | | | |
| 1 | Cunningham, Barbara | 5/3/06 | |
| 2 | Baltimore Gas & Electric Company | 1/26/07 | |
| 3 | Thelen Sand & Gravel Inc | 7/10/07 | |
| 4 | Commonwealth Repeater Services, Inc. | 7/12/06 | |
| 5 | Henderson, Henry | 6/26/06 | |
| 6 | Vico Construction Company | 4/17/06 | |
| 7 | Cohen, Eliahu | 6/11/07 | |
| 8 | Anderson, Glen | 5/18/07 | |
| 9 | Smith, Alton | 5/18/06 | |
| 10 | Kuypers, John | 2/27/06 | |
| 11 | Reilly, Phillip | 6/5/07 | |
| 12 | Stoller Construction | 2/5/07 | |
| 13 | Wulf, Thomas | 7/10/06 | |
| 14 | Chapin, Barbara A. | 5/25/06 | |
| 15 | Estate of Rolland Gonsalves | 6/30/06 | |
| 16 | Ferma Corp | 9/20/06 | |
| 17 | Lodi Unified School District | 12/22/05 | |
| 18 | Dick Anderson and Sons, Inc | 7/5/06 | |
| 19 | Cupertino Union School District | 6/6/06 | |
| 20 | York Cable Television | 10/24/07 | |
| 21 | Billiou Ranch Inc. | 2/7/06 | |
| 22 | Murray City Power Department | 3/13/08 | |
| 23 | 841 Bishop, LLC | 7/6/06 | |
| 24 | Marco Polo Rebanding | 4/27/06 | |
| 25 | Ohio Valley Gas | 4/27/06 | |
| 26 | Resorts USA Inc. | 6/30/06 | |
| 27 | NBC Telemundo License Company | 10/9/06 | |
| 28 | Parrot Ranch Company | 2/15/06 | |
| 29 | Hartford Hospital | 1/19/07 | |
| 30 | CSI Communications d/b/a Day Wireless Systems | 8/9/06 | |
| 31 | Hampden Communication Corp | 12/12/06 | |
| 32 | Mountaire Farms | 12/5/06 | |
| 33 | Ihilani Rebanding | 10/20/06 | |
| 34 | Binder Machinery Corporation | 4/27/06 | |
| 35 | Adler, Philip | 2/1/07 | |
| 36 | Underground Inc | 6/21/06 | |
| 37 | Mammoth June Ski Resort, Inc. | 7/12/06 | |
| 38 | Firstview Communications 2 | 1/27/06 | |
| 39 | Levi Strauss & Co | 8/30/06 | |
| 40 | Browning Ferris Industries, Inc. 2005 | 6/12/07 | |
| 41 | Total Networks Communications Inc | 8/3/06 | |
| 42 | M S Concrete | 7/26/06 | |
| 43 | Brenner, Jerry | 2/21/07 | |
| 44 | Cure Brothers | 6/28/07 | |
| 45 | F & D Enterprises Inc. | 7/17/06 | |
| 46 | Boston Properties limited Partnership | 8/24/06 | |
| 47 | A Teichert & Son Contract | 8/1/06 | |
| 48 | Ready Mixed Concrete Company | 6/26/07 | |
| 49 | Bresnan Communications, LLC | 6/9/06 | |
| 50 | Rocky Mountain Motorists Inc. | 7/24/06 | |
| 51 | Coast Hotels and Casinos | 2/27/06 | |

Appendix 8
Summary of Stage 1 FRAs that have Closed, as of June 30, 2008

| Stage 1 Completed FRAs* | | | |
|-------------------------|---|---|---------------|
| | Deal Name | TA Completion Certification Receipt Date | Deal Count |
| 52 | Henry Nelch & Son Co | 7/28/06 | |
| 53 | Gold Star FS INC | 4/18/06 | |
| 54 | Church of Jesus Christ of LDS | 8/1/06 | |
| 55 | Fruit Belt Service Co. Inc | 8/30/06 | |
| 56 | Casino Queen INC | 7/10/06 | |
| 57 | West County Transportation Agency | 6/19/06 | |
| 58 | Emery, Connie R | 5/10/06 | |
| 59 | Emery, Robert M | 6/6/06 | |
| 60 | Steuben County 3 | 8/15/06 | |
| 61 | Brandenburg, James: Brandenburg, Donald | 6/6/06 | |
| 62 | Wireless Connections LLC | 10/17/06 | |
| 63 | Brooks, Janis | 12/1/06 | |
| 64 | Concord Body Repair LLC | 6/11/08 | |
| 65 | Comcast of Connecticut, Inc. | 11/27/06 | |
| 66 | San Jose Unified School District | 7/27/06 | |
| 67 | Duncan Gordon L | 11/21/06 | |
| 68 | Las Vegas Paving | 7/6/06 | |
| 69 | Sobota, Carolyn | 6/16/06 | |
| 70 | PK Smith Limousine Co., Inc.2 | 6/8/06 | |
| 71 | Weleczki, Alan M | 12/28/06 | |
| 72 | Rheins, Joy 2 | 5/23/07 | |
| 73 | RCMH Car Company, Inc. 2 | 6/14/07 | |
| 74 | Storer, Donald B. | 6/21/06 | |
| 75 | Praire Group Inc. | 3/15/07 | |
| 76 | Super Shuttle International 2 | 5/24/06 | |
| 77 | Mathews Ferderick and Chas | 12/6/06 | |
| 78 | O'Hare Midway Limousine Svcs, Inc. | 6/4/07 | |
| 79 | Irving Materials | 7/28/06 | |
| 80 | ISG Indiana Harbor Inc. | 5/16/06 | |
| 81 | Perdue Farms Inc. | 6/23/06 | |
| 82 | London Towncars Inc | 8/8/06 | |
| 83 | Lowery, Nelda | 2/15/06 | |
| 84 | New Star Fresh Foods LLC | 10/9/06 | |
| 85 | Access Ag, Inc. | 5/24/06 | |
| 86 | Blankenbechler, Steve | 8/1/06 | |
| 87 | Fowlkes, Edddie | 8/31/06 | |
| 88 | MCM Construction # 2 Swap | 2/12/08 | |
| 89 | Wireless Market Source 2 | 1/26/06 | |
| 90 | Transit Mix Concrete Co | 1/24/06 | |
| 91 | Boyar, Adam | 4/25/06 | |
| 92 | Sunset Scavenger Corp | 4/27/06 | |
| 93 | Shuluk, Greg | 8/28/06 | |
| 94 | Mc Clatchy Newspaper Inc. | 1/19/07 | |
| 95 | Lely, Gerald | 7/12/06 | |
| 96 | Jung, Mark | 9/11/06 | |
| 97 | Crader, R David | 4/17/06 | |
| 98 | Central Bucks School District | 4/13/07 | |
| 99 | Peltzer Farm Management, Inc. | 3/31/08 | |
| 100 | Patel, Shailesh N #3 (swap) | 6/14/06 | |
| 101 | Douglas E Morris Profit Sharing Trust | 6/29/06 | |
| 102 | Wright Jr, Gary L | 10/23/06 | |
| 103 | Yamaoka Bros Inc | 5/25/06 | |

Appendix 8
Summary of Stage 1 FRAs that have Closed, as of June 30, 2008

| Stage 1 Completed FRAs* | | | |
|-------------------------|---|---|---------------|
| | Deal Name | TA Completion Certification Receipt Date | Deal Count |
| 104 | Wilbur Ellis Company DBA Helm Fertilizers | 7/17/06 | |
| 105 | Community Repeater Guidance CA | 8/1/06 | |
| 106 | Communications Systems Specialist, Inc. | 6/9/06 | |
| 107 | Radisson Hotel and Conference Center | 7/26/06 | |
| 108 | Gallagher Asphalt # 2 | 5/23/06 | |
| 109 | Hudson, County of | 4/24/08 | |
| 110 | Jeffersonville, City of | 8/4/06 | |
| 111 | Black, Daniel | 6/1/06 | |
| 112 | County of Ocean New Jersey | 3/15/07 | |
| 113 | Steg, Bernard (2) | 5/10/06 | |
| 114 | Stock, Marcia | 2/15/06 | |
| 115 | Secom Communications 2 | 7/10/06 | |
| 116 | Whitley County Consolidated Schools | 8/16/06 | |
| 117 | High Peak Communications, LLC | 4/21/06 | |
| 118 | Central Jersey Irrigation | 7/24/06 | |
| 119 | Conley, George | 11/2/06 | |
| 120 | Clifford Broman & Sons Trucking Inc | 2/16/06 | |
| 121 | Wheatridge, City of | 8/15/06 | |
| 122 | Ruffin Gaming LLC | 4/23/06 | |
| 123 | Denver Public Schools | 9/6/06 | |
| 124 | Hernandez, David A | 6/12/07 | |
| 125 | Emergency Radio Services Inc. 2 | 1/29/07 | |
| 126 | Shearer Communications | 8/15/06 | |
| 127 | Craig Antenna Service 2 | 12/20/07 | |
| 128 | Tilden, Robert | 8/9/06 | |
| 129 | Prentiss Properties (rebanding) | 7/13/06 | |
| 130 | Espinoza, Raul | 4/27/06 | |
| 131 | Adams, Don Jr. | 5/17/07 | |
| 132 | Triangle Wireless Inc | 7/12/06 | |
| 133 | Oregon, State of | 12/22/05 | |
| 134 | Detweiler, Scott R. | 5/15/06 | |
| 135 | Donald, C. Alger | 8/15/06 | |
| 136 | Aggregate Inc. | 1/17/07 | |
| 137 | Easton, Town of | 7/28/06 | |
| 138 | Albany, City of | 5/3/06 | |
| 139 | Horizon Mobile Communications Inc. | 3/29/07 | |
| 140 | RA Comm Inc | 1/10/06 | |
| 141 | Mora, Albert | 7/2/07 | |
| 142 | Salisbury, Town of | 5/9/06 | |
| 143 | Sprague, Town of | 2/27/07 | |
| 144 | Radon - Norcom | 3/15/07 | |
| 145 | Laidlaw Transit | 5/20/08 | |
| 146 | Lyon, Corey M | 8/4/06 | |
| 147 | Jokers, Lloyd L | 2/7/06 | |
| 148 | Taylor, Eugene J. | 4/21/06 | |
| 149 | Methvin, Madeline | 9/5/06 | |
| 150 | Clean Water Services | 7/21/06 | |
| 151 | Denver Radio Electronics & Technology | 7/19/06 | |
| 152 | Sangamon, County of (Courthouse) | 8/4/06 | |
| 153 | Caterpillar | 2/15/07 | |
| 154 | Townsend Booth | 5/23/07 | |
| 155 | RSK World, Inc. Rebanding | 7/17/07 | |

Appendix 8
Summary of Stage 1 FRAs that have Closed, as of June 30, 2008

| Stage 1 Completed FRAs* | | | |
|-------------------------|--|---|---------------|
| | Deal Name | TA Completion Certification Receipt Date | Deal Count |
| 156 | Wecom Inc. | 12/6/06 | |
| 157 | Soundview Spectrum, LLC | 3/15/07 | |
| 158 | ANAT, LLC Rebanding | 7/23/07 | |
| 159 | Orosz, Joseph Rebanding | 6/11/07 | |
| 160 | G & G Communications Inc. Rebanding | 11/27/06 | |
| 161 | Excalibur Hotel Casino | 8/28/06 | |
| 162 | Mandalay Corp | 8/3/06 | |
| 163 | Crane, Bert | 10/16/06 | |
| 164 | Morgan, County of (WV) | 11/10/06 | |
| 165 | Montgomery, County of 2005 | 10/24/07 | |
| 166 | Wireless US, LLC | 6/10/08 | |
| 167 | Tooele, County Of | 5/9/06 | |
| 168 | Herby, Clinton | 4/17/06 | |
| 169 | Stamford Fire Department | 10/6/06 | |
| 170 | Aluminium Company of America 1 | 7/28/06 | |
| 171 | Celco SND Comm Inc | 7/7/06 | |
| 172 | Lectro Communications Inc. | 8/9/06 | |
| 173 | Lockheed Martin Corporation | 3/6/07 | |
| 174 | Waste Management Holdings Inc. (2) | 9/6/06 | |
| 175 | Mobile Radio of Kokomo Inc. | 10/5/06 | |
| 176 | Viking Land Mobile Communications, Inc. (2) | 5/9/06 | |
| 177 | Raft River Rural Electric Corp | 1/5/06 | |
| 178 | Plantings By the Sea | 4/25/06 | |
| 179 | Hardy Plumbing , Heating & Air Conditioning, Inc | 8/16/06 | |
| 180 | Globeground North America LLC | 11/20/06 | |
| 181 | Hudson General -NY | 5/24/07 | |
| 182 | Slater, Stuart R | 12/23/05 | |
| 183 | Veach, Dorothy | 8/30/06 | |
| 184 | Aeronautical Radio - NJ | 10/6/06 | |
| 185 | CNF Transportation Inc. | 12/8/06 | |
| 186 | Connecticut State of , CCSU | 1/8/07 | |
| 187 | Salvation Army Harrisburg | 7/17/06 | |
| 188 | Technology Associates, LLC | 8/29/06 | |
| 189 | Sangamon, County of (Mobile Data) | 9/8/06 | |
| 190 | Taylor, Dorothy L | 4/27/06 | |
| 191 | Chicago, City of - Streets & Sanitation | 6/14/06 | |
| 192 | Myers + Brown # 6 | 5/27/08 | |
| 193 | Myers, Natalie | 5/18/06 | |
| 194 | Brock, Harold: Samuel: Dorothy (Nevada) | 7/6/06 | |
| 195 | Shledon Gwyneth A # 4 (swap) | 7/20/06 | |
| 196 | Motient (Deal I - L120) | 4/17/07 | |
| 197 | Township of Berkeley | 3/10/08 | |
| 198 | PCS Communications | 9/19/07 | |
| 199 | State Farm Mutual Automobile Insurance Co (2) | 9/26/06 | |
| 200 | State Farm Mutual Automobile Insurance Co (4) | 9/27/06 | |
| 201 | Frontier Radio | 2/9/07 | |
| 202 | Redland Genstar Inc. | 3/25/08 | |
| 203 | Colorado, State of (L-120) | 5/30/07 | |
| 204 | Cook Dupage Transportation | 8/21/06 | |
| 205 | New York Communications Company Inc. | 6/1/07 | |
| 206 | WP Company LLC | 3/2/07 | |
| 207 | Vectren Corporation/ Indiana Gas Co. Inc. | 5/31/07 | |

Appendix 8
Summary of Stage 1 FRAs that have Closed, as of June 30, 2008

| Stage 1 Completed FRAs* | | | |
|-------------------------|--|---|---------------|
| | Deal Name | TA Completion Certification Receipt Date | Deal Count |
| 208 | Harris Communications / A-1-A TA Inc. | 4/14/08 | |
| 209 | CU Radio Enterprises, Inc. | 8/8/06 | |
| 210 | K5 Contruction | 1/24/07 | |
| 211 | Mid - State Mobile Radio Inc. | 12/8/06 | |
| 212 | Atlantic, County of | 10/3/07 | |
| 213 | Triple C Communications | 12/6/06 | |
| 214 | Hale, Robert | 5/6/08 | |
| 215 | Willard Agri Svc | 1/19/07 | |
| 216 | Mirage Resorts Inc. | 3/26/07 | |
| 217 | Granite Contruction Company | 9/8/06 | |
| 218 | Virginia Commonwealth of DMV | 5/27/08 | |
| 219 | Windham, Town of | 11/20/06 | |
| 220 | First Student, Inc. | 4/19/07 | |
| 221 | K & A Mutual Associates Inc. | 1/23/07 | |
| 222 | Dorler Communications Company | 11/1/06 | |
| 223 | Chaney Enterprises (2) | 3/8/07 | |
| 224 | Upper Merion, Township of | 9/8/06 | |
| 225 | XW LLC #2 (swap) | 3/21/07 | |
| 226 | Dole Fresh Fruit | 1/25/07 | |
| 227 | Sun Cab Inc dba Nellis Cab Company | 5/11/07 | |
| 228 | William A. Hazel | 2/2/07 | |
| 229 | Metro Electronics | 3/16/07 | |
| 230 | JTE Enterprises | 2/21/07 | |
| 231 | Insight Communications Midwest LLC | 2/26/07 | |
| 232 | United Communications Co | 5/27/08 | |
| 233 | Joseph J Albanese Inc | 2/15/07 | |
| 234 | The Boeing Company | 8/30/06 | |
| 235 | Egg Harbor, Township of | 9/7/07 | |
| 236 | Illinois, State of | 10/12/06 | |
| 237 | Nevada Ready Mix II | 2/27/07 | |
| 238 | Meriden, City of | 3/21/07 | |
| 239 | Rhode Island, State of | 3/20/07 | |
| 240 | Motorola (2) | 4/20/07 | |
| 241 | R. W. Miller & Sons Inc | 2/8/07 | |
| 242 | Deere & Company | 11/2/06 | |
| 243 | Trenton, City of | 4/6/07 | |
| 244 | TKT INC | 11/2/06 | |
| 245 | Montgomery Shuttle | 4/11/07 | |
| 246 | Desilva Gates Const. | 7/2/07 | |
| 247 | Gerawan Farming (Re-band) | 3/27/07 | |
| 248 | Ferrari, Julia (Plote) | 6/16/06 | |
| 249 | E&J Gallo Winery | 8/14/06 | |
| 250 | Mary Ellen Brewer (Lundy) | 2/26/07 | |
| 251 | Pennington, Agnes | 5/15/07 | |
| 252 | Petry, Gay | 10/17/06 | |
| 253 | Virginia, Commonwealth of - CNU | 5/27/08 | |
| 254 | Glastonbury Police Department | 3/15/07 | |
| 255 | Olde City Taxi Coach Association, Inc. | 4/30/07 | |
| 256 | Baker Rock Crushing Company | 11/27/06 | |
| 257 | Union, County of | 10/25/07 | |
| 258 | Frederick County, MD | 2/9/07 | |
| 259 | Sonoma County, CA | 3/1/07 | |

Appendix 8
Summary of Stage 1 FRAs that have Closed, as of June 30, 2008

| Stage 1 Completed FRAs* | | | |
|---|--|------------|--|
| Deal Name | TA Completion Certification Receipt Date | Deal Count | |
| 260 David Whiteside | 6/26/07 | | |
| 261 KLL Wireless, INC | 1/29/07 | | |
| 262 Durham School services - PHI, PA | 5/1/07 | | |
| 263 Durham School services - CHI, IL | 5/1/07 | | |
| 264 Durham School Services - Decatur, IL | 5/23/07 | | |
| 265 Durham School Services - North CA | 5/1/07 | | |
| 266 Cumberland, County of | 6/5/07 | | |
| 267 Academy Express | 7/10/07 | | |
| 268 John E Sola Estate | 7/25/07 | | |
| 269 Johnson, County of | 1/31/08 | | |
| 270 Frederick County, MD Board of Education | 2/8/07 | | |
| 271 VCF Inc. | 7/24/07 | | |
| 272 PG & E (Re-Band) | 5/15/07 | | |
| 273 Wille Brother Company | 1/25/07 | | |
| 274 Waterbury, City of | 10/24/06 | | |
| 275 Nevada Ready Mix | 1/15/08 | | |
| 276 DuPage, County of | 1/14/08 | | |
| 277 Hawaii, State of | 3/16/07 | | |
| 278 Ragan Communications, Inc #3 (swap) | 6/22/07 | | |
| 279 Rock County, WI | 11/13/06 | | |
| 280 New Haven, City of | 1/25/07 | | |
| 281 Peco Energy Company | 2/1/08 | | |
| 282 Ray's Radio #2 | 1/11/08 | | |
| 283 Bethlehem, City of | 6/27/07 | | |
| 284 Illinois Power Company | 7/12/07 | | |
| 285 Anheuser Busch | 5/5/08 | | |
| 286 Chesterfield County, VA | 5/9/08 | | |
| 287 Coastal SMR/ARC | 11/16/07 | | |
| Subtotal FRA count for Wave 1 | | 287 | |
| Wave 2 | | | |
| 1 Fischer, Craig D | 4/21/06 | | |
| 2 Frontier El Dorado Refining | 6/1/06 | | |
| 3 TFM Comm Inc. | 7/13/06 | | |
| 4 Gateway Wireless Services 3 | 10/4/06 | | |
| 5 Butler, Edward | 7/6/06 | | |
| 6 Curtis Well Servicing | 1/10/07 | | |
| 7 Champion Communications Services | 3/14/06 | | |
| 8 J Lee Milligan | 6/6/06 | | |
| 9 Balis, Gregory K | 6/28/06 | | |
| 10 WASTE CONNECTIONS OF TENNESSEE | 6/10/08 | | |
| 11 Malavia, Jim | 5/9/06 | | |
| 12 Telebeep Inc. | 6/1/06 | | |
| 13 Best D & D | 5/18/06 | | |
| 14 Nebco Inc. | 2/27/06 | | |
| 15 Herby, John | 7/27/06 | | |
| 16 Airport Fast Park | 7/23/07 | | |
| 17 Graybill Electronics Inc. | 5/25/06 | | |
| 18 Triple D Communications Inc | 4/27/06 | | |
| 19 Seba Bros Farms Inc | 4/27/06 | | |
| 20 Electronic Specialties, Inc | 3/8/06 | | |
| 21 Fred Weber Inc. | 7/19/06 | | |
| 22 Gerbus Bros Construction Co | 2/28/07 | | |

Appendix 8
Summary of Stage 1 FRAs that have Closed, as of June 30, 2008

| Stage 1 Completed FRAs* | | | |
|-------------------------|---|---|---------------|
| | Deal Name | TA Completion Certification Receipt Date | Deal Count |
| 23 | West Central Communications 2 | 7/12/06 | |
| 24 | Scott Strouts DBA AMC Taxi | 7/5/06 | |
| 25 | Maplewood, City of | 1/3/06 | |
| 26 | Boyar, Chris | 6/9/06 | |
| 27 | Roadrunner Transportation | 6/6/06 | |
| 28 | Corey Seppmann Well Drilling | 1/17/07 | |
| 29 | Davis Jr, Clifton | 8/15/06 | |
| 30 | Allied Services LLC | 7/26/06 | |
| 31 | Battles Communications 2 | 5/15/06 | |
| 32 | Meek,Larry (Rebanding) | 10/23/07 | |
| 33 | Houston 900 Network | 6/23/06 | |
| 34 | Smith, Eleanor (2) | 5/18/06 | |
| 35 | Mattson Well Company | 2/19/07 | |
| 36 | Williamstown, City of | 8/7/06 | |
| 37 | Metro Communications LLC | 4/27/06 | |
| 38 | Hewlett Packard Company Inc. | 5/5/06 | |
| 39 | Minnesota, State of | 5/15/06 | |
| 40 | Lyondell Citgo | 3/27/06 | |
| 41 | Zenk, John | 1/10/06 | |
| 42 | Johnson, Christian | 3/14/06 | |
| 43 | Myers, L E | 6/2/06 | |
| 44 | Steier, Tim | 4/21/06 | |
| 45 | Ames Construction Inc. | 8/15/06 | |
| 46 | Stier Transportation Services Inc. | 8/18/06 | |
| 47 | Herby, Martha A | 8/16/06 | |
| 48 | Raabe, Richard | 11/8/06 | |
| 49 | First Student, Inc. | 4/17/06 | |
| 50 | Alperowitz, Francine | 7/28/06 | |
| 51 | Radioland Inc. | 5/15/06 | |
| 52 | McMahon, Eric | 4/17/06 | |
| 53 | Leonardt, Bruno | 8/1/06 | |
| 54 | Boulder AG | 3/20/07 | |
| 55 | Idaho Supreme Potatoes | 2/3/06 | |
| 56 | Wood Communications 2 | 6/28/06 | |
| 57 | Mid Tennessee third Mobile | 5/9/06 | |
| 58 | Aeronautical Radio Inc | 10/27/06 | |
| 59 | Lees Summit Board of Education | 12/6/05 | |
| 60 | Alpha Wireless Communications Inc. | 3/13/07 | |
| 61 | Kenton County Airport Board | 6/19/06 | |
| 62 | Lexington Fayette Urban County Government | 6/25/07 | |
| 63 | Epperson, Jimmy A. | 5/25/06 | |
| 64 | Miller, Cleo | 8/24/06 | |
| 65 | Melba School District 136 | 6/6/06 | |
| 66 | North Kansas City, City of (School District) | 7/13/06 | |
| 67 | Airtel Wireless, LLC | 8/28/06 | |
| 68 | Ashland Construction Communications | 7/6/06 | |
| 69 | Craighead, County of AR | 8/16/06 | |
| 70 | Crittenden County, AR | 11/1/06 | |
| 71 | Grant County, AR | 3/5/07 | |
| 72 | Holsum Bakers Inc DBA Caprock Communications | 6/9/06 | |
| 73 | Pine Bluff, City of, AR | 6/16/06 | |
| 74 | Stinnett Heater Treater Repairs | 5/24/06 | |

Appendix 8
Summary of Stage 1 FRAs that have Closed, as of June 30, 2008

| Stage 1 Completed FRAs* | | | |
|-------------------------|--|---|---------------|
| | Deal Name | TA Completion Certification Receipt Date | Deal Count |
| 75 | Sebastian, County of, AR | 4/13/07 | |
| 76 | Minneapolis, City of | 6/19/06 | |
| 77 | Hopkins, Terry | 6/26/06 | |
| 78 | Minnesota, State of - Dept. of Corrections | 5/18/07 | |
| 79 | Cox Communications - Wichita, KS | 5/15/06 | |
| 80 | Wenner Farms | 3/14/07 | |
| 81 | 21st Century Wireless (L120 Rebanding) | 8/9/06 | |
| 82 | Comm Center /Phoenix Distributing | 4/3/07 | |
| 83 | Bismark, City of | 12/27/06 | |
| 84 | Entergy | 2/27/08 | |
| 85 | Levake, Martin 2005 | 5/27/08 | |
| 86 | Molitor Farms Inc | 8/9/06 | |
| 87 | W G Block Co | 1/17/07 | |
| 88 | Young, Chris: Paschall, Larry A | 3/15/07 | |
| 89 | Hopkins, City of | 10/31/06 | |
| 90 | Lehman Roberts | 9/15/06 | |
| 91 | Main Street Partners | 6/7/07 | |
| 92 | Crescent, The | 2/26/07 | |
| 93 | Watonwan Farm Service | 9/27/06 | |
| 94 | Eastman Chemical Company | 12/1/06 | |
| 95 | Hearthstone Enterprises Inc | 10/3/06 | |
| 96 | Mustang, City of, OK | 12/15/06 | |
| 97 | Intermountain Communications of Southern Idaho Inc. #6 | 5/2/07 | |
| 98 | Co Op Agriculture Center | 8/24/06 | |
| 99 | Bellar Communications Co | 8/14/06 | |
| 100 | Hertz Rent A Car | 7/2/07 | |
| 101 | Laidlaw (Wave 2 and 4) | 10/18/07 | |
| 102 | Minnesota Mobile Telephone | 8/24/06 | |
| 103 | Septran, Inc. | 12/12/07 | |
| 104 | Michael Howell | 10/12/06 | |
| 105 | Schmidtke, Dave | 11/1/06 | |
| 106 | Estate of Joseph C Thames | 7/21/06 | |
| 107 | Green Isle Countryside Farms | 3/28/07 | |
| 108 | Charleston Housing | 3/22/07 | |
| 109 | Hillard, Harold 2 | 10/17/07 | |
| 110 | Covington, City of | 5/27/08 | |
| 111 | City of Derby | 11/16/07 | |
| 112 | City of Dakota Dunes | 8/28/06 | |
| 113 | C & W Comm (Steve Gill) | 11/9/06 | |
| 114 | Gem State | 2/5/07 | |
| 115 | Mid American Energy Company | 4/29/08 | |
| 116 | Snyder, Kenneth C. | 2/8/07 | |
| 117 | AVR Inc. | 10/6/06 | |
| 118 | Bass Enterprises Construction Company | 7/23/07 | |
| 119 | C S Leasing | 11/27/06 | |
| 120 | Midwest City | 11/2/06 | |
| 121 | Bridgeport Tank Trucks | 8/15/07 | |
| 122 | Grays Knob Coal Co | 10/17/07 | |
| 123 | Hennepin County | 3/15/07 | |
| 124 | Union Carbide Corp | 12/8/06 | |
| 125 | Griffin, Bryan | 1/3/07 | |
| 126 | Berry Hill, City of | 5/14/07 | |

Appendix 8
Summary of Stage 1 FRAs that have Closed, as of June 30, 2008

| Stage 1 Completed FRAs* | | | |
|-------------------------|--|---|---------------|
| | Deal Name | TA Completion Certification Receipt Date | Deal Count |
| 127 | Sater, Gary N. | 2/12/07 | |
| 128 | G & D Communications | 4/19/07 | |
| 129 | Brush, Peter | 2/1/07 | |
| 130 | Aeronautical Radio - MS | 11/29/06 | |
| 131 | A Communications LLC | 6/12/07 | |
| 132 | John Knox Village | 11/10/06 | |
| 133 | Baptist Medical System | 10/17/07 | |
| 134 | Dallas Count, TX | 11/27/06 | |
| 135 | Northwest Airlines | 3/15/07 | |
| 136 | Ford Communications | 5/24/07 | |
| 137 | Anchorage, City of | 2/5/07 | |
| 138 | W A Ellis Construction Company | 4/9/07 | |
| 139 | Xcel Energy Services Inc | 1/18/07 | |
| 140 | Durham School Services - MO | 5/1/07 | |
| 141 | County Douglas - KS | 1/3/07 | |
| 142 | Bliss, Robert D | 10/10/07 | |
| 143 | Raymer, Joe R | 5/17/07 | |
| 144 | Leavenworth, County of, KS | 6/4/07 | |
| 145 | Action Radio & Communications INC | 10/23/06 | |
| 146 | Holes Inc | 2/27/07 | |
| 147 | MO ARK Communications Inc. | 4/11/07 | |
| 148 | Denton, City of | 1/14/08 | |
| 149 | Peacock, John F | 8/24/07 | |
| 150 | Electronic Engineering Co. 3 | 2/26/07 | |
| 151 | Self Radio, Inc. and Self Brothers Oil Company | 2/18/08 | |
| 152 | SR Communications Associates | 3/6/07 | |
| 153 | Sedgwick, County of, KS | 2/19/08 | |
| 154 | Cemstone Products Company | 2/7/07 | |
| 155 | Mobil Oil Telcom LTD | 3/21/08 | |
| 156 | Aldredge, RW:Kay, AP:Weishuhn G | 7/2/07 | |
| 157 | Chevron Phillips Chemical Co LP | 5/17/07 | |
| 158 | Callahan Tower Joint Venture | 1/5/07 | |
| 159 | Richardson, TX City of | 10/30/06 | |
| 160 | Occidental Permian LTD | 2/26/07 | |
| 161 | Kansas, State of | 3/10/08 | |
| 162 | Challenger Construction INC. | 6/11/07 | |
| 163 | Chattanooga SMR Inc | 1/3/07 | |
| 164 | Athens Utilities Board, TN | 11/17/06 | |
| 165 | SP100 South 5th Street LLC & SP150 South Street | 3/5/07 | |
| 166 | JRJ Paving | 5/24/07 | |
| 167 | American Red Cross | 12/1/06 | |
| 168 | JP Jenkins, Inc. | 3/28/07 | |
| 169 | Ebenhyoh, Daniel | 2/26/07 | |
| 170 | Central Communications & Electronics | 6/11/07 | |
| 171 | Gladstone, City of | 8/24/07 | |
| 172 | Capital Aggregates Inc | 10/23/07 | |
| 173 | Atofina Petrochemicals Inc | 4/9/07 | |
| | Subtotal FRA count for Wave 2 | | 173 |
| Wave 3 | | | |
| 1 | Time Warner Entertainment-Advance/Nethouse Partnership | 3/27/06 | |
| 2 | Curry and Company Plumbing | 5/10/06 | |
| 3 | BJM and Associated Inc | 10/17/06 | |

Appendix 8
Summary of Stage 1 FRAs that have Closed, as of June 30, 2008

| Stage 1 Completed FRAs* | | | |
|--|--|---|---------------|
| Deal Name | | TA Completion Certification Receipt Date | Deal Count |
| 4 Cargill Juice North America, Inc. | | 1/3/06 | |
| 5 Ben Hill Griffin | | 7/11/06 | |
| 6 North Communications of PR | | 5/10/06 | |
| 7 Boulware, Winston | | 6/20/06 | |
| 8 Bright House Networks, LLC | | 7/19/06 | |
| 9 Highland Wireless Services, L.L.C. | | 5/23/06 | |
| 10 Modern Communications of Greenville Mississippi | | 7/7/06 | |
| 11 Quadratics Inc. | | 7/14/06 | |
| 12 Rodd Electronics Contract | | 6/29/06 | |
| 13 Shreveport Communications | | 7/11/06 | |
| 14 Fulk, Gray L. | | 7/26/06 | |
| 15 Wilemon, Jerry W | | 5/17/06 | |
| 16 State Farm Mutual Automobile Insurance Co (3) | | 9/27/06 | |
| 17 Columbus City of - Medical Center | | 7/2/07 | |
| 18 Gastonia, city of , NC | | 8/15/06 | |
| 19 Ashford, City of, AL | | 8/30/06 | |
| 20 Louisburg, Town of, NC | | 8/15/06 | |
| 21 Ingram Grove Service Inc | | 8/9/06 | |
| 22 Patterson Communications & Electronics | | 12/11/06 | |
| 23 Byrd, Alan P | | 8/5/06 | |
| 24 Houston County of AL | | 7/21/06 | |
| 25 Tri Co Communications | | 8/10/06 | |
| 26 Gaston, County of, NC | | 2/21/07 | |
| 27 Mears Destination Services | | 8/15/06 | |
| 28 AFLAC | | 9/15/06 | |
| 29 Oxford, City of, NC | | 10/6/06 | |
| 30 Jack M Berry Inc. | | 12/13/06 | |
| 31 Chatco Communications | | 5/17/07 | |
| 32 Tallulah, City of, LA | | 11/29/06 | |
| 33 White, James | | 9/8/06 | |
| 34 Chattaway, Paul S | | 7/25/07 | |
| 35 Morganton, City of, NC | | 8/28/06 | |
| 36 Gunby Communications Inc. | | 9/4/07 | |
| 37 Waters Brothers Contracting | | 9/15/06 | |
| 38 Monroe - Southern | | 2/22/07 | |
| 39 Buddys Phone Patching Inc. | | 9/20/06 | |
| 40 Dothan City Schools | | 3/27/07 | |
| 41 Waste Services of Florida | | 11/17/06 | |
| 42 Sugar Cane Growers | | 2/15/07 | |
| 43 Lykes Brothers Inc | | 8/1/06 | |
| 44 C & S Communications INC | | 8/15/07 | |
| 45 Micro Technology Southeast | | 3/5/07 | |
| 46 Tallapoosa, County Of, AL | | 12/11/06 | |
| 47 Supershuttle International | | 9/6/06 | |
| 48 Woodard Communications Corporation | | 11/7/06 | |
| 49 APM Terminals North America | | 5/14/07 | |
| 50 Electronic Maintenance Company | | 12/19/06 | |
| 51 Lakeland, City Of, FL | | 4/6/07 | |
| 52 Two Way Communications, Inc. LA | | 11/2/06 | |
| 53 Haralson, County Of, GA | | 12/13/06 | |
| 54 Rabalais Jr, Ronald J | | 10/11/06 | |
| 55 Cameron, Parish Of, LA | | 3/26/07 | |

Appendix 8
Summary of Stage 1 FRAs that have Closed, as of June 30, 2008

| Stage 1 Completed FRAs* | | | |
|-------------------------|---|---|---------------|
| | Deal Name | TA Completion Certification Receipt Date | Deal Count |
| 56 | Wireless Technology Equipment Company Inc | 10/27/06 | |
| 57 | Horn Lake, City of, MS | 1/18/07 | |
| 58 | Alpharetta, City of, GA | 2/15/07 | |
| 59 | Washington, County of, FL | 11/27/06 | |
| 60 | Charlotte, City of, NC | 11/21/06 | |
| 61 | Vestavia Hills, City Of, AL | 12/6/06 | |
| 62 | Neighborly Care Network, Inc. | 2/12/07 | |
| 63 | North Sight Communications, INC. | 7/12/07 | |
| 64 | Mead Coated Board Inc | 6/10/08 | |
| 65 | CellSMR South Inc | 10/17/06 | |
| 66 | Sea Coast Communications Inc | 5/14/07 | |
| 67 | Everglades Communications Inc | 11/20/06 | |
| 68 | Amoco Oil Company | 9/13/07 | |
| 69 | Saint Joseph Hospital INC | 10/17/06 | |
| 70 | Anderson, City Of, SC | 3/2/07 | |
| 71 | Columbus, City of, GA | 1/17/07 | |
| 72 | Gainesville, City of, GA | 3/30/07 | |
| 73 | Clyde W Sell - PR | 5/19/08 | |
| 74 | Wireless Services of Puerto Rico Inc | 3/11/08 | |
| 75 | North Carolina, State of - DOC | 2/2/07 | |
| 76 | Re Max Agents Realty Inc | 3/5/07 | |
| 77 | John Herby - VI | 4/11/08 | |
| 78 | Carroll, County Of, GA | 6/4/07 | |
| 79 | Louisiana Transit Company Inc. | 1/30/07 | |
| 80 | Forest Park, City Of, GA | 4/19/07 | |
| 81 | Martha Herby - Virgin Islands | 3/27/07 | |
| 82 | Richard Raabe - Virgin Islands & PR | 4/7/08 | |
| 83 | BCW INC | 9/18/07 | |
| 84 | McDonald Construction Corporation | 7/31/07 | |
| 85 | City of Wilson | 3/20/07 | |
| 86 | Roswell, City of, GA | 4/2/07 | |
| 87 | Mac Bee Harvesting Inc | 5/5/08 | |
| 88 | Florida, State of - State Attorney | 3/21/08 | |
| 89 | S C Department Of Mental Health, SC | 1/3/07 | |
| 90 | Orange City, Of, FL | 8/6/07 | |
| 91 | Orange, County of, FL | 10/23/07 | |
| 92 | Huntsville Radio Service | 3/27/07 | |
| 93 | Central Florida Regional Transportation Authority | 5/15/07 | |
| 94 | Shaw Industries Inc | 3/21/07 | |
| 95 | Tampa Electric Company | 11/21/06 | |
| 96 | Carroll County Water Authority, GA | 10/1/07 | |
| 97 | Tower Communications, Inc | 7/26/07 | |
| 98 | Vincent, Perry | 7/25/07 | |
| 99 | United States Sugar Corporation | 2/15/07 | |
| 100 | Palm Springs, Village of, FL | 6/19/07 | |
| 101 | Florida Hospital | 2/27/07 | |
| 102 | Rutherford Electric Membership Corp | 8/13/07 | |
| 103 | Purser, Mark | 2/26/07 | |
| 104 | Palm Beach County Solid Waste Authority | 1/31/07 | |
| 105 | Desoto, County of, FL | 3/28/07 | |
| 106 | Decatur, City of, GA | 7/10/07 | |
| 107 | Donn Barr - Virigin Islands | 2/2/07 | |

Appendix 8
Summary of Stage 1 FRAs that have Closed, as of June 30, 2008

| Stage 1 Completed FRAs* | | | |
|-------------------------|--|---|---------------|
| | Deal Name | TA Completion Certification Receipt Date | Deal Count |
| 108 | Action Community Center | 11/27/06 | |
| 109 | Sunstate Communications Inc | 3/2/07 | |
| 110 | Richland, City of, MS | 3/26/07 | |
| 111 | High Tech Communications Services Inc | 3/16/07 | |
| 112 | Palm Beach, County of, FL | 3/15/07 | |
| 113 | Atlanta, City of, GA | 9/18/07 | |
| 114 | Perry, County of | 12/27/06 | |
| 115 | Consolidated Freightways Corporation | 6/1/07 | |
| 116 | Pineville, Town of, NC | 3/12/07 | |
| 117 | Communications Leasing Corp | 4/3/07 | |
| 118 | Lantana, Town of, FL | 3/5/07 | |
| 119 | Madison, Parish of, LA | 11/17/06 | |
| 120 | Hattiesburg-Laurel Regional Airport Authority, MS | 12/27/06 | |
| 121 | Miami Springs, City of, FL | 9/14/07 | |
| 122 | Fayette, County of, GA | 4/22/08 | |
| 123 | Car Comm / End of Line | 12/14/07 | |
| 124 | Wackenhut Corporation | 6/10/08 | |
| 125 | Florida, State of - Ranger Drainage District | 12/28/06 | |
| 126 | M. E. Diversified Electronics, Inc | 2/23/07 | |
| 127 | Federal Express Corporation | 3/13/07 | |
| 128 | State Farm Mutual Automobile Insurance Companies | 3/27/07 | |
| 129 | South Sales Communications Inc | 8/6/07 | |
| 130 | FLOYD HEALTHCARE MANAGEMENT INC DBA FLOYD MEDICAL CENTER | 1/17/07 | |
| 131 | CHATHAM, COUNTY OF, GA | 4/23/08 | |
| 132 | GLYNN, COUNTY OF, GA | 7/18/07 | |
| 133 | MEDLEY, TOWN OF, FL | 10/16/07 | |
| 134 | Whitley's Communications Service | 3/1/07 | |
| 135 | Two Way Radio of Carolina | 8/13/07 | |
| 136 | SAINT PETERSBURG, CITY OF, FL | 3/5/07 | |
| 137 | PINELLAS, COUNTY OF, FL | 10/8/07 | |
| 138 | Monsanto Company | 4/18/08 | |
| 139 | CONCRETE SUPPLY COMPANY | 7/16/07 | |
| 140 | SUMITOMO LIFE REALTY NY INC | 8/6/07 | |
| 141 | Targa Midstream Services Limited Partnership | 3/24/08 | |
| 142 | GWINNETT, COUNTY OF, GA | 1/30/07 | |
| 143 | LAWRENCEVILLE, CITY OF, GA | 2/27/07 | |
| 144 | SNELLVILLE, CITY OF, GA | 4/19/07 | |
| 145 | COLLINS, ROLAND | 10/3/07 | |
| 146 | Bushnell, City of FL / Bushnell Utility Company Inc | 9/25/07 | |
| 147 | GAINESVILLE, CITY OF, FL | 10/16/07 | |
| 148 | Alabama, University of | 4/16/07 | |
| 149 | CORAL SPRINGS, CITY OF, FL | 8/6/07 | |
| 150 | LAUDERHILL, CITY OF, FL | 4/14/08 | |
| 151 | PALM BEACH, TOWN OF, FL | 10/25/07 | |
| 152 | University of West Florida | 9/4/07 | |
| 153 | OGLETHORPE POWER CORP | 8/24/07 | |
| 154 | ARC TRANSIT INC | 12/15/06 | |
| 155 | Mississippi DOT | 3/27/07 | |
| 156 | MECKLENBURG, COUNTY OF, NC | 8/13/07 | |
| 157 | VoiceLink Communications, Inc. | 9/7/07 | |
| 158 | NORTH CAROLINA, STATE OF | 3/23/07 | |
| 159 | BRUNS & MC KENNA 2 INC | 7/12/07 | |

Appendix 8
Summary of Stage 1 FRAs that have Closed, as of June 30, 2008

| Stage 1 Completed FRAs* | | | |
|-------------------------|--|---|---------------|
| | Deal Name | TA Completion Certification Receipt Date | Deal Count |
| 160 | HARDRIVES OF DELRAY INC | 4/6/07 | |
| 161 | DAPHNE, CITY OF, AL | 3/11/08 | |
| 162 | MIAMI SHORES, VILLAGE OF, FL | 9/12/07 | |
| 163 | COLUMBUS, CITY OF, MS | 7/23/07 | |
| 164 | GREATER ORLANDO AVIATION AUTHORITY, FL | 2/27/08 | |
| 165 | TERREBONNE, PARISH OF, LA | 8/15/07 | |
| 166 | TIFT, COUNTY OF, GA | 3/13/08 | |
| 167 | WHITE MOUNTAIN COMMUNICATIONS INC | 11/16/07 | |
| 168 | JACKSON INTERNATIONAL AIRPORT AUTHORITY, MS | 2/11/08 | |
| 169 | LAMAR, COUNTY OF, MS | 4/14/08 | |
| 170 | JEFFERSON LEVEE BOARD, LA | 4/14/08 | |
| 171 | MOSS POINT, CITY OF, MS | 5/27/08 | |
| | Subtotal FRA count for Wave 3 | | 171 |
| Wave 4 | | | |
| 1 | Keller, Mike L. | 4/27/06 | |
| 2 | Johnson, Harold L #3 | 3/27/06 | |
| 3 | Hopkins, Terry (800 Rebanding) | 6/6/06 | |
| 4 | J.R. Simplot Company | 12/23/05 | |
| 5 | Josh Klassen Inc. | 6/1/06 | |
| 6 | Rehoboth Mckinley Christian Hospital | 12/6/06 | |
| 7 | Texas Communications Inc. | 2/5/07 | |
| 8 | Wulf, Barbara J # 2 (swap) | 6/2/06 | |
| 9 | Kronenfeld, Mark | 7/12/06 | |
| 10 | Kronenfeld, Kurt #2 (Swap) | 7/25/06 | |
| 11 | Pagel Partnership | 3/20/07 | |
| 12 | Sims, Vicki | 9/15/06 | |
| 13 | Kuhn, Dale F:Kuhn, Trenton DBA Kuhns Network | 9/19/06 | |
| 14 | Rizzo, Alice P. | 11/9/06 | |
| 15 | Middlesex, Township of, PA | 9/20/06 | |
| 16 | Schatzlein, David A. #2 | 8/1/06 | |
| 17 | Gerhard, Stephen | 5/23/07 | |
| 18 | Bumgarner, Jeffrey W | 5/23/07 | |
| 19 | Geter, Kim:Geter, Regina | 10/17/07 | |
| 20 | Chingas, Joseph | 9/18/06 | |
| 21 | Waste Management Holdings, Inc. | 2/9/07 | |
| 22 | Skitronics EA Swap | 11/16/07 | |
| 23 | Batelle Memorial Institute Inc, WA | 1/2/07 | |
| 24 | Aksala Electronics Inc. | 2/21/07 | |
| 25 | Telebeeper Guam EA Swap | 5/14/08 | |
| 26 | Abilene, City of, TX | 6/14/07 | |
| 27 | TUCKER, ALAN | 8/13/07 | |
| 28 | NEW PENN MOTOR EXPRESS | 3/27/07 | |
| 29 | SOUTHWEST WASHINGTON MEDICAL CENTER | 3/27/07 | |
| 30 | B&M Enterprises | 5/14/07 | |
| 31 | PETRIE, GLENN | 5/17/07 | |
| 32 | BLASDELL, JAMES A | 3/5/07 | |
| 33 | Brock, Harold:Samuel:Dorothy | 5/14/07 | |
| 34 | SAMNADDA, TERRY | 5/14/07 | |
| 35 | GLEN J PETERSON AND SHIRLEY L PETERSON REVOCABLE TRUST | 4/12/07 | |
| 36 | ELLIS COMPANY PARTNERSHIP | 8/13/07 | |
| 37 | ABRAHAM, KYE A | 3/9/07 | |
| 38 | BRAUCHLE, JACK W | 2/27/07 | |

Appendix 8
Summary of Stage 1 FRAs that have Closed, as of June 30, 2008

| Stage 1 Completed FRAs* | | | |
|-------------------------|---|---|---------------|
| | Deal Name | TA Completion Certification Receipt Date | Deal Count |
| 39 | RON MIEDEMA CEMENT CONTRACTOR INC | 4/30/07 | |
| 40 | STELLER, JO ANN | 4/12/07 | |
| 41 | WELLMON, STEVE | 4/30/07 | |
| 42 | SMITH, JOY L | 5/25/07 | |
| 43 | HAMILTON, COUNTY OF, OH | 8/13/07 | |
| 44 | SPRAGUE, JO A | 8/6/07 | |
| 45 | KARY, LAVERNE E:KARY, EMIL J DBA KARY GROUP | 9/14/07 | |
| 46 | WYCKOFF FARMS INC | 3/21/08 | |
| 47 | BOLTHOUSE FARMS INC | 5/20/08 | |
| 48 | New York, State of - State Police/Albany Police | 8/13/07 | |
| 49 | HAMILTON, CITY OF, OH | 1/9/08 | |
| 50 | ARROW INDUSTRIES CORP | 7/10/07 | |
| 51 | Capital Digitronics, Inc. | 8/28/07 | |
| 52 | SOMERSET, COUNTY OF, PA | 3/10/08 | |
| 53 | GRAND TRAVERSE, COUNTY OF, MI | 11/21/07 | |
| 54 | Kenneth and Eva Held Trust #2 Reband 800 | 4/30/08 | |
| 55 | MESA UNIFIED SCHOOL DISTRICT NO 4, AZ | 6/16/08 | |
| 56 | CINCINNATI LIMOUSINE SERVICE INC | 4/30/08 | |
| 57 | Specialty Corporation--Gill | 1/11/08 | |
| 58 | PENN HILS, MUNICIPALITY OF, PA | 3/25/08 | |
| 59 | OTTAWA, COUNTY OF, MI | 12/3/07 | |
| 60 | HUMBLE, GARY:LEEPER, DEBRA | 12/7/07 | |
| 61 | MORaine MATERIALS CO INC | 5/30/08 | |
| | Subtotal FRA count for Wave 4 | | 61 |
| | Total Completed FRAs | | 692 |

* "Completed" means that the TA has reviewed and certified the reconfiguration as complete, pending any results of the TA's post-close review rights or external audits.

Appendix 8

Summary of Stage 1 FRAs that are Pending TA Completion Certification Review, as of June 30, 2008

| Stage 1 FRAs Pending TA Completion Certification Review | | | |
|---|--|---|---------------|
| | Deal Name | TA Completion Certification Receipt Date | Deal Count |
| Wave 1 | | | |
| 1 | Computer Car Inc. | 6/30/2008 | |
| 2 | Myers Brothers Inc | 10/23/2007 | |
| 3 | La Rue Communications | 6/23/2008 | |
| 4 | Quicksilver Express Courier | 5/19/2008 | |
| 5 | Illinois Cooperative Association, INV #4 | 4/11/2008 | |
| 6 | Manassas, City of | 5/27/2008 | |
| | Subtotal FRA count for Wave 1 | | 6 |
| Wave 2 | | | |
| 1 | Fayette, County of | 9/13/2007 | |
| | Subtotal FRA count for Wave 2 | | 1 |
| Wave 3 | | | |
| 1 | Mountain Park, City of, GA | 3/21/08 | |
| 2 | Exxon Communications Company | 2/26/07 | |
| 3 | CAPE CORAL, CITY OF, FL | 3/11/08 | |
| | Subtotal FRA count for Wave 3 | | 3 |
| Wave 4 | | | |
| 1 | P & R Spectrum Resources, Inc. | 3/10/08 | |
| | Subtotal FRA count for Wave 4 | | 1 |
| Total FRAs Pending TA Completion Certification Review | | | 11 |

Appendix 8
Summary of Stage 1 PFAs that have Closed, as of June 30, 2008

| Stage 1 Completed PFAs* | | | |
|-------------------------------|---------------------------------|---|------------|
| | Deal Name | TA Completion Certification Receipt Date | Deal Count |
| Wave 1 | | | |
| 1 | Illinois Power Company | 7/12/2007 | |
| 2 | Boston, City of - Police (MA) | 5/12/2008 | |
| 3 | Roanoke, County of (VA) | 12/15/2006 | |
| 4 | Chesterfield County, VA | 1/15/2008 | |
| Subtotal PFA count for Wave 1 | | | 4 |
| Wave 2 | | | |
| 1 | Total Petrochemicals, USA, Inc. | 12/1/2006 | |
| Subtotal PFA count for Wave 2 | | | 1 |
| Wave 3 | | | |
| 1 | JONES, COUNTY OF, MS | 4/14/2008 | |
| 2 | LAMAR, COUNTY OF, MS | 9/28/2007 | |
| 3 | DAPHNE, CITY OF, AL | 4/29/2008 | |
| 4 | ALBERTVILLE, CITY OF, AL | 4/21/2008 | |
| 5 | Duke Energy Company - Rebanding | 4/22/2008 | |
| 6 | COCONUT CREEK, CITY OF, FL | 4/17/2008 | |
| 7 | TIFT, COUNTY OF, GA | 5/12/2008 | |
| 8 | BOCA RATON, CITY OF, FL | 4/23/2008 | |
| 9 | HOUSTON, COUNTY OF, GA | 10/15/2007 | |
| Subtotal PFA count for Wave 3 | | | 9 |
| Wave 4 | | | |
| 1 | SOMERSET, COUNTY OF, PA | 1/24/2008 | |
| 2 | SLIDELL, CITY OF, LA | 1/18/2008 | |
| Subtotal PFA count for Wave 4 | | | 2 |
| Total Completed PFAs | | | 16 |

* "Completed" means that the TA has reviewed and certified the PFA as complete, pending any results of the TA's post-close review rights or external audits.

Appendix 8
Summary of Stage 2 PFAs that have Closed, as of June 30, 2008

| Stage 2 Completed FRAs* | | | |
|-----------------------------|---|---|------------|
| | Deal Name | TA Completion Certification Receipt Date | Deal Count |
| Wave 1 | | | |
| 1 | Milwaukee Area Tech College | 9/15/06 | |
| 2 | Poughkeepsie, Town Of, NY | 8/6/07 | |
| 3 | Bluffton, City Of, IN PH II | 1/17/07 | |
| 4 | Pendleton, Town Of, IN PH II | 1/17/07 | |
| 5 | Bloomington, City Of | 3/15/07 | |
| 6 | New Albany, City Of | 10/2/06 | |
| 7 | ADAMS, COUNTY OF, PA PH II | 7/10/07 | |
| 8 | WALWORTH, COUNTY OF, WI PH II | 7/2/07 | |
| 9 | ELWOOD, CITY OF, IN PH II | 5/17/07 | |
| 10 | WILMINGTON, CITY OF, DE PH II | 3/15/07 | |
| 11 | SOUTHWEST CENTRAL DISPATCH, IL PH II | 1/25/08 | |
| 12 | WISCONSIN CENTER DISTRICT, WI PH II | 8/13/07 | |
| 13 | RIVERSIDE REGIONAL JAIL AUTHORITY, VA PH II | 2/19/08 | |
| 14 | BRISTOL, CITY OF, CT PH II | 9/12/07 | |
| 15 | WATERFORD, TOWN OF, CT PH II | 5/15/08 | |
| 16 | NEWTON, CITY OF, MA PH II | 6/11/08 | |
| 17 | BLOOMINGTON, CITY OF, MN PH II | 9/28/07 | |
| 18 | CONWAY, CITY OF, AR PH II | 4/11/08 | |
| | Subtotal FRA count for Wave 1 | | 18 |
| Wave 2 | | | |
| 1 | Lexington Fayette Urban County Government | 1/3/07 | |
| 2 | Louisville, City of, KY | 3/20/07 | |
| 3 | DUNCANVILLE, CITY OF, TX PH II | 5/9/08 | |
| 4 | JONESBORO, CITY OF, AR PH II | 7/31/07 | |
| 5 | SCOTTSBLUFF, COUNTY OF, NE PH II | 6/13/08 | |
| 6 | SEVIER, COUNTY OF, TN PH II | 4/11/08 | |
| 7 | MOUNTAIN HOME, CITY OF, AR PH II | 7/25/07 | |
| 8 | LINN, COUNTY OF, IA PH II | 10/16/07 | |
| 9 | KENTON COUNTY AIRPORT BOARD, KY PH II | 6/10/08 | |
| 10 | BENTON, COUNTY OF, MN PH II | 1/18/08 | |
| 11 | KINGSPORT, CITY OF, TN PH II | 5/27/08 | |
| 12 | Sebastian, County of, AR PH II | 3/11/08 | |
| 13 | MADISONVILLE, CITY OF, KY PH II | 7/2/07 | |
| 14 | MOWER, COUNTY OF, MN PH II | 12/10/07 | |
| | Subtotal FRA count for Wave 2 | | 14 |
| Wave 3 | | | |
| 1 | HATTIESBURG, CITY OF, MS | 7/23/07 | |
| 2 | WASHINGTON, COUNTY OF, MS PH II | 1/14/08 | |
| 3 | Crisp County School System, GA | 9/4/07 | |
| 4 | PICKENS, COUNTY OF, SC PH II | 3/20/08 | |
| 5 | GRANVILLE, COUNTY OF, NC PH II | 3/10/08 | |
| | Subtotal FRA count for Wave 3 | | 5 |
| Wave 4 | | | |
| 1 | VANCOUVER HOUSING AUTHORITY, WA PH II | 1/25/08 | |
| | Subtotal FRA count for Wave 4 | | 1 |
| Total Completed FRAs | | | 38 |

* "Completed" means that the TA has reviewed and certified the reconfiguration as complete, pending any results of the TA's post-close review rights or external audits.

Appendix 8
Summary of Stage 2 PFAs Pending TA Completion Certification Review, as of June 30, 2008

| Stage 2 FRAs Pending TA Completion Certification Review | | |
|--|--------------------------------------|---|
| | Deal Name | TA Completion Certification Receipt Date |
| Wave 1 | | |
| 1 | Monterey, County of (CA) | 6/27/2008 |
| | Subtotal FRA count for Wave 1 | 1 |
| Wave 2 | | |
| | Subtotal FRA count for Wave 2 | 0 |
| Wave 3 | | |
| | Subtotal FRA count for Wave 3 | 0 |
| Wave 4 | | |
| | Subtotal FRA count for Wave 4 | 0 |
| Total FRAs Pending TA Completion Certification Review | | 1 |

Appendix 8
Summary of Stage 2 PFAs that have Closed, as of June 30, 2008

| Stage 2 Completed PFAs* | | | |
|-------------------------|---|---|------------|
| | Deal Name | IA Completion Certification Receipt Date | Deal Count |
| Wave 1 | | | |
| 1 | Monterey, County of (CA) | 5/11/07 | |
| 2 | Maui, County of, HI PH II | 5/21/08 | |
| 3 | Brown, County of WI | 4/14/08 | |
| 4 | ELK GROVE UNIFIED SCHOOL DISTRICT, CA PH II | 4/29/08 | |
| 5 | NORTHWEST CENTRAL DISPATCH SYSTEM, IL PH II | 4/21/08 | |
| 6 | EAGLE, COUNTY OF, CO PH II | 3/20/08 | |
| 7 | Nashua, City of | 4/11/08 | |
| 8 | University of California - Berkeley | 6/11/08 | |
| 9 | VACAVILLE, CITY OF, CA PH II | 1/14/08 | |
| 10 | Colorado, State of PH II | 3/10/08 | |
| 11 | SALEM, CITY OF, OR PH II | 6/11/08 | |
| 12 | LA CROSSE, CITY OF, WI PH II | 4/29/08 | |
| 13 | MINNESOTA, STATE OF PH II | 5/9/08 | |
| 14 | PORTSMOUTH, CITY OF, VA PH II | 4/11/08 | |
| 15 | EAST CHICAGO, CITY OF, IN PH II | 6/9/08 | |
| 16 | SPRINGFIELD, CITY OF, IL PH II | 4/7/08 | |
| 17 | CLARK, COUNTY OF, WA PH II | 4/29/08 | |
| 18 | ALLEN, COUNTY OF, IN PH II | 3/12/08 | |
| 19 | ROCK, COUNTY OF, WI PH II | 6/11/07 | |
| 20 | SHEBOYGAN, COUNTY OF, WI PH II | 3/20/08 | |
| 21 | UNIVERSITY OF CONNECTICUT, CT PH II | 4/11/08 | |
| | Subtotal PFA count for Wave 1 | | 21 |
| Wave 2 | | | |
| 1 | DYERSBURG, CITY OF, TN PH II | 7/30/2007 | |
| 2 | RICHARDSON, CITY OF, TX PH II | 5/9/2008 | |
| 3 | Sullivan, County of, TN | 6/17/2008 | |
| 4 | East Texas Medical Center, TX PH II | 5/14/2008 | |
| 5 | PLANO, CITY OF, TX PH II | 5/5/2008 | |
| 6 | LONGVIEW, CITY OF, TX PH II | 5/14/2008 | |
| 7 | BI STATE INFORMATION CENTER, TX PH II | 4/18/2008 | |
| 8 | AUSTIN, CITY OF, TX PH II | 5/1/2008 | |
| 9 | Middle TN State Univ PH II | 3/27/2008 | |
| 10 | JEFFERSON, COUNTY OF, OH PH II | 5/15/2008 | |
| 11 | BUCHANAN, COUNTY OF, MO PH II | 6/11/2008 | |
| 12 | RAMSEY, COUNTY OF, MN PH II | 3/31/2008 | |
| 13 | CARROLLTON, CITY OF, TX PH II | 3/26/2008 | |
| 14 | WASHINGTON COUNTY SHERIFF DEPARTMENT, NE P | 6/17/2008 | |
| 15 | BOWLING GREEN, CITY OF, KY PH II | 6/13/2008 | |
| 16 | DALLAS AREA RAPID TRANSIT AUTHORITY, TX PH II | 6/17/2008 | |
| 17 | JACKSONVILLE, CITY OF, AR PH II | 6/10/2008 | |
| 18 | Knox County Sheriff TN PH II | 4/29/2008 | |
| | Subtotal PFA count for Wave 2 | | 18 |
| Wave 3 | | | |
| 1 | EMERGENCY MANAGEMENT DISTRICT, MS | 3/11/2008 | |
| 2 | HINDS, COUNTY OF, MS PH II | 5/19/2008 | |
| 3 | PANAMA CITY, CITY OF, FL | 4/21/2008 | |
| 4 | BAY COUNTY COMMISSIONERS, FL PH II | 4/18/2008 | |
| 5 | OPELIKA, CITY OF, AL PH II | 4/21/2008 | |
| 6 | ALBANY, CITY OF, GA | 4/18/2008 | |
| 7 | JACKSONVILLE BEACH, CITY OF, FL PH II | 3/21/2008 | |
| 8 | SARASOTA, COUNTY OF, FL PH II | 4/18/2008 | |
| 9 | CHARLOTTE, COUNTY OF, FL PH II | 4/14/2008 | |
| 10 | CONCORD, CITY OF, NC PH II | 4/14/2008 | |

Appendix 8
Summary of Stage 2 PFAs that have Closed, as of June 30, 2008

| Stage 2 Completed PFAs* | | | |
|-------------------------|---|---|------------|
| | Deal Name | IA Completion Certification Receipt Date | Deal Count |
| 11 | STONE MOUNTAIN PARK PH II | 6/4/2008 | |
| 12 | LAKELAND, CITY OF, FL PH II | 4/4/2008 | |
| 13 | GAINESVILLE, CITY OF, FL PH II | 6/11/2008 | |
| 14 | FAYETTE, COUNTY OF, GA PH II | 5/5/2008 | |
| 15 | MINT HILL, TOWN OF, NC PH II | 6/2/2008 | |
| 16 | FORSYTH, COUNTY OF, GA PH II | 4/14/2008 | |
| 17 | CALCASIEU PARISH COMMUNICATIONS DISTRICT PH | 6/11/2008 | |
| 18 | FLORENCE, COUNTY OF, SC PH II | 5/9/2008 | |
| 19 | IBERVILLE, PARISH OF, LA PH II | 4/23/2008 | |
| | Subtotal PFA count for Wave 3 | | 19 |
| Wave 4 | | | |
| 1 | WESTERN MICHIGAN UNIVERSITY, MI PH II | 3/21/2008 | |
| | Subtotal PFA count for Wave 4 | | 1 |
| Total Completed PFAs | | | 59 |

* "Completed" means that the TA has reviewed and certified the PFA as complete, pending any results of the TA's post-close review rights or external audits.

Appendix 8
Summary of Stage 2 PFAs that are Pending TA Completion Certification Review, as of June 30, 2008

| Stage 2 PFAs Pending TA Completion Certification Review | | | |
|---|--|---|---------------|
| | Deal Name | TA Completion Certification Receipt Date | Deal Count |
| Wave 1 | | | |
| 1 | LOUISVILLE METRO GOVERNMENT, KY PH II | 6/24/2008 | |
| | Subtotal PFA count for Wave 1 | | 1 |
| Wave 2 | | | |
| 1 | COLLIN, COUNTY OF, TX PH II | 5/14/2008 | |
| 2 | LEE, COUNTY OF, TX PH II | 6/23/2008 | |
| 3 | BELMONT, COUNTY OF, OH PH II | 6/24/2008 | |
| 4 | METRO GVT OF NASHVILLE AND DAVIDSON CT | 6/17/2008 | |
| 5 | BEAUMONT, CITY OF, TX PH II | 6/30/2008 | |
| 6 | North Kansas City Police | 5/9/2008 | |
| | Subtotal PFA count for Wave 2 | | 6 |
| Wave 3 | | | |
| 1 | MARION, COUNTY OF, FL PH II | 5/15/2008 | |
| 2 | CLEVELAND, COUNTY OF, NC PH II | 6/30/2008 | |
| | Subtotal PFA count for Wave 3 | | 2 |
| Wave 4 | | | |
| | Subtotal PFA count for Wave 4 | | 0 |
| Total PFAs Pending TA Completion Certification Review | | | 9 |

Appendix 9
800 MHz Transition Administrator, LLC
Fees and Expenses through June 30, 2008

| | Quarter Ending March 31, 2008 | Quarter Ending June 30, 2008 | Year-to-Date |
|---------------------------------------|----------------------------------|---------------------------------|---------------------|
| Fees | | | |
| Public Safety Outreach* | \$1,754,573 | \$1,546,700 | \$3,301,273 |
| Reconfiguration Management | \$1,221,893 | \$1,152,763 | \$2,374,655 |
| Frequency Management** | \$616,558 | \$570,893 | \$1,187,450 |
| Financial Management | \$905,551 | \$912,902 | \$1,818,453 |
| General Counsel/Regulatory Management | \$1,658,624 | \$1,768,191 | \$3,426,815 |
| Stakeholder Relationship Management | \$905,869 | \$818,902 | \$1,724,771 |
| TA Systems Support | \$455,581 | \$419,052 | \$874,633 |
| Program Management Support | \$552,671 | \$484,487 | \$1,037,157 |
| Alternative Dispute Resolution | \$1,441,066 | \$1,192,878 | \$2,633,944 |
| <i>Fees Subtotal</i> | \$9,512,385 | \$8,866,767 | \$18,379,152 |
| Expenses | \$185,390 | \$136,475 | \$321,865 |
| Total Fees and Expenses | \$9,697,775 | \$9,003,242 | \$18,701,018 |

* Prior to the quarter ended June 30, 2006, Public Safety Outreach fees were reported under Reconfiguration Management.

** During the quarters ended December 31, 2004 and March 31, 2005, all Frequency Management fees were reported under Reconfiguration Management.