



Nadja S. Sodos-Wallace
Senior Regulatory Counsel, Assistant Secretary
815 Connecticut Avenue, NW
Suite 610
Washington, DC 20006
(202)330-4011
www.clearwire.com

August 25, 2009

WT Docket No. 06-136
Office of the Secretary
Federal Communications Commission
The Portals
445 Twelfth Street, S.W.
12th Street Lobby, TW-A325
Washington, DC 20554

RE: Request for Extension of Time

NSAC, LLC
Transition of the 2500-2690 MHz Band for BRS and EBS
Transition Area: BTA Number 118: Dubuque, IA

Dear Ms. Dortch:

On June 21, 2007, NSAC, LLC (formerly Nextel Spectrum Acquisition Corp.), a wholly-owned subsidiary of Clearwire Corporation (together "Clearwire"), filed its Transition Initiation Plan for BTA Number 118: Dubuque, Iowa. Pursuant to the Commission's Rules, that Transition was supposed to be completed by March 20, 2009. On March 19, 2009, Clearwire requested an additional six months to complete that Transition. Due to circumstances beyond its control, Clearwire finds it necessary to request an additional six months extension of time within which to complete that Transition. A copy of this Request for Extension is being served on the parties to that Transition.¹

Clearwire (references to Clearwire herein include its predecessor in interest which initiated the Transition) has been diligently working on completing this Transition since it was initiated. It obtained all of the information required under the Commission's Rules through research of the Commission's databases and through data provided by EBS licenses in response to Clearwire's Pre-Transition Data Request. On June 21, 2007, Clearwire filed its Transition Initiation Plan with the Commission and sent its Transition Notice to all of the licensees in the BTA, as required under the rules. Clearwire then prepared its Transition Plan and sent the Plan out to all 2.5 GHz licensees within the Dubuque BTA. Clearwire performed a frequency scan to confirm what was operating on the 2.5 GHz spectrum within the BTA, and found nothing out of the ordinary. It then proceeded with the Transition.

Clearwire requires additional time to complete the Transition due to an unexpected continued delay in receiving delivery of the Studio-to-Transmitter link equipment required to complete the Transition. The microwave coordination study and equipment have been ordered and we expect

¹ Copies of this request for waiver are not being served on Clearwire entities.



Nadja S. Sodos-Wallace
Senior Regulatory Counsel, Assistant Secretary
815 Connecticut Avenue, NW
Suite 610
Washington, DC 20006
(202)330-4011
www.clearwire.com

to receive the equipment and be able to complete the installation of the equipment within the next six months. Clearwire had expected to have already received the equipment, but has encountered further delay. Since this delay in receiving equipment necessary to complete the Transition is beyond Clearwire's control, it respectfully asks for an additional six months to complete the Transition process and to file its Transition Completion notice. Clearwire believes that no parties will be prejudiced by grant of this request.

If there are any questions, please contact the undersigned at (202) 330-4011 or at nadja.sodoswallace@clearwire.com.

Sincerely,


Nadja S. Sodos-Wallace

cc (enc):John Schauble
Lynn Ratnavale
Consuela Kearney
State of WIS-ED Communication Board