

**Before the
Federal Communications Commission
Washington, D.C. 20554**

In the Matter of)	PS Docket No. 06-229
)	
Quarterly Status Report for the Adams County)	
Communication Center, Adams County,)	
Colorado, for the development of a 700MHz)	
Public Safety Broadband Network)	

I. Introduction

As identified in paragraph 64 of the *Waiver Order* of May 12, 2010, Petitioners must file quarterly reports detailing the progress of system development in three areas; planning, funding and deployment. The following report summarizes the efforts of the Adams County Communication Center (ADCOM 911) in this matter for the 3rd quarter of 2010 ending September 30th.

II. Status Report

A. Planning

- i. **LTE Vendor Selection:** With the awarding of the BTOP grant (see funding section below for detail) ADCOM is finishing a detailed Request For Information (RFI) that will allow it to select the final LTE Vendor for the project. Based on the guidelines outlined in the BTOP grant, ADCOM 911 is ensuring its document meets all requirements. ADCOM 911 anticipates releasing the (RFI) by the end of October 2010.
- ii. **Additional System Planning:** As part of the requirements of the BTOP grant, ADCOM 911 must perform a complete environmental impact assessment before it can begin any physical work on the project. We are currently in the process of identifying qualified firms to perform this task while continuing to plan for the implementation. ADCOM 911 has begun work on developing all Intergovernmental Agreements (IGA) and Memorandums of Understanding (MOU) between all parties involved in the project. These documents will specify the process for constructing the network and it's operation once complete. Additionally, ADCOM 911 continues to work on designing the backhaul network.

B. Funding

- i. Since the last quarterly report, ADCOM 911 entered the Due Diligence phase of the BTOP grant process. The initial grant request was modified to a total project value of \$18,029,069 with a total federal

funding request of \$12,137,422. ADCOM was officially notified on September 27, 2010 that it was awarded the proposed BTOP grant and accepted the grant on October 8, 2010. ADCOM 911 is currently in the process of finalizing the acceptance and setting up all proper systems and documentation.

C. Deployment

- i. At this point, there are no deployed resources for the LTE network. We are currently identifying access sites and additional infrastructure to be used for the system and have developed initial plans for required improvements to these facilities.