

**Before the
Federal Communications Commission
Washington, D.C. 20554**

In the Matter of)	PS Docket No. 06-229
)	
Quarterly Status Report for the Adams County)	
Communication Center, Adams County,)	
Colorado, for the development of a 700MHz)	
Public Safety Broadband Network)	

I. Introduction

As identified in paragraph 64 of the *Waiver Order* of May 12, 2010, Petitioners must file quarterly reports detailing the progress of system development in three areas; planning, funding and deployment. The following report summarizes the efforts of the Adams County Communication Center (ADCOM 911) in this matter for the 4th quarter of 2010.

II. Status Report

A. Planning

- i. **LTE Vendor Selection:** Due to the requirements in accepting and establishing the BTOP grant funding (see below for details) ADCOM 911 postponed its process for selecting a LTE vendor. Based on the progress made during November and December ADCOM 911 will be able to release its Competitive Cost Proposal for the LTE system vendor on January 7, 2011. Based on the requirements of the proposal, we anticipate having a vendor selected no later than March 25, 2011 and a signed contract by the end of April.
- ii. **Additional System Planning:** Based on the requirements of the BTOP grant, ADCOM 911 entered into a contract with a vendor to provide Environmental Assessment (EA) services for the project. We expect to meet the deadline of March 31, 2011 for having our draft assessment filed with the NTIA. Additionally, we have continued to identify and arrange potential locations for eNodeB sites. Additionally, ADCOM 911 has continued to design and plan the backhaul network to be used for the LTE system.

B. Funding

- i. During the 4th quarter, ADCOM 911 successfully accepted the BTOP grant award and completed its initial reporting requirements. ADCOM 911 submitted it's required 6-month budget that was subsequently accepted by the NTIA. We have begun to expense funds allowed under the 6-month budget toward the system development.

Once the EA is filled and approved by the NTIA, ADCOM 911 will have full access to all BTOP grant funds.

C. Deployment

- i. At this point, there are no deployed resources for the LTE network. We anticipate initial development of infrastructure to begin during the second half of 2011 with initial test deployment during the 2nd or 3rd quarter of 2012.