



**800 MHz TRANSITION ADMINISTRATOR, LLC
QUARTERLY PROGRESS REPORT
FOR THE QUARTER ENDED DECEMBER 31, 2010**

MARCH 29, 2011

Brett Haan, Principal
Deloitte Consulting LLP
1001 G Street, NW
Washington, DC 20001
T: 202.370.2574
bhaan@deloitte.com

Kamesh Mullapudi, Director
Deloitte Consulting LLP
1001 G Street, NW
Washington, DC 20001
T: 202.758.1766
kmullapudi@deloitte.com

Robert B. Kelly, Partner
Squire, Sanders & Dempsey (US) LLP
1201 Pennsylvania Ave., NW
Washington, DC 20004
T: 202.626.6216
F: 202.626.6780
robert.kelly@ssd.com

Douglas L. Povich, Partner
Squire, Sanders & Dempsey (US) LLP
8000 Towers Crescent Dr., 14th Floor
Tysons Corner, VA 22182
T: 703.720.7888
F: 703.720.7801
douglas.povich@ssd.com

Alan J. (Joe) Boyer, President
Baseline Wireless Services, LLC
2770 Arapahoe Road, Suite 132-133
Lafayette, CO 80026
T: 303.444.1480
F: 888.361.0603
JBoyer@BaselineTelecom.com

TABLE OF CONTENTS

OVERVIEW	1
I. PROGRAM-WIDE SNAPSHOT AND RECENT DEVELOPMENTS	6
A. Program Wide Snapshot	6
1. Frequency Reconfiguration Agreement Negotiations	6
2. Reconfiguration Implementation	8
B. Recent Developments	10
1. Requests for Waiver of Rebanding Completion Deadline	10
2. Financial True-Up Date	11
3. U.S. Virgin Islands	12
4. Vacated Interleaved Band Channels and NPSPAC Clearing	13
5. U.S.-Mexico Border Region	15
II. QUARTERLY UPDATE.....	17
A. Update by Stage and Wave	17
1. Stage 1 (Channels 1-120).....	17
2. Stage 2 (NPSPAC and Expansion Band).....	18
3. Implementation Schedule Implications.....	24
4. Canadian Border Regions	25
5. Puerto Rico	30
6. ESMR Band Licensees	32
7. Change Notices and Amendments	32
B. Program Financial Information	32
1. Reconfiguration Expenditures	33
2. Letter of Credit	34
3. External Audit.....	35
4. Transition Administrator.....	35
5. Closing Process and Reconfiguration Completion Certifications.....	35
C. Specialized Support Functions.....	38
1. Stakeholder Inquiries	38
2. TA-Produced Materials, TA's Website, and Outreach Activities.....	38
3. Frequency Reconfiguration Agreement Review	39
III. APPENDICES.....	40

APPENDIX 1A	Status of Reconfiguration for Non-Border Licensees in Channels 1-120: Milestones Completed by Number of Frequency Reconfiguration Agreements, Per Wave, Per Region, as of December 31, 2010
APPENDIX 1B	Status of Reconfiguration for Canadian Border Region Licensees in Stage 1: Milestones Completed by Number of Frequency Reconfiguration Agreements, Per Wave, Per Region, as of December 31, 2010
APPENDIX 2	Status of Reconfiguration for Licensees in Channels 1-120, the Expansion Band, NPSPAC Channels, the Southeast ESMR Band, and the ESMR Band: Milestones Completed by Number of Call Signs, Per Wave, Per Region, as of December 31, 2010 and Maps of Channels 1-120 Clearing, Expansion Band Reconfiguration Status, and Southeast ESMR Band Reconfiguration Status
APPENDIX 3A	Status of Reconfiguration for Non-Border Licensees in NPSPAC Channels: Milestones Completed by Number of Frequency Reconfiguration Agreements, Per Wave, Per Region, as of December 31, 2010
APPENDIX 3B	Status of Reconfiguration for Canadian Border Region Licensees in Stage 2: Milestones Completed by Number of Frequency Reconfiguration Agreements, Per Wave, Per Region, as of December 31, 2010
APPENDIX 3C	Status of Reconfiguration for Licensees in the ESMR Band: Milestones Completed by Number of Frequency Reconfiguration Agreements, Per Wave, Per Region, as of December 31, 2010
APPENDIX 4	Entities Filing Expansion Band Elections, as of December 31, 2010
APPENDIX 5	Call Sign-Related Reconfiguration Information, as of December 31, 2010
APPENDIX 6	Status of Frequency Reconfiguration Agreement Review for Non-Border and Canadian Border Region Stage 1, Per Wave, Per Region, as of December 31, 2010
APPENDIX 7	Status of Frequency Reconfiguration Agreement Review for Non-Border and Canadian Border Region Stage 2, Per Wave, Per Region, as of December 31, 2010
APPENDIX 8	Summary of FRAs and PFAs that have Closed, as of December 31, 2010
APPENDIX 9	800 MHz Transition Administrator, LLC Fees and Expenses through December 31, 2010

OVERVIEW

The 800 MHz Transition Administrator, LLC (“TA”) provides its Quarterly Progress Report to the Federal Communications Commission (“FCC”) regarding the progress of the reconfiguration of the 800 MHz band for the quarter ended December 31, 2010. Pursuant to the FCC’s *Reconfiguration Orders*,¹ the TA, as the manager of the reconfiguration effort, is required to report on a quarterly basis the progress of band reconfiguration.²

The band reconfiguration program in non-border areas generally consists of two broad stages of activity: the clearing of 806-809 MHz/851-854 MHz (Channels 1-120) in Stage 1 and the relocation of Public Safety’s NPSPAC channel users to this vacated spectrum in Stage 2. There are two phases of reconfiguration for each of these stages – the planning and negotiation phase that results in a Frequency Reconfiguration Agreement (“FRA”) between the licensee and Sprint Nextel and the implementation phase that consists of the physical retuning of the radio system. The Canadian border reconfiguration is also occurring in two stages: Stage 1 is non-Public Safety and Stage 2 is Public Safety. The exact frequencies being reconfigured vary in each FCC-defined Canadian Border Region.

During the fourth quarter, the FCC’s Public Safety and Homeland Security Bureau (“PSHSB”) issued several orders and released public notices regarding 800 MHz band reconfiguration program activities. The PSHSB’s actions included addressing supplemental requests for waiver of the rebanding completion deadline, granting a request for waiver that will permit NPSPAC licensees in Puerto Rico to proceed with their implementation activities, and making available additional vacated interleaved band spectrum.

Reconfiguration of Non-Border Stage 2 Licensees

With 98 percent of the FRAs anticipated for non-border Stage 2 (NPSPAC and Expansion Band) licensees negotiated and submitted to the TA, the main activities for non-border Stage 2 licensees are occurring in the implementation phase. Non-border Stage 2 licensees retuned, reflashed, or replaced approximately 97,000 radios (first touches) in the fourth quarter, raising the total number to approximately 1,169,000 radios as of December 31, 2010. Physical retuning was complete for 61 percent of non-border Stage 2 FRAs as of December 31, 2010. During the fourth quarter, the TA conducted an Implementation Planning Session in NPSPAC Region 1: Alabama during which the TA worked with licensees, vendors, and Sprint

¹ Improving Public Safety Communications in the 800 MHz Band, *Report and Order, Fifth Report and Order, Fourth Memorandum Opinion and Order, and Order*, 19 FCC Rcd 14969 (2004), *amended by Erratum*, WT Docket No. 02-55 (rel. Sept. 10, 2004), *Second Erratum*, 19 FCC Rcd 19651 (2004), and *Third Erratum*, 19 FCC Rcd 21818 (2004) (“*Report and Order*”); *Supplemental Order and Order on Reconsideration*, 19 FCC Rcd 25120 (2004), *amended by Erratum*, WT Docket No. 02-55 (rel. Jan. 19, 2005) (“*Supplemental Order*”); *Second Report and Order*, 23 FCC Rcd 7605 (2008), *amended by Erratum*, WT Docket No. 02-55 (rel. May 28, 2008); *Third Report and Order and Third Further Notice of Proposed Rulemaking*, 25 FCC Rcd 4443 (2010) (“*Third Report and Order*”); *Fourth Report and Order*, DA 11-315 (rel. Feb. 18, 2011) (collectively “*Reconfiguration Orders*”).

² See 47 C.F.R. § 90.676(b)(3) (2010).

Nextel to develop a consolidated implementation schedule for the region that identifies key milestones and dependencies associated with reconfiguration implementation activities.

Non-border licensees with executed FRAs that did not complete reconfiguration by October 1, 2010 were required to request additional time from the PSHSB by filing a supplemental request for waiver of the rebanding completion deadline.³ Affected licensees filed supplemental requests for waiver with the PSHSB. On December 30, 2010, the PSHSB released an Order addressing non-border licensees' supplemental requests for waiver that were filed since March 2010.⁴ The PSHSB separately addressed the waiver requests of licensees with executed FRAs and licensees without FRAs. The PSHSB granted waivers, in whole or in part, to licensees with executed FRAs. The latest waiver date granted was March 31, 2011. Licensees with executed FRAs that will not complete the physical reconfiguration of their systems by their waiver date granted by the PSHSB must request additional time by a supplemental request for waiver. In addition, the PSHSB held in abeyance the waiver requests of licensees without executed FRAs and directed such licensees to take further action. The PSHSB noted that it continues to limit eligibility to apply for vacated 800 MHz interleaved band (809-815/854-860 MHz) channels to Public Safety licensees that have fully executed FRAs, are not required to reconfigure, or have completed reconfiguration.⁵

Licensees that have completed physical retuning must complete all closing process activities required in their FRAs and outlined in the TA's published guidance. While physical retuning was complete for 61 percent of non-border Stage 2 FRAs, FRA Completion Certifications were submitted to the TA for 32 percent of non-border Stage 2 FRAs as of December 31, 2010. Licensees and Sprint Nextel should complete Actual Cost Reconciliation and closing activities in accordance with the timeframes suggested in the Actual Cost Reconciliation Fact Sheet.⁶ The TA monitors the closing process and will continue to track a licensee's reconfiguration until it has completed the closing process and submitted an FRA Completion Certification.

Reconfiguration of Canadian Border Region Licensees

FRA negotiations for Canadian border Stage 1 (Business, Industrial and Land Transportation ("B/ILT") and Specialized Mobile Radio ("SMR")) licensees are nearly complete with 97 percent of the anticipated FRAs negotiated and submitted to the TA. Stage 1 licensees continue to make progress with their implementation activities. As of December 31, 2010, physical retuning was complete for 72 percent of Canadian border Stage 1 FRAs.

³ See Improving Public Safety Communications in the 800 MHz Band; Supplemental Requests for Waiver of the June 26, 2008 Rebanding Deadline, *Order*, 25 FCC Rcd 3246 (2010) ("*March 2010 Waiver Order*").

⁴ See Improving Public Safety Communications in the 800 MHz Band; Supplemental Requests for Waiver of the June 26, 2008 Rebanding Deadline, *Order*, 25 FCC Rcd 17776 (2010) ("*December 2010 Waiver Order*").

⁵ *Id.* at 17778-17778 ¶ 9.

⁶ The ACR Fact Sheet is available at http://www.800TA.org/content/resources/ACR_Fact_Sheet.pdf.

Canadian border Stage 2 (NPSPAC and non-NPSPAC Public Safety) licensees continued to move forward with planning and negotiation activities in the fourth quarter. Nearly half of Stage 2 licensees have negotiated Planning Funding Agreements (“PFAs”). Some of these licensees are engaged in planning activities and most have entered or completed FRA negotiations. As of December 31, 2010, 77 percent of the FRAs anticipated for Canadian border Stage 2 licensees were negotiated and submitted to the TA. Licensees continue to make progress with their implementation activities. As of December 31, 2010, physical retuning was complete for 25 percent of Canadian border Stage 2 FRAs.

Canadian border licensees are required to complete reconfiguration by April 14, 2011. Licensees who may not complete by that date should continue their reconfiguration activities as expeditiously as possible and expect further guidance from the FCC.

Reconfiguration of Puerto Rico Licensees

The 18-month transition period for reconfiguration of licensees in Puerto Rico began on September 20, 2010 and will end on March 19, 2012. A 90-day mandatory negotiation period for Puerto Rico licensees that must be reconfigured from the 816.5-821/861.5-866 MHz portion of the band began on September 20, 2010. Affected licensees were required to submit a cost estimate to Sprint Nextel by October 19, 2010. Approximately half of these licensees reached verbal agreement with Sprint Nextel and the parties were completing the paperwork necessary to execute an FRA as of December 31, 2010. If a licensee and Sprint Nextel did not negotiate and submit to the TA an FRA by the end of the negotiation period on December 20, 2010, the parties entered the mediation process, in which the TA Mediator assists the parties towards reaching an agreement.

In a November 9, 2010 Order, the PSHSB granted the TA’s Request for Waiver of Section 90.621(b) of the FCC’s rules relating to short-spacing separation requirements for public safety licensees.⁷ The TA had sought a waiver of that rule to allow public safety licensees in Puerto Rico to reconfigure their radio systems and relocate to their replacement frequencies in the new NPSPAC Band without waiting for the one incumbent Economic Area (“EA”) licensee to clear its licensed frequencies.⁸ The PSHSB’s action enables NPSPAC licensees in Puerto Rico to proceed with their implementation activities and relocate to the new NPSPAC band.⁹

Reconfiguration of U.S. Virgin Islands Licensees

In the *Fourth Report and Order* released on February 18, 2011, the PSHSB adopted a band plan for the U.S. Virgin Islands (“USVI”) that is identical to the Puerto Rico band plan.¹⁰

⁷ Improving Public Safety Communications in the 800 MHz Band, *Order*, 25 FCC Rcd 15901 (2010) (“*Puerto Rico Waiver Order*”).

⁸ See 800 MHz Transition Administrator, LLC, “Request for Waiver,” WT Docket No. 02-55 (filed Aug. 20, 2010) (“*TA Request for Waiver*”).

⁹ See *Puerto Rico Waiver Order*, 25 FCC Rcd at 15902-15903 ¶ 5.

¹⁰ See *Fourth Report and Order*.

The PSHSB established a 12-month transition period for completion of rebanding in the USVI, which began on March 21, 2011 and will end on March 20, 2012. In a companion Public Notice, the PSHSB provided information about the schedule for reconfiguration in the USVI, including timelines for planning, negotiation, and implementation.¹¹

Channels 1-120 have been cleared of incumbent site-specific licensees and there are no NPSPAC licensees to retune in the USVI. The remaining reconfiguration activities in the USVI involve the relocation of a small number of high-site incumbent licensees out of the ESMR band and the reconfiguration of EA licensees. For USVI licensees that have not completed FRA negotiations, the PSHSB established a 90-day mandatory negotiation period to complete planning and negotiations, which began on March 21, 2011. Affected licensees should plan for the reconfiguration of their radio system and prepare a cost estimate. Licensees should submit a cost estimate to Sprint Nextel as soon as possible, but no later than June 20, 2011. After a licensee submits a cost estimate, it will negotiate an FRA with Sprint Nextel. If a licensee and Sprint Nextel do not negotiate and submit to the TA an FRA by the end of the negotiation period on June 20, 2011, the parties will participate in mediation for 30 days. The PSHSB required high-site licensees clearing the ESMR band to complete reconfiguration by September 20, 2011 and all USVI licensees to complete reconfiguration by March 20, 2012.

Availability of New Channels

The PSHSB announced that it would begin accepting applications on December 16, 2010 for licensing of certain available channels in the 809.5-815/854.5-860 MHz (Channels 251-470) portion of the 800 MHz band that have been, or will be, relinquished by Sprint Nextel Corporation in certain NPSPAC regions.¹² Pursuant to the *Report and Order*, these interleaved band channels vacated by Sprint Nextel will be exclusively available to Public Safety entities for the first three years, and to Public Safety and critical infrastructure industry entities for the subsequent two years.¹³

Financial True-Up Date

On November 15, 2010, the TA filed with the PSHSB a report recommending that the 800 MHz reconfiguration financial reconciliation “true-up” deadline be extended from December 31, 2010 until June 30, 2011.¹⁴ On December 30, 2010, the PSHSB released an Order

¹¹ See “Public Safety and Homeland Security Bureau Announces that the 12-Month Transition Period for 800 MHz Band Reconfiguration in the United States Virgin Islands (Region 48) will Commence on March 21, 2011,” *Public Notice*, DA 11-316 (rel. Feb. 18, 2011) (“*USVI Public Notice*”).

¹² See “Public Safety and Homeland Security Bureau Announces Application and Licensing Procedures for Certain Channels Relinquished by Sprint Nextel Corporation in the 809.5-815/854.4-860 MHz Band,” *Public Notice*, 25 FCC Rcd 16038 (2010) (“*Interleaved Public Notice*”).

¹³ See *Report and Order* at ¶ 152.

¹⁴ See Letter from Brett S. Haan, TA, to David L. Furth, PSHSB, WT Docket No. 02-55 (filed Nov. 15, 2010) (“*TA True-up Letter*”).

postponing the true-up date from December 31, 2010 until June 30, 2011.¹⁵ The PSHSB required the TA to file a report by May 15, 2011 with its recommendation on whether the true-up should be conducted as of June 30, 2011 or be further postponed.

Conclusion

In non-border Stage 1 (Channels 1-120 and Southeast ESMR channels), 99 percent of the FRAs have been negotiated and submitted to the TA, and physical retuning is complete for 98 percent of the FRAs. In non-border Stage 2, physical retuning is complete for 61 percent of FRAs. While progress is being made in implementation, non-border Stage 2 licensees and Sprint Nextel need to focus on and expeditiously complete closing process activities. In Canadian border Stage 1, physical retuning is complete for 72 percent of FRAs. For Canadian border Stage 2, FRA negotiations are 77 percent complete and physical retuning is complete for 25 percent of FRAs. The 18-month transition period for reconfiguration of Puerto Rico licensees began on September 20, 2010 and FRA negotiations are proceeding. The 12-month transition period for reconfiguration of USVI licensees began on March 21, 2011. The band plan for the U.S.-Mexico border region is still under development.

¹⁵ See Improving Public Safety Communications in the 800 MHz Band, WT Docket No. 02-55, *Order*, 25 FCC Rcd 17794 ¶ 1 (2010) (“*True-up Order*”).

I. PROGRAM-WIDE SNAPSHOT AND RECENT DEVELOPMENTS

This section provides a program-wide snapshot that summarizes the status of the 800 MHz band reconfiguration program. It describes two measures of program progress: Frequency Reconfiguration Agreement negotiations and reconfiguration implementation. It also discusses recent developments in the program, identifies program-wide issues, and, where applicable, describes specific actions that the FCC and the TA have taken to address issues identified to date.


A. Program Wide Snapshot

1. Frequency Reconfiguration Agreement Negotiations

The TA generally measures the progress of Frequency Reconfiguration Agreement negotiations in two ways: (1) the number of *FRAs* that have been negotiated and agreed to between incumbent licensees and Sprint Nextel and submitted to the TA; and (2) the number of *call signs* included in those FRAs.

An FRA specifies the reconfiguration activities and related costs for each licensee as well as the frequencies to be cleared. The bar chart below depicts the number of non-border FRAs that have been negotiated and submitted to the TA for Stage 1 (Channels 1-120 and Southeast ESMR channels) licensees and Stage 2 (NPSPAC and Expansion Band) licensees.

Chart 1: Non-border FRAs Submitted to the TA as of December 31, 2010¹⁶




- Stage 1: 99 percent of non-border FRAs have been submitted to the TA
- Stage 2: 98 percent of non-border FRAs have been submitted to the TA

¹⁶ Sprint Nextel is the data source for the number of expected FRAs. The estimate of total FRAs expected does not include FRAs for licensees affected by the international border areas for Canada and Mexico.

For the non-border portion of the program, 1,759 FRAs (99 percent) have been submitted to the TA out of a total of 1,778 FRAs expected for non-border licensees in Stages 1 and 2.

Chart 2 shows the number of Canadian Border Region FRAs that have been negotiated and submitted to the TA for Stage 1 (B/ILT and SMR) licensees and Stage 2 (NPSPAC and non-NPSPAC Public Safety) licensees.

Chart 2: Canadian Border FRAs Submitted to the TA as of December 31, 2010¹⁷




- Stage 1: 97 percent of Canadian border FRAs have been submitted to the TA
- Stage 2: 77 percent of Canadian border FRAs have been submitted to the TA

Chart 3 shows the number of call signs with frequencies in the Channels 1-120 and NPSPAC bands included in FRAs submitted to the TA.

¹⁷ Sprint Nextel is the data source for the number of expected FRAs.

Chart 3: Call Signs in Submitted FRAs by Band¹⁸



The number of outstanding Channels 1-120 call signs not yet in FRAs reflects the material number of call signs to be reconfigured that are located in, or affected by, the Canadian and Mexican border areas. For NPSPAC, the difference is again the border factor (both Canadian and Mexican), as well as an indication that a number of the outstanding non-border FRAs are for large systems with multiple call signs.

2. Reconfiguration Implementation


The TA generally measures the status of reconfiguration implementation, or physical retuning, in two ways: (1) the number of *FRAs* for which physical retuning is complete; and (2) the number of *call signs* that Sprint Nextel reports as being cleared by licensees.¹⁹

Chart 4 depicts the number of non-border FRAs for Stages 1 and 2 licensees for which Sprint Nextel has reported that physical retuning is complete.

¹⁸ This chart includes call signs within the Canadian and Mexican border regions. Data is based on the FCC's Universal Licensing System ("ULS") database. This chart does not include Expansion Band call signs.

¹⁹ Cleared means that the licensee has retuned its base stations to its new channel assignments and commenced system operations on the new channels. Maps 2 and 3 and Appendix 2 have information on clearing by call sign.

Chart 4: Non-border FRAs with Physical Retuning Complete as of December 31, 2010




With physical retuning complete for 98 percent of non-border Stage 1 FRAs, Channels 1-120 clearing is nearing completion. Furthermore, 76 percent of the Stage 1 Channels 1-120 site-specific call signs were reported by Sprint Nextel as being cleared by licensees as of December 31, 2010. The difference between the percentages of *call signs* compared to the percentages of *FRAs* is attributable to the fact that the FRA statistics do not include agreements in border areas, while the call sign statistics do include call signs in border areas.

NPSPAC reconfiguration implementations often involve complex system designs and interoperability requirements among numerous licensees in a region and generally require more time and coordination than was needed for Stage 1. As of December 31, 2010, the licensees in 61 percent of non-border Stage 2 FRAs had completed their physical retunes and transitioned to their new channels. Furthermore, 38 percent of Stage 2 call signs were reported by Sprint Nextel as being cleared by licensees as of December 31, 2010. The retuning of base stations to a licensee's new channel assignments and commencement of system operations on the new channels is a significant milestone because it means that the main goal of the reconfiguration process – separating Public Safety and commercial cellular operations – has been achieved.

Chart 5 shows the number of Canadian Border Region FRAs for Stages 1 and 2 licensees for which Sprint Nextel has reported that physical retuning is complete.

Chart 5: Canadian Border FRAs with Physical Retuning Complete as of December 31, 2010



Physical retuning was complete for 72 percent of Canadian border Stage 1 FRAs as of December 31, 2010.

Reconfiguration implementation is proceeding for Canadian border Stage 2 licensees. As with non-border NPSPAC licensees, reconfiguration of Canadian border Stage 2 licensees often involves complex system designs and interoperability requirements among numerous licensees in a region and generally requires more time and coordination than is needed for Stage 1 reconfiguration. Furthermore, certain Stage 1 licensees need to complete their physical reconfiguration in order to clear replacement channels for NPSPAC licensees. Stage 2 licensees continue to make progress with their implementation activities. As of December 31, 2010, the licensees in 25 percent of Canadian border Stage 2 FRAs had completed their physical retunes and transitioned to their new channels.

B. Recent Developments

1. Requests for Waiver of Rebanding Completion Deadline

Non-border licensees with executed FRAs that did not complete reconfiguration by October 1, 2010 were required to request additional time from the PSHSB by filing a supplemental request for waiver of the rebanding completion deadline.²⁰ Affected licensees filed supplemental requests for waiver with the PSHSB and were supposed to provide copies of the

²⁰ See March 2010 Waiver Order.

filings to the TA and Sprint Nextel.²¹ During the fourth quarter, the TA received 46 supplemental requests for waiver.

On December 30, 2010, the PSHSB released an Order addressing non-border licensees' supplemental requests for waiver of the rebanding completion deadline that were filed since March 2010.²² The PSHSB granted waivers, in whole or in part, to licensees with executed FRAs. The latest waiver date granted was March 31, 2011. The PSHSB directed licensees with executed FRAs that did not file a supplemental request for waiver or that filed a waiver request in which the requested extension date has passed to provide the TA with documentation showing they have completed reconfiguration or to file a supplemental request for waiver by January 31, 2011.

The PSHSB held in abeyance the waiver requests of licensees without executed FRAs and directed such licensees to take further action. The PSHSB directed licensees that have submitted a cost estimate, but have not executed an FRA, to either execute an FRA by March 15, 2011 or submit to the TA a report regarding the status of FRA negotiations. The PSHSB directed licensees without a cost estimate to either submit a cost estimate by February 28, 2011 or provide the TA with a report explaining why they cannot provide a cost estimate, together with a schedule detailing when they anticipate submitting a cost estimate.

Non-border licensees with executed FRAs that will not complete the physical reconfiguration of their systems by their waiver date granted by the PSHSB must request additional time from the PSHSB by filing a supplemental request for waiver at that time. Such licensees will be required to detail their progress to date and propose milestone dates for each major reconfiguration step (*e.g.*, subscriber unit deployment, infrastructure retuning, system cut-over, and post-cutover modifications) that has not been completed. Licensees should use the TA's Request for Waiver template in preparing their supplemental requests for waiver.²³ Licensees should email supplemental requests for waiver to the PSHSB at PSHSB800@fcc.gov. Licensees must provide copies of the requests to the TA at Waivers@800TA.org and to Sprint Nextel at 800MHZ@sprint.com.

2. Financial True-Up Date

On November 15, 2010, the TA filed a report recommending that the 800 MHz reconfiguration financial reconciliation "true-up" deadline be extended from December 31, 2010 until June 30, 2011.²⁴ After noting that there has been an incremental increase in the 800 MHz reconfiguration expenditures since June 2010, the TA stated that a true-up as of December 31, 2010 would fail to take into account a large portion of Sprint Nextel's eventual cost obligation. The TA stated that "additional rebanding expenditures still need to be made to provide a

²¹ The TA has created a webpage that provides information on the requests for waiver received by the TA. The link to this page can be found on the TA's website at <http://www.800TA.org/content/resources/tools.asp>.

²² See *December 2010 Waiver Order*.

²³ The template is available on the TA's website at <http://www.800TA.org/content/resources/forms.asp>.

²⁴ See *TA True-up Letter*.

meaningful report of Sprint Nextel's total rebanding costs for both the 800 MHz rebanding and for the relocation of BAS licensees."²⁵ The TA proposed to file a report with the PSHSB by May 15, 2011 with its recommendation: (1) whether reconfiguration has made sufficient progress that conducting the true-up as of June 30, 2011 would be appropriate; or (2) whether the "true-up" deadline should be extended for an additional period.

On December 30, 2010, the PSHSB released an Order postponing the true-up date from December 31, 2010 until June 30, 2011.²⁶ The PSHSB required the TA to file a report by May 15, 2011 with its recommendation on whether the true-up should be conducted as of June 30, 2011 or be further postponed. In the event that the true-up is conducted based on expenditures as of June 30, 2011, the PSHSB directed the TA to submit its final true-up report by December 31, 2011.

3. U.S. Virgin Islands

In the *Third Report and Order and Third Further Notice of Proposed Rulemaking*, the PSHSB sought comment on adopting the same revised band plan for the U.S. Virgin Islands that it adopted for Puerto Rico and on the schedule for reconfiguration in the USVI. In the *Fourth Report and Order* released on February 18, 2011, the PSHSB adopted a band plan for the USVI that is identical to the Puerto Rico band plan.²⁷ The PSHSB established a 12-month transition period for completion of rebanding in the USVI, which began on March 21, 2011 and will end on March 20, 2012. In a companion Public Notice, the PSHSB provided information about the schedule for reconfiguration in the USVI, including timelines for planning, negotiation, and implementation.²⁸

Noting that Channels 1-120 have been cleared of incumbent site-specific licensees and that there are no NPSPAC licensees to retune in the USVI, the PSHSB stated that all that remains is the retuning of a small number of high-site incumbent licensees out of the ESMR band and reconfiguration of EA licensees. In August 2010, the TA mailed Frequency Proposal Reports ("FPRs") to the USVI licensees that have site-specific licenses with frequencies in the 816.5-821/861.5-866 MHz portion of the band that would be subject to reconfiguration pursuant to the band plan proposed in the *Third Report and Order and Third Further Notice of Proposed Rulemaking*.²⁹ The TA sent the FPRs to facilitate licensee preparation of cost estimates and the commencement of FRA negotiations. The TA and the PSHSB previously encouraged such

²⁵ *Id.* at 2.

²⁶ *See True-up Order.*

²⁷ *See Fourth Report and Order.*

²⁸ *See USVI Public Notice.*

²⁹ The FPRs were based upon the proposed band plan for the USVI, and the TA noted that they were subject to change. The proposed replacement frequencies in the FPRs were contingent upon the FCC's adoption of a final band plan for the USVI.

licensees to develop cost estimates and begin FRA negotiations at the same time as Puerto Rico licensees.³⁰

For USVI licensees that have not completed FRA negotiations, the PSHSB established a 90-day mandatory negotiation period to complete planning and negotiations, which began on March 21, 2011. Affected licensees should plan for the reconfiguration of their radio system and prepare a cost estimate. Licensees should submit a cost estimate to Sprint Nextel as soon as possible, but no later than June 20, 2011. After a licensee submits a cost estimate, it will negotiate an FRA with Sprint Nextel. If a licensee and Sprint Nextel do not negotiate and submit to the TA an FRA by the end of the negotiation period on June 20, 2011, the parties will participate in mediation for 30 days. The PSHSB required high-site licensees clearing the ESMR band to complete reconfiguration by September 20, 2011 and all USVI licensees to complete reconfiguration by March 20, 2012.

4. Vacated Interleaved Band Channels and NPSPAC Clearing

The FCC tasked the TA with monitoring the NPSPAC clearing process in its October 30, 2008 Order.³¹ Sprint Nextel cleared channels in the 809-809.5/854-854.5 MHz band in non-border NPSPAC regions, and this spectrum was made available to Public Safety licensees, beginning on January 28, 2009.³² Based on additional clearing of channels in the old NPSPAC band in certain NPSPAC regions, additional channels in the 809.5-815/854.5-860 MHz band in certain NPSPAC regions were relinquished by Sprint Nextel and made available to Public Safety licensees starting on December 2, 2009 and additional channels were made available on December 16, 2010.³³

The FCC's *October 2008 Interleaved Order* also required Sprint Nextel to relinquish all of its non-border spectrum in the interleaved band (809-815/854-860 MHz) by March 31, 2010. In response to Sprint Nextel's request for waiver,³⁴ the PSHSB, in a March 31, 2010 Order,

³⁰ See 800 MHz Transition Administrator, LLC, "Implementation Timetable for the Reconfiguration of the 800 MHz Band in Puerto Rico," WT Docket No. 02-55, at 12 (filed Aug. 20, 2010); "Public Safety and Homeland Security Bureau Announces that the 18-Month Transition Period for 800 MHz Band Reconfiguration in Puerto Rico (Region 47) will Commence on September 20, 2010," *Public Notice*, 25 FCC Rcd 13110, 13113 (2010) ("*Puerto Rico Public Notice*").

³¹ See Improving Public Safety Communications in the 800 MHz Band; Relinquishment By Sprint Nextel of Channels in the Interleaved, Expansion, and Guard Bands, *Order*, 23 FCC Rcd 15966 ¶ 18 (2008) ("*October 2008 Interleaved Order*").

³² See "Public Safety and Homeland Security Bureau Announces Application and Licensing Procedures for Channels Relinquished by Sprint Nextel Corporation in the 809-809.5/854-854.5 MHz Band," *Public Notice*, 23 FCC Rcd 18343 (2008).

³³ See "Public Safety and Homeland Security Bureau Announces Application and Licensing Procedures for Certain Channels Relinquished by Sprint Nextel Corporation in the 809.5-815/854.5-860 MHz Band," *Public Notice*, 24 FCC Rcd 13236 (2009); see also *Interleaved Public Notice*.

³⁴ On January 27, 2010, Sprint Nextel filed a request for waiver of the March 31, 2010 deadline in 21 NPSPAC regions and proposed to relinquish additional interleaved channels in those regions in accordance with the thresholds for staged interleaved spectrum clearing set forth in the FCC's *October 2008 Interleaved Order*. See Letter from

extended the deadline for Sprint Nextel to vacate the interleaved band until March 31, 2011 in the 21 regions for which Sprint Nextel sought relief.³⁵ The PSHSB also required Sprint Nextel to relinquish “Stage 2” channels (809.5-810.5/854.5-855.5 MHz) in the 21 regions “on an accelerated basis, by lowering the threshold for Stage 2 clearing from 25 percent to 10 percent.”³⁶ On February 11, 2011, Sprint Nextel filed a request for waiver seeking an extension of the deadline to vacate the interleaved band until March 31, 2012 in nine NPSPAC regions.³⁷ Sprint Nextel proposed to relinquish additional interleaved channels in those nine regions in accordance with the thresholds for staged interleaved spectrum clearing set forth in the FCC’s orders.

As NPSPAC licensees modify their licenses to clear channels in the old NPSPAC band and reach certain clearing benchmarks in certain regions, Sprint Nextel will vacate additional interleaved band spectrum in those regions. The TA is monitoring the clearing of channels in the old NPSPAC band. During the fourth quarter, six NPSPAC regions showed increased clearing, although none had enough incremental clearing to reach a higher clearing stage. The following map contains information about the status of clearing of channels in the old NPSPAC band in each region, as reflected in the FCC’s ULS database.


Lawrence R. Krevor, Sprint Nextel Corporation, to Marlene H. Dortch, Secretary, FCC, WT Docket No. 02-55 (filed Jan. 27, 2010).

³⁵ See Improving Public Safety Communications in the 800 MHz Band; Relinquishment By Sprint Nextel of Channels in the Interleaved, Expansion, and Guard Bands, *Order*, 25 FCC Rcd 3270 (2010) (“*March 31, 2010 Interleaved Order*”).

³⁶ *Id.* at 3274 ¶ 14.

³⁷ See Letter from Lawrence R. Krevor, Sprint Nextel Corporation, to Marlene H. Dortch, Secretary, FCC, WT Docket No. 02-55 (filed Feb. 11, 2011).

Map 1: NPSPAC Clearing Progress as of December 31, 2010³⁸



Additional information is available in Appendix 2.

5. U.S.-Mexico Border Region

The band plan for the U.S.-Mexico border region is still under development. Rebanding of Wave 4 licensees in the U.S.-Mexico border region is affected by ongoing international discussions with Mexico. Accordingly, the PSHSB issued a Public Notice on December 30, 2010, modifying the schedule for non-NPSPAC (Stage 1) and NPSPAC (Stage 2) licensees in the U.S.-Mexico border region.³⁹ The PSHSB extended the negotiation period until April 1, 2011 and postponed the start of the mediation period until April 4, 2011 for such licensees. The

³⁸ The percentages upon which the stages noted in the map are calculated were modified by the FCC's *March 31, 2010 Interleaved Order* and the data in the map reflects the new percentages and stages. Pursuant to that Order, certain NPSPAC Regions were set to Stage 5 without regard to the percentage of clearing.

³⁹ See "Public Safety and Homeland Security Bureau Extends 800 MHz Rebanding Negotiation Period for Wave 4 Border Area NPSPAC and Non-NPSPAC Licensees Along the U.S.-Mexico Border," *Public Notice*, 25 FCC Rcd 17861 (2010).

PSHSB also extended the filing freeze on new applications in the U.S.-Mexico border region until May 13, 2011. Extending the negotiation period for these licensees is expected to alleviate administrative burdens on licensees, avoid unnecessary rebanding expenditures, and provide additional time for resolution of border issues and issuance of frequency designations by the TA. The extension of negotiations and the application freeze does not apply to Wave 4 licensees along the U.S.-Mexico border that have received proposed replacement frequencies from the TA.

During the extended negotiation period, the FCC has encouraged Wave 4 licensees affected by the Mexican border region to engage in planning and negotiation activities to the extent that they are not frequency-dependent and would not result in unnecessary duplication of costs.⁴⁰ If planning funding is required, licensees should submit a Request for Planning Funding (“RFPF”) to the TA and negotiate a PFA with Sprint Nextel. Licensees may submit an RFPF prior to receiving replacement frequencies. As of December 31, 2010, 14 PFAs, with a total contract value, including amendments, of \$6.1 million, were approved by the TA for licensees in or adjacent to the Mexican border region. In addition, as of December 31, 2010, the TA had approved Subscriber Equipment Deployment (“SED”) agreements and FRAs with a total contract value, including amendments, of \$10.8 million for licensees in or adjacent to the Mexican border region.⁴¹

⁴⁰ *See id.*

⁴¹ The agreements do not include frequency-dependent activities.

II. QUARTERLY UPDATE

This section highlights the key areas within each stage and provides financial and support information about the program.

A. Update by Stage and Wave

The status of implementation for Stage 1 systems has a direct effect on the pace of reconfiguration for Stage 2 systems. Stage 1 licensees must be relocated off their frequencies in the lower 1-120 channel portion of the 800 MHz band before Stage 2 NPSPAC licensees can move to their new frequencies in that portion of the 800 MHz band. This interdependency of reconfiguration progress between Stages 1 and 2 is consistent across all four waves.

1. Stage 1 (Channels 1-120)

a. Planning and Negotiations

Most Stage 1 licensees included planning costs (if any) in their FRAs, but some negotiated Planning Funding Agreements with Sprint Nextel. As of December 31, 2010, 54 PFAs, with a total contract value, including amendments, of \$7.7 million, were approved by the TA for non-border Stage 1 licensees.

The negotiation of FRAs for non-border Stage 1 licensees is virtually completed. As of December 31, 2010, 913 FRAs (99 percent) have been submitted to the TA out of the 914 FRAs anticipated for non-border Stage 1 licensees. The TA has approved 913 FRAs with a contract value, including amendments, totaling \$82.2 million. Appendix 1A provides additional information about the status of FRA negotiations for non-border Channels 1-120 licensees.

In Stage 1, there were no mediation dockets (or “cases”) pending as of December 31, 2010. As of December 31, 2010, no Stage 1 mediations were the subject of Recommended Resolutions pending before the FCC for *de novo* review.


b. Reconfiguration Implementation

As of December 31, 2010, Sprint Nextel reported that physical retuning is complete for 895 non-border Stage 1 FRAs out of the 914 FRAs anticipated for Stage 1, which is 98 percent of non-border Channels 1-120 FRAs. Certain Public Safety licensees in Stage 1 have elected to retune their Stage 1 facilities along with their Stage 2 facilities.

As of December 31, 2010, 76 percent (up from 73 percent as of September 30, 2010) of the Stage 1 Channels 1-120 site-specific call signs were reported by Sprint Nextel as being cleared by licensees. The difference between the percentages of call signs compared to the percentages of FRAs is due to the FRA statistics not including agreements in border areas, while the call sign statistics do include call signs in border areas, with the majority of outstanding call signs being in the border areas as shown in Map 2. As of December 31, 2010, there were 40 NPSPAC regions in which 100 percent of the Channels 1-120 call signs were cleared.

The following map shows the progress of clearing Channels 1-120 to allow relocation of the NPSPAC band, with material progress in all areas of the country outside the areas affected by international borders.

Map 2: Channels 1-120 Locations and Reconfiguration Status, by NPSPAC Region as of December 31, 2010⁴²



2. Stage 2 (NPSPAC and Expansion Band)

a. Planning and Negotiations

In Stage 2, nearly half of the licensees sought planning funding and negotiated PFAs. As of December 31, 2010, 430 PFAs, with a total contract value, including amendments, of \$76.8 million, were approved by the TA for non-border Stage 2 licensees.

⁴² The licensee clearing information is provided by Sprint Nextel. Some regions adjacent to international borders will not reach 100 percent until revised border area band plans are available. Locations noted on the map are based upon ULS data regarding Channels 1-120 licensing as of November 2004.

During the fourth quarter of 2010, parties completed negotiations on and submitted to the TA an additional 9 Stage 2 FRAs. As shown in Table 1, as of December 31, 2010, 846 FRAs (98 percent) have been submitted to the TA out of the 864 FRAs anticipated for non-border Stage 2 licensees. The TA has approved 844 FRAs with a contract value, including amendments, totaling \$728.0 million.

Table 1: Status of Reconfiguration for Stage 2 (NPSPAC and Expansion Band) Licensees as of December 31, 2010 (milestones achieved by number of FRAs)⁴³

Wave	Stage 2 Anticipated FRAs*	FRA Negotiations and Approval			Reconfiguration Implementation				
		FRAs Submitted to TA	FRAs Approved by TA	% of Anticipated FRAs Approved by TA	# of FRAs with Physical Retunes Reported as Completed	% of Anticipated FRAs with Physical Retune Reported as Completed	Completion Certifications Submitted to TA	Completion Certifications Assessed by TA	% of Anticipated FRAs with Completion Certifications Assessed by TA
Wave 1	355	348	347	98%	220	62%	127	125	35%
Wave 2	226	224	224	99%	149	66%	88	88	39%
Wave 3	237	228	227	96%	125	53%	45	44	19%
Wave 4	46	46	46	100%	31	67%	16	15	33%
Total	864	846	844	98%	525	61%	276	272	31%

* This table does not include any estimate of deals that will include call signs in or affected by the FCC-defined border areas.

The remaining licensees without FRAs are: (1) in the planning process, in which they are conducting planning activities pursuant to a PFA and working on preparing a cost estimate for their reconfiguration; (2) in the process of negotiating an FRA with Sprint Nextel; or (3) the subject of Recommended Resolutions pending before the FCC for *de novo* review. Many of these licensees have reached verbal agreement on, but have not yet executed, an FRA.

Table 2 provides Stage 2 status information in terms of the number of call signs that have achieved particular milestones.

⁴³ Sprint Nextel is the data source for the estimated number of anticipated FRAs in column 2 and the number of FRAs with physical retunes reported as completed in column 6. The figures have not been verified by the TA. Any changes to the number of anticipated FRAs from previous Quarterly Progress Reports are the result of how Sprint Nextel structures deals with licensees (*i.e.*, deals cancelled or consolidated). Given that some FRAs noted in the table are for licensees with mobile-only systems, there will be a difference between the number of FRAs and the number of FRAs reporting frequencies cleared.

Table 2: Status of Reconfiguration for Licensees in Stage 2 (NPSPAC and Expansion Band) as of December 31, 2010 (milestones achieved by number of call signs)

Wave	Stage 2 Call Signs*	FRA Negotiations and Approval			Reconfiguration Implementation				
		# in FRAs Submitted to TA	# in FRAs Approved by TA	% in FRAs Approved by TA	# Reported as Cleared by Licensee	% Reported as Cleared by Licensee	Completion Certifications Submitted to TA	Completion Certifications Assessed by TA	% with Completion Certifications Assessed by TA
Wave 1	2225	1986	1986	89%	1364	61%	194	190	9%
Wave 2	949	931	931	98%	399	42%	166	165	17%
Wave 3	1233	1122	1120	91%	462	37%	79	77	6%
Wave 4	1936	776	772	40%	183	9%	106	105	5%
Total	6343	4815	4809	76%	2408	38%	545	537	8%

* Includes call signs in the FCC-defined international border areas.

(i) **Wave 1**

Wave 1, Stage 2 is the largest of the NPSPAC channel reconfiguration waves. As shown in Table 1 above, as of December 31, 2010, approximately 98 percent of the FRAs expected for Wave 1, Stage 2 have been approved by the TA.

The Wave 1, Stage 2 mediation period began on November 1, 2006. As of December 31, 2010, of the 337 mediation dockets opened for Wave 1, Stage 2 licensees, 328 mediation dockets had been resolved (an increase from 321 resolved as of September 30, 2010). The licensees in four mediations had negotiated PFAs: two had submitted cost estimates to Sprint Nextel and two had reached agreement with Sprint Nextel but had not yet executed an FRA. Five mediation dockets were the subject of Recommended Resolutions pending before the FCC for *de novo* review.

(ii) **Wave 2**

As shown in Table 1 above, as of December 31, 2010, approximately 99 percent of the FRAs expected for Wave 2, Stage 2 have been approved by the TA.

The Wave 2, Stage 2 mediation period began on February 1, 2007. As of December 31, 2010, of the 235 mediation dockets opened for Wave 2, Stage 2 licensees, 232 mediation dockets had been resolved (an increase from 229 resolved as of September 30, 2010). The licensees in two mediations had negotiated PFAs and had reached agreement with Sprint Nextel but had not yet executed an FRA.

(iii) **Wave 3**

Besides NPSPAC licensees, Wave 3, Stage 2 includes certain licensees with Southeast ESMR Band frequencies that were deferred from Wave 3, Stage 1 at the licensee's request.⁴⁴ As shown in Table 1 above, as of December 31, 2010, approximately 96 percent of the FRAs expected for Wave 3, Stage 2 have been approved by the TA.

The Wave 3, Stage 2 mediation period began on May 1, 2007. As of December 31, 2010, of the 272 mediation dockets opened for Wave 3, Stage 2 licensees, 262 mediation dockets had been resolved (an increase from 251 resolved as of September 30, 2010). The licensees in seven mediations had negotiated PFAs: three were in planning and four had reached agreement with Sprint Nextel but had not yet executed FRAs. Two mediation dockets were the subject of a Recommended Resolution pending before the FCC for *de novo* review. The parties in one mediation were in the process of negotiating an FRA, following *de novo* review of a Recommended Resolution by the FCC.

(iv) **Wave 4**

As shown in Table 1 above, as of December 31, 2010, 100 percent of the non-border area FRAs expected for Wave 4, Stage 2 have been approved by the TA. The expected FRAs for Wave 4, Stage 2 licensees with systems located in, or affected by, the international border areas with Canada and Mexico are not included in the FRA statistics for Wave 4.

The Wave 4, Stage 2 mediation period for non-border area licensees began on August 1, 2007. As of December 31, 2010, all of the 66 mediation dockets opened for Wave 4, Stage 2 licensees had been resolved.

b. **Reconfiguration Implementation**

Non-border Stage 2 licensees continue to make progress with their implementation activities.

(i) **Implementation Planning Sessions**

One of the TA's methods for facilitating implementation activities has been to conduct regional Implementation Planning Sessions ("IPS" or "sessions"). These sessions bring together NPSPAC and interoperable Expansion Band licensees, their equipment vendors, technical consultants, and Sprint Nextel to develop consolidated implementation schedules. The FCC requires licensees that have not completed reconfiguration to participate in IPS in their region, if offered.⁴⁵

⁴⁴ Wave 3, Stage 1 licensees whose Wave 3 ESMR Negotiation Deferral Requests were granted in June 2006 had their negotiations and reconfiguration implementation deferred to Wave 3, Stage 2.

⁴⁵ See Improving Public Safety Communications in the 800 MHz Band; Supplemental Requests for Waiver of the June 26, 2008 Rebanding Deadline, *Order*, 24 FCC Rcd 7761, 7765 ¶ 9 (2009); see also "FCC Announces

During the sessions, the TA works with licensees to develop implementation schedules for the regions that identify key milestones and dependencies associated with reconfiguration implementation activities. The sessions help licensees adjust implementation schedules to deal with complicated interconnections and interdependencies of shared networks – particularly regarding setting dates for retuning mutual aid channels used by neighboring municipalities. IPS have also been successful in enabling parties to reach an understanding on the timing of clearing and surrendering frequencies for those licensees that are ready to transition to the new channels.

During the fourth quarter, the TA conducted an IPS in NPSPAC Region 1: Alabama. To date, the TA has held 41 IPS in 30 NPSPAC regions, which have been attended by 575 licensees, operating approximately 1.4 million radios.⁴⁶ Licensees that have participated in IPS should continue to move forward with and complete their implementation activities in accordance with the regional schedule developed at the session.

The TA will continue to hold IPS for NPSPAC regions in all waves, and follow-up sessions when needed. The TA continues to evaluate the remaining non-border NPSPAC regions to determine when it will be appropriate to schedule IPS in those regions. The TA is also gathering and analyzing information to assess future IPS for Wave 4. In some regions, the TA will hold IPS to develop an initial regional schedule, with the understanding that follow-up IPS may be necessary. In regions where accelerating IPS is not viable, or where the TA has determined that a session may not be necessary, the TA will communicate with licensees to document the interoperability environment, dependencies, and any other relevant issues and develop a regional schedule.

(ii) **Reconfiguration of Subscriber Equipment**

A key component of reconfiguration implementation is the retuning, reflashing, and/or replacement of subscriber equipment. Non-border Stage 2 licensees retuned, reflashed, or replaced approximately 97,000 radios (first touches) in the fourth quarter of 2010, raising the total number to approximately 1,169,000 radios (first touches) as of December 31, 2010.

(iii) **Infrastructure Retuning and System Cutover**

Another significant milestone in the implementation process is the retuning of base stations to the licensee's new channel assignments and commencement of system operations on the new channels. During the fourth quarter of 2010, there were an additional 26 non-border Stage 2 FRAs for which licensees reported their physical retunes as complete. Of the 864 FRAs expected for non-border Stage 2, there were 525 FRAs as of December 31, 2010 for which licensees had completed their physical retunes and transitioned to their new channels. This does not consider licensees with post-cutover subscriber unit second touches or other technical work.

Supplemental Procedures and Provides Guidance for Completion of 800 MHz Rebanding," *Public Notice*, 22 FCC Rcd 17227, 17230 (2007) (stating that NPSPAC licensees "are expected to participate" in IPS).


⁴⁶ The TA conducted 18 IPS in Wave 1 NPSPAC regions attended by 187 licensees, 11 IPS in Wave 2 NPSPAC regions attended by 167 licensees, and 12 IPS in Wave 3 NPSPAC regions attended by 221 licensees.

As of December 31, 2010, physical retuning was complete for 61 percent of non-border Stage 2 FRAs (an increase from 57 percent as of September 30, 2010).

As of December 31, 2010, 38 percent (up from 36 percent as of September 30, 2010) of Stage 2 call signs were reported by Sprint Nextel as being cleared by licensees, which includes call signs in the border areas. The difference between the numbers by percentages of call signs compared to the numbers by percentages of FRAs is again due to the fact that the FRA statistics do not include agreements in border areas, while the call sign statistics do include border area call signs.

The following map graphically depicts NPSPAC reconfiguration progress, as of December 31, 2010, by licensed NPSPAC locations. Progress on Expansion Band clearing is detailed in Appendix 2.

Map 3: NPSPAC Locations and Reconfiguration Status, by NPSPAC Region as of December 31, 2010⁴⁷



3. Implementation Schedule Implications

The TA has identified certain NPSPAC regions where one or more key licensees and Sprint Nextel have not yet reached agreement on an FRA, and where the resulting delay is impeding program progress and delaying implementation by other licensees within their region and, in some cases, outside their region due to interoperability and dependencies between licensees. In regions with extensive interoperability, licensees with FRAs are waiting for the trailing licensees to complete FRA negotiations so that all licensees in the region can coordinate their implementation schedules in order to preserve interoperability and mutual aid operations. The TA encourages all parties to work to complete the steps necessary to allow appropriate dialogue on proposed costs and to reach agreement. It should be noted that several regions were

⁴⁷ This map shows frequency clearing as reported by the licensee to Sprint Nextel. Licensees generally report clearing before they file license modifications to delete cleared frequencies. Map 1 reflects clearing based on ULS licensing data, which is the basis for determining the release of additional interleaved band spectrum by Sprint Nextel.

removed from the following list because licensees completed FRA negotiations during the fourth quarter.

a. **Wave 1**

- Region 19: New England⁴⁸
- Region 20: District of Columbia, Maryland, and Northern Virginia
- Region 28: Eastern Pennsylvania (east of Harrisburg, southern New Jersey, and Delaware)
- Region 42: Virginia

b. **Wave 2**

- Region 16: Kansas

c. **Wave 3**

- Region 1: Alabama
- Region 18: Louisiana

4. Canadian Border Regions

The 30-month transition period for reconfiguration of licensees in the U.S.-Canada border regions began on October 14, 2008 and will end on April 14, 2011.⁴⁹ The TA's Implementation Plan and Timetable for the Reconfiguration of the 800 MHz Band in the U.S.-Canada Border Regions ("Implementation Plan") established two stages for the reconfiguration of Canadian border licensees.⁵⁰ Stage 1 includes non-Public Safety licensees, such as B/ILT and SMR licensees. Stage 2 is comprised of both NPSPAC and non-NPSPAC Public Safety licensees. The Canadian border reconfiguration also includes clearing of channels in the 854-860 MHz range for Public Safety use and reconfiguration of frequencies in the 861-865 MHz range to separate ESMR systems into the higher portion of the band. The exact frequencies being reconfigured vary in each FCC-defined Canadian Border Region. The TA continued its efforts to support Canadian border region reconfiguration during the fourth quarter by using the

⁴⁸ In addition, a delay in the clearing of Channels 1-120 by one licensee in Region 19 has delayed the implementation of at least three other licensees.

⁴⁹ See "Public Safety and Homeland Security Bureau Announces that the 30-Month Transition Period for 800 MHz Band Reconfiguration in Regions Along the U.S.-Canada Border will Commence on October 14, 2008," *Public Notice*, 23 FCC Rcd 14877 (2008) ("Canadian Border Public Notice").

⁵⁰ See 800 MHz Transition Administrator, LLC, "Implementation Plan and Timetable for the Reconfiguration of the 800 MHz Band in the U.S.-Canada Border Regions," WT Docket No. 02-55 (filed Oct. 1, 2008), available at http://www.800TA.org/content/PDF/other/Implementation_Plan_and_Timetable_CBR.pdf, approved by Canadian Border Public Notice.

mediation process to assist licensees and Sprint Nextel in negotiating FRAs and by addressing frequency issues raised by licensees.

a. **Frequency Proposals**

The TA's frequency planning activities in the Canadian border-affected area in the fourth quarter of 2010 continued to focus on addressing issues (such as combiner spacing) raised by licensees and providing replacement frequencies for STAs granted after the initial frequency planning was completed. Additional information about Frequency Proposal Reports is provided in Appendix 5.

b. **Planning**

Stage 1 or 2 licensees seeking planning funding were required to submit a Request for Planning Funding by the October 14, 2008 deadline established by the FCC and negotiate a PFA with Sprint Nextel. As of December 31, 2010, 67 PFAs, with a total contract value, including amendments, of \$14.6 million, were approved by the TA for licensees in or adjacent to the Canadian border regions.

After reaching agreement on a PFA, licensees and their vendors conduct planning activities, such as system inventory, frequency analysis, and development of a reconfiguration plan, and prepare a cost estimate for their reconfiguration. Licensees are required to complete planning and submit a cost estimate to Sprint Nextel within 90 to 110 days, depending on the number of subscriber units in their system, of the *later* of TA approval of the PFA or receipt of an FPR. If a licensee needs additional time to complete planning, it should request an extension from the PSHSB.

Once a licensee's planning is complete and a cost estimate is submitted to Sprint Nextel, the licensee and Sprint Nextel have 30 days for FRA negotiations. If they are unable to negotiate an FRA within the 30-day period, the parties actively participate in mediation for 20 days.

c. **Negotiations**

Table 3 provides information about the status of FRA negotiations and approval for Canadian border licensees.

**Table 3: Status of Reconfiguration for Canadian Border Licensees as of December 31, 2010
(milestones achieved by number of FRAs)⁵¹**

Stage	Anticipated FRAs	FRA Negotiations and Approval			Reconfiguration Implementation				
		FRAs Submitted to TA	FRAs Approved by TA	% of Anticipated FRAs Approved by TA	# of FRAs with Physical Retunes Reported as Completed	% of Anticipated FRAs with Physical Retune Reported as Completed	Completion Certifications Submitted to TA	Completion Certifications Assessed by TA	% of Anticipated FRAs with Completion Certifications Assessed by TA
Stage 1	76	74	62	82%	55	72%	37	37	49%
Stage 2	125	96	91	73%	31	25%	15	14	11%
Total	201	170	153	76%	86	43%	52	51	25%

Appendices 1B and 3B provide additional information about the status of FRA negotiations for Canadian border licensees.

(i) **Stage 1**

Most Canadian border Stage 1 licensees included planning costs (if any) in their FRAs. Seven Stage 1 licensees negotiated PFAs.

The majority of Stage 1 licensees without a PFA were required to submit a cost estimate by January 12, 2009. The negotiation and mediation period for Canadian border region Stage 1 licensees without a PFA began on January 12, 2009.

As of December 31, 2010, of the 129 mediation dockets opened for Stage 1 licensees, 127 mediation dockets had been resolved (an increase from 124 resolved as of September 30, 2010). The parties in two mediations had submitted cost estimates to Sprint Nextel. No mediation dockets were pending before the FCC for *de novo* review.

During the fourth quarter, parties submitted one additional Stage 1 FRA to the TA. As of December 31, 2010, 74 FRAs (97 percent) were submitted to the TA out of the 76 FRAs anticipated for Canadian border region Stage 1 licensees. The TA has approved 62 Canadian Border Stage 1 FRAs with a contract value, including amendments, totaling \$5.0 million.

(ii) **Stage 2**

Nearly half of the Canadian border Stage 2 licensees submitted an RFPF and negotiated a PFA. Some of these licensees are currently engaged in activities to plan for their

⁵¹ Sprint Nextel is the data source for the estimated number of anticipated FRAs in column 2 and the number of FRAs with physical retunes reported as completed in column 6. The figures have not been verified by the TA. Any changes to the number of anticipated FRAs from previous Quarterly Progress Reports are the result of how Sprint Nextel structures deals with licensees (*i.e.*, deals cancelled or consolidated).

reconfigurations and prepare reconfiguration cost estimates, and many licensees have already submitted cost estimates and entered into FRA negotiations with Sprint Nextel.

For Canadian border region Stage 2 licensees that do not require a PFA, the negotiation and mediation period began on April 15, 2009. After submitting a cost estimate, a licensee and Sprint Nextel had 30 days to negotiate an FRA under the monitoring of a TA mediator. If, at the end of the 30-day period, there was no agreement on an FRA, the licensee and Sprint Nextel actively participated in mediation for 20 days.

As of December 31, 2010, of the 156 mediation dockets opened for Stage 2 licensees, 135 mediation dockets had been resolved (an increase from 133 resolved as of September 30, 2010). The parties in 19 mediations had negotiated PFAs: eight of these were in various stages of planning; seven had submitted cost estimates to Sprint Nextel; and four had reached agreement with Sprint Nextel but had not yet executed FRAs. One mediation was the subject of further proceedings before the FCC following *de novo* review of a Recommended Resolution.

During the fourth quarter, parties completed negotiations on and submitted to the TA an additional 3 FRAs for Stage 2 licensees. As of December 31, 2010, 96 FRAs (77 percent) were submitted to the TA out of the 125 FRAs anticipated for Canadian border region Stage 2 licensees. The TA has approved 91 FRAs with a contract value, including amendments, totaling \$37.5 million.

d. **Reconfiguration Implementation**

Canadian border licensees continue to make progress with their implementation activities.

(i) **Stage 1**

During the fourth quarter, there were an additional 2 Canadian border Stage 1 FRAs for which licensees reported their physical retunes as complete. As of December 31, 2010, there were 55 Canadian border Stage 1 FRAs for which licensees had completed their physical retunes and transitioned to their new channels. As of December 31, 2010, physical retuning was complete for 72 percent of Canadian border Stage 1 FRAs (an increase from 68 percent as of September 30, 2010).

The map below shows the progress of Stage 1 licensees in the Canadian border regions as many licensees moved from the negotiation phase to the implementation phase.


Map 4: Canadian Border Region Stage 1 Clearing Progress

800 MHz Reconfiguration Progress

(c) 2011, 800 MHz Transition Administrator, LLC
01/26/11

Canadian Border Regions, Stage 1 Site-specific Call Signs

Clearing Progress and Call Sign location as of 12/31/10 (Q4 2010)



(ii) Stage 2

Reconfiguration of Stage 2 Public Safety licensees, often with complex system designs and interoperability requirements among numerous licensees in a region, requires more time and coordination than is needed for Stage 1 reconfiguration. Furthermore, certain Stage 1 licensees need to complete their physical reconfiguration in order to clear replacement channels for Stage 2 licensees. Stage 2 licensees have commenced, and, in some cases, completed implementation activities. During the fourth quarter, there were an additional 8 Canadian border Stage 2 FRAs for which licensees reported their physical retunes as complete. As of December 31, 2010, there were 31 Canadian border Stage 2 FRAs for which licensees had completed their physical retunes and transitioned to their new channels. As of December 31, 2010, physical retuning was complete for 25 percent of Canadian border Stage 2 FRAs (an increase from 18 percent as of September 30, 2010).

The map below shows the implementation progress of Stage 2 licensees in the Canadian border regions.


Map 5: Canadian Border Region Stage 2 Clearing Progress

800 MHz Reconfiguration Progress

(c) 2011, 800 MHz Transition Administrator, LLC
01/26/11

Canadian Border Regions, Stage 2 Site-specific Call Signs

Clearing Progress and Call Sign location as of 12/31/10 (Q4 2010)



5. Puerto Rico

The 18-month transition period for reconfiguration of licensees in Puerto Rico began on September 20, 2010 and will end on March 19, 2012.⁵² The PSHSB's April 26, 2010 *Third Report and Order* established three stages for reconfiguration in Puerto Rico. Stage 1 is the relocation of non-public safety licensees in Channels 1-120. In Stage 2, NPSPAC licensees relocate 15 MHz lower to the new NPSPAC Band; high-site incumbent licensees relocate from the ESMR Band to the Interleaved Band; and EA and site-based ESMR licensees that are part of an EA Election relocate from the Interleaved, Expansion, and Guard Bands into the ESMR Band. Stage 3 includes the relocation of the licenses of Preferred Communication Systems, Inc. and Preferred Acquisitions, Inc. and, if necessary, *pro rata* apportionment of ESMR spectrum in accordance with the PSHSB's directions in the *Third Report and Order*.

There are seven high-site non-Public Safety licensees in Puerto Rico that must be reconfigured from the 816.5-821/861.5-866 MHz portion of the band and two EA licensees that

⁵² See *Puerto Rico Public Notice*.

have made elections to move frequencies into the ESMR band. Appendices 2 and 3C provide additional information.

The TA's Implementation Timetable for the Reconfiguration of the 800 MHz Band in Puerto Rico ("Implementation Timetable") set forth the timeframe and sequence for the reconfiguration of Puerto Rico licensees.⁵³ It established the timelines for affected licensees to file Guard Band Elections, submit cost estimates, negotiate FRAs, and complete implementation.

In a November 9, 2010 Order, the PSHSB granted the TA's Request for Waiver of Section 90.621(b) of the FCC's rules relating to short-spacing separation requirements for public safety licensees.⁵⁴ The TA had sought a waiver of that rule to allow public safety licensees in Puerto Rico to reconfigure their radio systems and relocate to their replacement frequencies in the new NPSPAC Band without waiting for the one incumbent EA licensee to clear its licensed frequencies. The PSHSB found that "the requested waiver is in the public interest because it will permit NPSPAC licensees to relocate to a band segment where they will be less susceptible to interference from ESMR and other cellular architecture stations, thus furthering the goal of 800 MHz band reconfiguration."⁵⁵ The PSHSB's action enables the six NPSPAC licensees in Puerto Rico to proceed with their implementation activities and relocate to the new NPSPAC band.

The 90-day mandatory negotiation period for the remaining incumbent licensees in Puerto Rico that must be reconfigured from the 816.5-821/861.5-866 MHz portion of the band began on September 20, 2010. In the Implementation Timetable, the TA established October 19, 2010 as the due date for licensees to submit a cost estimate to Sprint Nextel. After a licensee submits a cost estimate, it negotiates an FRA with Sprint Nextel. If a licensee and Sprint Nextel did not negotiate and submit to the TA an FRA by the end of the negotiation period on December 20, 2010, they entered mediation.

The mediation period for Puerto Rico licensees began on December 21, 2010 and lasted 30 working days, until February 3, 2011. During the mediation process, the licensee and Sprint Nextel must identify specific issues in dispute, state their positions with respect to those issues, and work towards reaching an agreement with the assistance of a TA Mediator. As of December 31, 2010, the TA opened a total of eight mediation dockets for Puerto Rico licensees. As of December 31, 2010, one mediation docket had been resolved. The parties in one mediation had submitted a cost estimate to Sprint Nextel and the parties in four mediation dockets had reached agreement with Sprint Nextel but had not yet executed an FRA. No mediation dockets were pending before the FCC for *de novo* review.

As of December 31, 2010, 0 FRAs were submitted to the TA out of the 7 FRAs anticipated for Puerto Rico licensees that must be reconfigured from the 816.5-821/861.5-866 MHz portion of the band.

⁵³ See Implementation Timetable.

⁵⁴ See *Puerto Rico Waiver Order*.

⁵⁵ *Id.* at ¶ 5.

6. ESMR Band Licensees

There are some non-border high-site licensees located in the ESMR Band (817-821/862-866 MHz) that are required to relocate to frequencies in the non-ESMR band below 816/861 MHz. The TA has placed these licensees on the same schedule for FRA negotiations and mediation as the Puerto Rico licensees. The 90-day mandatory negotiation period for such licensees began on September 20, 2010. If an ESMR Band licensee and Sprint Nextel did not negotiate and submit to the TA an FRA by the end of the negotiation period on December 20, 2010, the parties entered mediation.

The mediation period for ESMR Band licensees began on December 21, 2010 and lasted 30 working days, until February 3, 2011. As of December 31, 2010, the TA opened a total of five mediation dockets for ESMR Band licensees. As of December 31, 2010, two mediation dockets had been resolved. The parties in one mediation had submitted a cost estimate to Sprint Nextel. No mediation dockets were pending before the FCC for *de novo* review.

As of December 31, 2010, 0 FRAs were submitted to the TA out of the 3 FRAs anticipated for ESMR Band licensees. Appendix 3C provides additional information.

7. Change Notices and Amendments

When a licensee encounters an emergency or other unanticipated need to change the scope or cost of its planning or reconfiguration implementation activities after it has signed its TA-approved PFA or FRA, it must submit a Change Notice to Sprint Nextel and the TA. Change Notices generally seek modifications to the services and equipment provided for in the PFA or FRA and the associated costs. The TA encourages licensees to use the Change Notice Form available on the TA's website when submitting a Change Notice.⁵⁶

During the fourth quarter of 2010, licensees submitted 108 Change Notices. Some Change Notices are resolved quickly, but others can take time to negotiate and result in an amendment to the PFA or FRA which must be submitted to the TA for approval. In some cases, the TA uses the mediation process to assist licensees and Sprint Nextel in reaching agreement on Change Notices. During the fourth quarter of 2010, licensees and Sprint Nextel negotiated and submitted to the TA 10 PFA amendments and 80 FRA amendments.

B. Program Financial Information

This section provides information for the fourth quarter of 2010 regarding reconfiguration expenditures, letter of credit, the external audit, the TA's fees and expenses, and the closing process and reconfiguration Completion Certifications.

⁵⁶ The form is available at http://www.800TA.org/content/resources/Change_Noteice_Form.doc.

1. Reconfiguration Expenditures**a. 800 MHz Incumbent Licensee Reconfiguration Costs**

As of December 31, 2010, Sprint Nextel and incumbent licensees had executed FRAs and PFAs pursuant to TA-approved cost estimates, as adjusted to reflect TA-approved actual costs, totaling approximately \$933.0 million, and Sprint Nextel had paid approximately \$562.6 million of this amount as advance payments and for work completed to date. This compares to \$884.4 million in executed FRAs and PFAs and \$521.0 million paid as of September 30, 2010.

Sprint Nextel has reported to the TA that, as of December 31, 2010, it had incurred, on a cash basis, approximately \$1,392.2 million in costs for: (1) payments made to incumbent licensees or their vendors in accordance with TA-approved agreements executed by incumbent licensees and Sprint Nextel; and (2) replacement equipment costs, including costs related to the development of software for certain incumbent licensee subscriber equipment that enables such subscriber equipment to be retuned rather than replaced and costs related to replacement equipment to be provided to incumbent licensees by Sprint Nextel (collectively “800 MHz Incumbent Licensee Reconfiguration Costs”). To date, Sprint Nextel had requested that the TA assess approximately \$599.9 million of the 800 MHz Incumbent Licensee Reconfiguration Costs (submitted as of December 31, 2010) for the purpose of determining whether those costs are creditable against the payment Sprint Nextel will make to the United States Treasury at the completion of reconfiguration (“Creditable Costs”). The status of these costs is as follows:

- \$485.7 million is determined by the TA to be Creditable Costs pending the Final Accounting to be performed at completion of reconfiguration and the results of the external audit.
- The remaining \$114.2 million requires additional information from Sprint Nextel or incumbent licensees to determine whether these costs are creditable.

Sprint Nextel has not submitted the remaining \$792.3 million of the 800 MHz Incumbent Licensee Reconfiguration Costs to the TA for credit assessment or for external audit. The \$792.3 million consists primarily of payments for replacement radios and other equipment.

b. Sprint Nextel Costs

Sprint Nextel has reported to the TA that, as of December 31, 2010, it had incurred, on a cash basis, approximately \$305.4 million in costs to support: (1) incumbent licensee negotiations; (2) systems development costs for tracking and reporting of program activity, (3) Sprint Nextel’s program and financial management activities; (4) other program costs; and (5) reconfiguration of Sprint Nextel’s systems in the 800 MHz band (collectively “Sprint Nextel Costs”). The Sprint Nextel Costs exclude certain amounts incurred related to Sprint Nextel’s internal network costs that Sprint Nextel may submit for credit at a later date (“To Be Determined Sprint Nextel Costs”). To date, Sprint Nextel has requested that the TA assess approximately \$250.6 million of the Sprint Nextel Costs (submitted as of September 30, 2010) for the purpose of determining whether those costs are Creditable Costs. The TA has performed

a review of approximately \$246.1 million in costs (submitted as of December 31, 2009). The status of these costs is as follows:

- \$163.8 million was determined by the TA to be Creditable Costs pending the Final Accounting to be performed at completion of reconfiguration and the results of the external audit.
- The remaining \$82.3 million requires additional information from Sprint Nextel to determine whether these costs are creditable.

Sprint Nextel has not submitted the remaining \$54.8 million of the Sprint Nextel Costs or any of the To Be Determined Sprint Nextel Costs to the TA for credit assessment or for external audit.

c. **1.9 GHz Clearing Costs**

Sprint Nextel has reported to the TA that, as of December 31, 2010, it had incurred approximately \$745.9 million in costs associated with reconfiguration of the 1.9 GHz band. These costs are reported for informational purposes only. The TA does not conduct an analysis of these costs.

d. **Estimated Total Reconfiguration Expenditures**

On February 24, 2011, Sprint Nextel filed with the Securities and Exchange Commission (“SEC”) its Annual Report on Form 10-K for the fiscal year ended December 31, 2010 and disclosed that from the inception of the program through December 31, 2010, Sprint Nextel has incurred approximately \$2.837 billion of costs directly attributable to the spectrum reconfiguration program.⁵⁷ Sprint Nextel estimates that its “total direct costs attributable to complete the spectrum reconfigurations will range between \$3.4 and \$3.7 billion.”⁵⁸

2. **Letter of Credit**

For the quarter ended December 31, 2010, Sprint Nextel made its required payments to licensees and vendors. Accordingly, there has been no need to draw on the Letter of Credit through December 31, 2010. Sprint Nextel has reported to the TA that, as of December 31, 2010, it had incurred, on a cash basis, approximately \$165.5 million in Letter of Credit Fees.

The TA has continued to monitor the amount of the Letter of Credit in view of Sprint Nextel’s programmatic obligations. On December 3, 2010, the TA recommended that the Letter of Credit be reduced by \$74.2 million based on costs paid through June 30, 2010. The FCC concurred with the TA’s request on December 6, 2010, and the Letter of Credit was reduced from \$1.342 billion to \$1.268 billion. On December 23, 2010, the TA recommended that the

⁵⁷ See Sprint Nextel Corporation, Annual Report (Form 10-K), at F-26 (filed Feb. 24, 2011), *available at* <http://www.sec.gov/Archives/edgar/data/101830/000010183011000005/sprint201010k.htm>.

⁵⁸ *Id.* at 38.

Letter of Credit be further reduced by \$87.6 million based on costs paid through September 30, 2010. The FCC concurred with the TA's request on January 4, 2011, and the Letter of Credit was reduced from \$1.268 billion to \$1.180 billion.

3. External Audit

In the fourth quarter of 2010, Reznick Group, the external auditors selected by the TA commenced the annual audit of program expenditures for the year ended December 31, 2010 and for the period from inception (August 6, 2004) through December 31, 2010 ("the 2010 Audit"). As discussed previously, certain 800 MHz Incumbent Licensee Reconfiguration Costs and Sprint Nextel Costs have not been submitted by Sprint Nextel to the TA for credit assessment or for external audit. Accordingly, these costs may be included in a subsequent period audit.

4. Transition Administrator

a. Fees, Expenses, and Staffing

The TA's fees and expenses for the quarter ended December 31, 2010 were approximately \$7.5 million in fees and approximately \$0.1 million in expenses, for a total of approximately \$7.6 million, which is approximately \$0.1 million less than the forecast for the fourth quarter. Additional details are provided in Appendix 9. TA staffing as of December 31, 2010 consisted of 58 Full Time Equivalents ("FTEs").

The TA's fees and expenses for the quarter ending March 31, 2011 are estimated at \$7.5 million in fees and \$0.1 million in expenses, for a total of \$7.6 million.

b. Disclosure of Non-Reconfiguration Fees

In accordance with the TA's Independence Management Plan, the TA reports that Deloitte LLP received \$1,810,286 and Deloitte Consulting LLP, a subsidiary of Deloitte LLP, received \$0 from Sprint Nextel in non-TA fees and costs for the quarter ended December 31, 2010.⁵⁹

5. Closing Process and Reconfiguration Completion Certifications

After licensees complete planning activities or physical reconfiguration, they must close their PFA or FRA with Sprint Nextel. The closing process ensures that both parties have met all of their obligations. For FRAs, the closing process consists of the following activities:

1. License Modification – The modification of the licensee's FCC licenses to delete old frequencies.

⁵⁹ See "Independence Management Plan for 800 MHz Transition Administrator Team Members (Version 1.3)," at 4, attached to Letter from Robert B. Kelly, Squire, Sanders & Dempsey L.L.P., to Marlene H. Dortch, Secretary, FCC, WT Docket No. 02-55 (filed Dec. 30, 2009).

2. Equipment Reconciliation – The true-up of loaned, replaced, and replacement equipment.
3. Actual Cost Reconciliation (“ACR”) – The true up of cost support with amounts paid or to be paid by Sprint Nextel.
4. Closing – The preparation, execution, and delivery of the closing documents, including an FRA Completion Certification.

During the ACR Process, a licensee provides Sprint Nextel with supporting documentation for the actual costs incurred for its planning or reconfiguration, and Sprint Nextel validates the costs incurred and performs a true-up of the actual costs as compared to the estimated costs in the PFA or FRA. The result is an ACR Statement documenting the actual costs incurred and payments made to the licensee, including the final payment to be made to the licensee or any refunds due to Sprint Nextel.

Once the ACR Statement is complete, Sprint Nextel sends the licensee closing documents, including a Completion Certification. A licensee is required by its PFA or FRA to execute and return the closing documents to Sprint Nextel.

The PFA Completion Certification indicates that all work required to plan for the reconfiguration of the licensee’s facilities has been satisfactorily completed and that the licensee and Sprint Nextel have agreed on the amount paid by Sprint Nextel for such work. During the fourth quarter of 2010, 13 PFA Completion Certifications were submitted to the TA, increasing the total submitted to 304.⁶⁰ Of these, the TA reviewed and found 303 PFAs sufficient, subject to post-close audit adjustments, with the remaining one under review as of December 31, 2010. Appendix 8 contains a summary of PFAs that have closed as of December 31, 2010.

The FRA Completion Certification certifies that the licensee has relinquished its original 800 MHz frequencies and reconfigured its facilities to operate on replacement frequencies; that all reconfiguration work required has been satisfactorily completed; and that the licensee and Sprint Nextel have agreed on the amount paid by Sprint Nextel for such work. A licensee’s reconfiguration is not complete until this certification has been executed and delivered by the licensee. During the fourth quarter of 2010, 38 FRA Completion Certifications were submitted to the TA, increasing the total submitted to 1,177.⁶¹ Of these, the TA reviewed and found 1,170 FRAs sufficient, subject to post-close audit adjustments, with the remaining seven under review as of December 31, 2010. Appendix 8 contains a summary of FRAs that have closed as of December 31, 2010.

The TA inspected the amounts expended on activities for the above-referenced PFAs and FRAs, pending any results of the TA’s post-close review rights or external audit, to determine (1) that the amounts paid by Sprint Nextel do not exceed TA-approved contract amounts, and (2) that the reconciliation (“true-up”) of any additional amount due to the licensee or its vendor or

⁶⁰ Of these, 38 were for Stage 1 licensees and 266 were for Stage 2 licensees.

⁶¹ Of these, 886 were for Stage 1 licensees and 291 were for Stage 2 licensees.

any refund due Sprint Nextel, as determined by Sprint Nextel and the licensee, is properly reflected in the 800 MHz accounting records and is consistent with payments made.

As outlined in Table 4, there continues to be delays between the time licensees complete physical reconfiguration and the closing of the FRA. As of December 31, 2010 the closing process has taken an average of 11.2 months to complete following the completion of physical reconfiguration compared to an average of 11.0 months as of September 30, 2010. For those licensees that have completed physical reconfiguration but have not closed the FRA as of December 31, 2010, an average of 18.2 months has elapsed since the completion of the physical reconfiguration compared to an average of 17.0 months as of September 30, 2010.

**Table 4: Status of FRAs in the Closing Process
Following Completion of Physical Reconfiguration⁶²**

Status of FRAs Activity to be Completed	Quantity	Time Elapsed Since Physical Retune Complete					% Greater than or Equal to 12 Months
		Less than 3 Months	3 to 6 Months	6 to 9 Months	9 to 12 Months	12 Months or Longer	
Equipment Reconciliation	156	23	9	16	17	91	42.9%
License Modification	11	3	2	1		5	2.4%
Actual Cost Reconciliation Process*	144	7	17	13	9	98	46.2%
Closing	26			5	3	18	8.5%
Total FRAs Pending in Closing Process	337	33	28	35	29	212	
Closed FRAs**	1,177						
Total FRAs for which physical reconfiguration is complete***	1,514						

* Includes 28 FRAs that are also pending License Modification.

** Includes 7 FRAs that are pending TA review of the TA Completion Certifications.

*** Includes 8 FRAs that did not require license modification to complete physical reconfiguration activities.

It is important for licensees and Sprint Nextel to complete the closing process in a timely manner. In the Actual Cost Reconciliation Fact Sheet, which was posted on the TA's website in December 2009, the TA suggested specific timeframes by which licensees and Sprint Nextel are encouraged to complete ACR and the other closing activities. To minimize the effort and times associated with the closing process, licensees should also review the following TA guidance: the Change Notice Process Fact Sheet, the Incumbent Labor Reimbursement Policy, and the Reconfiguration Completion Checklist. Each of these documents is available on the TA's website at www.800TA.org. In addition, Webinars (online training seminars) regarding closing process topics, such as Actual Cost Reconciliation and Reconfiguration Completion, to assist

⁶² Sprint Nextel is the data source for this table.

licensees in understanding the key activities in the process may be found on the TA's website at <http://www.800TA.org/content/ipswebinars>. The TA will continue to monitor the closing process, and make inquiries of licensees and Sprint Nextel, to facilitate adherence to the timelines and guidance.

C. Specialized Support Functions

This section outlines additional information about TA activities that support the program, such as the Contact Center, the website, outreach, and FRA review.

To facilitate successful 800 MHz band reconfiguration, licensees and other stakeholders must have rapid and consistent access to accurate reconfiguration information, processes, and procedures. As such, the TA executes an approach that is intended to engage, educate, and equip the impacted stakeholders with the knowledge necessary to plan and implement reconfiguration activities. The TA employs a multi-pronged approach, including direct calling campaigns, conference and event attendance ("Stakeholder Outreach"), Webinars (online training seminars), and interaction with industry press to accomplish these goals.

1. Stakeholder Inquiries

The TA maintains a "Contact Center" to receive and process questions and requests for information regarding reconfiguration and the TA's activities. The TA receives inquiries from a variety of stakeholders: licensees, vendors, consultants, associations, and the trade press. During the fourth quarter, the TA received a total of 4,068 inquiries to the Contact Center (1,455 in October 2010; 1,416 in November 2010; and 1,197 in December 2010),

Several parties have contacted the TA regarding possible investment opportunities in 800 MHz band spectrum following reconfiguration. The TA has no role in the allocation of frequencies following the completion of the 800 MHz band reconfiguration. The TA does not provide advice on investments, acquisitions, or usage of licenses in the 800 MHz band. Parties interested in such matters may wish to consult the FCC's rules and regulations and visit the FCC's website at <http://www.fcc.gov/pshs/public-safety-spectrum/800-MHz/> and http://wireless.fcc.gov/index.htm?job=wt_investment_scams.

2. TA-Produced Materials, TA's Website, and Outreach Activities

During the fourth quarter of 2010, the TA continued to distribute informational materials to stakeholders relating to the reconfiguration process, including fact sheets, licensee forms, direct mailings, and other materials as listed below. Many of these items are posted on the TA's website (www.800TA.org).

- Forms and Website Updates – Created, updated, and posted several documents to the TA's website, including updated information regarding reconfiguration in the Mexican Border Region, Puerto Rico, and the U.S. Virgin Islands.

- Cost Metrics – The TA publishes monthly updates to the FRA Cost Metrics, which are a set of metrics comprised of licensee reconfiguration implementation costs and rates, based on system size.

These new or modified materials, in addition to materials previously published, are intended to provide stakeholders with sufficient information to effectively plan, negotiate, and implement reconfiguration.

The TA's website is a significant component of the Stakeholder Outreach efforts. During the fourth quarter, updates were made to the TA's website to post and advertise new and updated TA-produced materials and guidance for licensees (*i.e.*, updated Puerto Rico and U.S. Virgin Islands information and made additions to the Mexican Border Region webpage), and to post copies of FCC Public Notices and Orders. The TA's website received an estimated 6,562 visits during the fourth quarter.⁶³

3. Frequency Reconfiguration Agreement Review

The TA continues to meet its service-level goals for reviewing FRAs.⁶⁴ Detailed information about the time required by the TA to review and approve Stages 1 and 2 FRAs submitted to the TA is available in Appendices 6 and 7.

⁶³ The TA has adopted "visits" instead of "hits" as a more accurate metric to utilize in identifying unique website traffic.

⁶⁴ The TA's service-level targets for FRA review are review of 80 percent of FRAs within 5 business days, 95 percent within 10 business days, and 100 percent within 15 business days.

III. APPENDICES

Appendix 1A

Status of Reconfiguration for Non-Border Licensees in Channels 1-120: Milestones Completed by Number of Frequency Reconfiguration Agreements, Per Wave, Per Region, as of December 31, 2010

NPSPAC Region	Number of Channels 1-120 FRAs*	Sprint Nextel and Licensee Reach Pre-Contract Agreement*	FRAs Submitted to TA	FRAs Approved by TA	FRAs with Physical Retunes Reported as Completed*
		Number of Frequency Reconfiguration Agreements (FRAs)			
Wave 1	354	354	354	354	349
6	44	44	44	44	44
7	17	17	17	17	17
8	37	37	37	37	37
9	1	1	1	1	1
11	9	9	9	9	9
13	22	22	22	22	22
14	13	13	13	13	13
19	26	26	26	26	25
20	23	23	23	23	20
27	26	26	26	26	26
28	25	25	25	25	25
35	16	16	16	16	16
41	7	7	7	7	7
42	18	18	18	18	17
45	8	8	8	8	8
54	21	21	21	21	21
Multiregion	41	41	41	41	41
Wave 2	205	205	205	205	205
4	11	11	11	11	11
12	6	6	6	6	6
15	6	6	6	6	6
16	12	12	12	12	12
17	12	12	12	12	12
22	34	34	34	34	34
24	16	16	16	16	16
25	4	4	4	4	4
26	4	4	4	4	4
32	1	1	1	1	1
34	2	2	2	2	2
38	1	1	1	1	1
39	25	25	25	25	25
40	12	12	12	12	12
44	2	2	2	2	2
49	3	3	3	3	3
51	14	14	14	14	14
52	8	8	8	8	8
Multiregion	32	32	32	32	32

Appendix 1A

Status of Reconfiguration for Non-Border Licensees in Channels 1-120: Milestones Completed by Number of Frequency Reconfiguration Agreements, Per Wave, Per Region, as of December 31, 2010

NPSPAC Region	Number of Channels 1-120 FRAs*	Sprint Nextel and Licensee Reach Pre-Contract Agreement*	FRAs Submitted to TA	FRAs Approved by TA	FRAs with Physical Retunes Reported as Completed*
Wave 3	241	240	240	240	234
1	15	15	15	15	15
9	88	88	88	88	83
10	45	45	45	45	45
18	17	17	17	17	17
23	17	17	17	17	17
31	23	23	23	23	23
37	6	6	6	6	6
47	6	5	5	5	5
48	3	3	3	3	3
Multiregion	21	21	21	21	20
Wave 4	114	114	114	114	107
2	4	4	4	4	4
3	24	24	24	24	24
5	3	3	3	3	3
10	1	1	1	1	1
18	15	15	15	15	11
21	1	1	1	1	1
23	2	2	2	2	0
29	10	10	10	10	10
30	5	5	5	5	5
33	10	10	10	10	10
36	5	5	5	5	5
43	5	5	5	5	5
50	8	8	8	8	8
53	6	6	6	6	6
54	4	4	4	4	4
63	2	2	2	2	1
Multiregion	9	9	9	9	9
TOTAL	914	913	913	913	895

* Sprint Nextel is the data source for this column. The figures have not been verified by the TA.

Appendix 1B

Status of Reconfiguration for Canadian Border Region Licensees in Stage 1: Milestones Completed by Number of Frequency Reconfiguration Agreements, Per Wave, Per Region, as of December 31, 2010

NPSPAC Region	Number of Stage 1 FRAs*	Sprint Nextel Initiated Contact with Licensee*	Sprint Nextel and Licensee Reach Pre-Contract Agreement*	FRAs Submitted to TA**	FRAs Approved by TA	FRAs with Physical Retunes Reported as Completed*
		Number of Frequency Reconfiguration Agreements (FRAs)				
Canadian Border						
2	2	2	2	2	2	2
12	1	1	1	1	1	0
19	7	7	7	7	7	7
21	6	6	6	6	4	4
22	3	3	3	3	3	3
25	2	2	2	2	2	1
30	4	4	4	4	4	4
32	4	4	4	4	4	4
33	18	18	17	17	15	12
36	2	2	2	2	1	1
43	16	15	15	15	12	11
54	1	1	1	1	1	1
55	3	3	3	3	3	3
Multiregion	7	7	7	7	3	2
TOTAL	76	75	74	74	62	55

* Sprint Nextel is the data source for this column. The figures have not been verified by the TA.

** The TA has withheld approval of certain Canadian Border Region FRAs due to issues that require coordination with licensees in Canada and the Canadian government.

Appendix 2
Status of Reconfiguration for Licensees in Channels 1-120:
Milestones Completed by Number of Call Signs, Per Wave, Per Region, as of December 31, 2010

Public Safety Region (PSR)	PSR Name	Updated Call Sign Population as of 12/31/10	Sprint Nextel Initiated Contact with Licensee	Sprint Nextel and Licensee Reach Pre-Contract Agreement	Sprint Nextel Submits Frequency Reconfiguration Agreement to TA	TA Approves Frequency Reconfiguration Agreement	Through 12/31/10 Call Signs with Reconfiguration Applications Submitted to FCC	Through 12/31/10 Call Signs with Reconfiguration Applications Granted	Sprint Nextel Clears Frequencies	Incumbent Clears Frequencies	Through 12/31/10 Call Signs with Surrender Applications Submitted to FCC	Through 12/31/10 Call signs with Surrender Applications Granted
		Number of Call Signs										
Wave 1	Subtotal	792	790	790	790	789	783	783	787	780	769	761
6	CA - North	107	107	107	107	107	107	107	107	107	107	106
7	Colorado	27	27	27	27	27	27	27	27	27	27	27
8	NY - Metro (CT, NJ, NY, PA)	96	96	96	96	96	96	96	96	96	96	96
11	Hawaii	55	55	55	55	55	55	55	55	55	55	55
13	Illinois	40	40	40	40	40	40	40	40	40	40	40
14	Indiana	27	27	27	27	27	27	27	27	27	27	27
19	ME, NH, VT, MA, RI, CT	74	72	72	72	71	70	70	69	69	58	56
20	MD; DC; VA - Northern	66	66	66	66	66	61	61	66	62	61	60
27	Nevada	63	63	63	63	63	63	63	63	63	63	63
28	NJ, PA, DE	67	67	67	67	67	67	67	67	67	67	67
35	Oregon	48	48	48	48	48	48	48	48	48	47	47
41	Utah	21	21	21	21	21	21	21	21	21	21	21
42	Virginia	52	52	52	52	52	52	52	52	49	51	47
45	Wisconsin	13	13	13	13	13	13	13	13	13	13	13
54	Chicago	36	36	36	36	36	36	36	36	36	36	36
Wave 2	Subtotal	469	469	469	469	469	468	468	469	469	466	466
4	Arkansas	38	38	38	38	38	38	38	38	38	38	38
12	Idaho	14	14	14	14	14	14	14	14	14	14	14
15	Iowa	16	16	16	16	16	16	16	16	16	16	16
16	Kansas	33	33	33	33	33	33	33	33	33	33	33
17	Kentucky	16	16	16	16	16	16	16	16	16	16	16
22	Minnesota	74	74	74	74	74	74	74	74	74	74	74
24	Missouri	37	37	37	37	37	37	37	37	37	37	37
25	Montana	19	19	19	19	19	19	19	19	19	19	19
26	Nebraska	10	10	10	10	10	10	10	10	10	10	10
32	North Dakota	6	6	6	6	6	6	6	6	6	6	6
34	Oklahoma	25	25	25	25	25	25	25	25	25	25	25
38	South Dakota	1	1	1	1	1	1	1	1	1	1	1
39	Tennessee	43	43	43	43	43	43	43	43	43	41	41
40	TX - Dallas	38	38	38	38	38	38	38	38	38	38	38
44	West Virginia	3	3	3	3	3	3	3	3	3	3	3
46	Wyoming	1	1	1	1	1	1	1	1	1	1	1
49	TX - Austin	11	11	11	11	11	11	11	11	11	11	11
51	TX - Houston	42	42	42	42	42	41	41	42	42	41	41
52	TX - Lubbock	42	42	42	42	42	42	42	42	42	42	42


Appendix 2
Status of Reconfiguration for Licensees in Channels 1-120:
Milestones Completed by Number of Call Signs, Per Wave, Per Region, as of December 31, 2010

Public Safety Region (PSR)	PSR Name	Updated Call Sign Population as of 12/31/10	Sprint Nextel Initiated Contact with Licensee	Sprint Nextel and Licensee Reach Pre-Contract Agreement	Sprint Nextel Submits Frequency Reconfiguration Agreement to TA	TA Approves Frequency Reconfiguration Agreement	Through 12/31/10 Call Signs with Reconfiguration Applications Submitted to FCC	Through 12/31/10 Call Signs with Reconfiguration Applications Granted	Sprint Nextel Clears Frequencies	Incumbent Clears Frequencies	Through 12/31/10 Call Signs with Surrender Applications Submitted to FCC	Through 12/31/10 Call signs with Surrender Applications Granted
		Number of Call Signs										
Wave 3	Subtotal	511	511	511	511	511	504	504	505	438	487	479
1	Alabama	9	9	9	9	9	9	9	9	9	9	9
9	Florida	216	216	216	216	216	212	212	214	151	201	198
10	Georgia	49	49	49	49	49	49	49	49	49	49	47
18	Louisiana	79	79	79	79	79	77	77	77	73	72	71
23	Mississippi	23	23	23	23	23	22	22	21	21	21	19
31	North Carolina	67	67	67	67	67	67	67	67	67	67	67
37	South Carolina	37	37	37	37	37	37	37	37	37	37	37
47	Puerto Rico	18	18	18	18	18	18	18	18	18	18	18
48	US Virgin Islands	13	13	13	13	13	13	13	13	13	13	13
Wave 4	Subtotal	831	686	562	542	499	274	256	271	291	235	217
2	Alaska	22	22	22	22	22	22	8	22	22	6	6
3	Arizona*	73	53	51	51	51	51	51	51	51	51	51
5	CA - South*	97	21	6	6	6	5	5	5	5	5	5
21	Michigan	59	42	42	27	15	11	9	10	17	6	6
29	New Mexico*	25	22	22	22	22	22	22	22	22	22	22
30	NY - Albany	91	87	87	87	87	40	38	38	38	37	31
33	Ohio	105	92	62	61	50	29	29	28	31	23	23
36	Pennsylvania	11	11	11	11	10	10	10	10	10	10	9
43	Washington	146	140	64	63	45	35	35	32	42	27	22
50	TX - El Paso*	10	10	10	10	10	10	10	10	10	10	10
53	TX - San Antonio*	16	16	16	16	16	16	16	16	16	15	15
54	MI portion of Chicago	8	7	6	5	5	5	5	5	5	5	5
55	New York - Buffalo	168	163	163	161	160	18	18	22	22	18	12
61	Gulf of Mexico	0	0	0	0	0	0	0	0	0	0	0
62	Marianas	0	0	0	0	0	0	0	0	0	0	0
63	Guam	0	0	0	0	0	0	0	0	0	0	0
Total for Waves 1-4		2603	2456	2332	2312	2268	2029	2011	2032	1978	1957	1923

Notes:

* Data includes call signs in the U.S.-Mexico border region. Data may change depending upon the border area band plan.

- a. Data for Channels 1-120 call signs does not include call signs that were under contract with Sprint Nextel prior to the start of reconfiguration and for which contracts will not be submitted to the TA for review and approval for Sprint Nextel credit.
- b. The current population of call signs has been adjusted for call signs cancelled without a Frequency Reconfiguration Agreement (FRA), and incremented for any call signs added through pending applications. Licensees may cancel licenses or let them expire without entering into an FRA.
- c. Data includes call signs with fixed locations authorized for frequencies in the 851-854 MHz range with adequate geographic data to determine a Public Safety Region.
- d. Data for the call sign population and applications may not match data for Sprint Nextel milestones due to call signs expiring or being cancelled without contracts. In addition, certain FRAs may include call signs undergoing reconfiguration that may be cancelled or assigned without frequencies being changed on that particular call sign. Call signs with old frequencies being deleted via a partial assignment are not included in the delete application data.
- e. Data between Incumbent Clear and Notify and Surrender Applications Submitted to FCC do not always match due to partial assignment applications filed in advance of frequency clearing to expedite the process and occasional time lags in the reporting on licensee frequency clearing.
- f. Incumbent Clear and Notify counts may exceed Sprint Nextel Cleared counts in certain PSRs due to Sprint Nextel data entry delays; incumbents clearing by cancelling licenses for which Sprint Nextel would not need to clear frequencies; or the replacement channels were not currently in operation in Sprint Nextel's network.



Appendix 2
Status of Reconfiguration for Licensees in the Expansion Band:
Milestones Completed by Number of Call Signs, Per Wave, Per Region, as of December 31, 2010

Public Safety Region (PSR)	PSR Name	Updated Call Sign Population as of 12/31/10	Sprint Nextel Initiated Contact with Licensee	Sprint Nextel and Licensee Reach Pre-Contract Agreement	Sprint Nextel Submits Frequency Reconfiguration Agreement to TA	TA Approves Frequency Reconfiguration Agreement	Through 12/31/10 Call Signs with Reconfiguration Applications Submitted to FCC	Through 12/31/10 Call Signs with Reconfiguration Applications Granted	Sprint Nextel Clears Frequencies	Incumbent Clears Frequencies	Through 12/31/10 Call Signs with Surrender Applications Submitted to FCC	Through 12/31/10 Call signs with Surrender Applications Granted
Number of Call Signs												
Wave 1	Subtotal	298	298	293	264	264	218	218	159	148	151	75
6	CA - North	87	87	87	87	87	70	70	12	11	22	19
7	Colorado	15	15	15	15	15	15	15	15	15	14	7
8	NY - Metro (CT, NJ, NY, PA)	36	36	35	35	35	35	35	35	35	34	9
11	Hawaii	5	5	5	5	5	5	5	5	5	5	5
13	Illinois	12	12	11	11	11	11	11	11	11	11	3
14	Indiana	34	34	34	12	12	11	11	12	11	10	6
19	ME, NH, VT, MA, RI, CT	23	23	22	22	22	6	6	6	6	6	4
20	MD; DC; VA - Northern	5	5	5	5	5	1	1	1	5	1	1
27	Nevada	5	5	5	5	5	5	5	5	5	5	2
28	NJ, PA, DE	7	7	5	5	5	5	5	5	5	5	2
35	Oregon	1	1	1	1	1	1	1	1	1	1	0
41	Utah	3	3	3	3	3	3	3	3	3	3	2
42	Virginia	23	23	23	23	23	16	16	15	13	12	3
45	Wisconsin	10	10	10	10	10	10	10	10	4	4	2
54	Chicago	32	32	32	25	25	24	24	23	18	18	10
Wave 2	Subtotal	175	175	175	175	175	117	117	118	114	107	54
4	Arkansas	45	45	45	45	45	7	7	7	7	6	5
12	Idaho	0	0	0	0	0	0	0	0	0	0	0
15	Iowa	16	16	16	16	16	16	16	16	16	16	7
16	Kansas	6	6	6	6	6	1	1	1	2	1	0
17	Kentucky	13	13	13	13	13	12	12	13	12	12	11
22	Minnesota	10	10	10	10	10	10	10	10	10	10	9
24	Missouri	11	11	11	11	11	8	8	8	9	8	5
25	Montana	0	0	0	0	0	0	0	0	0	0	0
26	Nebraska	4	4	4	4	4	4	4	4	2	3	2
32	North Dakota	0	0	0	0	0	0	0	0	0	0	0
34	Oklahoma	3	3	3	3	3	1	1	1	2	1	1
38	South Dakota	0	0	0	0	0	0	0	0	0	0	0
39	Tennessee	28	28	28	28	28	26	26	25	25	25	9
40	TX - Dallas	21	21	21	21	21	16	16	16	15	11	0
44	West Virginia	1	1	1	1	1	1	1	1	1	1	1
46	Wyoming	2	2	2	2	2	2	2	2	2	2	2
49	TX - Austin	9	9	9	9	9	9	9	9	7	7	2
51	TX - Houston	5	5	5	5	5	3	3	4	3	3	0
52	TX - Lubbock	1	1	1	1	1	1	1	1	1	1	0

Appendix 2
Status of Reconfiguration for Licensees in the Expansion Band:
Milestones Completed by Number of Call Signs, Per Wave, Per Region, as of December 31, 2010

Public Safety Region (PSR)	PSR Name	Updated Call Sign Population as of 12/31/10	Sprint Nextel Initiated Contact with Licensee	Sprint Nextel and Licensee Reach Pre-Contract Agreement	Sprint Nextel Submits Frequency Reconfiguration Agreement to TA	TA Approves Frequency Reconfiguration Agreement	Through 12/31/10 Call Signs with Reconfiguration Applications Submitted to FCC	Through 12/31/10 Call Signs with Reconfiguration Applications Granted	Sprint Nextel Clears Frequencies	Incumbent Clears Frequencies	Through 12/31/10 Call Signs with Surrender Applications Submitted to FCC	Through 12/31/10 Call signs with Surrender Applications Granted
Number of Call Signs												
Wave 3	Subtotal	203	199	193	190	189	134	134	133	122	105	43
1	Alabama	29	28	22	19	19	19	19	19	17	15	7
9	Florida	61	61	61	61	61	38	38	34	33	27	11
10	Georgia	29	29	29	29	29	25	25	25	19	22	9
18	Louisiana	17	15	15	15	15	12	12	13	9	5	1
23	Mississippi	18	18	18	18	18	13	13	13	13	10	6
31	North Carolina	23	23	23	23	22	17	17	19	21	16	7
37	South Carolina	24	23	23	23	23	10	10	10	10	10	2
47	Puerto Rico	2	2	2	2	2	0	0	0	0	0	0
48	US Virgin Islands	0	0	0	0	0	0	0	0	0	0	0
Wave 4	Subtotal	283	195	146	144	144	125	125	106	107	104	19
2	Alaska	1	1	1	1	1	1	1	1	1	1	1
3	Arizona*	21	3	2	2	2	2	2	2	2	2	1
5	CA - South*	91	38	24	24	24	16	16	0	0	2	2
21	Michigan	0	0	0	0	0	0	0	0	0	0	0
29	New Mexico*	5	5	5	5	5	4	4	5	3	3	0
30	NY - Albany	62	62	62	62	62	61	61	61	61	61	1
33	Ohio	37	36	12	10	10	4	4	1	4	0	0
36	Pennsylvania	9	8	8	8	8	9	9	8	8	7	5
43	Washington	15	15	6	6	6	6	6	6	6	6	4
50	TX - El Paso*	5	2	2	2	2	2	2	2	2	2	1
53	TX - San Antonio*	17	6	6	6	6	3	3	3	3	3	1
54	MI portion of Chicago	5	4	3	3	3	3	3	3	3	3	3
55	New York - Buffalo	15	15	15	15	15	14	14	14	14	14	0
61	Gulf of Mexico	0	0	0	0	0	0	0	0	0	0	0
62	Marianas	0	0	0	0	0	0	0	0	0	0	0
63	Guam	0	0	0	0	0	0	0	0	0	0	0
Total for Waves 1-4		959	867	807	773	772	594	594	516	491	467	191

Notes:

* Data includes call signs in the U.S.-Mexico border region. Data may change depending upon the border area band plan.

a. Data does not include call signs that were under contract with Sprint Nextel prior to the start of reconfiguration and for which contracts will not be submitted to the TA for review and approval for Sprint Nextel credit.


b. The current population of call signs has been adjusted for call signs cancelled without a Frequency Reconfiguration Agreement (FRA), and incremented for any call signs added through pending applications. Licensees may cancel licenses or let them expire without entering into an FRA.

c. Data includes call signs with fixed locations authorized for frequencies in the Expansion Band with adequate geographic data to determine a Public Safety Region.

d. Data for the call sign population and applications may not match data for Sprint Nextel milestones due to call signs expiring or being cancelled without contracts. In addition, certain FRAs may include call signs undergoing reconfiguration that may be cancelled or assigned without frequencies being changed on that particular call sign. Call signs with old frequencies being deleted via a partial assignment are not included in the delete application data.

e. Data between Incumbent Clear and Notify and Surrender Applications Submitted to FCC do not always match due to partial assignment applications filed in advance of frequency clearing to expedite the process and occasional time lags in the reporting on licensee frequency clearing.

f. Incumbent Clear and Notify counts may exceed Sprint Nextel Cleared counts in certain PSRs due to Sprint Nextel data entry delays; incumbents clearing by cancelling licenses for which Sprint Nextel would not need to clear frequencies; or the replacement channels were not currently in operation in Sprint Nextel's network.



Appendix 2
Status of Reconfiguration for Licensees in NPSPAC Channels:
Milestones Completed by Number of Call Signs, Per Wave, Per Region, as of December 31, 2010

Public Safety Region (PSR)	PSR Name	Updated Call Sign Population as of 12/31/10	Sprint Nextel Initiated Contact with Licensee	Sprint Nextel and Licensee Reach Pre-Contract Agreement	Sprint Nextel Submits Frequency Reconfiguration Agreement to TA	TA Approves Frequency Reconfiguration Agreement	Through 12/31/10 Call Signs with Reconfiguration Applications Submitted to FCC	Through 12/31/10 Call Signs with Reconfiguration Applications Granted	Sprint Nextel Clears Frequencies	Incumbent Clears Frequencies	Through 12/31/10 Call Signs with Surrender Applications Submitted to FCC	Through 12/31/10 Call signs with Surrender Applications Granted
Number of Call Signs												
Wave 1	Subtotal	1927	1886	1870	1722	1722	1425	1425	1409	1216	1258	1258
6	CA - North	140	129	128	126	126	80	80	52	56	44	44
7	Colorado	224	224	224	224	224	220	220	224	224	218	218
8	NY - Metro (CT, NJ, NY, PA)	389	389	388	388	388	347	347	351	337	331	331
11	Hawaii	28	28	28	28	28	28	28	28	28	28	28
13	Illinois	139	139	139	139	139	134	134	138	138	133	133
14	Indiana	148	131	131	16	16	15	15	15	15	14	14
19	ME, NH, VT, MA, RI, CT	134	130	123	123	123	57	57	50	40	34	34
20	MD; DC; VA - Northern	97	94	94	93	93	21	21	17	30	5	5
27	Nevada	38	38	38	36	36	33	33	36	36	26	26
28	NJ, PA, DE	216	213	212	199	199	186	186	194	27	153	153
35	Oregon	39	38	37	37	37	35	35	37	22	31	31
41	Utah	146	146	146	146	146	146	146	146	146	144	144
42	Virginia	53	53	53	53	53	22	22	21	21	12	12
45	Wisconsin	3	3	3	3	3	3	3	3	2	2	2
54	Chicago	133	131	126	111	111	98	98	97	94	83	83
Wave 2	Subtotal	774	760	758	756	756	311	311	339	285	225	223
4	Arkansas	95	95	95	95	95	4	4	4	4	3	2
12	Idaho	0	0	0	0	0	0	0	0	0	0	0
15	Iowa	7	7	7	7	7	7	7	7	7	7	7
16	Kansas	284	281	281	280	280	15	15	15	18	14	14
17	Kentucky	16	16	15	14	14	13	13	14	11	10	10
22	Minnesota	50	50	50	50	50	49	49	50	50	49	49
24	Missouri	20	19	19	19	19	16	16	16	15	14	13
25	Montana	1	1	1	1	1	1	1	1	0	0	0
26	Nebraska	32	32	32	32	32	31	31	32	18	26	26
32	North Dakota	0	0	0	0	0	0	0	0	0	0	0
34	Oklahoma	39	36	36	36	36	12	12	12	8	5	5
38	South Dakota	0	0	0	0	0	0	0	0	0	0	0
39	Tennessee	56	56	56	56	56	50	50	49	49	33	33
40	TX - Dallas	44	44	44	44	44	37	37	36	34	28	28
44	West Virginia	10	9	8	8	8	5	5	5	2	2	2
46	Wyoming	7	7	7	7	7	7	7	7	7	7	7
49	TX - Austin	68	67	67	67	67	40	40	66	34	9	9
51	TX - Houston	43	38	38	38	38	22	22	23	26	16	16
52	TX - Lubbock	2	2	2	2	2	2	2	2	2	2	2

Appendix 2
Status of Reconfiguration for Licensees in NPSPAC Channels:
Milestones Completed by Number of Call Signs, Per Wave, Per Region, as of December 31, 2010

Public Safety Region (PSR)	PSR Name	Updated Call Sign Population as of 12/31/10	Sprint Nextel Initiated Contact with Licensee	Sprint Nextel and Licensee Reach Pre-Contract Agreement	Sprint Nextel Submits Frequency Reconfiguration Agreement to TA	TA Approves Frequency Reconfiguration Agreement	Through 12/31/10 Call Signs with Reconfiguration Applications Submitted to FCC	Through 12/31/10 Call Signs with Reconfiguration Applications Granted	Sprint Nextel Clears Frequencies	Incumbent Clears Frequencies	Through 12/31/10 Call Signs with Surrender Applications Submitted to FCC	Through 12/31/10 Call signs with Surrender Applications Granted
Number of Call Signs												
Wave 3	Subtotal	1030	948	938	932	931	417	416	395	340	193	192
1	Alabama	33	31	24	20	20	18	18	18	16	11	11
9	Florida	330	327	327	327	327	214	213	174	169	68	68
10	Georgia	82	82	80	80	80	70	70	78	57	53	53
18	Louisiana	74	64	64	62	62	37	37	46	18	5	4
23	Mississippi	24	23	22	22	22	13	13	15	12	3	3
31	North Carolina	303	239	239	239	238	34	34	32	37	27	27
37	South Carolina	171	169	169	169	169	31	31	31	31	26	26
47	Puerto Rico	13	13	13	13	13	0	0	1	0	0	0
48	US Virgin Islands	0	0	0	0	0	0	0	0	0	0	0
Wave 4	Subtotal	1653	1319	704	632	628	362	299	309	76	201	198
2	Alaska	1	1	1	1	1	1	1	1	1	1	1
3	Arizona*	108	4	3	2	2	1	1	1	1	1	1
5	CA - South*	378	246	124	64	64	20	19	3	3	3	3
21	Michigan	313	284	14	14	12	4	4	3	2	3	2
29	New Mexico*	9	7	7	7	7	7	7	7	7	6	6
30	NY - Albany	189	189	189	189	189	47	10	10	9	10	10
33	Ohio	166	156	68	61	61	41	41	32	27	16	16
36	Pennsylvania	231	231	231	231	231	217	192	231	5	141	141
43	Washington	172	134	22	21	19	8	8	5	8	5	4
50	TX - El Paso*	4	2	2	2	2	2	2	2	2	2	2
53	TX - San Antonio*	33	17	17	17	17	13	13	13	10	12	12
54	MI portion of Chicago	23	23	1	1	1	0	0	0	0	0	0
55	New York - Buffalo	26	25	25	22	22	1	1	1	1	1	0
61	Gulf of Mexico	0	0	0	0	0	0	0	0	0	0	0
62	Marianas	0	0	0	0	0	0	0	0	0	0	0
63	Guam	0	0	0	0	0	0	0	0	0	0	0
Total for Waves 1-4		5384	4913	4270	4042	4037	2515	2451	2452	1917	1877	1871

Notes:

* Data includes call signs in the U.S.-Mexico border region. Data may change depending upon the border area band plan.

a. Data does not include call signs that were under contract with Sprint Nextel prior to the start of reconfiguration and for which contracts will not be submitted to the TA for review and approval for Sprint Nextel credit.

b. The current population of call signs has been adjusted for call signs cancelled without a Frequency Reconfiguration Agreement (FRA), and incremented for any call signs added through pending applications. Licensees may cancel licenses or let them expire without entering into an FRA.

c. Data includes call signs with fixed locations authorized for frequencies in the 866-869 MHz range, and those with adequate geographic data to determine a Public Safety Region.

d. Data for the call sign population and applications may not match data for Sprint Nextel milestones due to call signs expiring or being cancelled without contracts. In addition, certain FRAs may include call signs undergoing reconfiguration that may be cancelled or assigned without frequencies being changed on that particular call sign. Call signs with old frequencies being deleted via a partial assignment are not included in the delete application data.

e. Data between Incumbent Clear and Notify and Surrender Applications Submitted to FCC do not always match due to partial assignment applications filed in advance of frequency clearing to expedite the process and occasional time lags in the reporting on licensee frequency clearing.

f. As of the second quarter of 2007, the NPSPAC call sign data includes STA NPSPAC call signs and call signs without fixed locations (e.g., mobile-only authorizations).

g. Incumbent Clear and Notify counts may exceed Sprint Nextel Cleared counts in certain PSRs due to Sprint Nextel data entry delays; incumbents clearing by cancelling licenses for which Sprint Nextel would not need to clear frequencies; or the replacement channels were not currently in operation in Sprint Nextel's network.

Appendix 2
Status of NPSPAC Channels
Cleared, Per Region, Per Wave as of December 31, 2010

Public Safety Region (PSR)	PSR Name	Wave	Cleared NPSPAC Channels (25 kHz equivalents)*	Percentage Clear	Percentage Encumbered	Relinquishment Stage Attained	Category in FCC's 3/31/2010 Order**
1	Alabama	3	37	30.83	69.17	2	1
2	Alaska	4	118	98.33	1.67	5	0
3	Arizona	4	0	0	100	1	2
4	Arkansas	2	0	0	100	5	0
5	California - South	4	0	0	100	1	2
6	California - North	1	5	4.17	95.83	1	1
7	Colorado	1	120	100	-	6	0
8	New York - Metropolitan	1	12	10	90	2	1
9	Florida	3	0	0	100	1	1
10	Georgia	3	23	19.17	80.83	5	0
11	Hawaii	1	120	100	0	6	0
12	Idaho	2	120	100	0	6	0
13	Illinois	1	110	91.67	8.33	5	0
14	Indiana	1	1	0.83	99.17	1	1
15	Iowa	2	120	100	0	6	0
16	Kansas	2	3	2.5	97.5	1	1
17	Kentucky	2	80	66.67	33.33	5	0
18	Louisiana	3	0	0	100	1	1
19	Maine, New Hampshire, Vermont, Massachusetts, Rhode Island, Connecticut	1	1	0.83	99.17	1	1
20	Maryland; Washington, DC; Virginia - Northern	1	0	0	100	1	1
21	Michigan	4	0	0	100	1	2
22	Minnesota	2	120	100	0	6	0
23	Mississippi	3	25	20.83	79.17	5	0
24	Missouri	2	78	65	35	5	0
25	Montana	2	114	95	5	5	0
26	Nebraska	2	79	65.83	34.17	5	0
27	Nevada	1	76	63.33	36.67	3	1
28	New Jersey, Pennsylvania, Delaware	1	0	0	100	1	1
29	New Mexico	4	96	80	20	5	0
30	New York - Albany	4	0	0	100	1	2
31	North Carolina	3	0	0	100	1	1
32	North Dakota	2	120	100	0	6	0
33	Ohio	4	0	0	100	1	2
34	Oklahoma	2	16	13.33	86.67	2	1
35	Oregon	1	113	94.17	5.83	5	0
36	Pennsylvania	4	0	0	100	1	1
37	South Carolina	3	0	0	100	1	1
38	South Dakota	2	120	100	0	6	0
39	Tennessee	2	76	63.33	36.67	3	1
40	Texas - Dallas	2	37	30.83	69.17	2	1
41	Utah	1	120	100	0	6	0
42	Virginia	1	7	5.83	94.17	1	1
43	Washington	4	0	0	100	1	2
44	West Virginia	2	85	70.83	29.17	5	0
45	Wisconsin	1	118	98.33	1.67	5	0
46	Wyoming	2	120	100	0	6	0
47	Puerto Rico	3	16	13.33	86.67	5	0

Appendix 2
Status of NPSPAC Channels
Cleared, Per Region, Per Wave as of December 31, 2010

Public Safety Region (PSR)	PSR Name	Wave	Cleared NPSPAC Channels (25 kHz equivalents)*	Percentage Clear	Percentage Encumbered	Relinquishment Stage Attained	Category in FCC's 3/31/2010 Order**
48	U.S. Virgin Islands	3	120	100	0	6	0
49	Texas - Austin	2	3	2.5	97.5	1	1
50	Texas - El Paso	4	106	88.33	11.67	4	2
51	Texas - Houston	2	2	1.67	98.33	1	1
52	Texas - Lubbock	2	112	93.33	6.67	5	0
53	Texas - San Antonio	4	18	15	85	2	2
54	Chicago - Metropolitan	1	1	0.83	99.17	1	1
55	New York - Buffalo	4	84	70	30	3	2
61	Gulf of Mexico	4	120	100	0	6	N/A
62	Marianas	4	120	100	0	6	N/A
63	Guam	4	120	100	0	6	N/A
64	American Samoa	4	120	100	0	6	N/A

* There are 120 25 kHz channel equivalents in the 821-824/866-869 MHz band. For a 25 kHz channel to be cleared, the center NPSPAC channel as well as the adjacent offset channels must be cleared. For instance, to clear 821/866.0625, 821/866.0500 and 821/866.0750 must also be cleared.


** 0 = Sprint Nextel vacates Interleaved Band channels by March 31, 2010; 1 = Sprint Nextel vacates Interleaved Band channels in stages; 2 = Border; N/A = not addressed in FCC's March 31, 2010 Interleaved Order (DA 10-576)

Appendix 2
Status of Reconfiguration for Licensees in the Southeast ESMR Band:
Milestones Completed by Number of Call Signs, Per Wave, Per Region, as of December 31, 2010

Public Safety Region (PSR)	PSR Name	Updated Call Sign Population as of 12/31/10	Sprint Nextel Initiated Contact with Licensee	Sprint Nextel and Licensee Reach Pre-Contract Agreement	Sprint Nextel Submits Frequency Reconfiguration Agreement to TA	TA Approves Frequency Reconfiguration Agreement	Through 12/31/10 Call Signs with Reconfiguration Applications Submitted to FCC	Through 12/31/10 Call Signs with Reconfiguration Applications Granted	Sprint Nextel Clears Frequencies	Incumbent Clears Frequencies	Through 12/31/10 Call Signs with Surrender Applications Submitted to FCC	Through 12/31/10 Call signs with Surrender Applications Granted
Number of Call Signs												
Wave 1	Subtotal	0	0	0	0	0	0	0	0	0	0	0
Wave 2	Subtotal	7	7	7	7	7	7	7	7	7	7	5
39	Tennessee	7	7	7	7	7	7	7	7	7	7	5
Wave 3	Subtotal	237	237	230	227	227	191	191	189	179	176	137
1	Alabama	54	54	47	44	44	44	44	44	40	38	28
9	Florida	32	32	32	32	32	16	16	14	14	14	9
10	Georgia	76	76	76	76	76	73	73	73	67	71	52
18	Louisiana	5	5	5	5	5	5	5	5	4	4	4
23	Mississippi	51	51	51	51	51	44	44	44	45	41	37
31	North Carolina	7	7	7	7	7	2	2	2	2	2	2
37	South Carolina	12	12	12	12	12	7	7	7	7	6	5
Wave 4	Subtotal	0	0	0	0	0	0	0	0	0	0	0
Total for Waves 1-4		244	244	237	234	234	198	198	196	186	183	142

Notes:

- Data for the Southeast ESMR Band call signs does not include call signs that were under contract with Sprint Nextel prior to the start of reconfiguration and for which contracts will not be submitted to the TA for review and approval for Sprint Nextel credit.
- The current population of call signs has been adjusted for call signs cancelled without a Frequency Reconfiguration Agreement (FRA), and incremented for any call signs added through pending applications. Licensees may cancel licenses or let them expire without entering into an FRA.
- Data includes call signs with fixed locations authorized for frequencies in the Southeast ESMR Band with adequate geographic data to determine a Public Safety Region.
- Data for the call sign population and applications may not match data for Sprint Nextel milestones due to call signs expiring or being cancelled without contracts. In addition, certain FRAs may include call signs undergoing reconfiguration that may be cancelled or assigned without frequencies being changed on that particular call sign. Call signs with old frequencies being deleted via a partial assignment are not included in the delete application data.
- Data between Incumbent Clear and Notify and Surrender Applications Submitted to FCC do not always match due to partial assignment applications filed in advance of frequency clearing to expedite the process and occasional time lags in the reporting on licensee frequency clearing.
- Incumbent Clear and Notify counts may exceed Sprint Nextel Cleared counts in certain PSRs due to Sprint Nextel data entry delays; incumbents clearing by cancelling licenses for which Sprint Nextel would not need to clear frequencies; or the replacement channels were not currently in operation in Sprint Nextel's network.



Appendix 2
Status of Reconfiguration for Licensees in the ESMR Band:
Milestones Completed by Number of Call Signs, Per Wave, Per Region, as of December 31, 2010

Public Safety Region (PSR)	PSR Name	Updated Call Sign Population as of 12/31/10	Sprint Nextel Initiated Contact with Licensee	Sprint Nextel and Licensee Reach Pre-Contract Agreement	Sprint Nextel Submits Frequency Reconfiguration Agreement to TA	TA Approves Frequency Reconfiguration Agreement	Through 12/31/10 Call Signs with Reconfiguration Applications Submitted to FCC	Through 12/31/10 Call Signs with Reconfiguration Applications Granted	Sprint Nextel Clears Frequencies	Incumbent Clears Frequencies	Through 12/31/10 Call Signs with Surrender Applications Submitted to FCC	Through 12/31/10 Call signs with Surrender Applications Granted
Number of Call Signs												
Wave 1	Subtotal	1	0	0	0	0	0	0	0	0	0	0
14	Indiana	1	0	0	0	0	0	0	0	0	0	0
Wave 2	Subtotal	4	0	0	0	0	0	0	0	0	0	0
4	Arkansas	3	0	0	0	0	0	0	0	0	0	0
15	Iowa	1	0	0	0	0	0	0	0	0	0	0
Wave 3	Subtotal	42	40	32	2	2	0	0	0	0	0	0
47	Puerto Rico	36	34	30	0	0	0	0	0	0	0	0
48	US Virgin Islands	6	6	2	2	2	0	0	0	0	0	0
Wave 4	Subtotal	0	0	0	0	0	0	0	0	0	0	0
Total for Waves 1-4		47	40	32	2	2	0	0	0	0	0	0

Notes:

- The current population of call signs has been adjusted for call signs cancelled without a Frequency Reconfiguration Agreement (FRA), and incremented for any call signs added through pending applications. Licensees may cancel licenses or let them expire without entering into an FRA.
- Data includes call signs with fixed locations authorized for frequencies in the ESMR Band with adequate geographic data to determine a Public Safety Region.
- Data for the call sign population and applications may not match data for Sprint Nextel milestones due to call signs expiring or being cancelled without contracts. In addition, certain FRAs may include call signs undergoing reconfiguration that may be cancelled or assigned without frequencies being changed on that particular call sign. Call signs with old frequencies being deleted via a partial assignment are not included in the delete application data.
- Data between Incumbent Clear and Notify and Surrender Applications Submitted to FCC do not always match due to partial assignment applications filed in advance of frequency clearing to expedite the process and occasional time lags in the reporting on licensee frequency clearing.
- Incumbent Clear and Notify counts may exceed Sprint Nextel Cleared counts in certain PSRs due to Sprint Nextel data entry delays; incumbents clearing by cancelling licenses for which Sprint Nextel would not need to clear frequencies; or the replacement channels were not currently in operation in Sprint Nextel's network.

Appendix 3A

Status of Reconfiguration for Non-Border Licensees in NPSPAC Channels: Milestones Completed by Number of Frequency Reconfiguration Agreements, Per Wave, Per Region, as of December 31, 2010

NPSPAC Region	Number of Stage 2 FRAs*	Sprint Nextel and Licensee Reach Pre-Contract Agreement*	FRAs Submitted to TA	FRAs Approved by TA	FRAs with Physical Retunes Reported as Completed*
		Number of Frequency Reconfiguration Agreements (FRAs)			
Wave 1	355	351	348	347	220
6	40	40	40	40	32
7	10	9	9	9	9
8	49	48	48	48	38
11	3	3	3	3	3
13	8	7	7	7	6
14	19	19	19	19	17
19	52	51	51	50	30
20	33	33	33	33	2
27	4	4	4	4	4
28	18	18	17	17	11
35	5	5	5	5	5
41	9	9	9	9	3
42	23	23	21	21	8
45	4	4	4	4	4
54	40	40	40	40	32
Multiregion	38	38	38	38	16
Wave 2	226	225	224	224	149
4	9	8	8	8	7
15	16	16	16	16	16
16	20	20	19	19	9
17	17	17	17	17	15
22	15	15	15	15	15
24	13	13	13	13	10
26	17	17	17	17	13
34	8	8	8	8	4
38	1	1	1	1	1
39	24	24	24	24	20
40	32	32	32	32	15
44	1	1	1	1	1
46	2	2	2	2	2
49	15	15	15	15	5
51	10	10	10	10	5
52	2	2	2	2	1
Multiregion	24	24	24	24	10

Appendix 3A

Status of Reconfiguration for Non-Border Licensees in NPSPAC Channels: Milestones Completed by Number of Frequency Reconfiguration Agreements, Per Wave, Per Region, as of December 31, 2010

NPSPAC Region	Number of Stage 2 FRAs*	Sprint Nextel and Licensee Reach Pre-Contract Agreement*	FRAs Submitted to TA	FRAs Approved by TA	FRAs with Physical Retunes Reported as Completed*
		Number of Frequency Reconfiguration Agreements (FRAs)			
Wave 3	237	231	228	227	125
1	20	17	15	15	10
9	58	58	58	58	32
10	45	44	44	44	35
18	29	28	27	27	7
23	15	14	14	14	6
31	31	31	31	30	20
37	15	15	15	15	10
47	6	6	6	6	0
Multiregion	18	18	18	18	5
Wave 4	46	46	46	46	31
2	1	1	1	1	1
3	1	1	1	1	0
5	3	3	3	3	3
29	6	6	6	6	4
30	3	3	3	3	2
33	10	10	10	10	5
36	3	3	3	3	2
43	2	2	2	2	2
50	2	2	2	2	2
53	7	7	7	7	5
54	2	2	2	2	1
Multiregion	6	6	6	6	4
TOTAL	864	853	846	844	525

* Sprint Nextel is the data source for this column. The figures have not been verified by the TA.

Appendix 3B

Status of Reconfiguration for Canadian Border Region Licensees in Stage 2: Milestones Completed by Number of Frequency Reconfiguration Agreements, Per Wave, Per Region, as of December 31, 2010

NPSPAC Region	Number of Stage 2 FRAs*	Sprint Nextel Initiated Contact with Licensee*	Sprint Nextel and Licensee Reach Pre-Contract Agreement*	FRAs Submitted to TA**	FRAs Approved by TA	FRAs with Physical Retunes Reported as Completed*
		Number of Frequency Reconfiguration Agreements (FRAs)				
Canadian Border						
19	1	1	1	1	1	0
21	25	20	19	19	16	2
22	1	1	1	1	1	1
25	1	1	1	1	1	0
30	9	8	8	8	8	4
33	41	36	33	30	30	6
36	2	2	2	2	2	2
43	29	24	19	19	18	7
55	11	10	10	10	9	7
Multiregion	5	5	5	5	5	2
TOTAL	125	108	99	96	91	31

* Sprint Nextel is the data source for this column. The figures have not been verified by the TA.

** The TA has withheld approval of certain Canadian Border Region FRAs due to issues that require coordination with licensees in Canada and the Canadian government.

Appendix 3C

Status of Reconfiguration for Licensees in the ESMR Band: Milestones Completed by Number of Frequency Reconfiguration Agreements, Per Wave, Per Region, as of December 31, 2010

NPSPAC Region	Number of ESMR FRAs	Sprint Nextel and Licensee Reach Pre-Contract Agreement*	FRAs Submitted to TA	FRAs Approved by TA	FRAs with Physical Retunes Reported as Completed*
		Number of Frequency Reconfiguration Agreements (FRAs)			
Wave 1	1	0	0	0	0
14	1	0	0	0	0
Wave 2	2	0	0	0	0
4	1	0	0	0	0
15	1	0	0	0	0
Wave 3	9	4	1	1	0
47	7	3	0	0	0
48	2	1	1	1	0
TOTAL	12	4	1	1	0

* Sprint Nextel is the data source for this column. The figures have not been verified by the TA.

Appendix 4
Entities Filing Expansion Band Elections, as of December 31, 2010

Licensee	ST	Call Sign	Frequencies
Anchorage, Municipality of	AK	KNNQ425	860.9875
Anchorage, Municipality of	AK	WNQL400	860.4875, 860.7125, 860.9875
Anchorage, Municipality of	AK	WPRG698	860.7125
Anchorage, Municipality of	AK	WPRR956	860.7375
North Slope, Borough of	AK	WNDX449	860.7375
North Slope, Borough of	AK	WPZW513	860.7375
North Slope, Borough of	AK	WPZW653	860.7375
Dothan, City of	AL	WPQD755	858.4875
Houston, County of	AL	WPQH284	857.7625, 858.2625
Mobile, County of	AL	WNUX634	857.7625, 857.9875, 858.2375, 858.2625, 858.4375, 858.4625
Northport, City of	AL	WNJD323	857.7125
Bentonville, City of	AR	WPPH830	860.2625
Fayetteville, City of	AR	WPJI661	860.2375, 860.7375
Hot Springs, City of	AR	WPHP482	860.2625
Jefferson, County of	AR	WNVR873	860.2375, 860.2625, 860.7375, 860.9625
Jefferson, County of	AR	WPLY444	860.2125
Paragould, City of	AR	WPFN317	860.2875
Arizona, State of	AZ	WNMY720	860.2125, 860.9375
Flagstaff, City of	AZ	WPWK889	860.4375
Lake Havasu City, City of	AZ	WPXB342	860.4375, 860.9625
Paradise Valley, Town of	AZ	WNMW364	860.2375
Phoenix, City of	AZ	WNMT600	860.9875
Phoenix, City of	AZ	WPNW554	860.9875
Phoenix, City of	AZ	WPWR968	860.9875
Phoenix, City of	AZ	WPWS651	860.9875
Phoenix, City of	AZ	WPWS758	860.9875
Phoenix, City of	AZ	WPWT692	860.9875
Phoenix, City of	AZ	WPWX741	860.9875
Phoenix, City of	AZ	WPWY575	860.9875
Phoenix, City of	AZ	WPXD838	860.9875
Phoenix, City of	AZ	WPXE694	860.9875
Phoenix, City of	AZ	WPXE706	860.9875
City of Palm Springs	CA	WNZH770	860.7125
Contra Costa Community College District	CA	WNMM865	860.2375
Contra Costa Community College District	CA	WNMM866	860.2375
Elk Grove Unified School District	CA	WPJY405	860.7875, 860.8125
Lassen Union School District	CA	WPEF987	860.7875
Lodi, City of	CA	WNLH967	860.2125
Long Beach, City of	CA	KNCR530	860.2375
Los Angeles, County of	CA	KNER447	860.2625
Los Angeles, County of	CA	WPDV636	860.2625
Marin, County of	CA	KNJH407	860.9375
Marin, County of	CA	WPFQ266	860.4625
Merced, City of	CA	WPPX706	860.4375
Monterey Salinas Transit Authority	CA	WPRI866	860.2125
Mountain Valley Emergency Medical Services Agency (Stanislaus County)	CA	WNVJ731	860.9375
Orange, County of, CA	CA	WNIB734	860.2125, 860.4625, 860.7125, 860.9625
Orange, County of, CA	CA	WPMX476	860.2125, 860.4625, 860.7125, 860.9625
Orange, County of, CA	CA	WPMX750	860.2125, 860.4625, 860.7125, 860.9625
Orange, County of, CA	CA	WPMX751	860.2125, 860.4625, 860.7125, 860.9625
Orange, County of, CA	CA	WPMX752	860.2125, 860.4625, 860.7125, 860.9625
Orange, County of, CA	CA	WPMY325	860.2125, 860.4625, 860.7125, 860.9625
Orange, County of, CA	CA	WPMY330	815.2125, 815.4625, 815.7125, 815.9625
Orange, County of, CA	CA	WPMY335	815.2125, 815.4625, 815.7125, 815.9625
Orange, County of, CA	CA	WPMY394	860.2125, 860.4625, 860.7125, 860.9625
Orange, County of, CA	CA	WPMZ774	860.2125, 860.4625, 860.7125, 860.9625
Orange, County of, CA	CA	WPMZ776	860.2125, 860.4625, 860.7125, 860.9625
Orange, County of, CA	CA	WPNP991	860.2125, 860.4625, 860.7125, 860.9625

Appendix 4
Entities Filing Expansion Band Elections, as of December 31, 2010

Licensee	ST	Call Sign	Frequencies
Orange, County of, CA	CA	WQZ938	860.2125, 860.4625, 860.7125, 860.9625
Palo Alto, City of	CA	WNFI750	860.7125
Placer, County of	CA	WPIE742	860.9375
Pleasant Hill, City of	CA	WNMP521	860.4375
Sacramento City Unified School District	CA	WNHX890	860.4625
Sacramento, County of	CA	WNBQ990	860.7125
Sacramento, County of	CA	WPDD467	860.2125, 860.4375
Sacramento, County of	CA	WPWV729	860.4875
Sacramento, County of	CA	WPXL514	860.4875
Sacramento, County of	CA	WQDK496	860.4875
Sacramento, County of	CA	WQDK705	860.4875
San Bernardino, County of	CA	WNNB563	860.2500, 860.4750
San Bernardino, County of	CA	WNNB565	860.2500
San Bernardino, County of	CA	WNNB566	860.4500
San Bernardino, County of	CA	WNNB567	860.2500
San Bernardino, County of	CA	WNNB568	860.2500
San Bernardino, County of	CA	WNNB575	860.2500
San Bernardino, County of	CA	WNNB576	860.4500
San Bernardino, County of	CA	WNNB578	860.2250, 860.9500
San Bernardino, County of	CA	WPMC676	860.2500, 860.4250
San Bernardino, County of	CA	WPNW306	860.2875, 860.8125, 860.8375
San Bernardino, County of	CA	WPNZ337	860.2875, 860.8375
San Bernardino, County of	CA	WPYQ990	860.8125
San Bernardino, County of	CA	WQCW497	860.8125
San Francisco, City and County of	CA	KNGD851	860.4875
San Francisco, City and County of	CA	WNMP411	n/a*
San Francisco, City and County of	CA	WNMP522	860.4625
San Francisco, City and County of	CA	WNNF327	860.4375
San Francisco, City and County of	CA	WPQA782	860.4875
San Francisco, City and County of	CA	WPQF830	860.2125
San Rafael, City of	CA	WNSS412	860.9625
Sierra Community College District	CA	WPIE754	860.9625
Ventura, County of	CA	WPGV544	860.4625
Ventura, County of	CA	WPHY525	860.4625, 860.9625
Watsonville, City of	CA	WPKI847	860.2375
Arapahoe, County of	CO	WNIJ887	860.3125
Aurora, City of	CO	WNAU532	860.7625, 860.9375, 860.9625, 860.9875
Baca, County of	CO	WPNP223	860.2125
Pueblo, City of	CO	WQAL936	860.7125
Connecticut, State of	CT	WPPF755	860.4875
Cromwell, Town of	CT	WNKR770	860.9625
District of Columbia	DC	KNJU834	860.9875
District of Columbia	DC	WPXT459	860.9875
City of West Palm Beach	FL	KNER586	860.7125
City of West Palm Beach	FL	WNKD520	860.2125
Clay, County of	FL	WPDC613	860.4375, 860.9625
Collier, County of	FL	WNLK955	860.2625, 860.4375, 860.4875, 860.7625, 860.9375, 860.9625
Collier, County of	FL	WNSK615	860.4375, 860.4875, 860.7625, 860.9625
Indian River, County of	FL	WNMZ770	860.4875, 860.9875
Indian River, County of	FL	WQHR977	860.9875
Jacksonville, City of	FL	WNFP698	860.2125, 860.2625, 860.4625, 860.4875, 860.9375
Jacksonville, City of	FL	WNRE843	860.9375
Jacksonville, City of	FL	WNSC913	860.2375, 860.7375
Jacksonville, City of	FL	WPGY728	860.9875
Jacksonville, City of	FL	WPTF860	860.4625, 860.7125, 860.9375
Miami, City of	FL	KNGR376	860.2125, 860.4625, 860.7125
Miami, City of	FL	WNCE612	860.2125, 860.4625, 860.7125
Palm Beach, County of	FL	WNHE888	860.3125, 860.3375
Palm Beach, County of	FL	WPRS827	860.3125, 860.3375

Appendix 4
Entities Filing Expansion Band Elections, as of December 31, 2010

Licensee	ST	Call Sign	Frequencies
Reedy Creek Improvement District	FL	WPTU288	860.2625
Saint Lucie, County of	FL	WPDV207	860.2375, 860.4625
The School Board of Broward County, Florida	FL	KNJJ560	860.9375, 860.9625
Volusia, County of	FL	WNHE867	860.2625, 860.4875, 860.7125, 860.7375, 860.7625
Volusia, County of	FL	WPFQ272	860.2625, 860.4875, 860.7125, 860.7375, 860.7625, 860.9375
Volusia, County of	FL	WPPW666	860.2125
DeKalb County Police Department	GA	KNAN828	858.2625
Guam, Government of	GU	WPDA554	860.2125, 860.2375, 860.2625, 860.4625, 860.7125, 860.7375, 860.7625, 860.9875
Northern Mariana Islands, Commonwealth of	GU	WPCG201	860.2625
Northern Mariana Islands, Commonwealth of	GU	WPTY944	860.9875
Honolulu, City and County of	HI	WPQZ565	860.4625
Honolulu, City and County of	HI	WPRG484	860.4625
Iowa City, City of	IA	WNXG714	860.2625
Iowa City, City of	IA	WNXG746	860.9875
Story, County of	IA	WPQI296	860.4375
The University of Iowa Hospital & Clinics	IA	WPKN529	860.2125
Boise, City of	ID	WPII857	860.9375
Emmett Independent School District	ID	WPYY420	860.8875
Idaho, State of	ID	WPIP622	860.7625
Idaho, State of	ID	WPIP626	860.7625
Idaho, State of	ID	WPIS652	860.7625
Nampa & Meridian Irrigation District	ID	WPUD400	860.7875
City Colleges of Chicago	IL	WNMA681	860.2375
Decatur, City of	IL	WNKZ536	860.2625, 860.4625
Deerfield, Village of (Police Department)	IL	WNGC398	860.7375
Effingham, County of	IL	WPNY754	860.4875
Illinois, State of	IL	WQCT712	860.9375
Illinois, State of (Department of Corrections)	IL	WPLR422	860.2625
Illinois, State of (Department of Corrections)	IL	WPMR362	860.7375
Illinois, State of (Department of Corrections)	IL	WPPD278	860.9375
Jefferson, County of	IL	WPTX994	860.4375
La Salle County of	IL	WPUK993	860.4875
Lansing, Village of	IL	WNNS478	860.7375
Marion County ETSB	IL	KNNT505	860.9875
Normal, Town of	IL	WPIX239	860.4875
Ogle County Sheriff's Office	IL	WQCV211	860.7125
Peoria County Sheriffs Department	IL	WQAB235	860.2625, 860.9625, 860.9875
Rolling Meadows, City of	IL	KNJU694	860.2125
Springfield, City of	IL	WQAZ465	860.4875
Tazewell, County of	IL	WPNW387	860.7125
Tazewell, County of	IL	WQCX272	n/a*
Williamson, County of	IL	WPKM918	860.7625
Floyd, County of	IN	WPNQ948	860.4875
Indiana University	IN	WPCW647	860.8875
Steuben, County of	IN	WPDU229	860.2125
Tippecanoe, County of	IN	WNQH693	860.7375
Garden City, City of	KS	WPMI551	860.4375
Kansas City, City of	KS	WNWF608	860.7625, 860.9375
Kansas City, City of	KS	WPGP232	860.3125
Kentucky, Commonwealth of	KY	WQCP214	860.2625
Madison, County of	KY	WNVN963	860.4875, 860.7375
Powderly, City of	KY	WQCD705	860.4375
Richmond, City of	KY	WQDE403	860.2625
Caddo Parish Communications District No 1	LA	WPMA320	860.7125
Caddo Parish Communications District No 1	LA	WPSQ740	860.7125
East Baton Rouge, Parish of	LA	KNJU727	860.7125
Iberia, Parish of	LA	WPQY650	860.7625
Lafourche, Parish of	LA	WPRX834	860.9375

Appendix 4
Entities Filing Expansion Band Elections, as of December 31, 2010

Licensee	ST	Call Sign	Frequencies
Louisiana, State of	LA	WNII532	860.2375
Louisiana, State of	LA	WNII533	860.2375, 860.7625
Louisiana, State of	LA	WNII534	860.7625
Louisiana, State of	LA	WNII535	860.4625, 860.9625
Louisiana, State of	LA	WNII536	860.4375, 860.9875
Louisiana, State of	LA	WNMA687	860.2625
Louisiana, State of	LA	WPHE601	860.7625
Louisiana, State of	LA	WPHE605	860.2375
Louisiana, State of	LA	WPHE609	860.9625
Louisiana, State of	LA	WPHE617	860.9875
Louisiana, State of	LA	WPHE629	860.9625
Louisiana, State of	LA	WPHE633	860.4375
Louisiana, State of	LA	WPHE641	860.7625
Louisiana, State of	LA	WPHE657	860.2375, 860.4375
Louisiana, State of	LA	WPHE661	860.4875
Louisiana, State of	LA	WPHF287	860.9625
Louisiana, State of	LA	WPHG955	860.4625
Louisiana, State of	LA	WPIB392	860.7125
Louisiana, State of	LA	WPIR915	860.4625
Louisiana, State of	LA	WPIR919	860.7125
Louisiana, State of	LA	WPIR923	860.7625
Louisiana, State of	LA	WPJI711	860.4625
Louisiana, State of	LA	WPKD955	860.4625, 860.9625
Louisiana, State of	LA	WPMI999	860.2625
Louisiana, State of	LA	WPMQ475	860.4875
Louisiana, State of	LA	WPNS672	860.9875
Louisiana, State of	LA	WPPE847	860.2125
Louisiana, State of	LA	WPPE848	860.9375
Madison, Parish of	LA	WPMA348	857.9625
Minden, City of	LA	WPWJ531	860.4875
New Orleans Convention Center	LA	WPJS469	860.2375
New Orleans Regional Transit Authority	LA	WPAP726	860.2125, 860.4375
New Orleans, City of	LA	WNCD880	860.7875, 860.8125
Orleans Levee District	LA	WNQC758	860.2625
Orleans Parish School Board	LA	KNJU690	860.7125
Sterlington, Town of	LA	WPNZ848	860.7375
Allegany, County of	MD	WPRS598	860.4875
Baltimore, County of	MD	WNLM765	860.2125, 860.4625, 860.7125, 860.9625
Baltimore, County of	MD	WNLM766	860.2125, 860.4625, 860.7125, 860.9625
Baltimore, County of	MD	WNLM767	860.2125, 860.4625, 860.7125, 860.9625
Baltimore, County of	MD	WNLM768	860.2125, 860.4625, 860.7125, 860.9625
Baltimore, County of	MD	WNLM769	860.2125, 860.4625, 860.7125, 860.9625
Baltimore, County of	MD	WNLM770	860.2125, 860.4625, 860.7125, 860.9625
Baltimore, County of	MD	WNLM771	860.2125, 860.4625, 860.7125, 860.9625
Baltimore, County of	MD	WNLM772	860.2125, 860.4625, 860.7125, 860.9625
Baltimore, County of	MD	WNQK948	860.2125, 860.4625, 860.7125, 860.9625
Garrett, County of (Board of Education)	MD	WPRU936	860.7375
Howard, County of	MD	WPLU397	860.2375, 860.7375
Howard, County of	MD	WPQX905	860.2375, 860.7375
Howard, County of	MD	WPXJ396	860.7375
Salisbury, City of	MD	WPHQ675	860.7625
Somerset, County of	MD	WPWR884	860.9625
Worcester, County of	MD	WPNW557	860.4625, 860.7125
Forest Hills Public Schools	MI	WPUA724	860.7625
Grand Rapids Public Schools	MI	WPIP999	860.2125, 860.9875
Lansing Board of Water & Light	MI	WPYH599	860.3125
Walker, City of	MI	WPVP312	860.4375
Clay, County of	MN	WPLS888	860.7125
Dakota, County of	MN	WPEP246	860.7375
Metropolitan Council/Metro Transit	MN	WPQH695	860.4375

Appendix 4
Entities Filing Expansion Band Elections, as of December 31, 2010

Licensee	ST	Call Sign	Frequencies
Minnesota, State of	MN	WPKG265	815.2375, 815.2625, 815.4375, 815.9375, 815.9875
Minnesota, State of	MN	WPKG266	815.2625, 815.4375, 815.9375, 815.9875
Minnesota, State of	MN	WPYS897	860.2125, 860.2375, 860.4375, 860.7125, 860.7375, 860.9375, 860.9625
Minnesota, State of	MN	WPYY636	815.2125, 815.2375, 815.4375, 815.7125, 815.7375, 815.9375, 815.9625
Minnesota, State of	MN	WPYY637	860.2375, 860.7375, 860.9375, 860.9625
Minnesota, State of	MN	WQDF219	815.9375
Minnesota, State of	MN	WQDF220	860.9375
Minnesota, State of	MN	WQDG878	860.4375, 860.9375, 860.9875
Minnesota, State of	MN	WQDJ490	860.2375, 860.2625, 860.7625, 860.9625
Minnesota, State of	MN	WQDJ508	860.2375, 860.4625, 860.4875, 860.7375, 860.7625
Minnesota, State of	MN	WQDR523	815.2375, 815.2625, 815.4375, 815.4625, 815.4875, 815.7375, 815.7625, 815.9375, 815.9625, 815.9875
Minnesota, State of	MN	WQHF462	860.2375, 860.7125, 860.9625
Minnesota, State of	MN	WQHK535	860.2375, 860.4375, 860.7125, 860.9625
Minnesota, State of	MN	WPER943	860.2375, 860.2625, 860.4375, 860.9375, 860.9875
Minnesota, State of	MN	WPKG359	860.9375
Minnesota, State of	MN	WPKG360	860.2625
Minnesota, State of	MN	WPYM573	860.9875
Moorhead, City of	MN	WPHY859	860.4625
Blue Springs, City of	MO	WNDG561	860.4875
Curators of the University of Missouri	MO	WPJI572	860.2125
Saint Joseph, City of	MO	WPDC582	860.4875
State of Missouri, Department of Corrections	MO	WPUK277	860.9375
Bolivar County E911	MS	WPXA863	860.2375
City of Columbus	MS	WPNS534	858.2125
De Soto, County of	MS	WPCC361	860.4875, 860.7625
Jackson-Evers International Airport Authority	MS	WQDD668	857.9875
Meridian, City of	MS	WQAP232	858.2125
Mississippi, University of	MS	WPJQ621	860.7375
Smith, County of	MS	WPKG621	858.4375
South Mississippi State Hospital	MS	WPQJ606	857.9875
Vicksburg, City of	MS	KNNH519	857.7125, 858.2625
Asheville, City of	NC	WNXR226	860.7625, 860.9875
Guilford, County of	NC	WPEM250	860.7625
McDowell, County of	NC	KNNP950	860.9625
Mecklenburg, County of	NC	WNGU623	860.2375, 860.4875, 860.7375, 860.7625, 860.9875
Mecklenburg, County of	NC	WQGP564	860.2375, 860.4875, 860.7375, 860.7625, 860.9875
North Carolina State Highway Patrol	NC	WNRU500	860.4625, 860.4875
North Carolina State Highway Patrol	NC	WPHM257	860.7125
North Carolina State Highway Patrol	NC	WPHM264	860.4375
North Carolina State Highway Patrol	NC	WPJQ536	860.2625, 860.4375
North Carolina State Highway Patrol	NC	WPKN567	860.4375
North Carolina State Highway Patrol	NC	WPKN591	860.7375
North Carolina State Highway Patrol	NC	WPKN594	860.9875
North Carolina State Highway Patrol	NC	WPMB804	860.4375
North Carolina State Highway Patrol	NC	WPOX341	860.4375
North Carolina State Highway Patrol	NC	WPOX343	860.4375
North Carolina State Highway Patrol	NC	WPOZ292	860.7125
North Carolina State Highway Patrol	NC	WPPB719	860.7125
North Carolina State Highway Patrol	NC	WPRJ405	860.4375
North Carolina State Highway Patrol	NC	WPSM605	n/a*
North Carolina State Highway Patrol	NC	WPYC603	860.4375
North Carolina State Highway Patrol	NC	WQCQ971	860.4875
North Carolina State Highway Patrol	NC	WQCS908	860.9375
Fargo, City of	ND	KNNT448	860.2125
Omaha Public Power District	NE	KNER503	860.4375, 860.4875, 860.9375
Omaha Public Power District	NE	KNER504	860.4375, 860.4875, 860.9375
Omaha Public Power District	NE	WPPY921	860.9375

Appendix 4
Entities Filing Expansion Band Elections, as of December 31, 2010

Licensee	ST	Call Sign	Frequencies
Omaha Public Power District	NE	WPSZ331	860.3375
Omaha Public Power District	NE	WPTA210	860.3375
Scotts Bluff, County of	NE	WPKU672	860.2125, 860.2375, 860.2625, 860.4875, 860.7375
Manchester, City of	NH	WPDK444	860.4875
Atlantic City, City of	NJ	WPRS952	860.7625
Camden, City of	NJ	WNWG655	860.9875
Camden, City of	NJ	WQAF461	860.9875
Delaware River Port Authority	NJ	WPXY839	860.9875
New Jersey Department of Correction	NJ	KNJH415	860.2625
New Jersey Department of Correction	NJ	KNJH416	860.2625
New Jersey, State of	NJ	WNDD570	860.4625, 860.9625
New Jersey, State of	NJ	WNDD571	860.4625, 860.9625
New Jersey, State of	NJ	WNDD572	860.4625, 860.9625
New Jersey, State of	NJ	WNDD573	860.4625, 860.9625
New Jersey, State of	NJ	WNDD574	860.4625, 860.9625
New Jersey, State of	NJ	WNDD575	860.2125, 860.7125
New Jersey, State of	NJ	WNDD576	860.2125, 860.7125
New Jersey, State of	NJ	WNDD577	860.9375
New Jersey, State of	NJ	WNDD578	860.9375
New Jersey, State of	NJ	WNDD579	860.9375
New Jersey, State of	NJ	WNDD580	860.2125, 860.7125
New Jersey, State of	NJ	WNHS409	860.9375
New Jersey, State of	NJ	WNHS410	860.2125, 860.4625, 860.7125, 860.9625
New Jersey, State of	NJ	WNII538	860.9375
New Jersey, State of	NJ	WNJI598	860.9375
New Jersey, State of	NJ	WNPS351	860.4625, 860.9625
New Jersey, State of	NJ	WNXC890	860.4625, 860.9625
New Jersey, State of	NJ	WNXC891	860.2125, 860.7125
New Jersey, State of	NJ	WNXZ718	860.9625
New Jersey, State of	NJ	WNZZ317	860.7125
New Jersey, State of	NJ	WPSE858	860.2125, 860.7125
New Jersey, State of	NJ	WPUH543	860.9375
New Jersey, State of	NJ	WPYQ725	860.4625, 860.9625
New Jersey, State of	NJ	WQBY316	860.4625, 860.9625
Vineland, City of	NJ	WNXZ709	860.4625, 860.9625
Bernalillo, County of	NM	WNZW684	n/a*
Bernalillo, County of	NM	WPUW259	860.4375, 860.9625
State of Nevada	NV	WNZB252	860.7375
State of Nevada	NV	WPKB391	860.7375
State of Nevada	NV	WPKJ524	860.2125, 860.7125, 860.9625
State of Nevada	NV	WPKJ526	860.4625, 860.7375, 860.9625
State of Nevada	NV	WPQD805	860.2125, 860.9875
State of Nevada	NV	WPQD806	860.2125, 860.9875
State of Nevada	NV	WPQZ376	860.2125, 860.4375
State of Nevada	NV	WPRY226	860.2125, 860.9875
State of Nevada	NV	WPRY297	860.2375, 860.7375
State of Nevada	NV	WPST690	860.7375
State of Nevada	NV	WPTR307	860.2125
State of Nevada	NV	WPZZ385	860.2375
State of Nevada	NV	WQAV628	860.2125
State of Nevada	NV	WQAV634	860.2125
University and Community College System	NV	WPWK236	860.4625
Washoe, County of	NV	WPRX312	860.2125, 860.2375, 860.2625, 860.4375, 860.4625, 860.4875, 860.7625, 860.9375, 860.9875
Washoe, County of	NV	WPRX313	860.7625
Albany County Airport Authority	NY	WPBD381	860.7625
Albany, County of	NY	WPCT680	860.7375
Chemung, County of	NY	WPDT243	860.2625
City of Albany	NY	WPWW868	860.2125, 860.4375
City of New York DoITT FCC Licensing Support	NY	KNBX914	860.7375, 860.9875

Appendix 4
Entities Filing Expansion Band Elections, as of December 31, 2010

Licensee	ST	Call Sign	Frequencies
City of New York DoITT FCC Licensing Support	NY	KNER623	860.4375, 860.7625, 860.9375
City of New York DoITT FCC Licensing Support	NY	WPML463	860.7625
City of New York DoITT FCC Licensing Support	NY	WPML524	860.7625
City of New York DoITT FCC Licensing Support	NY	WPML525	860.7625
City of New York DoITT FCC Licensing Support	NY	WPML526	860.7625
City of New York DoITT FCC Licensing Support	NY	WQC1937	860.4375
Colonie, Town of	NY	WNRN976	860.2625
Colonie, Town of	NY	WPJS475	860.2375
New York City Transit Authority	NY	KB23096	815.3875, 815.4125
New York City Transit Authority	NY	KNEH690	860.3875, 860.4125
New York City Transit Authority	NY	KNEH691	815.3875, 815.4125
New York City Transit Authority	NY	WNUB684	860.3875, 860.4125
New York City Transit Authority	NY	WNUB732	860.3875, 860.4125
Niskayuna, Town of	NY	WPKY419	860.9875
Rockland, County of	NY	WPED556	860.7250
Troy, City of	NY	WPPC682	860.9375
Columbus, City of	OH	WNRJ541	860.2125, 860.4875, 860.9375, 860.9875
Forest Park, City of	OH	WNJH360	860.9875
Grove City, City of	OH	WPBY922	860.2375
Southwest Ohio Regional Transit Authority	OH	WPGY687	860.4875, 860.9375
City of Norman	OK	WPPC871	860.7625, 860.9625
Edmond, City of	OK	WPJT968	860.9375
Lincoln, County of	OK	WPVM206	860.7375
Oklahoma, State of	OK	KNBU457	860.2375, 860.2625, 860.4375, 860.4875
Oklahoma, State of	OK	WPIP614	860.7125, 860.7375, 860.7625, 860.9875
Oklahoma, State of	OK	WPIP618	860.2375, 860.4375, 860.4875, 860.7125
Oklahoma, State of	OK	WQCQ850	860.9875
Oklahoma, State of	OK	WQCQ878	860.7125
Oklahoma, State of	OK	WQFN465	860.7125
Oklahoma, State of	OK	WQFN466	860.7375
Oklahoma, State of	OK	WQFN467	860.2625
Oklahoma, State of	OK	WQFR618	860.2125
Oklahoma, State of	OK	WQFR886	860.4875
Oklahoma, State of	OK	WQFR887	860.7625
Oklahoma, State of	OK	WQFR889	860.9375
Oklahoma, State of	OK	WQFR890	860.2375
Oklahoma, State of	OK	WQFZ462	860.7125
Oklahoma, State of	OK	WQGF211	860.4375
Shawnee, City of	OK	WNWV280	860.4625
Bend, City of	OR	WNVN568	860.9625
City of Portland	OR	WNVL283	860.2625, 860.4375, 860.4625, 860.7125
City of Portland	OR	WNZY850	860.2625, 860.4375, 860.4625, 860.7125
City of Portland	OR	WPFQ300	860.8125, 860.8625
Deschutes, County of	OR	WPHE354	860.7375, 860.9875
Deschutes, County of	OR	WPJR649	860.2125, 860.9375
Jackson County Juvenile Department	OR	WQCC874	860.2375
Redmond, City of	OR	WQAY688	860.7625
Salem, City of	OR	WPKB609	860.4875
Washington County Consolidated Communications Agency	OR	WNSK475	860.2375, 860.7375
Washington County Consolidated Communications Agency	OR	WQES432	860.2375, 860.7375
Washington County Consolidated Communications Agency	OR	WQES436	860.2375, 860.7375
Allegheny County Emergency Services	PA	KNJH332	860.2625, 860.4375, 860.7625
Allegheny County Emergency Services	PA	WNWC473	860.2125, 860.4875
Allegheny County Emergency Services	PA	WPJG234	860.2125, 860.4875
Allentown, City of	PA	WPJK416	860.9375
Carlisle, Borough of	PA	KNNK871	860.2375, 860.4875
Chester, County of	PA	KNNM504	860.2375, 860.4375, 860.4875, 860.9875

Appendix 4
Entities Filing Expansion Band Elections, as of December 31, 2010

Licensee	ST	Call Sign	Frequencies
Chester, County of	PA	WPAJ870	860.2625, 860.4375, 860.4875
Chester, County of	PA	WPAJ871	860.2625, 860.4375
Chester, County of	PA	WPCN956	860.2375
Chester, County of	PA	WPCN957	860.2375
Chester, County of	PA	WPHC513	860.2625
Chester, County of	PA	WPHC515	860.2625
Chester, County of	PA	WPHC705	860.4375, 860.4875
Chester, County of	PA	WPHC709	860.4375, 860.4875
Chester, County of	PA	WPHC717	860.4375
Chester, County of	PA	WPHK779	860.4875
Chester, County of	PA	WPJR834	860.2625
Chester, County of	PA	WPXK415	860.4625, 860.9625
Chester, County of	PA	WPMJ468	860.4375
Chester, County of	PA	WPWE515	860.4875
Chester, County of	PA	WPWI590	860.4875
Chester, County of	PA	WPYE456	860.2375, 860.4875
Chester, County of	PA	WPYG324	860.2375, 860.4375, 860.4875
Chester, County of	PA	WPYH558	860.2375, 860.4375, 860.4875
Commonwealth of Penna Bloomsburg University	PA	WPGD607	860.8375
Cumberland County, Pennsylvania Department of Emergency Preparedness	PA	WQAB589	860.4375
Fayette, County of	PA	WPDS263	860.2375
Fayette, County of	PA	WPDS263	860.4625
Fayette, County of	PA	WPDS263	860.9875
Lower Allen, Township of	PA	WPAP650	860.9875
Luzerne, County of	PA	WPMZ512	860.7375
Luzerne, County of	PA	WPQD915	860.9875
Luzerne, County of	PA	WPYT624	860.7125, 860.9625
Philadelphia, City of	PA	WNGE384	860.7375
Philadelphia, City of	PA	WQLU480	860.8375
Philadelphia, City of	PA	WQMB258	860.7375
School District of Philadelphia	PA	WNKV367	860.8125, 860.8375, 860.9125
Westmoreland, County of	PA	WPFG220	860.9375
Westmoreland, County of	PA	WPWE776	860.9375
Westmoreland, County of	PA	WPZS814	860.9375
Westmoreland, County of	PA	WPZU942	860.9375
Whitehall, Borough of	PA	WPRF753	860.7125
Rhode Island, State of	RI	WNCX326	860.3125
Charleston, County of	SC	WNVH447	860.2375, 860.4875, 860.7375, 860.9375
Charleston, County of	SC	WPRR560	860.4625
Clemson, City of	SC	WPKU649	860.7375
Greenville, County of	SC	WPDK619	860.7125
Greenwood, County of	SC	WPOX642	857.7375
South Carolina State Ports Authority	SC	WPLU704	860.7125
South Carolina, State of	SC	WPWM262	860.9875
Spartanburg, County of	SC	WPGR361	860.4625, 860.9375
Spartanburg, County of	SC	WPKZ275	860.2125
Spartanburg, County of	SC	WPLZ536	860.2375, 860.2625
Athens Utilities Board	TN	WQDM490	857.7375
Bartlett, City of	TN	WNVF991	860.7375
Clarksville, City of	TN	WQCL650	860.2375
Jackson Energy Authority	TN	WQBJ748	860.7375
Jackson Energy Authority	TN	WQBJ748	860.7375
Jackson, City of	TN	WPEU965	860.2625, 860.7625
Jackson, City of	TN	WQBB501	860.9875
Memphis Shelby County Airport Authority	TN	WPUQ392	860.2625
Memphis, City of	TN	WNRM943	860.2625
Memphis, City of	TN	WPAB818	860.3375, 860.3875
Obion, County of	TN	WPNS505	860.7125
Obion, County of	TN	WQCW614	860.9625

Appendix 4
Entities Filing Expansion Band Elections, as of December 31, 2010

Licensee	ST	Call Sign	Frequencies
Shelby, County of	TN	WNQU968	860.2125
Tennessee, State of	TN	WPKH401	860.9375
Tennessee, State of	TN	WPZB947	858.4875
Tennessee, State of	TN	WQBY860	857.9875, 860.2375
Anderson County, Texas	TX	WPYA801	860.2375, 860.9875
Austin, City of	TX	WNBZ704	860.2625, 860.4375
Austin, City of	TX	WPYE613	860.2125, 860.2625, 860.4375
Austin, City of	TX	WPYU318	860.4375
City Public Service	TX	WNLI313	860.2875, 860.3375
Dallas, City of	TX	WNBG573	860.7375, 860.9875
Harris, County of	TX	WNBZ674	860.2125, 860.2375, 860.4625, 860.4875, 860.7125
Harris, County of	TX	WPPF214	860.2125, 860.2375, 860.4625, 860.4875, 860.7125
Harris, County of	TX	WQBM285	860.7125
Houston, City of (Dept. of Aviation)	TX	KNDH570	860.2875, 860.3125
Houston, City of (Dept. of Aviation)	TX	WPNW558	860.7375
Metropolitan Transit Authority of Harris County	TX	KRX666	860.3875
Metropolitan Transit Authority of Harris County	TX	WPTD745	860.3875
Missouri City	TX	WNAS493	860.9625
San Antonio, City of	TX	WPBG238	860.3625
Texas Tech University	TX	KNNJ876	860.9625
Travis County Emergency Service Dist #9	TX	KSP328	860.9375
Travis, County of	TX	WPYE612	860.2125, 860.2625
Travis, County of	TX	WPZR511	860.4375
Wichita Falls, City of	TX	WQAW913	860.4625, 860.9625
League City, City of	TX	WNNL329	860.9875
Murray, City of	UT	WPSK554	860.4375
Murray, City of	UT	WPWH838	860.4375
Murray, City of	UT	WPXK838	860.4375
Salt Lake City, City of	UT	KNJU695	860.7625, 860.9625
Salt Lake Department of Airports	UT	WNYR765	860.2375, 860.2625, 860.4875
Salt Lake Department of Airports	UT	WQBM266	860.2625
Salt Lake, County of	UT	WPGJ689	860.4625, 860.7125, 860.7375
Utah Communications Agency Network	UT	KNIV722	860.2125, 860.2375, 860.2625, 860.4375, 860.4625, 860.4875, 860.7125, 860.7375, 860.7625, 860.9625, 860.9875
Utah Communications Agency Network	UT	WQCE706	860.7125
Utah, County of	UT	WPZV887	860.2125, 860.9375
Arlington, County of	VA	KNIQ704	860.4375, 860.7625, 860.9375
Fairfax, County of	VA	KNIH412	860.2625
Fairfax, County of	VA	WNAJ365	860.2625
Virginia Beach, City of	VA	WNAU439	860.4625, 860.4875, 860.7125, 860.7375
Virginia Beach, City of	VA	WNSS359	860.4875, 860.7375
Virginia, Commonwealth of (Department of Corrections)	VA	WPIZ624	860.4875
Virginia, Commonwealth of (NVCC)	VA	WPRR746	860.4875
Chelan County Public Utility District No 1	WA	WPKP369	860.4875, 860.7375, 860.7625, 860.9875
Chelan County Public Utility District No 1	WA	WPKP374	860.4875, 860.7375, 860.7625, 860.9875
Chelan County Public Utility District No 1	WA	WPKP377	860.4875, 860.7375, 860.7625, 860.9875
Clark, County of	WA	WPJY899	860.9875
Clark, County of	WA	WPLR403	860.9625
Clark, County of	WA	WPLX749	860.7625, 860.9375
Clark, County of	WA	WQEQ542	860.9875
King, County of	WA	WQBW725	860.4625, 860.9625
Public Utility District #2 of Grant County, WA	WA	KNNJ860	860.2375, 860.2625, 860.4375
Public Utility District #2 of Grant County, WA	WA	KNNJ862	860.2375
Public Utility District #2 of Grant County, WA	WA	KNNJ865	860.2625
Public Utility District #2 of Grant County, WA	WA	KNNJ866	860.2625
Public Utility District #2 of Grant County, WA	WA	KNNJ867	860.4375
Valley Communications Center	WA	WQBD600	860.2625, 860.7125
East Troy, Town of	WI	WNMD420	860.4375
Oregon Schools	WI	WPMV532	860.8875

Appendix 4
Entities Filing Expansion Band Elections, as of December 31, 2010

Licensee	ST	Call Sign	Frequencies
Ozaukee, County of	WI	WNWS961	860.7125, 860.7625
Sheboygan, County of	WI	WPTS436	860.2625
Watertown Water, City of	WI	WPFD727	860.2375
Wisconsin, University of	WI	WPJH396	860.7875
Morgan, County of	WV	WPSD704	860.2125
Morgan, County of	WV	WPTA421	860.2125
Morgan, County of	WV	WPTA470	860.2125

* Licensee listed a Call Sign on their Expansion Band Election Form that does not have any frequencies within the Expansion Band located at 860-861 MHz (857.5-858.5 MHz in the Southeastern U.S, except within a seventy-mile radius of Atlanta where it is located at 858-858.5 MHz).

Appendix 5
Call Sign-Related Reconfiguration Information, as of December 31, 2010

Current Population of Call Signs, Per Wave, Per Region, as of December 31, 2010							
Public Safety Region (PSR)	PSR Name	Channels 1-120	Expansion Band	NPSPAC Band	SE ESMR Band	ESMR Band	Total
		Number of Call Signs					
Wave 1	Subtotal	792	298	1927	0	1	3018
6	CA - North	107	87	140	0	0	334
7	Colorado	27	15	224	0	0	266
8	NY - Metro (CT, NJ, NY, PA)	96	36	389	0	0	521
11	Hawaii	55	5	28	0	0	88
13	Illinois	40	12	139	0	0	191
14	Indiana	27	34	148	0	1	210
19	ME, NH, VT, MA, RI, CT	74	23	134	0	0	231
20	MD; DC; VA - Northern	66	5	97	0	0	168
27	Nevada	63	5	38	0	0	106
28	NJ, PA, DE	67	7	216	0	0	290
35	Oregon	48	1	39	0	0	88
41	Utah	21	3	146	0	0	170
42	Virginia	52	23	53	0	0	128
45	Wisconsin	13	10	3	0	0	26
54	Chicago	36	32	133	0	0	201
Wave 2	Subtotal	469	175	774	7	4	1429
4	Arkansas	38	45	95	0	3	181
12	Idaho	14	0	0	0	0	14
15	Iowa	16	16	7	0	1	40
16	Kansas	33	6	284	0	0	323
17	Kentucky	16	13	16	0	0	45
22	Minnesota	74	10	50	0	0	134
24	Missouri	37	11	20	0	0	68
25	Montana	19	0	1	0	0	20
26	Nebraska	10	4	32	0	0	46
32	North Dakota	6	0	0	0	0	6
34	Oklahoma	25	3	39	0	0	67
38	South Dakota	1	0	0	0	0	1
39	Tennessee	43	28	56	7	0	134
40	TX - Dallas	38	21	44	0	0	103
44	West Virginia	3	1	10	0	0	14
46	Wyoming	1	2	7	0	0	10
49	TX - Austin	11	9	68	0	0	88
51	TX - Houston	42	5	43	0	0	90
52	TX - Lubbock	42	1	2	0	0	45
Wave 3	Subtotal	511	203	1030	237	42	2023
1	Alabama	9	29	33	54	0	125
9	Florida	216	61	330	32	0	639
10	Georgia	49	29	82	76	0	236
18	Louisiana	79	17	74	5	0	175
23	Mississippi	23	18	24	51	0	116
31	North Carolina	67	23	303	7	0	400
37	South Carolina	37	24	171	12	0	244
47	Puerto Rico	18	2	13	0	36	69
48	US Virgin Islands	13	0	0	0	6	19

Appendix 5
Call Sign-Related Reconfiguration Information, as of December 31, 2010

Current Population of Call Signs, Per Wave, Per Region, as of December 31, 2010							
Public Safety Region (PSR)	PSR Name	Channels 1-120	Expansion Band	NPSPAC Band	SE ESMR Band	ESMR Band	Total
		Number of Call Signs					
Wave 4	Subtotal	831	283	1653	0	0	2767
2	Alaska	22	1	1	0	0	24
3	Arizona*	73	21	108	0	0	202
5	CA - South*	97	91	378	0	0	566
21	Michigan	59	0	313	0	0	372
29	New Mexico*	25	5	9	0	0	39
30	NY - Albany	91	62	189	0	0	342
33	Ohio	105	37	166	0	0	308
36	Pennsylvania	11	9	231	0	0	251
43	Washington	146	15	172	0	0	333
50	TX - El Paso*	10	5	4	0	0	19
53	TX - San Antonio*	16	17	33	0	0	66
54	MI portion of Chicago	8	5	23	0	0	36
55	New York - Buffalo	168	15	26	0	0	209
61	Gulf of Mexico	0	0	0	0	0	0
62	Marianas	0	0	0	0	0	0
63	Guam	0	0	0	0	0	0
Total for Waves 1-4		2603	959	5384	244	47	9237

* Public Safety Region includes call signs in the U.S.-Mexico border region. Data may change depending upon the border area band plan.

Appendix 5

Call Sign-Related Reconfiguration Information for the Canadian Border Regions, as of December 31, 2010

Current Population of Canadian Border Region Call Signs, Per Wave, Per Region, as of December 31, 2010				
Public Safety Region (PSR)	PSR Name	Stage 1	Stage 2	Total
		Number of Call Signs		
Wave 1	Subtotal	17	4	21
19	ME, NH, VT, MA, RI, CT	17	2	19
35	Oregon	0	2	2
Wave 2	Subtotal	55	4	59
12	Idaho	3	0	3
15	Iowa (a)	1	0	1
22	Minnesota	22	3	25
25	Montana	9	1	10
32	North Dakota	20	0	20
Wave 3	Subtotal	0	0	0
Wave 4	Subtotal	166	1540	1706
2	Alaska	21	0	21
21	Michigan	40	343	383
30	NY - Albany	15	246	261
33	Ohio	44	230	274
36	Pennsylvania	3	226	229
43	Washington	31	282	313
54	MI portion of Chicago	2	25	27
55	New York - Buffalo	10	188	198
Total for Waves 1-4		238	1548	1786

Note:

(a) For Non-Canadian Border PSR 15, a call sign has frequencies in both PSR 15 and PSR 22. The reconfiguration of the frequencies on this call sign in PSR 22 necessitated the reconfiguration of the same frequencies in PSR 15.

Appendix 5
Call Sign-Related Reconfiguration Information, as of December 31, 2010

Frequency Proposal Reports for Waves 1-4, as of December 31, 2010														
Status	Wave 1			Wave 2				Wave 3				Wave 4		
	1-120	Exp Band	NPSPAC	1-120	SE ESMR	Exp Band	NPSPAC	1-120	SE ESMR	Exp Band	NPSPAC	1-120	Exp Band	NPSPAC
FPR Sent	100.0%	100.0%	100.0%	100.0%	100.0%	100.0%	100.0%	100.0%	100.0%	100.0%	100.0%	80.3%	64.8%	70.1%
Under Prior Contract	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%
Affected by Border Zone	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	19.7%	35.2%	29.0%
EA/ESMR Related Call Signs	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%
Recent grants, revised or pending proposals	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.9%
FPRs in process	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%
Total	100.0%	100.0%	100.0%	100.0%	100.0%	100.0%	100.0%	100.0%	100.0%	100.0%	100.0%	100.0%	100.0%	100.0%

Notes:

- a. Data for Channels 1-120 call signs excludes call signs that were under contract with Sprint Nextel prior to the start of reconfiguration and for which contracts are not going to be submitted to the TA for review and approval for Sprint Nextel credit. Data for Expansion Band call signs excludes call signs under prior contract and call signs for which licensees have elected not to reconfigure.
- b. The current population of call signs has been adjusted for call signs cancelled without a Frequency Reconfiguration Agreement (FRA), and incremented for any call signs added through pending applications. Licensees may cancel licenses or let them expire without entering into an FRA.
- c. Data for Channels 1-120 call signs includes call signs with at least one primary fixed location authorized for frequencies the 851-854 MHz range with adequate geographic data to determine a PSR. Expansion Band data includes call signs with at least one primary fixed location in the Expansion Band, as the Expansion Band may be defined inside and outside the Southeast ESMR region, with adequate geographic data to determine a PSR. NPSPAC data includes call signs with fixed locations in the 866-869 MHz range with adequate geographic data to determine a PSR. Southeast ESMR Band data includes call signs with fixed locations in the 858.5-862 MHz range within the Southeast ESMR region and with adequate geographic data to determine a PSR. Call signs with locations in multiple PSRs are counted for each PSR. Call signs are counted within every PSR for which they have a fixed primary location.
- d. Data has been adjusted to reflect the change in the band plan in the Atlanta area pursuant to the FCC's October 5, 2005 Memorandum Opinion and Order.

Appendix 6

Status of Frequency Reconfiguration Agreement Review for Non-Border and Canadian Border Region Stage 1,
Per Wave, Per Region, as of December 31, 2010

NPSPAC Region	NPSPAC Region Name	1-5 Days from Receipt	6-10 Days from Receipt	11-15 Days from Receipt	16-20 Days from Receipt	21 Days or More from Receipt	Total
		Number of Frequency Reconfiguration Agreements (FRAs)					
Wave 1	Subtotal	287	52	15	0	0	354
	MultiRegion	20	8	2	0	0	30
6	Northern California	37	6	3	0	0	46
7	Colorado	16	0	1	0	0	17
8	Metropolitan, NYC Area (NY, NJ, CT)	31	6	1	0	0	38
9	Florida	1	0	0	0	0	1
11	Hawaii	7	0	2	0	0	9
13	Illinois	19	2	1	0	0	22
14	Indiana	12	2	1	0	0	15
19	New England	25	2	0	0	0	27
20	DC, Maryland, Northern VA	16	7	0	0	0	23
24	Missouri	0	1	0	0	0	1
27	Nevada	21	3	2	0	0	26
28	Eastern Pennsylvania	24	1	1	0	0	26
35	Oregon	15	1	0	0	0	16
41	Utah	5	2	0	0	0	7
42	Virginia	15	4	0	0	0	19
45	Wisconsin	8	1	0	0	0	9
51	Texas - East (Houston Area)	0	1	0	0	0	1
54	Southern Lake Michigan	15	5	1	0	0	21
Wave 2	Subtotal	166	36	2	1	0	205
	MultiRegion	19	6	2	0	0	27
4	Arkansas	8	3	0	0	0	11
12	Idaho	6	1	0	0	0	7
15	Iowa	4	2	0	0	0	6
16	Kansas	9	2	0	1	0	12
17	Kentucky	10	2	0	0	0	12
22	Minnesota	31	4	0	0	0	35
24	Missouri	12	5	0	0	0	17
25	Montana	4	0	0	0	0	4
26	Nebraska	3	1	0	0	0	4
32	North Dakota	1	0	0	0	0	1
34	Oklahoma	0	2	0	0	0	2
38	South Dakota	1	0	0	0	0	1
39	Tennessee	22	3	0	0	0	25
40	Texas (Central & Northeast)	11	2	0	0	0	13
44	West Virginia	1	1	0	0	0	2
49	Texas - Central (Austin Area)	2	1	0	0	0	3
51	Texas - East (Houston Area)	13	1	0	0	0	14
52	Texas - Panhandle, High Plains & NW	9	0	0	0	0	9

Appendix 6

Status of Frequency Reconfiguration Agreement Review for Non-Border and Canadian Border Region Stage 1,
Per Wave, Per Region, as of December 31, 2010

NPSPAC Region	NPSPAC Region Name	1-5 Days from Receipt	6-10 Days from Receipt	11-15 Days from Receipt	16-20 Days from Receipt	21 Days or More from Receipt	Total
		Number of Frequency Reconfiguration Agreements (FRAs)					
Wave 3	Subtotal	215	20	5	0	0	240
	MultiRegion	12	1	0	0	0	13
1	Alabama	14	1	0	0	0	15
9	Florida	80	10	4	0	0	94
10	Georgia	41	4	0	0	0	45
18	Louisiana	16	1	0	0	0	17
23	Mississippi	16	1	0	0	0	17
31	North Carolina	23	1	0	0	0	24
37	South Carolina	5	1	1	0	0	7
47	Puerto Rico	5	0	0	0	0	5
48	US Virgin Islands	3	0	0	0	0	3
Wave 4	Subtotal	106	7	1	0	0	114
	MultiRegion	7	0	0	0	0	7
2	Alaska	4	0	0	0	0	4
3	Arizona	24	0	0	0	0	24
5	Southern California	3	0	0	0	0	3
10	Georgia	1	0	0	0	0	1
18	Louisiana	11	4	0	0	0	15
21	Michigan	1	0	0	0	0	1
23	Mississippi	2	0	0	0	0	2
29	New Mexico	10	0	0	0	0	10
30	Eastern Upstate NY	5	1	0	0	0	6
31	North Carolina	0	0	1	0	0	1
33	Ohio	10	0	0	0	0	10
36	Western Pennsylvania	5	0	0	0	0	5
43	Washington	5	0	0	0	0	5
50	Texas - West & Central (Midland Area)	8	0	0	0	0	8
53	Texas - Southern (San Antonio)	4	2	0	0	0	6
54	Southern Lake Michigan	4	0	0	0	0	4
63	Guam	2	0	0	0	0	2
Canadian Border	Subtotal	43	15	4	0	0	62
	MultiRegion	3	0	0	0	0	3
2	Alaska	1	1	0	0	0	2
12	Idaho	1	0	0	0	0	1
19	New England	5	2	0	0	0	7
21	Michigan	2	2	0	0	0	4
22	Minnesota	3	0	0	0	0	3
25	Montana	1	1	0	0	0	2
30	Eastern Upstate NY	2	1	1	0	0	4
32	North Dakota	4	0	0	0	0	4
33	Ohio	10	4	1	0	0	15
36	Western Pennsylvania	1	0	0	0	0	1
43	Washington	7	4	1	0	0	12
54	Southern Lake Michigan	1	0	0	0	0	1
55	Western Upstate NY	2	0	1	0	0	3
Totals for Waves 1-4 and Canadian Border		817	130	27	1	0	975

Appendix 7

Status of Frequency Reconfiguration Agreement Review for Non-Border and Canadian Border Region Stage 2,
Per Wave, Per Region, as of December 31, 2010

NPSPAC Region	NPSPAC Region Name	1-5 Days from Receipt	6-10 Days from Receipt	11-15 Days from Receipt	16-20 Days from Receipt	21 Days or More from Receipt	Total
		Number of Frequency Reconfiguration Agreements (FRAs)					
Wave 1	Subtotal	268	67	12	0	0	347
	MultiRegion	13	8	2	0	0	23
6	Northern California	34	7	0	0	0	41
7	Colorado	7	1	1	0	0	9
8	Metropolitan, NYC Area (NY, NJ, CT)	42	8	2	0	0	52
11	Hawaii	1	0	2	0	0	3
13	Illinois	5	2	0	0	0	7
14	Indiana	15	4	0	0	0	19
19	New England	40	11	0	0	0	51
20	DC, Maryland, Northern VA	23	11	1	0	0	35
27	Nevada	3	1	0	0	0	4
28	Eastern Pennsylvania	16	3	0	0	0	19
35	Oregon	6	0	0	0	0	6
41	Utah	8	1	0	0	0	9
42	Virginia	20	2	3	0	0	25
45	Wisconsin	3	1	0	0	0	4
54	Southern Lake Michigan	32	7	1	0	0	40
Wave 2	Subtotal	183	36	5	0	0	224
	MultiRegion	10	4	0	0	0	14
4	Arkansas	8	0	0	0	0	8
15	Iowa	15	1	0	0	0	16
16	Kansas	17	3	0	0	0	20
17	Kentucky	14	3	0	0	0	17
22	Minnesota	16	0	0	0	0	16
24	Missouri	12	1	0	0	0	13
26	Nebraska	13	4	0	0	0	17
34	Oklahoma	8	2	0	0	0	10
38	South Dakota	1	0	0	0	0	1
39	Tennessee	20	5	1	0	0	26
40	Texas (Central & Northeast)	27	5	0	0	0	32
44	West Virginia	1	0	0	0	0	1
46	Wyoming	2	0	1	0	0	3
49	Texas - Central (Austin Area)	12	4	1	0	0	17
51	Texas - East (Houston Area)	5	4	2	0	0	11
52	Texas - Panhandle, High Plains & NW	2	0	0	0	0	2

Appendix 7

Status of Frequency Reconfiguration Agreement Review for Non-Border and Canadian Border Region Stage 2,
Per Wave, Per Region, as of December 31, 2010

NPSPAC Region	NPSPAC Region Name	1-5 Days from Receipt	6-10 Days from Receipt	11-15 Days from Receipt	16-20 Days from Receipt	21 Days or More from Receipt	Total
		Number of Frequency Reconfiguration Agreements (FRAs)					
Wave 3	Subtotal	163	61	4	0	0	228
	MultiRegion	1	1	0	0	0	2
1	Alabama	10	4	1	0	0	15
9	Florida	46	19	2	0	0	67
10	Georgia	36	9	0	0	0	45
18	Louisiana	19	11	0	0	0	30
23	Mississippi	12	2	0	0	0	14
31	North Carolina	23	9	0	0	0	32
37	South Carolina	9	6	1	0	0	16
47	Puerto Rico	6	0	0	0	0	6
48	US Virgin Islands	1	0	0	0	0	1
Wave 4	Subtotal	36	10	0	0	0	46
	MultiRegion	4	2	0	0	0	6
2	Alaska	0	1	0	0	0	1
3	Arizona	1	0	0	0	0	1
5	Southern California	2	1	0	0	0	3
29	New Mexico	4	2	0	0	0	6
30	Eastern Upstate NY	3	0	0	0	0	3
33	Ohio	9	1	0	0	0	10
36	Western Pennsylvania	3	0	0	0	0	3
43	Washington	2	0	0	0	0	2
50	Texas - West & Central (Midland Area)	1	1	0	0	0	2
53	Texas - Southern (San Antonio)	5	2	0	0	0	7
54	Southern Lake Michigan	2	0	0	0	0	2
Canadian Border	Subtotal	66	24	1	0	0	91
	MultiRegion	1	1	0	0	0	2
19	New England	1	0	0	0	0	1
21	Michigan	13	5	0	0	0	18
22	Minnesota	0	1	0	0	0	1
25	Montana	1	0	0	0	0	1
30	Eastern Upstate NY	7	2	0	0	0	9
33	Ohio	22	8	1	0	0	31
36	Western Pennsylvania	1	1	0	0	0	2
43	Washington	15	3	0	0	0	18
55	Western Upstate NY	5	3	0	0	0	8
Totals for Waves 1-4 and Canadian Border		716	198	22	0	0	936

Appendix 8
Summary of Stage 1 FRAs that have Closed, as of December 31, 2010

Stage 1 FRAs			
	Deal Name	TA Completion Certification Receipt Date	Deal Count
Wave 1			
1	Lodi Unified School District	12/22/05	
2	Oregon, State of	12/22/05	
3	Stuart R Slater	12/23/05	
4	RA COMM INC 2	1/10/06	
5	Transit Mix Concrete CO, #2	1/24/06	
6	Wireless Market Source 2	1/26/06	
7	Firstview Communications 2	1/27/06	
8	Billiou Ranch Inc.	2/7/06	
9	Jokers, Lloyd L	2/7/06	
10	Lowery Nelda	2/15/06	
11	Parrot Ranch Company	2/15/06	
12	STOCK, MARCIA	2/15/06	
13	Clifford Broman & Sons Trucking Inc	2/16/06	
14	Coast Hotels and Casinos	2/27/06	
15	Kuypers, John	2/27/06	
16	Vico Construction Company	4/17/06	
17	Clinton Herby - UT - Typecraft II	4/17/06	
18	Crader, R David	4/17/06	
19	GOLD STAR FS INC	4/18/06	
20	High Peak	4/21/06	
21	Taylor, Eugene J	4/21/06	
22	Ruffin Gaming LLC	4/23/06	
23	Boyar, Adam	4/25/06	
24	Plantings By the Sea	4/25/06	
25	Taylor, Dorothy L	4/27/06	
26	Marco Polo Rebanding	4/27/06	
27	Ohio Valley Gas	4/27/06	
28	Espinoza, Raul 2	4/27/06	
29	Sunset Scavenger Corp	4/27/06	
30	Binder Machinery Corporation	4/27/06	
31	Albany, City of	5/3/06	
32	Cunningham, Barbara	5/3/06	
33	Tooele, County Of	5/9/06	
34	Salisbury, Town of	5/9/06	
35	Viking Land Mobile Communications, Inc. (2)	5/9/06	
36	Emery, Connie R	5/10/06	
37	Steg, Bernard (2)	5/10/06	
38	Detweiler, Scott R.	5/15/06	
39	ISG Indiana Harbor Inc.	5/16/06	
40	Myers, Natalie #6 (swap)	5/18/06	
41	Smith, Alton	5/18/06	
42	Gallagher Asphalt #2	5/23/06	
43	Access Ag, Inc.	5/24/06	
44	Super Shuttle International 2	5/24/06	
45	Yamaoka Bros Inc	5/25/06	
46	Chapin Barbara A	5/25/06	
47	Black, Daniel H	6/1/06	
48	EMERY, ROBERT M	6/6/06	
49	Brandenburg, James: Brandenburg, Donald	6/6/06	
50	Cupertino Union School District	6/6/06	
51	PK Smith Limousine Co., Inc. 2	6/8/06	
52	Communication Systems Specialist, Inc.	6/9/06	

Appendix 8
Summary of Stage 1 FRAs that have Closed, as of December 31, 2010

Stage 1 FRAs			
	Deal Name	TA Completion Certification Receipt Date	Deal Count
53	Bresnan Communications, LLC	6/9/06	
54	Patel, Shailesh N #3 (swap)	6/14/06	
55	Chicago, City of - Streets & Sanitation	6/14/06	
56	Sobata, Carolyn:Sobota, Robin A	6/16/06	
57	Ferrari, Julia (Plote)	6/16/06	
58	West County Transportation Agency	6/19/06	
59	Underground Inc	6/21/06	
60	Storer, Donald B.	6/21/06	
61	Perdue Farms Inc:	6/23/06	
62	Henderson, Henry	6/26/06	
63	Estate of Rolland Gonsalves	6/30/06	
64	Resorts USA, Inc.	6/30/06	
65	Dick Anderson and Sons, Inc	7/5/06	
66	841 Bishop, LLC.	7/6/06	
67	Las Vegas Paving	7/6/06	
68	Brock, Harold:Samuel:Dorothy (Nevada)	7/6/06	
69	Celco SND Comm Inc	7/7/06	
70	Wulf, Thomas	7/10/06	
71	CASINO QUEEN INC	7/10/06	
72	Secom Communications 2	7/10/06	
73	Mammoth Recreations, Inc.	7/12/06	
74	Triangle Wireless Inc	7/12/06	
75	Commonwealth Repeater Services, Inc.	7/12/06	
76	Lely, Gerald	7/12/06	
77	PRENTISS PROPERTIES (REBANDING)	7/13/06	
78	Wilbur Ellis Company DBA Helm Fertilizer	7/17/06	
79	SALVATION ARMY HARRISBURG	7/17/06	
80	F & D Enterprises Inc	7/17/06	
81	Denver Radio Electronics & Technology	7/19/06	
82	Sheldon, Gwyneth A #4 (swap)	7/20/06	
83	Clean Water Services	7/21/06	
84	Central Jersey Irrigation	7/24/06	
85	Rocky Mountain Motorists, Inc.	7/24/06	
86	M S Concrete	7/26/06	
87	RADISSON HOTEL AND CONFERENCE CENTER	7/26/06	
88	San Jose Unified School District	7/27/06	
89	Henry Nelch & Son Co	7/28/06	
90	Irving Materials, Inc.	7/28/06	
91	Easton, Town of	7/28/06	
92	Aluminum Company of America 1	7/28/06	
93	A Teichert & Son, Inc.	8/1/06	
94	Blankenbechler, Steve	8/1/06	
95	Church of Jesus Christ of Latter Day Saints	8/1/06	
96	Community Repeater Guinda CA	8/1/06	
97	Mandalay Corp	8/3/06	
98	Total Network Communications Inc	8/3/06	
99	Sangamon, County of (Courthouse)	8/4/06	
100	Lyon, Corey M	8/4/06	
101	Jeffersonville, City of	8/4/06	
102	London Towncars Inc	8/8/06	
103	CU Radio Enterprises, Inc.	8/8/06	
104	CSI Communications DBA Day Wireless Systems	8/9/06	
105	Tilden, Robert	8/9/06	

Appendix 8
Summary of Stage 1 FRAs that have Closed, as of December 31, 2010

Stage 1 FRAs			
	Deal Name	TA Completion Certification Receipt Date	Deal Count
106	Lectro Communications, INC	8/9/06	
107	E&J Gallo Winery	8/14/06	
108	Steuben County 3	8/15/06	
109	Alger, Eve	8/15/06	
110	Shearer Communications	8/15/06	
111	Wheatridge, City of	8/15/06	
112	Whitley County Consolidated Schools	8/16/06	
113	Hardy Plumbing, Heating & Air Conditioning, Inc	8/16/06	
114	Cook Dupage Transporation Inc	8/21/06	
115	Boston Properties Limited Partnership	8/24/06	
116	Excalibur Hotel Casino	8/28/06	
117	Shuluk, Greg	8/28/06	
118	Technology Associates, LLC	8/29/06	
119	Fruit Belt Service Co. Inc	8/30/06	
120	Levi Strauss & Co	8/30/06	
121	Veach, Dorothy	8/30/06	
122	The Boeing Company - Non-Border	8/30/06	
123	Eddie Fowlkes	8/31/06	
124	Methvin, Madeline	9/5/06	
125	Denver Public Schools	9/6/06	
126	Waste Management Holdings, Inc. (2)	9/6/06	
127	Sangamon, County of (Mobile Data)	9/8/06	
128	Granite Construction, Inc	9/8/06	
129	Upper Merion, Township of	9/8/06	
130	Jung, Mark	9/11/06	
131	Ferma Corp	9/20/06	
132	State Farm Mutual Automobile Insurance Co. (2)	9/26/06	
133	State Farm Mutual Automobile Insurance Co. (4)	9/27/06	
134	Mobile Radio of Kokomo Inc	10/5/06	
135	Aeronautical Radio - NJ	10/6/06	
136	Stamford Fire Department	10/6/06	
137	New Star Fresh Foods LLC	10/9/06	
138	NBC Telemundo License Company	10/9/06	
139	Illinois, State Of (Lower 120)	10/12/06	
140	Crane, Bert	10/16/06	
141	Wireless Connections LLC.	10/17/06	
142	PETRY, GAY	10/17/06	
143	Ihilani Rebanding	10/20/06	
144	Wright Jr, Gary L	10/23/06	
145	Waterbury, City of	10/24/06	
146	Dorler Communications Company	11/1/06	
147	Conley, George	11/2/06	
148	TKT INC	11/2/06	
149	DEERE & COMPANY	11/2/06	
150	Morgan, County of (WV)	11/10/06	
151	Rock County, WI	11/13/06	
152	Windham, Town of	11/20/06	
153	GlobeGround North America LLC	11/20/06	
154	Duncan, Gordon L	11/21/06	
155	G & G Communications Inc. Rebanding	11/27/06	
156	Comcast of Connecticut, Inc	11/27/06	
157	Baker Rock Crushing Company	11/27/06	
158	Brooks, Janis	12/1/06	
159	Mountaire Farms	12/5/06	

Appendix 8
Summary of Stage 1 FRAs that have Closed, as of December 31, 2010

Stage 1 FRAs			
	Deal Name	TA Completion Certification Receipt Date	Deal Count
160	Mathews, Frederick J:Mathews JR, Chas J	12/6/06	
161	Wecom Inc. #2 (swap)	12/6/06	
162	Triple C Communications	12/6/06	
163	Mid-State Mobile Radio	12/8/06	
164	Hampden Communications Corp	12/12/06	
165	Weleccki Alan M	12/28/06	
166	Connecticut, State of - CCSU	1/8/07	
167	Aggregate, Inc.	1/17/07	
168	WILLARD AGRI SVC. OF FREDERICK INC	1/19/07	
169	Hartford Hospital - Rebanding	1/19/07	
170	Mc Clatchy Newspapers, Inc.	1/19/07	
171	K&A Mutual Associates Inc.	1/23/07	
172	K5 Construction	1/24/07	
173	Dole Fresh Fruit	1/25/07	
174	WILLE BROTHERS COMPANY	1/25/07	
175	New Haven, City of	1/25/07	
176	Baltimore Gas & Electric Company	1/26/07	
177	Emergency Radio Services, Inc. 2	1/29/07	
178	KLL Wireless, INC	1/29/07	
179	Adler, Philip	2/1/07	
180	William A. Hazel, Inc.	2/2/07	
181	Stoller Construction	2/5/07	
182	Frederick County, MD Board of Education	2/8/07	
183	R. W. MILLER & SONS INC	2/8/07	
184	Frontier Radio	2/9/07	
185	Frederick County, MD (MW-COG)	2/9/07	
186	Caterpillar	2/15/07	
187	Joseph J Albanese Inc	2/15/07	
188	JTE Enterprises, Inc	2/21/07	
189	Brenner, Jerry	2/21/07	
190	Insight Communications Midwest LLC	2/26/07	
191	Lundy Jr, Joseph #5	2/26/07	
192	Nevada Ready Mix II	2/27/07	
193	Sprague, Town of	2/27/07	
194	Sonoma County, CA	3/1/07	
195	WP Company LLC	3/2/07	
196	Lockheed Martin Corporation	3/6/07	
197	Chaney Enterprises (2)	3/8/07	
198	Radon - Norcom	3/15/07	
199	Prairie Group Inc.	3/15/07	
200	Soundview Spectrum, LLC Rebanding	3/15/07	
201	Ocean, county of	3/15/07	
202	Glastonbury Police Department	3/15/07	
203	Hawaii, State of	3/16/07	
204	Metro Electronics Inc	3/16/07	
205	Rhode Island, State of	3/20/07	
206	XW LLC #2 (swap)	3/21/07	
207	Meriden, City of	3/21/07	
208	Mirage Resorts, Inc.	3/26/07	
209	Gerawan Farming (Re-band)	3/27/07	
210	Horizon Mobile Communications, Inc.	3/29/07	
211	Trenton, City of	4/6/07	
212	Montgomery Shuttle	4/11/07	

Appendix 8
Summary of Stage 1 FRAs that have Closed, as of December 31, 2010

Stage 1 FRAs			
	Deal Name	TA Completion Certification Receipt Date	Deal Count
213	Central Bucks School District	4/13/07	
214	Motient (Deal I - L120)	4/17/07	
215	First Student, Inc. (MA)	4/19/07	
216	Motorola (2)	4/20/07	
217	Olde City Taxi Coach Association, Inc.	4/30/07	
218	Durham School Services - North CA	5/1/07	
219	Durham School Services - PHI,PA	5/1/07	
220	Durham School Services - CHI, IL	5/1/07	
221	Sun Cab Inc dba Nellis Cab Company	5/11/07	
222	Pennington, Agnes	5/15/07	
223	PG&E (Re-Band)	5/15/07	
224	Adams, Don Jr.	5/17/07	
225	Anderson, Glen	5/18/07	
226	Rheins, Joy 2	5/23/07	
227	Durham School Services - Decatur, IL	5/23/07	
228	Townsend Booth Corporation Rebanding	5/23/07	
229	Hudson General - NY	5/24/07	
230	Colorado, State Of (L-120)	5/30/07	
231	Vectren Corporation	5/31/07	
232	New York Communications Company, Inc.	6/1/07	
233	O-Hare-Midway Limousine Svcs, Inc. 2	6/4/07	
234	Cumberland, County of	6/5/07	
235	Reilly, Philip	6/5/07	
236	Cohen, Eliahu	6/11/07	
237	Orosz, Joseph Rebanding	6/11/07	
238	Browning Ferris Industries, Inc 2005	6/12/07	
239	Hernandez, David A	6/12/07	
240	RCMH Car Company, Inc. 2	6/14/07	
241	Ragan Communications, Inc. #3 (swap)	6/22/07	
242	Ready Mixed Concrete Company	6/26/07	
243	WHITESIDE, DAVID	6/26/07	
244	Bethlehem, City of	6/27/07	
245	Cure Brothers	6/28/07	
246	Mora, Albert	7/2/07	
247	Desilva Gates Const.	7/2/07	
248	Academy Express Inc.	7/10/07	
249	Thelen Sand and Gravel INC	7/10/07	
250	Illinois Power Company	7/12/07	
251	RSK World, Inc. Rebanding	7/17/07	
252	ANAT, LLC Rebanding	7/23/07	
253	VCF INC.	7/24/07	
254	John E Sola Estate	7/25/07	
255	Egg Harbor, Township of	9/7/07	
256	PCS Communications Inc #2 (swap)	9/19/07	
257	Atlantic, County of	10/3/07	
258	Myers Brothers Inc.	10/23/07	
259	York Cable Television	10/24/07	
260	Montgomery, County of 2005	10/24/07	
261	Union, County of	10/25/07	
262	Craig Antenna Service 2	12/20/07	
263	Rays Radio #2	1/11/08	
264	DuPage, County Of	1/14/08	
265	Nevada Ready Mix	1/15/08	

Appendix 8
Summary of Stage 1 FRAs that have Closed, as of December 31, 2010

Stage 1 FRAs			
	Deal Name	TA Completion Certification Receipt Date	Deal Count
266	Johnson, County of	1/31/08	
267	Peco Energy Company	2/1/08	
268	MCM Construction #2 (swap)	2/12/08	
269	Berkeley, Township of	3/10/08	
270	Murray City Power Department	3/13/08	
271	Redland Genstar Inc.	3/25/08	
272	Peltzer Farm Management, Inc	3/31/08	
273	Illinois Cooperative Association, INC #4	4/11/08	
274	Harris Communications & Electronics	4/14/08	
275	Hudson, County of	4/24/08	
276	Hale, Robert L	5/6/08	
277	Chesterfield County, VA	5/9/08	
278	Quicksilver Express Courier #1	5/19/08	
279	Laidlaw Transit	5/20/08	
280	Manassas City Public Schools	5/27/08	
281	Virginia, Commonwealth of - CNU	5/27/08	
282	Virginia, Commonwealth of - DMV	5/27/08	
283	UNITED COMMUNICATIONS CO	5/27/08	
284	Myers + Brown #6 (swap)	5/27/08	
285	Wireless US, LLC	6/10/08	
286	Concord Body Repair LLC	6/11/08	
287	La Rue Communications	6/23/08	
288	Computer Car Inc	6/30/08	
289	Anhueser Busch Wave 1	7/16/08	
290	Ocean City, Town of	10/1/08	
291	Charter, Tom or Perry DBA - T&P Farms	10/3/08	
292	United Illuminating Company	10/14/08	
293	Connecticut, State of - Rebanding	12/4/08	
294	Kuilima Resort Company Rebanding	1/22/09	
295	Helms Brothers	1/22/09	
296	Seabrook Joint Owners - Rebanding	1/26/09	
297	Fresno Unified School District	1/30/09	
298	Ameren Services Company	2/16/09	
299	Regency Cab Inc. (Reband)	2/25/09	
300	Roanoke, County of (VA)	3/23/09	
301	Roy Street Enterprises Inc.	3/24/09	
302	Essex, County of	3/24/09	
303	Sandwich, Town of	4/9/09	
304	New Jersey Turnpike Authority	5/4/09	
305	Chevron USA - California	5/6/09	
306	MARYLAND, STATE OF- MDOT- MAA	5/6/09	
307	Mashpee, Town of	5/12/09	
308	California State Auto Assn.	5/18/09	
309	G & P Communications	6/12/09	
310	Smith, Michael D	6/22/09	
311	SUSQUEHANNA TOWNSHIP	6/24/09	
312	Passaic, City of	6/29/09	
313	Fresno Mobile Radio, Inc. (rebanding)	7/16/09	
314	Ledgemere-Maine	7/17/09	
315	Lectracom, Inc. 2	8/4/09	
316	Norfolk, City of	9/1/09	
317	FOB INC	9/1/09	
318	WCCCA	9/15/09	

Appendix 8
Summary of Stage 1 FRAs that have Closed, as of December 31, 2010

Stage 1 FRAs			
	Deal Name	TA Completion Certification Receipt Date	Deal Count
319	Maryland, State of - Rebanding	9/22/09	
320	Bourne, Town of	10/2/09	
321	Portland, City of	10/8/09	
322	City Pic Corporation	10/20/09	
323	Tarco Inc.	10/28/09	
324	Radio Service Inc	11/11/09	
325	Colmar Fire Company	1/6/10	
326	Mobile Telephone & Paging #2	1/26/10	
327	New Jersey, State of	4/14/10	
328	Bristol, County of (MA)	5/3/10	
329	Pataco, Nancy 2	5/11/10	
330	Cambridge, City of (MA)	6/25/10	
331	Industrial Communications Co	7/20/10	
332	Consolidated Edison Company of New York, Inc.	12/9/10	
333	Henrico County Public Schools VA	12/14/10	
	Subtotal FRA count for Wave 1		333
Wave 2			
1	Lees Summit Board of Education	12/6/05	
2	Maplewood, City of	1/3/06	
3	Raft River Rural Electric Corp	1/5/06	
4	Zenk, John	1/10/06	
5	Idaho Supreme Potatoes Inc.	2/3/06	
6	NEBCO Inc.	2/27/06	
7	Electronic Specialties, Inc	3/8/06	
8	Johnson, Christian	3/14/06	
9	Champion Communication Services	3/14/06	
10	Lyondell Citgo	3/27/06	
11	McMahon, Eric	4/17/06	
12	First Student, Inc. (MN)	4/17/06	
13	STEIER, TIM	4/21/06	
14	Fischer, Craig D	4/21/06	
15	Metro Communications LLC 3	4/27/06	
16	Triple D Communications Inc	4/27/06	
17	Seba Bros Farms Inc	4/27/06	
18	Hewlett Packard Company Inc.	5/5/06	
19	Mid Tennessee Third Mobile	5/9/06	
20	Jimi Malavia	5/9/06	
21	Radioland Inc	5/15/06	
22	Cox Communications-Wichita, KS	5/15/06	
23	Battles Communications 2	5/15/06	
24	Minnesota, State of	5/15/06	
25	Best D & D	5/18/06	
26	Smith, Eleanor (2)	5/18/06	
27	STINNETT HEATER TREATER REPAIRS	5/24/06	
28	Jimmy A. Epperson 2	5/25/06	
29	Graybill Electronics Inc	5/25/06	
30	Telebeep Inc.	6/1/06	
31	Frontier El Dorado Refining	6/1/06	
32	L E Myers	6/2/06	
33	Melba School District 136	6/6/06	
34	J Lee Milligan	6/6/06	
35	Roadrunner Transportation	6/6/06	
36	HOLSUM BAKERS INC DBA CAPROCK COMMUNICATIONS	6/9/06	

Appendix 8
Summary of Stage 1 FRAs that have Closed, as of December 31, 2010

Stage 1 FRAs			
	Deal Name	TA Completion Certification Receipt Date	Deal Count
37	Boyar, Chris	6/9/06	
38	Pine Bluff, City of, AR	6/16/06	
39	Kenton County Airport Board	6/19/06	
40	Minneapolis, City of, MN	6/19/06	
41	Houston 900 Network	6/23/06	
42	Hopkins, Terry (800 Rebanding - Nashville)	6/26/06	
43	Wood Communications 2	6/28/06	
44	Balis, Gregory K	6/28/06	
45	Douglas E Morris Profit Sharing Trust	6/29/06	
46	Scott Strouts DBA ABC Taxi	7/5/06	
47	Ashland Construction Communications	7/6/06	
48	Edward Butler (rebanding)	7/6/06	
49	West Central Communications 2	7/12/06	
50	North Kansas City, City of (School District)	7/13/06	
51	TFMCOMM	7/13/06	
52	Fred Weber Inc.	7/19/06	
53	Estate of Joseph C Thames	7/21/06	
54	Allied Services LLC	7/26/06	
55	John Herby - Typecraft	7/27/06	
56	Alperowitz, Francine	7/28/06	
57	Leonardt, Bruno	8/1/06	
58	Williamstown, City of	8/7/06	
59	21st Century Wireless (L120 Rebanding)	8/9/06	
60	MOLITOR FARMS INC.	8/9/06	
61	BELLAR COMMUNICATIONS CO	8/14/06	
62	Davis Jr, Clifton	8/15/06	
63	AMES CONSTRUCTION INC	8/15/06	
64	Martha Herby - Typecraft	8/16/06	
65	Craighead, County of, AR	8/16/06	
66	STIER TRANSPORTATION SERVICES INC	8/18/06	
67	CO OP AGRICULTURE CENTER	8/24/06	
68	Minnesota Mobile Telephone	8/24/06	
69	Miller, Cleo	8/24/06	
70	AIRTEL WIRELESS, LLC	8/28/06	
71	Dakota Dunes, City of	8/28/06	
72	Lehman Roberts	9/15/06	
73	WATONWAN FARM SERVICE	9/27/06	
74	HEARTHSTONE ENTERPRISES INC	10/3/06	
75	Gateway Wireless Services 3	10/4/06	
76	AVR INC	10/6/06	
77	Howell SR. Michael H	10/12/06	
78	ACTION RADIO & COMMUNICATIONS INC	10/23/06	
79	Aeronautical Radio Inc	10/27/06	
80	Richardson, TX City of	10/30/06	
81	HOPKINS, CITY OF	10/31/06	
82	Schmidtke, Dave	11/1/06	
83	Crittenden County, AR	11/1/06	
84	Midwest City, City of OK	11/2/06	
85	Richard Raabe - Typecraft 2005	11/8/06	
86	C & W COMMUNICATIONS INC	11/9/06	
87	John Knox Village	11/10/06	
88	ATHENS UTILITIES BOARD, TN	11/17/06	
89	C S Leasing	11/27/06	

Appendix 8
Summary of Stage 1 FRAs that have Closed, as of December 31, 2010

Stage 1 FRAs			
	Deal Name	TA Completion Certification Receipt Date	Deal Count
90	Dallas County, TX	11/27/06	
91	Aeronautical Radio - MS, TN, Brunswick GA	11/29/06	
92	Eastman Chemical Company	12/1/06	
93	American Red Cross	12/1/06	
94	Union Carbide Corporation	12/8/06	
95	MUSTANG, CITY OF, OK	12/15/06	
96	Bismarck, City of	12/27/06	
97	CHATTANOOGA SMR INC	1/3/07	
98	Griffin, Bryan E	1/3/07	
99	Douglas County, KS	1/3/07	
100	Callahan Tower Joint Venture	1/5/07	
101	Curtis Well Servicing	1/10/07	
102	Corey Seppmann Well Drilling	1/17/07	
103	W G Block Co	1/17/07	
104	Xcel	1/18/07	
105	Brush, Peter H	2/1/07	
106	Anchorage, City of	2/5/07	
107	Gem State Communications, Inc.	2/5/07	
108	CEMSTONE PRODUCTS COMPANY	2/7/07	
109	Snyder, Kenneth C.	2/8/07	
110	Sater, Gary N. #3 (swap)	2/12/07	
111	MATTSON WELL COMPANY	2/19/07	
112	Occidental Permian LTD	2/26/07	
113	Crescent, The	2/26/07	
114	Electronic Engineering Co. #3	2/26/07	
115	EBENHYOH, DANIEL	2/26/07	
116	Holes Inc	2/27/07	
117	Gerbus Bros Construction Co	2/28/07	
118	Grant County, AR	3/5/07	
119	SP100 SOUTH 5TH STREET LLC & SP150 SOUTH STREET LLC	3/5/07	
120	SR Communications Associates	3/6/07	
121	Alpha Wireless Communications Co. #2 (swap)	3/13/07	
122	Wenner Farms	3/14/07	
123	Northwest Airlines, Inc. #2	3/15/07	
124	Young, Chris:Paschall, Larry A	3/15/07	
125	Hennepin County, MN	3/15/07	
126	Boulder Ag	3/20/07	
127	Charleston Housing	3/22/07	
128	Green Isle Countryside Farms	3/28/07	
129	JP Jenkins, Inc. (2)	3/28/07	
130	Comm Center/Phoenix Distributing	4/3/07	
131	W A Ellis Construction Company	4/9/07	
132	TOTAL PETROCHEMICALS USA, INC.	4/9/07	
133	MO ARK Communications Inc. #2	4/11/07	
134	Sebastian, County of, AR	4/13/07	
135	G & D Communications Inc #2	4/19/07	
136	Durham School Services - MO	5/1/07	
137	Intermountain Communications of Southern Idaho Inc. #6	5/2/07	
138	Berry Hill, City of	5/14/07	
139	Raymer, Joe R	5/17/07	
140	Chevron Phillips Chemical Co LP	5/17/07	
141	Minnesota, State of - Department of Corrections	5/18/07	
142	Ford Communications Inc. #3	5/24/07	

Appendix 8
Summary of Stage 1 FRAs that have Closed, as of December 31, 2010

Stage 1 FRAs			
	Deal Name	TA Completion Certification Receipt Date	Deal Count
143	JRJ Paving	5/24/07	
144	Leavenworth County, KS	6/4/07	
145	Main Street Partners	6/7/07	
146	Central Communications & Electronics	6/11/07	
147	Challenger Construction Inc.	6/11/07	
148	A Communications LLC	6/12/07	
149	Lexington Fayette Urban County Government	6/25/07	
150	Hertz Rent A Car	7/2/07	
151	Aldredge, RW:Kay, AP:Weishuhn G	7/2/07	
152	Bass Enterprises Production Company	7/23/07	
153	Airport Fast Park	7/23/07	
154	Bridgeport Tank Trucks	8/15/07	
155	PEACOCK, JOHN F	8/24/07	
156	Gladstone, City of	8/24/07	
157	Fayette, County of	9/13/07	
158	BLISS, ROBERT D	10/10/07	
159	HILLIARD, HAROLD 2	10/17/07	
160	Baptist Medical System	10/17/07	
161	Grays Knob Coal Co Inc.	10/17/07	
162	Laidlaw (Wave 2 and 3)	10/18/07	
163	Meek, Larry (Rebanding)	10/23/07	
164	Capital Aggregates Inc	10/23/07	
165	Derby, City of	11/16/07	
166	SEPTRAN INC	12/12/07	
167	Denton, City of, TX	1/14/08	
168	Self Radio Inc/Self Brothers Oil Company (3)	2/18/08	
169	Sedgwick County, KS	2/19/08	
170	Entergy	2/27/08	
171	Kansas, State of	3/10/08	
172	Mobil Oil Telecom LTD #2	3/21/08	
173	Mid American Energy Co	4/29/08	
174	Anheuser Busch Waves 2-3	5/5/08	
175	Covington, City of	5/27/08	
176	Levake, Martin 2005	5/27/08	
177	Waste Connections of Tennessee, Inc.	6/10/08	
178	Quicksilver Express Courier - Wave 2	7/16/08	
179	Burkhardt, Phillip	7/17/08	
180	CenterPoint Energy Gas Transmission	8/7/08	
181	ConocoPhillips Communications Inc. #2	9/29/08	
182	Pitcock and Williams	10/1/08	
183	First Digital Holdings LLC	10/20/08	
184	Conway, City of, AR	10/21/08	
185	Conduff, Archie	11/18/08	
186	McClellan, Odis	4/7/09	
187	Williamson, Bruce (EA & Site License)	5/14/09	
188	HAMILTON, COUNTY OF, TN	5/19/09	
189	Adler, Susan	7/6/09	
190	Gulf Coast Electronics	7/17/09	
191	Duke Energy #3 (rebanding)	7/17/09	
192	Rainbow Taxi Corporation	7/28/09	
193	CINCINNATI, CITY OF, OH	10/20/09	
194	Gossett, Ron and Barbara	11/9/09	
195	CenterPoint Energy, Inc.	12/30/09	

Appendix 8
Summary of Stage 1 FRAs that have Closed, as of December 31, 2010

Stage 1 FRAs			
	Deal Name	TA Completion Certification Receipt Date	Deal Count
196	Morgan, William A	1/26/10	
197	Houston ISD	2/18/10	
198	Enogex	4/9/10	
199	Brandywine Realty Trust	4/27/10	
200	Aquila Inc	5/17/10	
201	Hare, Gregory	10/21/10	
202	Cartwright Communication Technology, Inc. 2	11/23/10	
	Subtotal FRA count for Wave 2		202
Wave 3			
1	Cargill Juice North America, Inc	1/3/06	
2	Time Warner Entertainment - Advance/Newhouse Partnership	3/27/06	
3	North Communications of PR	5/10/06	
4	Curry & Company Plumbing	5/10/06	
5	WILEMON, JERRY W	5/17/06	
6	Highland Wireless Services, L.L.C.	5/23/06	
7	BOULWARE, WINSTON	6/20/06	
8	RODD ELECTRONICS INC	6/29/06	
9	MODERN COMMUNICATIONS OF GREENVILLE MISSISSIPPI INC	7/7/06	
10	Shreveport Communications	7/11/06	
11	Ben Hill Griffin	7/11/06	
12	QUADRATICS INC	7/14/06	
13	Bright House Networks, LLC	7/19/06	
14	HOUSTON, COUNTY OF, AL	7/21/06	
15	Fulk, Gray L.	7/26/06	
16	LYKES BROTHERS INC	8/1/06	
17	BYRD, ALAN P	8/5/06	
18	INGRAM GROVE SERVICE INC	8/9/06	
19	TRI CO COMMUNICATIONS	8/10/06	
20	GASTONIA, CITY OF, NC	8/15/06	
21	MEARS DESTINATION SERVICES INC	8/15/06	
22	LOUISBURG, TOWN OF, NC	8/15/06	
23	MORGANTON, CITY OF, NC	8/28/06	
24	ASHFORD, CITY OF, AL	8/30/06	
25	SUPERSHUTTLE INTERNATIONAL - Wave 3	9/6/06	
26	White, James	9/8/06	
27	AFLAC	9/15/06	
28	WATERS BROTHERS CONTRACTING	9/15/06	
29	BUDDYS PHONE PATCH INC	9/20/06	
30	State Farm Mutual Automobile Insurance Co. (3)	9/27/06	
31	OXFORD, CITY OF, NC	10/6/06	
32	Rabalais Jr, Ronald J	10/11/06	
33	SAINT JOSEPH HOSPITAL INC	10/17/06	
34	BJM and Associates Inc	10/17/06	
35	CellSMR South Inc	10/17/06	
36	WIRELESS TECHNOLOGY EQUIPMENT COMPANY INC	10/27/06	
37	Two Way Communications, Inc. LA	11/2/06	
38	Woodard Comm Corp #2	11/7/06	
39	MADISON, PARISH OF, LA	11/17/06	
40	Waste Services of Florida, Inc.	11/17/06	
41	EVERGLADES COMMUNICATIONS INC	11/20/06	
42	CHARLOTTE, CITY OF, NC	11/21/06	
43	TAMPA ELECTRIC COMPANY	11/21/06	
44	WASHINGTON, COUNTY OF, FL	11/27/06	

Appendix 8
Summary of Stage 1 FRAs that have Closed, as of December 31, 2010

Stage 1 FRAs			
	Deal Name	TA Completion Certification Receipt Date	Deal Count
45	Action Community Center	11/27/06	
46	TALLULAH, CITY OF, LA	11/29/06	
47	VESTAVIA HILLS, CITY OF, AL	12/6/06	
48	CNF TRANSPORTATION INC	12/8/06	
49	TALLAPOOSA, COUNTY OF, AL	12/11/06	
50	PATTERSON COMMUNICATIONS & ELECTRONICS	12/11/06	
51	HARALSON, COUNTY OF, GA	12/13/06	
52	JACK M BERRY INC	12/13/06	
53	ARC TRANSIT INC	12/15/06	
54	Electronic Maintenance Company	12/19/06	
55	Perry, County of, MS	12/27/06	
56	HATTIESBURG-LAUREL REGIONAL AIRPORT AUTHORITY, MS	12/27/06	
57	Florida, State of - Ranger Drainage District	12/28/06	
58	S C DEPARTMENT OF MENTAL HEALTH, SC	1/3/07	
59	COLUMBUS, CITY OF, GA - Airport	1/17/07	
60	FLOYD HEALTHCARE MANAGEMENT INC DBA FLOYD MEDICAL CENTER	1/17/07	
61	HORN LAKE, CITY OF, MS	1/18/07	
62	GWINNETT, COUNTY OF, GA	1/30/07	
63	Louisiana Transit Company Inc.	1/30/07	
64	Palm Beach County Solid Waste Authority	1/31/07	
65	North Carolina, State of - DOC	2/2/07	
66	Donn Barr - Virgin Islands	2/2/07	
67	NEIGHBORLY Care Network, Inc.	2/12/07	
68	ALPHARETTA, CITY OF, GA	2/15/07	
69	UNITED STATES SUGAR CORPORATION	2/15/07	
70	SUGAR CANE GROWERS COOPERATIVE OF FLORIDA	2/15/07	
71	GASTON, COUNTY OF, NC	2/21/07	
72	Monroe - Southern	2/22/07	
73	Community Repeater Athens GA	2/23/07	
74	MOUNTAIN PARK, CITY OF, GA	2/26/07	
75	PURSER, MARK S DBA MSP COMMUNICATIONS	2/26/07	
76	LAWRENCEVILLE, CITY OF, GA	2/27/07	
77	FLORIDA HOSPITAL	2/27/07	
78	Whitley's Communications Service	3/1/07	
79	ANDERSON, CITY OF, SC	3/2/07	
80	SUNSTATE COMMUNICATIONS INC	3/2/07	
81	MICRO TECHNOLOGY SOUTHEAST	3/5/07	
82	RE MAX AGENTS REALTY INC DBA RE MAX AGENTS REALTY INC	3/5/07	
83	SAINT PETERSBURG, CITY OF, FL	3/5/07	
84	LANTANA, TOWN OF, FL	3/5/07	
85	PINEVILLE, TOWN OF, NC	3/12/07	
86	Federal Express Corporation	3/13/07	
87	PALM BEACH, COUNTY OF, FL	3/15/07	
88	High Tech Communications Services Inc	3/16/07	
89	WILSON, CITY OF, NC	3/20/07	
90	SHAW INDUSTRIES INC	3/21/07	
91	NORTH CAROLINA, STATE OF	3/23/07	
92	Richland, City of, MS	3/26/07	
93	Cameron Parish , LA	3/26/07	
94	State Farm Mutual Automobile Insurance Companies - Wave 3	3/27/07	
95	Dothan City Schools	3/27/07	
96	Huntsville Radio Service, Inc.	3/27/07	
97	Martha Herby - Virgin Islands	3/27/07	

Appendix 8
Summary of Stage 1 FRAs that have Closed, as of December 31, 2010

Stage 1 FRAs			
	Deal Name	TA Completion Certification Receipt Date	Deal Count
98	Mississippi DOT	3/27/07	
99	De Soto County, FL	3/28/07	
100	GAINESVILLE, CITY OF, GA	3/30/07	
101	ROSWELL, CITY OF, GA	4/2/07	
102	Communications Leasing Corp	4/3/07	
103	LAKELAND, CITY OF, FL	4/6/07	
104	Hardrives of Delray Inc.	4/6/07	
105	Alabama, University of	4/16/07	
106	SNELLVILLE, CITY OF, GA	4/19/07	
107	FOREST PARK, CITY OF, GA	4/19/07	
108	APM Terminals North America, Inc.	5/14/07	
109	SEA COAST COMMUNICATIONS INC	5/14/07	
110	CENTRAL FLORIDA REGIONAL TRANSPORTATION AUTHORITY, FL	5/15/07	
111	CHATCO COMMUNICATIONS INC	5/17/07	
112	Consolidated Freightways Corporation #2	6/1/07	
113	CARROLL, COUNTY OF, GA	6/4/07	
114	PALM SPRINGS, VILLAGE OF, FL	6/19/07	
115	Columbus, City of - Medical Center	7/2/07	
116	DECATUR, CITY OF, GA	7/10/07	
117	NORTH SIGHT COMMUNICATIONS, INC.	7/12/07	
118	Bruns & Mc Kenna	7/12/07	
119	CONCRETE SUPPLY COMPANY	7/16/07	
120	GLYNN, COUNTY OF, GA	7/18/07	
121	COLUMBUS, CITY OF, MS	7/23/07	
122	CHATTAWAY, PAUL S	7/25/07	
123	Vincent, Perry #2	7/25/07	
124	Tower Communications, Inc.	7/26/07	
125	MC DONALD CONSTRUCTION CORPORATION	7/31/07	
126	South Sales Communications Inc	8/6/07	
127	CORAL SPRINGS, CITY OF, FL	8/6/07	
128	ORANGE CITY, CITY OF, FL	8/6/07	
129	Sumitomo Life Realty NY Inc	8/6/07	
130	Two Way Radio of Carolina	8/13/07	
131	Rutherford Electric Membership Corp	8/13/07	
132	MECKLENBURG, COUNTY OF, NC	8/13/07	
133	C & S COMMUNICATIONS INC	8/15/07	
134	Terrebonne Parish, LA	8/15/07	
135	OGLETHORPE POWER CORP Rebanding	8/24/07	
136	GUNBY COMMUNICATIONS INC	9/4/07	
137	University of West Florida	9/4/07	
138	VoiceLink Communications, Inc.	9/7/07	
139	MIAMI SHORES, VILLAGE OF, FL	9/12/07	
140	Propex Fabrics Inc / AMOCO OIL COMPANY	9/13/07	
141	Miami Springs, City of, FL	9/14/07	
142	ATLANTA, CITY OF, GA	9/18/07	
143	Cemex Inc.	9/18/07	
144	Bushnell, City of FL / Bushnell Utility Company Inc.	9/25/07	
145	CARROLL COUNTY WATER AUTHORITY, GA	10/1/07	
146	COLLINS, ROLAND rebanding	10/3/07	
147	PINELLAS, COUNTY OF, FL	10/8/07	
148	GAINESVILLE, CITY OF, FL	10/16/07	
149	MEDLEY, TOWN OF, FL	10/16/07	
150	Orange, County of, FL	10/23/07	

Appendix 8
Summary of Stage 1 FRAs that have Closed, as of December 31, 2010

Stage 1 FRAs			
	Deal Name	TA Completion Certification Receipt Date	Deal Count
151	PALM BEACH, TOWN OF, FL	10/25/07	
152	Coastal SMR/ARC	11/16/07	
153	Car Comm Inc / End of the Line Inc	12/7/07	
154	JACKSON INTERNATIONAL AIRPORT AUTHORITY, MS	2/11/08	
155	Greater Orlando Aviation Authority, FL	2/27/08	
156	WIRELESS SERVICES OF PUERTO RICO INC	3/11/08	
157	DAPHNE, CITY OF, AL	3/11/08	
158	TIFT, COUNTY OF, GA	3/13/08	
159	Florida, State of - State Attorney	3/21/08	
160	Targa Midstream Services Limited Partnership	3/24/08	
161	Richard Raabe - Virgin Islands & PR	4/7/08	
162	John Herby - Virgin Islands	4/11/08	
163	LAMAR, COUNTY OF, MS	4/14/08	
164	Lauderhill, City of, FL	4/14/08	
165	Monsanto Company	4/18/08	
166	FAYETTE, COUNTY OF, GA	4/22/08	
167	CHATHAM, COUNTY OF, GA	4/23/08	
168	MAC BEE HARVESTING INC	5/5/08	
169	Clyde W Sell - PR	5/19/08	
170	MOSS POINT, CITY OF, MS	5/27/08	
171	CAPE CORAL, CITY OF, FL	5/27/08	
172	MEAD COATED BOARD INC	6/10/08	
173	Wackenhut Corporation	6/10/08	
174	Exxon Communications Company-800	6/23/08	
175	Florida, State of - DOC	8/14/08	
176	MERIDIAN, CITY OF, MS	9/2/08	
177	Chevron USA - Mississippi	10/7/08	
178	George W Garland - Virgin Islands & PR	10/16/08	
179	Coconut Creek, City of, FL	10/31/08	
180	MACON, CITY OF, GA	12/2/08	
181	Fulton, County of, GA	12/2/08	
182	FCCA LLC	12/15/08	
183	Jupiter, Town of, FL	1/30/09	
184	THOMAS, COUNTY OF, GA	2/17/09	
185	MIAMI, CITY OF, FL	2/17/09	
186	Carolina Telephone and Telegraph Company	2/23/09	
187	Hillsborough, County Of, FL	3/23/09	
188	WINTER GARDEN CITRUS GROWERS ASSN	3/23/09	
189	Florida Mobile Telecom Inc	3/24/09	
190	Opelousas, City of, LA	4/29/09	
191	CONYERS, CITY OF, GA	5/13/09	
192	MEMORIAL MEDICAL CENTER INC	6/12/09	
193	BROWARD, COUNTY OF, FL	6/22/09	
194	PEACHTREE CITY, CITY OF, GA	7/8/09	
195	Solutia Reinstatement	7/28/09	
196	Solutia	8/7/09	
197	DURHAM, CITY OF, NC	8/13/09	
198	MIDFIELD, CITY OF, AL	9/8/09	
199	RUCKERT, BRUCE	10/2/09	
200	MIAMI-DADE, COUNTY OF, FL	10/6/09	
201	CARY, TOWN OF, NC	11/3/09	
202	JACKSONVILLE, CITY OF, FL	11/10/09	
203	Duke Energy Company - Rebanding	1/19/10	

Appendix 8
Summary of Stage 1 FRAs that have Closed, as of December 31, 2010

Stage 1 FRAs			
	Deal Name	TA Completion Certification Receipt Date	Deal Count
204	CORAL GABLES, CITY OF, FL	3/19/10	
205	BAPTIST HOSPITAL 1	4/6/10	
206	HOUSTON, COUNTY OF, GA	4/27/10	
207	Florence-Lauderdale EMA, AL	5/13/10	
208	GEORGIA, STATE OF	5/25/10	
209	Ocala, City of, FL Ph 1	7/15/10	
210	JUNO BEACH, TOWN OF, FL	7/16/10	
211	HERNANDO, COUNTY OF, FL	8/17/10	
212	BIGBIE ELECTRONICS INC	9/22/10	
213	Santa Rosa, County of, FL	12/21/10	
	Subtotal FRA count for Wave 3		213
Wave 4			
1	J.R. Simplot Company	12/23/05	
2	Johnson, Harold L #3	3/27/06	
3	Keller, Mike L.	4/27/06	
4	JOSH KLASSEN INC	6/1/06	
5	Wulf, Barbara J #2 (swap)	6/2/06	
6	Hopkins, Terry (800 Rebanding)	6/6/06	
7	Kronenfeld, Mark	7/12/06	
8	Kronenfeld, Kurt #2 (swap)	7/25/06	
9	Schatzlein, David A. #2	8/1/06	
10	Sims, Vicki	9/15/06	
11	Chingas, Joseph rebanding	9/18/06	
12	KUHN, DALE F:KUHN, TRENTON DBA KUHNS NETWORK SERVICES	9/19/06	
13	MIDDLESEX, TOWNSHIP OF, PA	9/20/06	
14	Rizzo, Alice P.	11/9/06	
15	Rehoboth McKinley Christian Hospital	12/6/06	
16	Battelle Memorial Institute Inc., WA	1/2/07	
17	TEXAS COMMUNICATIONS INC	2/5/07	
18	Waste Management Holdings, Inc. (3)	2/9/07	
19	Aksala Electronics Inc.	2/21/07	
20	Brauchle, Jack W	2/27/07	
21	Blasdel, James A	3/5/07	
22	Abraham, Kye A	3/9/07	
23	Pagel Partnership	3/20/07	
24	Southwest Washington Medical Center	3/27/07	
25	NEW PENN MOTOR EXPRESS	3/27/07	
26	Steller, Jo Ann	4/12/07	
27	Peterson, Glen J: and Peterson, Shirley L Revocable Trust	4/12/07	
28	Wellmon, Steve	4/30/07	
29	RON MIEDEMA CEMENT CONTRACTOR INC	4/30/07	
30	Samnadda, Terry	5/14/07	
31	B&M Enterprises	5/14/07	
32	Brock, Harold:Samuel:Dorothy	5/14/07	
33	Petrie, Glen	5/17/07	
34	Bumgarner, Jeffrey W	5/23/07	
35	Gerhard, Stephen	5/23/07	
36	Smith, Joy L.	5/25/07	
37	ABILENE, CITY OF, TX	6/14/07	
38	ARROW INDUSTRIES CORP	7/10/07	
39	Sprague, Jo A	8/6/07	
40	Ellis Company Partnership	8/13/07	
41	New York, State of - State Police/Albany Police	8/13/07	

Appendix 8
Summary of Stage 1 FRAs that have Closed, as of December 31, 2010

Stage 1 FRAs			
	Deal Name	TA Completion Certification Receipt Date	Deal Count
42	HAMILTON, COUNTY OF, OH	8/13/07	
43	Tucker, Alan	8/13/07	
44	Capital Digitronics, Inc.	8/28/07	
45	Kary Group	9/14/07	
46	Geter, Kim:Geter, Regina	10/17/07	
47	Skitronics EA Swap	11/16/07	
48	White Mountain Communications Inc. #1	11/16/07	
49	GRAND TRAVERSE, COUNTY OF, MI	11/21/07	
50	OTTAWA, COUNTY OF, MI	12/3/07	
51	Both, Debra J.	12/7/07	
52	HAMILTON, CITY OF, OH	1/9/08	
53	Specialty Corporation #2	1/11/08	
54	P & R Spectrum Resources, Inc.	3/10/08	
55	SOMERSET, COUNTY OF, PA	3/10/08	
56	Wyckoff Farms Inc.	3/21/08	
57	PENN HILS, MUNICIPALITY OF, PA	3/25/08	
58	Jefferson Levee Board	4/14/08	
59	CINCINNATI LIMOUSINE SERVICE INC	4/30/08	
60	Kenneth and Eva Held Trust #2 Reband 800	4/30/08	
61	TeleBEEPER Guam EA Swap	5/14/08	
62	Bolthouse Farms Inc. #2	5/20/08	
63	MORaine MATERIALS CO INC	5/30/08	
64	Mesa Unified School District No. 4, AZ	6/16/08	
65	Anheuser Busch Wave 4	7/16/08	
66	WESTMORELAND, COUNTY OF, PA	7/28/08	
67	Cellsmr License Holdings LLC	7/30/08	
68	Durham School Services - Los Angeles	8/1/08	
69	GRAND RAPIDS, CITY OF, MI	8/12/08	
70	CONWAY SR, ROBERT J	9/23/08	
71	C-Tran	10/30/08	
72	KENT, COUNTY OF, MI	11/11/08	
73	SANTA FE, CITY OF, NM	11/25/08	
74	DAYTON, CITY OF, OH	12/8/08	
75	Aeronautical Radio - Georgia	1/22/09	
76	GUZZO, JOHN R	5/14/09	
77	BAIRD, MICHAEL M	5/14/09	
78	TRITON COMMUNICATIONS OF TEXAS LLC	6/4/09	
79	COMMUNICATION PROFESSIONALS LTD 2	6/9/09	
80	Creative Airtime Services, LLC	6/15/09	
81	Rink, William	7/23/09	
82	Rink, Francis	7/23/09	
83	Rink, Michael E	7/23/09	
84	Third District Volunteer Fire Department, LA	7/27/09	
85	Kenner, City of, LA	8/25/09	
86	MIAMI, TOWNSHIP OF, OH	8/25/09	
87	Bibeau, Fernand (#2)	9/3/09	
88	AAA Arizona Inc.	10/27/09	
89	City Public Service, TX	10/28/09	
90	TeleBEEPER of New Mexico, Inc.	11/17/09	
91	DHL WORLDWIDE EXPRESS B.V.	12/14/09	
92	Saint James, Parish of, LA Siren System	1/19/10	
93	KNEUPPER, URBAN	1/26/10	
94	KNEUPPER, KEVIN M	1/26/10	

Appendix 8
Summary of Stage 1 FRAs that have Closed, as of December 31, 2010

Stage 1 FRAs			
	Deal Name	TA Completion Certification Receipt Date	Deal Count
95	Kennedy Associates, Inc.	1/26/10	
96	Papatheofanis, Bill J.	1/26/10	
97	Salgot Rebanding	3/26/10	
98	University of New Orleans, LA	4/8/10	
99	Slidell, City of, LA	9/14/10	
Subtotal FRA count for Wave 4			99
Canadian Border Region			
1	Atlantic Communications, Inc	10/29/09	
2	Wibe, Gary	12/1/09	
3	Saddle Butte Towers	12/21/09	
4	S D Warren Company	1/7/10	
5	Great Lakes Construction Company	1/21/10	
6	Waste Management Holdings Inc	2/4/10	
7	Communications Source Inc	2/23/10	
8	LONGABERGER COMPANY Rebanding	3/3/10	
9	Ruhlin Co	3/10/10	
10	Port Orchard Sand and Gravel	3/12/10	
11	Trunking Plus Inc	3/23/10	
12	Ravenna School System, OH	4/13/10	
13	Crestwood School District, OH	4/13/10	
14	Cadman, Inc	4/14/10	
15	Tatarka, Robert	4/23/10	
16	American Electric Power	4/28/10	
17	City Centre Associates	5/12/10	
18	Shuttle Express Inc	5/12/10	
19	Occidental Chemical Corporation	5/14/10	
20	Rumford Paper Company	5/14/10	
21	Bush Electronics Inc	5/18/10	
22	Ratchenski, Walter	5/27/10	
23	Midwest Energy Cooperative	6/17/10	
24	Smart Link Communications	6/29/10	
25	Goodyear Tire and Rubber Company	7/12/10	
26	Domtar Industries Inc	7/21/10	
27	Anheuser Busch Canadian Rebanding	9/1/10	
28	Whicker, Stanley H Canadian Rebanding	9/17/10	
29	Northern Border Pipeline Company	10/14/10	
30	Lubrizol Corp	10/22/10	
31	Key Center Properties, LP	10/28/10	
32	Gruss, Michael -Futronics, Inc.	11/4/10	
33	Eastman Kodak	11/5/10	
34	Riverview School District 407, WA	11/18/10	
35	Petes Communications Inc	11/18/10	
36	ProComm Alaska, LLC	11/23/10	
37	Bahner, Spencer L	12/30/10	
Subtotal FRA count for Canadian Border Region			37
Total FRAs			884

Appendix 8

Summary of Stage 1 FRAs that are Pending TA Completion Certification Review, as of December 31, 2010

Stage 1 FRAs Pending TA Completion Certification Review		
	Deal Name	TA Completion Certification Receipt Date
Wave 1		
	Subtotal FRA count for Wave 1	0
Wave 2		
	Subtotal FRA count for Wave 2	0
Wave 3		
1	MYRTLE BEACH COMMUNICATIONS INC	9/17/09
	Subtotal FRA count for Wave 3	1
Wave 4		
1	Hooper, Dennisse B	7/7/09
	Subtotal FRA count for Wave 4	1
Canadian Border Region		
	Subtotal FRA count for Canadian Border Region	0
Total FRAs Pending TA Completion Certification Review		2

Appendix 8
Summary of Stage 1 PFAs that have Closed, as of December 31, 2010

Stage 1 PFAs			
	Deal Name	TA Completion Certification Receipt Date	Deal Count
Wave 1			
1	Roanoke, County of (VA)	12/15/06	
2	Illinois Power Company	7/12/07	
3	Chesterfield County, VA	1/15/08	
4	Boston, City of - Police (MA)	5/12/08	
5	Chevron USA Inc	5/6/09	
6	DISTRICT OF COLUMBIA, DC (MW-COG)	2/18/10	
7	Henrico County Public Schools VA	8/17/10	
8	WCCCA	8/27/10	
9	Reading, City of (2)	8/30/10	
	Subtotal PFA count for Wave 1		9
Wave 2			
1	Atofina Petrochemicals Inc	12/1/06	
2	Duke Energy (rebanding)	7/17/09	
3	CHATTANOOGA, CITY OF, TN	1/7/10	
	Subtotal PFA count for Wave 2		3
Wave 3			
1	LAMAR, COUNTY OF, MS	9/28/07	
2	HOUSTON, COUNTY OF, GA	10/15/07	
3	JONES, COUNTY OF, MS	4/14/08	
4	COCONUT CREEK, CITY OF, FL	4/17/08	
5	Duke Energy Company - Rebanding	4/22/08	
6	BOCA RATON, CITY OF, FL	4/23/08	
7	DAPHNE, CITY OF, AL	4/29/08	
8	TIFT, COUNTY OF, GA	5/12/08	
9	Pasco, County OF, FL	7/7/08	
10	DeKalb County Police Department, GA	8/29/08	
11	Chevron USA Mississippi	9/29/08	
12	Rockdale County of, GA	11/10/08	
13	HERNANDO, COUNTY OF, FL	8/7/09	
14	BROWARD, COUNTY OF, FL	9/1/09	
15	WALTON, COUNTY OF, GA	10/21/09	
16	GEORGIA, STATE OF	7/13/10	
17	PENSACOLA, CITY OF, FL	9/24/10	
	Subtotal PFA count for Wave 3		17
Wave 4			
1	SLIDELL, CITY OF, LA	1/18/08	
2	SOMERSET, COUNTY OF, PA	1/24/08	
3	MIAMI, TOWNSHIP OF, OH	2/25/10	
4	MISSISSIPPI, STATE OF	7/6/10	
5	SAINT JAMES, PARISH OF, LA	7/29/10	
6	Choice Phone ESMR rebanding	12/16/10	
	Subtotal PFA count for Wave 4		6
Canadian Border Region			
1	Central Maine Power Company	5/13/10	
2	Chrysler Corporation	9/24/10	
3	The Boeing Company	10/25/10	
	Subtotal PFA count for Canadian Border Region		3
Total PFAs			38

Appendix 8
Summary of Stage 2 FRAs that have Closed, as of December 31, 2010

Stage 2 FRAs			
	Deal Name	TA Completion Certification Receipt Date	Deal Count
Wave 1			
1	Milwaukee Area Tech College	9/15/06	
2	NEW ALBANY, CITY OF, IN PH II	10/2/06	
3	PENDLETON, TOWN OF, IN PH II	1/17/07	
4	BLUFFTON, CITY OF, IN PH II	1/17/07	
5	BLOOMINGTON, CITY OF, IN PH II	3/15/07	
6	WILMINGTON, CITY OF, DE PH II	3/15/07	
7	ELWOOD, CITY OF, IN PH II	5/17/07	
8	WALWORTH, COUNTY OF, WI PH II	7/2/07	
9	ADAMS, COUNTY OF, PA PH II	7/10/07	
10	POUGHKEEPSIE, TOWN OF, NY	8/6/07	
11	WISCONSIN CENTER DISTRICT, WI PH II	8/13/07	
12	BRISTOL, CITY OF, CT PH II	9/12/07	
13	SOUTHWEST CENTRAL DISPATCH, IL PH II	1/25/08	
14	RIVERSIDE REGIONAL JAIL AUTHORITY, VA PH II	2/19/08	
15	WATERFORD, TOWN OF, CT PH II	5/15/08	
16	NEWTON, CITY OF, MA PH II	6/11/08	
17	Monterey, County of (CA) PH II	6/27/08	
18	PORTER, TOWN OF, IN PH II	7/16/08	
19	WHITE PLAINS, CITY OF, NY PH II	7/22/08	
20	MIDDLETOWN, TOWNSHIP OF, NJ PH II	7/22/08	
21	HOWELL, TOWNSHIP OF, NJ PH II	7/25/08	
22	WESTPORT, TOWN OF, CT PH II	8/4/08	
23	Campbell, City of, CA PH II	8/11/08	
24	BLACKSBURG, TOWN OF, VA PH II	8/19/08	
25	NORTON, TOWN OF, MA PH II	9/3/08	
26	New York, State of PH II Metro 21	9/3/08	
27	Wilbraham, Town of, MA PH II STA	9/8/08	
28	LAGRANGE COUNTY COMMUNICATIONS, IN PH II	9/11/08	
29	Emeryville, City of, CA PH II	9/16/08	
30	FAIR LAWN, BORO OF, NJ PH II	9/17/08	
31	GURNEE, VILLAGE OF, IL PH II	9/29/08	
32	MISHAWAKA, CITY OF, IN PH II	9/29/08	
33	SOUTH HADLEY, TOWN OF, MA PH II	10/1/08	
34	San Bruno, City of, CA PH II	10/7/08	
35	Oregon, State of - OR PH II	10/9/08	
36	New York, State of PH II OCFS	10/23/08	
37	SCARSDALE, VILLAGE OF, NY PH II	10/27/08	
38	WALLINGFORD POLICE DEPARTMENT, TOWN OF, CT PH II	11/7/08	
39	Redwood City, City of, CA PH II	11/21/08	
40	Contra Costa County, CA PH II	11/24/08	
41	Bolingbrook, Village of, IL PH II	12/3/08	
42	Lodi, City of, CA PH II	12/5/08	
43	NORTH ANDOVER, TOWN OF, MA PH II	12/9/08	
44	Mountain View, City of, CA PH II	12/9/08	
45	Piedmont, City of, CA PH II	1/7/09	
46	BURNS HARBOR, TOWN OF, IN PH II	1/9/09	
47	PORTAGE, CITY OF, IN PH II	1/16/09	
48	EASTON, TOWN OF, MA PH II	1/22/09	
49	KENOSHA, COUNTY OF, WI PH II	1/22/09	
50	Sunnyvale, City of, CA PH II	1/30/09	
51	WATERTOWN, TOWN OF, MA PH II	2/17/09	
52	ROCK, COUNTY OF, WI PH II	2/17/09	
53	CHICOPEE, CITY OF, MA PH II	2/19/09	
54	Merced County, CA PH II	3/9/09	

Appendix 8
Summary of Stage 2 FRAs that have Closed, as of December 31, 2010

Stage 2 FRAs			
	Deal Name	TA Completion Certification Receipt Date	Deal Count
55	HASBROUCK HEIGHTS, BOROUGH OF, NJ PH II	3/9/09	
56	GROTON, TOWN OF, CT PH II	3/12/09	
57	BERKSHIRE COUNTY OF, MA PH II	3/13/09	
58	Alleghany, County of, VA PH II	3/18/09	
59	WESTFIELD, TOWN OF, MA PH II	4/1/09	
60	Redding, City of, CA PH II	4/15/09	
61	Aurora, City of, CO Phase II	4/17/09	
62	BOSTON, CITY OF, MA PH II - Fire	5/4/09	
63	Modesto, City of, CA PH II	5/13/09	
64	Fresno, City of, CA PH II	6/1/09	
65	ELK GROVE UNIFIED SCHOOL DISTRICT, CA PH II	6/4/09	
66	PARSIPPANY TROY HILLS, TOWNSHIP, NJ PH II	6/16/09	
67	Fairfield, Town of, CT	7/8/09	
68	DAYVILLE FIRE DISTRICT, CT PH II	7/10/09	
69	NEW CASTLE COUNTY OF, DE PH II	7/17/09	
70	Hartford Hospital, PH II STA	8/4/09	
71	NEW HAVEN, CITY OF, CT PH II	8/11/09	
72	HARRISONBURG-ROCKINGHAM EMER COMMS. CENTER PH II	8/25/09	
73	CASS, COUNTY OF, IN PH II	8/31/09	
74	SPRINGFIELD, CITY OF, IL PH II	9/17/09	
75	WEST SPRINGFIELD, TOWN OF, MA PH II	9/17/09	
76	BRIGANTINE, CITY OF, NJ PH II	9/22/09	
77	WESTMONT, VILLAGE OF, IL PH II	9/24/09	
78	New Jersey Sports & Exposition Authority PH II	11/2/09	
79	NEWARK HOUSING AUTHORITY, NJ PH II	11/4/09	
80	Champaign, City of, IL PH II STA	11/4/09	
81	COLLEGE OF WILLIAM AND MARY PH II	11/4/09	
82	MADISON, CITY OF, WI PH II	11/11/09	
83	Housing Authority of Denver, CO Ph II	11/11/09	
84	Walnut Creek, City of, CA PH II	11/19/09	
85	Stockton, City of, CA PH II	12/1/09	
86	NORTHWEST DISTRICT ATTORNEYS OFFICE, MA PH II	12/7/09	
87	SOUTH BRUNSWICK, TOWNSHIP OF, NJ PH II	12/14/09	
88	MC LEAN, COUNTY OF, IL PH II	12/15/09	
89	Yamhill Communication Agency PH II	1/4/10	
90	CUMBERLAND, COUNTY OF, NJ PH II	1/26/10	
91	Pikes Peak Regional Comm Network	2/16/10	
92	Marion, County of, OR PH II	2/16/10	
93	Las Vegas, City of, NV PH II	2/23/10	
94	Las Vegas Metropolitan Police	2/24/10	
95	Palo Alto, City of, CA PH II	3/9/10	
96	FARMINGTON, TOWN OF, CT PH II	3/11/10	
97	BELLEVILLE, TOWNSHIP OF, NJ PH II	3/16/10	
98	HANCOCK COUNTY OF, IN PH II	3/19/10	
99	WESTMINSTER, CITY OF, CO PH II	3/19/10	
100	ORLAND PARK, VILLAGE OF, IL PH II	4/9/10	
101	North Las Vegas, City of, NV PH II	4/13/10	
102	Ceres, City of, CA PH II	4/13/10	
103	McHenry, County of, IL PH II STA	4/21/10	
104	WHEELING, VILLAGE OF, IL PH II	4/28/10	
105	San Joaquin, County of, CA PH II	4/30/10	
106	WOODCLIFF LAKES, BOROUGH OF, NJ PH II	5/20/10	
107	Saint Clair County Transit District, IL PH II	6/7/10	
108	Lakewood, City of, CO, Phase II	6/8/10	
109	TRAHOS, MICHAEL C PH II	7/1/10	

Appendix 8
Summary of Stage 2 FRAs that have Closed, as of December 31, 2010

Stage 2 FRAs			
	Deal Name	TA Completion Certification Receipt Date	Deal Count
110	American Red Cross Bay Area PH II	7/13/10	
111	SUDBURY, TOWN OF, MA PH II	7/19/10	
112	RHODE ISLAND, STATE OF PH II	8/6/10	
113	Turlock, Gustine City's of, CA PH II	8/17/10	
114	ROCKLAND, COUNTY OF, NY PH II	8/17/10	
115	Oregon Department of Corrections PH II	8/27/10	
116	STATE UNIVERSITY OF NY MARITIME COLLEGE PH II	9/3/10	
117	Ogden, City of, UT PH II	9/14/10	
118	STEUBEN, COUNTY OF, IN PH II	10/12/10	
119	Livermore/Amador Valley Transit Auth PH II	10/12/10	
120	METROPOLITAN EMERGENCY COMMUNICATIONS AGCY PH II	10/20/10	
121	ROCK ISLAND, COUNTY OF, IL PH II	10/27/10	
122	BROWN, COUNTY OF, WI PH II	11/11/10	
123	San Jose, City of, CA PH II	12/6/10	
124	BOONE, COUNTY OF, IN PH II	12/9/10	
125	Mauui, County of, HI PH II	12/21/10	
Subtotal FRA count for Wave 1			125
Wave 2			
1	Lexington Fayette Urban County Government - Police Div.	1/3/07	
2	Louisville, City of, KY PH II	3/20/07	
3	MADISONVILLE, CITY OF, KY PH II	7/2/07	
4	MOUNTAIN HOME, CITY OF, AR PH II	7/25/07	
5	JONESBORO, CITY OF, AR PH II	7/31/07	
6	BLOOMINGTON, CITY OF, MN PH II	9/28/07	
7	LINN, COUNTY OF, IA PH II	10/16/07	
8	MOWER, COUNTY OF, MN PH II	12/10/07	
9	BENTON, COUNTY OF, MN PH II	1/18/08	
10	Sebastian, County of, AR PH II	3/11/08	
11	Conway, City of, AR Phase II	4/11/08	
12	SEVIER, COUNTY OF, TN PH II	4/11/08	
13	DUNCANVILLE, CITY OF, TX PH II	5/9/08	
14	KINGSPORT, CITY OF, TN PH II	5/27/08	
15	KENTON COUNTY AIRPORT BOARD, KY PH II	6/10/08	
16	SCOTTSBLUFF, COUNTY OF, NE PH II	6/13/08	
17	Liberty, City of, MO PH II	7/8/08	
18	Tonganoxie, City of, KS PH II	7/9/08	
19	SHERBURNE, COUNTY OF, MN PH II	7/9/08	
20	GARFIELD, COUNTY OF, OK PH II	7/14/08	
21	COUNCIL BLUFFS, CITY OF, IA PH II	7/16/08	
22	Saline, County of, NE PH II	7/21/08	
23	City Utilities of Springfield, MO PH II	7/30/08	
24	Crawford County, KS PH II	8/5/08	
25	KENTUCKY, COMMONWEALTH OF PH II	8/8/08	
26	BROWN, COUNTY OF, MN PH II	8/11/08	
27	Nemaha, County of, NE PH II	8/20/08	
28	CAMPBELL, COUNTY OF, KY PH II	8/27/08	
29	SHERMAN, CITY OF, TX PH II	8/28/08	
30	LOUISVILLE METRO GOVERNMENT, KY PH II	9/9/08	
31	Parker County, TX PH II	9/9/08	
32	GREENVILLE, CITY OF, TX PH II	9/9/08	
33	KENTUCKY STATE POLICE PH II	9/16/08	
34	Fremont, City of, NE PH II	9/16/08	
35	WILLIAMSON, COUNTY OF, TN PH II	9/22/08	
36	ASHLAND, CITY OF, NE PH II	9/29/08	
37	York, County of, NE PH II	9/29/08	

Appendix 8
Summary of Stage 2 FRAs that have Closed, as of December 31, 2010

Stage 2 FRAs			
	Deal Name	TA Completion Certification Receipt Date	Deal Count
38	Richardson, County of, NE PH II	10/1/08	
39	Fillmore, County of, NE PH II	10/8/08	
40	Finney County, KS PH II	10/10/08	
41	JEFFERSON, COUNTY OF, AR PH II	11/3/08	
42	York, City of, NE PH II	11/10/08	
43	Middle TN State Univ PH II	11/11/08	
44	LEXINGTON FAYETTE URBAN CTY GOVERNMENT PH II	12/2/08	
45	WATERLOO, CITY OF, IA PH II	1/7/09	
46	CEDAR PARK, CITY OF, TX PH II	1/12/09	
47	Franklin, City of, TN PH II	1/26/09	
48	City of Hendersonville Fire Department, TN PH II	2/6/09	
49	Stearns, County of, MN PH II	2/13/09	
50	Gladstone, City of, MO PH II	3/13/09	
51	UNIVERSITY OF NORTHERN IOWA, IA PH II	3/17/09	
52	KENTON, COUNTY OF, KY PH II_Police	3/18/09	
53	COVINGTON, CITY OF, KY PH II	3/18/09	
54	BRENTWOOD, CITY OF, TN PH II	3/23/09	
55	WRIGHT, COUNTY OF, MN PH II	4/1/09	
56	BUFFALO, COUNTY OF, NE PH II	4/6/09	
57	CHEYENNE, CITY OF, WY PH II	4/8/09	
58	Dakota, County of, MN PH II STA	4/8/09	
59	University of Texas Medical Branch Police PH II	4/15/09	
60	CASPER, CITY OF, WY PH II	4/29/09	
61	WEST HELENA, CITY OF, AR PH II	4/29/09	
62	Prairie Band of Potawatomi Nation, KS PH II	5/6/09	
63	PARKERSBURG, CITY OF, WV PH II	5/14/09	
64	SAUNDERS, COUNTY OF, NE PH II	6/3/09	
65	Iowa State Police PH II FB2T	6/4/09	
66	OLMSTED, COUNTY OF, MN PH II	6/9/09	
67	MINNESOTA, STATE OF PH II	6/9/09	
68	GEORGETOWN, CITY OF, KY PH II	6/29/09	
69	DALLAS, COUNTY OF, TX PH II	6/29/09	
70	Americas Center, MO PH II	7/31/09	
71	City of North Richland Hills, TX PH II	9/3/09	
72	Wyoming, State of PH II	9/17/09	
73	SAINT CLOUD, CITY OF, MN PH II	9/22/09	
74	MINNEAPOLIS, CITY OF, MN PH II	10/5/09	
75	IOWA STATE FAIR, IA PH II	10/6/09	
76	BAPTIST MEMORIAL HEALTH CARE CORPORATION PH II	11/2/09	
77	Hennepin, County of, MN PH II	12/2/09	
78	RICE & STEELE, COUNTY OF, MN PH II	12/2/09	
79	KENTON, COUNTY OF, KY PH II_Sanitation	12/9/09	
80	RAMSEY, COUNTY OF, MN PH II	2/25/10	
81	Douglas County, KS PH II	3/2/10	
82	Saint Louis, City of, MO Airport PH II	3/10/10	
83	Rockwall, City of, TX PH II STA	3/25/10	
84	Buchanan, County of, MO PH II	6/29/10	
85	Knox County Sheriff TN PH II	10/19/10	
86	Cedar Rapids, City of, IA PH II	11/1/10	
87	Fort Dodge Correctional Facility, IA PH II	11/16/10	
88	Matagorda County, TX PH II	11/16/10	
	Subtotal FRA count for Wave 2		88
Wave 3			
1	HATTIESBURG, CITY OF, MS	7/23/07	
2	Crisp County School System, GA	9/4/07	

Appendix 8
Summary of Stage 2 FRAs that have Closed, as of December 31, 2010

Stage 2 FRAs			
	Deal Name	TA Completion Certification Receipt Date	Deal Count
3	Washington, County of, MS PH II	1/14/08	
4	GRANVILLE, COUNTY OF, NC PH II	3/10/08	
5	Pickens County, SC PH II	3/20/08	
6	Rock Hill, City of, SC PH II	7/3/08	
7	AVENTURA, CITY OF, FL PH II	7/10/08	
8	TAMPA, CITY OF, FL PH II	7/23/08	
9	HUNTSVILLE MADISON COUNTY AIRPORT AUTHORITY, AL	10/21/08	
10	SIMPSON, COUNTY OF E911 COMMUNICATION, MS PH II	11/3/08	
11	FOREST PARK, CITY OF, GA PH II	11/10/08	
12	Columbia, County of, GA PH II	11/10/08	
13	NORTH CAROLINA DEPT OF CORRECTIONS PH II	3/9/09	
14	Catoosa, County of, GA PH II STA	3/12/09	
15	ROME, CITY OF, GA PH II	3/18/09	
16	CHEROKEE, COUNTY OF, GA PH II	5/13/09	
17	JACKSONVILLE BEACH, CITY OF, FL PH II	5/14/09	
18	STONE MOUNTAIN PARK PH II	5/21/09	
19	WALTON, COUNTY OF, GA PH II	5/27/09	
20	TALLADEGA COUNTY EMA, AL PH II	5/29/09	
21	RCS Communications EA Swap	6/15/09	
22	Marshall, County of, AL PH II	7/22/09	
23	COWETA, COUNTY OF, GA PH II	7/22/09	
24	EMORY UNIVERSITY, GA PH II	9/8/09	
25	Rossville, City of, GA PH II	9/14/09	
26	CLEVELAND, COUNTY OF, NC PH II	11/25/09	
27	Charleston, City of SC Mount Pleasant (MO) Ph II	12/7/09	
28	Thomasville Fire Rescue, GA PH II	12/9/09	
29	FedEx Atlanta Expansion Band	1/4/10	
30	Western Area Regional RSA PH II STA	2/15/10	
31	Walton EMC Atlanta Expansion Band	2/18/10	
32	TARBORO, TOWN OF, NC PH II	3/26/10	
33	DALLAS, CITY OF, GA PH II	4/20/10	
34	Hall, County of, GA PHII	4/21/10	
35	CRISP, COUNTY OF, GA	4/23/10	
36	FORSYTH, COUNTY OF, GA PH II	6/10/10	
37	DUKE UNIVERSITY PH II	8/9/10	
38	EMERGENCY MANAGEMENT DISTRICT, MS	8/18/10	
39	Scana PH II EA swap	8/19/10	
40	ALBANY, CITY OF, GA	10/12/10	
41	OPELIKA, CITY OF, AL PH II	10/25/10	
42	PALM COAST, CITY OF, FL PH II	11/1/10	
43	ARINC Atlanta Expansion Band	11/8/10	
44	Carroll EMC Atlanta Expansion Band	11/16/10	
	Subtotal FRA count for Wave 3		44
Wave 4			
1	VANCOUVER HOUSING AUTHORITY, WA PH II	1/25/08	
2	AUGLAIZE, COUNTY OF, OH PH II	7/25/08	
3	COLONIE, TOWN OF, NY PH II	8/8/08	
4	LONG BEACH, CITY OF, CA PH II	10/20/08	
5	ALLEN, COUNTY OF, OH PH II	11/17/08	
6	VICTORIA, CITY OF, TX PH II	11/24/08	
7	Carlsbad, City of, NM PH II	2/6/09	
8	WESTERN MICHIGAN UNIVERSITY, MI PH II	4/1/09	
9	ALASKA, STATE OF PH II	5/12/09	
10	SAN ANGELO, CITY OF, TX PH II	10/23/09	
11	GLENVILLE, TOWN OF, NY PH II	2/24/10	
12	SAN JUAN, COUNTY OF, NM PH II	3/2/10	
13	YAKIMA, CITY OF, WA PH II	3/26/10	
14	New York, State of PH II	4/7/10	

Appendix 8
Summary of Stage 2 FRAs that have Closed, as of December 31, 2010

Stage 2 FRAs		
	Deal Name	TA Completion Certification Receipt Date
15	BEVERLY HILLS, CITY OF, CA PH II	8/24/10
	Subtotal FRA count for Wave 4	15
Canadian Border Region		
1	Jefferson Transit Authority, WA	12/22/09
2	Minnesota, State of Canadian Rebanding	2/16/10
3	Midland, County of, MI	2/25/10
4	Eaton, County of, MI	5/20/10
5	Cuyahoga, County of, OH	6/15/10
6	Chelan, County of, WA	6/25/10
7	Spokane Transit Authority, WA	8/6/10
8	Trumbull, County of, OH	8/17/10
9	Saginaw County 911 Communications Authority, MI	8/23/10
10	Erie County Water Authority, NY	9/22/10
11	Oneida, County of, NY	11/8/10
12	Millcreek, Township of, PA	11/16/10
13	Mahoning, County of, OH	12/7/10
14	Newstead, Town of, NY	12/10/10
	Subtotal FRA count for Canadian Border Region	14
Total FRAs		286

Appendix 8

Summary of Stage 2 FRAs Pending TA Completion Certification Review, as of December 31, 2010

Stage 2 FRAs Pending TA Completion Certification Review			
	Deal Name	TA Completion Certification Receipt Date	Deal Count
Wave 1			
1	ANDERSON, CITY OF, IN PH II	11/15/10	
2	Minnesota, State of PH II - Wave 1	12/16/10	
	Subtotal FRA count for Wave 1		2
Wave 2			
	Subtotal FRA count for Wave 2		0
Wave 3			
1	Florida, State of - House & Senate PH II	12/16/10	
	Subtotal FRA count for Wave 3		1
Wave 4			
1	HARRISON, COUNTY OF, OH PH II	9/2/10	
	Subtotal FRA count for Wave 4		1
Canadian Border Region			
1	MARION, COUNTY OF, OH PH II	3/23/10	
	Subtotal FRA count for Canadian Border Region		1
Total FRAs Pending TA Completion Certification Review			5

Appendix 8
Summary of Stage 2 PFAs that have Closed, as of December 31, 2010

Stage 2 PFAs			
	Deal Name	TA Completion Certification Receipt Date	Deal Count
Wave 1			
1	Monterey, County of (CA)	5/11/07	
2	ROCK, COUNTY OF, WI PH II	6/11/07	
3	VACAVILLE, CITY OF, CA PH II	1/14/08	
4	Colorado, State of PH II	3/10/08	
5	ALLEN, COUNTY OF, IN PH II	3/12/08	
6	EAGLE, COUNTY OF, CO PH II	3/20/08	
7	SHEBOYGAN, COUNTY OF, WI PH II	3/20/08	
8	SPRINGFIELD, CITY OF, IL PH II	4/7/08	
9	Nashua, City of	4/11/08	
10	PORTSMOUTH, CITY OF, VA PH II	4/11/08	
11	UNIVERSITY OF CONNECTICUT, CT PH II	4/11/08	
12	Brown, County of WI	4/14/08	
13	NORTHWEST CENTRAL DISPATCH SYSTEM, IL PH II	4/21/08	
14	ELK GROVE UNIFIED SCHOOL DISTRICT, CA PH II	4/29/08	
15	LA CROSSE, CITY OF, WI PH II	4/29/08	
16	Maui, County of, HI PH II	5/21/08	
17	EAST CHICAGO, CITY OF, IN PH II	6/9/08	
18	University of California - Berkeley	6/11/08	
19	SALEM, CITY OF, OR PH II	6/11/08	
20	HOPEWELL, CITY OF, VA PH II	7/2/08	
21	WALLINGFORD, TOWN OF, CT PH II	7/9/08	
22	Cook, County of, IL PH II	8/1/08	
23	DAVIS, CITY OF, CA PH II	8/18/08	
24	WAUKESHA, COUNTY OF, WI PH II	8/19/08	
25	University of California - Santa Cruz	9/17/08	
26	ROANOKE, COUNTY OF, VA PH II	11/11/08	
27	University of California - Merced	11/24/08	
28	ALEXANDRIA, CITY OF, VA PH II	12/19/08	
29	EAST HAMPTON, TOWN OF, NY PH II	1/14/09	
30	KANKAKEE, CITY OF, IL PH II	2/12/09	
31	ILLINOIS, STATE OF PH II	2/12/09	
32	UPPER MARYLAND EASTERN SHORE CONSORTIUM, MD PH II	2/25/09	
33	MASSACHUSETTS BAY TRANS AUTHORITY PH II	3/17/09	
34	WILL, COUNTY OF, IL PH II	3/24/09	
35	SALT LAKE CITY, CITY OF, UT PH II	5/18/09	
36	CENTRAL VA PLANNING DISTRICT COMMISSION, VA PH II	5/18/09	
37	MC LEAN, COUNTY OF, IL PH II	5/20/09	
38	CAPITAL REGION AIRPORT COMMISSION, VA PH II	7/17/09	
39	PORTLAND, CITY OF, ME PH II	7/22/09	
40	CLARK, COUNTY OF, NV PH II	9/14/09	
41	Fairfield, Town of	9/25/09	
42	SAINT CLAIR, COUNTY OF, IL PH II	9/29/09	
43	HANOVER, COUNTY OF, VA PH II	10/20/09	
44	GREENFIELD, CITY OF, WI PH II	10/26/09	
45	NORFOLK, COUNTY OF, MA PH II	11/6/09	
46	HONOLULU, CITY AND COUNTY OF, HI PH II	11/20/09	
47	SCHAUMBURG, VILLAGE OF, IL PH II	1/19/10	
48	WICOMICO, COUNTY OF, MD PH II	3/2/10	
49	CARROLL, COUNTY OF, MD PH II	3/19/10	
50	NASSAU, COUNTY OF, NY PH II	4/2/10	
51	NAPERVILLE, CITY OF, IL PH II	4/6/10	

Appendix 8
Summary of Stage 2 PFAs that have Closed, as of December 31, 2010

Stage 2 PFAs			
	Deal Name	TA Completion Certification Receipt Date	Deal Count
52	University of Maryland PH II	4/19/10	
53	SANTA CLARA, CITY OF, CA PH II	4/20/10	
54	UCAN	5/4/10	
55	STAMFORD, CITY OF, CT PH II	5/5/10	
56	GRUNDY E-911, COUNTY OF, IL PH II	5/5/10	
57	STOCKTON, CITY OF, CA PH II	5/7/10	
58	METRO WASHINGTON AIRPORTS AUTH (MWAA) PH II	6/10/10	
59	SAN FRANCISCO, CITY & COUNTY OF, CA PH II	6/17/10	
60	WARRENTON FAUQUIER JOINT COMM CTR PH II	7/6/10	
61	HOWARD, COUNTY OF, MD PH II	7/7/10	
62	Bluffton, City of	7/19/10	
63	RICHMOND, CITY OF, CA PH II	7/22/10	
64	JOLIET, CITY OF, IL PH II	7/22/10	
65	FREDERICK, COUNTY OF, MD PH II	8/25/10	
66	MASSACHUSETTS WATER RESOURCES AUTHORITY, MA PH II	8/30/10	
67	TIPPECANOE, COUNTY OF, IN PH II	9/2/10	
68	UNION, COUNTY OF, NJ PH II	9/2/10	
69	YORK, COUNTY OF, VA PH II	9/22/10	
70	MILWAUKEE, COUNTY OF, WI PH II	10/5/10	
71	HARFORD COUNTY, MD, MD PH II	11/15/10	
72	OAKLAND, CITY OF, CA PH II	12/16/10	
	Subtotal PFA count for Wave 1		72
Wave 2			
1	DYERSBURG, CITY OF, TN PH II	7/30/07	
2	CARROLLTON, CITY OF, TX PH II	3/26/08	
3	Middle TN State Univ PH II	3/27/08	
4	RAMSEY, COUNTY OF, MN PH II	3/31/08	
5	BI STATE INFORMATION CENTER, TX PH II	4/18/08	
6	Knox County Sheriff TN PH II	4/29/08	
7	AUSTIN, CITY OF, TX PH II	5/1/08	
8	PLANO, CITY OF, TX PH II	5/5/08	
9	RICHARDSON, CITY OF, TX PH II	5/9/08	
10	MINNESOTA, STATE OF PH II	5/9/08	
11	North Kansas City Police	5/9/08	
12	COLLIN, COUNTY OF, TX PH II	5/14/08	
13	East Texas Medical Center, TX PH II	5/14/08	
14	LONGVIEW, CITY OF, TX PH II	5/14/08	
15	JEFFERSON, COUNTY OF, OH PH II	5/15/08	
16	JACKSONVILLE, CITY OF, AR PH II	6/10/08	
17	BUCHANAN, COUNTY OF, MO PH II	6/11/08	
18	BOWLING GREEN, CITY OF, KY PH II	6/13/08	
19	Sullivan, County of, TN	6/17/08	
20	WASHINGTON COUNTY SHERIFF DEPARTMENT, NE PH II	6/17/08	
21	DALLAS AREA RAPID TRANSIT AUTHORITY, TX PH II	6/17/08	
22	LEE, COUNTY OF, TX PH II	6/23/08	
23	LOUISVILLE METRO GOVERNMENT, KY PH II	6/24/08	
24	BELMONT, COUNTY OF, OH PH II	6/24/08	
25	BEAUMONT, CITY OF, TX PH II	6/30/08	
26	Franklin, City of, TN PH II	7/10/08	
27	STEARNS, COUNTY OF, MN PH II	8/11/08	

Appendix 8
Summary of Stage 2 PFAs that have Closed, as of December 31, 2010

Stage 2 PFAs			
	Deal Name	TA Completion Certification Receipt Date	Deal Count
28	OMAHA PUBLIC POWER DISTRICT, NE PH II	8/12/08	
29	METRO GVT OF NASHVILLE AND DAVIDSON CTY PH II	8/14/08	
30	WEST DES MOINES, CITY OF, IA PH II	10/8/08	
31	Prairie Village, City of, KS PH II	11/11/08	
32	CEDAR PARK, CITY OF, TX PH II	11/20/08	
33	HENNEPIN, COUNTY OF, MN PH II	1/7/09	
34	CEDAR RAPIDS, CITY OF, IA PH II	1/22/09	
35	DOUGLAS, COUNTY OF, NE PH II	2/3/09	
36	DALLAS, CITY OF, TX PH II	2/19/09	
37	LITTLE ROCK, CITY OF, AR PH II	3/9/09	
38	DENTON, CITY OF, TX PH II	3/24/09	
39	COPPERAS COVE, CITY OF, TX PH II	3/31/09	
40	FORT WORTH, CITY OF, TX PH II	5/18/09	
41	BEDFORD, CITY OF, TX PH II	5/21/09	
42	GRAND PRAIRIE, CITY OF, TX PH II	6/15/09	
43	Johnson City, City of	8/17/09	
44	CHEYENNE, CITY OF, WY PH II	9/14/09	
45	SAINT CLOUD, CITY OF, MN PH II	9/22/09	
46	CONWAY, CITY OF, AR PH II	9/24/09	
47	VANDERBILT UNIVERSITY MEDICAL CENTER, TN PH II	9/25/09	
48	Saint PETERS, CITY OF, MO PH II	9/25/09	
49	NORMAN, CITY OF, OK PH II	11/3/09	
50	UNIVERSITY PARK, CITY OF, TX PH II	11/20/09	
51	OWASSO, CITY OF, OK PH II	12/1/09	
52	WICHITA FALLS, CITY OF, TX PH II	12/15/09	
53	RAYTOWN, CITY OF, MO PH II	12/23/09	
54	LUBBOCK, CITY OF, TX PH II	2/15/10	
55	CASPER, CITY OF, WY PH II	2/24/10	
56	SAINT LOUIS, CITY OF, MO Airport PH II	3/5/10	
57	HOUSTON INDEPENDENT SCHOOL DISTRICT, TX PH II	3/26/10	
58	Knox County Schools, TN PH II	4/20/10	
59	GOODLETTSVILLE, CITY OF, TN PH II	4/26/10	
60	Bastrop, County of, Texas, TX PH II	4/28/10	
61	HARRIS, COUNTY OF, TX PH II	6/21/10	
62	TEXAS, STATE OF TEXAS A&M UNIVERSITY, TX PH II	7/19/10	
63	SAINT CHARLES, CITY OF, MO PH II	7/30/10	
64	Tennessee DOC PH II	8/3/10	
65	ORANGE, CITY OF, TX PH II	8/5/10	
66	OVERLAND PARK, CITY OF, KS PH II	8/6/10	
67	BELL, COUNTY OF, TX PH II	9/2/10	
68	HUTCHINSON-RENO COUNTY EMER COMM PH II	10/5/10	
69	SUMNER COUNTY OF, KS PH II	10/21/10	
70	COLLEGE STATION, CITY OF, TX PH II	12/7/10	
	Subtotal PFA count for Wave 2		70
Wave 3			
1	EMERGENCY MANAGEMENT DISTRICT, MS	3/11/08	
2	JACKSONVILLE BEACH, CITY OF, FL PH II	3/21/08	
3	LAKELAND, CITY OF, FL PH II	4/4/08	
4	CHARLOTTE, COUNTY OF, FL PH II	4/14/08	
5	CONCORD, CITY OF, NC PH II	4/14/08	

Appendix 8
Summary of Stage 2 PFAs that have Closed, as of December 31, 2010

Stage 2 PFAs			
	Deal Name	TA Completion Certification Receipt Date	Deal Count
6	FORSYTH, COUNTY OF, GA PH II	4/14/08	
7	BAY COUNTY COMMISSIONERS, FL PH II	4/18/08	
8	ALBANY, CITY OF, GA	4/18/08	
9	SARASOTA, COUNTY OF, FL PH II	4/18/08	
10	ALBERTVILLE, CITY OF, AL	4/21/08	
11	PANAMA CITY, CITY OF, FL	4/21/08	
12	OPELIKA, CITY OF, AL PH II	4/21/08	
13	IBERVILLE, PARISH OF, LA PH II	4/23/08	
14	FAYETTE, COUNTY OF, GA PH II	5/5/08	
15	FLORENCE, COUNTY OF, SC PH II	5/9/08	
16	MARION, COUNTY OF, FL PH II	5/15/08	
17	HINDS, COUNTY OF, MS PH II	5/19/08	
18	MINT HILL, TOWN OF, NC PH II	6/2/08	
19	STONE MOUNTAIN PARK PH II	6/4/08	
20	GAINESVILLE, CITY OF, FL PH II	6/11/08	
21	CALCASIEU PARISH COMMUNICATIONS DISTRICT PH II	6/11/08	
22	CLEVELAND, COUNTY OF, NC PH II	6/30/08	
23	SULPHUR, CITY OF, LA PH II	7/1/08	
24	MOORESVILLE, TOWN OF, NC PH II	7/9/08	
25	TARBORO, TOWN OF, NC PH II	7/10/08	
26	DUKE UNIVERSITY PH II	7/16/08	
27	KERNERSVILLE, TOWN OF, NC PH II	7/24/08	
28	MYRTLE BEACH, CITY OF, SC PH II	7/25/08	
29	SHELBY, CITY OF, NC PH II	9/3/08	
30	SCHOOL BOARD OF BROWARD COUNTY, FLORIDA PH II	9/25/08	
31	LEE, COUNTY OF, FL PH II	9/29/08	
32	DELRAY BEACH, CITY OF, FL PH II	10/16/08	
33	CADDO PARISH COMMUNICATIONS DIST1, LA PH II	10/17/08	
34	SAINT CHARLES, PARISH OF, LA PH II	11/19/08	
35	PITT, COUNTY OF, NC PH II	11/24/08	
36	CALCASIEU, PARISH OF, LA PH II	11/26/08	
37	CHARLESTON, CITY OF, SC PH II	11/26/08	
38	DESOTO, COUNTY OF, FL PH II	12/2/08	
39	LENOIR, COUNTY OF, NC PH II	12/2/08	
40	GWINNETT, COUNTY OF, GA PH II	12/8/08	
41	HORRY, COUNTY OF, SC PH II	12/8/08	
42	Hall, County of	12/15/08	
43	PINEVILLE, TOWN OF, NC PH II	12/15/08	
44	EMORY UNIVERSITY, GA PH II	12/15/08	
45	MECKLENBURG, COUNTY OF, NC PH II	1/6/09	
46	PALM BEACH, COUNTY OF, FL PH II	1/14/09	
47	BOSSIER, PARISH OF, LA PH II	1/30/09	
48	SALISBURY, CITY OF, NC PH II	2/3/09	
49	Atlanta, City of, GA PH II	2/3/09	
50	Athens-Clarke County, GA PH II MA	6/15/09	
51	New Hanover, County of, NC PH II	6/29/09	
52	HOLLYWOOD, CITY OF, FL PH II	7/29/09	
53	FULTON, COUNTY OF, GA PH II	7/30/09	
54	JACKSONVILLE, CITY OF, FL PH II	8/7/09	
55	HICKORY, CITY OF, NC PH II	8/12/09	
56	FAYETTEVILLE, CITY OF, NC PH II	8/25/09	
57	LAFOURCHE, PARISH OF, LA PH II	9/14/09	

Appendix 8
Summary of Stage 2 PFAs that have Closed, as of December 31, 2010

Stage 2 PFAs			
	Deal Name	TA Completion Certification Receipt Date	Deal Count
58	CHARLESTON, COUNTY OF, SC PH II	10/2/09	
59	AVOYELLES PARISH COMMUNICATIONS DISTRICT, LA PH II	10/19/09	
60	BOSSIER, CITY OF, LA PH II	10/23/09	
61	GLYNN, COUNTY OF, GA PH II	10/28/09	
62	SAINT TAMMANY, PARISH OF, LA PH II	11/11/09	
63	HIALEAH, CITY OF, FL PH II	11/20/09	
64	CRISP, COUNTY OF, GA	11/25/09	
65	CORAL SPRINGS, CITY OF, FL PH II	12/10/09	
66	Orange, County of, FL PH II	1/12/10	
67	Hillsborough, County Of, FL PH II	1/26/10	
68	THOMASVILLE, CITY OF, NC PH II	2/24/10	
69	Rocky Mount, City of, NC PH II	2/25/10	
70	MARION, COUNTY OF, SC PH II	3/1/10	
71	City of Sumter and Sumter County, SC PH II	4/7/10	
72	HARRISON, COUNTY OF, MS PH II	4/9/10	
73	Cary, Town of, NC PH II	4/21/10	
74	BIRMINGHAM, CITY OF, AL PH II	4/23/10	
75	YORK, COUNTY OF, SC PH II	4/28/10	
76	WINTER PARK, CITY OF, FL PH II	5/4/10	
77	GREATER ORLANDO PUBLIC SAFETY COOP, FL PH II	5/6/10	
78	LAKE CHARLES, CITY OF, LA PH II	5/20/10	
79	CALHOUN, COUNTY OF, AL PH II	5/27/10	
80	PINELLAS, COUNTY OF, FL PH II	6/7/10	
81	OSCEOLA, COUNTY OF, FL PH II	6/7/10	
82	West Baton Rouge Parish Comm Dist PH II	6/15/10	
83	JACKSON, COUNTY OF, MS PH II	7/6/10	
84	LA GRANGE, CITY OF, GA PH II	7/22/10	
85	MONTGOMERY, CITY OF, AL PH II	7/23/10	
86	Hancock, County of, MS PH II	7/29/10	
87	REEDY CREEK IMPROVEMENT DISTRICT, FL PH II	8/18/10	
88	RALEIGH DURHAM AIRPORT AUTHORITY, NC PH II	8/23/10	
89	BOYNTON BEACH, CITY OF, FL PH II	8/27/10	
90	OCALA, CITY OF, FL PH II	9/2/10	
91	RAPIDES, PARISH OF, LA PH II	9/22/10	
92	WINSTON SALEM, CITY OF, NC PH II	10/22/10	
	Subtotal PFA count for Wave 3		92
Wave 4			
1	WESTERN MICHIGAN UNIVERSITY, MI PH II	3/21/08	
2	CLARK, COUNTY OF, WA PH II	4/29/08	
3	LIVE OAK, CITY OF, TX PH II	11/25/08	
4	HARRISON, COUNTY OF, OH PH II	11/26/08	
5	YAKIMA, CITY OF, WA PH II	12/8/08	
6	HOBBS, CITY OF, NM PH II	12/19/08	
7	CLERMONT, COUNTY OF, OH PH II	1/5/09	
8	VIA METROPOLITAN TRANSIT, TX PH II	3/20/09	
9	BENTON, COUNTY OF, WA PH II	10/5/09	
10	SAN ANGELO, CITY OF, TX PH II	10/20/09	
11	CUMBERLAND, COUNTY OF, PA PH II	1/4/10	
12	Signal Hill, City of, CA PH II	1/7/10	
13	CORPUS CHRISTI, CITY OF, TX PH II	2/25/10	
14	BEXAR METROPOLITAN WATER DISTRICT, TX PH II	3/16/10	
15	CINCINNATI, CITY OF, OH PH II	5/19/10	

Appendix 8
Summary of Stage 2 PFAs that have Closed, as of December 31, 2010

Stage 2 PFAs			
	Deal Name	TA Completion Certification Receipt Date	Deal Count
16	ALBUQUERQUE, CITY OF, NM PH II	5/27/10	
17	NEW MEXICO, STATE OF, NM PH II	7/29/10	
	Subtotal PFA count for Wave 4		17
Canadian Border Region			
1	Canton, City of OH	1/7/10	
2	SAGINAW COUNTY 911 COMMUNICATIONS AUTHORITY, MI	3/22/10	
3	STARK, COUNTY OF, OH PH II	4/9/10	
4	PUYALLUP, CITY OF, WA PH II	4/9/10	
5	Grand Isle County Emer SvcsAssoc PH II	4/19/10	
6	SPOKANE TRANSIT AUTHORITY, WA PH II	6/14/10	
7	Regents of University of Michigan, MI	8/23/10	
8	Dublin, City of, OH	8/27/10	
9	Port of Seattle, WA	9/1/10	
10	WORTHINGTON, CITY OF PH II	9/20/10	
11	Huron County 911, MI	9/27/10	
12	Lansing School District, MI	10/22/10	
13	Warren, City of, MI	11/17/10	
14	CUYAHOGA FALLS, CITY OF, OH PH II	12/14/10	
	Subtotal PFA count for Canadian Border Region		14
Total PFAs			265

Appendix 8

Summary of Stage 2 PFAs that are Pending TA Completion Certification Review, as of December 31, 2010

Stage 2 PFAs Pending TA Completion Certification Review		
	Deal Name	TA Completion Certification Receipt Date
Wave 1		
1	HOWARD, COUNTY OF, IN PH II	11/17/10
	Subtotal PFA count for Wave 1	
		1
Wave 2		
	Subtotal PFA count for Wave 2	
		0
Wave 3		
	Subtotal PFA count for Wave 3	
		0
Wave 4		
	Subtotal PFA count for Wave 4	
		0
Canadian Border Region		
	Subtotal PFA count for Canadian Border Region	
		0
	Total PFAs Pending TA Completion Certification Review	
		1

Appendix 9
800 MHz Transition Administrator, LLC
Fees and Expenses through December 31, 2010

	Quarter Ending March 31, 2010	Quarter Ending June 30, 2010	Quarter Ending September 30, 2010	Quarter Ending December 31, 2010	Year-to-Date
Fees					
Reconfiguration Management	\$652,878	\$617,812	\$468,454	\$437,889	\$2,177,034
Frequency Management	\$676,393	\$696,141	\$633,869	\$576,541	\$2,582,943
Financial Management	\$1,238,159	\$1,258,237	\$1,241,915	\$1,354,667	\$5,092,979
General Counsel/Regulatory Management	\$1,553,182	\$1,534,461	\$1,391,179	\$1,384,236	\$5,863,059
Stakeholder Implementation Management	\$2,311,651	\$2,267,807	\$2,128,762	\$2,304,408	\$9,012,628
TA Systems Support	\$546,397	\$515,767	\$395,067	\$478,760	\$1,935,992
Program Management Support	\$403,270	\$389,453	\$363,717	\$400,577	\$1,557,017
Alternative Dispute Resolution	\$778,496	\$785,085	\$685,663	\$520,747	\$2,769,991
<i>Fees Subtotal</i>	\$8,160,428	\$8,064,764	\$7,308,626	\$7,457,825	\$30,991,642
Expenses	\$109,527	\$99,467	\$88,581	\$135,191	\$432,765
Total Fees and Expenses	\$8,269,955	\$8,164,231	\$7,397,207	\$7,593,016	\$31,424,408