

# Northpoint Technology – DBS Compatibility Test – Austin Test Area

## Rx Site Location Log

Rx Site No.

28

p1

Set:

11

Site Name:

Date / Time:

12/31/98 1:05 CST

Mopac & Gaines Ranch Loop

Operator:

Don/MH/MLE

GPS Receiver Reading at Site:

Lat: N 30 14 24.4


Time Read 1:17 p CST

19:17:00

Lon: W 97 49 05.5

Elev: 695'

Map Sketch (show street reference and local benchmark features):



# Northpoint Technology – DBS Compatibility Test – Austin Test Area

## Rx Site Location Log

Rx Site No.

29

p1

Set:

11

Site Name:

Date / Time:

12/31/93 3:34 CST

HEB P+G Wm Cannon

Operator:

Dan / MH / ME

GPS Receiver Reading at Site:

Lat: N 30 11.49.3


Time Read 3:34 p CST

Lon: N 97 47 04.3

21:34:00

Elev: 512'

Map Sketch (show street reference and local benchmark features):



### **C. Rx Condx Log**

Note: This log describes the Rx system in use and is referenced by the Field Logs.

## **APPENDIX 1**

### **Transmitter Logs**

- A. Tx Site Log**
- B. Tx Condx Log**

This appendix contains the NP Tx Site Log (operation log) and the Tx Condx Log with and related configuration and calibration notes. The Tx Condx Log is referenced by the Field Logs. The supervisor and responsible party for the transmitter during this test work is Saleem Tawil of DCE.


**A. Tx Site Log**

# Tx Site Log

WA2XMY

Transmitter Log: FREQ. 12,470

<u>DATE</u>	<u>TIME</u>	<u>TRANSMITTER</u>	<u>POWER</u>
12/3/98	14:45	ON	+5dBm
12/3/98	22:20	OFF	
12/4/98	8:36	ON	+5dBm
12/4/98	11:03		+25dBm
12/4/98	11:04		+20dBm
12/4/98	11:05		+5dBm
12/4/98	17:49	OFF	
12/7/98	9:15	ON	+5dBm
12/8/98	15:34	OFF	
12/8/98	15:38	ON	+5dBm
12/9/98	15:35		+11dBm
12/9/98	15:37		+9dBm
12/9/98	15:39		+3dBm
12/9/98	15:41		+5dBm
12/9/98	15:47	OFF	
12/9/98	15:54	ON	+5dBm
12/9/98	16:31	OFF	
12/9/98	16:37	ON	+5dBm
12/10/98	5:10	OFF	
12/10/98	11:45	ON	+5dBm
12/10/98	11:47	OFF	
12/10/98	11:52	ON	+5dBm
12/10/98	12:08		+11dBm
12/10/98	12:10		+14dBm
12/10/98	12:12		+17dBm
12/10/98	12:13		+20dBm
12/10/98	12:14		+17dBm
12/10/98	12:15	FREQ.-12480	
12/10/98	12:17	" -12460	
12/10/98	12:18	" -12465	
12/10/98	12:21	" -12470	+5dBm
12/10/98	15:31	OFF	
12/15/98	12:45	CALIBRATED TRANSMITTER	



12/15/98 19:45 ON +5dBm

WACXMY

Transmitter Log: FREQ. 12.470

<u>DATE</u>	<u>TIME</u>	<u>TRANSMITTER</u>	<u>POWER</u>
12/17/98	17:20	OFF	
12/18/98	9:45	ON	+5dBm
12/18/98	19:25	OFF	
12/22/98	9:20	ON	+5dBm
12/24/98	13:29	OFF	
12/28/98	9:15	ON	+5dBm
12/28/98	16:44	OFF	
12/28/98	16:48	ON	+5dBm
12/31/98	15:47	OFF	

## **B. Tx Condx Log**

# Northpoint Technology – DBS Compatibility Test – Austin Test Area

## Tx Condx Log

Tx Condx Ref. No.

2

Date / Time: 12/15/98 12:45p CST

Operator: DR.Ward & Saleem Tawfi

NP Tx: Call - WA2XMY

Site Location: DCE office balcony at 111 Congress Ave. / Austin, TX.

Antenna Height: 270 ft. AGL.

Antenna Pan / Tilt Angles: 193° Az / 0° Tilt

Polarization: E - horizontal

Effectuated Radiated Power (ERP) 12.5 dBm EIRP

Modulation Type RPSK - 8 MHz BW


Carrier Frequency 12.470 GHz.

Alt Two-frequency Set: (1)                    GHz. alternate test freq.  
(2)                    GHz. only as stated in the  
Tx Site Log.


Enter other pertinent conditions, diagrams, etc. as applicable.

NOTE: (1) See att. Block Diagram for Tx configuration –

(2) mounting - DCE Balcony on Franklin Bldg - Austin TX  
111 Congress Ave. / 2530




③ calibration 12/15/98



④ Tx Condx Ref #1 – (12/3/98 to 12/15/98) – same, except that  
on 12/15/98, Tx cal was checked & Antenna pointing  
was rechecked and adjusted very slightly.

15 Dec 98 DPhi



Attachment to Tx Condu~~x~~ log (Ref #2).

Northpoint Terrestrial Transmitter Block Diagram.

## **APPENDIX 2**

### **Receiver Calibration Notes**

- A. Calibration of HP11500F Cable from Horn to LNA.**
- B. Summary of Test Set System Parameters.**
- C. DBS System Calibration Notes.**
- D. Echostar Transponder Loading Test**

Note –

This appendix contains handwritten engineering notes related to calibration of the DBS Receiver System, using the pre-calibrated Test Set System with a precision horn antenna. The Test Set System (TS) and the DBS Receiver System are described in report Figure III-2 and Figure III-3, respectively. Components (8), (5), and (10) of the TS system, including the horn, the LNA, and the 40 foot coax cable, were calibrated by Professional Testing, Inc. (PTI) of Round Rock, TX, at the beginning of the subject field tests. The cable (9), HP11500F, between the horn antenna and the LNA, was calibrated by DRW, using the HP8563E Spectrum Analyzer and the HP83732B Synthesizer.

The calibration criterion applied is to express the received signal in terms of the equivalent output power of an isotropic antenna at the receiving site. The Rx system gain is determined from this isotropic reference signal to the measured system output as the Spectrum Analyzer (SA) reading. This system gain can then be applied to the SA data to determine the equivalent ‘Isotropic’ signal level at the receiver system input.

The engineering notes also show a calculation of the equivalent apertures for the TS and DBS systems. The aperture values can be applied to estimate the received signal in terms of the spatial power density of the received signal. The apertures are not specifically used in the report data presentations.

#### **System Calibration Summary:**

$$\begin{aligned} \text{TS System Gain over Isotropic -- } & \text{ao(dB)} = 42.0 \text{ dB} \\ \text{DBS System Gain over Isotropic -- } & \text{ax(dB)} = 77.9 \text{ dB} \end{aligned}$$

#### **DBS System Output Scaling to Isotropic Reference:**

For Isotropic signal Psi and DBS System output Px, the Isotropic signal is determined as:

$$\text{Psi} = \text{Px} / \text{ax} \quad \text{OR} \quad \text{Psi(dBm)} = \text{Px(dbm)} - 77.9 \text{ dB.}$$


---

**A. Calibration of HP11500F Cable from Horn to LNA.**

Drew/direct

15 Dec 98

Cat cable - Horn to LNA - HPI 11500F - Ref Drew-HPI



Andrew EFX2-SD cable 'D' (5')  
SMA(F)-SMA(M)

AMPAD  
22-141 50 SHEETS  
22-142 100 SHEETS  
22-144 200 SHEETS

Allow reading scattering over 0.5 dB - values based on avg.  
of several trip.

assume CL [SMA(F-F) adapt] over ~ 0.3 dB  
⇒ assign to Drew-HPI ⇒ -1.0 dB (insertion loss)


Drew/dec 1 15 Dec 93 Dr

Drew-HPL

Cal of Cable HPI1500F from Telogy

Ref - Drew-HPL

cond x ①




DW/dce1

15 Dec 93 De

DW - HPL

cont'd (2)



## **B. Summary of Test Set System Parameters.**

### **Calibration Sources:**

Professional Testing, Inc. (PTI)  
D.R.Word Associates (DRW)

Frequency for parameters listed – 12.5 GHz.

Horn Antenna (8) –	Scientific Atlanta -12-12 S/N 340 Linear polarization. w/ narda 4609 Flange to SMA(F) coax adapter Normal Op. Freq. – 12.4 –18.0 GHz Beam width (3 dB) – 9 deg H-plane / 10 deg E-plane	Measured Gain over Isotropic (PTI) - +24.0 dBi
LNA (5) --	JCA Technology – JCA1218-F01 Op. Freq. – 12.0 – 18.0 GHz	Measured Gain (PTI) - +25.0 dB
Cable (10) --	Andrew EFX2-50 – SMA(M)-SMA(M) – 40 ft. long.	Measured Gain (Loss) (PTI) - - 6.0 dB
Cable (9) --	HP11500F – SMA(M)-SMA(M) – 6 ft. long.	Measured Gain (Loss) (DRW) - - 1.0 dB

**C. DBS System Calibration Notes.**