

NEXTEL PARTNERS, INC.

Exhibit B

STATE	County	PSAP	Valid Req (Y/N)	Status	Phase Requested	RFS Received	RFS Completed	Comments / Notes	LEC
		Total Requests 726		Implemented 31	8	Invalid	No Action		
		Phase I - 574 Phase II - 152		Pending 64	On-Hold 42		7		
Alabama	Baldwin	Baldwin Co ECD	Y	Pending	11	30-Apr-01	22-Jul-03	04/07/03-Current CPE issue due to options being changed @ PSAP.	Bell South
Alabama	Dale	Ozark-Dale Co E9-1-1	Y	Pending	11	3-Sep-02	13-Jun-03	9/3/2-LEC SR not yet Phase II ready; 4/4/3-will verify upgrade status; 4/7/3-ESRR ranges to Intrado; 4/9/3-CenTel router is Ph II capable but needs ALI dB update scheduled for wk of May 5-12th.	Century Tel
Alabama	Elmore	Elmore Co SO	Y	Pending	11	2-Aug-02	19-Aug-03	04/30/03 - NPI has added PSAPs into deployment schedule in Apr03, after NCI FOA was successful.	Bell South
Alabama	Elmore	Wetumpka PD	Y	Pending	11	2-Aug-02	19-Aug-03	04/30/03 - NPI has added PSAPs into deployment schedule in Apr03, after NCI FOA was successful.	Bell South
Alabama	Houston	Dothan PD	Y	Pending	11	14-Jul-00	13-Jun-03	9/3/2-LEC SR not yet Phase II ready; 4/4/3-will verify upgrade status; 4/7/3-ESRR ranges to Intrado; 4/9/3-CenTel router is Ph II capable but needs ALI dB update scheduled for wk of May 5-12th.	Century Tel
Alabama	Mobile	Mobile County Comm Dist	Y	Implemented	11	30-Mar-01	16-Apr-03		Bell South
Alabama	Montgomery	Montgomery PD	Y	Pending	11	28-Jun-01	24-Jul-03	04/30/03 - NPI has added PSAPs into deployment schedule in Apr03, after NCI FOA was successful.	Bell South
Arkansas	Hot Spring	Hot Spring Co 911	Y	Pending	11	10-Oct-01	24-Jun-03	04/30/03 - NPI has added PSAPs into deployment schedule in Apr03, after NCI FOA was successful.	S B C
Arkansas	Jefferson	MECA	Y	Pending	11	9-Sep-02	26-Jun-03	04/30/03 - NPI has added PSAPs into deployment schedule in Apr03, after NCI FOA was successful.	S B C
Arkansas	Washington	Washington Co Central EMS	Y	Pending	11	4-Apr-01	8-Jul-03	04/30/03 - NPI has added PSAPs into deployment schedule in Apr03, after NCI FOA was successful.	S B C
Arkansas	Washington	Fayetteville E911	Y	Pending	11	4-Apr-01	8-Jul-03	04/30/03 - NPI has added PSAPs into deployment schedule in Apr03, after NCI FOA was successful.	S B C
Arkansas	Washington	Springdale PD	Y	Pending	11	4-Apr-01	8-Jul-03	04/30/03 - NPI has added PSAPs into deployment schedule in Apr03, after NCI FOA was successful.	S B C
Arkansas	White	Searcy PD	Y	Pending	11	31-Jul-02	10-Jul-03	04/30/03 - NPI has added PSAPs into deployment schedule in Apr03, after NCI FOA was successful.	S B C
Florida	Bay	Bay Co SO	Y	Pending	11	4-Mar-03	29-Aug-03		
Florida	Escambia	Escambia Emer	Y	Pending	11	21-Mar-00	27-May-03		Bell South
Florida	Escambia	Pensacola PD	Y	Pending	11	21-Mar-00	27-May-03		Bell South
Florida	Jackson	Jackson Co Emerg Mgmt.	Y	Pending	11	23-Jan-02	27-May-03		Sprint
Florida	Madison	Madison Co SO	Y	Pending	11	12-Feb-03	11-Aug-03		
Florida	Washington	Washington Co SO	N	Invalid	11	22-Jan-02		4/30/03 - PSAP CPE equipment is not ready for Phase II. PSAP will resubmit request when capability is expected.	Bell South
Idaho	Ada	Ada County	Y	Implemented	11	28-Jul-00	9-Apr-03		
Illinois	Fulton	Fulton County ETSB	Y	Pending	11	13-Jun-02	20-Jun-03	4/30/03 - NPI awaiting confirmation equipment upgrade completed at PSAP.	Ameritech
Illinois	Knox	Galesburg/Knox County ETSB	Y	Pending	11	6-Dec-00	8-Jun-03		Galletin River
Illinois	Marshall	Marshall County ETSB	Y	Pending	11	12-Apr-01	31-Jul-03	4/30/03 - Site initially planned for this county was built in LaSalle. NPI working with both PSAPs and Nextel Communications to route site into Marshall County.	Galletin River
Illinois	Peoria	Bartonville PSAP	Y	Implemented	11	28-Jul-00	17-Jan-03		Ameritech
Illinois	Peoria	Chillicothe PSAP	Y	Implemented	11	28-Jul-00	17-Jan-03		Ameritech
Illinois	Peoria	Peoria Heights PSAP	Y	Implemented	11	28-Jul-00	17-Jan-03		Ameritech
Illinois	Peoria	Peoria PSAP	Y	Implemented	11	28-Jul-00	17-Jan-03		Ameritech
Illinois	Rock Island	Rock Island County 911 Center Commun	Y	Implemented	11	16-Nov-00	23-Apr-03		Ameritech
Illinois	Rock Island	Milan Police Dept.	Y	No Action	11			4/29/03 - No Sites Currently Anticipated routing to this PSAP. RFS received 11/16/00;	Ameritech
Illinois	Rock Island	Rock Island County Sheriff	Y	Implemented	11	16-Nov-00	24-Apr-03		Ameritech
Illinois	Rock Island	RICOM-Rock Island Police Dept.	Y	Implemented	11	16-Nov-00	22-Apr-03		Ameritech
Illinois	Rock Island	Silvas Police Dept.	Y	Implemented	11	16-Nov-00	22-Apr-03		Ameritech
Illinois	Sangamon	Sangamon County Central Dispatch Ctr.	Y	Pending	11	13-Jan-03	7-Jul-03		Ameritech
Illinois	Tazewell	Tazewell County ETSB	Y	Pending	11	9-Aug-00	31-Jul-03	4/28/03 - NPI reviewing Galletin River status. Planning to deploy PSAP both Phase I & II	Galletin River
Illinois	Tazewell	Pekin Consolidated Commun. Ctr. (Tazcom)	Y	Pending	11	9-Aug-00	31-Jul-03	4/28/03 - NPI reviewing Galletin River status. Planning to deploy PSAP both Phase I & II	Galletin River
Illinois	Tazewell	Morton Police Dept.	Y	Pending	11	9-Aug-00	31-Jul-03	4/28/03 - NPI reviewing Galletin River status. Planning to deploy PSAP both Phase I & II	Galletin River
Illinois	Tazewell	East Peoria Police Dept.	Y	Pending	11	9-Aug-00	31-Jul-03	4/28/03 - NPI reviewing Galletin River status. Planning to deploy PSAP both Phase I & II	Galletin River
Illinois	Vermillion	Vermillion County E911	N	Invalid	11	3-Oct-00		4/30/03 - PSAP CPE equipment is not ready for Phase II. PSAP will resubmit request when capability is expected.	Galletin River
Indiana	Clay	Clay County Indiana E-911 Office	Y	Implemented	11	22-Feb-02	16-Apr-03		Verizon
Indiana	Crawford	Crawford County Central Dispatch	Y	Pending	11	28-Apr-03	24-Oct-03		
Indiana	Dubois	Dubois County Communications Ctr.	Y	Pending	11	10-Dec-02	6-Jun-03	4/30/03 - NPI awaiting confirmation equipment upgrade completed at PSAP. Planning to deploy within 6 month period.	Verizon
Indiana	Gibson	Gibson County Sheriff's Dept.	Y	Implemented	11	9-Jul-02	30-Apr-03		Verizon
Indiana	Greene	Greene County Sheriff's Office	Y	Pending	11	31-Mar-03	26-Sep-03		
Indiana	Jackson	Indiana State Police-District 43	Y	Pending	11	9-Jul-02	28-Aug-03	4/30/03 - NPI planning to deploy based on equipment being upgraded. PSAP must wait until Ripley county updates their equip (as they share router) before VZN can change their screen displays to display Phase II info. Ripley to update by Feb 2003	Verizon
Indiana	Knox	Knox County Central Office	Y	Pending	11	21-Mar-03	17-Sep-03		
Indiana	Montgomery	Montgomery County 911	Y	Pending	11	8-Jan-03	7-Jul-03		
Indiana	Putnam	Putnam County 911	Y	Pending	11	7-Nov-01	10-Jun-03	4/30/03 - NPI awaiting new circuit order confirmation between PSAP and TCS. Deployment may shift, based on confirmation date.	Verizon
Indiana	Scott	Scott County Emergency Communications	Y	Pending	11	5-Nov-01	6-May-03		Verizon
Indiana	Sullivan	Sullivan County E911	Y	Pending	11	3-Oct-02	10-Jun-03		
Indiana	Vigo	Terre Haute Police Dept	Y	Implemented	11	3-Jul-02	13-Dec-02		Verizon
Indiana	Vigo	Indiana State Police - Terre Haute	Y	Implemented	11	3-Jul-02	17-Jan-03		Verizon
Kentucky	Boyd	Boyd County 911	Y	Pending	11	7-Apr-03	3-Oct-03	4/30/03 - NPI recv orig PH I RFS in Aug01. We have been unable to deploy CAS. PSAP has submitted RFS for PH II (NCAS) in Apr03. NPI will deploy both PH I&II by Oct03.	
Kentucky	Daviess	Daviess County Sheriffs Office. -County Limits	Y	Pending	11	10-Jun-02	11-Jul-03		Bell South
Kentucky	Fayette	Lexington-Fayette Urban County Govt.	Y	On-Hold	11	18-Dec-01		4/30/03 - NPI awaiting Alltel interface resolution. We expect to have a resolution in May 03.	Bell South
Kentucky	Jefferson	Jefferson County Police Dept.	Y	Pending	11	27-Jun-01	8-Aug-03		Bell South
Kentucky	Jefferson	Louisville/Jefferson County EMA	Y	Pending	11	27-Jun-01	8-Aug-03		Bell South
Kentucky	Rowan	Morehead Police Dept.Communications Ctr.	Y	On-Hold	11	30-Nov-01		4/30/03 - NPI awaiting Alltel interface resolution. We expect to have a resolution in May 03.	Bell South
Kentucky	Warren	Bowling Green Police Dept.	Y	Pending	11	14-Jun-00	22-Aug-03	4/30/03 - NPI awaiting confirmation PSAPhas upgraded equipment.	Bell South

NEXTEL PARTNERS, INC.

Exhibit B

STATE	County	PSAP	Valid Req (Y/N)	Status	Phase Requested	RFS Received	RFS Completed	Comments / Notes	LEC
Louisiana	Lafayette	Lafayette Parish Comm Dist	Y	Implemented	II	1-Feb-01	29-Apr-03		Bell South
Minnesota	Becker	Becker County Sheriff	Y	On-Hold	II	25-Jun-01		04/30/03 - NPI NCAS solution does not provide sufficient text data and the State will not proceed until all text data is available. NPI plans to have solution available in June03.	IES
Minnesota	Blue Earth	Blue Earth Emergency Services	Y	On-Hold	II	25-Jun-01		04/30/03 - NPI NCAS solution does not provide sufficient text data and the State will not proceed until all text data is available. NPI plans to have solution available in June03.	IES
Minnesota	Brown	Brown County Sheriff	Y	On-Hold	II	25-Jun-01		04/30/03 - NPI NCAS solution does not provide sufficient text data and the State will not proceed until all text data is available. NPI plans to have solution available in June03.	IES
Minnesota	Carlton	Carlton County Sheriffs Office	Y	On-Hold	II	25-Jun-01		04/30/03 - NPI NCAS solution does not provide sufficient text data and the State will not proceed until all text data is available. NPI plans to have solution available in June03.	IES
Minnesota	Cass	Cass County Sheriff	Y	On-Hold	II	25-Jun-01		04/30/03 - NPI NCAS solution does not provide sufficient text data and the State will not proceed until all text data is available. NPI plans to have solution available in June03.	IES
Minnesota	Clay	Clay County Sheriff	Y	On-Hold	II	25-Jun-01		04/30/03 - NPI NCAS solution does not provide sufficient text data and the State will not proceed until all text data is available. NPI plans to have solution available in June03.	IES
Minnesota	Crow Wing	Crow Wing County Sheriff	Y	On-Hold	II	25-Jun-01		04/30/03 - NPI NCAS solution does not provide sufficient text data and the State will not proceed until all text data is available. NPI plans to have solution available in June03.	IES
Minnesota	Douglas	Douglas County Sheriff	Y	On-Hold	II	25-Jun-01		04/30/03 - NPI NCAS solution does not provide sufficient text data and the State will not proceed until all text data is available. NPI plans to have solution available in June03.	IES
Minnesota	Freeborn	Freeborn County L.E.C.	Y	On-Hold	II	25-Jun-01		04/30/03 - NPI NCAS solution does not provide sufficient text data and the State will not proceed until all text data is available. NPI plans to have solution available in June03.	IES
Minnesota	Grant	Grant County Sheriff	Y	On-Hold	II	25-Jun-01		04/30/03 - NPI NCAS solution does not provide sufficient text data and the State will not proceed until all text data is available. NPI plans to have solution available in June03.	IES
Minnesota	Itasca	Itasca County Sheriff	Y	On-Hold	II	7-May-02		04/30/03 - NPI NCAS solution does not provide sufficient text data and the State will not proceed until all text data is available. NPI plans to have solution available in June03.	QWEST
Minnesota	Lake	Lake County Sheriff	Y	On-Hold	II	2-Oct-02		04/30/03 - NPI NCAS solution does not provide sufficient text data and the State will not proceed until all text data is available. NPI plans to have solution available in June03.	QWEST
Minnesota	Mower	Mower County L.E.C.	Y	On-Hold	II	25-Jun-01		04/30/03 - NPI NCAS solution does not provide sufficient text data and the State will not proceed until all text data is available. NPI plans to have solution available in June03.	QWEST
Minnesota	Nicollet	Nicollet County Sheriff	Y	On-Hold	II	25-Jun-01		04/30/03 - NPI NCAS solution does not provide sufficient text data and the State will not proceed until all text data is available. NPI plans to have solution available in June03.	IES
Minnesota	Olmsted	Minnesota State Police-Rochester	Y	On-Hold	II	25-Jun-01		04/30/03 - NPI NCAS solution does not provide sufficient text data and the State will not proceed until all text data is available. NPI plans to have solution available in June03.	QWEST
Minnesota	Olmsted	Olmstead County L.E.C.	Y	On-Hold	II	25-Jun-01		04/30/03 - NPI NCAS solution does not provide sufficient text data and the State will not proceed until all text data is available. NPI plans to have solution available in June03.	QWEST
Minnesota	Otter Tail	Otter Tail County Sheriff	Y	On-Hold	II	25-Jun-01		04/30/03 - NPI NCAS solution does not provide sufficient text data and the State will not proceed until all text data is available. NPI plans to have solution available in June03.	IES
Minnesota	Pine	Pine County Sheriff	Y	On-Hold	II	25-Jun-01		04/30/03 - NPI NCAS solution does not provide sufficient text data and the State will not proceed until all text data is available. NPI plans to have solution available in June03.	IES
Minnesota	Rock	Minnesota State Police - Marshall	Y	On-Hold	II	25-Jun-01		04/30/03 - NPI NCAS solution does not provide sufficient text data and the State will not proceed until all text data is available. NPI plans to have solution available in June03.	QWEST
Minnesota	St. Louis	Minnesota State Police - Duluth Post	Y	On-Hold	II	25-Jun-01		04/30/03 - NPI NCAS solution does not provide sufficient text data and the State will not proceed until all text data is available. NPI plans to have solution available in June03.	QWEST
Minnesota	St. Louis	St. Louis County - Virginia	Y	On-Hold	II	25-Jun-01		04/30/03 - NPI NCAS solution does not provide sufficient text data and the State will not proceed until all text data is available. NPI plans to have solution available in June03.	QWEST
Minnesota	Todd	Todd County Sheriff	Y	On-Hold	II	25-Jun-01		04/30/03 - NPI NCAS solution does not provide sufficient text data and the State will not proceed until all text data is available. NPI plans to have solution available in June03.	IES
Minnesota	Wadena	Wadena County Sheriffs Office	Y	On-Hold	II	25-Jun-01		04/30/03 - NPI NCAS solution does not provide sufficient text data and the State will not proceed until all text data is available. NPI plans to have solution available in June03.	IES
Minnesota	Wilkin	Wilkin County Law Enforcement Center	Y	On-Hold	II	25-Jun-01		04/30/03 - NPI NCAS solution does not provide sufficient text data and the State will not proceed until all text data is available. NPI plans to have solution available in June03.	IES
Minnesota	Winona	Winona County Sheriff	Y	On-Hold	II	25-Jun-01		04/30/03 - NPI NCAS solution does not provide sufficient text data and the State will not proceed until all text data is available. NPI plans to have solution available in June03.	QWEST
Mississippi	Covington	Covington Co SO	N	Invalid	II			4/30/03 - PSAP CPE equipment is not ready for Phase II. PSAP will resubmit request when capability is expected.	Bell South
Mississippi	Forrest	Forrest Co SO	Y	Pending	II	12-Oct-00	27-May-03		Bell South
Mississippi	Forrest	Hattiesburg PD	Y	Pending	II	12-Oct-00	27-May-03		Bell South
Mississippi	Jackson	Gautier PD	Y	On-Hold	II	4-Apr-01		4/30/03 - NPI tried unsuccessful test on 4/25/03. PSAP call routing and Phase II software is not in place. NPI will work with PSAP to establish new dates	Bell South
Mississippi	Jackson	Pascagoula PD	Y	On-Hold	II	4-Apr-01		4/30/03 - NPI tried unsuccessful test on 4/25/03. PSAP call routing and Phase II software is not in place. NPI will work with PSAP to establish new dates	Bell South

NEXTEL PARTNERS, INC.

Exhibit B

STATE	County	PSAP	Valid Req (Y/N)	Status	Phase Requested	RFS Received	RFS Completed	Comments / Notes	LEC
Mississippi	Jackson	Moss Point PD	Y	On-Hold	II	4-Apr-01		4/30/03 - NPI tried unsuccessful test on 4/25/03. PSAP call routing and Phase II software is not in place. NPI will work with PSAP to establish new dates	Bell South
Mississippi	Jackson	Jackson Co Comm	Y	On-Hold	II	4-Apr-01		4/30/03 - NPI tried unsuccessful test on 4/25/03. PSAP call routing and Phase II software is not in place. NPI will work with PSAP to establish new dates	Bell South
Mississippi	Jones	Jones Co Em Comm	Y	Pending	II	1-Nov-00	29-May-03		Bell South
Mississippi	Jones	Laurel PD	Y	Pending	II	1-Nov-00	27-Jun-03	4/30/03 - Site located within PSAP boundary currently routed Phase I to County Emer Comm. NPI evaluating possible re-route of one site to this PD.	Bell South
Mississippi	Lamar	Lamar Co SO	Y	Pending	II	27-Sep-00	18-Jul-03	4/30/03 - NPI validating PSAP RFS	Bell South
Mississippi	Pearl River	Pearl River Sheriff	Y	Pending	II	1-Aug-00	18-Jul-03	4/30/03 - NPI validating PSAP RFS	Bell South
New York	Cattaraugus	Cattaraugus County Sheriff's Office	Y	Implemented	II	10-Jun-02	14-Oct-02		Verizon
New York	Chautauqua	Chautauqua County Sheriff's Dept	N	Invalid	II	8-Jun-01		4/30/03 - PSAP CPE equipment is not ready for Phase II. PSAP will resubmit request when capability is expected.	
New York	Genesee	Genesee County Sheriff's Office	Y	Pending	II	5-Sep-02	27-May-03		
New York	Albany, Rensselaer, Schenectady, Schoharie	NYS Police-Albany Post	Y	Implemented	II	18-Oct-02	24-Apr-03		
New York	Warren	Warren County Sheriff's Dept.	Y	Pending	II	22-Jan-03	21-Jul-03		Verizon
Pennsylvania	Erie	Erie County 911 Center	Y	Implemented	II	11-Apr-01	18-Dec-02		Verizon
Pennsylvania	Lycoming	Lycoming County Dept. of Public Safety	N	Invalid	II	27-Sep-01		4/30/03 - PSAP CPE equipment is not ready for Phase II. PSAP will resubmit request when capability is expected.	Verizon
Pennsylvania	Pike	Pike County Communications Center	Y	Pending	II	30-Jan-03	25-Jul-03	4/30/03 - NPI working with Intrado & Verizon to determine NCAS capabilities and system configuration.	Verizon
Pennsylvania	York	York County 9-1-1 Communications	Y	Implemented	II	10-Apr-01	30-Jan-03		Verizon
Tennessee	Carter	Carter County 911	Y	Pending	II	28-Dec-01	27-Jun-03		Sprint
Tennessee	Greene	Greene County 911	Y	Pending	II	28-Dec-01	27-Jun-03		Sprint
Tennessee	Hawkins	Hawkins County 911	Y	Pending	II	28-Dec-01	6-May-03		Bell South
Tennessee	Sullivan	Sullivan County 911	Y	Pending	II	28-Dec-01	27-Jun-03		Sprint
Tennessee	Sullivan	Kingsport 911	Y	Pending	II	28-Dec-01	27-Jun-03		Sprint
Tennessee	Sullivan	Bristol 911	Y	Pending	II	28-Dec-01	27-Jun-03		Sprint
Tennessee	Unicoi	Unicoi County 911	Y	Pending	II	28-Dec-01	27-Jun-03		Sprint
Tennessee	Washington	Washington County 911	Y	Pending	II	28-Dec-01	27-Jun-03		Sprint
Texas	Harrison	Harrison Co. SO	Y	Pending	II	19-Mar-02	7-Aug-03		S B C
Texas	Harrison	Marshall PD	Y	Pending	II	19-Mar-02	7-Aug-03	4/28/03 - NPI re-evaluating call routing and will notify PSAP shortly if change to be made. No Sites Currently Anticipated Routing to this PSAP; RFS received 08/21/01;	S B C
Texas	Lubbock	Lubbock Co SO	Y	On-Hold	II	7-Jan-03		4/30/03 - PSAP trunks are not ready for Phase II. PSAP will notify NPI when tariff issues are resolved.	S B C
Texas	Lubbock	Lubbock PD	Y	On-Hold	II	7-Jan-03		4/30/03 - PSAP trunks are not ready for Phase II. PSAP will notify NPI when tariff issues are resolved.	S B C
Texas	Lubbock	Plainview PD	Y	On-Hold	II	7-Jan-03		4/30/03 - PSAP trunks are not ready for Phase II. PSAP will notify NPI when tariff issues are resolved.	S B C
Texas	Lubbock	Slaton PD	Y	On-Hold	II	10-Apr-03		4/30/03 - PSAP trunks are not ready for Phase II. PSAP will notify NPI when tariff issues are resolved.	S B C
Texas	Midland	Midland ECD	Y	On-Hold	II	11-Mar-02		4/30/03 - PSAP trunks are not ready for Phase II. PSAP will notify NPI when tariff issues are resolved.	S B C
Texas	Nueces	CCPD	Y	On-Hold	II	13-Sep-02		4/30/03 - PSAP trunks are not ready for Phase II. PSAP will notify NPI when tariff issues are resolved.	S B C
Texas	Potter	Amarillo PD	Y	On-Hold	II	28-Jun-02		4/30/03 - PSAP trunks are not ready for Phase II. PSAP will notify NPI when tariff issues are resolved.	S B C
Texas	Potter	Potter SO	Y	No Action	II			4/29/03 - No Sites currently anticipated routing to this PSAP; RFS received 06/28/02	S B C
Texas	Randall	Randall Co SO	Y	On-Hold	II	28-Jun-02		4/30/03 - PSAP trunks are not ready for Phase II. PSAP will notify NPI when tariff issues are resolved.	S B C
Texas	Rusk	Henderson PD	N	Invalid	II	19-Mar-02		4/30/03 - PSAP CPE equipment is not ready for Phase II. PSAP will resubmit request when capability is expected.	Verizon
Texas	Rusk	Rusk Co SO	N	Invalid	II	19-Mar-02		4/30/03 - PSAP CPE equipment is not ready for Phase II. PSAP will resubmit request when capability is expected.	Verizon
Texas	Smith	ETEMS	Y	No Action	II			4/29/03 - No Sites currently anticipated routing to this PSAP; RFS received 03/12/01	S B C
Texas	Smith	Lindale PD	Y	No Action	II			4/29/03 - No Sites currently anticipated routing to this PSAP; RFS received 03/12/01	S B C
Texas	Smith	Overton PD	Y	No Action	II			4/29/03 - No Sites currently anticipated routing to this PSAP; RFS received 03/12/01	S B C
Texas	Smith	Smith Co SD	Y	On-Hold	II	12-Mar-01		4/30/03 - PSAP trunks are not ready for Phase II. PSAP will notify NPI when tariff issues are resolved.	S B C
Texas	Smith	Tyler PD	Y	On-Hold	II	12-Mar-01		4/30/03 - PSAP trunks are not ready for Phase II. PSAP will notify NPI when tariff issues are resolved.	S B C
Texas	Smith	Whitehouse PD	Y	No Action	II			4/29/03 - No Sites currently anticipated routing to this PSAP; RFS received 03/12/01	S B C
Texas	Taylor	Abilene PD	Y	On-Hold	II	28-Aug-01		4/30/03 - PSAP trunks are not ready for Phase II. PSAP will notify NPI when tariff issues are resolved.	S B C
Vermont	Franklin	St. Albans Police Dept.	Y	Implemented	II	26-Apr-02	21-Nov-02		Verizon
Vermont	Lamoille	Lamoille County Sheriff	Y	Implemented	II	26-Apr-02	21-Nov-02		Verizon
Vermont	Multiple	Shelburne Police Dept.	Y	Implemented	II	26-Apr-02	4-Dec-02		Verizon
Vermont	Multiple	Vermont State Police-Williston	Y	Implemented	II	26-Apr-02	4-Dec-02		Verizon
Vermont	Rutland	Vermont State Police-Rutland	Y	Implemented	II	26-Apr-02	4-Dec-02		Verizon
Vermont	Washington	Montpelier Police Dept	Y	Implemented	II	26-Apr-02	4-Dec-02		Verizon
Vermont	Windsor	Hartford Police Dept	Y	Implemented	II	26-Apr-02	21-Nov-02		Verizon
Vermont	Windsor	Springfield Police Dept.	Y	Pending	II	26-Apr-02	30-May-03	04/30/03 - Sites routing to this PSAP will be deployed Phase II. Call routing still not validated. Status may change.	Verizon
Vermont	Windsor	Vermont State Police-Rockingham	Y	Pending	II	26-Apr-02	9-May-03	04/30/03 - Sites routing to this PSAP will be deployed Phase II	Verizon
Virginia	Albemarle	Charlottesville-UVA-Albemarle City ECC	Y	Implemented	II	21-Jun-01	19-Dec-02		Sprint
Virginia	Alleghany	City of Covington Emergency Dispatch	Y	No Action	II			4/29/03 - No Sites currently anticipated routing to this PSAP; RFS received 04/24/03	
Virginia	Frederick	Winchester Commun. Ctr.	N	Invalid	II			4/30/03 - PSAP equipment not upgraded for Phase I or II. PSAP will resubmit request when capability is expected. RFS recv 06/22/01	Verizon
Virginia	Frederick	Dept. of Public Safety Commun.	Y	Pending	II	22-Jun-01	28-May-03		Verizon
Virginia	Henry	Martinsville-Henry County 911 Communications Center	Y	Implemented	II	22-Jul-02	22-Nov-02		Sprint
Virginia	Lynchburg	Lynchburg Emergency Commun. Ctr.	Y	Implemented	II	11-Mar-02	3-Feb-03		Verizon
Virginia	Pittsylvania	Pittsylvania County Dept of Emerg.Mgt.	Y	Implemented	II	1-Jul-02	21-Nov-02		Verizon

Exhibit B

STATE	County	PSAP	Valid Req (Y / N)	Status	Phase Requested	RFS Received	RFS Completed	Comments / Notes	LEC
Virginia	Roanoke	City of Roanoke Commun.	Y	Pending	II	31-Jan-03	25-Jul-03	4/30/03 - NPI has not confirmed software upgrade & will plan deployment for July03. PSAP's CAD interface must be upgraded-PSAP equipment not ready	Verizon
Virginia	Roanoke	Salem Police Dept.	Y	Implemented	II	6-Mar-02	31-Oct-02		Verizon
Virginia	Washington	City of Bristol Police Department	Y	Pending	II	1-Feb-03	2-Jun-03		Sprint
Virginia	Washington	Washington County Emergency Services	Y	Pending	II	29-Mar-03	11-Jul-03		Sprint