Sprint
Together with NEXTEL

Sprint Nextel
2001 Edmund Halley Drive
Reston, VA 20191
Office: (703) 433-4212 Fax: (703) 433-4142

July 1, 2008

David Furth, Associate Bureau Chief
Public Safety and Homeland Security Bureau
Federal Communications Commission
445 12th Street, SW
Washington, DC 20554

Re: Sprint Nextel's Status Report on 800 MHz Band Reconfiguration
WT Docket 02-55

Dear Mr. Furth:

Sprint Nextel Corporation ("Sprint Nextel") hereby files the attached report regarding the 800 MHz band reconfiguration progress with the Federal Communications Commission ("Commission") and the 800 MHz Transition Administrator, LLC ("TA"). In its September 12, 2007 *Third Memorandum Opinion and Order* in the above-captioned proceeding, the Commission required Sprint Nextel to submit monthly reports regarding its clearing of Channels 1-120 (Phase I) and the NPSPAC channel block (Phase II). *See Improving Public Safety Communications in the 800 MHz Band*, Third Memorandum Opinion and Order, WT Docket No. 02-55, at ¶¶ 29-30 (rel. Sep. 12, 2007) ("*Third Memorandum Opinion and Order")*. As demonstrated in this report, the substantial progress in 800 MHz band reconfiguration noted in Sprint Nextel's previous monthly reports has continued.

In Phase I, Sprint Nextel has completed the retuning of all non-Sprint Nextel, non-SouthernLINC Channel 1-120 incumbent licensees in forty-seven NPSPAC regions, an increase of one NPSPAC region since last month's report, with the completion of retuning of all remaining North Carolina NPSPAC region licensees in June. In the nine remaining NPSPAC regions or U.S. Territories in which Channel 1-120 clearing has not been fully completed, seven have three or fewer 1-120 Channel licensees remaining to be retuned, including three NPSPAC Regions with only one 1-120 incumbent left to retune. ***Overall, more than ninety-six percent of the nearly 1200 Channel 1-120 licensees that must be retuned during Phase I of 800 MHz band reconfiguration have been retuned.*** *See* Figure 1.

By any reportable measure Phase II of 800 MHz band reconfiguration continues to show strong progress. First, Sprint Nextel is pleased to report that all Phase I and Phase II retunes are 100% complete in NPSPAC Region 25 (Montana) and Sprint Nextel expects to report on other completed NPSPAC regions in the coming months. Overall, 193 public safety licensees (Expansion Band and NPSPAC) have completed retuning to their new channel assignments and nearly 600 of the 900 non-border area public safety licensees who must be retuned have signed

Frequency Reconfiguration Agreements ("FRAs") and are at various stages of implementation.[1] Of the remaining 300 licensees without FRAs, almost half continue to plan their retunes pursuant to Planning Funding Agreements ("PFAs") and are working with their vendors and consultants to provide Sprint Nextel the cost estimates necessary to negotiate FRAs. The remaining licensees are already conducting accelerated negotiations and mediations to reach FRAs so that they can move on to retuning their systems.

Starting on March 17, 2008, public safety licensees across all NPSPAC regions were required to file requests for extensions of time or waiver of the Commission's June 26, 2008 reconfiguration completion deadline if they did not expect to complete their retunes by that date. The Bureau has recently acted on these requests, waiving the June 26, 2008 deadline for hundreds of NPSPAC licensees.[2] Based on the filings submitted to date, over 590 public safety licensees will not complete their retunes by June 2008. As noted above, about half of them have not signed FRAs, and many of those licensees are not ready to even begin to negotiate their FRAs as they have not completed their planning activities. The remaining public safety waiver applicants have signed agreements to retune their facilities but have requested extensions past the June 2008 deadline to complete band reconfiguration. Thus, for reasons outside Sprint Nextel's control, more than 590 public safety Phase II retunes were not completed by June 26, 2008.

Recognizing that these public safety licensees were not prepared to complete their retunes by June 26, 2008, the Bureau recently granted Sprint Nextel a waiver to permit it continued access to Channels 1-120 where the Bureau has granted corresponding waivers to give NPSPAC

---

[1] In eight NPSPAC regions 100% of the impacted public safety licensees have signed FRAs and are in the implementation stage.

[2] *Improving Public Safety Communications in the 800 MHz Band; Requests for Interim Waiver of the June 26, 2008 Rebanding Deadline – Wave 1 Public Safety Regions*, WT Docket No. 02-55, Order, DA 08-1427 (PSHSB rel. June 17, 2008); *Improving Public Safety Communications in the 800 MHz Band; Requests for Waiver of the June 26, 2008 Rebanding Deadline – Wave 1 Public Safety Regions*, WT Docket No. 02-55, Order, DA 08-1428 (PSHSB rel. June 17, 2008); *Improving Public Safety Communications in the 800 MHz Band; Requests for Interim Waiver of the June 26, 2008 Rebanding Deadline – Wave 2 Public Safety Regions*, WT Docket No. 02-55, Order, DA 08-1429 (PSHSB rel. June 17, 2008); *Improving Public Safety Communications in the 800 MHz Band; Requests for Waiver of the June 26, 2008 Rebanding Deadline – Wave 2 Public Safety Regions*, WT Docket No. 02-55, Order, DA 08-1430 (PSHSB rel. June 17, 2008); *Improving Public Safety Communications in the 800 MHz Band; Requests for Interim Waiver of the June 26, 2008 Rebanding Deadline – Wave 3 Public Safety Regions*, WT Docket No. 02-55, Order, DA 08-1431 (PSHSB rel. June 17, 2008); *Improving Public Safety Communications in the 800 MHz Band; Requests for Waiver of the June 26, 2008 Rebanding Deadline – Wave 3 Public Safety Regions*, WT Docket No. 02-55, Order, DA 08-1432 (PSHSB rel. June 17, 2008); *Improving Public Safety Communications in the 800 MHz Band; Requests for Interim Waiver of the June 26, 2008 Rebanding Deadline – Wave 4 Public Safety Regions (Non-Border)*, WT Docket No. 02-55, Order, DA 08-1433 (PSHSB rel. June 17, 2008); *Improving Public Safety Communications in the 800 MHz Band; Requests for Waiver of the June 26, 2008 Rebanding Deadline – Wave 4 Public Safety Regions (Non-Border)*, WT Docket No. 02-55, Order, DA 08-1434 (PSHSB rel. June 17, 2008).

licensees more time to retune to those channels. *Improving Public Safety Communications in the 800 MHz Band; Sprint Nextel Request for Waiver of June 26, 2008 Rebanding Deadline with Respect to Channels 1-120*, WT Docket No. 02-55, Order, DA 08-1444 (PSHSB rel. June 19, 2008). Where Sprint Nextel remains on the 1-120 channels, the Bureau required that it clear the required channels for retuning public safety incumbents on 60 days notice that they are ready to retune, consistent with prior Commission requirements. As listed in Figure 4, 234 Phase II NPSPAC licensees have already established with Sprint Nextel a firm date for starting and completing their physical retuning work and many have, in fact, finished their retunes. Overall, Sprint Nextel has been notified of and has already or is prepared to timely provide cleared replacement channels for over 609 public safety agencies that have made *ad hoc* requests or have participated in the regional Planning meetings. The dates for these retunes are responsive to the requirements of each public safety licensee. Some are scheduled for completion in 2008; others in 2009 and beyond.[3]

Sprint Nextel appreciates the continuing opportunity to update the Commission on the substantial progress being made in 800 MHz band reconfiguration. We remain available to discuss this Report at the Bureau's convenience. Sprint Nextel remains committed to completing this important initiative; however, as the information contained herein demonstrates, Sprint Nextel cannot complete 800 MHz band reconfiguration until all affected incumbent licensees complete their individual retuning activities.

Should you have any further questions in this matter, please contact the undersigned.

Respectfully submitted

/s/

Lawrence R. Krevor
Vice President – Spectrum

James B. Goldstein
Director, Spectrum Reconfiguration

cc: 800 MHz Transition Administrator

---

[3] The Bureau has also waived for 30 days the June 26, 2008 deadline for Sprint Nextel to vacate its channels in the 800 MHz interleaved, expansion, and guard bands to provide time for the Commission to consider a petition for relief filed by Sprint Nextel regarding the use of those channels**.** *Improving Public Safety Communications in the 800 MHz Band; Relinquishing by Sprint Nextel of Channels in the Interleaved, Expansion and Guard Bands*, WT Docket No. 02-55, Order, DA 08-1449 (PSHSB rel. June 20, 2008)

Monthly Status Report to FCC
July 1, 2008
Figure 1: Retuning Status of Channels 1-120 – Non-Border Licensees

		# of Non-Border Licensees		
NPSPAC Region #	Region Name	1-120 Total Licensees	1-120 Licensees Cleared	1-120 Licensees Remaining
1	Alabama	7	7	0
2	Alaska	13	13	0
3	Arizona	47	47	0
4	Arkansas	17	17	0
5	Southern California	6	6	0
6	Northern California	63	63	0
7	Colorado	21	21	0
8	New York Metropolitan Area	49	49	0
9	Florida	103	88	15
10	Georgia	41	39	2
11	Hawaii	33	33	0
12	Idaho	12	12	0
13	Illinois	30	30	0
14	Indiana	19	19	0
15	Iowa	10	10	0
16	Kansas	16	16	0
17	Kentucky	16	16	0
18	Louisiana	44	34	10
19	New England	36	36	0
20	Washington, DC/Baltimore	29	26	3
21	Michigan	2	2	0
22	Minnesota	51	51	0
23	Mississippi	16	15	1
24	Missouri	23	23	0
25	Montana	11	11	0
26	Nebraska	7	7	0
27	Nevada	45	45	0
28	Eastern PA (Philadelphia)	32	32	0
29	New Mexico	24	24	0
30	New York – Albany	8	7	1[4]
31	North Carolina	31	31	0
32	North Dakota	8	8	0
33	Ohio	16	16	0
34	Oklahoma	11	11	0

[4] The last remaining Phase I incumbent licensee, Mr. David Allen, was contractually obligated to complete all of its retuning in 2007. In August 2007, Mr. Allen passed away. To date Sprint Nextel has not received a confirmation that the required retunes have been completed.

		# of Non-Border Licensees		
NPSPAC Region #	Region Name	1-120 Total Licensees	1-120 Licensees Cleared	1-120 Licensees Remaining
35	Oregon	24	24	0
36	Pennsylvania	7	7	0
37	South Carolina	14	14	0
38	South Dakota	9	9	0
39	Tennessee	31	31	0
40	Dallas, TX	23	23	0
41	Utah	10	10	0
42	Virginia	27	27	0
43	Washington	11	11	0
44	West Virginia	5	5	0
45	Wisconsin	15	15	0
46	Wyoming	3	3	0
47	Puerto Rico	12	9	3[5]
48	Virgin Islands	8	8	0
49	Austin, TX	8	8	0
50	Texas - El Paso	16	16	0
51	Houston, TX	23	23	0
52	Lubbock, TX	25	25	0
53	Texas - San Antonio	14	13	1[6]
54	Great Lakes (Chicago)	40	40	0
55	Western Upstate New York	0	0	0
	US Territories (Guam, Northern Mariana, Gulf of Mexico, etc.)	2	0	2

[5] The three remaining 800 MHz Phase I licensees are Preferred Communications, Kang B. Lee and Gemini International, Inc. On January 14, 2008, the Bureau ordered the modification of the Lee and Gemini licenses to remove their respective 1-120 channels within thirty days. The Bureau has yet to modify or cancel these licenses. As to Preferred Communications, the Commission has initiated a License Revocation proceeding (EB Docket 07-147) which may obviate the need to retune any of its Channel 1-120 facilities.

[6] The last remaining Phase I incumbent licensee, Mr. David Allen, was contractually obligated to complete all of its retuning in 2007. In August 2007, Mr. Allen passed away. To date Sprint Nextel has not received a confirmation that the required retunes have been completed.

Monthly Status Report to FCC
June 2, 2008

Figure 2: Retuning Status of Channels 1-120 – SouthernLinc Cleared

NPSPAC Region #	Region Name	SouthernLinc 1-120 Channels Cleared
1	Alabama	All 1-120s
9	Florida	All 1-120s
10	Georgia	All 1-120s
23	Mississippi	All 1-120s
31	North Carolina	All 1-120s
37	South Carolina	All 1-120s
39	Tennessee	All 1-120s

Monthly Status Report to FCC
July 1, 2008
Figure 3: Retuning Status of Channels 1-120 – Sprint Nextel Clearing

NPSPAC Region #	Region Name	# of NPSPAC Channels Sprint Nextel has Cleared in the 1-120 Channel Block for Retuning Licensees (Typically Maximum of 230)
1	Alabama	11
2	Alaska	6
3	Arizona	0
4	Arkansas	5
5	Southern California	1
6	Northern California	60
7	Colorado	All 1 to 120s cleared
8	New York Metropolitan Area	141
9	Florida	31
10	Georgia	41
11	Hawaii	12
12	Idaho	0
13	Illinois	4
14	Indiana	45
15	Iowa	13
16	Kansas	42
17	Kentucky	21
18	Louisiana	0
19	New England	55
20	Washington, DC/Baltimore	5
21	Michigan	0
22	Minnesota	231
23	Mississippi	4
24	Missouri	43
25	Montana	0
26	Nebraska	39
27	Nevada	15
28	Eastern PA (Philadelphia)	88
29	New Mexico	7
30	New York – Albany	1
31	North Carolina	10
32	North Dakota	0
33	Ohio	23
34	Oklahoma	7
35	Oregon	27
36	Pennsylvania	33
37	South Carolina	0
38	South Dakota	0
39	Tennessee	25
40	Dallas, TX	29
41	Utah	242

NPSPAC Region #	Region Name	# of NPSPAC Channels Sprint Nextel has Cleared in the 1-120 Channel Block for Retuning Licensees (Typically Maximum of 230)
42	Virginia	44
43	Washington	0
44	West Virginia	14
45	Wisconsin	146
46	Wyoming	11
47	Puerto Rico	0
48	Virgin Islands	0
49	Austin, TX	0
50	Texas - El Paso	0
51	Houston, TX	22
52	Lubbock, TX	0
53	Texas - San Antonio	5
54	Great Lakes (Chicago)	59
55	Western Upstate New York	0
	US Territories (Guam, Northern Mariana, Gulf of Mexico, etc.)	0

Monthly Status Report to FCC
July 1, 2008

Figure 4: NPSPAC Licensees' Agreed Upon Sprint Nextel Clear Dates for Channels 1-120

NPSPAC Region #	Region Name	Licensee Name	Agreed Upon Date for Sprint Nextel to Clear By
1	Alabama	Talladega County EMA, AL PH II	12/27/2007
1	Alabama	Albertville, City of, AL	2/8/2008
1	Alabama	Dothan, City of, AL	5/11/2008
2	Alaska	Alaska, State Of PH II	4/14/2008
4	Arkansas	Jefferson, County of, AR PH II	9/27/2007
5	California - South	Long Beach, City of, CA PH II	5/8/2008
6	California - North	Lodi, City of, CA PH II	9/15/2007
6	California - North	Emeryville, City of, CA PH II	9/25/2007
6	California - North	Campbell, City of, CA PH II	10/1/2007
6	California - North	San Joaquin, County of, CA PH II	10/1/2007
6	California - North	Stockton, City of, CA PH II	10/1/2007
6	California - North	Contra Costa County, CA PH II	10/22/2007
6	California - North	Ceres, City of, CA PH II	10/31/2007
6	California - North	Turlock, Gustine City's of, CA PH II	10/31/2007
6	California - North	Elk Grove Unified School District, CA PH II	12/29/2007
6	California - North	University Of California - Merced PH II	1/15/2008
6	California - North	Palo Alto, City of, CA PH II	2/15/2008
6	California - North	Vacaville, City of, CA PH II	2/15/2008
6	California - North	San Bruno, City of, CA PH II	2/17/2008
6	California - North	University Of California - Berkeley	3/7/2008
6	California - North	Santa Clara Valley Water District, CA PH II	3/15/2008
6	California - North	Fresno, City of, CA PH II	3/26/2008
6	California - North	Redwood City, City of, CA PH II	4/1/2008
6	California - North	Mountain View, City of, CA PH II	4/7/2008
6	California - North	Santa Clara County, CA PH II	5/10/2008
6	California - North	Walnut Creek, City of, CA PH II	6/24/2008
6	California - North	San Jose, City of, CA PH II	7/26/2008
7	Colorado	Lakewood, City of, CO, Phase II	6/19/2007
7	Colorado	Pikes Peak Regional Comm Network	9/15/2007
7	Colorado	Adams Twelve Five Star School District, Phase II	11/27/2007
7	Colorado	Westminster, City of, CO PH II	12/1/2007
7	Colorado	Colorado, State Of PH II	1/25/2008
8	New York - Metropolitan	New York, State Of PH II Metro 21	9/4/2007

8	New York - Metropolitan	West Orange, Township of, NJ PH II	1/20/2008
8	New York - Metropolitan	State University Of NY Maritime College PH II	1/26/2008
8	New York - Metropolitan	Parsippany Troy Hills, Township, NJ PH II	2/11/2008
8	New York - Metropolitan	Middlesex, County of, NJ PH II	3/11/2008
8	New York - Metropolitan	Woodcliff Lakes, Borough of, NJ PH II	3/17/2008
8	New York - Metropolitan	Westport, Town of, CT PH II	3/18/2008
8	New York - Metropolitan	Fair Lawn, Boro of, NJ PH II	3/30/2008
8	New York - Metropolitan	Howell, Township of, NJ PH II	3/30/2008
8	New York - Metropolitan	White Plains, City of, NY PH II	3/30/2008
8	New York - Metropolitan	Middletown, Township of, NJ PH II	4/1/2008
8	New York - Metropolitan	Hoboken, City of, NJ PH II	4/2/2008
8	New York - Metropolitan	Babylon, Town of, NY PH II	4/4/2008
8	New York - Metropolitan	Fairfield, Town of, CT	4/4/2008
8	New York - Metropolitan	Meriden, City of, CT PH II	4/7/2008
8	New York - Metropolitan	Scarsdale, Village of, NY PH II	4/7/2008
8	New York - Metropolitan	Shelton, City of, CT PH II	4/11/2008
8	New York - Metropolitan	South Brunswick, Township of, NJ PH II	4/24/2008
8	New York - Metropolitan	Belleville, Township of, NJ PH II	4/27/2008
8	New York - Metropolitan	Wallingford Police Department, Town of, CT PH II	5/9/2008
8	New York - Metropolitan	Port Auth Of NY And NJ PH II	5/10/2008
8	New York - Metropolitan	New Jersey AGO PH II	5/26/2008
8	New York - Metropolitan	Stamford, City of, CT PH II	6/16/2008
8	New York - Metropolitan	Newark Housing Authority, NJ PH II	7/2/2008
8	New York - Metropolitan	Newark, City of, NJ PH II	7/7/2008
8	New York - Metropolitan	Jersey City, City of, NJ PH II	7/21/2008
8	New York - Metropolitan	Passaic, County of, Office Of Emergency Mgmt PH II	8/1/2008
8	New York - Metropolitan	Fairfield, Township of, NJ PH II	8/15/2008
8	New York - Metropolitan	Nassau, County of, NY PH II	8/31/2008
8	New York - Metropolitan	New Haven, City of, CT PH II	11/1/2008
9	Florida	Flagler, County of, FL PH II	5/1/2008
9	Florida	Palm Coast, City of, FL PH II	5/1/2008
9	Florida	Indian River, County of, FL PH II	6/19/2008
9	Florida	Brevard, County of, FL PH II	8/1/2008
10	Georgia	Crisp, County of, GA	12/13/2007
10	Georgia	Stone Mountain Park PH II	4/10/2008
10	Georgia	Hall, County of, GA PH II	5/10/2008
10	Georgia	Cherokee, County of, GA PH II	6/26/2008
10	Georgia	Forest Park, City of, GA PH II	6/26/2008
10	Georgia	Rome, City of, GA PH II	6/26/2008
10	Georgia	Emory University, GA PH II	7/1/2008
10	Georgia	Gwinnett, County of, GA PH II	8/1/2008
10	Georgia	Catoosa, County of, GA PH II STA	10/29/2008
10	Georgia	Rossville, City of, GA PH II	10/29/2008

11	Hawaii	Kauai, County of, HI PH II	3/31/2008
13	Illinois	Saint Clair County Transit District, IL PH II	7/31/2007
13	Illinois	Saint Clair, County of, IL PH II	9/8/2008
14	Indiana	Lagrange County Communications, IN PH II	9/16/2007
14	Indiana	Hancock County of, IN PH II	10/24/2007
14	Indiana	Cass, County of, IN PH II	11/19/2007
14	Indiana	Anderson, City of, IN PH II	11/26/2007
14	Indiana	Metropolitan Emergency Communications Agcy PH II	11/30/2007
14	Indiana	Steuben, County of, IN PH II	12/5/2007
14	Indiana	Howard, County of, IN PH II	12/17/2007
14	Indiana	Tippecanoe, County of, IN PH II	6/13/2008
14	Indiana	Hamilton, County of, IN PH II	8/1/2008
15	Iowa	Waterloo, City of, IA PH II	5/30/2008
15	Iowa	University Of Northern Iowa, IA PH II	6/30/2008
15	Iowa	Black Hawk, County of, IA PH II	6/30/2009
16	Kansas	Finney County, KS PH II	9/21/2007
16	Kansas	Prairie Band Of Potawatomi Nation, KS PH II	10/15/2007
16	Kansas	Wabaunsee County, KS PH II	11/25/2007
16	Kansas	Mc Pherson County, KS PH II	12/4/2007
16	Kansas	Crawford County, KS PH II	2/7/2008
16	Kansas	Douglas County, KS PH II	3/21/2008
16	Kansas	Tonganoxie, City of, KS PH II	3/30/2008
16	Kansas	Kansas City, City of, KS PH II	6/6/2008
16	Kansas	Mid-America Regional Council PH II	6/16/2008
17	Kentucky	Kentucky State Police PH II	9/10/2007
17	Kentucky	Campbell, County of, KY PH II	11/8/2007
17	Kentucky	Covington, City of, KY PH II	11/9/2007
17	Kentucky	Kenton, County of, KY PH II_Police	11/9/2007
17	Kentucky	Kenton, County of, KY PH II_Sanitation	5/11/2008
19	New England	Watertown, Town of, MA PH II	6/22/2007
19	New England	South Hadley, Town of, MA PH II	6/23/2007
19	New England	North Andover, Town of, MA PH II	12/15/2007
19	New England	Easton, Town of, MA PH II	1/19/2008
19	New England	Newton, City of, MA PH II	3/8/2008
19	New England	Wilbraham, Town of, MA PH II STA	3/9/2008
19	New England	Groton, Town of, CT PH II	3/13/2008
19	New England	Boston, City of, MA PH II - Fire	3/31/2008
19	New England	Massachusetts Bay Trans Authority PH II	4/4/2008

19	New England	Rhode Island, State Of PH II	4/4/2008
19	New England	Berkshire County of, MA PH II	4/5/2008
19	New England	Hyannis, Town of, MA PH II	4/8/2008
19	New England	Westfield, Town of, MA PH II	4/8/2008
19	New England	Mashantucket Pequot Tribal Nation, CT PH II	4/15/2008
19	New England	Fall River, City of, MA PH II	4/30/2008
19	New England	Sudbury, Town of, MA PH II	6/19/2008
19	New England	West Springfield, Town of, MA PH II	6/20/2008
19	New England	Nashua, City of, NH PH II	7/15/2008
20	Maryland; Washington, DC; Virginia - Northern	Washington, County of, MD PH II STA	6/4/2008
22	Minnesota	Brown, County of, MN PH II	7/31/2007
22	Minnesota	Sherburne, County of, MN PH II	12/17/2007
22	Minnesota	Hennepin, County of, MN PH II	1/16/2008
22	Minnesota	Rice & Steele, County of, MN PH II	1/16/2008
22	Minnesota	Olmsted, County of, MN PH II	1/29/2008
22	Minnesota	Wright, County of, MN PH II	1/30/2008
22	Minnesota	Saint Louis, County of, MN PH II	3/1/2008
22	Minnesota	Minnesota, State Of PH II	3/20/2008
22	Minnesota	Minneapolis, City of, MN PH II	3/26/2008
22	Minnesota	Ramsey, County of, MN PH II	4/8/2008
22	Minnesota	Saint Cloud, City of, MN PH II	5/1/2008
22	Minnesota	Stearns, County of, MN PH II	5/1/2008
23	Mississippi	Baptist Memorial Health Care Corporation PH II	11/28/2007
23	Mississippi	Simpson, County Of E911 Communication, MS PH II	6/28/2008
24	Missouri	Saint Clair County Transit District, IL PH II	7/31/2007
24	Missouri	Liberty, City of, MO PH II	9/11/2007
24	Missouri	Joplin, City of, MO PH II	10/22/2007
24	Missouri	Buchanan, County of, MO PH II	1/16/2008
24	Missouri	Gladstone, City of, MO PH II	2/8/2008
24	Missouri	Saint Peters, City of, MO PH II	5/15/2008
24	Missouri	Mid-America Regional Council PH II	6/16/2008
26	Nebraska	Scottsbluff, County of, NE PH II	12/21/2007
26	Nebraska	Nemaha, County of, NE PH II	2/1/2008
26	Nebraska	Richardson, County of, NE PH II	2/4/2008
26	Nebraska	Saline, County of, NE PH II	2/18/2008
26	Nebraska	Fillmore, County of, NE PH II	2/27/2008
26	Nebraska	York, City of, NE PH II	2/27/2008
26	Nebraska	York, County of, NE PH II	2/27/2008
26	Nebraska	Fremont, City of, NE PH II	3/8/2008
26	Nebraska	Saunders, County of, NE PH II	3/30/2008

26	Nebraska	Cass, County of, NE PH II	5/2/2008
26	Nebraska	Lincoln, City of, NE PH II	5/21/2008
27	Nevada	North Las Vegas, City of, NV PH II	2/25/2008
27	Nevada	Clark, County of, NV PH II	10/21/2008
28	New Jersey, Pennsylvania, Delaware	New Castle County of, DE PH II	4/4/2008
28	New Jersey, Pennsylvania, Delaware	Ocean City, City of, NJ PH II	4/21/2008
28	New Jersey, Pennsylvania, Delaware	Camden, City of, NJ PH II	5/8/2008
28	New Jersey, Pennsylvania, Delaware	Cherry Hill, Township of, NJ PH II	5/12/2008
28	New Jersey, Pennsylvania, Delaware	Atlantic, County of, NJ PH II	6/2/2008
28	New Jersey, Pennsylvania, Delaware	Brigantine, City of, NJ PH II	6/2/2008
28	New Jersey, Pennsylvania, Delaware	Egg Harbor, Township of, NJ PH II	6/2/2008
28	New Jersey, Pennsylvania, Delaware	Galloway, Township of, NJ PH II	6/2/2008
28	New Jersey, Pennsylvania, Delaware	Cumberland, County of, NJ PH II	9/5/2008
28	New Jersey, Pennsylvania, Delaware	Atlantic City, City of, NJ PH II	12/15/2008
29	New Mexico	Colorado, State Of PH II	1/25/2008
29	New Mexico	Carlsbad, City of, NM PH II	3/15/2008
29	New Mexico	San Juan, County of, NM PH II	5/26/2008
30	New York - Albany	Glenville, Town of, NY PH II	5/1/2008
31	North Carolina	Cleveland, County of, NC PH II	6/5/2008
31	North Carolina	Shelby, City of, NC PH II	6/5/2008
33	Ohio	Butler, County of, OH PH II	3/31/2008
33	Ohio	Auglaize, County of, OH PH II	4/1/2008
33	Ohio	Jefferson, County of, OH PH II	4/15/2008
33	Ohio	Allen, County of, OH PH II	5/5/2008
33	Ohio	Wheeling, City of, WV PH II	5/27/2008
33	Ohio	Harrison, County of, OH PH II	8/18/2008
33	Ohio	Clermont, County of, OH PH II	10/1/2008
34	Oklahoma	Owasso, City of, OK PH II	12/15/2007
34	Oklahoma	Sapulpa, City of, OK PH II	5/12/2008

35	Oregon	Oregon Department Of Corrections PH II	10/1/2007
35	Oregon	Oregon, State Of - OR PH II	10/1/2007
35	Oregon	Salem, City of, OR PH II	6/14/2008
36	Pennsylvania	Allegheny County Dept Of Emerg Svcs PH II	5/27/2008
37	South Carolina	Florence, County of, SC PH II	1/30/2009
39	Tennessee	Baptist Memorial Health Care Corporation PH II	11/28/2007
39	Tennessee	Vanderbilt University Medical Center, TN PH II	3/3/2008
39	Tennessee	Brentwood, City of, TN PH II	3/27/2008
39	Tennessee	Williamson, County of, TN PH II	3/27/2008
39	Tennessee	Franklin, City of, TN PH II	5/15/2008
39	Tennessee	City Of Hendersonville Fire Department, TN PH II	5/24/2008
40	Texas - Dallas	Greenville, City of, TX PH II	11/3/2007
40	Texas - Dallas	Baylor Health Care System, TX PH II	11/20/2007
40	Texas - Dallas	Parker County, TX PH II	11/20/2007
40	Texas - Dallas	Sherman, City of, TX PH II	11/25/2007
40	Texas - Dallas	City Of North Richland Hills, TX PH II	11/28/2007
40	Texas - Dallas	Duncanville, City of, TX PH II	12/1/2007
40	Texas - Dallas	University Park, City of, TX PH II	5/27/2008
40	Texas - Dallas	Dallas, County of, TX PH II	6/19/2008
40	Texas - Dallas	Texas, State Of PH II	6/27/2008
40	Texas - Dallas	Rockwall, City of, TX PH II STA	1/21/2009
40	Texas - Dallas	East Texas Medical Center, TX PH II	11/19/2009
40	Texas - Dallas	Bedford, City of, TX PH II	7/23/2010
41	Utah	Salt Lake City, City of, UT PH II	11/11/2007
41	Utah	Colorado, State Of PH II	1/25/2008
41	Utah	Provo, City of, UT PH II	7/24/2008
41	Utah	Utah Communications Agency Network, UT PH II	7/24/2008
41	Utah	Clark, County of, NV PH II	10/21/2008
42	Virginia	Harrisonburg-Rockingham Emer Comms. Center PH II	11/18/2006
42	Virginia	Blacksburg, Town of, VA PH II	12/9/2007
42	Virginia	Hanover, County of, VA PH II	2/25/2008
42	Virginia	Capital Region Airport Commission, VA PH II	4/6/2008
44	West Virginia	Jefferson, County of, OH PH II	4/15/2008
44	West Virginia	Wheeling, City of, WV PH II	5/27/2008
45	Wisconsin	Sheboygan County, WI PH II	3/14/2008
45	Wisconsin	Minnesota, State Of PH II	3/20/2008
45	Wisconsin	Minnesota, State Of PH II - Wave 1	3/20/2008

46	Wyoming	Cheyenne, City of, WY PH II	11/14/2007
46	Wyoming	Utah Communications Agency Network, UT PH II	7/24/2008
49	Texas - Austin	Bryan, City of, TX PH II	8/6/2008
49	Texas - Austin	Hays, County of, TX PH II	1/12/2009
49	Texas - Austin	Llano, County of, TX PH II	1/20/2009
49	Texas - Austin	Fayette, County of, TX PH II STA	1/21/2009
49	Texas - Austin	Blanco County, TX PH II	1/26/2009
49	Texas - Austin	East Texas Medical Center, TX PH II	11/19/2009
51	Texas - Houston	Matagorda County, TX PH II	12/8/2007
51	Texas - Houston	Houston, City of, TX Fire PH II	6/24/2008
51	Texas - Houston	Texas, State Of PH II	6/27/2008
51	Texas - Houston	University Of Texas Medical Branch Police PH II	7/4/2008
51	Texas - Houston	East Texas Medical Center, TX PH II	11/19/2009
53	Texas - San Antonio	Victoria, City of, TX PH II	5/22/2008
54	Chicago - Metropolitan	Rock, County of, WI PH II	10/3/2007
54	Chicago - Metropolitan	Bolingbrook, Village of, IL PH II	12/7/2007
54	Chicago - Metropolitan	Milwaukee, City of, WI PH II	12/13/2007
54	Chicago - Metropolitan	Ozaukee, County of, WI PH II	12/29/2007
54	Chicago - Metropolitan	Kenosha, County of, WI PH II	1/31/2008
54	Chicago - Metropolitan	Burns Harbor, Town of, IN PH II	2/17/2008
54	Chicago - Metropolitan	Portage, City of, IN PH II	2/17/2008
54	Chicago - Metropolitan	Porter, Town of, IN PH II	2/17/2008
54	Chicago - Metropolitan	Orland Park, Village of, IL PH II	3/10/2008
54	Chicago - Metropolitan	Northwest Central Dispatch System, IL PH II	3/11/2008
54	Chicago - Metropolitan	East Chicago, City of, IN PH II	3/27/2008
54	Chicago - Metropolitan	Illinois, State of, Doc PH II	6/9/2008
54	Chicago - Metropolitan	Lake, County of, IL PH II	7/22/2008
54	Chicago - Metropolitan	Waukesha, County of, WI PH II	12/1/2008