The following table provides status updates on Leaco Rural Telephone Cooperatives Inc.'s network project.

Phase 1: Network Design	312,896.53	671,078.15
Phase 2: Construction	52,642.98	750,726.15
Phase 3: Deployment	-	254,014.16
Phase 4: Maintenance		

Leaco Rural Telephone Cooperative Inc. completed installation of the wireless MSC and HLR Core Switch, Bridgewater AAA, and Home Agent PSDN in May 2013. RF engineering has been completed. Based on the final RF design, 14 towers will be installed in the three county coverage area. Tower leases have been secured and microwave and base station equipment has been ordered. We anticipate final completion of the project by March 31, 2015.