

Before the
FEDERAL COMMUNICATIONS COMMISSION
Washington, D.C. 20554

RECEIVED

MAR - 6 1998

In the Matter of)
Telephone Number Portability) CC Docket No. 95-116

FEDERAL COMMUNICATIONS COMMISSION
OFFICE OF THE SECRETARY

To: Chief, Common Carrier Bureau

ERRATUM


On March 2, 1998, BellSouth Corporation, on behalf of itself and each of its affiliated companies that are subject to Part 52, Section 52.23(a) of the Commission's Rules, 47 C.F.R. § 52.23(a) (BellSouth), filed its Petition to Extend Time for Implementation in the above referenced docket with the Commission. Upon review, BellSouth discovered a typographical error in the second column of the table appearing on page iii of the Summary - "99" should have read "98."

With this filing, BellSouth resubmits page iii of the Summary with the corrected information.

Respectfully submitted,

BellSouth Corporation

By:


M. Robert Sutherland
Theodore R. Kingsley

Its Attorneys

Suite 1700
1155 Peachtree Street, N.E.
Atlanta, Georgia 30309-3610
(404) 249-3392

Date: March 6, 1998

No. of Copies rec'd
List ABCDE

049

Phase I	Phase II	Phase III	Phase IV	Phase V
Orig.: 182 days	Orig.: 135 days	Orig.: 91 days	Orig.: 92 days	Orig.: 92 days
10/1/97-3/31/98	1/1/98-5/15/98	4/1/98-6/30/98	7/1/98-9/30/98	10/1/98-12/31/98
Now: 45 days	Now: 47 days	Now: 30 days	Now: 30 days	Now: 30 days
10/1/98-11/14/98	11/15/98-12/31/98	1/1/99-1/30/99	1/31/99-3/1/99	3/2/99-3/31/99
Atlanta	Miami Ft. Lauderdale Orlando Tampa	New Orleans Charlotte Greensboro Nashville	Memphis Louisville Jacksonville Raleigh W. Palm Beach Greenville	Birmingham Knoxville Baton Rouge Charleston Mobile Columbia

Assumptions:


- (1) February 20, 1998 - August 31, 1998 BellSouth incremental work effort to reengineer operational systems to new NPAC SMS specifications
- (2) NPAC SMS Delivery prior to September 1, 1998
- (3) September 1, 1998 Post-delivery production ready sequencing completed
- (4) September 1 - September 30, 1998 Inter-Company End-to-End Testing

The net effect, a 90 day extension in the overall implementation schedule, is reasonable considering the anticipated seven month delay in NPAC delivery and the large number of MSAs in Region 4, and is well within the nine month period which the Chief of the Common Carrier Bureau may, on delegated authority of the Commission, waive or stay any of the dates of the implementation schedule as the Chief may determine is necessary in order to ensure the efficient development of number portability.

Under Section 52.23(d) of the Commission's rules, the Chief of the Common Carrier Bureau may waive or stay any of the dates of the LNP implementation schedule as the Chief determines is necessary to ensure the efficient deployment of number portability. As shown

CERTIFICATE OF SERVICE

I do hereby certify that I have this 6th day of March, 1998, served all parties to this action with a copy of the foregoing **ERRATUM** by placing a true and correct copy of same in the United States Mail, postage prepaid, addressed to the parties listed on the attached distribution list.



Denise W. Tuttle

DISTRIBUTION LIST
CC DOCKET NO. 95-116

Office of the Secretary*
Federal Communications Commission
1919 M Street, N.W., Room 222
Stop Code 1170
Washington, D.C. 20554

International Transcription Services, Inc.*
1231 20th Street, N.W.
Washington, D.C. 20036

Robert M. Lynch
Durward D. Dupre
Pacific Bell
One Bell Plaza, Suite 3703
Dallas, Texas 75202

Nancy C. Woolf
Pacific Bell
140 New Montgomery Street, Rm. 1522A
San Francisco, California 94105

Gail L. Polivy
GTE Service Corporation
1850 M. Street, N.W.
Suite 1200
Washington, D.C. 20036

Kathryn Marie Krause
U S West, Inc.
Suite 700
1020 19th Street, N.W.
Washington, D.C. 20036

Richard S. Whitt
Anne F. La Lena
WorldCom, Inc.
1120 Connecticut Avenue, N.W.
Suite 400
Washington, D.C. 20036

Kathryn Marie Krause
MediaOne, Inc.
Suite 700
1020 19th Street, N.W.
Washington, D.C. 20036

James H. Bolin, Jr.
Mark C. Rosenblum
Roy E. Hoffinger
AT&T Corp.
Room 3247H3
295 North Maple Avenue
Basking Ridge, New Jersey 07920

Richard M. Rindler
Morton J. Posner
Swidler & Berlin, Chartered
3000 K Street, N.W., Suite 300
Washington, D.C. 20007

Russell M. Blau
Morton J. Posner
Swidler & Berlin, Chartered
3000 K Street, N.W., Suite 300
Washington, D.C. 20007

Karen Potkul, Esq.
Nextlink California, L.L.C.
1924 Deere Avenue
Santa Ana, California 92705

Jay C. Keithley
Sprint Corporation
1850 M Street N.W., 11th Floor
Washington, D.C. 20036-5807

* ALSO BY HAND DELIVERY