

Before the  
FEDERAL COMMUNICATIONS COMMISSION  
Washington, D.C. 20554

RECEIVED

MAY - 1 2002

In the Matter of )  
)  
Revision of the Commission's Rules to ) CC Docket No. 94-102  
Ensure Compatibility with Enhanced )  
911 Emergency Calling Systems )  
)  
Wireless E911 Phase II Implementation )  
Plan of Nextel Communications, Inc. )

FEDERAL COMMUNICATIONS COMMISSION  
OFFICE OF THE SECRETARY

NEXTEL COMMUNICATIONS, INC.  
PHASE II E911 QUARTERLY REPORT  
MAY 1, 2002

To: Chief, Enforcement Bureau  
Chief, Wireless Telecommunications Bureau

INTRODUCTION

Pursuant to the October 12, 2001 Order of the Federal Communications Commission ("Commission") in CC Docket No. 94-102,<sup>1</sup> Nextel Communications, Inc. ("Nextel") respectfully submits this Enhanced 911 ("E911") Quarterly Report on Nextel's Phase I and Phase II E911 deployment/implementation progress. Herein, Nextel provides a listing of all pending requests for Phase I and Phase II E911 service, the status of each request, and all relevant information regarding the network infrastructure and handset upgrades necessary to enable Phase II E911 location capabilities. Although there are no benchmark dates on which to report at this time, Nextel and its iDEN technology vendor, Motorola, Inc. ("Motorola"), have accomplished a number of critical tasks towards fulfillment of Nextel's first Phase II E911 benchmark, *i.e.*, beginning the sale of

<sup>1</sup> *In the Matter of Revision of the Commission's Rules To Ensure Compatibility With Enhanced 911 Emergency Calling Systems, Wireless E911 Phase II Implementation Plan of Nextel Communications, Inc.*, Order, CC Docket No. 94-102, FCC 01-295, released October 12, 2001 ("Nextel Waiver Order").

No. of Copies rec'd 014  
List ABCDE

an Assisted Global Positioning System (“A-GPS”) handset on October 1, 2002. Nextel describes herein this progress.

### **BACKGROUND**

On November 9, 2000, Nextel requested a waiver of the Commission’s Phase II E911 rules to permit the launch of a compliant Phase II E911 service on October 1, 2002, one year after the Commission’s implementation deadline.<sup>2</sup> Because Nextel’s Phase II E911 technology is a handset-based A-GPS solution, Nextel also sought relief from the Commission’s handset penetration rates and associated benchmark dates. In the Nextel Waiver Order, the Commission granted Nextel’s requested relief by imposing the following Phase II E911 implementation plan:

|                    |  |
|--------------------|--|
| October 1, 2002:   | Begin selling A-GPS-capable handsets;  |
| December 31, 2002: | 10% of all new handsets sold are A-GPS-capable;                              |
| December 1, 2003:  | 50% of all new handsets sold are A-GPS-capable;                              |
| December 1, 2004:  | 100% of all new handsets sold are A-GPS-capable;                             |
| December 31, 2005: | 95% of all Nextel’s entire iDEN customer base is A-GPS-capable. <sup>3</sup> |

### **SUMMARY OF IMPLEMENTATION EFFORTS TO DATE**

As the Commission is aware, Nextel and Motorola have been developing – from “scratch” – the A-GPS capability in the iDEN technology since Fourth Quarter 2000. The timeline set forth above, which was proposed by Nextel in its waiver request,

---

<sup>2</sup> *Nextel Communications, Inc. and Nextel Partners, Inc. Joint Report on Phase II Location Technology Implementation and Request for Waiver*, filed November 9, 2000 in CC Docket No. 94-102 (hereinafter “November 9 Waiver”). The location capability Nextel will deploy by October 1, 2002 is Nextel’s permanent Phase II E911 solution and, based on Nextel’s technology trials, will meet the Commission’s accuracy requirements. As explained in the waiver proceeding, Nextel had no location technology alternative to deploy as an interim solution. Therefore, Public Safety Answering Points (“PSAPs”) will not have to accommodate changing technological solutions from Nextel.

<sup>3</sup> *Id.* at para. 10.

required that these development efforts begin immediately to provide Motorola at least 24 months of development and testing time prior to commercial launch. Therefore, rather than waiting for a Commission decision on its waiver request, Nextel immediately requested in late 2000 that Motorola begin its A-GPS iDEN development efforts.

Unlike other wireless technologies and air interfaces, iDEN handsets and infrastructure, which are Motorola proprietary technologies, had no readily available location capability to support Phase II E911 service.<sup>4</sup> Thus, Motorola had to design, develop and integrate the A-GPS capability in the iDEN handsets and infrastructure.<sup>5</sup> The first stage of development required the addition of the A-GPS circuitry and antenna to the existing iDEN “baseband” radio since no chipset was (or is) available that permits integration of the A-GPS capability into the baseband of the handset.<sup>6</sup> By January 2001 – ten months before the Commission acted on Nextel’s waiver request – Motorola had successfully added the A-GPS capability onto the baseband of an existing Nextel handset platform. By March 2001, the A-GPS capability had been developed in a prototype

---

<sup>4</sup> As Nextel has noted previously in this proceeding, Motorola’s iDEN technology is an “island” technology for Phase II E911 purposes.

<sup>5</sup> Nextel chose the A-GPS location technology, as it explained in the waiver proceeding, because it was the only technology (“available” or “unavailable”) that met the Commission’s location accuracy requirements. Thus, to comply with the accuracy requirements and better assist public safety agencies in locating emergency callers on Nextel’s system, Nextel asked its vendor to undertake this A-GPS development effort.

<sup>6</sup> The availability of a new chipset is critical to Nextel’s ability to deploy the A-GPS capability across its handset lines. Adding the A-GPS capability to the existing handset platforms, as Nextel and Motorola are doing to meet the October 1, 2002 deadline, adversely impacts the form factor (i.e., size) and cost of the handset. Once the new chipsets are available – currently scheduled for Fourth Quarter 2003 – Motorola will have the capability to include the A-GPS capability in all of Nextel’s handset models, including those with smaller form factors.

iDEN handset.<sup>7</sup> By June 2001, Nextel and Motorola had conducted a field test of the A-GPS capability in the prototype, using a sub-set of the test locations in the Washington D.C. area where Nextel conducted its Second Quarter 2000 field trial of the varying location technologies. Using these test sites provides a near apples-to-apples comparison to the other technologies Nextel previously tested.<sup>8</sup>

Since last June, Motorola and Nextel have been engaged in ongoing testing of the prototype handset in Motorola's labs in Florida, using an A-GPS updated Enhanced Base Transceiver System ("EBTS") and Base Station Controller ("BSC"), and a Global Locate server, to replicate an A-GPS-ready iDEN network in the lab. In January 2002, Motorola personnel conducted a field trial of the prototype handset (using the form factor that will be used for Nextel's October 1, 2002 A-GPS handset release) and alternative A-GPS antennae to compare and contrast the effectiveness of each antenna type. Again, the test was conducted in the Washington, D.C. area using test points that Nextel previously had used in its Second Quarter 2000 technology field trial. The January 2002 trial tested Motorola's latest iteration of the A-GPS handset form factor and A-GPS software, and the results showed improvement in the overall performance of the prototype iDEN A-

---

<sup>7</sup> Nextel and Motorola have shown this prototype handset, including the specific GPS circuitry and antenna, to members of the Wireless Telecommunications Bureau, thus providing a better understanding of the progress as well as the distinction between adding the capability now, prior to the chipset availability, and integrating the capability into the circuitry of the handset platform.

<sup>8</sup> Nextel has described its Second Quarter 2000 technology trials in great detail. *See, e.g.*, Response of Nextel Communications, Inc. and Nextel Partners, Inc. To Order Of The Wireless Telecommunications Bureau, CC Docket No. 94-102, filed May 21, 2001; Reply Comments of Nextel Communications, Inc. to Further Comments of NENA, APCO and NASNA, CC Docket No. 94-102, filed July 30, 2001. Because Nextel and Motorola were testing a prototype handset in June 2001, no actual "phone calls" were placed. The phone was instructed by a laptop computer, to which it was tethered, to determine its location using the GPS antenna and circuitry in the prototype. For purposes of testing the prototype handset in a "real world situation," however, the prototype was held to the ear while the GPS information was being gathered by the handset.

GPS capable handset. Like the earlier June 2001 field trial, this January trial did not include network assist data because the A-GPS network infrastructure upgrades are not yet available in the iDEN infrastructure.

In late March 2002, Nextel and Motorola personnel used Alpha I versions of the A-GPS handset in the live network in Nextel's Baltimore/Washington market. Although the network assist data still was not available for this Alpha I test, Motorola was able to generate important information about the handset's functionality in existing networks as well as performance in a non-assisted environment. The network assist infrastructure, which should improve the performance of the A-GPS capable handset by providing it additional location "assistance" data, primarily includes the Gateway Mobile Location Center ("GMLC") and the Serving Mobile Location Center ("SMLC"). The SMLC interfaces with the GPS reference receiver network and Nextel's Mobile Switching Center ("MSC") to provide assistance data to the handset. The GMLC then manages the interface between the MSC and the Public Safety Answering Point ("PSAP") to ensure that the location information is properly transmitted from Nextel's network to the PSAP's network.

The hardware for both the GMLC and the SMLC has been delivered to Nextel and will be fully installed by the first week of May. The software to be loaded in the GMLC and SMLC to support the A-GPS Phase II solution will undergo testing in Motorola's lab during the spring and early summer, and will undergo additional limited testing in Nextel's National Lab during the summer. Simultaneously, Nextel will be working with Motorola and its other Phase II E911 vendors to conduct and complete the

data fills necessary to support the SMLC. These data fills are scheduled to be completed in the Second Quarter of this year.

Once the upgraded iDEN software is tested in the lab environment and the data fills are completed, the new software will be deployed in a single market to facilitate Nextel's First Office Application ("FOA") test.<sup>9</sup> The FOA, which is a field trial in the live network using the updated software load, currently is scheduled for the Third Quarter 2002.

As Nextel has explained to the Commission previously, achieving the October 1, 2002 deadline requires significant time, resources, effort and cooperation between Nextel and Motorola, as well as with Nextel's MSC vendor, Nortel. Nonetheless, as Nextel's efforts to date demonstrate, Nextel is committed to deploying an A-GPS capable handset on October 1, 2002 and will continue to work closely with Motorola to meet the milestones in the agreed-upon schedule. Additionally, Nextel has committed and will continue to commit significant resources to evaluate, prioritize and deploy the infrastructure necessary to transmit Phase II location information to Phase II-ready PSAPs (that have timely requested Phase II service) by October 1, 2002.

As in its February 1, 2002 Report, Nextel has no information to report on specific benchmark dates because its first benchmark date is five months away, *i.e.*, initial launch of an AGPS-capable handset on October 1, 2002. For the same reasons, Nextel has no

---

<sup>9</sup> Nextel had planned to conduct its FOA with a PSAP in the Atlanta, Georgia metro area that has requested Phase II service. However, delays in accomplishing the Local Exchange Carrier ("LEC") upgrades necessary to accommodate Phase II service have resulted in Nextel reassessing its FOA site. The LEC in the Atlanta area simply will not be upgraded in time to support Nextel's FOA in the late summer. Nextel currently is assessing other areas that would provide not only a Phase II-ready PSAP (including Phase II-ready LEC facilities) to test end-to-end functionality, but also the varying geographies and environments necessary to properly test location accuracy.

“information on [] current handset models being activated or sold” or “important events affecting location-capable handset penetration levels, such as the introduction of new handset models.”<sup>10</sup>

With respect to the Commission’s requirement that Nextel provide “information on all pending Phase I and Phase II requests,”<sup>11</sup> Nextel has attached exhibits listing all pending requests and their current status. Nextel has fully deployed Phase I E911 service in over 500 PSAP areas. Exhibit A addresses Nextel’s ongoing Phase I deployment efforts, providing a list of every pending Phase I request, the name of the PSAP, the date of the request, whether or not the request is valid, its status, an explanation of the delay if the request is older than six months, and an anticipated Phase I launch date.<sup>12</sup>

With regard to Exhibit A, Nextel reiterates herein that deployment of Phase I E911 has been complicated by a number of factors – many of which are outside Nextel’s control. As Nextel outlined in its May 18, 2001 letter to the Wireless Telecommunications Bureau,<sup>13</sup> there are essentially five stages of Phase I deployment, and issues that arise in any of these areas can cause delay in the deployment effort. The five stages are:

- (1) Data Collection – Nextel collects from the PSAP and Local Exchange Carrier (“LEC”) the information necessary to understand the equipment used by the

---

<sup>10</sup> See Nextel Waiver Order at para. 32.

<sup>11</sup> *Id.*

<sup>12</sup> Over 100 PSAPs listed in Exhibit A of Nextel’s February 2002 Report have been fully Phase I deployed as of May 1, 2002. Therefore, those PSAPs are no longer listed on Exhibit A herein. A small number of PSAPs listed in the February Exhibit A, however, have been dropped from Exhibit A herein because, upon further investigation, Nextel concluded that it does not provide service in those PSAP areas. Therefore, those PSAPs should not have been included in the February 1 Exhibit A.

<sup>13</sup> Letter to Kris Monteith, Chief, Policy Division, Wireless Telecommunications Bureau, from Lawrence R. Krevor, Vice President-Government Affairs, May 18, 2001.

PSAP and LEC, the capacity of the particular 911 system, and the location of certain equipment (e.g., Selective Routers, dispatch centers), among other things.

- (2) Network Recommendation – Based on the data collected, Nextel determines how it will route calls to the Selective Router(s), e.g., how many trunks will be needed based on the number of Selective Routers, which MSC (or “switch”) will be routed to each Selective Router and the trunking capacity needed for each Selective Router based on load analyses.
- (3) Routing Decisions/Awaiting Trunk Orders – Using the information collected in the first two phases, Nextel places trunk orders with the LEC. Trunk delivery typically requires 30 to 60, and sometimes 90, days. Once delivered, the trunks are tested. If for any reason the trunks fail the testing process, Nextel is typically required by the LEC to start over – adding an additional 30, 60 or 90 days to the trunk deployment process.

During this time, Nextel and the affected PSAP(s) map out the routing of all 911 calls in the area, ensuring that every 911 call from every Nextel cell site or cell sector is transmitted to a predetermined PSAP. Where multiple PSAPs are involved, or in areas on the border of adjacent PSAPs, this process often requires substantial time, cooperation and joint efforts by all parties.

- (4) ALI Database Load – Nextel assigns each cell site (or cell sector) a pseudo ANI (“P-ANI”) (a ten-digit telephone number that identifies that particular cell site or sector), and then loads that information into the LEC’s ALI database. This, too, requires input and cooperation from both the LEC and PSAP to ensure the information is loaded correctly to display on the PSAP’s computer terminals in the requested format.
- (5) Carrier Test – This is the final stage of Phase I deployment, ensuring that the 20 digits are transmitted to the correct PSAP and displayed appropriately on the PSAP dispatcher’s screen. Testing must be conducted in coordination with each PSAP to avoid burdening the PSAP during busy times and to preclude inadvertent false calls.

In Exhibit A, some of the listed Phase I requests are more than six months old.<sup>14</sup>

For each of those requests, Nextel includes an explanation of the delay based on the five stages listed above.

---

<sup>14</sup> Additionally, Nextel reiterates herein that the proposed deployment dates in Exhibit A are merely targeted launch dates, which Nextel and the relevant PSAP are striving to meet. Nextel is in regular contact with each of these PSAPs, and is working to deploy Phase I E911 as soon as possible.

Exhibit B provides a listing of every Phase II request Nextel has received to date, the name of the PSAP, the date of the request, the date of Nextel's response(s), which explained to the PSAP Nextel's waiver and Phase II implementation plan,<sup>15</sup> and whether the PSAP's Phase II request is valid. Nextel has requested that each of these PSAPs provide it the documentation required in the *Richardson Order* for determining the request's validity,<sup>16</sup> but to date only a very few have even attempted to fulfill the *Richardson Order's* validation requirements.<sup>17</sup> Within the next 30 days, Nextel will again contact every Phase II requesting PSAP and again attempt to elicit information regarding its readiness for Phase II E911 service. Once Nextel determines the validity of these requests, it will prioritize them for deployment by October 1, 2002 or, if received after April 1, 2002, within six months after receiving the valid request.

### CONCLUSION

As required in the Nextel Waiver Order,<sup>18</sup> Nextel is providing this Quarterly Report to the Executive Directors and counsel of the Association of Public Safety Communications Officials-International, Inc. ("APCO"), the National Emergency

---

<sup>15</sup> In some cases, Nextel has responded twice to the PSAP's Phase II request. This reflects a response provided prior to the Commission's decision to grant Nextel's waiver request and a follow-up response notifying the PSAP that the waiver was granted.


<sup>16</sup> *In the Matter of Revision of the Commission's Rules To Ensure Compatibility with Enhanced 911 Emergency Calling Systems, Petition of City of Richardson*, Order, CC Docket No. 94-102, FCC 01-293, released October 17, 2001 at paras. 14-16 ("*Richardson Order*").

<sup>17</sup> In Exhibit B, Nextel has listed the validity of nearly every Phase II request as "TBD" because Nextel has not received sufficient information to make a determination of the PSAP's readiness. However, in limited cases, Nextel has received information (including documentation) from PSAPs that, based solely on that information, appears to support a finding that the PSAP's network is (or will be by October 1, 2002) ready for Phase II service deployment.

<sup>18</sup> Nextel Waiver Order at para. 32.

Number Association (“NENA”) and the National Association of State Nine One One Administrators (“NASNA”). Should any of these organizations or their individual PSAP members have questions or concerns about Nextel’s submission, Nextel encourages them to contact Laura Holloway, at the number listed below, as soon as possible to ensure rapid and efficient deployment of Nextel’s Phase I and Phase II E911 services.

Respectfully submitted,  
Nextel Communications, Inc.

By: 

Robert S. Foosner  
Senior Vice President – Government Affairs

Lawrence R. Krevor  
Vice President – Government Affairs

Laura L. Holloway  
Senior Director – Government Affairs

James B. Goldstein  
Senior Attorney – Government Affairs

2001 Edmund Halley Drive  
Reston, VA 20191  
(703) 433-4141

May 1, 2002

**EXHIBIT A**

**Nextel****E911 Phase 1 Active Deployments  
Status**

| State                            | PSAP County  | PSAP Name                              | Request For Service Date | Valid Request | Status                          | Comments for Delay   | Projected Date for Phase I Deployment * |
|----------------------------------|--------------|--|--------------------------|---------------|---------------------------------|--|---|
| <b>Total AL Pending Requests</b> |              |  | 0                        |               |                                 |  |   |
| AR                               | Craighead    | Craighead County                       | 07/04/2001               | Yes           | Carrier to test                 | Delay getting log-ons from SBC for database, waiting for Trunks from SBC due in May.   | May-02                                  |
| AR                               | Crittenden   | Crittenden County Sheriff's Department | 11/03/2000               | Yes           | Carrier to test                 | PSAP not originally technically capable; Delay getting log-ons from SBC for database, waiting for trunks from SBC due in May   | May-02                                  |
| AR                               | St Francis   | St. Francis County 911                 | 01/02/2002               | Yes           | Data collection                 |  | Jul-02                                  |
| <b>Total AR Pending Requests</b> |              |  | 3                        |               |                                 |  |   |
| CA                               | Los Angeles  | Los Angeles County                     | 03/30/2001               | Yes           | Routing/Waiting trunk order     | State working technical issues. Proof of concept completed in April  | May-02                                  |
| <b>Total CA Pending Requests</b> |              |  | 1                        |               |                                 |  |   |
| CO                               | Arapahoe     | Arapahoe County Sheriffs Department    | 09/07/1998               | Yes           | Validation/Loading ALI database | Funding delays; Cell site addressing issues; delays in LEC WID testing   | May-02                                  |
| CO                               | Montrose     | Montrose County                        | 01/15/2002               | Yes           | Data collection                 |  | Jul-02                                  |
| <b>Total CO Pending Requests</b> |              |  | 2                        |               |                                 |  |   |
| DE                               | Delaware     | State of Delaware                      | 10/11/2001               | No            | On hold                         | PSAP is not 20 digit capable.  | TBD                                     |
| <b>Total DE Pending Requests</b> |              |  | 1                        |               |                                 |  |   |
| FL                               | Hardee       | Hardee                                 | 11/11/1997               | No            | On-hold                         | PSAP CPE needs to be upgraded  | TBD                                     |
| FL                               | Hillsborough | Hillsborough County Sheriff            | 09/27/2000               | Yes           | Carrier to test                 | 11/01: Trunk Issues with Verizon, Lost Paperwork, Lack of Support<br>Verizon unresponsive in fixing technical issue<br>1/15/02: Verizon responds, testing to resume on trunks. Received PSAP for routing info Apr 23.                    | May-02                                  |
| FL                               | Indian River | Indian River County                    | 11/02/2000               | Yes           | Routing/Waiting trunk order     | Waiting for PSAP to respond routing requirements   | May-02                                  |
| FL                               | Lake         | Lake County Sheriffs Office            | 08/23/2000               | No            | On-hold                         | Technical issues with Sprint on routing.<br>Equipment upgraded for Sprint.   | TBD                                     |
| FL                               | Osceola      | Osceola County Sheriffs Office         | 09/15/2000               | No            | On-hold                         | PSAP is not 20-digit capable   | TBD                                     |
| FL                               | Pasco        | Pasco County Fire and Rescue           | 10/02/2000               | Yes           | Carrier to test                 | 11/01: Trunk Issues with Verizon, Lost Paperwork, Lack of Support<br>Verizon unresponsive in fixing technical issue<br>1/15/02: Verizon responds, testing to resume on trunks. As of Apr 23 still waiting for Verizon to provide trunks. | May-02                                  |
| FL                               | Polk         | Polk County 9-1-1-Sheriffs Department  | 02/04/2000               | Yes           | Carrier to test                 | 11/01: Trunk Issues with Verizon, Lost Paperwork, Lack of Support<br>Verizon unresponsive in fixing technical issue<br>1/15/02: Verizon responds, testing to resume on trunks. As of Apr 23 still waiting for Verizon to provide trunks. | May-02                                  |

\* Dates listed herein are targets that Nextel is working to achieve.

| State                            | PSAP County | PSAP Name  | Request For Service Date | Valid Request | Status                          | Comments for Delay  | Projected Date for Phase I Deployment * |
|----------------------------------|-------------|--|--------------------------|---------------|---------------------------------|---|---|
| FL                               | St Johns    | St Johns County Sheriffs Office                      | 07/05/2001               | Yes           | Carrier to test                 | Trunks tested late Apr. System testing in progress  | May-02                                  |
| <b>Total FL Pending Requests</b> |             | <b>8</b>   |                          |               |                                 |   |   |
| GA                               | Catoosa     | Catoosa County                                       | 01/20/1999               | Yes           | Validation/Loading ALI database | PSAP not ready until recently   | May-02                                  |
| GA                               | Floyd       | Floyd County   | 04/05/2001               | Yes           | Carrier to test                 | PSAP not ready until recently   | May-02                                  |
| <b>Total GA Pending Requests</b> |             | <b>1</b>   |                          |               |                                 |   |   |
| IL                               | Bureau      | Bureau County Sheriffs Department                    | 05/30/2000               | No            | Waiting trunk order             | Small LEC that is not 20 digit capable  | TBD                                     |
| IL                               | Cook        | Alsip  | 11/15/2000               | Yes           | Validation/Loading ALI database | No LEC HCAS solution avail until 4Q01. Waiting for PSAP routing agreement   | May-02                                  |
| IL                               | Cook        | Chicago  | 04/23/2001               | Yes           | Routing/Waiting trunk order     | No LEC HCAS solution avail until 4Q01; LEC/PSAP will not move forward without contract, and negotiations are ongoing. | May-02                                  |
| IL                               | Cook        | South Corn (Olympia Fields, Matteson & Richton Park) | 09/14/2001               | Yes           | Validation/Loading ALI database | No LEC HCAS solution avail until 4Q01. Waiting for PSAP routing agreement   | May-02                                  |
| IL                               | Cook        | Village of Lynwood & Thornton                        | 11/17/2000               | Yes           | Validation/Loading ALI database | No LEC HCAS solution avail until 4Q01. Waiting for PSAP routing agreement   | May-02                                  |
| IL                               | Cook        | Village of Oak Park                                  | 10/19/2000               | Yes           | Validation/Loading ALI database | No LEC HCAS solution avail until 4Q01. Waiting for PSAP routing agreement   | May-02                                  |
| IL                               | Lake        | Fox Lake   | 06/14/2000               | No            | On-hold                         | No LEC HCAS solution avail until 4Q01. PSAP needs CPE upgrade   | TBD                                     |
| IL                               | Madison     | Madison County ETBS                                  | 12/18/2000               | No            | Delay for June due to CPE       | PSAP needs to upgrade equipment.  | Jun-02                                  |
| IL                               | Monroe      | Monroe County Emergency Telephone System Board       | 04/25/2001               | Yes           | Carrier to test                 | Delay in LEC loading database   | May-02                                  |
| <b>Total IL Pending Requests</b> |             | <b>9</b>   |                          |               |                                 |   |   |
| IN                               | Adams       | Adams County Sheriff Office                          | 01/14/2002               | Yes           | Routing/Waiting trunk order     |   | Jul-02                                  |
| IN                               | Dearborn    | Dearborn County Communications                       | 08/04/1998               | Yes           | Routing/Waiting trunk order     | Originally no sites in county; technical issues with LEC. Trunks from LEC   | May-02                                  |
| IN                               | Delaware    | Delaware County 911                                  | 06/21/2001               | Yes           | Validation/Loading ALI database | No LEC HCAS solution avail until 4Q01. Trunks due late April.   | May-02                                  |
| IN                               | DeKalb      | DeKalb County  | 11/17/2000               | Yes           | Validation/Loading ALI database | Waiting for PSAP to provide routing /addressing   | May-02                                  |
| IN                               | Franklin    | Franklin County                                      | 04/13/2001               | Yes           | Validation/Loading ALI database | Waiting for PSAP to provide routing /addressing   | May-02                                  |
| IN                               | Fulton      | Fulton   | 08/29/2000               | Yes           | ALI load in progress            | LEC delays providing DS3 trunks. Waiting for PSAP validation  | May-02                                  |
| IN                               | Henry       | Henry County Sheriff's Department                    | 01/03/2002               | Yes           | Data collection                 |   | Jul-02                                  |
| IN                               | Jasper      | Jasper   | 06/26/2000               | Yes           | Carrier to test                 | LEC delays providing DS3 trunks + problems with ordering with 2 different LECs  | May-02                                  |
| IN                               | Johnson     | Johnson County Sheriff                               | 01/02/2002               | Yes           | Data collection                 | No LEC HCAS solution avail until 4Q01   | Jul-02                                  |
| IN                               | LaGrange    | LaGrange   | 01/18/2001               | Yes           | Validation/Loading ALI database | Working ALI load issues with LEC  | Mzy 02                                  |
| IN                               | Marshall    | Marshall County Sheriff                              | 04/06/2001               | Yes           | Routing/Waiting trunk order     | No LEC HCAS solution avail until 4Q01   | Feb-02                                  |
| IN                               | Monroe      | Monroe County Central Emergency Dispatch             | 09/14/2001               | Yes           | Carrier to test                 | No LEC HCAS solution avail until 4Q01   | May-02                                  |
| IN                               | Morgan      | Morgan County Sheriff's Department                   | 12/27/2001               | Yes           | Carrier to test                 | No LEC HCAS solution avail until 4Q01   | May-02                                  |
| IN                               | Newton      | Newton County Police Department                      | 01/14/2002               | Yes           | Validation/Loading ALI database |   | Jul-02                                  |

\* \*Dates listed herein are targets that Nextel is working to achieve.

| State                            | PSAP County | PSAP Name  | Request For Service Date | Valid Request | Status                          | Comments for Delay  | Projected Date for Phase I Deployment * |
|----------------------------------|-------------|--|--------------------------|---------------|---------------------------------|---|---|
| IN                               | Porter      | Porter   | 09/14/1998               | Yes           | Carrier to test                 | 6mo delay due to LEC facilities availability; LEC technical issue and Carrier trunking issues   | May-02                                  |
| IN                               | Ripley      | Ripley County Communications                     | 04/11/2001               | Yes           | Validation/Loading ALI database | 6mo delay due to LEC facilities availability; LEC technical issue and Carrier trunking issues   | May-02                                  |
| IN                               | Shelby      | Shelby County Sheriff's Department               | 12/28/2001               | Yes           | Carrier to test                 | No LEC HCAS solution avail until 4Q01   | May-02                                  |
| IN                               | Union       | Union County                                     | 07/01/1998               | Yes           | Validation/Loading ALI database | 6mo delay due to LEC facilities availability; LEC technical issue and Carrier trunking issues   | May-02                                  |
| IN                               | Wabash      | Wabash County                                    | 01/17/2002               | Yes           | Data collection                 |   | Jul-02                                  |
| IN                               | Wayne       | Wayne County                                     | 09/10/2001               | Yes           | Routing/Waiting trunk order     | LEC delays with Trunks  | May-02                                  |
| IN                               | White       | White  | 06/26/2000               | Yes           | Validation/Loading ALI database | LEC delays providing DS3 trunks + problems with ordering with 2 different LECs  | May-02                                  |
| IN                               | Whitley     | Whitley  | 01/12/2001               | Yes           | Validation/Loading ALI database | LEC delays providing DS3 trunks + problems with ordering with 2 different LECs  | May-02                                  |
| <b>Total IN Pending Requests</b> |             | <b>22</b>  |                          |               |                                 |   |   |
| KS                               | Johnson     | MARC- City of Prairie Village                    | 07/30/2001               | No            | On-hold                         | LEC issues for ordering trunks & Delay in PSAP approving call routing. Funding issues with PSAP   | TBD                                     |
| KS                               | Leavenworth | MARC- Leavenworth County                         | 07/30/2001               | No            | On-hold                         | LEC issues for ordering trunks & Delay in PSAP approving call routing. Funding issue with PSAP  | TBD                                     |
| KS                               | Riley       | Riley County Emergency Management                | 10/01/2001               | Yes           | Validation/Loading ALI          | Waiting for PSAP to respond   | May-02                                  |
| KS                               | Sedgwick    | Sedgwick   | 07/25/2001               | Yes           | Validation/Loading ALI          | Waiting for PSAP to respond   | May-02                                  |
| KS                               | Wyandotte   | MARC - Wyandotte County                          | 07/30/2001               | No            | On-hold                         | LEC issues for ordering trunks & Delay in PSAP approving call routing. Funding issues with PSAP to upgrade  | TBD                                     |
| <b>Total KS Pending Requests</b> |             | <b>5</b>   |                          |               |                                 |   |   |
| KY                               | Boone       | Boone County Communication Center                | 06/28/2000               | Yes           | Routing/Waiting trunk order     | Initially, PSAP was not technically ready; currently, Nextel's Remote Switching Office (RSO) has exhausted its facilities and we are transferring all trunking and cell sites to a new switch resulting in additional complications in Phase I deployment | Jun-02                                  |
| KY                               | Campbell    | Campbell County Police                           | 08/28/2000               | Yes           | Routing/Waiting trunk order     | Initially, PSAP was not technically ready; currently, Nextel's Remote Switching Office (RSO) has exhausted its facilities and we are transferring all trunking and cell sites to a new switch resulting in additional complications in Phase I deployment | Jun-02                                  |
| KY                               | Grant       | Grant County Public Safety Communications Center | 11/16/2000               | Yes           | Routing/Waiting trunk order     | Initially, PSAP was not technically ready; currently, Nextel's Remote Switching Office (RSO) has exhausted its facilities and we are transferring all trunking and cell sites to a new switch resulting in additional complications in Phase I deployment | Jun-02                                  |
| KY                               | Kenton      | Covington Police Department                      | 09/25/2000               | Yes           | Routing/Waiting trunk order     | Initially, PSAP was not technically ready; currently, Nextel's Remote Switching Office (RSO) has exhausted its facilities and we are transferring all trunking and cell sites to a new switch resulting in additional complications in Phase I deployment | Jun-02                                  |
| <b>Total KY Pending Requests</b> |             | <b>4</b>   |                          |               |                                 |   |   |
| LA                               | Orleans     | Orleans Parish Communication District            | 05/22/2000               | Yes           | Validation/Loading ALI database | Numerous delays from PSAP providing call routing, ALI database validation completed Apr   | May-02                                  |
| LA                               | St. Bernard | St. Bernard Parish Communications District       | 08/02/2001               | Yes           | Routing/Waiting trunk order     | Waiting for PSAP to respond   | Jun-02                                  |

\* \*Dates listed herein are targets that Nextel is working to achieve.

| State                            | PSAP County                 | PSAP Name                                       | Request For Service Date | Valid Request | Status                                 | Comments for Delay  | Projected Date for Phase I Deployment * |
|----------------------------------|-----------------------------|---|--------------------------|---------------|--|---|---|
| LA                               | St. John the Baptist Parish | St John Parish Sheriffs Office                  | 01/04/2001               | Yes           | Validation/Loading ALI database        | 4mo delay call routing and 5mo delay data collection with PSAP            | Mar-02                                  |
| LA                               | St. Tammany                 | St Tammany Parish Communication District        | 02/13/2001               | Yes           | Validation/Loading ALI database        | Numerous delays from PSAP providing call routing, ALI database validation | May-02                                  |
| LA                               | Washington                  | Washington Parish                               | 03/31/2001               | Yes           | Routing/Waiting trunk order            | 6mo delay for data collection from PSAP; 1mo delay PSAP boundary maps     | May-02                                  |
| LA                               | West Baton Rouge            | West Baton Rouge Parish                         | 04/15/2002               | Yes           | Data collection                        |   | Oct-02                                  |
| <b>Total LA Pending Requests</b> |                             |   | <b>6</b>                 |               |  |   |   |
| MA                               | Massachusetts               | Massachusetts Statewide Emergency Telecom Board | 10/01/2001               | Yes           | Carrier to test                        | System testing -proof of concept in progress                              | May-02                                  |
| <b>Total MA Pending Requests</b> |                             |   | <b>1</b>                 |               |  |   |   |
| MD                               | Anne Arundel                | Anne Arundel County Police Department           | 12/09/1999               | No            | PSAP ordering trunks                   | PSAP not able to handle 20-digits   | TBD                                     |
| MD                               | Montgomery                  | Montgomery County PD                            | 04/14/2002               | Yes           | Data collection                        |   | Oct-02                                  |
| <b>Total MD Pending Requests</b> |                             |   | <b>2</b>                 |               |  |   |   |
| MI                               | Allegan                     | Allegan County Central Dispatch                 | 06/06/2000               | Yes           | Validation/Loading ALI database        | No LEC HCAS solution avail until 4Q01                                     | May-02                                  |
| MI                               | Antrim                      | Antrim  | 10/04/2000               | Yes           | Routing/Waiting trunk order            | Routing at PSAP   | Jun-02                                  |
| MI                               | Arenac                      | Arenac  | 12/01/2000               | No            | CPE equipment not ready Summer of 2002 | No LEC HCAS solution avail until 4Q01                                     | TBD                                     |
| MI                               | Barry                       | Barry County Central Dispatch                   | 07/05/2000               | Yes           | Validation/Loading ALI database        | No LEC HCAS solution avail until 4Q01                                     | May-02                                  |
| MI                               | Benzie                      | Benzie County Sheriffs Department               | 06/27/2000               | Yes           | Routing/Waiting trunk order            | No LEC HCAS solution avail until 4Q01                                     | Jun-02                                  |
| MI                               | Berrien                     | Berrien   | 09/11/2000               | Yes           | Validation/Loading ALI database        | No LEC HCAS solution avail until 4Q01                                     | May-02                                  |
| MI                               | Calhoun                     | Calhoun County Sheriff                          | 01/23/2001               | Yes           | Routing/Waiting trunk order            | No LEC HCAS solution avail until 4Q01                                     | Jun-02                                  |
| MI                               | Charlevoix-Cheboyagan-Emmet | CCE Central Dispatch Authority                  | 08/02/2000               | Yes           | Routing/Waiting trunk order            | No LEC HCAS solution avail until 4Q01                                     | Jun-02                                  |
| MI                               | Crawford                    | Crawford  | 02/23/2001               | Yes           | Routing/Waiting trunk order            | Working data issues   | Jun-02                                  |
| MI                               | Ingham                      | East Lansing PD, Meridian Township, MSU PD      | 04/13/2001               | Yes           | Validation/Loading ALI database        | Need boundary verification from PSAP                                      | Mzy 02                                  |
| MI                               | Ingham                      | Meridian Township                               | 04/13/2001               | Yes           | Validation/Loading ALI database        | Need boundary verification from PSAP                                      | May-02                                  |
| MI                               | Ingham                      | Michigan State PD                               | 04/13/2001               | Yes           | Validation/Loading ALI database        | Need boundary verification from PSAP                                      | Mzy 02                                  |
| MI                               | Eaton                       | Eaton County Central Dispatch                   | 07/10/2000               | Yes           | Validation/Loading ALI database        | No LEC HCAS solution avail until 4Q01. Trunking issues                    | May-02                                  |
| MI                               | Gladwin                     | Gladwin County E911                             | 10/25/2000               | No            | Lacks CPE for HCAS                     | No LEC HCAS solution avail until 4Q01                                     | TBD                                     |
| MI                               | Grand Rapids                | Grand Rapids Police Department                  | 04/24/2001               | Yes           | Routing/Waiting trunk order            | No LEC HCAS solution avail until 4Q01                                     | May-02                                  |
| MI                               | Greenville                  | Greenville                                      | 12/11/2000               | Yes           | Routing/Waiting trunk order            | Working data issues   | Jun-02                                  |
| MI                               | Hillsdale                   | Hillsdale County Central Dispatch               | 07/12/2000               | Yes           | Routing/Waiting trunk order            | No LEC HCAS solution avail until 4Q01                                     | Jun-02                                  |
| MI                               | Huron                       | Huron County Central Dispatch                   | 07/06/2000               | Yes           | Routing/Waiting trunk order            | No LEC HCAS solution avail until 4Q01                                     | Jun-02                                  |
| MI                               | Ionia                       | Ionia County Central Dispatch                   | 07/06/2000               | Yes           | Validation/Loading ALI database        | LEC Trunk Orders  | May-02                                  |
| MI                               | Kalamazoo                   | Kalamazoo County Sheriff Department             | 03/29/2001               | Yes           | Routing/Waiting trunk order            | Need boundary verification from PSAP                                      | Jun-02                                  |
| MI                               | Kalkaska                    | Kalkaska County Sheriff                         | 04/12/2001               | Yes           | Routing/Waiting trunk order            | No LEC HCAS solution avail until 4Q01                                     | Jun-02                                  |
| MI                               | Lapeer                      | Lapeer County 911                               | 07/12/2000               | Yes           | Validation/Loading ALI database        | No LEC HCAS solution avail until 4Q01                                     | May-02                                  |
| MI                               | Lenawee                     | Lenawee   | 11/14/2000               | Yes           | ALI load in progress                   | Working ALI load issues with LEC  | May-02                                  |
| MI                               | Livingston                  | Livingston                                      | 11/17/2000               | Yes           | Routing/Waiting trunk order            | No LEC HCAS solution avail until 4Q01                                     | Jun-02                                  |
| MI                               | Macomb                      | Macomb County Sheriff                           | 04/18/2001               | Yes           | Routing/Waiting trunk order            | No LEC HCAS solution avail until 4Q01                                     | Jun-02                                  |
| MI                               | Manistee                    | Manistee County 911                             | 07/24/2000               | No            | CPE equipment not ready Summer of 2002 | Working data issues   | TBD                                     |
| MI                               | Meceola                     | Meceola Central Dispatch                        | 06/26/2000               | Yes           | Validation/Loading ALI database        | No LEC HCAS solution avail until 4Q01                                     | May-02                                  |
| MI                               | Monroe                      | Monroe County Central Dispatch                  | 07/11/2000               | Yes           | Routing/Waiting trunk order            | No LEC HCAS solution avail until 4Q01                                     | Jun-02                                  |

\* Dates listed herein are targets that Nextel is working to achieve.

| State                            | PSAP County          | PSAP Name   | Request For Service Date | Valid Request | Status                                 | Comments for Delay   | Projected Date for Phase I Deployment * |
|----------------------------------|----------------------|---|--------------------------|---------------|--|--|---|
| MI                               | Muskegon             | Muskegon  | 05/20/2000               | Yes           | Routing/Waiting trunk order            | Working data issues  | Jun-02                                  |
| MI                               | Newaygo              | Newaygo County 911  | 04/04/2001               | Yes           | Routing/Waiting trunk order            | Working data issues  | Jun-02                                  |
| MI                               | Oakland              | Oakland   | 07/20/2000               | Yes           | Routing/Waiting trunk order            | No LEC HCAS solution avail until 4Q01  | Jun-02                                  |
| MI                               | Ogemaw               | Ogemaw County Sheriff   | 03/29/2001               | Yes           | Validation/Loading ALI database        | No LEC HCAS solution avail until 4Q01  | May-02                                  |
| MI                               | Ottawa               | Ottawa County Central Dispatch Authority  | 08/01/2000               | Yes           | Validation/Loading ALI database        | No LEC HCAS solution avail until 4Q01  | May-02                                  |
| MI                               | Roscommon            | Roscommon County Central Dispatch   | 07/18/2000               | Yes           | Routing/Waiting trunk order            | Working data issues  | Jun-02                                  |
| MI                               | Sanilac              | Sanilac   | 02/12/2001               | Yes           | Carrier to test                        | No LEC HCAS solution avail until 4Q01  | May-02                                  |
| MI                               | St. Clair            | (St. Claire County Sheriff Department, Port Huron, Clay PD)   | 03/06/2001               | Yes           | Validation/Loading ALI database        | No LEC HCAS solution avail until 4Q01  | May-02                                  |
| MI                               | Washtenaw            | Washtenaw Central Dispatch Authority  | 07/14/2000               | Yes           | Routing/Waiting trunk order            | No LEC HCAS solution avail until 4Q01  | Jun-02                                  |
| MI                               | Wayne                | Conference of Eastern Wayne   | 04/10/2001               | Yes           | Routing/Waiting trunk order            | No LEC HCAS solution avail until 4Q01  | Jun-02                                  |
| MI                               | Wayne                | Conference of Western Wayne   | 09/11/2000               | No            | Lacks CPE for HCAS                     | No LEC HCAS solution avail until 4Q01  | TBD                                     |
| MI                               | Wayne                | Detroit (City of)   | 03/16/2001               | Yes           | Routing/Waiting trunk order            | No LEC HCAS solution avail until 4Q01  | Jun-02                                  |
| MI                               | Wexford              | Wexford County Sheriff Department   | 07/13/2000               | No            | CPE equipment not ready Summer of 2002 | No LEC HCAS solution avail until 4Q01  | TBD                                     |
| <b>Total MI Pending Requests</b> |                      | <b>41</b>   |                          |               |  |  |   |
| MO                               | Boone                | City of Columbia  | 03/15/2002               | Yes           | Data collection                        |  |   |
| MO                               | MARC                 | MARC - Kansas City, City of Independence, City of Blue Springs, City of Pleasant Valley and City of Liberty | 07/30/2001               | Yes           | On hold                                | LEC issues for ordering trunks & Delay in PSAP approving call routing Funding. Issues with PSAP to pay for upgrades.                       | TBD                                     |
| MO                               | St Louis             | St Louis  | 11/30/2000               | No            | On-hold                                | 5mo delay with LEC database issues. Funding issue with PSAP to pay for upgrades  | TBD                                     |
| <b>Total MO Pending Requests</b> |                      | <b>2</b>  |                          |               |  |  |   |
| MS                               | Pike                 | McComb Police Department  | 12/11/2000               | Yes           | Carrier to test                        | PSAP delay in responding   | May-02                                  |
| MS                               | DeSoto               | DeSoto County Emergency Communications District   | 04/10/2002               | Yes           | Data collection                        |  | Oct-02                                  |
| <b>Total MS Pending Requests</b> |                      | <b>1</b>  |                          |               |  |  |   |
| NC                               | Chatham              | Chatham County Police Department  | 12/11/2001               | Yes           | Validation/Loading ALI database        |  | Jun-02                                  |
| NC                               | Durham               | Durham County   | 01/23/2002               | Yes           | Data collection                        |  | Jul-02                                  |
| NC                               | Jones                | Jones County  | 04/08/2002               | Yes           | Data collection                        |  | Oct-02                                  |
| NC                               | Lancaster            | Lancaster County E911   | 10/12/2001               | Yes           | Routing/Waiting trunk order            |  | TBD                                     |
| NC                               | Moore                | Moore County Department of Emergency Services   | 12/12/2001               | Yes           | Carrier to test                        |  | May-02                                  |
| NC                               | Pender               | Pender County 911   | 04/19/2002               | Yes           | Data Collection                        |  | Oct-02                                  |
| NC                               | Robeson              | Robeson County  | 04/19/2002               | Yes           | Data collection                        |  | Oct-02                                  |
| NC                               | Surry                | Surry County Communications   |                          | Yes           | Carrier to test                        | Delay in LEC equipment upgraded 4/24/02  | May-02                                  |
| NC                               | Union                | Monroe Public Safety Communications   | 08/25/2000               | No            | PSAP equipment ordered                 | 6 mo delay from PSAP until new equipment is installed  | TBD                                     |
| <b>Total NC Pending Requests</b> |                      | <b>9</b>  |                          |               |  |  |   |
| NJ                               | New Jersey           | New Jersey  | 03/17/1998               | Yes           | Routing/Waiting trunk order            | State Requirement for Contract + State delay in implementation ALI Database. Working addressing issues. Working with State routing issues. | Jun-02                                  |
| <b>Total NJ Pending Requests</b> |                      | <b>1</b>  |                          |               |  |  |   |
| NM                               | Dona Ana -Las Cruces | Mesilla Valley Regional Dispatch Authority  | 08/07/2001               | No            | On-hold                                | Data issues Qwest does not have a Proctor Box in that area   | TBD                                     |
| <b>Total NM Pending Requests</b> |                      | <b>1</b>  |                          |               |  |  |   |
| NV                               | Washoe               | Washoe  | 01/01/1998               | No            | On-hold                                | PSAP technical & funding issues  | On hold                                 |
| <b>Total NV Pending Requests</b> |                      | <b>1</b>  |                          |               |  |  |   |
| NY                               |                      | New York City PD  | 07/30/2001               | Yes           | Routing/Waiting trunk order            | PSAP delays Sept 11. Addressing issues   | Jun-02                                  |
| NY                               | Suffolk              | Suffolk County Police Dept  | 03/07/2001               | Yes           | Routing/Waiting trunk order            | PSAP delays Sept 11. Addressing issues   | Jun-02                                  |
| <b>Total NY Pending Requests</b> |                      | <b>2</b>  |                          |               |  |  |   |
| OH                               | Bulter               | OKI -Bulter   | 08/06/1997               | Yes           | Routing/Waiting trunk order            | No PSAP funding avail + Switch transition  | Jun-02                                  |
| OH                               | Clermont             | OKI-Clermont County Department of Public Safety   | 04/11/2000               | Yes           | Routing/Waiting trunk order            | No PSAP funding avail + Switch transition  | Jun-02                                  |

\* \*Dates listed herein are targets that Nextel is working to achieve.

| State                            | PSAP County                     | PSAP Name  | Request For Service Date | Valid Request | Status                          | Comments for Delay  | Projected Date for Phase I Deployment * |
|----------------------------------|---------------------------------|--|--------------------------|---------------|---------------------------------|---|---|
| OH                               | Clinton                         | OKI-Clinton                                      | 08/06/1997               | Yes           | Routing/Waiting trunk order     | No PSAP funding avail + Switch transition   | Jun-02                                  |
| OH                               | Delaware                        | Delaware County Emergency Services               | 07/12/2001               | Yes           | Routing/Waiting trunk order     | No PSAP funding avail + Need boundary verification from PSAP  | Jun-02                                  |
| OH                               | Hamilton                        | Cincinnati                                       | 04/19/2001               | Yes           | Routing/Waiting trunk order     | No PSAP funding avail + Switch transition   | Jun-02                                  |
| OH                               | Hamilton                        | Hamilton County 911                              | 08/31/2000               | Yes           | Routing/Waiting trunk order     | No PSAP funding avail + Switch transition   | Jun-02                                  |
| OH                               | Hocking                         | Hocking County Emergency                         | 03/01/2001               | Yes           | Routing/Waiting trunk order     | No PSAP funding avail + Need boundary verification from PSAP  | Jun-02                                  |
| OH                               | Portage                         | Portage County                                   | 01/28/2002               | Yes           | Routing/Waiting trunk order     |   |   |
| OH                               | Sandusky                        | Sandusky County                                  | 02/11/2002               | Yes           | Routing/Waiting trunk order     |   |   |
| OH                               | Warren                          | OKI - Warren                                     | 08/06/1997               | No            | On hold                         | PSAP won't be ready until equipment is in place   | TBD                                     |
| <b>Total OH Pending Requests</b> |                                 |  | <b>10</b>                |               |                                 |   |   |
| OR                               | Oregon                          | State of Oregon                                  | 09/24/2001               | No            | CPE issue                       | Oregon not HCAS capable   | On hold                                 |
| <b>Total OR Pending Requests</b> |                                 |  | <b>1</b>                 |               |                                 |   |   |
| PA                               | Berks                           | Berks County 911                                 | 01/10/2002               | Yes           | Data collection                 |   | Jul-02                                  |
| <b>Total PA Pending Requests</b> |                                 |  | <b>1</b>                 |               |                                 |   |   |
| SC                               | Beaufort                        | Beaufort County E9-1-1                           | 05/27/1998               | Yes           | CPE/SR issue                    | Stand alone ALI database technical issues & waiting for PSAP to respond.                              | May-02                                  |
| SC                               | Fairfield                       | Fairfield County Emergency Management Department | 04/02/2002               | Yes           | Routing/Waiting trunk order     |   | Oct-02                                  |
| SC                               | Florence                        | Florence City Police                             | 12/12/2000               | Yes           | Validation                      | Waiting for mapping/routing information from PSAP   | May-02                                  |
| SC                               | Laurens                         | Laurens County 911                               | 11/16/2001               | Yes           | Routing/Waiting trunk order     | Trunks due May  | May-02                                  |
| SC                               | Orangeburg                      | Orangeburg County 911 Center                     | 07/16/2001               | Yes           | Validation                      | Waiting for mapping/routing information from PSAP and now ordering trunks for IXC.                    | Jun-02                                  |
| SC                               | Sumter                          | City of Sumter                                   | 02/07/2002               | Yes           | Data collection                 |   |   |
| <b>Total SC Pending Requests</b> |                                 |  | <b>6</b>                 |               |                                 |   |   |
| <b>Total TN Pending Requests</b> |                                 |  | <b>0</b>                 |               |                                 |   |   |
| TX                               | Dallas                          | City of Addison                                  | 03/02/2000               | Yes           | Validation/ALI database loading | PSAP was not willing to load ALI database until contract is finalized. PSAP still reviewing contract. | May-02                                  |
| TX                               | Dallas                          | City of Garland                                  | 07/23/2000               | Yes           | Routing/Waiting trunk order     | Numerous delays with PSAP to return routing information/ALI database                                  | May-02                                  |
| TX                               | Dallas                          | Dallas County Communications & Central Services  | 12/27/2001               | Yes           | Routing/Waiting trunk order     |   | Jun-02                                  |
| <b>Total TX Pending Requests</b> |                                 |  | <b>3</b>                 |               |                                 |   |   |
| VA                               | Alexandria                      | City of Alexandria                               | 03/23/1999               | No            | On-hold                         | Technology issue - No HCAS solution avail   | On hold                                 |
| VA                               | Arlington                       | Arlington County Emergency Communications Center | 03/23/1999               | No            | On-hold                         | Technology issue - No HCAS solution avail   | On hold                                 |
| VA                               | City of Hopewell                | City of Hopewell                                 | 07/26/2001               | No            | On-hold                         | PSAP not ready  | TBD                                     |
| VA                               | City of Petersburg              | City of Petersburg                               | 10/10/2001               | No            | On-hold                         | PSAP not ready  | TBD                                     |
| VA                               | City of Colonial Heights        | City of Colonial Heights                         | 02/28/2002               | Yes           | Data collection                 |   | Aug-02                                  |
| VA                               | Dinwiddie                       | Dinwiddie County                                 | 10/16/2001               | No            | On-hold                         | PSAP CPE not ready  | On hold                                 |
| VA                               | Emporia                         | Emporia Police Department                        | 09/17/2001               | Yes           | Routing/Waiting trunk order     |   | May-02                                  |
| VA                               | Fairfax                         | Fairfax County Police Department                 | 03/23/1999               | No            | On-hold                         | Technology issue - No HCAS solution avail   | On hold                                 |
| VA                               | Gloucester                      | Gloucester County Dept of Information Technology | 10/30/2001               | No            | On-hold                         | PSAP not ready  | On hold                                 |
| VA                               | Goochland                       | Goochland County                                 | 03/12/2002               | Yes           | Data collection                 |   | Sep-02                                  |
| VA                               | Greenville                      | Greenville County                                | 03/12/2002               | Yes           | Data collection                 |   | Sep-02                                  |
| VA                               | New Kent                        | New Kent Sheriff's Department                    | 09/17/2001               | No            | On-hold                         | PSAP not ready  | TBD                                     |
| VA                               | Piedmont - Valley PSAP Managers | Piedmont - Valley PSAP Managers                  | 02/13/2001               | No            | On hold                         | Technology issue - HCAS solution  | On hold                                 |
| VA                               | Powhatan                        | Powhatan County                                  | 07/13/1999               | Yes           | Routing/Waiting trunk order     | Carrier Switch Transition/rehomng; Error in cell plot   | May-02                                  |
| VA                               | Prince George                   | Prince George County Police                      | 12/10/2001               | No            | On-hold                         | PSAP not ready  | TBD                                     |
| VA                               | Richmond City                   | Richmond City                                    | 04/24/1999               | Yes           | Validation/ALI database loading | Carrier Switch Transition/rehomng. Waiting for PSAP provide routing information                       | May-02                                  |

\* \*Dates listed herein are targets that Nextel is working to achieve.

| State                            | PSAP County  | PSAP Name                                | Request For Service Date | Valid Request | Status                          | Comments for Delay  | Projected Date for Phase I Deployment * |
|----------------------------------|--------------|--|--------------------------|---------------|---------------------------------|---|---|
| VA                               | Southampton  | City of Franklin Police Department       | 11/15/2001               | Yes           | Routing/Waiting trunk order     | Data issues   | Feb-02                                  |
| VA                               | Stafford     | Stafford County Sheriff's Office         | 07/26/2001               | Yes           | Routing/Waiting trunk order     | Delay until LEC rehomes 911 tandems                                     | May-02                                  |
| VA                               | Surry        | Surry County Sheriff                     | 11/16/2001               | Yes           | Routing/Waiting trunk order     |   | May-02                                  |
| VA                               | Sussex       | Sussex County                            | 11/29/2001               | Yes           | Routing/Waiting trunk order     |   | May-02                                  |
| VA                               | Warren       | Warren County Sheriff's Department       | 11/19/2001               | Yes           | Routing/Waiting trunk order     |   | May-02                                  |
| VA                               | Wight        | Isle of Wight County                     | 09/25/2001               | Yes           | Carrier to test                 | Delay in trunks from Verizon.   | May-02                                  |
| VA                               | Williamsburg | City of Williamsburg                     | 02/06/2001               | Yes           | Validation/ALI database loading | Waiting for trunks from LEC   | May-02                                  |
| <b>Total VA Pending Requests</b> |              |  | <b>23</b>                |               |                                 |   |   |
| WA                               | Adams        | Adams County Sheriff Office              | 08/17/2001               | Yes           | Routing/Waiting trunk order     | PSAP delay until contract issues resolved with LEC. PSAP Funding issues | TBD                                     |
| WA                               | Clallam      | Clallam County Sheriff's Department      | 10/08/2001               | Yes           | Routing/Waiting trunk order     | PSAP delay until contract issues resolved with LEC. PSAP Funding issues | TBD                                     |
| WA                               | Clark        | Clark                                    | 01/01/1998               | Yes           | Routing/Waiting trunk order     | PSAP delay until contract issues resolved with LEC. PSAP Funding issues | TBD                                     |
| WA                               | Cowlitz      | Cowlitz County 911 Communications Center | 05/10/2000               | Yes           | Routing/Waiting trunk order     | PSAP delay until contract issues resolved with LEC. PSAP Funding issues | TBD                                     |
| WA                               | Grays Harbor | Grays Harbor                             | 03/20/2000               | Yes           | Routing/Waiting trunk order     | PSAP delay until contract issues resolved with LEC. PSAP Funding issues | TBD                                     |
| WA                               | Island       | Island                                   | 04/11/2000               | Yes           | Routing/Waiting trunk order     | PSAP delay until contract issues resolved with LEC. PSAP Funding issues | TBD                                     |
| WA                               | Jefferson    | Jefferson                                | 03/27/2000               | Yes           | Routing/Waiting trunk order     | PSAP delay until contract issues resolved with LEC. PSAP Funding issues | TBD                                     |
| WA                               | Kitsap       | Kitsap                                   | 01/01/1998               | Yes           | Routing/Waiting trunk order     | PSAP delay until contract issues resolved with LEC. PSAP Funding issues | TBD                                     |
| WA                               | Kittitas     | KITTCOM 911                              | 12/22/2001               | No            | On hold                         | PSAP withdrawn request based on funding issues with LEC                 | TBD                                     |
| WA                               | Lewis        | Lewis                                    | 01/01/1998               | Yes           | Routing/Waiting trunk order     | PSAP delay until contract issues resolved with LEC. PSAP Funding issues | TBD                                     |
| WA                               | Mason        | Mason                                    | 06/13/2000               | Yes           | Routing/Waiting trunk order     | PSAP delay until contract issues resolved with LEC. PSAP Funding issues | TBD                                     |
| WA                               | Pacific      | Pacific                                  | 02/23/2000               | Yes           | Routing/Waiting trunk order     | PSAP delay until contract issues resolved with LEC. PSAP Funding issues | TBD                                     |
| WA                               | Pierce       | Pierce                                   | 06/19/2000               | Yes           | Routing/Waiting trunk order     | PSAP delay until contract issues resolved with LEC. PSAP Funding issues | TBD                                     |
| WA                               | San Juan     | San Juan County                          | 08/17/2001               | No            | On hold                         | PSAP withdrawn request based on funding issues with LEC                 | TBD                                     |
| WA                               | Skagit       | Skagit                                   | 05/21/1998               | Yes           | Routing/Waiting trunk order     | PSAP delay until contract issues resolved with LEC. PSAP Funding issues | TBD                                     |
| WA                               | Snohomish    | Snohomish                                | 07/20/2001               | Yes           | Routing/Waiting trunk order     | PSAP delay until contract issues resolved with LEC. PSAP Funding issues | TBD                                     |
| WA                               | Spokane      | Spokane                                  | 04/19/2000               | Yes           | Routing/Waiting trunk order     | PSAP delay until contract issues resolved with LEC. PSAP Funding issues | TBD                                     |
| WA                               | Thurston     | Thurston                                 | 03/22/2000               | Yes           | Routing/Waiting trunk order     | PSAP delay until contract issues resolved with LEC. PSAP Funding issues | TBD                                     |
| WA                               | Yakima       | Yakima                                   | 02/22/2000               | Yes           | Routing/Waiting trunk order     | PSAP delay until contract issues resolved with LEC. PSAP Funding issues | TBD                                     |
| <b>Total WA Pending Requests</b> |              |  | <b>19</b>                |               |                                 |   |   |

**Total Pending Requests 155**

\* "Dates listed herein are targets that Nextel is working to achieve.

**EXHIBIT B**

NEXTEL PHASE II REQUEST STATUS

EXHIBIT B

| STATE | PSAP                           | CITY   | REQUEST DATE              | DATE OF NEXTEL RESPONSE   | ADDITIONAL NEXTEL RESPONSE | VALID PSAP REQUEST |
|-------|--------------------------------|--|---------------------------|---------------------------|----------------------------|--------------------|
| AL    | Cullman County                 | Cullman  | 06/07/2001                | 07/03/2001                | 11/19/2001                 | TBD                |
| AL    | Huntsville - Madison County    | Huntsville   | 06/01/2001                | 06/26/2001                | 11/19/2001                 | TBD                |
| AL    | City of Irondale               | Irondale   | 11/16/2001                | 12/18/2001                |                            | TBD                |
| AL    | Limestone County               | Athens   | 05/22/2001                | 07/03/2001                | 11/19/2001                 | TBD                |
| CA    | City & County of San Francisco | San Francisco  | 07/31/2001                | 08/21/2001                | 04/30/2002                 | TBD                |
| CO    | Arapahoe County                | Boulder  | 10/11/2001                | 11/16/2001                |                            | TBD                |
| CO    | El Paso - Teller County        | Colorado Springs   | 04/05/2001                | 04/19/2001                | 11/19/2001                 | TBD                |
| CO    | Larimer County                 | Fort Collins   | 05/08/2001                | 05/29/2001                | 11/16/2001                 | TBD                |
| CO    | Otero County                   | LaJunta  | 02/04/2002                | 02/22/2002                |                            | TBD                |
| CO    | Summit County                  | Frisco   | 03/28/2002                | 04/22/2002                |                            | TBD                |
| CT    | State of Connecticut           | Middletown   | 07/19/2001                | 08/20/2001                | 11/19/2001                 | TBD                |
| FL    | Brevard County                 | Viera  | 10/08/2001                | 01/11/2002                |                            | TBD                |
| FL    | Lee County                     | Fort Myers   | 09/28/2001                | 11/16/2001                |                            | TBD                |
| FL    | Marion County                  | Ocala  | 06/15/2001                | 06/26/2001                | 11/19/2001                 | TBD                |
| FL    | Miami-Dade County              | Miami  | 03/08/2002                | 03/22/2002                |                            | TBD                |
| FL    | Nassau County                  | Yulee  | 04/05/2001                | 05/07/2001                | 11/19/2001                 | TBD                |
| FL    | Orange County                  | Winter Park  | 01/12/2001                | 07/05/2001                | 11/16/2001                 | TBD                |
| FL    | Palm Beach County              | West Palm Beach  | 04/06/2001                | 04/17/2001                | 04/30/2002                 | TBD                |
| FL    | Pinellas County                | Pinellas County  | 01/22/2002                | 01/28/2002                |                            | TBD                |
| FL    | Seminole County                | Sanford  | 12/05/2001                | 01/11/2002                |                            | TBD                |
| FL    | Sumter County                  | Bushnell   | 01/09/2002                | 01/28/2002                |                            | TBD                |
| FL    | Volusia County                 | Daytona Beach  | 06/20/2001                | 07/03/2001                | 04/30/2002                 | TBD                |
| GA    | City of Conyers                | Conyers  | 07/20/2001                | 08/20/2001                | 11/19/2001                 | TBD                |
| GA    | Douglas County                 | Douglasville   | 03/01/2002                | 03/22/2002                |                            | TBD                |
| GA    | City of Morrow                 | Morrow   | 09/21/2001                | 11/16/2001                |                            | TBD                |
| GA    | Rockdale County                | Conyers  | 04/04/2001                | 04/19/2001                | 11/19/2001                 | TBD                |
| IL    | Bond County                    | Greenville   | 12/10/2001                | 01/11/2002                |                            | YES *              |
| IL    | City of Chicago                | Chicago  | 04/23/2001                | 02/22/2002                |                            | TBD                |
| IL    | Village of Skokie              | Skokie   | 01/02/2002                | 02/22/2002                |                            | TBD                |
| IL    | St. Clair, County              | Belleville   | 03/06/2001                | 04/17/2001                | 11/16/2001                 | TBD                |
| IN    | Henry County                   | New Castle   | 12/10/2001                | 02/22/2002                |                            | TBD                |
| IN    | Franklin County                | Brookville   | 04/13/2001                | 11/16/2001                |                            | TBD                |
| IN    | Shelby County                  | Shelbyville  | 12/28/2001                | 03/14/2002                |                            | TBD                |
| IN    | Steuben County                 | Angola   | 10/23/2000                | 05/07/2001                | 11/16/2001                 | TBD                |
| IN    | Wabash County                  | Wabash   | 08/12/2001                | 11/16/2001                |                            | TBD                |
| LA    | St. Tammany Parish             | Slidell  | 04/04/2001                | 04/19/2001                | 11/19/2001                 | TBD                |
| MD    | Anne Arundel County            | Annapolis  | 04/06/2001                | 04/17/2001                | 11/19/2001                 | TBD                |
| MN    | City of St. Louis Park         | St. Louis Park   | 04/06/2001                | 04/19/2001                | 04/30/2002                 | TBD                |
| MN    | State of Minnesota             | Saint Paul   | 04/06/2001;<br>06/25/2001 | 04/17/2001;<br>07/03/2001 | 11/19/2001                 | TBD                |
| MO    | Christian County               | Ozark  | 10/16/2001                | 11/16/2001                |                            | TBD                |
| MO    | Jasper County                  | Carthage   | 04/04/2001                | 04/17/2001                | 11/19/2001                 | TBD                |
| MO    | Counties of Kansas & Missouri  | Kansas City  | 11/9/010                  | 12/18/2001                |                            | TBD                |
| MO    | Warren County                  | Warrenton  | 07/19/2001                | 11/16/2001                |                            | TBD                |
| NJ    | State of New Jersey            | Trenton  | 03/07/2001                | 04/17/2001                | 11/16/2001                 | TBD                |
| NV    | City of Henderson              | Henderson  | 04/11/2001                | 05/07/2001                | 11/19/2001                 | TBD                |
| NC    | Chowan County                  | Edenton  | 08/16/2001                | 11/16/2001                |                            | TBD                |
| NC    | Guilford County                | Greensboro   | 04/01/2002                | 04/30/2002                |                            | TBD                |
| NC    | New Hanover County             | Wilmington   | 02/26/2002                | 03/11/2002                |                            | TBD                |
| NC    | Johnston County                | Smithfield   | 08/03/2001                | 08/20/2001                | 11/19/2001                 | TBD                |
| NC    | Mecklenberg County             | City of Charlotte,<br>excluding Towns of<br>Cornelius and Huntersville | 04/03/2002                | 04/30/2002                |                            | TBD                |

| STATE | PSAP                      | CITY             | REQUEST DATE              | DATE OF NEXTEL RESPONSE   | POST DECISION FOLLOW-UP | TBD   |
|-------|---------------------------|------------------|---------------------------|---------------------------|-------------------------|-------|
| NC    | Raleigh - Wake County     | Raleigh          | 11/30/2001                | 02/22/2002                |                         | TBD   |
| NC    | Randolph County           | Asheboro         | 8./11/2001                | 12/18/2001                |                         | TBD   |
| NC    | Rowan County              | Salisbury        | 08/16/2001                | 11/16/2001                |                         | TBD   |
| NC    | Stanley County            | Albemarle        | 04/12/2002                | 04/30/2002                |                         | TBD   |
| NC    | Surrey County             | Dobson           | 02/07/2001                | 12/18/2001                |                         | TBD   |
| NC    | Watauga County            | Boone            | 10/30/2001                | 12/18/2001                |                         | TBD   |
| OH    | Cincinnati                | Cincinnati       | 04/19/2001                | 01/11/2002                | 01/14/2002              | TBD   |
| OH    | Delaware County           | Delaware         | 07/12/2001                | 08/20/2001                | 11/19/2001              | TBD   |
| OH    | County of Hamilton        | Cincinnati       | 04/03/2001                | 04/17/2001                | 11/19/2001              | TBD   |
| OH    | Hocking County            | Logan            | 03/11/2002                | 04/30/2002                |                         | TBD   |
| OH    | Miami County              | Troy             | 07/23/2001                | 08/20/2001                | 11/19/2001              | TBD   |
| OH    | Sandusky County           | Fremont          | 02/11/2002                | 03/11/2002                |                         | TBD   |
| PA    | Delaware County           | Media            | 05/11/2001                | 05/29/2001                | 11/19/2001              | TBD   |
| RI    | State of Rhode Island     | North Providence | 05/02/2001                | 06/26/2001                | 11/19/2001              | TBD   |
| SC    | Chester County            | Chester          | 11/15/2001                | 02/22/2002                |                         | TBD   |
| SC    | Greenville County         | Greenville       | 11/14/2001                | 12/18/2001                | 01/14/2002              | TBD   |
| SC    | Spartanburg County        | Spartanburg      | 03/26/2001;<br>10/12/2001 | 04/17/2001                | 11/16/2001              | TBD   |
| TN    | State of Tennessee        | Nashville        | 12/28/2001                | 01/11/2002                |                         | TBD   |
| TX    | Bexar Metro               | San Antonio      | 04/20/2001;<br>01/10/2001 | 05/07/2001;<br>01/28/2002 | 11/19/2001              | YES * |
| TX    | City of Dallas            | Dallas           | 01/12/2001                | 04/19/2001                | 11/16/2001              | TBD   |
| TX    | Denco Area 9-1-1 District | Lewisville       | 01/03/2001                | 04/17/2001                | 11/19/2001              | TBD   |
| TX    | Galveston County          | Texas City       | 07/23/2001;<br>10/15/2001 | 08/20/2001                | 11/16/2001              | TBD   |
| TX    | Greater Harris County     | Houston          | 02/28/2001                | 04/17/2001                | 11/16/2001              | TBD   |
| TX    | City of Richardson        | Richardson       | 03/20/2000                | 01/28/2002                |                         | TBD   |
| TX    | Tarrant County            | Fort Worth       | 04/18/2001                | 05/07/2001                | 11/19/2001              | TBD   |
| UT    | Salt Lake Valley          | Murray           | 04/05/2001                | 04/17/2001                | 11/19/2001              | TBD   |
| VA    | City of Alexandria        | Alexandria       | 07/12/2001                | 04/30/2002                |                         | TBD   |
| VA    | Arlington County          | Arlington        | 07/12/2001                | 04/30/2002                |                         | TBD   |
| VA    | City of Chesapeake        | Chesapeake       | 03/28/2001                | 04/19/2001                | 11/19/2001              | TBD   |
| VA    | Chesterfield County       | Chesterfield     | 02/08/2001                | 01/11/2002                |                         | TBD   |
| VA    | Fairfax County            | Annandale        | 07/12/2001                | 08/21/2001                | 11/19/2001              | TBD   |
| VA    | City of Hampton           | Hampton          | 03/21/2001                | 04/17/2001                | 11/16/2001              | TBD   |
| VA    | County of Henrico         | Richmond         | 08/18/2001                | 11/16/2001                |                         | TBD   |
| VA    | James City County         | Williamsburg     | 04/04/2001                | 04/17/2001                | 11/19/2001              | TBD   |
| VA    | Loudoun County            | Leesburg         | 07/12/2001                | 04/30/2002                |                         | TBD   |
| VA    | City of Newport News      | Newport, News    | 03/27/2001                | 05/07/2001                | 11/16/2001              | TBD   |
| VA    | City of Norfolk           | Norfolk          | 04/01/2001                | 04/17/2001                | 11/19/2001              | TBD   |
| VA    | City of Portsmouth        | Portsmouth       | 03/20/2001                | 04/19/2001                | 11/16/2001              | TBD   |
| VA    | Prince William County     | Manassas         | 07/12/2001                | 04/30/2002                |                         | TBD   |
| VA    | City of Suffolk           | Suffolk          | 03/26/2001                | 04/19/2001                |                         | TBD   |
| VA    | City of Virginia Beach    | Virginia Beach   | 03/13/2001                | 04/17/2001                | 11/16/2001              | TBD   |
| VA    | County of York            | Yorktown         | 03/14/2001                | 04/17/2001                | 11/16/2001              | TBD   |
| VA    | City of Richmond          | Richmond         | 09/06/2001                | 11/16/2001                |                         | TBD   |
| VA    | County of Stafford        | Stafford         | 04/01/2002                | 04/22/2002                |                         | TBD   |
| WA    | Clallam County            | Port Angeles     | 10/08/2001                | 11/16/2001                |                         | TBD   |
| WA    | Kittitas County           | Ellensburg       | 08/20/2001                | 11/16/2001                |                         | TBD   |
| WA    | Jefferson County          | Port Hadlock     | 10/31/2001                | 12/18/2001                |                         | TBD   |
| WA    | King County               | Seattle          | 10/24/2001                | 12/18/2001                |                         | TBD   |

\* These requests are believed to be valid based on information received to date. We continue to discuss Phase II deployment with the PSAP(s) and will work toward an October 1, 2002 deployment.

**AFFIDAVIT**

I, BARRY WEST, an officer of Nextel Communications, Inc. ("Nextel"), declare under penalty of perjury pursuant to 47 C.F.R. § 1.16 of the Federal Communications Commission's Rules that to the best of my knowledge and belief the foregoing is true and correct.



\_\_\_\_\_  
Barry J. West  
Executive Vice President and Chief Technology Officer

Dated: 4/30/02

CERTIFICATE OF SERVICE

I, Rochelle L. Pearson, hereby certify that on this 1st day of May 2002, caused a copy of the attached Phase II E911 Quarterly Report of Nextel Communications, Inc. to be served by hand delivery to the following:

Tom Sugrue, Chief  
Wireless Bureau  
Federal Communications Commission  
445 12<sup>th</sup> Street, SW  
Room 7-C485  
Washington, DC 20054

David Solomon  
Chief, Enforcement Bureau  
Federal Communications Commission  
445 12<sup>th</sup> Street, SW  
Room 7-C485  
Washington, DC 20054

\*John K. Ramsey  
Executive Directory  
APCO International  
351 N. Williamson Boulevard  
Daytona Beach, FL 32114-1112

\*Jim Georke  
Interim Executive Director  
National Emergency Number Association  
P.O. Box 360960  
Columbus, Ohio 43236

\*Evelyn Bailey, President  
NASNA  
Vermont Enhanced 911 Board  
94 State Street  
Drawer 20  
Montpelier, VT 05620-6501

\*Robert M. Gurs  
Counsel to APCO  
Shook Hardy & Bacon, LLP  
600 14<sup>th</sup> Street, NW  
Suite 800  
Washington, DC 20005

\*James Hobson  
Counsel to NENA  
Miller & Van Eaton, PLLC  
1155 Connecticut Avenue, NW  
Suite 1000  
Washington, DC 20036



Rochelle L. Pearson

\*Via First Class Mail