

**NEXTEL EXHIBITS A, B AND C  
TO AUGUST 1, 2002 QUARTERLY REPORT**

**Nextel**  
**E911 Phase I Active Deployments**

State	PSAP County	PSAP Name	Request For Service Date	Valid Request	Status	Comments for Delay	Projected Date for Phase I Deployment
<b>Total AL Pending Requests</b>		0					
<b>Total AR Pending Requests</b>		0					
CA	Los Angeles	Los Angeles County	03/30/2001	Yes	Routing/Waiting trunk order	State working technical issues and routing. Proof of concept in April	October-02
<b>Total CA Pending Requests</b>		1					
<b>Total CO Pending Requests</b>		0					
DE	Delaware	State of Delaware	10/11/2001	No	On hold	Not 20 digit capable.	TBD
<b>Total DE Pending Requests</b>		0					
FL	Hardee	Hardee	11/11/1997	No	On-hold	PSAP CPE	TBD
FL	Clay	Clay County	04/08/2002	Yes	Carrier to test		Aug-02
FL	Lake	Lake County Sheriffs Office	08/23/2000	No	On-hold	Technical issues with PSAP being able to retrieve data	TBD
FL	Osceola	Osceola County Sheriffs Office	09/15/2000	No	On-hold	PSAP not 20-digit capable	TBD
FL	Putnam	Putnam County Sheriffs Office	06/17/2002	Yes	Data collection		Dec-02
<b>Total FL Pending Requests</b>		2					
GA	Cherokee	Cherokee County	05/16/2002	Yes	Carrier to test		Nov-02
GA	DeKalb	DeKalb County Public Safety	05/30/2001	Yes	Trunks on order		Aug-02
GA	DeKalb	City of Chamblee	05/30/2001	Yes	Trunks on order		Aug-02
GA	Glynn	Glynn County	04/23/2002	Yes	Data collection		Oct-02
GA	Murray	Murray County	05/03/2002	No	On-hold	PSAP is holding for funding	TBD
GA	Roswell	City of Roswell	06/28/2002	Yes	Data collection		
<b>Total GA Pending Requests</b>		4					
IL	Bureau	Bureau County Sheriffs	05/30/2000	Yes	Waiting trunk order		Aug-02
IL	Cook	Chicago	04/23/2001	Yes	Routing/Waiting trunk order	LEC updating ALI nodes for HCAS. LEC/PSAP will not move forward without contract, and negotiations are ongoing.	Sep-02
IL	Madison	Madison County ETBS	12/18/2000	No	On-hold	PSAP needs to upgrade equipment.	TBD
IL	Monroe	Monroe County Emergency Telephone System Board	04/25/2001	No	On-hold	PSAP needs to upgrade equipment.	TBD
<b>Total IL Requests</b>		2					
IN	Allen		03/02/2002	Yes	Routing/Waiting trunk order	Waiting for PSAP to provide routing/addressing	Sep-02
IN	Adams	Adams County Sheriff Office	01/14/2002	No	Routing/Waiting trunk order	LEC hold CAS	TBD
IN	Bluffton	City of Bluffton	03/02/2002	Yes	Routing/Waiting trunk order		Sep-02
IN	Boone	Boone County Sheriff's Dept	05/03/2002	No	On hold	LEC hold CAS	TBD
IN	Dearborn	Dearborn County Communications	08/04/1998	Yes	Carrier to test		Jul-02
IN	DeKalb	DeKalb County	11/17/2000	Yes	Routing/Waiting trunk order		Jul-02
IN	Delaware	Delaware County 911	06/21/2001	No	No-hold	No LEC HCAS solution avail until 4Q01. Trunks due late April. PSAP equip upgrade. Tested - not 20 digit capable	TBD
IN	Fulton	Fulton	08/29/2000	Yes	ALI load in progress	No LEC CAS solution	TBD
IN	Hendricks	Hendricks County Sheriff	06/18/2001	No	On-hold	Tested - PSAP not 20 digit capable	TBD
IN	Henry	Henry County Sheriff	01/03/2002	Yes	Data collection		Jul-02
IN	Jasper	Jasper	06/26/2000	No	On-hold	No LEC CAS solution	TBD
IN	Johnson	Johnson County Sheriff	01/02/2002	No	On-hold	PSAP not 20 digit capable	TBD
IN	Kosciusko	Kosciusko Communications Center	11/14/2001	No	On-Hold	No LEC CAS solution	TBD
IN	LaGrange	LaGrange	01/18/2001	No	On-hold	No LEC CAS solution	TBD
IN	Marshall	Marshall County Sheriff	04/06/2001	No	On-hold	No LEC HCAS solution avail	TBD

State	PSAP County	PSAP Name	Request For Service Date	Valid Request	Status	Comments for Delay	Projected Date for Phase I Deployment
IN	Monroe	Monroe County Central Emergency Dispatch	09/14/2001	No	On-hold	PSAP not 20 digit capable	TBD
IN	Morgan	Morgan County Sheriff's Department	12/27/2001	No	On-hold	Tested - PSAP not 20 digit capable	TBD
IN	Newton	Newton County Police Department	01/14/2002	No	On-hold	No LEC CAS solution	TBD
IN	Noble	Noble County	03/24/1999	No	On-hold	No LEC CAS solution	TBD
IN	Porter	Porter	09/14/1998	Yes	Carrier to test	6mo delay due to LEC facilities availability; LEC technical issue and Carrier trunking issues. PSAP equipment parameters must be changed	Jul-02
IN	Ripley	Ripley County Communications	04/11/2001	Yes	Carrier to test		Aug-02
IN	Shelby	Shelby County Sheriff's Department	12/28/2001	No	On-hold	PSAP not 20 digit capable	TBD
IN	St. Joseph	St. Joseph County Sheriff	02/22/2001	Yes	Carrier to test	Testing failed - LEC router error	Aug-02
IN	Union	Union County	07/01/1998	Yes	Validation/Loading ALI database	6mo delay due to LEC facilities availability; LEC technical issue and Carrier trunking issues	Aug-02
IN	Wabash	Wabash County	01/17/2002	Yes	Data collection		Sep-02
IN	Wayne	Wayne County	09/10/2001	Yes	Routing/Waiting trunk order	LEC delays with Trunks	Oct-02
IN	White	White	06/26/2000	No	On-Hold	No LEC CAS solution	TBD
IN	Whitley	Whitley	01/12/2001	No	On-Hold	PSAP not 20 digit capable	TBD
<b>Total IN Requests</b>		<b>17</b>					
KS	Johnson	MARC- City of Prairie Village	07/30/2001	Yes	Routing/Waiting trunk order	MARC deploying router and ALI database September '02	Oct-02
KS	Leavenworth	MARC- Leavenworth County	07/30/2001	Yes	Routing/Waiting trunk order	MARC deploying router and ALI database September '02	Oct-02
KS	Wyandotte	MARC - Wyandotte County	07/30/2001	Yes	Routing/Waiting trunk order	MARC deploying router and ALI database September '02	Oct-02
<b>Total KS Requests</b>		<b>3</b>					
KY	Boone	Boone County Communication Center	06/28/2000	No	On-hold	Initially, PSAP was not technically ready; currently, Nextel's Remote Switching Office (RSO) has exhausted its facilities and we are transferring all trunking and cell sites to a new switch resulting in additional complications in Phase I deployment. Pending LEC CAS solution.	TBD
KY	Campbell	Campbell County Police	08/28/2000	No	On-hold	Initially, PSAP was not technically ready; currently, Nextel's Remote Switching Office (RSO) has exhausted its facilities and we are transferring all trunking and cell sites to a new switch resulting in additional complications in Phase I deployment. Pending LEC CAS solution.	TBD
KY	Grant	Grant County Public Safety Communications Center	11/16/2000	No	On-hold	Initially, PSAP was not technically ready; currently, Nextel's Remote Switching Office (RSO) has exhausted its facilities and we are transferring all trunking and cell sites to a new switch resulting in additional complications in Phase I deployment. Pending LEC CAS solution.	TBD
KY	Kenton	Covington Police Department	09/25/2000	No	On-hold	Initially, PSAP was not technically ready; currently, Nextel's Remote Switching Office (RSO) has exhausted its facilities and we are transferring all trunking and cell sites to a new switch resulting in additional complications in Phase I deployment. Pending LEC CAS solution.	TBD
<b>Total KY Requests</b>		<b>0</b>					
LA	East Baton Rouge	East Baton Rouge Parish	04/21/2000	Yes	Waiting trunk order		Aug-02
LA	St. Bernard	St. Bernard Parish Communications District	08/02/2001	Yes	Waiting trunk order		Jul-02
LA	St. John the Baptist Parish	St John Parish Sheriffs Office	01/04/2001	Yes	Routing/Waiting trunk order		Oct-02
LA	Washington	Washington Parish	03/31/2001	Yes	Routing/Waiting trunk order	6mo delay for data collection from PSAP; 1mo delay PSAP boundary maps	Jul-02
LA	West Baton Rouge	West Baton Rouge Parish	04/15/2002	Yes	Routing/Waiting trunk order		Oct-02
<b>Total LA Requests</b>		<b>5</b>					
MA	Massachusetts	Massachusetts Statewide Emergency Telecom Board	10/01/2001	Yes	Carrier to test	Network delays	Aug-02

State	PSAP County	PSAP Name	Request For Service Date	Valid Request	Status	Comments for Delay	Projected Date for Phase I Deployment
<b>Total MA Requests</b>		1					
MD	Anne Arundel	Anne Arundel County Police Department	12/09/1999	No	On-hold	PSAP not able to handle 20-digits	TBD
MD	Montgomery	Montgomery County PD	04/14/2002	No	On-hold	PSAP not able to handle 20-digits	TBD
<b>Total MD Requests</b>		0					
MI	Alegan	Alegan County Central Dispatch	06/06/2000	Yes	Carrier to test		Jul-02
MI	Antrim	Antrim	10/04/2000	Yes	Routing/Waiting trunk order		Sep-02
MI	Benzie	Benzie County Sheriffs Department	06/27/2000	Yes	Routing/Waiting trunk order	Trunks ordered	Sep-02
MI	Berrien	Berrien	09/11/2000	No	On-Hold	PSAP equipment upgrade	TBD
MI	Crawford	Crawford	02/23/2001	Yes	Routing/Waiting trunk order		Oct-02
MI	Gladwin	Gladwin County E911	10/25/2000	No	On-hold	Cannot do HCAS	TBD
MI	Greenville	Greenville	12/11/2000	Yes	Routing/Waiting trunk order	Working data issues	Aug-02
MI	Hillsdale	Hillsdale County Central Dispatch	07/12/2000	Yes	Carrier to test		Jul-02
MI	Jackson	Jackson County	12/17/2001	Yes	Carrier to test		Jul-02
MI	Kalamazoo	Kalamazoo County Sheriff Department	03/29/2001	Yes	Routing/Waiting trunk order		Sep-02
MI	Kalkaska	Kalkaska County Sheriff	04/12/2001	No	On-hold	Cannot do HCAS	TBD
MI	Kent	Grand Rapids Police Department	04/24/2001	No	On-hold	PSAP equipment upgrade	TBD
MI	Lenawee	Lenawee County Sheriff	11/14/2000	Yes	Routing/Waiting trunk order		Oct-02
MI	Livingston	Livingston	11/17/2000	Yes	Carrier to test		Jul-02
MI	Macomb	Macomb County Sheriff	04/18/2001	No	On-hold	PSAP's are not HCAS capable	TBD
MI	Manistee	Manistee County 911	07/24/2000	Yes	Routing/Waiting trunk order	Trunks ordered	Aug-02
MI	Meecola	Meecola Central Dispatch	06/26/2000	Yes	Routing/Waiting trunk order		Aug-02
MI	Monroe	Monroe County Central Dispatch	07/11/2000	Yes	Routing/Waiting trunk order	Trunks ordered	Aug-02
MI	Muskegon	Muskegon	05/20/2000	Yes	Routing/Waiting trunk order	Trunks ordered	Aug-02
MI	Newaygo	Newaygo County 911	04/04/2001	Yes	Routing/Waiting trunk order		Sep-02
MI	Oakland	Oakland	07/20/2000	Yes	Routing/Waiting trunk order		Nov-02
MI	Roscommon	Roscommon County Central Dispatch	07/18/2000	Yes	Routing/Waiting trunk order	Trunks ordered	Sep-02
MI	St. Clair	(St. Claire County Sheriff Department, Port Huron, Clay PD)	03/06/2001	Yes	Carrier to test		Jul-02
MI	Washtenaw	Washtenaw Central Dispatch Authority	07/14/2000	No	On-hold	PSAP not HCAS capable	TBD
MI	Wayne	Conference of Eastern Wayne	04/10/2001	Yes	Routing/Waiting trunk order		Oct-02
MI	Wayne	Conference of Western Wayne	09/11/2000	Yes	Routing/Waiting trunk order		Nov-02
MI	Wayne	Detroit (City of)	03/16/2001	Yes	Routing/Waiting trunk order		Nov-02
MI	Wexford	Wexford County Sheriff Department	07/13/2000	No	CPE equipment not ready Summer of 2002	PSAP not HCAS capable	TBD
<b>Total MI Requests</b>		21					
MO	Boone	City of Columbia	03/15/2002	Yes	Routing/Waiting trunk order	Trunks ordered	Sep-02
MO	Lincoln	Lincoln County	04/23/2002	No	On-hold	LEC issues for ordering trunks & Delay in PSAP approving call routing Funding issues with PSAP to pay for upgrades..	TBD
MO	MARC - Cass	MARC - Kansas City, City of Independence, City of Blue Springs, City of Pleasant Valley and City of Liberty	07/30/2001	Yes	Routing/Waiting trunk order	MARC deploying router and ALI database September '02	Oct-02
MO	St Louis	St Louis	11/30/2000	No	On-hold	5mo delay with LEC database issues. Funding issue with PSAP to pay for upgrades	TBD
<b>Total MO Requests</b>		2					
MN	Benton	Benton	09/10/1997	Yes	Carrier to test		Jul-02
MN	Kanebec	Kanebec County Sheriff	09/10/1997	Yes	Carrier to test		Jul-02
MN	Wright	Wright	09/10/1997	Yes	Carrier to test		Jul-02
<b>Total MN Requests</b>		3					
MS	DeSoto	DeSoto County Emergency Communications District	04/10/2002	Yes	Awaiting PANI's	PANI's ordered	Sep-02
MS	Pike	McComb Police Department	12/11/2000	Yes	Awaiting PANI's	PANI's ordered	Sep-02
MS	Union	Union County E9-1-1	07/11/2002	Yes	Data collection		Jan-03

State	PSAP County	PSAP Name	Request For Service Date	Valid Request	Status	Comments for Delay	Projected Date for Phase I Deployment
<b>Total MS Requests</b>		<b>3</b>					
NC	Chatham	Chatham County Police Department	12/11/2001	Yes	Carrier to test		Jul-02
NC	Durham	Durham County	01/23/2002	Yes	Carrier to test		Aug-02
NC	Jones	Jones County	04/08/2002	Yes	Routing/Waiting trunk order		Sep-02
NC	Moore	Moore County Department of Emergency Services	12/12/2001	No	On-hold	PSAP equipment upgrade	TBD
NC	Robeson	Robeson County	04/19/2002	Yes	Routing/Waiting trunk order		Sep-02
NC	Union	Monroe Public Safety Communications	08/25/2000	No	On-hold	PSAP equipment upgrade	TBD
<b>Total NC Requests</b>		<b>4</b>					
NJ	New Jersey	New Jersey	03/17/1998	Yes	Routing/Waiting trunk order	State Requirement for Contract + State delay in implementation ALI Database. Working addressing issues. Working with State routing issues.	Dec-02
<b>Total NJ Requests</b>		<b>1</b>					
NM	Dona Ana -Las Cruces	Mesilla Valley Regional Dispatch Authority	08/07/2001	No	On-hold	PSAP equipment upgrade	TBD
<b>Total NM Requests</b>		<b>0</b>					
NV	Washoe	Washoe	01/01/1998	No	On-hold	PSAP technical & funding issues	TBD
<b>Total NV Requests</b>		<b>0</b>					
NY		New York City PD	07/30/2001	Yes	Routing/Waiting trunk order	PSAP delays Sept 11.	Aug-02
NY	Suffolk	Suffolk County Police Dept	05/15/2002	Yes	Routing/Waiting trunk order	PSAP delays Sept 11	Nov-02
<b>Total NY Requests</b>		<b>2</b>					
OH	Butler	OKI -Butler	08/06/1997	No	On-hold	Pending LEC CAS solution	TBD
OH	Clermont	OKI-Clermont County Department of Public Safety	04/11/2000	No	On-hold	Pending LEC CAS solution	TBD
OH	Clinton	OKI-Clinton	08/06/1997	Yes	Routing/Waiting trunk order		Sep-02
OH	Delaware	Delaware County Emergency Services	07/12/2001	Yes	ALI load in progress	No PSAP funding avail + Need boundary verification from PSAP	Sep-02
OH	Hamilton	Cincinnati	04/19/2001	No	On-hold	Pending LEC CAS solution	TBD
OH	Hamilton	Hamilton County 911	08/31/2000	No	On-hold	Pending LEC CAS solution	TBD
OH	Hocking	Hocking County Emergency	03/01/2001	Yes	Carrier to test		Jul-02
OH	Portage	Portage County	01/28/2002	Yes	Routing/Waiting trunk order		
OH	Sandusky	Sandusky County	02/11/2002	Yes	Routing/Waiting trunk order		
OH	Warren	OKI - Warren	08/06/1997	No	On hold	PSAP won't be ready until equipment is in place	TBD
<b>Total OH Requests</b>		<b>5</b>					
OR	Oregon	State of Oregon	09/24/2001	No	On-Hold	Oregon not HCAS capable	TBD
<b>Total OR Requests</b>		<b>0</b>					
PA	Berks	Berks County 911	01/10/2002	Yes	Routing/Waiting trunk order		Aug-02
PA	Delaware	Delaware County	03/26/1999	Yes	Data collection		Oct-02
<b>Total PA Re PA Requests</b>		<b>2</b>					
SC	Beaufort	Beaufort County E9-1-1	05/27/1998	No	On-hold	Stand alone ALI database technical issues & waiting for PSAP to respond.	TBD
SC	Colleton	Colleton County Sheriff	07/13/2002	Yes	Carrier to test		Jul-02
SC	Fairfield	Fairfield County Emergency Management Department	04/02/2002	Yes	Routing/Waiting trunk order	LEC trunk delay	Oct-02
SC	Georgetown	Georgetown County	04/27/1999	Yes	Routing/Waiting trunk order		Aug-02
SC	Horry	Horry County	02/07/2002	Yes	Routing/Waiting trunk order		Aug-02
SC	Laurens	Laurens County 911	11/16/2001	Yes	Routing/Waiting trunk order	PSAP call routing	Aug-02
SC	Orangeburg	Orangeburg County 911 Center	07/16/2001	Yes	Carrier to test	Waiting for mapping/routing information from PSAP and now ordering trunks for IXC.	Aug-02
SC	Sumter	City of Sumter	02/07/2002	No	On-hold	PSAP not connected to S/R	TBD
<b>Total SC Requests</b>		<b>6</b>					
<b>TN</b>		<b>0</b>					
<b>Total TN Requests</b>		<b>0</b>					
TX	Dallas	City of Addison	03/02/2000	Yes	ALI loading	PSAP was not willing to load ALI database until contract is finalized. PSAP still reviewing contract.	Sep-02
TX	Dallas	City of Garland	07/23/2000	Yes	PSAP equipment delay	PSAP requires a software update	Sep-02
TX	Dallas	Dallas County Communications & Central Services	12/27/2001	Yes	Routing/Waiting trunk order		Oct-02
<b>Total TX Requests</b>		<b>3</b>					

State	PSAP County	PSAP Name	Request For Service Date	Valid Request	Status	Comments for Delay	Projected Date for Phase I Deployment
VA	Alexandria	City of Alexandria	03/23/1999	No	On-hold	Technology issue - No HCAS solution avail	TBD
VA	Arlington	Arlington County Emergency Communications Center	03/23/1999	No	On-hold	Technology issue - No HCAS solution avail	TBD
VA	City of Hopewell	City of Hopewell	07/26/2001	Yes	Trunks on order		Jul-02
VA	City of Fredericksburg	City of Fredericksburg	03/29/2002	No	On-hold	PSAP not ready	TBD
VA	City of Petersburg	City of Petersburg	10/10/2001	No	On-hold	PSAP not ready	TBD
VA	City of Colonial Heights	City of Colonial Heights	02/28/2002	Yes	Data collection		Aug-02
VA	County of Caroline	County of Caroline	06/25/2002	Yes	Data collection		
VA	Dinwiddie	Dinwiddie County	10/16/2001	No	On-hold	PSAP CPE not ready	TBD
VA	Emporia	Emporia Police Department	09/17/2001	Yes	Routing/Waiting trunk order		Oct-02
VA	Fairfax	Fairfax County Police Department	03/23/1999	No	On-hold	Technology issue - No HCAS solution avail	TBD
VA	Fauquier County		09/01/2000	Yes	Routing/Waiting trunk order		Jul-02
VA	Gloucester	Gloucester County Dept of Information Technology	10/30/2001	No	On-hold	PSAP CPE not ready	TBD
VA	Goochland	Goochland County	03/12/2002	Yes	Data collection		Sep-02
VA	Greenville	Greenville County	03/12/2002	Yes	Data collection		Sep-02
VA	New Kent	New Kent Sheriff's Department	09/17/2001	No	On-hold	PSAP not ready	TBD
VA	Piedmont - Valley PSAP Managers	Piedmont - Valley PSAP Managers	02/13/2001	No	On hold	Technology issue - HCAS solution	TBD
VA	Powhatan	Powhatan County	07/13/1999	Yes	Routing/Waiting trunk order	Carrier Switch Transition/rehomng; Error in cell plot	Jul-02
VA	Prince George	Prince George County Police	12/10/2001	No	On-hold	PSAP not ready	TBD
VA	Richmond City	Richmond City	04/24/1999	Yes	Routing/Waiting trunk order		Sep-02
VA	Spotsylvania	County of Spotsylvania	09/01/2000	Yes	Routing/Waiting trunk order		Aug-02
VA	Stafford	Stafford County Sheriff's Office	07/26/2001	Yes	Routing/Waiting trunk order	Delay until LEC rehomes 911 tandems	Oct-02
VA	Sussex	Sussex County	11/29/2001	Yes	Carrier to test		Jul-02
VA	Williamsburg	City of Williamsburg	02/06/2001	Yes	Trunks on order		Aug-02
<b>Total VA Requests</b>		12					
WA	Adams	Adams County Sheriff Office	08/17/2001	No	On-hold	PSAP delay until contract issues resolved with LEC. PSAP Funding issues	TBD
WA	Cllallam	Cllallam County Sheriff's Department	10/08/2001	No	On-hold	PSAP delay until contract issues resolved with LEC. PSAP Funding issues	TBD
WA	Clark	Clark	01/01/1998	No	On-hold	PSAP request	TBD
WA	Cowlitz	Cowlitz County 911 Communications Center	05/10/2000	No	On-hold	PSAP delay until contract issues resolved with LEC. PSAP Funding issues	TBD
WA	Grays Harbor	Grays Harbor	03/20/2000	No	On-hold	PSAP delay until contract issues resolved with LEC. PSAP Funding issues	TBD
WA	Island	Island	04/11/2000	No	On-hold	PSAP delay until contract issues resolved with LEC. PSAP Funding issues	TBD
WA	Jefferson	Jefferson	03/27/2000	No	On-hold	PSAP delay until contract issues resolved with LEC. PSAP Funding issues	TBD
WA	Kitsap	Kitsap	01/01/1998	No	On-hold	PSAP delay until contract issues resolved with LEC. PSAP Funding issues	TBD
WA	Kittitas	KITTCOM 911	12/22/2001	No	On hold	PSAP withdrawn request based on funding issues with LEC	TBD
WA	Lewis	Lewis	01/01/1998	No	On-hold	PSAP delay until contract issues resolved with LEC. PSAP Funding issues	TBD
WA	Mason	Mason	06/13/2000	No	On-hold	PSAP delay until contract issues resolved with LEC. PSAP Funding issues	TBD
WA	Pacific	Pacific	02/23/2000	No	On-hold	PSAP delay until contract issues resolved with LEC. PSAP Funding issues	TBD
WA	Pierce	Pierce	06/19/2000	Yes	Routing/Waiting trunk order	Waiting for PSAP to return routing	Sep-02
WA	San Juan	San Juan County	08/17/2001	No	On hold	PSAP withdrawn request based on funding issues with LEC	TBD
WA	Skagit	Skagit	05/21/1998	No	On-hold	PSAP delay until contract issues resolved with LEC. PSAP Funding issues	TBD
WA	Snohomish	Snohomish	07/20/2001	No	On-hold	PSAP delay until contract issues resolved with LEC. PSAP Funding issues	TBD
WA	Spokane	Spokane	04/19/2000	No	On-hold	PSAP delay until contract issues resolved with LEC. PSAP Funding issues	TBD
WA	Thurston	Thurston	03/22/2000	No	On-hold	PSAP delay until contract issues resolved with LEC. PSAP Funding issues	TBD

State	PSAP County	PSAP Name	Request For Service Date	Valid Request	Status	Comments for Delay	Projected Date for Phase I Deployment
WA	Whatcom	Whatcom	05/14/2002	Yes	Data collection		Sep-02
WA	Yakima	Yakima	02/22/2000	No	On-hold	PSAP delay until contract issues resolved with LEC. PSAP Funding issues	TBD
Total WA Pending Requests		2					

Total Valid PSAP Requests                      98

Total Requests                                      174

**E911 Phase II Requests**

State	PSAP City/County	PSAP Name	Request for Service Date	Valid Request	Status	Comments for Delay	Projected Date for Phase II Deployment
AL	Athens -Limestone	Athens-Limestone 911	06/07/2001	Yes		*	Oct-02
AL	City of Irondale	City of Irondale Police Dept.	11/16/2001	No	On-hold	Awaiting Richardson data	TBD
AL	Cullman	Cullman County 911	06/07/2001	Yes		*	Oct-02
AL	Huntsville-Madison	Huntsville-Madison 911	06/01/2001	Yes		*	Oct-02
Total Alabama	4						
CA	San Francisco	San Francisco Emergency Communications Dept	07/31/2001	Yes		PSAP deadline of 11/1/02	Nov-02
CA	CHP - LACC	CHP - LACC	03/30/2001	Yes	On-hold	Pending PSAP Notification	TBD
Total California	2						
CO	Arapahoe	Arapahoe County Sheriffs Department	10/11/2001	No	On-hold	PSAP equipment upgrade	On Hold
CO	Denver	City and County of Denver	06/21/2002	No	On-hold	LEC E2 interface not tarified	TBD
CO	El Paso	El Paso /Teller	04/05/2001	No	On-hold	LEC E2 interface not tarified	Dec-02
CO	Larimer	Larimer County Sheriffs Office	05/08/2001	No	On-hold	LEC E2 interface not tarified	Dec-02
CO	Otero	Otero County 911 Authority	02/04/2002	No	On-hold	LEC E2 interface not tarified	Dec-02
CO	Summit	Summit County Communications Center	03/28/2002	No	On-hold	LEC E2 interface not tarified	Dec-02
Total Colorado	6						
CT	State of Connecticut	Department of Public Safety	07/19/2001	Yes			Oct-02
Total Connecticut	1						
FL	Brevard	Brevard County Fire-Rescue-EMS	10/08/2001	Yes		*	Oct-02
FL	Lee	Ft. Myers	09/28/2001	No	On-hold	Awaiting Richardson data	TBD
FL	Marion	Marion County Sheriffs Department	06/15/2001	Yes		Pending LEC update of PSAP	Oct-02
FL	Miami-Dade	Miami	03/08/2002	Yes		*	Oct-02
FL	Monroe	Marathon	02/08/2002	No	On-hold	Awaiting Richardson data	TBD
FL	Nassau	Nassau County Dispatch	04/05/2001	Yes		*	Oct-02
FL	Orange	Public Safety Communications Division	01/12/2001	Yes		*	Oct-02
FL	Palm Beach	West Palm Beach Police Department	04/06/2001	No	On-hold	Awaiting Richardson data	TBD
FL	Pinellas	Pinellas County Emergency Communications-9-1-1	01/22/2002	Yes			Oct-02
FL	Seminole	Seminole County Sheriffs Department	12/05/2001	No	On-hold	Awaiting Richardson data	TBD
FL	Sumter	Sumter County 9-1-1	01/09/2002	No	On-hold	Awaiting Richardson data	TBD
FL	Volusia	Volusia County Sheriff's Department	06/20/2001	Yes		*	Oct-02
Total Florida	12						
GA	Cherokee	Canton	05/09/2002	No	On-hold	Awaiting Richardson data	TBD
GA	City of Smyrna	City of Smyrna	04/25/2002	Yes		*	Oct-02
GA	City of Morrow	City of Morrow	09/21/2001	Yes		*	Oct-02
GA	Douglas	Douglas County 911	03/01/2002	No	On-hold	Awaiting Richardson data	TBD
GA	City of Conyers	City of Conyers	07/20/2001	Yes		*	Oct-02
GA	Rockdale	Rockdale County 911	04/04/2001	No	On-hold	Awaiting Richardson data	TBD
Total Georgia	6						
IL	Bond	Bond County	12/10/2001	Yes			Oct-02
IL	Cook	City of Chicago	04/23/2001	Yes			Oct-02
IL	Cook	Cook County Sheriff	02/25/2002	Yes			Oct-02
IL	Cook	Skokie	01/02/2002	Yes			Oct-02
IL	Randolph	Chester	02/20/2002	Yes			Oct-02
IL	St Clair	St Clair County Communications	03/06/2001	Yes			Oct-02
Total Illinois	6						
IN	Adams	Adams County	01/14/2002	No	On-hold	PSAP equipment upgrade	TBD
IN	Allen	Allen County Sheriff	02/02/2001	Yes			Oct-02
IN	Bloomington/Monroe	Bloomington	8/23/201	Yes			Oct-02
IN	Boone	Boone County Sheriff	05/03/2002	No	On-hold	Awaiting Richardson data	TBD
IN	City of Bluffton	City of Bluffton	03/02/2002	Yes			Oct-02
IN	DeKalb	DeKalb County Sheriff	11/17/2000	No	On-hold	PSAP requested hold	TBD
IN	Delaware	Delaware County	06/21/2001	No	On-hold	PSAP requested hold	TBD
IN	Franklin	Franklin County Central Comm.	04/13/2001	No		No cell sites	TBD
IN	Grant	Grant County Sheriff	01/10/2001	Yes			Oct-02
IN	Hancock	Hancock County Sheriff	02/12/2001	Yes			Oct-02
IN	Henry	Henry County Sheriff	12/10/2001	No	On-hold	PSAP requested hold	TBD
IN	Huntington	Huntington County	01/23/2001	Yes			Oct-02
IN	Johnson	Johnson County Sheriff	01/02/2002	No	On-hold	PSAP requested hold	TBD
IN	Kosciusko	Kosciusko County Communications Center	11/14/2001	No	On-hold	PSAP requested hold	TBD



State	PSAP City/County	PSAP Name	Service Date	Request	Status	Comments for Delay	II Deployment
IN	LaGrange	LaGrange County Sheriff	04/24/2002	No	On-hold	Awaiting Richardson data	TBD
IN	Madison	Madison County Sheriff	04/18/2001	No	On-hold	Awaiting Richardson data	TBD
IN	Marion	Metropolitan Emergency Comm. Agency	03/25/2002	No	On-hold	Awaiting Richardson data	TBD
IN	Miami	911 Central Communications Center	04/17/2002	Yes			Oct-02
IN	St. Joseph	St. Joseph County Police	02/25/2001	Yes			Oct-02
IN	Shelby	Shelby County Sheriff	12/28/2001	No	On-hold	PSAP CPE upgrade	TBD
IN	Steuben	Steuben County 911	10/23/2000	Yes			Oct-02
IN	Tippecanoe	Tippecanoe County Sheriff	03/25/2002	Yes			Oct-02
IN	Wabash	Wasbush County Sheriff	08/12/2001	No	On-hold	PSAP requested hold	TBD
Total Indiana	23						
KY	Boone	Boone County Sheriff	07/28/2000	No	On-hold	LEC Interface	TBD
KY	Campbell	Campbell County Police	08/28/2000	No	On-hold	LEC Interface	TBD
KY	City of Covington	City of Covington	11/09/2000	No	On-hold	LEC Interface	TBD
KY	City of Erlanger	City of Erlanger	08/29/2000	No	On-hold	LEC Interface	TBD
KY	City of Fort Thomas	City of Fort Thomas	11/16/2000	No	On-hold	LEC interface	TBD
KY	Grant	Grant County Public Safety Communications Center	11/16/2000	No	On-hold	LEC interface	TBD
KY	Kenton	Covington Police Department	09/25/2000	No	On-hold	LEC interface	TBD
KY	City of Newport	City of Newport	09/14/2000	No	On-hold	LEC Interface	TBD
Total Kentucky	8						
LA	Iberville Parish	Iberville	05/31/2002	Yes		*	TBD
LA	St. Tammany	St Tammany Parish Communication District	04/04/2001	Yes		*	Oct-02
Total Louisiana	2						
MD	Anne Arundel	Anne Arundel County	04/06/2001	No	On-hold	LEC E2 interface	TBD
Total Maryland	1						
MI	Genesee	Genesee County	06/28/2002	Yes			Dec-02
MI	Saginaw	Saginaw County 9-1-1 Communications	07/12/2002	Yes			Jan-03
Total Michigan	2						
MN	Hennepin	City of St. Louis Park	04/06/2001	No	On-hold	LEC E2 interface not tarified	TBD
MN	Kennebec	Kennebec	04/06/2001	Yes			Oct-02
MN	LeSeur	LeSuer	04/06/2001	Yes			Oct-02
MN	Minnesota	State of Minnesota	04/06/2001	No	On-hold	LEC E2 interface not tarified	TBD
Total Minnesota	4						
MO	Christian	Christian County E911	10/16/2001	Yes			Oct-02
MO	Counties of Kansas and	MARC	11/09/2001	Yes	On-hold	Pending PSAP Notification	Oct-02
MO	Jasper	Jasper County	04/04/2001	No	On-hold	LEC E2 interface	TBD
MO	Lincoln		04/23/2002	No	On-hold	Awaiting Richardson data	TBD
MO	Warren	Warren County Emergency Services	07/19/2001	No	On-hold	Awaiting Richardson data	TBD
Total Missouri	5						
NV	Henderson		04/11/2001	No	On-hold	PSAP requested hold	TBD
Total Nevada	1						
NJ	State of New Jersey		03/07/2001	No	On-hold	State 911 network upgrade	TBD
Total New Jersey	1						
NY	Suffolk	Suffolk County	05/15/2002	No	On-hold	Awaiting Richardson data	TBD
Total New York	1						
NC	Chowan	Edenton	08/16/2001	No		No cell sites	
NC	Davidson	City of High Point	06/13/2002	Yes		*	Oct-02
NC	Duplin	Duplin County Communications	06/05/2002	No	On-hold	Awaiting Richardson data	TBD
NC	Forsyth	City of Winston - Salem	06/13/2002	No	On-hold	Awaiting Richardson data	TBD
NC	Guilford	Guilford County	04/01/2002	Yes		*	Oct-02
NC	Johnston	Johnston County Emergency Communications	08/03/2001	Yes		Pending LEC update of PSAP	Oct-02
NC	Mecklenburg	Mecklenburg County	04/03/2002	Yes		*	Oct-02
NC	New Hanover	New Hanover County Sheriff Office	02/26/2002	Yes		*	Oct-02
NC	Raleigh-Wake	Raleigh-Wake County Communications	11/30/2001	No	On-hold	Awaiting Richardson data	TBD
NC	Randolph	Randolph County Emergency Communications	11/30/2001	Yes		*	Oct-02
NC	Rowan	Rowan County Dept. of Telecomm	08/16/2001	Yes		*	Oct-02
NC	Stanly	Stanly County Emergency Communications	04/12/2002	Yes		*	Oct-02
NC	Surry	Surry County Communications	02/07/2001	No	On-hold	Awaiting Richardson data	TBD
NC	Watauga	Watauga County	10/30/2001	No		No cell sites	
Total North Carolina	14						
OH	Cincinnati	City of Cincinnati	04/19/2001	No	On-hold	LEC Interface	TBD
OH	Clermont	Clermont County	07/11/2000	No	On-hold	LEC Interface	TBD
OH	Delaware	Delaware County Emergency Services	07/12/2001	Yes			Oct-02

State	PSAP City/County	PSAP Name	request for Service Date	Valid Request	Status	Comments for Delay	Projected Date for Phase II Deployment
OH	Hamilton	County of Hamilton	04/03/2001	No	On-hold	LEC Interface	TBD
OH	City of Hamilton	City of Hamilton	08/31/2000	No	On-hold	LEC Interface	TBD
OH	Hocking	Hocking County 911	03/11/2002	Yes			Oct-02
OH	Miami	Miami County Communciations Center	07/23/2001	No	On-hold	Awaiting Richardson data	TBD
OH	Sandusky	Sandusky County Emergency Management	02/11/2002	No	On-hold	PSAP CPE upgrade	TBD
Total Ohio	8						
PA	Delaware County	Delaware County	05/11/2001	Yes			Oct-02
Total Pennsylvania	1						
RI	Rhode Island	RI State Police	03/04/1998	Yes			Oct-02
Total Rhode Island	1						
SC	Chester	Chester County E9-1-1	11/15/2001	Yes		*	Oct-02
SC	Greenville	Greenville County 911	11/14/2001	Yes		*	Oct-02
SC	Spartansburg	Spartansburg County	03/26/2001	Yes		*	Oct-02
Total South Carolina	3						
TN	State of Tennessee		12/28/2001	Yes		*	Oct-02
Total Tennessee	1						
TX	Bexar Metro	Bexar County Sheriffs Department	04/20/2001	No	On-hold	LEC E2 Interface	TBD
TX	Dallas	City of Dallas	01/12/2001	Yes			Oct-02
TX	Dallas	City of Richardson	03/20/2000	No	On-hold	LEC E2 Interface	TBD
TX	Denton	Denco 911 District	01/03/2001	Yes			Oct-02
TX	Galveston	Galveston County	07/23/2001	Yes			Oct-02
TX	Greater Harris	Greater Harris County 911	02/28/2001	Yes			Oct-02
TX	Tarrant	Tarrant County	04/18/2001	Yes			Oct-02
Total Texas	7						
UT	Salt Lake Valley	Salt Lake Valley Emergency Comm. Center	04/05/2001	No	On-hold	PSAP requested hold	TBD
Total Utah	1						
VA	City of Alexandria	City of Alexandria	07/12/2001	Yes		Delayed going Phase 0 to Phase II	Nov-02
VA	Arlington	Arlington County	07/12/2001	Yes		Delayed going Phase 0 to Phase II	Nov-02
VA	City of Chesapeake	City of Chesapeake	03/28/2001	No	On-hold	PSAP equipment upgrade	TBD
VA	Chesterfield	Chesterfield County	02/08/2001	Yes			Oct-02
VA	Accomack and Northampton	Eastern Shore Commission	09/25/2001	No		No cell sites	TBD
VA	Fairfax	Fairfax County	07/12/2001	Yes		Delayed going Phase 0 to Phase II	Nov-02
VA	City of Hampton	City of Hampton	03/21/2001	Yes			Oct-02
VA	Henrico	County of Henrico Police Department	08/12/2001	Yes			Oct-02
VA	James City	James City County 911	04/04/2001	Yes			Oct-02
VA	Loudoun	Loudoun County	07/12/2001	No	On-hold	PSAP equipment upgrade	Jun-05
VA	City of Newport News	Newport News Police	03/27/2001	Yes			Oct-02
VA	City of Norfolk	City of Norfolk 911	04/01/2001	Yes			Oct-02
VA	City of Portsmouth	City of Portsmouth 911	03/20/2001	Yes			Oct-02
VA	Prince William	Prince William County	07/12/2001	Yes			Oct-02
VA	City of Richmond	City of Richmond	09/06/2001	Yes			Oct-02
VA	Stafford	County of Stafford	04/01/2002	No	On-hold	PSAP equipment upgrade	TBD
VA	City of Suffolk	City of Suffolk	03/26/2001	Yes			Oct-02
VA	City of Virginia Beach	City of Virginia Beach	03/13/2001	Yes			Oct-02
VA	York	County of York	04/17/2001	Yes			Oct-02
Total Virginia	19						
WA	Ciallam	Ciallam County Sheriff	10/08/2001	No	On-hold	PSAP requested hold	TBD
WA	Jefferson	Jefferson County Sheriff	10/31/2001	No	On-hold	LEC E2 interface not tarified	TBD
WA	King	King County	02/17/2000	No	On-hold	LEC E2 interface not tarified	TBD
WA	Kittitas	KITTCOM County	08/20/2001	No	On-hold	PSAP requested hold	TBD
Total Washington	4						

**Total Valid PSAP Requests for 10/1/02 68**

**Total PSAP Requests 144**

\* Prior to being informed by BellSouth that Nextel would be charged \$.63 per each rebid by a Phase II PSAP, Nextel believed that BellSouth would install the E2 interface in time for an October 1, 2002 deployment. Based on this and other information supplied by PSAPs per the Richardson Order, Nextel determined that these PSAP requests for Phase II service in BellSouth's region were valid, assuming timely E2 interface upgrades by BellSouth. Depending on the timely resolution of BellSouth's proposed \$.63 charge and timely installation of the E2 interface, October 1st deployment of Nextel's Phase II service to PSAPs in BellSouth's region may be in jeopardy.

**EXHIBIT C**

**Nextel**

**PSAP Deleted from the May list due to no sites in that market:**

Franklin County, IN

No Sites