



AT&T Wireless Services
E911 Phase II Requests - TDMA Markets

Request

Received	Status:
5/3/01	HCAS/NCAS Issue
6/13/01	HCAS/NCAS Issue
6/5/01	HCAS/NCAS Issue
12/17/01	HCAS/NCAS Issue
6/5/01	HCAS/NCAS Issue
6/21/00	HCAS/NCAS Issue
6/29/01	HCAS/NCAS Issue
2/22/01	HCAS/NCAS Issue
10/4/01	AWS:Normal Deployment
8/21/00	AWS:Normal Deployment
4/6/01	AWS:Normal Phase 2 deployment; Phase 1 Deployment in progress; possible LEC issue
4/6/01	AWS:Normal Deployment
11/19/01	AWS:Normal Deployment subject to LEC availability
6/26/01	AWS:Normal Deployment subject to LEC availability
6/25/2002	AWS:Normal Deployment subject to LEC availability
2/15/02	AWS:Normal Deployment subject to LEC availability
4/12/01	AWS:Normal Deployment subject to LEC availability
5/15/01	AWS:Normal Deployment subject to LEC availability
4/3/2002	AWS:Normal Deployment subject to LEC availability
7/26/01	State's selection of Phase 1 technology impacts Phase 2 deployment; Phase 1 Deployment in progress
10/15/01	AWS:Normal Deployment subject to LEC availability
11/12/01	AWS:Normal Phase 2 deployment; Phase 1 Deployment in progress; possible LEC issue
6/22/01	AWS:Normal Deployment subject to LEC availability
3/22/2002	AWS:Normal Deployment subject to LEC availability
2/28/2002	AWS:Normal Phase 2 deployment; Phase 1 Deployment in progress; possible LEC issue
4/12/01	AWS:Normal Deployment subject to LEC availability
1/22/01	AWS:Normal Deployment subject to LEC availability
4/13/01	AWS:Normal Deployment subject to LEC availability
1/29/02	AWS:Normal Deployment subject to LEC availability
6/27/01	AWS:Normal Deployment subject to LEC availability
5/17/2002	AWS:Normal Deployment subject to LEC availability
7/27/01	AWS:Normal Phase 2 deployment; Phase 1 Deployment in progress; possible LEC issue
7/6/01	AWS:Normal Phase 2 deployment; Phase 1 Deployment in progress; possible LEC issue
7/25/01	AWS:Normal Phase 2 deployment; Phase 1 Deployment in progress; possible LEC issue
4/9/01	LEC Issues: LEC not Ready Until 10/1/02
2/28/2002	AWS:Normal Deployment subject to LEC availability
12/18/01	LEC Issues: LEC not Ready Until 10/1/02
2/11/2002	AWS:Normal Deployment subject to LEC availability
11/7/00	LEC Issues: LEC not Ready Until 10/1/02
2/6/2002	AWS:Normal Deployment subject to LEC availability
6/7/2002	AWS:Normal Deployment subject to LEC availability
2/21/2002	AWS:Normal Deployment subject to LEC availability
10/5/01	LEC Issues: LEC not Ready Until 10/1/02
12/18/01	LEC Issues: LEC not Ready Until 10/1/02
9/13/00	AWS:Normal Deployment
1/4/02	LEC Issues: LEC not Ready Until 10/1/02
4/18/2002	AWS:Normal Deployment subject to LEC availability
11/26/01	LEC Issues: LEC not Ready Until 10/1/02
4/23/2002	AWS:Normal Deployment subject to LEC availability
1/18/02	AWS:Normal Phase 2 deployment; Phase 1 Deployment in progress; possible LEC issue
8/27/01	LEC Issues: LEC not Ready Until 10/1/02
11/19/01	LEC Issues: LEC not Ready Until 10/1/02; Phase 1 Deployment in progress
2/26/2002	AWS:Normal Deployment subject to LEC availability
7/10/02	AWS:Normal Deployment subject to LEC availability
5/4/01	AWS:Normal Deployment subject to LEC availability
11/19/01	LEC Issues: LEC not Ready Until 10/1/02; Phase 1 Deployment in progress
11/15/01	LEC Issues: LEC not Ready Until 10/1/02
4/30/01	LEC Issues: LEC not Ready Until 10/1/02; Phase 1 Deployment in progress
4/26/01	AWS:Normal Deployment
5/14/2002	AWS:Normal Deployment subject to LEC availability
8/29/01	LEC Issues: LEC not Ready Until 10/1/02
12/17/01	LEC Issues: LEC not Ready Until 10/1/02; Phase 1 Deployment in progress
6/18/2002	AWS:Normal Deployment subject to LEC availability
2/11/2002	HCAS/NCAS Issue
12/18/01	HCAS/NCAS Issue; Phase 1 Deployment in progress
2/8/2002	HCAS/NCAS Issue
11/6/01	HCAS/NCAS Issue
11/2/01	HCAS/NCAS Issue; Phase 1 Deployment in progress
5/31/02	AWS:Normal Phase 2 deployment; Phase 1 Deployment in progress; possible LEC issue

AT&T Wireless Services
E911 Phase II Requests - TDMA Markets


Request Received	Status:
12/20/00	AWS:Normal Deployment subject to LEC availability
4/13/01	AWS:Normal Deployment
4/13/01	AWS:Normal Phase 2 deployment; Phase 1 Deployment in progress; possible LEC issue
12/11/01	AWS:Normal Phase 2 deployment; Phase 1 Deployment in progress; possible PSAP cost recovery issue; LEC not ready until 10/1/02
5/8/2002	AWS:Normal Phase 2 deployment; Phase 1 Deployment in progress; possible LEC issue
2/14/2002	AWS:Normal Phase 2 deployment; Phase 1 Deployment in progress; possible LEC issue
4/11/01	AWS:Normal Phase 2 deployment; Phase 1 Deployment in progress; possible PSAP cost recovery issue; LEC not ready until 10/1/02
4/6/01	AWS:Normal Phase 2 deployment; Phase 1 Deployment in progress; possible PSAP cost recovery issue; LEC not ready until 10/1/02
7/12/02	AWS:Normal Phase 2 deployment; Phase 1 Deployment in progress; possible PSAP cost recovery issue; LEC not ready until 10/1/02
7/26/01	AWS:Normal Phase 2 deployment; Phase 1 Deployment in progress; possible PSAP cost recovery issue; LEC not ready until 10/1/02
4/19/2002	AWS:Normal Deployment subject to LEC availability
ices 4/1/2002	AWS:Normal Deployment subject to LEC availability
5/13/2002	AWS:Normal Deployment subject to LEC availability
12/11/01	AWS:Normal Deployment subject to LEC availability
2/21/2002	AWS:Normal Deployment subject to LEC availability
8/23/01	AWS:Normal Deployment subject to LEC availability
6/17/02	AWS:Normal Deployment subject to LEC availability
sw Je 3/14/01	State's selection of Phase 1 technology impacts Phase 2 deployment; Phase 1 Deployment in progress
4/18/01	AWS:Normal Phase 2 deployment; Phase 1 Deployment in progress; possible SALI issue
3/14/01	AWS:Normal Phase 2 deployment; Phase 1 Deployment in progress; possible LEC issue
4/10/01	AWS:Normal Phase 2 deployment; Phase 1 Deployment in progress; possible LEC issue
4/17/01	AWS:Normal Deployment subject to LEC availability
4/17/01	AWS:Normal Deployment subject to LEC availability
BOEC 4/17/01	AWS:Normal Deployment subject to LEC availability
4/17/01	AWS:Normal Deployment subject to LEC availability
5/17/01	AWS:Normal Deployment
5/2/01	AWS:Normal Deployment
5/9/01	AWS:Normal Phase 2 deployment; Phase 1 Deployment in progress; possible LEC/PSAP issue
12/28/01	HCAS/NCAS Issue; Phase 1 Deployment in progress
4/25/01	LEC Issues: LEC not Ready Until 10/1/02
12/6/00	LEC Issues: LEC not Ready Until 10/1/02
1/17/01	LEC Issues: LEC not Ready Until 10/1/02; Phase 1 Deployment in progress
1/11/01	AWS:Normal Deployment subject to LEC availability
10/5/01	LEC Issues: LEC not Ready Until 10/1/02
4/25/01	LEC Issues: LEC not Ready Until 10/1/02; Phase 1 Deployment in progress
4/12/01	Halted Per PSAP Request
7/27/01	AWS:Normal Deployment subject to LEC availability
7/27/01	AWS:Normal Deployment subject to LEC availability
7/27/01	AWS:Normal Deployment subject to LEC availability
7/27/01	AWS:Normal Deployment subject to LEC availability
7/27/01	AWS:Normal Deployment subject to LEC availability
4/1/2002	AWS:Normal Deployment
7/26/01	AWS:Normal Deployment subject to LEC availability
11/5/01	AWS:Normal Phase 2 deployment; Phase 1 Deployment in progress; possible LEC issue
11/6/01	AWS:Normal Deployment subject to LEC availability
10/26/01	Halted Per PSAP Request
4/1/2002	AWS:Normal Deployment

**AT&T Wireless Services
Deployed GSM Markets**

Market	Launched Date
Phoenix	10/2/2001
Summa	6/4/2002
San Diego	4/2/2002
Wakersfield	4/30/2002
Sacramento	6/11/2002
Resno	6/11/2002
Denver	7/16/2002
Miami/Ft. Lauderdale	11/13/2001
ampa/St. Petersburg	11/13/2001
West Palm Beach	11/13/2001
Orlando	11/13/2001
Fort Myers	6/4/2002
Wesaco	6/4/2002
Jacksonville	7/2/2002
Atlanta	7/2/2002
Albany	6/11/2002
Chicago	12/13/2001
Cincinnati	12/13/2001
Detroit	10/23/2001
Spring	11/13/2001
Grand Rapids	12/27/2001
Minneapolis/MN	7/2/2002
Las Vegas City	12/13/2001
Louis	6/18/2002
Charlotte	7/2/2002
High	7/2/2002

AT&T Wireless Services Deployed GSM Markets

Omaha	6/18/2002
Albuquerque	6/18/2002
Las Vegas	10/2/2001
Phoenix	6/11/2002
Buffalo (Roam Only)	6/4/2002
Northeast Ohio (Cleveland)	6/4/2002
Central Ohio (Columbus)	6/4/2002
Portland/OR	10/2/2001
Dallas/Ft. Worth	2/19/2002
El Paso	6/18/2002
Fort Worth	7/16/2002
San Antonio	7/16/2002
San Antonio	7/16/2002
Seattle/WA	10/2/2001



**AT&T Wireless Services
E911 Phase I Requests Activated - GSM Markets**

name	PSAP	Date E911 Active
	Marana PD	10/2/01
	Oro Valley PD	10/2/01
	Pima Co.SO, Ajo	10/2/01
	Pima Co.SO, Tucson	10/2/01
	Tucson Communications	10/2/01
y Board	Adams County Communications Center	5/31/02
	Arapahoe County Sheriff	5/31/02
	Englewood PD	6/1/02
	Glendale PD	6/1/02
	Greenwood Village PD	5/31/02
	Littleton PD	6/1/02
ions Center	Aspen-Pitkin County Communications Center	5/31/02
	Aurora Police Department Communications	5/31/02
	Boulder County Communications Center	5/31/02
	Boulder Police Department	5/31/02
	Longmont Police Department	5/31/02
oners	Delta County PSAP	5/31/02
	Denver Communications Center	5/31/02
	Douglas County Sheriff	5/31/02
PD	Vail PD	5/31/02
	Colorado Springs Police Department	6/1/02
	Teller County Sheriff's Office	6/1/02
munications Authority	Glenwood Springs PD	5/31/02
munications Authority	Rifle PD	5/31/02
ard	Gilpin County Sheriff's Office	5/23/02
	Grand Junction ETSA	5/31/02
A	Gunnison Communications Center	5/31/02
	Aravada PD	5/31/02
	Broomfield PD	5/31/02
	Golden PD	5/31/02
	Jefferson County Sheriff's Office	5/31/02
	Lakewood PD	6/1/02
	Westminster PD	5/31/02
	Wheatridge PD	5/31/02
	Estes Park PD	6/1/02
	Larimer County Sheriff's Office	6/1/02
	Loveland PD	6/1/02
	Poudre (Fort Collins) PD	6/1/02
rvice Authority	Montrose County ETSB	5/31/02
nter	Summit County Communications Center	5/31/02
	Weld County Regional Communications Center	6/5/02
Commissioners	Brevard County 911	4/25/02
Commissioners	City of Palm Bay	4/25/02
Commissioners	Cocoa Beach City PD	4/25/02
Commissioners	Indianalantic PD	4/25/02

**AT&T Wireless Services
E911 Phase I Requests Activated - GSM Markets**

	PSAP	Date E911 Active
Commissioners	Indian Harbor Beach PD	4/25/02
Commissioners	Melbourne City PD Communications Ctr	4/25/02
Commissioners	Rockledge City PD	4/25/02
Commissioners	Satellite Beach PD	4/25/02
Commissioners	Titusville City PD	4/25/02
Emergency Services	Broward Co SO	3/12/02
Emergency Services	Coconut Creek City PD	3/12/02
Emergency Services	Coral Springs City PD	3/12/02
Emergency Services	Fort Lauderdale PD	3/12/02
Emergency Services	Hollywood City PD	3/12/02
Emergency Services	Margate City PD	3/12/02
Emergency Services	Oakland Park Communications Ctr	3/12/02
Emergency Services	Plantation City PD	3/12/02
Emergency Services	Pompano Beach Communications	3/12/02
Emergency Services	Sunrise City PD	3/12/02
ce- WON	Charlotte County Sheriff's Office	5/22/02
	Citrus County Sheriff's Office	4/26/02
	Collier County Sheriff	7/17/02
stem	Duval Co. 911 Emergency Tele System	6/19/02
Safety- WON	Escambia County Emergency Management	6/30/02
Safety- WON	Pensacola Police Department	6/30/02
Commissioners	Flagler County SO	7/19/02
	Hendry County Sheriff's Office	5/22/02
rgency Services	INDIANA RIVER CO (except city of Vero Beach)	7/18/02
	Marion County Sheriffs Department	6/5/02
	Ocala Police Department	6/20/02
	Coral Gables Police/Fire	11/13/01
	Hialeah PD	11/13/01
	Miami Beach PD	11/13/01
	Miami PD	11/13/01
	Miami/Dade County PD	11/13/01
	Village of Pinecrest PD	11/13/01
	Key West PD	7/19/02
	Marathon PD	6/28/02
	Nassau County SD	4/26/02
	Apopka Police/Fire	12/13/01
	Ocoee PD	12/13/01
	Orange County SO	12/13/01
	Orlando PD	12/13/01
	Winter Garden PD	12/13/01
	Winter Park PD	12/13/01
	Boca Raton PD	4/30/02
	Boynton Beach Comm	4/30/02
	Delray Beach PD	4/30/02
	Jupiter PD	4/30/02

**AT&T Wireless Services
E911 Phase I Requests Activated - GSM Markets**

	PSAP	Date E911 Active
	Lake Park PD	4/30/02
	Lake Worth PD	4/30/02
	Lantana PD	4/30/02
	North Palm Beach Public Safety	4/30/02
	Palm Beach Co. SO	4/30/02
	Palm Beach Gardens PD	4/30/02
	Riviera Beach PD	4/30/02
	Royal Palm Beach PD	4/30/02
	West Palm Beach PD	4/30/02
	Santa Rosa County E9-1-1	6/30/02
	St Johns Co SO	7/18/02
	Sumter Co. 9-1-1	6/20/02
	Volusia County Sheriff's Office	4/30/02
	Cherokee County E911	5/28/02
Dept	Clayton County Communications Dept	5/28/02
	Cobb Co. Dept of Public Safety	5/28/02
	Douglas County E911	5/28/02
	Forsyth County SO	5/28/02
	Fulton County Sheriff's Department	5/28/02
	CENCOM (St. Clair County)	5/23/02
	Wheeling Fire Department	n/a ¹
Communications Center	Alamance County Central Communications	5/28/02
	Cabarrus County	5/28/02
	Cary Emergency Comm	6/30/02
	Charlotte-Mecklenburg PD	5/23/02
Communications	Davidson Co. Emergency Comm	5/28/02
	Davie Co. Comm	5/28/02
	Forsyth Co. Fire	5/28/02
	Forsyth Co. Sheriff	5/28/02
s Center	Gaston County Police	5/23/02
	Greensboro, City of	5/28/02
Emergency Services	Guilford County	5/28/02
	High Point Police/Fire Comm	5/28/02
	Iredell Co Emergency Communications	5/28/02
	Mount Holly Police Communications	5/23/02
ent	Orange County Emergency	7/1/02
ommunications	Raleigh - Wake Emergency Communications	6/30/02
ces	Randolph County Emergency Services	5/28/02
ications	Rowan Co. Dept of Tele	5/28/02
ent	Town of Cornelius Police Department	5/28/02
Safety	UNC - Chapel Hill Police Communications	6/30/02
epartment	Winston - Salem Police and Fire Communications	5/28/02
	Ashland Police Department	2/1/02
	Astoria Police Department	2/1/02
er	Central Lane Communications Center	2/1/02

**AT&T Wireless Services
E911 Phase I Requests Activated - GSM Markets**

PSAP	Date E911 Active
Clackamas County Communications (CCOM)	2/1/02
Columbia 911 Communications	2/1/02
Cottage Grove Police Dept	2/1/02
Florence Police Dept	2/1/02
Forest Grove PD	4/19/02
Gladstone PD	2/1/02
Hood River County Sheriff's Office	2/1/02
Jefferson County Sheriff	2/1/02
Lake Oswego Communications	2/1/02
Medford Emergency Center	2/1/02
Milwaukee PD	2/1/02
Morrow County Sheriff's Office	2/1/02
Newberg Police Department	2/1/02
North Marion County Communications	2/1/02
Oakridge Police Dept	2/1/02
Portland Bureau of Emergency Communications (BOEC)	2/1/02
Prineville Police Department	2/1/02
Santiam Canyon Communications	2/1/02
Seaside PD	7/3/02
Silver Falls 911	2/1/02
Southern Oregon Regional Communications	2/1/02
Tillamook County 9-1-1	2/1/02
Warm Springs Police Department	4/19/02
Wasco County Communications	2/1/02
Washington County Consolidated Communications	2/1/02
Willamette (Salem) Valley Communications Center	2/1/02
Yamhill County Communications	2/1/02
Austin County SO	6/18/02
Bexar County Sheriff Department	6/20/02
Castle Hills Police Department	6/20/02
Comal County	6/20/02
Guadalupe County	6/20/02
Kirby Police Department	6/20/02
Leon Valley Police Department	6/20/02
Live Oak Police Department	6/20/02
New Braunfels Police Department	6/20/02
San Antonio Police Department	6/20/02
Schertz Police Department	6/20/02
Seguin Police Department	6/20/02
Universal City Police Department	6/20/02
Windcrest Police Department	6/20/02
Brazos County Emergency Communications District	6/28/02
Brenham Police Department	7/1/02
Grimes Sheriff's Office	7/1/02
Leon Sheriff's Office	7/1/02

**AT&T Wireless Services
E911 Phase I Requests Activated - GSM Markets**

Name	PSAP	Date E911 Active
	Madison CO Sheriff's Office	7/1/02
	Navasota	7/1/02
	Austin PD	6/20/02
	Cedar Park PD	6/20/02
	Georgetown PD	6/20/02
	Hays Co. SO	6/20/02
	Leander PD	6/20/02
	Pflugerville PD	6/20/02
	Round Rock PD	6/20/02
	San Marcos PD	6/20/02
	Taylor PD	6/20/02
	Travis County SO	6/20/02
	Williamson County SO	6/20/02
	Bell County Comm Center	6/20/02
	Copperas Cove PD	6/20/02
	Gatesville PD & Coryell County SO	6/20/02
	Polk Sherriff's Office	7/1/02
	San Jacinto Sheriff's Office	7/1/02
	Hill CO. SO	6/14/02
	Hillsboro PD	6/14/02
OG	Allen PD	2/19/02
OG	Alvarado PD	2/19/02
OG	Balch Springs PD	2/19/02
OG	Bridgeport PD	7/1/02
OG	Cleburne PD	2/19/02
OG	Cockrell Hill PD	7/1/02
OG	Collin County Sheriff's Office	2/19/02
OG	Decatur PD	7/1/02
OG	Ellis County SO	2/19/02
OG	Frisco PD	2/19/02
OG	Hood Co. SO	2/19/02
OG	Johnson Co. SO	2/19/02
OG	Kaufman County SO	2/19/02
OG	Kaufman PD	2/19/02
OG	Keene PD	2/19/02
OG	McKinney PD	2/19/02
OG	Midlothian PD	2/19/02
OG	Mineral Wells PD	2/19/02
OG	Palo Pinto Co. SO	2/19/02
OG	Parker Co. SO	2/19/02
OG	Seagoville PD	2/19/02
OG	Terrell PD	2/19/02
OG	Waxahachie PD	2/19/02
OG	Weatherford PD	2/19/02
OG	Wise County SO	2/19/02

**AT&T Wireless Services
E911 Phase I Requests Activated - GSM Markets**

Name	PSAP	Date E911 Active
ing Commission	Cooke County Sheriff	6/28/02
ing Commission	Gainesville PD	6/28/02
ing Commission	Grayson County SO	6/28/02
	Carolton	6/28/02
	Colony PD	6/28/02
	Denton Co. SO	6/28/02
	Denton PD	6/28/02
	Flower Mound PD	6/28/02
	Lewisville PD	6/28/02
ance Dist.	Waco PD	6/14/02
ommunications District	Montgomery County Emergency Communications District	7/1/02
istrict	Burkburnett PD	6/28/02
istrict	Electra PD	6/28/02
istrict	Iowa Park PD	6/28/02
istrict	Wichita Falls PD	6/28/02
atment	Clallam County Sheriff's Department	2/1/02
ations Center	Clark County 911 Emergency Services	2/1/02
	Bellevue Police Department (Eastside Communications)	2/1/02
	King County Sheriff's Department (North)	2/1/02
	King County Sheriff's Department (Southeast)	2/1/02
	King County Sheriff's Department (Southwest)	2/1/02
	Seattle Police Department	2/1/02
	Valley Communications	2/1/02
	Washington State Patrol	2/1/02

verage area are answered by another PSAP

2

AT&T Wireless Services
E911 Phase I Requests in Deployment - GSM Markets

Requesting Entity	Request Received	Market Launch	Projected Deployment Date	Reason for Delays/Status:
1)	9/17/98	7/16/02	Dec-02	AWS:Deployment Underway
	11/12/01	7/16/02	Nov-02	AWS:Deployment Underway
ety	5/6/02	7/2/02		AWS:Deployment Underway
- WON	1/22/01	6/4/02	Sep-02	AWS:Deployment Underway
n	10/30/00	11/13/01	Sep-02	AWS:Deployment Underway
nty Commissioners	3/8/01	11/13/01	Sep-02	AWS:Deployment Underway
	10/2/00	11/13/01	Aug-02	AWS:Deployment Underway
	8/8/00	11/13/01	Sep-02	AWS:Deployment Underway
Safety	9/28/01	6/4/02	Sep-02	AWS:Deployment Underway
	12/6/00	11/13/01	Aug-02	AWS:Deployment Underway
	6/29/01	7/2/02	Oct-02	AWS:Deployment Underway
	9/21/00	11/13/01	Oct-02	AWS:Deployment Underway
ations Division	10/10/00	11/13/01	Aug-02	AWS:Deployment Underway
ications	11/1/97	11/13/01	Aug-02	AWS:Deployment Underway
	7/1/02	11/13/01		AWS:Deployment Underway
	7/19/00	11/13/01	Aug-02	AWS:Deployment Underway
ety	5/11/00	11/13/01	Aug-02	AWS:Deployment Underway
	9/26/00	7/2/02	Oct-02	AWS:Deployment Underway
	10/2/00	7/2/02	Oct-02	AWS:Deployment Underway
ent	11/4/99	7/2/02	Oct-02	AWS:Deployment Underway
ent	4/1/99	7/2/02	Nov-02	AWS:Deployment Underway
	6/18/02	7/2/02		AWS:Deployment Underway
	7/6/00	7/2/02	Oct-02	AWS:Deployment Underway
	3/2/99	7/2/02	Oct-02	AWS:Deployment Underway
	8/4/98	7/2/02	Nov-02	AWS:Deployment Underway
	6/18/02	7/2/02		AWS:Deployment Underway
	7/6/01	7/2/02	Oct-02	AWS:Deployment Underway
	7/25/01	7/2/02	Oct-02	AWS:Deployment Underway
	6/18/02	7/2/02		AWS:Deployment Underway
	6/18/02	7/2/02		AWS:Deployment Underway
	11/22/00	12/13/01	Sep-02	AWS:Deployment Underway
	2/10/00	12/13/01	Sep-02	AWS:Deployment Underway
n)	6/17/00	12/13/01	n/a	Halted Per PSAP Request
	6/22/00	12/13/01	Sep-02	AWS:Deployment Underway
	4/3/01	12/13/01	n/a	Halted Per PSAP Request
	7/23/01	12/13/01	Sep-02	AWS:Deployment Underway
rr & Associates)	1/29/01	12/13/01	Sep-02	AWS:Deployment Underway
	8/22/01	12/13/01	Sep-02	AWS:Deployment Underway
	11/24/00	12/13/01	Sep-02	AWS:Deployment Underway
	11/17/00	12/13/01	Sep-02	AWS:Deployment Underway
	2/27/00	12/13/01	Sep-02	AWS:Deployment Underway
	1/29/01	12/13/01	Sep-02	AWS:Deployment Underway
1	2/2/01	12/13/01	Sep-02	AWS:Deployment Underway

AT&T Wireless Services
E911 Phase I Requests in Deployment - GSM Markets

Requesting Entity	Request Received	Market Launch	Projected Deployment Date	Reason for Delays/Status:
Department	2/14/01	12/13/01	Sep-02	AWS:Deployment Underway
	12/3/00	12/13/01	Sep-02	AWS:Deployment Underway
	3/28/01	12/13/01	Sep-02	AWS:Deployment Underway
ETSB	3/13/01	12/13/01	Sep-02	AWS:Deployment Underway
	11/3/00	12/13/01	Sep-02	AWS:Deployment Underway
	8/30/01	12/13/01	Sep-02	AWS:Deployment Underway
	5/26/00	12/13/01	Sep-02	AWS:Deployment Underway
	12/4/00	12/13/01	Sep-02	AWS:Deployment Underway
	11/16/01	12/13/01	n/a	Halted Per PSAP Request
	11/27/00	12/13/01	Sep-02	AWS:Deployment Underway
Bureau of	11/15/01	12/13/01	Sep-02	AWS:Deployment Underway
	6/21/00	12/13/01	Sep-02	AWS:Deployment Underway
	10/2/01	12/13/01	Sep-02	AWS:Deployment Underway
Communications Center	4/12/01	12/13/01	Sep-02	AWS:Deployment Underway
	12/20/00	12/13/01	Sep-02	AWS:Deployment Underway
	12/4/00	12/13/01	Sep-02	AWS:Deployment Underway
City of	10/9/00	12/13/01	Sep-02	AWS:Deployment Underway
	6/16/00	12/13/01	Sep-02	AWS:Deployment Underway
	12/4/00	12/13/01	Sep-02	AWS:Deployment Underway
	11/1/00	12/13/01	Sep-02	AWS:Deployment Underway
	3/14/01	12/13/01	Sep-02	AWS:Deployment Underway
County of	11/16/00	12/13/01	Sep-02	AWS:Deployment Underway
	11/26/00	12/13/01	Sep-02	AWS:Deployment Underway
	3/30/01	12/13/01	Sep-02	AWS:Deployment Underway
	5/25/00	12/13/01	Sep-02	AWS:Deployment Underway
	10/2/01	12/13/01	Sep-02	AWS:Deployment Underway
City of Police	4/9/01	12/13/01	Sep-02	AWS:Deployment Underway
	5/31/02	12/13/01		AWS:Deployment Underway
	11/7/00	12/13/01	Sep-02	AWS:Deployment Underway
	6/8/01	12/13/01	Sep-02	AWS:Deployment Underway
	3/14/01	12/13/01	Sep-02	AWS:Deployment Underway
	12/4/00	12/13/01	Sep-02	AWS:Deployment Underway
	3/28/01	12/13/01	Sep-02	AWS:Deployment Underway
	11/1/00	12/13/01	Sep-02	AWS:Deployment Underway
	7/3/01	12/13/01	Sep-02	AWS:Deployment Underway
	9/20/00	12/13/01	n/a	Halted Per PSAP Request
	10/5/01	12/13/01	Sep-02	AWS:Deployment Underway
	1/16/01	12/13/01	Sep-02	AWS:Deployment Underway
	10/1/01	12/13/01	Sep-02	AWS:Deployment Underway
	11/21/00	12/13/01	Sep-02	AWS:Deployment Underway
	1/12/01	12/13/01	Sep-02	AWS:Deployment Underway
11/7/00	12/13/01	Sep-02	AWS:Deployment Underway	
5/17/01	12/13/01	Sep-02	AWS:Deployment Underway	

AT&T Wireless Services
E911 Phase I Requests in Deployment - GSM Markets


Requesting Entity	Request Received	Market Launch	Projected Deployment Date	Reason for Delays/Status:
Department	4/25/01	12/13/01	Sep-02	AWS:Deployment Underway
	1/9/01	12/13/01	Sep-02	AWS:Deployment Underway
	3/30/01	12/13/01	Sep-02	AWS:Deployment Underway
	11/7/00	12/13/01	Sep-02	AWS:Deployment Underway
	7/18/00	12/13/01	Sep-02	AWS:Deployment Underway
	4/15/02	12/13/01		AWS:Deployment Underway
Consolidated Dispatch	12/4/00	12/13/01	Sep-02	AWS:Deployment Underway
	10/26/00	12/13/01	Sep-02	AWS:Deployment Underway
	10/6/00	12/13/01	Sep-02	AWS:Deployment Underway
Stations	12/4/00	12/13/01	Sep-02	AWS:Deployment Underway
	5/26/00	12/13/01	Sep-02	AWS:Deployment Underway
West Suburban Consolidated Dispatch Village of	1/9/01	12/13/01	Sep-02	AWS:Deployment Underway
	6/22/00	12/13/01	Sep-02	AWS:Deployment Underway
nt	10/20/00	12/13/01	Sep-02	AWS:Deployment Underway
	9/7/00	12/13/01	Sep-02	AWS:Deployment Underway
nt	5/31/00	12/13/01	Sep-02	AWS:Deployment Underway
	11/20/00	12/13/01	Sep-02	AWS:Deployment Underway
	6/8/01	12/13/01	Sep-02	AWS:Deployment Underway
	12/4/00	12/13/01	Sep-02	AWS:Deployment Underway
er	9/19/01	12/13/01	Sep-02	AWS:Deployment Underway
	9/13/00	12/13/01	Nov-02	AWS:Deployment Underway
	12/4/00	12/13/01	Sep-02	AWS:Deployment Underway
Department	6/19/01	12/13/01	Sep-02	AWS:Deployment Underway
	6/14/00	12/13/01	Sep-02	AWS:Deployment Underway
	12/18/00	12/13/01	Sep-02	AWS:Deployment Underway
	6/20/00	12/13/01	Sep-02	AWS:Deployment Underway
phone System	6/13/00	12/13/01	Sep-02	AWS:Deployment Underway
	2/14/01	12/13/01	Sep-02	AWS:Deployment Underway
age of	11/5/00	12/13/01	Sep-02	AWS:Deployment Underway
	4/12/01	12/13/01	Sep-02	AWS:Deployment Underway
Police Department	3/20/01	12/13/01	Sep-02	AWS:Deployment Underway
	2/23/01	12/13/01	Sep-02	AWS:Deployment Underway
	3/10/01	12/13/01	Sep-02	AWS:Deployment Underway
	3/10/01	12/13/01	Sep-02	AWS:Deployment Underway
	5/8/02	12/13/01		AWS:Deployment Underway
	3/10/01	12/13/01	Sep-02	AWS:Deployment Underway
	2/14/01	12/13/01	Sep-02	AWS:Deployment Underway
	6/5/02	12/13/01		AWS:Deployment Underway
	2/2/01	12/13/01	Sep-02	AWS:Deployment Underway
	1/25/02	12/13/01	Sep-02	AWS:Deployment Underway
nt	1/10/01	12/13/01	Sep-02	AWS:Deployment Underway
	3/10/01	12/13/01	Sep-02	AWS:Deployment Underway
	2/14/01	12/13/01	Sep-02	AWS:Deployment Underway

AT&T Wireless Services
E911 Phase I Requests in Deployment - GSM Markets

Requesting Entity	Request Received	Market Launch	Projected Deployment Date	Reason for Delays/Status:
	3/10/01	12/13/01	Sep-02	AWS:Deployment Underway
	10/1/01	12/13/01	Sep-02	AWS:Deployment Underway
	11/15/01	12/13/01	Sep-02	AWS:Deployment Underway
	5/15/98	12/13/01	Sep-02	AWS:Deployment Underway
	6/5/02	12/13/02		AWS:Deployment Underway
	3/10/01	12/13/01	Sep-02	AWS:Deployment Underway
t	3/30/99	12/13/01	Sep-02	AWS:Deployment Underway
patch Center	9/29/00	12/13/01	Sep-02	AWS:Deployment Underway
	2/20/02	12/13/01		AWS:Deployment Underway
Communications Association	3/10/01	12/13/01	Sep-02	AWS:Deployment Underway
	3/10/01	12/13/01	Sep-02	AWS:Deployment Underway
	2/20/02	12/13/01		AWS:Deployment Underway
ent	1/3/02	12/13/01	Sep-02	AWS:Deployment Underway
	10/5/01	12/13/01	Sep-02	AWS:Deployment Underway
	12/11/01	12/13/01	Sep-02	AWS:Deployment Underway
	2/14/01	12/13/01	n/a	Halted Per PSAP Request
	2/20/02	12/13/01		AWS:Deployment Underway
nt	1/3/02	12/13/01	Sep-02	AWS:Deployment Underway
	3/28/02	12/13/01		AWS:Deployment Underway
	9/2/01	12/13/01	Sep-02	AWS:Deployment Underway
tions Department	2/20/02	12/13/01		AWS:Deployment Underway
er	6/5/02	12/13/01		AWS:Deployment Underway
RC)/KS	1/16/02	12/13/01	Nov-02	AWS:Deployment Underway
	9/19/00	10/23/01	Oct-02	AWS:Trunk design issues/tech limits
it	3/22/01	10/23/01	Oct-02	AWS:Deployment Underway
	5/9/01	11/13/01	Oct-02	AWS:Trunk design issues/tech limits
	7/19/01	11/13/01	Oct-02	AWS:Trunk design issues/tech limits
Dispatch/Emergency Management	12/8/00	10/23/01	Oct-02	AWS:Trunk design issues/tech limits
	7/28/00	10/23/01	Oct-02	AWS:Trunk design issues/tech limits
	7/19/01	10/23/01	Oct-02	AWS:Trunk design issues/tech limits
	6/21/00	7/2/02	Oct-02	AWS:Trunk design issues/tech limits
gency	2/14/02	6/18/02		AWS:Deployment Underway
C)/MO	8/7/01	12/13/01	Mar-03	AWS:Deployment Underway
	12/13/00	6/18/02	Oct-02	AWS:Deployment Underway
	7/26/01	6/18/02	Nov-02	AWS:Deployment Underway
gency Communications	12/17/01	7/2/02	Dec-02	AWS:Deployment Underway
	1/22/01	7/2/02	n/a	Halted Per PSAP Request
ystem	7/10/02	7/2/02		AWS:Deployment Underway
	3/28/02	10/2/01		AWS:Deployment Underway
	2/13/02	6/11/02	n/a	Halted Per PSAP Request
use Committee	11/11/99	10/2/01	n/a	Halted Per PSAP Request
	8/24/00	6/4/02	Sep-02	AWS:Deployment Underway
	4/17/01	6/4/02	Sep-02	AWS:Deployment Underway

AT&T Wireless Services
E911 Phase I Requests in Deployment - GSM Markets

<u>Requesting Entity</u>	<u>Request Received</u>	<u>Market Launch</u>	<u>Projected Deployment Date</u>	<u>Reason for Delays/Status:</u>
Services	7/30/01	6/4/02	Oct-02	AWS:Deployment Underway
	10/11/01	7/2/02	Nov-02	AWS:Deployment Underway
	3/2/00	2/19/02	Feb-03	AWS:Trunk design issues/tech limits
ing Commission	10/13/99	2/19/02	Sep-02	AWS:Deployment Underway
3	10/13/99	2/19/02	Sep-02	AWS:Trunk design issues/tech limits
Central Services	12/28/01	2/19/02	Jan-03	AWS:Deployment Underway
	1/17/01	2/19/02	Nov-02	AWS:Trunk design issues/tech limits
	1/2/01	6/18/02	Mar-03	AWS:Trunk design issues/tech limits
	1/15/01	2/19/02	Oct-02	AWS:Trunk design issues/tech limits
	6/29/00	2/19/02	Nov-02	AWS:Deployment Underway
	7/16/02	2/19/02		AWS:Deployment Underway
	3/6/00	2/19/02	Feb-03	AWS:Deployment Underway
	3/23/00	2/19/02	Nov-02	AWS:Trunk design issues/tech limits
	3/17/00	2/19/02	Oct-02	AWS:Trunk design issues/tech limits
	3/3/00	10/2/01	Jan-03	PSAP: Administrative Delays
ons Center	5/5/00	10/2/01	n/a	Halted Per PSAP Request
	4/26/02	10/2/01		AWS:Deployment Underway
	11/1/97	10/2/01	n/a	Halted Per PSAP Request
rtment	3/30/00	10/2/01	Nov-02	PSAP: Administrative Delays
	5/17/01	10/2/01	n/a	Halted Per PSAP Request
	5/21/02	10/2/01		AWS:Deployment Underway
ks	5/1/00	10/2/01	n/a	Halted Per PSAP Request
	5/1/00	10/2/01	n/a	Halted Per PSAP Request
ter - Grant County	5/29/02	10/2/01		AWS:Deployment Underway
	2/25/00	10/2/01	n/a	Halted Per PSAP Request
	6/23/00	10/2/01	Oct-02	PSAP: Administrative Delays
	5/5/00	10/2/01	n/a	Halted Per PSAP Request
ions Center	2/29/00	10/2/01	Jan-03	PSAP: Administrative Delays
ment	12/18/00	10/2/01	Sep-02	AWS:Deployment Underway
	2/25/00	10/2/01	Dec-02	PSAP: Administrative Delays
ication System	5/1/00	10/2/01	Jan-03	PSAP: Administrative Delays
mmunications	9/4/01	10/2/01	n/a	Halted Per PSAP Request
y of	4/18/01	10/2/01	Dec-02	PSAP: Administrative Delays
ons	2/29/00	10/2/01	n/a	Halted Per PSAP Request



**AT&T Wireless Services
E911 Phase II Requests - GSM Markets**

	Request Received	Market Launch	Projected Deployment Date	Reason for Delays/Status:		
	11/19/01	7/16/02	Dec-02	AWS:Normal	Deployment subject to LEC availability;	Phase 1 Deployment in progress
	6/26/01	7/16/02	Dec-02	AWS:Normal	Deployment subject to LEC availability	
	6/25/02	7/16/02		AWS:Normal	Deployment subject to LEC availability	
	2/15/02	7/16/02		AWS:Normal	Deployment subject to LEC availability	
	4/12/01	7/16/02	Dec-02	AWS:Normal	Deployment subject to LEC availability	
	5/15/01	7/16/02	Dec-02	AWS:Normal	Deployment subject to LEC availability	
	4/3/02	7/16/02		AWS:Normal	Deployment subject to LEC availability	
Commissioner	10/15/01	#####	Nov-02	AWS:Normal	Deployment subject to LEC availability	
ty	11/12/01	6/4/02	Nov-02	AWS:Normal	Deployment subject to LEC availability;	Phase 1 Deployment in progress
	6/22/01	#####	Nov-02	AWS:Normal	Deployment subject to LEC availability	
	3/22/02	#####		AWS:Normal	Deployment subject to LEC availability	
	2/28/02	#####		AWS:Normal	Deployment subject to LEC availability	
	4/12/01	7/2/02	Nov-02	AWS:Normal	Deployment subject to LEC availability	
	1/22/01	#####	Nov-02	AWS:Normal	Deployment subject to LEC availability	
	4/13/01	#####	Nov-02	AWS:Normal	Deployment subject to LEC availability	
	1/29/02	#####	Nov-02	AWS:Normal	Deployment subject to LEC availability	
	6/27/01	#####	Nov-02	AWS:Normal	Deployment subject to LEC availability	
t	5/17/02	7/2/02		AWS:Normal	Deployment subject to LEC availability	
	7/27/01	7/2/02	Nov-02	AWS:Normal	Deployment subject to LEC availability;	Phase 1 Deployment in progress
	7/6/01	7/2/02	Nov-02	AWS:Normal	Deployment subject to LEC availability;	Phase 1 Deployment in progress
	7/25/01	7/2/02	Nov-02	AWS:Normal	Deployment subject to LEC availability;	Phase 1 Deployment in progress
	4/9/01	#####	Dec-02	AWS:Normal	Deployment subject to LEC availability;	Phase 1 Deployment in progress
	2/28/02	#####		AWS:Normal	Deployment subject to LEC availability;	Phase 1 Deployment in progress
	12/18/01	#####	Dec-02	AWS:Normal	Deployment subject to LEC availability;	Phase 1 Deployment in progress
	2/11/02	#####		AWS:Normal	Deployment subject to LEC availability;	Phase 1 Deployment in progress
	11/7/00	#####	Dec-02	AWS:Normal	Deployment subject to LEC availability;	Phase 1 Deployment in progress
	2/6/02	#####		AWS:Normal	Deployment subject to LEC availability;	Phase 1 Deployment in progress
	6/7/02	#####		AWS:Normal	Deployment subject to LEC availability;	Phase 1 Deployment in progress
	2/21/02	#####		AWS:Normal	Deployment subject to LEC availability;	Phase 1 Deployment in progress
	10/5/01	#####	Dec-02	AWS:Normal	Deployment subject to LEC availability;	Phase 1 Deployment in progress
	1/4/02	#####	Dec-02	AWS:Normal	Deployment subject to LEC availability;	Phase 1 Deployment in progress
	9/13/00	6/18/02	Nov-02	AWS:Normal	Deployment subject to LEC availability	
Department	6/19/01	#####	Dec-02	AWS:Normal	Deployment subject to LEC availability;	Phase 1 Deployment in progress
	4/18/02	#####		AWS:Normal	Deployment subject to LEC availability;	Phase 1 Deployment in progress
	11/26/01	#####	Dec-02	AWS:Normal	Deployment subject to LEC availability;	Phase 1 Deployment in progress
	4/23/02	#####		AWS:Normal	Deployment subject to LEC availability;	Phase 1 Deployment in progress
	8/27/01	#####	Dec-02	AWS:Normal	Deployment subject to LEC availability;	Phase 1 Deployment in progress
	2/26/02	#####		AWS:Normal	Deployment subject to LEC availability;	Phase 1 Deployment in progress
	11/15/01	#####	Dec-02	AWS:Normal	Deployment subject to LEC availability;	Phase 1 Deployment in progress
	4/26/01	#####	Dec-02	AWS:Normal	Deployment subject to LEC availability;	Phase 1 Deployment in progress
	5/14/02	#####		AWS:Normal	Deployment subject to LEC availability;	Phase 1 Deployment in progress

**AT&T Wireless Services
E911 Phase II Requests - GSM Markets**

State	Requesting Entity	Request Received	Market Launch	Projected Deployment Date	Reason for Delays/Status:					
IN	Monroe County	8/29/01	#####	Dec-02	AWS:Normal	Deployment	subject to LEC availability;	Phase 1	Deployment in	
IN	Vigo County E911	6/18/02	#####		AWS:Normal	Deployment	subject to LEC availability;	Phase 1	Deployment in	
MN	MN State Dept. of Admin.	4/13/01	7/2/02	Nov-02	AWS:Normal	Deployment	subject to LEC availability;	Phase 1	Deployment in	
MO	Franklin County Emergency Mgmt. Agency	2/14/02	6/18/02		AWS:Normal	Deployment	subject to LEC availability;	Phase 1	Deployment in	
MO	Saint Louis County	4/6/01	6/18/02	Nov-02	AWS:Normal	Deployment	subject to LEC availability			
MO	Warren County	7/26/01	6/18/02	Nov-02	AWS:Normal	Deployment	subject to LEC availability;	Phase 1	Deployment in	
NC	Charlotte- Mecklenburg	4/19/02	7/2/02		AWS:Normal	Deployment	subject to LEC availability			
NC	Guilford County Department of Emergency Ser	4/1/02	7/2/02		AWS:Normal	Deployment	subject to LEC availability			
NC	High Point, City of	5/13/02	7/2/02		AWS:Normal	Deployment	subject to LEC availability			
NC	Raleigh-Wake County Emergency Communication	12/11/01	7/2/02	Nov-02	AWS:Normal	Deployment	subject to LEC availability			
NC	Randolph County Emergency Services	2/21/02	7/2/02		AWS:Normal	Deployment	subject to LEC availability			
NC	Rowan County Dept of Telecommunications	8/23/01	7/2/02	Nov-02	AWS:Normal	Deployment	subject to LEC availability			
NC	Winston-Salem, City of PD	6/17/02	7/2/02		AWS:Normal	Deployment	subject to LEC availability			
NV	Henderson Police Dept.	4/18/01	10/2/01	Nov-02	AWS:Normal	Deployment	subject to LEC availability;	Phase 1	Deployment in	
NY	Genesee County Sheriff's Office	4/17/01	6/4/02	Dec-02	AWS:Normal	Deployment	subject to LEC availability;	Phase 1	Deployment in	
OR	Central Lane Communications Center	4/17/01	10/2/01	Nov-02	AWS:Normal	Deployment	subject to LEC availability			
OR	Clackamas County Communications (CCOM)	4/17/01	10/2/01	Nov-02	AWS:Normal	Deployment	subject to LEC availability			
OR	North Marion County Communications (NORCOM)	4/17/01	10/2/01	Nov-02	AWS:Normal	Deployment	subject to LEC availability			
OR	Portland Bureau of Emergency Communications	4/17/01	10/2/01	Sep-02	AWS:Normal	Deployment	subject to LEC availability			
OR	Washington County Consolidated Communicatio	4/17/01	10/2/01	Nov-02	AWS:Normal	Deployment	subject to LEC availability			
TX	Bexar Metro 9-1-1 Network District	4/25/01	7/16/02	Nov-02	AWS:Normal	Deployment	subject to LEC availability			
TX	Dallas, City of	1/17/01	2/19/02	Nov-02	AWS:Normal	Deployment	subject to LEC availability;	Phase 1	Deployment in	
TX	DENCO	1/11/01	2/19/02	Sep-02	AWS:Normal	Deployment	subject to LEC availability			
TX	Tarrant County 911 District	4/25/01	2/19/02	Nov-02	AWS:Normal	Deployment	subject to LEC availability;	Phase 1	Deployment in	
WA	Clallam County Sheriff's Department	7/26/01	10/2/01	Nov-02	AWS:Normal	Deployment	subject to LEC availability			
WA	Jefferson County Sheriff's Department	11/5/01	10/2/01	Nov-02	AWS:Normal	Deployment	subject to LEC availability;	Phase 1	Deployment in	
WA	King County E-911 Program	11/6/01	10/2/01	Nov-02	AWS:Normal	Deployment	subject to LEC availability			
WA	Lewis County Dept of Public Works	10/26/01	10/2/01	Nov-02	Halted Per	PSAP Request				

AFFIDAVIT OF GREGORY SLEMONS

I, Gregory Slemons, am an officer of AT&T Wireless Services, Inc.

I have reviewed the AWS E911 Phase II Quarterly Report and to the best of my knowledge, information, or belief, all of the information contained in the Report is truthful and accurate.

I do hereby declare under penalty of perjury that the foregoing is true and correct.


Gregory Slemons
Executive Vice President -
Wireless Network Services


Executed on August 1, 2002

AFFIDAVIT OF GREG LANDIS

I, Greg Landis, do hereby declare under penalty of perjury under the laws of the United States of America that the following is true and correct:

I am an officer of AT&T Wireless Services, Inc.

I have reviewed the AWS E911 Phase II Quarterly Report and to the best of my knowledge, information, or belief, all of the information contained in the Report is truthful and accurate.


Greg Landis
Executive Vice President &
General Counsel

Executed on


7/31/02

AFFIDAVIT OF ROD NELSON

I, Rod Nelson, do hereby declare under penalty of perjury under the laws of the United States of America that the following is true and correct:

I am an officer of AT&T Wireless Services, Inc.

I have reviewed the AWS E911 Phase II Quarterly Report and to the best of my knowledge, information, or belief, all of the information contained in the Report is truthful and accurate.



Rod Nelson
Executive Vice President &
Chief Technology Officer

Executed on 8/1/02

CERTIFICATE OF SERVICE

I, Michelle Mundt, hereby certify that on the 1st day of August 2002, I caused copies of the foregoing "Quarterly Report" to be sent to the following by either first class mail, postage pre-paid, or by hand delivery, by messenger(*) to the following:

Peter A. Tenhula*
Office of Chairman Powell
Federal Communications Commission
445 12th Street, S.W., Room B201
Washington, D.C. 20554

Bryan Tramont*
Office of Commissioner Abernathy
Federal Communications Commission
445 12th Street, S.W., Room 8B115
Washington, D.C. 20554

Paul Margie*
Office of Commissioner Copps
Federal Communications Commission
445 12th Street, S.W., Room 8A302
Washington, D.C. 20554

Samuel Feder*
Office of Commissioner Martin
Wireless Telecommunications Bureau
Federal Communications Commission
445 12th Street, S.W., Room 8-A204
Washington, D.C. 20554

Thomas J. Sugrue*
Chief
Wireless Telecommunications Bureau
Federal Communications Commission
445 12th Street, S.W.
Washington, D.C. 20554

James D. Schlichting*
Wireless Telecommunications Bureau
Federal Communications Commission
445 12th Street, S.W.
Washington, D.C. 20554

Patrick Forster*
Wireless Telecommunications Bureau
Federal Communications Commission
445 12th Street, S.W.
Washington, D.C. 20554

Blaise A. Scinto*
Wireless Telecommunications Bureau
Federal Communications Commission
445 12th Street, S.W.
Washington, D.C. 20554

Jennifer B. Tomchin*
Wireless Telecommunications Bureau
Federal Communications Commission
445 12th Street, S.W.
Washington, D.C. 20554

John Ramsey
Executive Director
APCO International, Inc.
World Headquarters
351 N. Williamson Blvd.
Daytona Beach, FL 32119

David H. Solomon*
Chief
Enforcement Bureau
Federal Communications Bureau
445 12th Street, S.W., Room 7C-485
Washington, D.C. 20554

Robert M. Gurs
Counsel, APCO
Shook, Hardy and Bosto
600 - 14th Street, N.W.
Suite 800
Washington, D.C. 20005

Barry Ohlson*
Chief, Policy Division
Wireless Telecommunications Bureau
Federal Communications Commission
445 12th Street, S.W., Room 3C124
Washington, D.C. 20554

W. Mark Adams
Executive Director
NENA
P.O. Box 360960
Columbus, OH 43236

Evelyn Bailey
President, NASNA
94 State Street
Drawer 20
Montpelier, VT 05620

Lisa Fowlkes*
Assistant Chief
Enforcement Bureau
Federal Communications Commission
445 12th Street, S.W.
Washington, D.C. 20554

Kathryn Berthot*
Technical & Public Safety Division
Enforcement Bureau
Federal Communications Commission
445 12th Street, S.W.
Washington, D.C. 20554

Qualex International*
Federal Communications Commission
445 12th Street, S.W., Room CY-B402
Washington, D.C. 20554

James R. Hobson
Counsel, NENA
Miller & VanEaton
1155 Connecticut Avenue, N.W.
Washington, D.C. 20036



Michelle Mundt