



April 29, 2005

Devin Dickey
Cheyenne County 911 Authority Board
P.O. Box 742
Cheyenne Wells, CO 80810

Re: Alternative Deployment Agreement between Western Wireless Corporation and the Cheyenne County 911 Authority Board for the Implementation of Wireless E911 Phase II Service in Cheyenne County, Colorado

Dear Mr. Dickey:

Western Wireless Corporation ("Western Wireless") and the Cheyenne County 911 Authority Board ("Cheyenne County") are working together to deploy wireless E911 Phase II service throughout Cheyenne County pursuant to the rules and orders of the Federal Communication Commission ("FCC"). The parties have had on-going discussions regarding the implementation of E911 service following the request for Phase II service submitted to Western Wireless from Cheyenne County on October 27, 2004. The parties recognize that the successful deployment of E911 service involves many parties and many steps including an assessment of the Local Exchange Carrier ("LEC") infrastructure, an evaluation of the capabilities of the Cheyenne County Public Safety Answering Point ("PSAP"), a review of the Intrado MPC database, an understanding of the Western Wireless network and Phase II solution, and a comprehensive analysis and deployment of other Phase II network elements including the ordering and delivery of necessary trunks. Consequently, the parties have agreed to a collaborative effort under which they will continue to evaluate the capabilities and readiness of the above-mentioned Phase II network elements to transmit, transport, or receive a Phase II signal consisting of both the ANI and ALI data elements. Following such analysis, the parties agree to put in place on their respective equipment the necessary network components needed to either deliver or receive an E911 Phase II call.

The parties, taking the FCC's E911 deployment rules into account, acknowledge that a request for service is valid when the requesting PSAP is capable of receiving and utilizing the service, and that upon receipt of a valid request, the carrier must deploy service within six months. The parties further recognize that completing a full Phase II deployment in Cheyenne County within the FCC's six-month window may be difficult and the deployment may encounter certain unexpected delays. The parties agree that the best approach to overcoming such obstacles and finishing the deployment is to work together.

The parties desire to work cooperatively to deploy service in good faith and have agreed to allow for extra time to complete the deployment of service. The parties have agreed to allow themselves an additional 15 days in which to complete the testing and deployment of service. In consideration of adopting this cooperative approach to completing the E911 Phase II deployment, the parties agree to the following:

- Western Wireless agrees to not challenge the validity of Cheyenne County's request for Phase II service.
- Western Wireless agrees to deem the Cheyenne County request for Phase II service as being valid according to the FCC's rules and orders.
- Cheyenne County agrees that the deployment will not be completed within the six month schedule as required by the FCC, and does not hold Western Wireless responsible for the delay in completing the Phase II deployment.
- Cheyenne County agrees to not file a complaint or seek enforcement of the FCC's six month deployment requirement against Western Wireless.
- Both parties agree to continue working in good faith to complete the deployment of E911 Phase II service in Cheyenne County, Colorado.
- During the pendency of the on-going deployment process, both parties agree to resolve their differences amongst themselves without involving the FCC or other regulatory agencies.

In recognition of this voluntary and cooperative agreement between the parties, each has attested below with their signature.

WESTERN WIRELESS CORPORATION

By:


Nathan Glazier,
Manager of Regulatory Affairs

CHEYENNE COUNTY 911
AUTHORITY BOARD

By:


Devin Dickey,
Communications Operations