

ANN BAVENDER\*  
JOHN C. BUTCHER\*  
HARRY F. COLE  
ANNE GOODWIN CRUMP  
VINCENT J. CURTIS, JR.  
PAUL J. FELDMAN  
FRANK R. JAZZO  
M. SCOTT JOHNSON\*  
MITCHELL LAZARUS  
STEPHEN T. LOVELADY\*  
SUSAN A. MARSHALL  
HARRY C. MARTIN  
ALISON J. MILLER  
LEE G. PETRO\*  
RAYMOND J. QUIANZON  
MICHAEL W. RICHARDS\*  
JAMES P. RILEY  
KATHLEEN VICTORY  
HOWARD M. WEISS

\* NOT ADMITTED IN VIRGINIA

FLETCHER, HEALD & HILDRETH, P.L.C.

ATTORNEYS AT LAW

11th FLOOR, 1300 NORTH 17th STREET

ARLINGTON, VIRGINIA 22209-3801

OFFICE: (703) 812-0400

FAX: (703) 812-0486

www.fhhlaw.com

RETIRED MEMBERS  
RICHARD HILDRETH  
GEORGE PETRUTSAS  
CONSULTANT FOR INTERNATIONAL AND  
INTERGOVERNMENTAL AFFAIRS  
SHELDON J. KRYS  
U. S. AMBASSADOR (ret.)

OF COUNSEL  
DONALD J. EVANS  
FRANCISCO R. MONTERO  
EDWARD S. O'NEILL\*  
ROBERT M. GURSS\*  
EUGENE M. LAWSON, JR.

WRITER'S DIRECT

703-812-0426  
crump@fhhlaw.com

June 23, 2005

**BY ELECTRONIC FILING (ECFS)**

Marlene H. Dortch, Esquire  
Secretary  
Federal Communications Commission  
445 12th Street, S.W., Room TW-B204  
Washington, D.C. 20554

Attention: Video Division, Media Bureau

Re: MB Docket 03-15  
Request for Extension of Digital Replication Deadline  
Request for Extension of Special Temporary Authority  
KMSS-DT, Facility ID No. 12525  
Shreveport, Louisiana

Dear Ms. Dortch:

This request is being submitted on behalf of ComCorp of Texas License Corp. ("ComCorp"), licensee of KMSS-TV and permittee of KMSS-DT, Shreveport, Louisiana. ComCorp hereby respectfully requests a waiver and three-month extension of the July 1, 2005, deadline by which stations that are affiliated with one of the top four networks in the top 100 markets and that receive a tentative digital channel designation on their current digital channel in the channel election process must construct full, authorized facilities or lose interference protection ("Replication Deadline"). ComCorp actually anticipates at this time that it will be able to complete construction of its authorized facilities and commence operations in early July, 2005, but it is seeking a three-month extension out of an abundance of caution.

As indicated in the attached letter from Acrodyne Industries, the high voltage power supply unit to be supplied by NWL and necessary for use with the KMSS-DT digital transmitter will not be ready for shipment until June 27, 2005, and delivery is not anticipated until July 5, 2005. Once on-site, ComCorp's engineer will need approximately three days to install the unit, check the transmitter at full power, and conduct a proof of performance.

ComCorp has learned of the delay in the delivery of this key component only within the last week. All other necessary equipment has been delivered and is on-site. ComCorp has been informed that the delay has been caused by the heavy demand of many stations all trying to meet the July 1, 2005 deadline and the backlogs that have resulted. ComCorp has been working with the equipment supplier to try to expedite delivery to a date prior to July 1, but the great weight of the power unit complicates that effort. In any event, ComCorp plans to have its engineers on-site and ready to install the power supply when it is delivered so that KMSS-DT may begin full-power digital operation as soon as possible. As indicated above, assuming timely delivery, ComCorp anticipates that KMSS-DT will still be able to commence operation as authorized in its construction permit during the first part of July.


Grant of this request therefore would serve the public interest. As set forth herein, only a short extension is required, especially as ComCorp anticipates that KMSS-DT will be operational in accordance with its construction permit within only a few days of the Replication Deadline. Furthermore, the reason for the delay is a matter beyond ComCorp's control, as it has been caused by a delay in equipment delivery by the manufacturer. ComCorp ordered its transmitter in January 2005, and it only learned of the delayed delivery date for the power supply unit within the last week. ComCorp has been moving forward as diligently as possible, and until it learned that its power supply unit would not be delivered on time, it anticipated that it would meet the Replication Deadline. Accordingly, a brief extension of the Replication Deadline is requested herein.

In addition, ComCorp hereby respectfully requests extension of its currently outstanding Special Temporary Authority ("STA") for reduced-power DTV operation, File No. BDSTA-20031015AHK, as most recently extended by File No. BEDSTA-20041201CAS, granted January 4, 2005.

As indicated in its application for renewal of license, File No. BRCT-20050201AYJ, no officer, director, nor person holding a five percent or greater interest in ComCorp is subject to a denial of federal benefits pursuant to the Anti-Drug Abuse Act of 1988.

Should any questions arise concerning this matter, please communicate with this office.

Very truly yours,



Anne Goodwin Crump  
Counsel for  
ComCorp of Texas License Corp.

Enclosures

cc: Mr. Shaun Maher **By Hand Delivery and E-Mail (Shaun.Maher@fcc.gov)**

Acrodyne Industries, Inc.



Corporate Headquarters  
10706 Beaver Dam Road  
Cockeysville, MD 21030  
888.881.4447  
f: 410.568.1546

Manufacturing Facility  
200 Schell Lane  
Phoenixville, PA 19460  
800.523-2596  
f: 610-917-8148

[www.acrodyne.com](http://www.acrodyne.com)

June 20, 2005

Mr. Matthew A. Sanderford, Jr., P.E.  
Marsand, Inc.-President  
P.O. Box 485  
Alvarado, TX 76009  
Phone: 817-783-5566  
Fax: 817-783-5577

Dear Mr. Sanderford,

This is to confirm the shipping and deliver date of the NWL high voltage power supply for use in the QXD1 UHF DTV transmitter that you purchased for KMSS-DT and we have manufactured on Acrodyne sales order number 25097 are as followings:

Shipping Date: June 27, 2005  
Deliver Date: July 5, 2005

If I can be of any assistance in the future please call or fax.

Best Regards,  
Daniel Traynor,  
Director of Contracts