

July 7, 2006

VIA ELECTRONIC FILING

Ms. Marlene H. Dortch
Secretary
Federal Communications Commission
445 Twelfth Street, S.W.
Washington, D.C. 20554

Re: Request for Waiver of July 1, 2006 Replication/Maximization
Interference Deadline
MB Docket No. 03-15

Entravision Holdings, LLC
Station KINT-TV
El Paso, Texas
Facility ID No. 51708

Dear Ms. Dortch:

On behalf of Entravision Holdings, LLC ("Holdings"), the licensee of Station KINT-TV, El Paso, Texas,¹ and pursuant to the instructions set forth in *Public Notice*, DA 06-1255,² it is respectfully requested that a waiver be granted, to KINT-TV, of the Commission's July 1, 2006 replication/maximization interference deadline to the extent that it applies to the Station.³

Entravision is currently authorized to operate paired DTV Station KINT-DT pursuant to Special Temporary Authority ("STA"), permitting the Station to transmit at 1.8 kW effective radiated power ("ERP") on Channel 25 (File No. BDSTA-20030505ABU). The Station's

¹ KINT-TV is currently the Univision Network affiliate in the El Paso DMA.

² *DTV Channel Election Issues – Compliance with the July 1, 2006 Replication/Maximization Interference Protection Deadline*, DA 06-1255 (rel. June 14, 2006) ("Interference Protection Notice"). The filing period was extended in *Public Notice*, DA 06-1372 (rel. June 29, 2006).

³ See *Second Periodic Review of the Commission's Rules & Policies Affecting the Conversion to Digital Television*, 19 FCC Rcd 18,279 at ¶ 78 (2004) ("DTV Biennial Review R&O").

Secretary
July 7, 2006
Page 2


construction permit, however, permits a power of 1,000 kW ERP (File No. BPCDT-19991029AGI).

Entravision is intent on constructing the facilities provided for in its DTV construction permit. However, Entravision has incurred minor delays in the actual construction process. All equipment has been secured. The only problem that has arisen involves transporting the antenna from El Paso to the transmitter site. The transmitter site is located on a mountain peak and has a narrow access road. The contractor had expected to be able to haul the antenna up the road and install it. However, during the hauling process, it was discovered that the road could not accommodate the completed antenna. Instead, the antenna has since been returned to be broken down into parts so that it can be rebuilt at the transmitter site. This is expected to take an additional month of time. Entravision expects that the construction work will be finished on or before September 1, 2006.

Entravision submits that its efforts to complete construction and the limited period needed to finish the work warrant a grant of the requested maximization/replication deadline.

Based on the above-described circumstances that are out of licensee's control, and licensee's demonstrated intent to provide maximum service to viewers in its post-transition digital service area, good cause exists for the relief requested.

Respectfully submitted,



Barry A. Friedman

*Counsel for Entravision Holdings,
LLC*

cc: Mr. Shaun Maher, FCC Video Division (via electronic mail)
