



Nadja S. Sodos-Wallace
Senior Regulatory Counsel, Assistant Secretary
1250 Eye Street, NW
Suite 901
Washington, DC 20005
(202)330-4011
www.clearwire.com

February 22, 2011

WT Docket No. 06-136
Office of the Secretary
Federal Communications Commission
The Portals
445 Twelfth Street, S.W.
12th Street Lobby, TW-A325
Washington, DC 20554

RE: NSAC, LLC
Transition of the 2500-2690 MHz Band for BRS and EBS
Transition Area: BTA Number 488: San Juan, PR
Transition Area: BTA Number 489: Mayagüez/Aguadilla-Ponce, PR

Dear Ms. Dortch:

On January 16, 2009, NSAC, LLC (formerly Nextel Spectrum Acquisition Corp.), a wholly-owned subsidiary of Clearwire Corporation (together "Clearwire"), filed its Transition Initiation Plan for BTA Number 488: San Juan, Puerto Rico and Number 489: Mayagüez/Aguadilla-Ponce, Puerto Rico. Pursuant to the Commission's Rules, those Transitions were supposed to be completed by October 16, 2010. On October 29, the Commission granted an extension of time until December 29 for Clearwire to complete this Transition. On December 9, Clearwire requested additional time, and the FCC granted that request on December 29, 2010 giving Clearwire until March 1, 2011. As explained below, Clearwire finds it necessary to file the subject request for an extension of time in which to complete that Transition. A copy of this Request for Extension is being served on the parties to that Transition.¹

Clearwire has taken all of the steps necessary to complete these Transitions and is still waiting for delivery of equipment in order to complete the transition. There have been unanticipated delays in receipt of this transmitter component parts from China. As indicated in the December 9 letter, Clearwire had anticipated that the equipment will be delivered and the Transition completed for both of these markets by March 1, 2011. Clearwire just found out that the equipment will be shipped from the transmitter vendor in Arizona directly to the licensee on March 4, 2011. Due to this fact, and in order to give us some extra time to deal with additional delays, Clearwire hereby requests until April 1, 2011 to complete these transitions.

¹ Copies of this request for waiver are not being served on Clearwire entities.



Nadja S. Sodos-Wallace
Senior Regulatory Counsel, Assistant Secretary
1250 Eye Street, NW
Suite 901
Washington, DC 20005
(202)330-4011
www.clearwire.com

Clearwire believes that no parties will be prejudiced by grant of this request. If there are any questions, please contact the undersigned at (202) 330-4011 or at nadja.sodoswallace@clearwire.com.

Sincerely,

A handwritten signature in cursive script that reads "Nadja S. Sodos-Wallace".

Nadja S. Sodos-Wallace

cc (enc):John Schauble
Lynn Ratnavale
Consuela Kearney
Sala Business Corporation
Caribbean University
Catholic Archdiocese of San Juan
Puerto Rico Medical Association
HITN - Puerto Rico, LLC
Sistema Universitario Ana G. Mendez, Inc.
Rohel Pascual