RWHC ITN FCC Pilot Program Quarterly Data Report
10/30/09 update

APPENDIX D – Pages 73-75 of Federal Communications Commission FCC 07-198

11/30/08: Note regarding quarterly revisions: Our goal for Quarterly Report revisions is to maintain the ability for readers to get a comprehensive answer to the report questions and at the same time to provide them with an easy way to see how things have changed since the last quarterly report. We have worked to accomplish this in two ways: (1) we have used a new font color in those places where we have made changes in the primary answer section of the text from the previous Quarterly report, and (2) at the end of each question, we have indicated whether a change was made, and what it was (this way, the changes will still be understandable if printed out in black and white). We have also included "responsive data separated by month," in those locations (such as actions/implementations completed) where it made sense to do so. We will be using blue font color for the 11/30/09 Quarterly Report.

1/30/09: Will be using red font color for the 1/30/09 Quarterly Report.

4/30/09: Will be using green font for the 4/30/09 Quarterly Report.

7/30/09: Will be using light blue for the 7/30/09 Quarterly Report

10/30/09: Will be using purple for the 10/30/09 Quarterly Report

1. Project Contact and Coordination Information

a. Identify the project leader(s) and respective business affiliations.

Project Coordinator:
Name: Louis Wenzlow
Affiliations: Rural Wisconsin Health Cooperative Information Technology Network (RWHC ITN) and Rural Wisconsin Health Cooperative (RWHC)

Associate Project Coordinator:
Name: David Chitwood
Affiliations: Rural Wisconsin Health Cooperative Information Technology Network (RWHC ITN) and Rural Wisconsin Health Cooperative (RWHC)

10/30/08 Update: No changes since last (7/29/08) quarterly report.

1/30/09 Update: No changes since the last (11/30/08) Quarterly Report.

4/30/09 Update: No changes since the last (1/30/09) Quarterly Report

7/30/09 Update: No changes since the last (4/30/09) Quarterly Report

10/30/09 Update: No changes since the last (7/30/09) Quarterly Report

b. Provide a complete address for postal delivery and the telephone, fax, and e-mail address for the responsible administrative official.

Project Coordinator:
Name: Louis Wenzlow
Title: Chief Information Officer

Mail Address: 880 Independence Lane, Sauk City, WI 53583
Email: lwenzlow@rwhc.com
Phone: (608) 643-2343 ext 237

Associate Project Coordinator:
Name: David Chitwood
Title: IT Manager
Mail Address: 880 Independence Lane, Sauk City, WI 53583
Email: dchitwood@rwhc.com
Phone: 608) 643-2343 ext 242

10/30/08 Update: No changes since last (7/29/08) quarterly report.

1/30/09 Update: No changes since the last (11/30/08) Quarterly Report.

4/30/09 Update: No changes since the last (1/30/09) Quarterly Report

7/30/09 Update: No changes since the last (4/30/09) Quarterly Report

10/30/09 Update: No changes since the last (7/30/09) Quarterly Report

c. Identify the organization that is legally and financially responsible for the conduct of activities supported by the award.

Rural Wisconsin Health Cooperative Information Technology Network

10/30/08 Update: No changes since last (7/29/08) quarterly report.

1/30/09 Update: No changes since the last (11/30/08) Quarterly Report.

4/30/09 Update: No changes since the last (1/30/09) Quarterly Report

7/30/09 Update: No changes since the last (4/30/09) Quarterly Report

10/30/09 Update: No changes since the last (7/30/09) Quarterly Report

d. Explain how the project is being coordinated throughout the state or region.

This project is separate from but related to an existing rural Wide Area Network initiative that connects over 30 rural hospitals, clinics, regional providers, and others for a variety of data exchange purposes. The primary goals of the project are (1) to provide high speed, redundant WAN connectivity for facilities participating in a RWHC ITN Shared EHR Initiative, (2) to provide high speed connectivity for other Wisconsin facilities engaged in telemedicine, data exchange, and other bandwidth intensive purposes, and (3) to implement WAN security and reporting features.

As part of the initial coordination effort, project planners reached out to the following entities: (1) representatives of the 8 hospitals engaged in a Shared EHR vendor selection process (4 of these 8 ultimately decided to participate), (2) the CEOs of the then 32 rural hospitals that make up the Rural Wisconsin Health Cooperative, (3) the CIOs of 4 tertiary care centers in South Central and Western Wisconsin, and (4) with the assistance of the Wisconsin Office of Rural Health, representatives of all Wisconsin critical access hospitals (CAHs).

At the time of Pilot Program application submission, 17 hospitals expressed potential interest in participating.

Due to the timing of the Shared EHR initiative, Year One activities focused exclusively on the project's primary goal of providing high speed, redundant connectivity for the 4 Shared EHR hospitals, 2 affiliated clinics, and 2 Shared EHR datacenters. Year Two and Three activities may be expanded to other original applicant hospitals with telemedicine, data exchange, and other bandwidth intensive use cases. Looking forward to year four and beyond, project planners look to expand participants as entity use cases align with network benefits. Likely future participants include additional shared EHR facilities and affiliate clinics, and hospitals with data exchange use cases with other entities already on the network.

10/30/08 Update: Year Two activities will involve completing the Year 1 network design implementation and will likely not involve adding any additional facilities to the network.

1/30/09 Update: No changes since the last (11/30/08) Quarterly Report.

4/30/09 Update: No changes since the last (1/30/09) Quarterly Report

7/30/09 Update: No changes since the last (4/30/09) Quarterly Report

10/30/09 Update: Three new hospitals are currently considering joining the ITN, and while there are no Pilot Program funds to help pay for their connectivity, we will be looking at using USF to expand the network if they decide to join.

2. Identify all health care facilities included in the network.

a. Provide address (including county), zip code, Rural Urban Commuting Area (RUCA) code (including primary and secondary), six-digit census tract, and phone number for each health care facility participating in the network.

- St. Joseph's Community Health SVCS. (Hillsboro, WI):
  - Address: 400 Water Avenue, PO Box 527, Hillsboro, WI (Vernon County)
  - Zip code: 54634
  - RUCA code: 10.0
  - Census tract: 960100
  - Phone number: 608-489-8000
- Memorial Hospital of Lafayette County (Darlington, WI):
  - Address: 800 Clay Street, Darlington, WI (Lafayette County)
  - Zip code: 53530
  - RUCA code: 10.0
  - Census tract: 970200
  - Phone number: 608-776-4466
- Tomah Memorial Hospital (Tomah, WI):
  - Address: 321 Butts Avenue, Tomah, WI (Monroe County)
  - Zip code: 54660
  - RUCA code: 7.0
  - Census tract: 950500
  - Phone number: 608-372-2181
- Boscobel Area Health Care (Boscobel, WI):
  - Address: 205 Parker Street, Boscobel, WI (Grant County)
  - Zip code: 53805
  - RUCA code: 7.0
  - Census tract: 960200
  - Phone number: 608-375-4112
- St Joseph's Family Clinic (Elroy, WI)

    - Address: 1705 Omaha Street, PO Box 66, Elroy, WI (Juneau County)
    - Zip code: 53929
    - RUCA code: 10
    - Census tract: 990200
    - Phone number: 608-489-8270
- St Joseph's Family Clinic (Wonewoc, WI)
    - Address: 301 Railroad Street, Wonewoc, WI (Juneau County)
    - Zip code: 53968
    - RUCA code: 10
    - Census tract: 990600
    - Phone number: 608-464-3575
- RWHC ITN Sauk City Datacenter
    - Address: 880 Independence Lane, Sauk City WI (Sauk County)
    - Zip code: 53583
    - RUCA code: 7.3
    - Census tract: 000700
    - Phone number: 608-644-3237
- RWHC ITN Madison Datacenter
    - Address: 222 West Washington Avenue, Madison WI (Dane County)
    - Zip code: 53703
    - RUCA code: 7
    - Census tract: 001701
    - Phone number: 608-644-3237

10/30/08 Update: No changes since last (7/29/08) quarterly report.

1/30/09 Update: No changes since the last (11/30/08) Quarterly Report.

4/30/09 Update: No changes since the last (1/30/09) Quarterly Report

7/30/09 Update: No changes since the last (4/30/09) Quarterly Report

10/30/09 Update: No changes since the last (7/30/09) Quarterly Report

b. For each participating institution, indicate whether it is:
i. Public or non-public;
ii. Not-for-profit or for-profit;
iii. An eligible health care provider or ineligible health-care provider with an explanation of why the health care facility is eligible under section 254 of the 1996 Act and the Commission's rules or a description of the type of ineligible health care provider entity.

- St. Joseph's Community Health SVCS. (Hillsboro, WI):
    - Non-public
    - Not-for-profit
    - Eligible health care provider (critical access hospital)
- Memorial Hospital of Lafayette County (Darlington, WI):
    - Public (county-owned)
    - Not-for-profit
    - Eligible health care provider (critical access hospital)
- Tomah Memorial Hospital (Tomah, WI):
    - Non-public
    - Not-for-profit
    - Eligible health care provider (critical access hospital)
- Boscobel Area Health Care (Boscobel, WI):

    - Non-public
    - Not-for-profit
    - Eligible health care provider (critical access hospital)
- Elroy Clinic
    - Non-public
    - Not-for-profit
    - Eligible health care provider (primary care clinic owned by critical access hospital)
- Wonewoc Clinic
    - Non-public
    - Not-for-profit
    - Eligible health care provider (primary care clinic owned by critical access hospital)
- Madison Datacenter
    - Non-public
    - Not-for-profit
    - Eligible health care provider (consortium datacenter used for services necessary to the provision of healthcare by eligible healthcare providers)
- Sauk City Datacenter
    - Non-public
    - Not-for-profit
    - Eligible health care provider (consortium datacenter used for services necessary to the provision of healthcare by eligible healthcare providers)

10/30/08 Update: No changes since last (7/29/08) quarterly report.

1/30/09 Update: No changes since the last (11/30/08) Quarterly Report.

4/30/09 Update: No changes since the last (1/30/09) Quarterly Report

7/30/09 Update: No changes since the last (4/30/09) Quarterly Report

10/30/09 Update: No changes since the last (7/30/09) Quarterly Report

3. Network Narrative: In the first quarterly report following the completion of the competitive bidding process and the selection of vendors, the selected participant must submit an updated technical description of the communications network that it intends to implement, which takes into account the results its network design studies and negotiations with its vendors. This technical description should provide, where applicable:

a**. Brief description of the backbone network of the dedicated health care network, e.g., MPLS network, carrier-provided VPN, a SONET ring;**

Rural Wisconsin Health Cooperative ITN has initially selected two carriers, CenturyTel and Charter, to provide segments of the dedicated healthcare network. Included in this network thus far is a point-to-point Charter fiber connection, 3 point-to-point CenturyTel Metro Ethernet connections, 1 combination point-to-point CenturyTel DS3 and Metro Ethernet connection, and 2 point-to-point CenturyTel T-1 connections. The network design, with all connections terminating to a common datacenter (or else to a facility that then has a connection that terminates to the common datacenter), allows the RWHC ITN network to be data transmission technology type and carrier agnostic. The benefit of this model is that we can seek out the very best and most cost-effective solutions for each location, irrespective of other wide area network connections already in place. Not only does this mean that our initial network is the most cost effective, it also means that we have flexibility to create

redundancy by using various transmission means, and that we have future flexibility to add connections based on the most current best pricing information as our network grows.

Depending on the project and state there may be a number of ways to construct dedicated healthcare networks, including leveraging volume and creating simplicity by contracting with a single vendor and using one transmission technology. In rural Wisconsin, where there are dozens of vendors that are positioned to provide advanced telecommunications in certain locations but not others, so that cost fluctuations by location are extreme, the multi-vendor network design strategy we are pursuing seems to make the most sense.

10/30/08 Update: No changes since last (7/29/08) quarterly report.

1/30/09 Update: No changes since the last (11/30/08) Quarterly Report.

4/30/09 Update: No changes since the last (1/30/09) Quarterly Report

7/30/09 Update: No changes since the last (4/30/09) Quarterly Report

10/30/09 Update: No changes since the last (7/30/09) Quarterly Report

b. Explanation of how health care provider sites will connect to (or access) the network, including the access technologies/services and transmission speeds;

Three hospitals (Boscobel Area Health Care, Tomah Memorial Hospital and Memorial Hospital of Lafayette County) connect to the Madison Data Center via a CenturyTel 20 Mb Metro Ethernet connection. St Josephs Community Health Services connects to the Madison Data Center over a combination of a 20Mb DS3 and 20 Mb Metro Ethernet. Because of St Josephs Community Health Services location, a straight 20Mb connection wasn't possible; instead St Josephs has a DS3 that terminates at the Tomah, WI CenturyTel CO, which then converts to a 20Mb Metro Ethernet connection to the Data Center. The two clinics (Wonewoc and Elroy) connect directly to St Josephs Community Health Services via dedicated T-1 (1.5 Mg) connections. The Sauk and Madison Data Centers connect over a 100Mb fiber connection provided by Charter. The 4 hospitals and the Sauk datacenters will also have redundant connections, selection of which is pending. The likely most cost effective means of creating redundancy is to use local Internet providers and create point-to-point VPN connections, though this has not yet been formally decided.

Each Data Center has two Fortigate 310B Multi-threat Security Appliances/Routers operating in High Availability acting as the termination equipment. Each hospital (Boscobel Area Health Care, Tomah Memorial Hospital, St Josephs Community Health Services and Memorial Hospital of Lafayette County) has two Fortigate 200A Multi-threat Security Appliances/Routers operating in High Availability acting as the termination equipment. The two clinics (Wonewoc and Elroy) have an Adtran router with a T-1 card as their terminating device with an Adtran router with two T-1 cards terminating at St Josephs Community Health Services.

10/30/08 Update: Changed "will connect" to "connect" in those cases where connections have been installed.

The CenturyTel connections were installed in June, with the hospitals beginning to use the connections for the ITN Shared HIS as follows: June 7th: Tomah converts to the Shared HIS in Madison; July 1st: Memorial Hospital of Lafayette County, St. Joseph's Community Health Services, and the Wonewoc and Elroy clinics begin to use the Shared HIS in Madison; July 26th: Boscobel converts to the Shared HIS in Madison

The 100 Mg Charter Connection between the Sauk and Madison Datacenters was installed on August 10th. The Mimix process that replicates data between the two datacenters went live on September 6th.

1/30/09 Update: No changes since the last (11/30/08) Quarterly Report.

4/30/09 Update: No changes since the last (1/30/09) Quarterly Report

7/30/09 Update: No changes since the last (4/30/09) Quarterly Report

10/30/09 Update: No changes since the last (7/30/09) Quarterly Report

c. Explanation of how and where the network will connect to a national backbone such as NLR or Internet2;

Connectivity to Internet2 was considered in our original application as a potential activity, depending on participant facility use cases and further research. If we connect to Internet2, this will likely be a year 3 activity.

10/30/08 Update: No changes since last (7/29/08) quarterly report.

1/30/09 Update: No changes since the last (11/30/08) Quarterly Report.

4/30/09 Update: No changes since the last (1/30/09) Quarterly Report

7/30/09 Update: No changes since the last (4/30/09) Quarterly Report

10/30/09 Update: No changes since the last (7/30/09) Quarterly Report

d. Number of miles of fiber construction, and whether the fiber is buried or aerial;

There was a $1500 cost of fiber construction. The distance for the construction was one city block and the cable is buried.

10/30/08 Update: No changes since last (7/29/08) quarterly report.

1/30/09 Update: No changes since the last (11/30/08) Quarterly Report.

4/30/09 Update: No changes since the last (1/30/09) Quarterly Report

7/30/09 Update: No changes since the last (4/30/09) Quarterly Report

10/30/09 Update: No changes since the last (7/30/09) Quarterly Report

e. Special systems or services for network management or maintenance (if applicable) and where such systems reside or are based.

RWHC ITN is using the SolarWinds Orion product to monitor network activity, dropped packets, and bandwidth utilization. This product was previously based in the Sauk City location, but it has been moved to the Madison datacenter to optimize network monitoring. RWHC ITN is using the Forti-manager product to manage the Fortigate termination devices/routers; and the Forti-analyzer product for network intrusion detection and reporting. These products are based in the Madison location. RWHC ITN continues to implement Citrix to manage network bandwidth utilization. The Citrix farm is based in the Madison location.

10/30/08 Update: Changed "will" to "is" for Solar Winds, since it was implemented on July 24th and is currently being used. The Forti-manager and analyzer products have been installed in the Madison datacenter and are in the process of being configured. The Citrix network management hardware component is being built at a computer laboratory and is scheduled to be delivered to Madison in late October.

1/30/09 Update: The Forti-analyzer product has been configured and is currently actively detecting potential threats. The Forti-manager product is configured and is used a central management point for all the Fortigate routers. The Citrix hardware has been installed at the Madison datacenter, initial configuration is complete, and early Pilot end-user testing is underway.

4/30/09 Update: The Citrix application has been partially implemented and continues to be implemented.

7/30/09 Update: SolarWinds has been moved to the Madison datacenter to optimize network monitoring. Citrix continues to be implemented.

10/30/09 Update: No changes since the last (7/30/09) Quarterly Report

4. List of Connected Health Care Providers: Provide information below for all eligible and non-eligible health care provider sites that, as of the close of the most recent reporting period, are connected to the network and operational.

a. Provider name
See below

b. Eligible provider (Yes/No);
See below

c. Type of network connection (e.g., fiber, copper, wireless);
See below

d. How connection is provided (e.g., carrier-provided service; self-constructed; leased facility);
See below

e. Service and/or speed of connection (e.g., DS1, DS3, DSL, OC3, Metro Ethernet (10 Mbps);
See below

f. Gateway to NLR, Internet2, or the Public Internet (Yes/No);
See below

g. Site Equipment (e.g., router, switch, SONET ADM, WDM), including manufacturer name and model number.
See below

a. *St. Joseph's Community Health SVCS. (Hillsboro, WI):*
b. Eligible health care provider (critical access hospital)
c. Copper Connectivity
d. Leased Service (CenturyTel)
e. 20Mb DS3 to 20Mb Metro Ethernet
f. Gateway to NLR, Internet2, or the Public Internet: No
g. Terminating Equipment: Fortigate 200A Multi-threat Security Appliances/Routers; and Adtran router for clinic connections

10/30/08 Update: No changes since last (7/29/08) quarterly report.
1/30/09 Update: No changes since the last (11/30/08) Quarterly Report.
4/30/09 Update: No changes since the last (1/30/09) Quarterly Report
7/30/09 Update: No changes since the last (4/30/09) Quarterly Report
10/30/09 Update: No changes since the last (7/30/09) Quarterly Report

a. *Memorial Hospital of Lafayette County (Darlington, WI):*
b. Eligible health care provider (critical access hospital)
c. Copper Connectivity
d. Leased Service (CenturyTel)
e. 20Mb Metro Ethernet
f. Gateway to NLR, Internet2, or the Public Internet: No
g. Terminating Equipment: Fortigate 200A Multi-threat Security Appliances/Routers
10/30/08 Update: No changes since last (7/29/08) quarterly report.
1/30/09 Update: No changes since the last (11/30/08) Quarterly Report.
4/30/09 Update: No changes since the last (1/30/09) Quarterly Report
7/30/09 Update: No changes since the last (4/30/09) Quarterly Report
10/30/09 Update: No changes since the last (7/30/09) Quarterly Report

a. *Tomah Memorial Hospital (Tomah, WI):*
b. Eligible health care provider (critical access hospital)
c. Copper Connectivity
d. Leased Service (CenturyTel)
e. 20Mb Metro Ethernet
f. Gateway to NLR, Internet2, or the Public Internet: No
g. Terminating Equipment: Fortigate 200A Multi-threat Security Appliances/Routers
10/30/08 Update: No changes since last (7/29/08) quarterly report.
1/30/09 Update: No changes since the last (11/30/08) Quarterly Report.
4/30/09 Update: No changes since the last (1/30/09) Quarterly Report
7/30/09 Update: No changes since the last (4/30/09) Quarterly Report
10/30/09 Update: No changes since the last (7/30/09) Quarterly Report

a. *Boscobel Area Health Care (Boscobel, WI):*
b. Eligible health care provider (critical access hospital)
c. Copper Connectivity
d. Leased Service (CenturyTel)
e. 20Mb Metro Ethernet
f. Gateway to NLR, Internet2, or the Public Internet: No
g. Terminating Equipment: Fortigate 200A Multi-threat Security Appliances/Routers
10/30/08 Update: No changes since last (7/29/08) quarterly report.
1/30/09 Update: No changes since the last (11/30/08) Quarterly Report.
4/30/09 Update: No changes since the last (1/30/09) Quarterly Report
7/30/09 Update: No changes since the last (4/30/09) Quarterly Report
10/30/09 Update: No changes since the last (7/30/09) Quarterly Report

a. *Elroy Clinic*
b. Eligible health care provider (primary care clinic owned by critical access hospital)
c. Copper Connectivity
d. Leased Service (CenturyTel)
e. T-1 Connection (1.5 Mb)
f. Gateway to NLR, Internet2, or the Public Internet: No
g. Adtran Router
10/30/08 Update: No changes since last (7/29/08) quarterly report.
1/30/09 Update: No changes since the last (11/30/08) Quarterly Report.
4/30/09 Update: No changes since the last (1/30/09) Quarterly Report

7/30/09 Update: No changes since the last (4/30/09) Quarterly Report
10/30/09 Update: No changes since the last (7/30/09) Quarterly Report

a. Wonewoc Clinic
b. Eligible health care provider (primary care clinic owned by critical access hospital)
c. Copper Connectivity
d. Leased Service (CenturyTel)
e. T-1 Connection (1.5 Mb)
f. Gateway to NLR, Internet2, or the Public Internet: No
g. Adtran Router

10/30/08 Update: No changes since last (7/29/08) quarterly report.
1/30/09 Update: No changes since the last (11/30/08) Quarterly Report.
4/30/09 Update: No changes since the last (1/30/09) Quarterly Report
7/30/09 Update: No changes since the last (4/30/09) Quarterly Report
10/30/09 Update: No changes since the last (7/30/09) Quarterly Report

a. Madison Datacenter
b. Eligible health care provider (consortium datacenter used for services necessary to the provision of healthcare by eligible healthcare providers)
c. All connections terminate at this location, so not applicable
d. Not applicable
e. Not applicable
f. Gateway to NLR, Internet2, or the Public Internet: No
g. Fortigate 310B Multi-threat Security Appliances/Routers; Citrix server and software are in the process of being implemented; Forti-analyzer and Forti-manager are in the process of being implemented

10/30/08 Update: Citrix and the Forti-analyzer and manger products are now in the process of being implemented. See 3e for more detail.
1/30/09 Update: See 3E for update on Citrix and Forti-analyzer and manager products.
4/30/09 Update: No changes since the last (1/30/09) Quarterly Report
7/30/09 Update: SolarWinds monitoring has been moved to this location
10/30/09 Update: No changes since the last (7/30/09) Quarterly Report

a. Sauk City Datacenter
b. Eligible health care provider (consortium datacenter used for services necessary to the provision of healthcare by eligible healthcare providers)
c. Fiber Connectivity
d. 100 Mb Fiber Connection
e. Leased Service (Charter Communications)
f. Gateway to NLR, Internet2, or the Public Internet: No
g. Fortigate 310B Multi-threat Security Appliances/Routers; Orion Solar Winds network monitoring system

10/30/08 Update: Solar Winds was implemented on July 24th.
1/30/09 Update: No changes since the last (11/30/08) Quarterly Report.
4/30/09 Update: No changes since the last (1/30/09) Quarterly Report
7/30/09 Update: SolarWinds monitoring has been moved to the Madison datacenter
10/30/09 Update: No changes since the last (7/30/09) Quarterly Report

h. Provide a logical diagram or map of the network.

A logical diagram of each facility's connection as well as an overall network map has been attached to this document as Exhibit A.

10/30/08 Update: No changes since last (7/29/08) quarterly report.

1/30/09 Update: No changes since the last (11/30/08) Quarterly Report.
4/30/09 Update: No changes since the last (1/30/09) Quarterly Report
7/30/09 Update: No changes since the last (4/30/09) Quarterly Report
10/30/09 Update: No changes since the last (7/30/09) Quarterly Report

5. Identify the following non-recurring and recurring costs, where applicable shown both as budgeted and actually incurred for the applicable quarter and funding year to-date.

The costs identified below are from the three contracts (CenturyTel, Charter, and Digicorp) that have been signed to date and one hired WAN Specialist staff position.

a. Network Design

No recurring or non-recurring costs are anticipated for Network Design at this point in time.

10/30/08 Update: No changes since last (7/29/08) quarterly report.
1/30/09 Update: No changes since the last (11/30/08) Quarterly Report.
4/30/09 Update: No changes since the last (1/30/09) Quarterly Report
7/30/09 Update: No changes since the last (4/30/09) Quarterly Report
10/30/09 Update: No changes since the last (7/30/09) Quarterly Report

b. Network Equipment, including engineering and installation

Network equipment (including non-recurring network termination hardware and installation; recurring network termination hardware support; non-recurring network management hardware, software, and installation; and recurring network management equipment support) costs per the Digicorp contract are **~~$549,388~~ 557,302**.

10/30/08 Update: Due to a calculation error, the total contract number has been revised to $557,302. This contract is part of a 2007 FCL, which was issued on October 1st. The 467 was issued on October 6th. The first and to-date only invoice ($385,602) was processed on October 14th.
1/30/09 Update: No changes since the last (11/30/08) Quarterly Report.
4/30/09 Update: No changes since the last (1/30/09) Quarterly Report
7/30/09 Update: Additional items on 2007 FCL were invoiced on July 8th in the amount of $162,000.
10/31/09 Update: Additional items on 2007 FCL were invoiced on September 29th in the amount of $1,500. The remaining items on the 2007 FCL will not be purchased and remaining FCL funds in the amount of $6,970 were requested to be carried over.

c. Infrastructure Deployment/Outside Plant
i. Engineering
ii. Construction

The Charter contract has a one-time **$2,500** installation fee for infrastructure deployment.

10/30/08 Update: The $2,500 is part of an August invoice that has been received by the ITN. We are in the process of posting the required forms to receive FCL and 467 for this.
1/30/09 Update: No changes since the last (11/30/08) Quarterly Report.
4/30/09 Update: No changes since the last (1/30/09) Quarterly Report
7/30/09 Update: No changes since the last (4/30/09) Quarterly Report
10/30/09 Update: No changes since the last (7/30/09) Quarterly Report

d. Internet2, NLR, or Public Internet Connection

The public Internet will likely be used for point-to-point VPN redundant connections, but no contracts have yet been signed regarding this facet of the project.

e. Leased Facilities or Tariffed Services

Contracted monthly recurring costs for leased lines, per CenturyTel and Charter contracts, are in the amount of **$13,880**. All CenturyTel circuits are active, though not all sites have been implemented and the first invoice has not yet been received. The Charter circuit is anticipated to go live in August.

10/30/08 Update:

For CenturyTel, we have received estimated costs but no actual invoices (we have been told this is due to a financial system conversion). The estimated costs are as follows: June: $4,000 (month of partial service); July $11,700; August $11,700; September $11,700. The FCL and 467 for these have been processed, so once we receive actual invoices, we will be submitting to USAC.

For Charter, we have received the following invoices: $2035 (month of partial service) for August; and $2180 for September. We are in the process of posting the required forms to receive FCL and 467 for this.

1/30/09 Update: We are waiting for 2008 FCLs to process the below invoices:

For CenturyTel, we have received the following invoices: $42,764 for 6/30-10/20/08, $11,700 for 10/21-11/20/08, $11,700 for 11/21-12/20/08, $11,700 for 12/21/08-1/20/09.

For Charter, we have received the following invoices: $2180 for October, $2180 for November and $2180 for December.

4/30/09 Update: FCLs received and the following invoices were processed:

For CenturyTel: $42,764 for 6/30-10/20/08, $11,700 for 10/21-11/20/08, $11,700 for 11/21-12/20/08, $11,700 for 12/21/08-1/20/09, $11,700 for 1/21/09-2/20/09, $11,700 for 2/21/09-3/20/09, $11,700 for 3/21/09-4/20/09.

For Charter: $2035 for 8/08 (partial month of service), $2180 for 9/08, $2180 for 10/08, $2180 for 11/08, $2180 for 12/08, $2180 for 1/09, $2180 for 2/09, $2180 for 3/09, and $2180 for 4/09.

7/30/09 Update: Additional invoices processed as follows:

For CenturyTel: $11,700 for 4/21/09-5/20/09, $11,700 for 5/21/09-6/20/09.

For Charter: $2180 for 5/09, $2180 for 6/09.

10/31/09 Update: Additional invoices processed as follows:

For CenturyTel: $3,861 for 6/21/09-6/30/09. Waiting on 2009 FCL to process additional invoices. The 2007 FCL funds in the amount of $9,945 were requested to be carried over.

For Charter: Waiting on 2009 FCL to process additional invoices.

f. Network Management, Maintenance, and Operation Costs (not captured elsewhere)

Network management, maintenance, and operation costs will be incurred for a Wide Area Network Specialist position that has been hired. The expected cost of this position for the period of 7/08-6/09 is $97,770 which includes salary and benefits. Average monthly recurring costs will be **$8,148**.

Incurred costs for June, 2008 (Ray's first partial month of employment) were $3,970.

10/30/08 Update: Incurred cost for July, 2008 was $6,102; for August (when the position became eligible for benefits) was $7,132; for September was $7263. We are in the process of posting the required forms to receive FCL and 467 for this.

1/30/09 Update: Still waiting for FCL. Incurred cost for October was $10,161 (we pay bi-weekly and three payrolls occurred in October), November was $7,154 and December was $7,317.

4/30/09 Update: FCL received and the following were processed: $6102 for 7/08, $7132 for 8/08, $7141 for 9/08, $10161 for 10/08, $7154 for 11/08, $7317 for 12/08, $7467 for 1/09, and $10908 for 2/09.

7/30/09 Update: No changes since last quarterly report.

10/31/09 Update: The following were processed: $7424 for 3/09, $7414 for 4/09, $10581 for 5/09, and $7411 for 6/09.

g. Other Non-Recurring and Recurring Costs

There are no other costs to date.

10/30/08 Update: No changes since last (7/29/08) quarterly report.
1/30/09 Update: No changes since the last (11/30/08) Quarterly Report.
4/30/09 Update: No changes since the last (1/30/09) Quarterly Report
7/30/09 Update: No changes since the last (4/30/09) Quarterly Report
10/30/09 Update: No changes since the last (7/30/09) Quarterly Report

6. Describe how costs have been apportioned and the sources of the funds to pay them:

a. Explain how costs are identified, allocated among, and apportioned to both eligible and ineligible network participants.

The RWHC ITN project currently includes only eligible participants. Each participant will be billed monthly for their 15% contribution of: (1) their individual telecommunications costs, (2) their individual facility termination equipment costs paid over 3 years; and (3) their portion of all other FCC Pilot Program funded costs (datacenter termination equipment, network management equipment, staffing, etc.), divided equally initially between the four hospitals.

10/30/08 Update: No changes since last (7/29/08) quarterly report.
1/30/09 Update: No changes since the last (11/30/08) Quarterly Report.
4/30/09 Update: No changes since the last (1/30/09) Quarterly Report
7/30/09 Update: No changes since the last (4/30/09) Quarterly Report

10/30/09 Update: No changes since the last (7/30/09) Quarterly Report

b. Describe the source of funds from:
i. Eligible Pilot Program network participants

Eligible participants will be paying their 15% share from income from their operations.

10/30/08 Update: No changes since last (7/29/08) quarterly report.
1/30/09 Update: No changes since the last (11/30/08) Quarterly Report.
4/30/09 Update: No changes since the last (1/30/09) Quarterly Report
7/30/09 Update: No changes since the last (4/30/09) Quarterly Report
10/30/09 Update: No changes since the last (7/30/09) Quarterly Report

ii. Ineligible Pilot Program network participants

The RWHC ITN project currently includes only eligible participants.

10/30/08 Update: No changes since last (7/29/08) quarterly report.
1/30/09 Update: No changes since the last (11/30/08) Quarterly Report.
4/30/09 Update: No changes since the last (1/30/09) Quarterly Report
7/30/09 Update: No changes since the last (4/30/09) Quarterly Report
10/30/09 Update: No changes since the last (7/30/09) Quarterly Report

c. Show contributions from all other sources (e.g., local, state, and federal sources, and other grants).
i. Identify source of financial support and anticipated revenues that is paying for costs not covered by the fund and by Pilot Program participants.

All costs will be covered by the fund and by Pilot Program participants

10/30/08 Update: No changes since last (7/29/08) quarterly report.
1/30/09 Update: No changes since the last (11/30/08) Quarterly Report.
4/30/09 Update: No changes since the last (1/30/09) Quarterly Report
7/30/09 Update: No changes since the last (4/30/09) Quarterly Report
10/30/09 Update: No changes since the last (7/30/09) Quarterly Report

ii. Identify the respective amounts and remaining time for such assistance.

N/A

10/30/08 Update: No changes since last (7/29/08) quarterly report.
1/30/09 Update: No changes since the last (11/30/08) Quarterly Report.
4/30/09 Update: No changes since the last (1/30/09) Quarterly Report
7/30/09 Update: No changes since the last (4/30/09) Quarterly Report
10/30/09 Update: No changes since the last (7/30/09) Quarterly Report

d. Explain how the selected participant's minimum 15 percent contribution is helping to achieve both the selected participant's identified goals and objectives and the overarching goals of the Pilot Program.

The participants' 15% contribution is clearly helping to achieve participant goals and the overarching goals of the Pilot Program.

Regarding participant goals: with the 85%/15% formula, participant costs are significantly reduced when compared to the cost of telecommunications even when using the Universal Service Fund program. This is partly due to the fact that 15% is usually less

than the urban comparable rate used by USF, and partly due to the fact that the Pilot Program requires a rigorous vendor selection process that helps find the best solution for the best price.

One example of how the Pilot Program has benefited an individual facility can be found in the St. Joseph Community Health Services connection. St. Joseph's has an existing $13,000 a month 10 Mb DS3 connection for Radiology transmission. About $12,000 a month of the cost of this connection is reimbursed by USF, so St Joseph's pays about $1,000 a month as the urban comparable rate. With the Pilot Program, St. Joseph's is about to implement a 20 Mb Metro-Ethernet/DS3 connection that costs $2,950 a month, 15% of which is $442.50. Once their Pilot connections are fully operational and once they have disconnected the USF-funded DS3, St. Joseph's will be paying significantly less for significantly more bandwidth and redundancy. The result of this is that St. Joseph's will be able to afford to implement the high-speed redundant configuration required for them to effectively participate in the RWHC ITN shared electronic health record project, which was the primary goal of this Pilot Program initiative.

In addition, since the Pilot Program supports network management systems and staff, which the USF program does not, the small rural hospitals participating in this project can afford to develop a state of the art network required for adequately supporting mission critical healthcare related applications. In our view, this is a crucial component of this Pilot, since telecommunications support without network management support would likely mean that only large hospitals with existing network management expertise and tools would be able to adequately support robust networks. The result would be the promotion of dependency relationships between tertiary centers and their satellites, rather than the empowerment of small rural hospitals to work with other community hospital as well as tertiary partners to create networks that would meet all participants' needs equally. In our view, ongoing Pilot Program network management support will be critical to preventing the promotion of large hospital dominance over small hospitals.

Another beneficial result is that there is a significantly reduced paperwork burden for the individual facilities, even as the paper work burden for the network organization is very high.

Regarding Pilot Program goals: with the 85%/15% formula, the Pilot Program goals of expanding healthcare-related networks and improving cost-effectiveness are clearly achieved. The former goal is achieved by reducing costs and thereby incentivizing network participation, and the latter goal is achieved by (1) incentivizing choosing the most cost effective solution by requiring participants to pay a percentage rather than the urban comparable rate; and (2) requiring a rigorous vendor selection process that helps find the best solution for the best price.

Using the St, Joseph's Community Health Services example, we can already see the significant cost savings potential of the program. USAC is currently paying about $12,000 a month for a 10 Mb DS3 through the USF program. The 20 Mb Pilot Program connection will cost the Pilot Program $2507.50. Once the USF-funded connection is terminated, USAC will effectively be saving about $9492.50 a month, while providing greater bandwidth. Though it is important to point out that network management systems, support, and redundancy will be adding previously unfunded costs, it is our view that the monthly savings identified in the St. Joseph's case study, when expanded to multiple network participants and projects, will be the most cost effective model moving forward, especially as healthcare providers are faced with increased bandwidth requirements related to PACS, teleradiology, and electronic health records.

As a result of the above, we strongly encourage Pilot Program organizers and policy makers to begin planning for the transition of the Pilot Program into a permanent program.

10/30/08 Update: No changes since last (7/29/08) quarterly report.
1/30/09 Update: No changes since the last (11/30/08) Quarterly Report.
4/30/09 Update: No changes since the last (1/30/09) Quarterly Report
7/30/09 Update: No changes since the last (4/30/09) Quarterly Report
10/30/09 Update: No changes since the last (7/30/09) Quarterly Report

7. Identify any technical or non-technical requirements or procedures necessary for ineligible entities to connect to the participant's network.

The RWHC ITN project currently includes only eligible participants.

10/30/08 Update: No changes since last (7/29/08) quarterly report.
1/30/09 Update: No changes since the last (11/30/08) Quarterly Report.
4/30/09 Update: No changes since the last (1/30/09) Quarterly Report
7/30/09 Update: No changes since the last (4/30/09) Quarterly Report
10/30/09 Update: No changes since the last (7/30/09) Quarterly Report

8. Provide an update on the project management plan, detailing:

a. The project's current leadership and management structure and any changes to the management structure since the last data report; and

The project's leadership and management structure is essentially the same as was last reported, with Louis Wenzlow serving as Project Coordinator, and David Chitwood serving as Associate Project Coordinator. As indicated above, we have added a Wide Area Network Specialist, Ray Brown, who will be managing the Pilot Program network systems and equipment.

10/30/08 Update: No changes since last (7/29/08) quarterly report.
1/30/09 Update: No changes since the last (11/30/08) Quarterly Report.
4/30/09 Update: No changes since the last (1/30/09) Quarterly Report
7/30/09 Update: No changes since the last (4/30/09) Quarterly Report
10/30/09 Update: No changes since the last (7/30/09) Quarterly Report

b. In the first quarterly report, the selected applicant should provide a detailed project plan and schedule. The schedule must provide a list of key project deliverables or tasks, and their anticipated completion dates. Among the deliverables, participants must indicate the dates when each health care provider site is expected to be connected to the network and operational. Subsequent quarterly reports should identify which project deliverables, scheduled for the previous quarter, were met, and which were not met. In the event a project deliverable is not achieved, or the work and deliverables deviate from the work plan, the selected participant must provide an explanation.

Topic	Item	Due Date	Group/Individuals Responsible
1. Network Design Study Completed	RWHC staff develop Pilot Program WAN specifications	10/07 complete	Louis Wenzlow (LW)
2. Year 1 RFP Development	Year 1 site needs identified and articulated in RFP	4/08 complete	LW

3. Year 1 Vendor Selection	RFP responses assessed and vendors selected	5/08 complete	LW and David Chitwood (DC)
4. WAN Specialist hired	WAN Specialist selection process and hiring	6/08 Ray Brown hired	LW/DC
5. Year 1 CenturyTel installations and corresponding Digicorp termination hardware installations	CenturyTel Tomah connection go-live	6/04/08 complete	DC/Ray Brown (RB)
	Corresponding Tomah Fortigate installation	6/04/08 complete	DC/RB
	Corresponding Madison Fortigate installation	6/04/08 complete	DC/RB
	CenturyTel Darlington connection go-live	6/27/08 complete	DC/RB
	Corresponding Fortigate installation	6/27/08 complete	DC/RB
	CenturyTel Hillsboro connection go-live	6/27/08 complete	DC/RB
	Corresponding Fortigate installation	6/27/08 complete	DC/RB
	CenturyTel Elroy connection go-live	6/27/08 complete	DC/RB
	Corresponding Adtran installation	6/27/08 complete	DC/RB
	CenturyTel Wonewoc connection go-live	6/27/08 complete	DC/RB
	Corresponding Adtran installation	6/27/08 complete	DC/RB
	CenturyTel Boscobel connection go-live	6/27/08 complete	DC/RB
	Corresponding Fortigate installation	7/20/08 complete	DC/RB
6. Year 1 Charter installations and	Charter Sauk Connection go-live	8/01/08 complete	DC/RB

corresponding Digicorp termination hardware installations	Corresponding Fortigate installation	8/01/08 complete	DC/RB
7. Year 1 Redundant Connection installations (not yet contracted)	These will likely be Point-to-point VPN over Internet. Goal for contracting	~~8/15/08~~ ~~12/1/08~~ ~~3/1/09~~ ~~5/1/09~~ ~~8/15/09~~ 11/15/09	LW/DC
	Goal for installation	~~9/15/08~~ ~~1/1/08~~ ~~5/1/09~~ ~~7/1/09~~ ~~10/15/09~~ 12/15/09	LW/DC
8. Year 1 Forti-manager and Forti-analyzer installation (Digicorp)	To manage Fortigates and provide security reporting (from Madison datacenter)	~~8/05/08~~ 11/15/08 complete	DC/RB
9. Year 1 Solar Winds (Digicorp) Installation	To provide network monitoring (from Sauk datacenter)	8/16/08 complete	DC/RB
10. Year 1 Citrix installation (Digicorp)	Initial planning meeting	9/01/08 complete	DC/RB/LW
	Hardware installation goal	~~10/1/08~~ 11/18/08 complete	RB/DC
	Software installation and rollout schedule yet to be determined: goal for completion	~~2/1/09~~ 5/1/09 In process In process In process	RB/DC
11. Year 2 RFP Development	Year 2 sites and site needs identified and articulated in RFP (if new sites added)	TBD NA	LW/DC
12. Year 2 Vendor Selection	RFP responses assessed and vendors selected (if new sites added)	TBD NA	LW/DC

13. Year 2 Installation Activities	TBD	TBD	DC/RB
14. Year 3 RFP Development	Year 3 sites and site needs identified and articulated in RFP (if new sites added)	TBD	LW/DC
15. Year 3 Vendor Selection	RFP responses assessed and vendors selected (if new sites added)	TBD	LW/DC
16. Year 3 Installation Activities	TBD	TBD	DC/RB

10/30/08 Update: Schedule changes largely reflect our need to delay implementation work until FCLs, 467s, and invoicing issues were resolved.

1/30/09 Update: Redundant connection contracting and installation has been postponed until FCLs are issued for existing contracts. Focus is to begin paying for 6 month backlog of invoices before adding new ones.

4/30/09 Update: Final pending FCL was issued in mid April. Next quarter energies will be focused on redundant connection contracting and installation.

7/30/09 Update: Redundant connection contracting still in process.

10/30/09 Update: Two contracts for redundant connections are about to be signed, and will be submitted by end of October.

9. Provide detail on whether network is or will become self sustaining. Selected participants should provide an explanation of how network is self sustaining.

10/30/08 Update: Sustainability plan is attached as Exhibit B.
1/30/09 Update: No changes since the last (11/30/08) Quarterly Report.
4/30/09 Update: No changes since the last (1/30/09) Quarterly Report
7/30/09 Update: No changes since the last (4/30/09) Quarterly Report
10/30/09 Update: Updated Sustainability plan is attached as Exhibit B.

10. Provide detail on how the supported network has advanced telemedicine benefits:

a. Explain how the supported network has achieved the goals and objectives outlined in selected participant's Pilot Program application;

The following were the goals listed in our application:

1. Using the current RWHC WAN as a starting point, create a fully redundant/ expanded WAN for those facilities participating in the Shared EHR Project
2. Expand the current network to include additional rural facilities and urban tertiary centers, with the goal of creating a larger regional network and more connectivity and data exchange options for WAN participants
3. Enhance WAN security features for new and existing WAN participants

4. Enhance distance education and video-conferencing capabilities between WAN participants, especially those engaged in Shared EHR
5. Promote flexible flow of data/information between WAN participants, as opposed to a proprietary referral-based network configuration

Regarding goal #1: the RWHC ITN is well along the way to creating a fully redundant WAN for facilities participating in the Shared EHR project. Four hospitals, two clinics, and two collaborative datacenters are initially participating. All four hospitals have 20 Mb high speed connections implemented and in use for the Shared EHR project. Both clinics have T1 connections implemented and in use for the Shared EHR Project. The two datacenters are connected via a 100 Mb connection.

The Shared EHR project has proceeded according to plan, with all the hospitals and the two clinics having started to share the same hospital information system/ electronic health record and use commonly owned servers and datacenters.

Redundant termination hardware has been implemented at all four hospitals.

Low cost redundant connections were part of the year 1 RFP and are in the process of being chosen.

10/30/08 Update: The primary connections have now been fully implemented at all the sites. See 3B for more detail.
1/30/09 Update: No changes since the last (11/30/08) Quarterly Report.
4/30/09 Update: Shared EHR update has been added as **Exhibit C**
7/30/09 Update: No changes since the last (4/30/09) Quarterly Report
10/30/09 Update: Updated **Exhibit C** attached

Regarding goal #2: the RWHC ITN may be focusing on adding facilities as part of year 2 and 3 activities.

10/30/08 Update: Year Two activities will involve completing the Year 1 network design and will likely not involve adding any additional facilities to the network.
1/30/09 Update: No changes since the last (11/30/08) Quarterly Report.
4/30/09 Update: No changes since the last (1/30/09) Quarterly Report
7/30/09 Update: No changes since the last (4/30/09) Quarterly Report
10/30/09 Update: Pilot Program funds will not be available for additional facilities

Regarding goal #3: the RWHC ITN is in the process of implementing termination equipment and network management hardware and software with a variety of advanced security features that will protect the network. Security features include: intrusion detection, heuristic virus detection at the router level, VPN capabilities, network monitoring, security reporting, as well as a variety of other security features and functions.

10/30/08 Update: No changes since last (7/29/08) quarterly report.
1/30/09 Update: Forti-analyzer is now being used to identify security threats to the network.
4/30/09 Update: Disaster recovery and risk management policies and procedures are in the process of being developed.
7/30/09 Update: Disaster recovery and risk management policies and procedures have been developed and ITN is currently in the process of an audit that includes review of policies and network security.
10/30/09 Update: SAS 70 and network security audits have been completed, with good results overall, as well as suggestions for improvement.

Regarding goal #4: The RWHC ITN connections will serve to enhance distance education and video-conferencing capabilities by providing more bandwidth for these functions. Facility focus is currently on shared EHR, but we hope to have some case studies relating to this in the future.

10/30/08 Update: No changes since last (7/29/08) quarterly report.
1/30/09 Update: No changes since the last (11/30/08) Quarterly Report.
4/30/09 Update: No changes since the last (1/30/09) Quarterly Report
7/30/09 Update: No changes since the last (4/30/09) Quarterly Report
10/30/09 Update: No changes since the last (7/30/09) Quarterly Report

Regarding goal #5: The RWHC ITN network has been designed to promote the flexible flow of information between participants.

10/30/08 Update: No changes since last (7/29/08) quarterly report.
1/30/09 Update: No changes since the last (11/30/08) Quarterly Report.
4/30/09 Update: No changes since the last (1/30/09) Quarterly Report
7/30/09 Update: No changes since the last (4/30/09) Quarterly Report
10/30/09 Update: No changes since the last (7/30/09) Quarterly Report

b. Explain how the supported network has brought the benefits of innovative telehealth and, in particular, telemedicine services to those areas of the country where the need for those benefits is most acute;

The implementation of EHRs in the rural setting involves a number of well-documented challenges. 2006 reports by the Flex Monitoring Team ("The Current Status of Health Information Technology Use in CAHS"), as well as by the National Advisory Committee on Rural Health and Human Services ("2006 Report to the Secretary: Rural Health and Human Service Issues") identify a variety of adoption barriers, such as financing, lack of sufficient HIT professionals, greater physician resistance to HIT than in urban settings, and limited expertise to facilitate appropriate workflow redesign. Additional barriers in rural healthcare environments include the following: (1) Due to low transaction volumes, financial ROI on clinical HIT investments can be significantly lower—in some cases producing significant negative financial results—for small rural organizations (reference "Implementations of Hospital Computerized Physician Order Entry Systems in a Rural State: Feasibility and Financial Impact" in JAMIA); and (2) The problem of lack of sufficient HIT professionals (and for that matter clinical HIT workflow transformation professionals) is primarily a financial issue rather than an access issue: our smallest rural providers simply cannot afford to hire the number of specialists required to appropriately implement and support an advanced EHR environment (often we see one or two FTEs attempting to support environments analogous to what in larger facilities scores of FTEs might support).

One of the most effective strategies for our smallest rural providers to overcome these barriers is to engage in collaborative HIT arrangements that provide comprehensive, integrated solutions, and pooled staffing to provide appropriate support and education. In order to access these solutions at an affordable cost, the four hospitals participating in year 1 activities have formed an innovative electronic health record consortium that shares datacenters, servers, and systems over the advanced telecommunications lines supported by the Pilot Program.

Without the shared model and the network, several of these low volume rural facilities would likely not have access to the wide range of EHR systems being implemented, such as Lab, Radiology, Pharmacy, Nurse Charting, E-MAR, CPOE, and others, with contraindication checking and decision support tools that will reduce medication errors, facilitate the practice of evidence-based medicine, and improve care quality.

10/30/08 Update: No changes since last (7/29/08) quarterly report.
1/30/09 Update: No changes since the last (11/30/08) Quarterly Report.
4/30/09 Update: Shared EHR update has been added as **Exhibit C**.
7/30/09 Update: No changes since the last (4/30/09) Quarterly Report
10/30/09 Update: There is an updated **Exhibit C**.

c. Explain how the supported network has allowed patients access to critically needed medical specialists in a variety of practices without leaving their homes or communities;

The network does not currently have use-cases in which patients access medical specialists, though this may be a future use-case.

10/30/08 Update: No changes since last (7/29/08) quarterly report.
1/30/09 Update: No changes since the last (11/30/08) Quarterly Report.
4/30/09 Update: No changes since the last (1/30/09) Quarterly Report
7/30/09 Update: No changes since the last (4/30/09) Quarterly Report
10/30/09 Update: No changes since the last (7/30/09) Quarterly Report

d. Explain how the supported network has allowed health care providers access to government research institutions, and/or academic, public, and private health care institutions that are repositories of medical expertise and information;

The supported network does not currently have use-cases in which health care providers have access to government research institutions, etc., though this may be a future use case.

10/30/08 Update: No changes since last (7/29/08) quarterly report.
1/30/09 Update: No changes since the last (11/30/08) Quarterly Report.
4/30/09 Update: No changes since the last (1/30/09) Quarterly Report
7/30/09 Update: No changes since the last (4/30/09) Quarterly Report
10/30/09 Update: No changes since the last (7/30/09) Quarterly Report

e. Explain how the supported network has allowed health care professional to monitor critically ill patients at multiple locations around the clock, provide access to advanced applications in continuing education and research, and/or enhanced the health care community's ability to provide a rapid and coordinated response in the event of a national crisis.

The supported network does not currently have use-cases in which health care providers monitor critically ill patients at multiple locations around the clock, etc., though these may be future use cases.

10/30/08 Update: No changes since last (7/29/08) quarterly report.
1/30/09 Update: No changes since the last (11/30/08) Quarterly Report.
4/30/09 Update: No changes since the last (1/30/09) Quarterly Report
7/30/09 Update: No changes since the last (4/30/09) Quarterly Report
10/30/09 Update: The network has agreed to participate in a project with the Wisconsin Health Information Exchange (WHIE) to submit syndromic surveillance data for Public Health use relating to H1N1.

11. Provide detail on how the supported network has complied with HHS health IT initiatives:

a. Explain how the supported network has used health IT systems and products that meet interoperability standards recognized by the HHS Secretary;

Healthcare Management Systems (HMS) and eClinical-Works are both vendor members of HITSP. More detail on their positions on HITSP interoperability work has been requested but is not available in time for submission. Both vendors do comply with HL7 interoperability standards.

10/30/08 Update: No changes since last (7/29/08) quarterly report.
1/30/09 Update: No changes since the last (11/30/08) Quarterly Report.
4/30/09 Update: No changes since the last (1/30/09) Quarterly Report
7/30/09 Update: No changes since the last (4/30/09) Quarterly Report
10/30/09 Update: No changes since the last (7/30/09) Quarterly Report

b. Explain how the supported network has used health IT products certified by the Certification Commission for Healthcare Information Technology;

The primary applications being (or to be) used over the network are (1) Healthcare Management Systems (HMS), which was one of only 4 inpatient system vendors initially certified by CCHIT (recently expanded to 9) and (2) eClinicalWorks, which is also CCHIT certified.

10/30/08 Update: No changes since last (7/29/08) quarterly report.
1/30/09 Update: No changes since the last (11/30/08) Quarterly Report.
4/30/09 Update: No changes since the last (1/30/09) Quarterly Report
7/30/09 Update: No changes since the last (4/30/09) Quarterly Report
10/30/09 Update: No changes since the last (7/30/09) Quarterly Report

c. Explain how the supported network has supported the Nationwide Health Information Network (NHIN) architecture by coordinating activities with organizations performing NHIN trial implementations;

The supported network is aware of NHIN related trial activities, but is currently not coordinating activities with NHIN trial sites.

10/30/08 Update: No changes since last (7/29/08) quarterly report.
1/30/09 Update: No changes since the last (11/30/08) Quarterly Report.
4/30/09 Update: No changes since the last (1/30/09) Quarterly Report
7/30/09 Update: No changes since the last (4/30/09) Quarterly Report
10/30/09 Update: No changes since the last (7/30/09) Quarterly Report

d. Explain how the supported network has used resources available at HHS's Agency for Healthcare Research and Quality (AHRQ) National Resource Center for Health Information Technology;

As 2005 AHRQ THQIT Planning grant Project Coordinator and current HRSA CAHHIT Network grant Principle Investigator, Louis Wenzlow, the Pilot Program project coordinator, uses the AHRQ NRC Health IT Portal, and has attended a variety of conferences related to both projects.

10/30/08 Update: No changes since last (7/29/08) quarterly report.
1/30/09 Update: No changes since the last (11/30/08) Quarterly Report.
4/30/09 Update: No changes since the last (1/30/09) Quarterly Report
7/30/09 Update: No changes since the last (4/30/09) Quarterly Report
10/30/09 Update: No changes since the last (7/30/09) Quarterly Report

e. Explain how the selected participant has educated themselves concerning the Pandemic and All Hazards Preparedness Act and coordinated with the HHS Assistant Secretary for Public Response as a resource for telehealth inventory and for the implementation of other preparedness and response initiatives; and

The Project Coordinator and Associate Project Coordinator have reviewed the act. In addition, a summary version of the Act has been distributed to Pilot Program participants.

10/30/08 Update: Initial education had begun.
1/30/09 Update: No changes since the last (11/30/08) Quarterly Report.
4/30/09 Update: No changes since the last (1/30/09) Quarterly Report
7/30/09 Update: No changes since the last (4/30/09) Quarterly Report
10/30/09 Update: No changes since the last (7/30/09) Quarterly Report

f. Explain how the supported network has used resources available through HHS's Centers for Disease Control and Prevention (CDC) Public Health Information Network (PHIN) to facilitate interoperability with public health and emergency organizations.

The supported network has not to date used resources available through HHS's CDC PHIN to facilitate interoperability with public health and emergency organizations.

10/30/08 Update: No changes since last (7/29/08) quarterly report.
1/30/09 Update: No changes since the last (11/30/08) Quarterly Report.
4/30/09 Update: No changes since the last (1/30/09) Quarterly Report
7/30/09 Update: No changes since the last (4/30/09) Quarterly Report
10/30/09 Update: The network has agreed to participate in a project with the Wisconsin Health Information Exchange (WHIE) to submit syndromic surveillance data for Public Health use relating to H1N1.

12. Explain how the selected participants coordinated in the use of their health care networks with the Department of Health and Human Services (HHS) and, in particular, with its Centers for Disease Control and Prevention (CDC) in instances of national, regional, or local public health emergencies (e.g., pandemics, bioterrorism). In such instances, where feasible, explain how selected participants provided access to their supported networks to HHS, including CDC, and other public health officials.

As stated earlier, the selected participants work closely with HHS's HRSA division, as well as with the Wisconsin Office of Rural Health (also HRSA supported). But no coordination has occurred relating to national, regional, or local public health emergencies.

10/30/08 Update: No changes since last (7/29/08) quarterly report.
1/30/09 Update: No changes since the last (11/30/08) Quarterly Report.
4/30/09 Update: No changes since the last (1/30/09) Quarterly Report
7/30/09 Update: No changes since the last (4/30/09) Quarterly Report
10/30/09 Update: The network has agreed to participate in a project with the Wisconsin Health Information Exchange (WHIE) to submit syndromic surveillance data for Public Health use relating to H1N1.

Exhibit A (Network Diagram) and Exhibit B (Sustainability Plan) and Exhibit C (Shared EHR Update) to follow:

10/30/08 Update: Network diagram has no changes since last (7/29/08) quarterly report. Sustainability plan includes changes as indicated in the plan.
1/30/09 Update: No changes since the last (10/30/08) Quarterly Report.
4/30/09 Update: No changes to network diagram and Sustainability Plan. Shared EHR update diagram has been added as **Exhibit C**.

7/30/09 Update: Network diagram has some minor updates. Otherwise, no changes since the last (4/30/09) Quarterly Report

10/30/09 Update: The Shared EHR diagram and Sustainability Plan had some minor updates.

RWHC Information Technology Network
Enhanced Network for Shared EHR

4/14/2009

RWHC ITN Datacenter - Sauk City, WI

Managed Switch

Fortigate 310b Cluster

HA

Charter Handoff

Pending Redundant Handoff

Replicated Lefthand SAN

Proposed Windows 2008 Virtual Server Host

MHLC Fax Star

IBM iSeries – HMS Mimix

100 MB

1.5 MB

Tomah Memorial Hospital

Tomah, WI

CenturyTel Handoff

Charter Handoff

Router

Fortigate 200a Cluster

HA

Switch

HMS Clients

Memorial Hospital of Lafayette County

Darlington, WI

CenturyTel Handoff

Pending Redundant Handoff

Router

Fortigate 200a Cluster

HA

Switch

HMS Clients

RWHC ITN Datacenter - Madison, WI

Charter Handoff

Pending Redundant Handoff

FortiManager 400A

FortiAnalyzer 800B

HP 2810-24G Network Switches

Fortigate 310b Cluster

HA

HP 2810-24G SAN Switches

MSA2000 SAN Storage

Citrix XenApp 5

HP c7000 Blade Center

VMWare VM Hosting Cluster

Citrix Web Interface

Citrix Access Gateway

SolarWinds Network Monitoring

HMS Print Monitor

HMS Apps

IBM iSeries – HMS

5Nines Redundant Internet

CenturyTel Handoff

Lefthand SAN

HP c3000 Blade Center

Windows 2008 Virtual Server Hosting

10 MB

World Wide Web

Pending Redundant Connections

2 to 5 MB

CenturyTel VLAN

20 MB

LEGEND

Metro Ethernet:

DS3/T-1:

Point-to-Point VPN:

Fiber Optic:

Primary Cat5 Patch Cable:

Redundant Cat5 Patch Cable:

Cat5 Patch Cable:

CAHHIT Funded

FCC Funded:

St. Josephs Community Health Services

Hillsboro, WI

CenturyTel Handoff

Pending Redundant Handoff

Router

ADTran Dual T-1 Router

Fortigate 200a Cluster

HA

Switch

HMS Clients

Elroy Clinic

ADTran T-1 Router

Switch

HMS Clients

Wonewoc Clinic

ADTran T-1 Router

Switch

HMS Clients

Boscobel Area Health Care

Boscobel, WI

CenturyTel Handoff

MWT Redundant Handoff

Router

Cisco PIX

Fortigate 200a Cluster

HA

Switch

HMS Clients

RWHC ITN Sustainability Plan (Supplement to 1st Quarterly Report)
8-26-08
Updated on 10-30-08
Updated on 1-30-09 (No Changes)
4-30-09 (No Changes)
7-30-09 (No Changes)
Updated on 10-30-09

The Pilot Program Order quarterly report requirement includes a question relating to network sustainability. I will begin to address this question (and expect to develop the answers in our future quarterly reports) by focusing on two main areas: (1) Assuming the Pilot Program simply stops (rather than moving from Pilot to some other form), what is the ITN's plan for continued network operation without the 85% FCC contribution? (2) Are there ways the Pilot Program could reinforce sustainability after year 5 (i.e. morph into a regular program) that continue to create benefits for the networks, rural providers, USAC/FCC, and the taxpayer?

1. ITN's plan for continued network operation without the 85% FCC contribution

Background

Whether networks decide to contract with existing carriers (as we have done) or decide to build their own fiber infrastructure, there will be significant cost of network operation after Year 5 of the Pilot Program. Telecommunications cost have and are projected to continue to go down, but the cost of network termination and management equipment and the staff to manage this equipment will be a constant for all networks no matter what their approach.

The greatest challenges in this area will be for networks that are comprised either completely or largely of small rural hospitals (as we are), since these networks will not have a large tertiary center to subsidize network expertise and part of the cost. There is a double edged sword to consider here, as large hospitals that subsidize smaller hospitals tend to expect something in return, even when it is not in the best interest of the small hospital and/or its patients. "Independent" healthcare networks in our view are therefore preferable from a policy standpoint to tertiary subsidized networks, but they will be more expensive for rural facilities to maintain. Policy makers should at least be aware of this dynamic moving forward.

The above said, we feel that sustainability for all networks will ultimately depend on the networks' use-cases for the bandwidth being created. Networks can lay fiber for some theoretical purpose, but if there aren't traffic use-cases that facilities are willing to pay for (at a rate that sustains the network) then networks would be much better off leasing the lines they need than spending the tens of millions on the fiber build.

One of the strengths of the RWHC ITN model is that the use-cases were present before the Pilot Program. With our Shared EHR/HIS project, the facilities and datacenters involved absolutely needed high speed redundant telecommunications to fulfill their broader plan and vision. Even after a variety of grants and other funding sources are considered, participant hospitals are each investing between $1.5 and $2 million over 5 years in this broader project. Given our dependency on telecommunications, additional telecommunications related costs are expected and can be managed. I will address how we intend to do this in more detail below, but first would like to make the point that ultimately our telecom sustainability really depends on our broader Shared HIS project sustainability, which has been firmly established. I am including the RWHC ITN Business Plan to support this claim.

Year 6 Costs Identified

To address the question of how we intend to continue network operation without the 85% FCC match, we first identified a conservative estimate of Year 6 costs. This estimate (see page 4—Year 6 Projected Telecom/Infrastructure Cost—for detail) included: (1) ongoing telecommunications costs, with USF reimbursement deducted where participants would be eligible, (2) termination equipment refresh costs, (3) termination equipment support costs, (4) network management equipment refresh costs, (5) network management equipment support costs, and (6) staffing costs.

The Year 6 projected cost we arrived at was $319,433.

Managing Year 6 (and beyond) Telecommunications/Infrastructure Costs

One of the best ways we can manage this number is by growing the network (and the Shared HIS Project), since with each additional facility the significant portion of the cost that is divided between facilities (shared staff, network management, and datacenter termination equipment) is divided even further, making it more cost-effective for everyone. So part of our strategy involves adding 2 to 4, and possibly more, facilities over the next 4 years. (See ITN Business Plan for more on this).

To be conservative, our sustainability plan includes (though it does not require) the assumption that we will be adding 2 facility to the Shared HIS environment before year 6. The impact of two new facilities would include: (1) 10-20% reduced costs due to the spreading out of fixed costs (datacenters, servers, and other costs) and (2) the addition of 4 FTEs to the support staff (2 FTEs per facility is the preferred ratio identified in the ITN Business Plan). ***One of those 4 FTEs would be the WAN Specialist position: this would cover $117, 324 of the Year 6 projected $319,433, leaving $202,109.***

Since we were expecting to spend about $1,500,000 over the 4 remaining years of the program, we have already factored 15% of this into our 5 year plan. Thus, $56,250 is currently budgeted and will continue to be budgeted without the need for additional revenue. Once we subtract this number, we are left with an annual $145,859 in added costs.

The remaining $145,859 in added cost is handled by us without the need to raise service fees due to several factors. ***Most importantly, our initial loans for HIS software, hardware, and implementation (these are costs not funded by the FCC Pilot Program) will be paid off at about the same time that Pilot Program support will end. This will reduce costs by $260,000 annually, which will more than cover the telecommunications cost increase.*** Additionally, if two hospitals join the ITN by Year 6, the 10-20% in reduced costs referenced above will allow us to either reduce service fees or to add services, as determined by the ITN Board, even with the identified telecommunications cost increases.

10/30/08 Update: Conclusion: Through moderate ITN growth and reallocation of service fees dollars from HIS system loan payback to telecommunications infrastructure investment, the ITN is positioned to continue network operations even without continued support from the FCC Pilot Program after Year 5. The telecommunications infrastructure funded by the Pilot Program is required for the ITN Shared HIS model to exist, so it is the firm intention of the current ITN Administrator and CIO (Louis Wenzlow) to advocate this course of action to the ITN Board of Directors, which is the entity that approves annual budgets.

2. Are there ways the Pilot Program could reinforce sustainability after year 5 (i.e. morph into a regular program) that continue to create benefits for the networks, rural providers, USAC/FCC, and the taxpayer

Even as we have defined our sustainability model, we feel it is important to make an argument for continued support after Year 5, even if only for network expansion. Our experience has been that there is a great potential for all parties involved to save $s with the 85%/15% formula (as opposed to the urban comparable rate), since that truly gives facilities an incentive to select the lowest cost solution. (Please see our Quarterly Report for examples and more detail). Also, incentivizing network growth by continuing the program (at least for existing participants that are eligible for USF, and also for expansion projects) will bolster sustainability for all, since certain fixed costs will be spread between more facilities.

Another benefit of the Pilot Program that shouldn't be lost is the ability of networks to take over the paperwork burden for individual facilities, which will ultimately create efficiencies for the hospitals and USAC.

We also believe that supporting network termination equipment, management systems, and staff is one way to alleviate the issue raised on page 1 of this report, as this would empower truly rural networks to provide the kind of security and redundancy required for mission critical healthcare applications without making them dependent on large hospitals. One approach would be to fund network management systems and staff at lower than 85%; say 50%.

There is also a financial reason (improving on the USF model) to support a network's infrastructure. The USF model will pay for any connection by an eligible healthcare provider. This means that one facility can have several separate telecommunications connections, which are all funded, to various partners. Network infrastructure, assuming all partners are on the network, provides the means for reducing the number of connections to one or two (because facilities can reach multiple providers over a network through a single connection), which can dramatically reduce costs when comparing to the regular program.

Each of these and other areas on this topic should be looked at in detail. We will continue to develop our thoughts in future Quarterly reports.

10/30/08 Update: Participation in a network (assuming that communications partners are on the network) can reduce an individual facility's telecommunications connections from several to one or two, thereby reducing overall USAC costs. This is a rationale for continuing to fund network infrastructure after year 5.

10/30/09 Update: ITN recently received news that we've received a USDA DLT EMR loan/grant combination ($800,000 loan/$200,000 grant). This development strengthens the organization's financial position. Additionally, our year end audit has been completed, and we are on track with our Business Plan projections.

RWHC Information Technology Network (ITN)
Business Plan

Prepared by
Louis Wenzlow (CIO) &
Darrell Statz (CFO)

Prepared: January 1, 2007
Revised: August 25, 2008

Table of Contents

1. Executive Summary 3, 4

2. Business Description 4-6

3. Strategic Relationships 6-8

4. Products and Services 9-11

5. Legal Structure 11, 12

6. Organization, Management, and Personnel 12, 13

7. Marketing Plan 13, 14

8. Financial Considerations 14

8.01 HIS Issues (software, hardware, implementation, support) 14, 15
8.02 Datacenter Plan 15
8.03 Connectivity Plan 15, 16
8.04 Staffing and Management Issues 16, 17
8.05 Financing 17, 18
8.06 Sustainability 18

1. Executive Summary

Background:
In early 2005, the Rural Wisconsin Health Cooperative Board requested that RWHC staff assess the feasibility of implementing a hospital information system (HIS) that could be shared by multiple RWHC hospitals. After engaging in site visits to shared HIS systems around the country, RWHC staff reported favorably on the concept; and in May 2005 the Board approved the hiring of a senior staff position—the Director of Health Information Technology—to spearhead a detailed assessment and planning effort. In early 2006, with the new HIT Director facilitating, RWHC members interested in the shared HIS concept were organized into the Shared HIS Taskforce, and a collaborative HIS vendor selection process was initiated. Later that year, a committee of participant hospital administrators and CFOs—the HIS Structure and Finance Committee—was established to address legal, governance, and financial issues. In 2007, the RWHC ITN achieved legal tax exempt status and 4 founding hospitals signed on as founding members. That same year, the ITN (working with the Wisconsin Office of Rural Health) was awarded a 1.6 million Critical Access Hospital Health Information Technology Network (CAHHITN) grant, a $179,950 appropriation from Senator Herb Kohl's office, and was selected to participate in the FCC Rural Healthcare Pilot Program. After membership agreements, service contracts, and membership contracts were signed, the founding hospitals began intensive datacenter development and HIS implementation activities. As of August 25th, 2008, the 4 founding hospitals have all migrated to the shared datacenter environment and completed Phase 1 implementations.

Business Plan Summary:
A cooperative of hospitals can own and operate a collaborative HIS more effectively and for a lower cost than when hospitals implement an HIS individually.

The above premise (developed in Section 8) serves as the foundation of the business case for the RWHC ITN, a 501(e) cooperative organization that has been formed by Wisconsin critical access hospitals (CAHs) to execute the shared HIS vision.

The products and services offered by RWHC ITN includes a suite of financial, clinical, ancillary, and physician practice applications; datacenter and application support services; and IT staff outsourcing services, all of which RWHC ITN offers in partnership with the Rural Wisconsin Health Cooperative (RWHC), which provides shared staffing services, and Healthcare Management Systems (HMS), which provides HIS software, hardware, and support.

HIS and EHR implementations are a "not if but when" proposition. With payers, government, and others encouraging greater automation, clinical systems are projected to become commonplace in the majority of hospitals and physician practices within the next five to ten years. By establishing the RWHC ITN, founding participants have created an IT utility that meets participant-facility immediate HIS and EHR needs and, over time, will provide progressively increased collaborative benefits for all.

2. Business Description

Overview:
The RWHC Information Technology Network (ITN) is a 501(e) Cooperative formed by RWHC member hospitals for the purpose of reducing information technology costs and improving information technology service quality. The primary focus of this organization is to operate a collaborative hospital information system (HIS) that will be utilized by participants from a single datacenter in order to achieve the following benefits: (1) reduce costs through volume purchasing; (2) reduce costs through a shared datacenter, hardware and staff; (3) improve service quality by employing a collaborative HIT support staff to provide high-level expertise distributed between facilities; and (4) position participants to enhance patient safety through the implementation of advanced EHR systems.

Mission Statement:
To provide community hospitals and their affiliated with health information technology applications and support services that promote high quality, cost effective healthcare.

Business Objectives:

Financial Objectives

- Contain datacenter, hardware, software, implementation, support, and operating costs with group volume purchasing and a shared data center model
- Contain support costs and improve support quality with collaborative HIT staff
- Develop and utilize financial/efficiency ROI metrics
- Supplement participant investments with grant funds
- Provide increased financial benefits to initial investors as additional participants join the organization

Clinical Objectives

- Provide advanced clinical systems such as E-MAR, CPOE, handheld rounding, decision support, and medication verification through barcoding, as well as a single sign-on portal view of the patient chart
- Provide a migration path to a paperless clinical environment
- Provide an integrated hospital and ambulatory (physician clinic) environment
- Provide patient empowerment tools (such as patient portals)
- Facilitate efficient quality reporting
- Develop and utilize QI ROI metrics

Regional Objectives

- Provide robust data exchange capabilities for shared system participants
- Position participants for vendor neutral data exchange as standards and data exchange mechanisms emerge
- Facilitate continuity of care with tertiary centers
- Enhance public health and epidemiology partnership capabilities

- Provide ROI, QI, and best practice data for other rural hospitals that engage in EHR/HIS related activities

Business Model/Philosophy:
Working collaboratively, groups of hospitals are positioned to implement and operate advanced HIT/HIS/EHR systems more effectively and for a lower cost than individual hospitals implementing analogous systems individually. The main reasons for this are that significant collaborative savings are generated by negotiating volume discounts; sharing a datacenter, servers, and other hardware; and sharing staff.

In order to generate these volume, hardware, and staffing benefits, ITN's business model depends on multiple hospitals standardizing on a single HIS vendor. Beyond the core HIS, the concept of standardizing "whenever it makes sense" creates additional value (i.e. cost savings benefits will increase as participants standardize on supplemental systems, such as Dictation, PACS, medication dispensing, IV pumps, etc.)

Ultimately, ITN's business philosophy is to provide small community hospitals and their affiliated physician practices with "higher value for the cost" HIT products and services than are available from other vendors, organizations, and application service providers. This is achieved not only through the abovementioned cost saving mechanisms, but by providing ITN participants/customers with the expertise, process design, and process improvement methodologies to promote hospital efficiency, patient safety, and end user satisfaction.

SWOT Analysis (strengths, weaknesses, opportunities, and threats):

<u>Strengths</u>

- RWHC's shared service expertise
- RWHC's wide area network and shared IT services (Internet, Unitrends, Zix, etc.) in place
- RWHC is a strong rural voice in healthcare policy, with significant contacts
- Culture of collaboration between participants
- Significant knowledge of HIS vendors' systems between participants
- RWHC's proven capability to garner HIT and Telehealth grants
- Structured vendor selection process with significant end user input underway
- Participating and "keyed into" Wisconsin's e-Health/data exchange movement

<u>Weaknesses</u>

- ITN is starting essentially from scratch (no large IT department to simply expand an existing installation)
- Small community hospitals have limited resources and thin margins
- Small community hospitals derive low or no financial ROI when implementing certain HIT systems, due to the hospitals' low volume of transactions

<u>Opportunities</u>

- HIT and EHR implementation inevitable (not a matter of if but when), given industry, government, payer, and quality improvement organization mandates

- Very little research and ROI work has been done on community hospital HIT implementation issues, and ITN has an opportunity to break new ground
- Significant grant opportunities for (1) small/rural hospitals, (2) small physician practices, (3) data exchange projects, and (4) collaborative HIT implementation projects
- Other RWHC facilities are a good potential additional participant base as the organization matures
- In general, small hospitals throughout Wisconsin and the U.S. are looking for services/help in this area

Threats

- Large referral centers giving away EHR services to lock in referral relationships
- Non selected vendors dramatically lowering prices in order to compete with the shared model
- Competition from other HIS application service providers (ASPs).
- WAN stability: connectivity disruption could create significant user satisfaction issues and must be largely avoided
- HIS vendor's clinical system development capabilities will be relied upon to position RWHC ITN for the future

Success Factors:
Many community hospitals and small physician practice administrators find themselves in the position of knowing they need to move forward with the implementation of clinical systems and electronic health records, but concerned that they are prohibitively expensive and require greater resources and expertise to support than are available inhouse. RWHC ITN is being established to meet the needs of these types of providers. With this in mind, RWHC ITN will succeed to the extent that it can perform the following:

- Clearly demonstrate the financial value of the ITN, including cost savings due to the shared model
- Make good on the promise of delivering a better product with better outcomes through the shared staffing model; clearly demonstrate the improved outcomes
- Maintain high end user involvement and satisfaction, including 99+% uptime rates
- Establish an ITN culture of customer service and quality improvement, with rigorous balanced scorecard measures to ensure high standards
- Develop grant opportunities and execute on grant responsibilities
- Provide innovative services, such as data exchange, that are not feasible for most individual community hospitals to provide for themselves

3. Strategic Relationships

RWHC ITN has developed a variety of strategic relationships with other organizations, including the following:

Primary Relationships:

RWHC
Formed in 1979, RWHC represents approximately 32 rural hospitals in Wisconsin and provides a diverse range of professional, educational, consulting, and advocacy services to its members. In the area of information technology, RWHC has helped to organize a wide area network (WAN) that provides members with shared IT services, such as Internet, web filtering, e-mail encryption, and remote data storage. In 2005, RWHC's Board directed RWHC staff to explore the concept of a shared HIS system. Soon after, an HIT Director was hired to facilitate the vendor selection, RFP, and business planning process. As concept incubator, process facilitator, and the organization that will provide and staff the shared datacenter, as well as support the HIS installation, RWHC is ITN's key partner in this initiative.

Healthcare Management Systems (HMS)
After RWHC, ITN's most important relationship will be with HMS, which provides software development, installation, and 2nd level support services. The importance of this relationship cannot be overstressed, as the success of ITN depends on HMS's ability to provide the advanced clinical and data exchange functionality that will allow ITN to meet its goals.

Figure 1: ITN primary relationship graphic



Other Relationships:

WORH and HRSA
The Wisconsin Office of Rural Health is supporting the shared HIS initiative with the understanding that RWHC ITN will provide HIT opportunities for all Wisconsin rural

hospitals as the organization matures. WORH is also a key partner relating to the HRSA CAHHIT Network Grant

FCC and USAC
The FCC and USAC administer the Universal Service Fund (USF) program that reimburses rural providers so that their broadband connection costs are comparable to urban rates. RWHC ITN will rely on USF funds to keep infrastructure costs in check. Also, RWHC is participating in the FCC Rural Healthcare Pilot Program.

AHRQ
AHRQ provided funding by supporting the planning process that led to the shared HIS initiative (2004/2005 THQIT grant).

Metastar
Metastar is Wisconsin's quality improvement organization (QIO), and brings significant experience regarding quality measure and physician practice implementation (through the DOQ-IT project) issues. Metastar has played a supporting role in the RWHC shared HIS planning process.

Miscellaneous Software/System Vendors
Moving forward, RWHC ITN will develop relationships with specific ancillary system vendors (PACS, Dictation, Medication Dispensing, etc.) as participant current systems sunset and their needs coalesce.

CenturyTel
CenturyTel is the primary broadband provider for RWHC ITN's telecommunication's network.

Charter
Charter Communications is a broadband provider that plays a secondary role in RWHC's current WAN configuration.

Five Nines
Five Nines is the datacenter in Madison where RWHC currently rents rack space and from which RWHC provides services. CenturyTel, Charter, and other broadband providers have a footprint in the Five Nines building, which makes Five Nines an excellent data center location for the shared HIS.

Digicorp
Digicorp is a network engineering firm that assists RWHC ITN with network security, infrastructure, and management system implementations.

4. Products and Services

In partnership with HMS and other vendors, RWHC ITN will offer the following range of HIS/EHR/HIT products and services.

Initially Offered Products and Services:
HIS Software Applications—licensing, implementation, and maintenance

Applications	
Financial/Facility Management	
Registration (ADT)—Required	Master patient index and admit/discharge/transfer system, with insurance card scanning and electronic form options
Billing and Collections (AR)—Required	Robust billing capabilities with online insurance verification and insurance claim processing
General Ledger	Provides financial information generated from daily hospital operations
Accounts Payable	Processes vendor invoices and payments and their related GL entries
Payroll	Calculates wages and benefits for salaried/hourly employees
Fixed Assets	Maintains capital asset master file and depreciation schedule
Budgeting	Complete facility and departmental online budget preparation
Materials Management	Automates the process of inventory control, materials purchasing, stock requisitions, and patient charging
Executive Information System	Summarizes daily financial transactions and statistics for ready access by hospital administrators
Enterprise scheduling	Provides robust scheduling capabilities for Rehab, Surgery, Radiology and other outpatient departments
Human Resources	Provides benefit and job applicant tracking
Medical Records/Transcription—Required	HIS module with transcription, coding and abstracting, release of information, and chart tracking capabilities
Bulk Scanning	Categorization and storage of scanned paper records
Auto-fax	Auto-fax distribution of medical records, lab results, etc.
Test/training system—Required	Allows for non-production test/training environment
Clinical Modules	
Order Entry/Results reporting	Computerized input of orders and results with automated posting of charges to patient accounts
Radiology Information System	Includes Radiology worklist, transcription, and film tracking
Lab Information System	Robust lab system with optional interfaces to all standard lab analyzers and report result distribution
Pharmacy	Inpatient pharmacy system with allergy, drug to drug, duplicate medication, and lab value contraindication checks
E-MAR	Computerized inpatient medication administration record
Bedside Medication Verification	Verifies the accuracy of patient medication orders through barcoding at the patient's bedside
Nursing Documentation	Allows nurses to enter patient data at the bedside, making it available throughout the enterprise

Patient education database	Provides ability to print out patient education documentation
EHR portal (unified EHR access)	Provides clinicians with secure access to the patient record over the web
CPOE	Provides clinicians with a physician friendly way to enter medication, ancillary, and nursing orders, and includes a variety of contraindication checks
OR Management	Computerizes pick lists and preference cards and the scheduling and charging process in the Surgery Department
Quality Improvement	Automates hospital quality management and reporting requirements for utilization, risk management, infection control, and accreditation review
Other Applications	
Physician Practice Management	Supports patient account management and insurance processing for physician practices/clinics
Physician Practice EMR	Medical practice patient tracking and documentation system
Physician Practice E-prescribing	Ability to send electronic prescriptions from the EMR to pharmacies
Long Term Care Management	Long term care billing system
Long Term Care Clinical (RAI/MDS)	Allows nursing staff to efficiently complete resident reporting requirements
Home Health	Home care patient accounting/billing, as well as home care documentation and care tracking
ED Management	ED patient tracking and documentation system
Time and Attendance	Eliminates manual time entry with computerized time-clocks

As stated in the business description, ITN's business model depends on multiple facilities standardizing on a single HIS vendor. For this reason, ITN participant facilities should be committed to implementing the chosen HIS vendor's *financial/facility management* and *clinical* modules over interfacing to third party systems.

RWHC ITN recommends careful consideration of the chosen vendor's systems listed in the *other applications* section, but ITN will interface to third party systems in the *other applications* list when this is requested, as well as to supplemental systems such as PACS, dictation, medication dispensing, etc.

HIS Datacenter Support Service

The HIS and other applications are distributed from a single datacenter, and all ITN participants contribute to the costs of datacenter hardware, maintenance, and staffing. For more information, refer to Datacenter Plan—8.02—and Staffing, Management and Operational Issues—8.04.

HIS Application Support Service

Through RWHC, RWHC ITN provides an application support staff and help desk with financial, ancillary, and clinical system experts to support ITN members using ITN applications. This service mitigates the need for participants to invest in internal application experts to support end-users and super-users; and provides ITN members access to much more robust and specialized application expertise than could be cost-effectively developed internally. For more information, see Staffing, Management and Operations Issues—8.04

IT Staff Outsourcing Service
Through RWHC, RWHC ITN provides an optional staffing service for ITN participants who wish to bind their internal IT departments to the ITN collaborative model. Through this service, existing facility IT employees would become outsourced RWHC ITN staff, or RWHC would provide new-hire staff to maintain the facility's IT infrastructure.

Future Products and Services:
Additional Systems/Software Applications
As RWHC ITN member needs coalesce around supplemental systems (such as PACS, dictation, medication dispensing, etc.), vendor selection and RFP processes will be initiated, a preferred system will be selected, and system and interface discounts will be negotiated.

Data Exchange Service
Once the single HIS and datacenter are fully established, RWHC ITN will be positioned to provide data exchange services (initially between the facilities on the shared HIS; and eventually between ITN participants and affiliated tertiary centers—possibly through a partnership with an integration company such as Symphony, See Beyond, etc.), and will work to participate in RHIO organizations as they form in Wisconsin.

ITN Product Competitive Advantages:
Through the multi-facility, single datacenter, shared staffing model, RWHC ITN generates the following shared HIS product advantages:

- 20%+ discount in software licensing costs (over standalone implementation)
- 20%+ discount in implementation costs (over standalone implementation)
- 20%+ discount in maintenance costs (over standalone implementation)
- 65% savings in datacenter hardware costs (over standalone implementation)
- Significant improvement in application expertise and end-user support to maximize product implementation quality

5. Legal Structure

501(e) Cooperative Rationale:
In evaluating structures for RWHC ITN, ITN planners had three primary goals in mind: to maximize low-interest loan potential, to position ITN as grant applicant, and to ensure that ITN participants effectively own and control their investment.

RWHC ITN planners considered three possible legal structures for the new entity: LLC; C Corporation; and 501(e) Cooperative. The benefit of the C Corporation and LLC is that both would be legally capable of servicing for-profit entities, such as member hospital affiliated physician practices. The LLC but not the C Corp would additionally be capable of distributing pretax profits to 501(c) members.

The 501(e), while not capable of servicing for-profit entities, would have the pretax profit distribution benefit of the LLC, as well as additional benefits, including tax exempt financing qualification, low-interest loan opportunity potential (including through federal loan/grant programs), sales tax exemption, and the ability to receive grant funds restricted to non-profit applicants. In addition, it is important to note that other HIS collaboratives (e.g. SISU, INHS) have generally been structured as 501(e) organizations.

Given that there was no immediate need or use case for servicing for-profit entities, ITN planners determined that RWHC ITN should be structured as a 501(e) Cooperative.

501(e) Incorporation Background:
In preparation for 501(e) incorporation, RWHC ITN planners engaged the legal services of a tax exempt organization expert at Quarles and Brady LLP. Deliverables included (1) Articles of Incorporation, (2) Organization Bylaws, (3) Conflict of Interest Policy, (4) 1023 Application and Attachments, (5) Membership Agreements, (6) Service Contracts, and (7) RWHC/RWHC ITN Management and Staffing Contract.

501 (e) status was achieved on October 25th, 2007.

6. Organization, Management, and Personnel

RWHC ITN is organized, managed, and staffed consistent with the following plans and guidelines.

Organization Overview:
The RWHC ITN (a 501(e) Cooperative) and its assets will be owned by ITN participant members (see section 5—Legal Structure); and operated by RWHC, which will provide the ITN with management and staffing services. The main reasons for this organizational construction are:

- Given the size of the software and hardware investment, it's important that ITN participants (as opposed to the larger group of RWHC hospitals) be owners
- ITN's non-profit status will create loan and tax benefits and grant opportunities
- RWHC has significant experience in managing shared staffing environments, and has the administrative infrastructure to support ITN

ITN Board of Directors Role:
The RWHC ITN Board consists of participant hospital CEOs, CFOs, and/or other designees. The Board approves capital and operating budgets, sets ITN's strategic direction; reviews and approves new product and service offerings, and provides fiduciary oversight. The ITN Board is the ultimate ITN decision-making body.

RWHC Management Role:
Answering to the ITN Board, the RWHC ITN management team provides ITN with day-to-day administrative and management services (see detail in Section 8.04—Staffing,

Management and Operational Issues). These services include office space and resources, the provision of a backup datacenter location, and staffing services.

Personnel Provided:
The personnel provided to staff the RWHC ITN ultimately depends on the number of facilities that elect to participate. Listed below are the current staffing levels. Brief job descriptions and a staff phase-in plan are provided in Sections 8.04 and 8.05.

- CIO (.8 FTE)
- CFO (.2 FTE)
- IT Manager (.5 FTE)
- WAN Specialist (1 FTE)
- HIS Support Coordinator (1 FTE)
- HIS Application Support Specialists (4 FTEs)

ITN Member Advisory Committee(s):
ITN Member representatives have been formed into committees (including a Project Workgroup Committee and a Quality Improvement Committee) that work with the ITN HIS support team to develop implementation/support standards; prepare for new software version releases; coordinate education and quality improvement needs; and provide input and feedback on HIS issues as they arise.

Professional Support:
In addition to the role of the Board of Directors and the management team, RWHC ITN will contract with other professionals as needed for advice and support, including:

- Legal (Quarles & Brady)
- Insurance
- Banking/Loan
- Network Engineering
- Other HIS Collaboratives (SISU, INHS)

7. Marketing Plan

RWHC ITN's marketing strategy involves a three phase approach of (1) rolling out quality HIS implementations to initial participants, (2) expanding services to these participants, and (3) growing the ITN customer base.

Establishing Initial Implementations:
Because HIS implementations are multi-phased projects that can take several years to complete, RWHC ITN is initially focusing on successfully implementing the initial group of participants without seeking additional members. Indeed, ITN support staff will be phased in over the initial implementation period, and ITN staff will not be in a position to handle additional participants until staffing for financial, ancillary, clinical, and physician practice systems, along with implementation procedures and support mechanisms, have been fully established.

In the context of marketing, the goals of this phase are to develop a high quality support team that enhances the value of the product, to develop replicable standards that make the implementation and support process more economical, and to establish superlative levels of customer satisfaction, so ITN products and services can sell themselves through good word of mouth.

Expanding Services to Initial Participants:
As founding participant HIS implementations become firmly established, RWHC ITN will be exploring additional product and service opportunities for these participants. Example of such opportunities include: a shared dictation system, shared coding, shared PACS, data exchange services, and other applications that would benefit participants and expand ITN's offerings. Once the collaborative HIS and datacenter are established, product expansion opportunities are projected to be significant.

Growing the ITN Customer Base:
Even as the above two phases are underway, preparation for broader marketing will be initiated through the development of an RWHC ITN website, by publicizing the ITN's work at national and state conferences, and through ongoing networking with RWHC members and other Wisconsin hospitals and physician practices.

A full scale marketing plan will be developed once the organization is ready and able to expand implementations to additional participants. ITN planners' goal is to add 2-4 facilities over the next 5 years.

8. Financial Considerations

ITN collaborative costs have been broken out into four distinct cost categories: (1) HIS costs (further broken out into software, hardware, implementation, and support costs); (2) datacenter costs; (3) connectivity costs; and (4) staff and management costs.

8.01 HIS Issues (Software, Hardware, Implementation, Support)

HIS Negotiated Discounts:
HMS has provided significant software, implementation, and support discounts due to the collaborative nature of this project. Below, find the negotiated discount levels based on requested volumes, along with estimated cost impact of volume reduction.

<u>HMS Discounts</u>

- Software discount: $1,420,694, which represent 40-55% off standard HMS pricing, depending on facility volume.

- Implementation discount: $542,524, which represents 21% off standard HMS pricing

- Support discount: $527,440 annually, which represents 58.6% off standard HMS pricing (Note: existing HMS facilities will receive the above discount on current support agreements if they convert to the collaborative arrangement)

HIS Hardware (Server) Savings:
In addition to the negotiated collaborative discounts, cost savings will be realized through shared hardware. RWHC ITN participant hospitals realize up to a 65% savings by owning and operating shared datacenter redundant servers, when compared to owning and operating individual-hospital redundant servers.

8.02 Datacenter Plan

The RWHC ITN primary datacenter is located at Five Nines datacenter (see Section 3—Strategic Relationships) in Madison. A second datacenter, for server failover, is located at the RWHC offices in Sauk city. The datacenters are on a common virtual local area network (LAN) with a 100 Meg connection between them. An additional redundant connection will be established for failover.

Shared Datacenter Benefits:
The shared datacenter creates dramatic savings for those participants that do not own or lease an appropriate, secure, temperature controlled, datacenter or server room. By creating a collaborative datacenter, participants are essentially dividing their space, electricity, cooling and a variety of other costs between themselves. Some local server closet/space is still necessary for participant non-ITN and facility-specific systems; but the group datacenter significantly reduces these local space requirements. For those facilities with an existing datacenter or server room, the group datacenter yields savings in electricity and cooling costs; and mitigates the need for future server room expansion.

8.03 Connectivity Plan

As facility dependence on HIS and EHR systems grow, the dependability and stability of these systems becomes critical. ITN planners have begun to address this issue by having a redundant server and datacenter configuration. Redundant hardware, however, does not protect against potential network downtime in a wide area network (WAN) environment.

In order to address this potentially weak link in the ITN model, ITN planners, with the support of the FCC Pilot Program, have created redundant connections and infrastructure for all RWHC ITN participants. By providing greater bandwidth for those transmitting radiology and other images, as well as positioning participants for a variety of data exchange capabilities, the ITN connectivity model benefits facilities over and above shared HIS facilitation.

Connectivity and infrastructure support costs are a requirement for each RWHC ITN participant facility. Initially, connectivity and WAN infrastructure support costs will be low due to the FCC Pilot Program 85% contribution. After year 5, connectivity and

WAN infrastructure costs may rise significantly depending on whether and how the Pilot Program is expanded. However, the rise in connectivity and WAN infrastructure costs will roughly correspond with an even greater decrease in software and implementation loan repayment costs, so overall costs will not significantly fluctuate due to this.

8.04 Staffing and Management Issues

Shared Staffing Rationale:
One of the factors identified by the Shared EHR Taskforce as critical to the success of HIS and EHR implementations was appropriate staffing to support participant hospital installations. Currently, small community hospitals with clinical systems implemented devote between 1 and 2 FTEs to their HIS/EHR support and education function. This individual support model results in one or two HIS support staffers understanding thirty or so HIS modules broadly without necessarily understanding them deeply, and it often means that local process improvement work (how the system interacts with and maximizes efficiencies and safety in a given discipline/department) gets sacrificed for more immediate day-to-day troubleshooting.

A significant benefit of the shared model is that participants pool their resources to provide a collaborative staff with detailed expertise in specialized HIS areas, so that the supporting individuals are able to master and keep up with the nuances of their modules, their disciplines, and their industry. In addition, these supporting individuals help the collaborative of facilities develop standards of system implementation and use, so that participating hospitals can avoid "reinventing the wheel" on every issue.

Staffing Brief Descriptions:

<u>IT Manager (.5 FTE)</u>
The IT Manager is responsible for supervising datacenter staff and overseeing server, equipment, WAN, and redundancy issues.

<u>WAN Specialist (1.0 FTE)</u>
The WAN Specialist is responsible for managing and supporting the hardware, systems, and telecommunications funded through the FCC Pilot Program.

<u>HIS Support Coordinator (1 FTE)</u>
The HIS Support Coordinator is responsible for supervising HIS application support staff; preparing implementation plans and timelines; organizing and leading ITN member advisory committee meetings; fostering collaborative processes between participants; organizing and providing HIS continuing education; organizing new software version release installations; and managing and providing application helpdesk support.

<u>HIS Application Specialists (4 FTEs)</u>
The HIS Application Specialists facilitate HMS module implementations and work with ITN members to ensure the HMS system is being used efficiently and to its full capacity at each participant site. These people provide application helpdesk support, continuing

education, database expertise, table setup coordination, as well as a variety of other services related to the HIS applications.

Staffing costs are distributed between participants based on a point system that takes into account a facility's implemented modules.

Management Roles:
Louis Wenzlow's Role (.5 FTE)
Louis serves as the organization's Administrator and Chief Information Officer, with responsibilities including strategic planning, facilitating ITN Board meetings and Project Workgroup meetings, business expansion planning, strategic partnership development, grant development, and organization promotion.

Louis Wenzlow brings a range of qualifications to his role in the RWHC ITN. Prior to taking his position at RWHC, he served as the Director of Information Technology at Reedsburg Area Medical Center, where he led a variety of patient safety related clinical system implementations, including CPOE and bedside medication verification; and where he served as grant applicant and project coordinator of a number of HIT related grant projects, including an AHRQ/THQIT planning grant. As Director of Health Information Technology at the Rural Wisconsin Health Cooperative, his responsibilities include: (1) providing member hospitals with HIT consulting services, (2) spearheading collaborative HIT projects, and (3) advocating for small hospital needs as they relate to information technology. In relation to this third role, Louis serves on the Wisconsin Doctors Office Quality—Information Technology (DOQ-IT) Advisory Board, the Wisconsin e-Health Initiative Information Exchange Workgroup, and co-chairs the Rural Health Information Technology Key Informants Committee.

Darrell Statz's Role (.2 FTE)
Darrell serves as the RWHC ITN CFO, responsible for financial oversight, budget preparation, and the general accounting functions of the organization. As Director of RWHC Support Services, Darrell serves as the RWHC accountant and de facto CFO, making him highly qualified to meet the financial accounting needs of RWHC ITN.

Management costs are distributed between participants based on a point system that take's into account a facility's implemented modules.

8.05 Financing

For ITN Participants:
One of the benefits of the ITN model is that ITN participant hospitals pay a low upfront membership fee. Software, implementation, hardware, and other capital costs are then spread out over 5 years and paid back as part of ongoing monthly service fees. Service fee costs depend in large part on the applications ITN participants choose to implement. Facilities interested in the ITN collaborative model can be provided with cost modeling estimates that will demonstrate the significant savings of collaboration over a standalone HIS implementation model.

For ITN:
The RWHC ITN is financed by a combination of funding sources. On the strength of the service contracts of founding members, ITN received over $1,000,000 in startup funding in the form of a loan from Forward Community Investments. Additionally, as stated previously, funding is being provided by HRSA's CAHITN grant program ($1,600,000), a Congressional Appropriation ($179,950), and the FCC Rural Healthcare Pilot Program ($1,500,000 over 5 years). But the majority of funding is provided by ITN participants through their monthly service fees.

8.06 Sustainability

ITN sustainability is supported both **in theory,** by the fact that collaborative HIS costs significantly less than standalone HIS, and **in practice,** by the service contracts signed by ITN members. The grant and other funding sources mentioned above have contributed to getting the ITN off the ground during its initial building period, but now that HIS services are being provided to all founding members, and thus continuous monthly service fees are being collected, sustainability over the initial 5 year service contract period is locked into place.

Looking beyond the initial 5 years, sustainability only depends on current member continued participation, which is highly likely, since the migration back to a standalone HIS environment would be very costly and difficult. Assuming appropriate service is provided by the ITN, the chance of losing participants is negligible (this is bourn out by other HIS collaborative experiences—INHS and SISU).

Thus, even without any projection of additional participation, the ITN is positioned to continue operations indefinitely. But ITN management and Board members feel it is highly likely that additional participants will join the program over the next 5 years. Several facilities are in a vendor selection process and are considering the ITN; others have indicated they may join once the initial group is fully implemented. ITN planners are already able to demonstrate that participation can be 20% less expensive than a standalone implementation. With each additional facility, that 20% savings goes up 5-10%, making the business case even more compelling as additional facilities join.

RWHC ITN Datacenter - Sauk City, WI



Applications and Data are replicated to Sauk Datacenter in real-time to create high availability environment

Shared Staffing Environment

A cooperative ITN staff supports the applications with 24/7 helpdesk and onsite assistance. Positions include CIO, HIS Coordinator, IT Manager, Clinical Specialists and others. The hospitals cooperate through various Workgroups that are facilitated by ITN staff.

RWHC ITN Datacenter - Madison, WI



Applications are hosted at Madison Datacenter and accessed by hospitals and clinics via high-speed telecommunications

Hospitals and clinics access the shared server and datacenter environment through the use of high speed telecommunications funded by the FCC Rural Healthcare Pilot Program

Note: Program development is in process that will eventually allow clinicians at one ITN member facility to access the medical records for patients in their care from other ITN member facilities.

4/14/2009

Tomah Memorial Hospital

Tomah, WI

Tomah began the process with an already advanced HMS implementation. During the grant period, they upgraded their patient care documentation capabilities and moved to a paperless environment for new admissions. Next steps for Tomah will be CPOE, which is scheduled for March, 2010. They are currently at between 3 and 4 on the HIMSS EMR adoption scale. Once CPOE is implemented, they will be at between 4 and 5.

Memorial Hospital of Lafayette County

Darlington, WI

MHLC began the process with no clinical applications implemented. During the grant period, they implemented Lab, Radiology, Pharmacy, Order Entry, Patient Care Documentation, eMAR, Clinical View, and many other applications. MHLC started out between 0 and 1 on the HIMSS EMR adoption scale, and they are currently at close to 3. (If PACS were implemented, they would be at between 3 and 4). Next step for MHLC will be barcoded medication administration verification, with implementation anticipated in the 1st quarter of 2010.

St. Josephs Community Health Services

Hillsboro, WI

STJ began the process with no clinical applications implemented. During the grant period, they implemented Lab, Radiology, Pharmacy, Order Entry, Patient Care Documentation, Clinical View, and many other applications. STJ started out between 0 and 1 on the HIMSS EMR adoption scale, and they are currently at between 3 and 4. The 3 STJ clinics implemented HMS practice management and scheduling software, and the physicians now have access to the hospital EMR (Clinical View) portal. Next steps for clinics is physician EMR implementation, which is scheduled for the 1st quarter of 2010.

Boscobel Area Health Care

Boscobel, WI

Boscobel began the process with an HMS implementation that included Lab, Radiology, Pharmacy, and Order Entry. During the grant period, they implemented registration and HIM scanning, electronic forms, Clinical View, Patient Care Documentation, eMAR, and other applications. They are currently at close to 3 on the HIMSS EMR adoption scale. (If PACS were implemented, they would be at between 3 and 4). Next step for Boscobel will be barcoded medication administration verification, with implementation anticipated in the 1st quarter of 2010.

Elroy Clinic

See STJ

Hillsboro Clinic

See STJ

Wonewoc Clinic

See STJ